



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on November 17, 2020

Pay Estimate Created Date: November 16, 2020

<b>Progress Estimate Number</b> 3	<b>Contract ID</b> 200515-C04	<b>Pay Period Start</b> November 2, 2020	<b>Original Contract Amount</b> \$199,999.00
<b>Prime Contractor</b> Gerstner Electric, Inc.	<b>Pay Period End</b> November 15, 2020	<b>Net Change Order Amount</b> \$0.00	<b>Current Contract Amount</b> \$199,999.00

Approval Date		By User
November 17, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by	SIMST
November 17, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	rileyr1
November 17, 2020	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2020	December 1, 2020		90.93%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 3			
	This Estimate	Previous	To Date
200515-C04			
Total Posted Items Pay	\$58,012.50	\$123,844.00	\$181,856.50
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$123,844.00	\$181,856.50
<b>Contract Total Payable This Estimate:</b>	<b>\$58,012.50</b>		

## Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J3P3118C	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$3,900.000	0.77	\$3,003.00
	0040	6181000	MOBILIZATION	LS	\$21,028.000	0.25	\$5,257.00
	0050	6200003	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 4 IN., WHITE	LF	\$4.500	445	\$2,002.50
	0100	6207001	PAVEMENT MARKING REMOVAL	LF	\$2.000	360	\$720.00
	0110	9020213	SIGNAL HEAD, TYPE 3S	EA	\$848.000	1	\$848.00
	0120	9020414	SIGNAL HEAD, TYPE 4C	EA	\$978.000	2	\$1,956.00
	0130	9020513	SIGNAL HEAD, TYPE 3B	EA	\$960.000	4	\$3,840.00
	0140	9020514	SIGNAL HEAD, TYPE 4B	EA	\$1,075.000	9	\$9,675.00
	0150	9020833	SH-FLAT SHEET - SIGNAL SIGN	SQFT	\$26.000	90	\$2,340.00
	0160	9020834	SIGNAL SIGN, MOUNTING HARDWARE	EA	\$115.000	12	\$1,380.00
	0170	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	EA	\$14,085.000	1	\$14,085.00
	0180	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	LF	\$21.000	5	\$105.00
	0190	9028311	CABLE, 16 AWG 7 CONDUCTOR	LF	\$3.250	148	\$481.00
	0200	9028500	CABLE, LOOP DETECTOR, IN DUCT	LF	\$4.000	440	\$1,760.00
	0210	9028510	CABLE, LOOP DETECTOR, LEAD-IN	LF	\$1.000	120	\$120.00
	0220	9029902	MISC.CONTROLLER (MODOT KC DISTRICT SPECIFIED INTO EXISTING CABINET)	EA	\$3,356.000	2	\$6,712.00
	0230	9029902	MISC.LENS REPLACEMENT (ARROWS TO BALLS)	EA	\$108.000	5	\$540.00
	0240	9029902	MISC.MMU 2 (MODOT KC DISTRICT SPECIFIED INTO EXISTING CABINET)	EA	\$1,142.000	1	\$1,142.00
	0300	9109902	MISC.OGL SUBSCRIBER WIRELESS RADIO WITH CABLE	EA	\$2,046.000	1	\$2,046.00
<b>Project J3P3118C - Total</b>							<b>\$58,012.50</b>
<b>Overall - Total</b>							<b>\$58,012.50</b>

## Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on November 17, 2020

Pay Estimate Created Date: November 16, 2020

<b>Progress Estimate Number</b> 3	<b>Contract ID</b> 200515-C04	<b>Pay Period Start</b> November 2, 2020	<b>Original Contract Amount</b> \$199,999.00
	<b>Prime Contractor</b> Gerstner Electric, Inc.	<b>Pay Period End</b> November 15, 2020	<b>Net Change Order Amount</b> \$0.00
			<b>Current Contract Amount</b> \$199,999.00

## Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J3P3118C	0110	SIGNAL HEAD, TYPE 3S	Material			-1	\$848.00	(\$848.00)
	0110	SIGNAL HEAD, TYPE 3S	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.	1	\$848.00	\$848.00
	0120	SIGNAL HEAD, TYPE 4C	Material			-2	\$978.00	(\$1,956.00)
	0120	SIGNAL HEAD, TYPE 4C	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.	2	\$978.00	\$1,956.00
	0130	SIGNAL HEAD, TYPE 3B	Material			-4	\$960.00	(\$3,840.00)
	0130	SIGNAL HEAD, TYPE 3B	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.	4	\$960.00	\$3,840.00
	0140	SIGNAL HEAD, TYPE 4B	Material			-9	\$1,075.00	(\$9,675.00)
	0140	SIGNAL HEAD, TYPE 4B	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 4 on the current Payment Estimate.	9	\$1,075.00	\$9,675.00
	0150	SH-FLAT SHEET - SIGNAL SIGN	Material			-90	\$26.00	(\$2,340.00)
	0150	SH-FLAT SHEET - SIGNAL SIGN	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 5 on the current Payment Estimate.	90	\$26.00	\$2,340.00
	0170	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	Material			-1	\$14,085.00	(\$14,085.00)
	0170	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 6 on the current Payment Estimate.	1	\$14,085.00	\$14,085.00
	0190	CABLE, 16 AWG 7 CONDUCTOR	Material			-148	\$3.25	(\$481.00)
	0190	CABLE, 16 AWG 7 CONDUCTOR	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user simst overriding Payment Estimate Exception 7 on the current Payment Estimate.	148	\$3.25	\$481.00
	0200	CABLE, LOOP DETECTOR, IN DUCT	Material			-440	\$4.00	(\$1,760.00)
	0200	CABLE, LOOP DETECTOR, IN DUCT	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user simst overriding Payment Estimate Exception 8 on the current Payment Estimate.	440	\$4.00	\$1,760.00
	0210	CABLE, LOOP DETECTOR, LEAD-IN	Material			-120	\$1.00	(\$120.00)
	0210	CABLE, LOOP DETECTOR, LEAD-IN	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user simst	120	\$1.00	\$120.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on November 17, 2020

Pay Estimate Created Date: November 16, 2020

<b>Progress Estimate Number</b> 3			<b>Contract ID</b> 200515-C04 <b>Prime Contractor</b> Gerstner Electric, Inc.		<b>Pay Period Start</b> November 2, 2020 <b>Pay Period End</b> November 15, 2020	<b>Original Contract Amount</b> \$199,999.00 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$199,999.00		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J3P3118C					overriding Payment Estimate Exception 9 on the current Payment Estimate.			
Total								\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on November 17, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J3P3118C	FAF 50-2(62)	Signal improvements	Various	PETTIS	at various intersection in Sedalia
Totals by Job Numbers					
J3P3118C			This Estimate	Previous	To Date
	Posted Item Pay		\$58,012.50	\$123,844.00	\$181,856.50
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$58,012.50	\$123,844.00	\$181,856.50
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on November 17, 2020

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J3P3118C, Item 9020213, Project Item Line Number 0110, Material Set 902021396, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Reports in AWP need to be updated.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3118C, Item 9020414, Project Item Line Number 0120, Material Set 902041496, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Reports in AWP need to be updated.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3118C, Item 9020513, Project Item Line Number 0130, Material Set 902051396, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Reports in AWP need to be updated.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3118C, Item 9020514, Project Item Line Number 0140, Material Set 902051496, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Reports in AWP need to be updated.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3118C, Item 9020833, Project Item Line Number 0150, Material Set 902083396, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	Reports in AWP need to be updated.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3118C, Item 9024283, Project Item Line Number 0170, Material Set 902428396, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Reports in AWP need to be updated.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3118C, Item 9028311, Project Item Line Number 0190, Material Set 902831196, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Reports in AWP need to be updated.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3118C, Item 9028500, Project Item Line Number 0200, Material Set 902850096, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Reports in AWP need to be updated.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3118C, Item 9028510, Project Item Line Number 0210, Material Set 902851096, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Reports in AWP need to be updated.	SIMST	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 17, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200515-C04	J3P3118C	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$3,900.00	\$3,900.00
		0001	0020	6169902	MISC.TEMPORARY TRAFFIC CONTROL SETUP TYPE 2	6.00	0.00	6.00	EA	1.00	\$340.00	\$340.00
		0001	0030	6169902	MISC.TEMPORARY TRAFFIC CONTROL SETUP TYPE 1	15.00	0.00	15.00	EA	1.00	\$125.00	\$125.00
		0001	0040	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$21,028.00	\$21,028.00
		0001	0050	6200003	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 4 IN., WHITE	445.00	0.00	445.00	LF	445.00	\$4.50	\$2,002.50
		0001	0060	6200006	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 4 IN YELLOW	210.00	0.00	210.00	LF	0.00	\$4.50	\$0.00
		0001	0070	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	36.00	0.00	36.00	LF	0.00	\$25.00	\$0.00
		0001	0080	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	4.00	0.00	4.00	EA	0.00	\$350.00	\$0.00
		0001	0090	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	1.00	0.00	1.00	EA	0.00	\$300.00	\$0.00
		0001	0100	6207001	PAVEMENT MARKING REMOVAL	360.00	0.00	360.00	LF	360.00	\$2.00	\$720.00
		0030	0110	9020213	SIGNAL HEAD, TYPE 3S	1.00	0.00	1.00	EA	1.00	\$848.00	\$848.00
		0030	0120	9020414	SIGNAL HEAD, TYPE 4C	2.00	0.00	2.00	EA	2.00	\$978.00	\$1,956.00
		0030	0130	9020513	SIGNAL HEAD, TYPE 3B	4.00	0.00	4.00	EA	4.00	\$960.00	\$3,840.00
		0030	0140	9020514	SIGNAL HEAD, TYPE 4B	9.00	0.00	9.00	EA	9.00	\$1,075.00	\$9,675.00
		0030	0150	9020833	SH-FLAT SHEET - SIGNAL SIGN	90.00	0.00	90.00	SQFT	90.00	\$26.00	\$2,340.00
		0030	0160	9020834	SIGNAL SIGN, MOUNTING HARDWARE	12.00	0.00	12.00	EA	12.00	\$115.00	\$1,380.00
		0030	0170	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	1.00	0.00	1.00	EA	1.00	\$14,085.00	\$14,085.00
		0030	0180	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	34.00	0.00	34.00	LF	5.00	\$21.00	\$105.00
		0030	0190	9028311	CABLE, 16 AWG 7 CONDUCTOR	150.00	0.00	150.00	LF	148.00	\$3.25	\$481.00
		0030	0200	9028500	CABLE, LOOP DETECTOR, IN DUCT	440.00	0.00	440.00	LF	440.00	\$4.00	\$1,760.00
		0030	0210	9028510	CABLE, LOOP DETECTOR, LEAD-IN	120.00	0.00	120.00	LF	120.00	\$1.00	\$120.00
		0030	0220	9029902	MISC.CONTROLLER (MODOT KC DISTRICT SPECIFIED INTO EXISTING CABINET	2.00	0.00	2.00	EA	2.00	\$3,356.00	\$6,712.00
		0030	0230	9029902	MISC.LENS REPLACEMENT (ARROWS TO BALLS)	5.00	0.00	5.00	EA	5.00	\$108.00	\$540.00
		0030	0240	9029902	MISC.MMU 2 (MODOT KC DISTRICT SPECIFIED INTO EXISTING CABINET)	1.00	0.00	1.00	EA	1.00	\$1,142.00	\$1,142.00
		0050	0250	9109901	MISC.INSTALLATION OF COMMISSION FURNISHED TELECOMMUNICATION EQUIPMENT	1.00	0.00	1.00	LS	0.00	\$9,492.00	\$0.00
		0050	0260	9109902	MISC.CAMERA AND RADIO POLE RISER, 20FT LONG	7.00	0.00	7.00	EA	7.00	\$2,855.00	\$19,985.00
		0050	0270	9109902	MISC.DOME CAMERA WITH CABLE ON MAST ARM	6.00	0.00	6.00	EA	6.00	\$3,865.00	\$23,190.00
		0050	0280	9109902	MISC.EXTERNAL RIGID CONDUIT ENTRY	2.00	0.00	2.00	EA	0.00	\$520.00	\$0.00
		0050	0290	9109902	MISC.OGL BASE WIRELESS RADIO WITH CABLE	4.00	0.00	4.00	EA	4.00	\$4,215.00	\$16,860.00
		0050	0300	9109902	MISC.OGL SUBSCRIBER WIRELESS RADIO WITH CABLE	11.00	0.00	11.00	EA	11.00	\$2,046.00	\$22,506.00
		0050	0310	9109902	MISC.TOP MOUNTED CAMERA ON POLE RISER OR POST	4.00	0.00	4.00	EA	4.00	\$6,554.00	\$26,216.00
Project J3P3118C - Total Value Posted to Date as of Report Generated Date												\$181,856.50
200515-C04 Overall - Total Value Posted to Date as of Report Generated Date												\$181,856.50



**Missouri Department of Transportation**  
**Contractor's Pay Estimate Summary**  
**Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on November 17, 2020

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J3P3118C

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	11/11/20	11/16/20	0.77	LS	50/65	0				
0040	6181000	MOBILIZATION	11/11/20	11/16/20	0.25	LS	50/65	0				
0050	6200003	PREF THERMO PAVEMENT MARKING, 4 IN WHITE	11/11/20	11/16/20	445.00	LF	50/thompson	0				
0100	6207001	PAVEMENT MARKING REMOVAL	11/11/20	11/16/20	360.00	LF	50/thompson	0				
0110	9020213	SIGNAL HEAD, TYPE 3S	11/11/20	11/16/20	1.00	EA	50/thompson	0				
0120	9020414	SIGNAL HEAD, TYPE 4C	11/11/20	11/16/20	2.00	EA	50/winchester	0				
0130	9020513	SIGNAL HEAD, TYPE 3B	11/11/20	11/16/20	4.00	EA	50/Thompson,50/state fair					
0140	9020514	SIGNAL HEAD, TYPE 4B	11/11/20	11/16/20	9.00	EA	50/Thompson, 50/state fair, curry, 65/tiger pride	0				
0150	9020833	SH-FLAT SHEET - SIGNAL SIGN	11/11/20	11/16/20	90.00	SQFT	50/Thompson, main, curry, Winchester , state fair, tiger/65	0				
0160	9020834	SIGNAL SIGN, MOUNTING HARDWARE	11/11/20	11/16/20	12.00	EA	50/Thompson-main-curry-Winchester-state fair, 65/tiger pride	0				
0170	9024283	CONTROLLER ASSEMBLY HOUSING,	11/11/20	11/16/20	1.00	EA	50/thompson	0				
0180	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	11/11/20	11/16/20	5.00	LF	50/thompson	0				
0190	9028311	CABLE, 16 AWG 7 CONDUCTOR	11/11/20	11/16/20	148.00	LF	50/thompson	0				
0200	9028500	CABLE, LOOP DETECTOR, IN DUCT	11/11/20	11/16/20	440.00	LF	50/thompson	0				
0210	9028510	CABLE, LOOP DETECTOR, LEAD-IN	11/11/20	11/16/20	120.00	LF		0				
0220	9029902	MISC.	11/11/20	11/16/20	2.00	EA	50/thompson	0				
0230	9029902	MISC.	11/11/20	11/16/20	5.00	EA	50/Thompson-Winchester- state fair					
0240	9029902	MISC.	11/11/20	11/16/20	1.00	EA	sedalia	0				
0300	9109902	MISC. ITS	11/11/20	11/16/20	1.00	EA	Sedalia	0				

**The information below this line are details from Line Item agency views.**

No Agency View Details Exist



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on November 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0110	SIGNAL HEAD, TYPE 3S	Material		3	Nov 16, 2020	SYSTEM	(\$848.00)	
				3	Nov 16, 2020	SYSTEM	\$848.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
				0110 - Total			\$0.00	
0120	SIGNAL HEAD, TYPE 4C	Material		3	Nov 16, 2020	SYSTEM	(\$1,956.00)	
				3	Nov 16, 2020	SYSTEM	\$1,956.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
				0120 - Total			\$0.00	
0130	SIGNAL HEAD, TYPE 3B	Material		3	Nov 16, 2020	SYSTEM	(\$3,840.00)	
				3	Nov 16, 2020	SYSTEM	\$3,840.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
				0130 - Total			\$0.00	
0140	SIGNAL HEAD, TYPE 4B	Material		3	Nov 16, 2020	SYSTEM	(\$9,675.00)	
				3	Nov 16, 2020	SYSTEM	\$9,675.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 4 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
				0140 - Total			\$0.00	
0150	SH-FLAT SHEET - SIGNAL SIGN	Material		3	Nov 16, 2020	SYSTEM	(\$2,340.00)	
				3	Nov 16, 2020	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 5 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
				0150 - Total			\$0.00	
0170	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	Material		3	Nov 16, 2020	SYSTEM	(\$14,085.00)	
				3	Nov 16, 2020	SYSTEM	\$14,085.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 6 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
				0170 - Total			\$0.00	
0190	CABLE, 16 AWG 7 CONDUCTOR	Material		3	Nov 16, 2020	SYSTEM	(\$481.00)	
				3	Nov 16, 2020	SYSTEM	\$481.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user simst overriding Payment Estimate Exception 7 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
				0190 - Total			\$0.00	
0200	CABLE, LOOP DETECTOR, IN DUCT	Material		3	Nov 16, 2020	SYSTEM	(\$1,760.00)	
				3	Nov 16, 2020	SYSTEM	\$1,760.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user simst overriding Payment Estimate Exception 8 on the current Payment Estimate.





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on November 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0200		Material	- Total				\$0.00	
	Material - Total						\$0.00	
	0200 - Total						\$0.00	
0210	CABLE, LOOP DETECTOR, LEAD-IN	Material		3	Nov 16, 2020	SYSTEM	(\$120.00)	
				3	Nov 16, 2020	SYSTEM	\$120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user simst overriding Payment Estimate Exception 9 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
	0210 - Total						\$0.00	
Overall - Total							\$0.00	