



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on April 28, 2021

Pay Estimate Created Date: April 2, 2021

Progress Estimate Number 9	Contract ID 200515-C10 Prime Contractor Mar-Jim Contracting, LLC	Pay Period Start March 16, 2021 Pay Period End April 1, 2021	Original Contract Amount \$856,116.50 Net Change Order Amount \$129,862.11 Current Contract Amount \$985,978.61
--------------------------------------	---	---	--

Approval Date		By User
April 5, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	reills1
April 5, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	penner1
April 6, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 30, 2020	April 1, 2021		95.37%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 3, 2020	June 3, 2020	
Letting Date	May 15, 2020	May 15, 2020	
Notice to Proceed Date	July 6, 2020	July 6, 2020	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 9			
	This Estimate	Previous	To Date
200515-C10			
Total Posted Items Pay	\$154,748.00	\$785,559.22	\$940,307.22
Gross Item Adjustments	(\$16,360.75)	\$10,051.72	(\$6,309.03)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$138,387.25	\$795,610.94	\$933,998.19

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4P3381	0010	2029902	MISC.REMOVAL OF IMPROVEMENTS: CATWALKS/LIGHTING	EA	\$1,000.000	8	\$8,000.00
	0020	2029904	MISC.REMOVAL OF IMPROVEMENTS; SIGNING	SQFT	\$4.500	2,776	\$12,492.00
	0030	6169902	MISC.TRAFFIC CONTROL SETUPS TYPE 1 - SINGLE LANE CLOSURE	EA	\$3,315.000	6	\$19,890.00
	0040	6169902	MISC.TRAFFIC CONTROL SETUPS TYPE 10 - SHOULDER CLOSURE	EA	\$805.000	1	\$805.00
	0050	6169902	MISC.TRAFFIC CONTROL SETUPS TYPE 2 - DOUBLE LANE CLOSURE	EA	\$3,338.000	5	\$16,690.00
	0060	6169902	MISC.TRAFFIC CONTROL SETUPS TYPE 3 - ENTRANCE/EXIT RAMP CLOSURE	EA	\$282.000	7	\$1,974.00
	0070	6181000	MOBILIZATION	LS	\$24,200.000	0.75	\$18,150.00
	0100	9035011A	ST-STRUCTURAL	SQFT	\$25.000	2,815	\$70,375.00
	0110	9035071A	STF-STRUCTURAL FLUORESCENT	SQFT	\$36.000	177	\$6,372.00
Project J4P3381 - Total							\$154,748.00
Overall - Total							\$154,748.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on April 28, 2021

Pay Estimate Created Date: April 2, 2021

Progress Estimate Number 9	Contract ID 200515-C10 Prime Contractor Mar-Jim Contracting, LLC	Pay Period Start March 16, 2021 Pay Period End April 1, 2021	Original Contract Amount \$856,116.50 Net Change Order Amount \$129,862.11 Current Contract Amount \$985,978.61
--------------------------------------	---	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4P3381	0010	MISC.	Overrun			-2	\$1,000.00	(\$2,000.00)
	0010	MISC.	Overrun			-1	\$1,000.00	(\$1,000.00)
	0020	MISC.	Overrun			-251.5	\$4.50	(\$1,131.75)
	0040	MISC.	Overrun			-1	\$805.00	(\$805.00)
	0050	MISC.	Overrun			-1	\$3,338.00	(\$3,338.00)
	0050	MISC.	Overrun			-2	\$3,338.00	(\$6,676.00)
	0060	MISC.	Overrun			-1	\$282.00	(\$282.00)
	0060	MISC.	Overrun			-2	\$282.00	(\$564.00)
	0060	MISC.	Overrun			-2	\$282.00	(\$564.00)
Total								(\$16,360.75)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on April 28, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4P3381	FAS S303(2)	Sign installation	Various	VARIOUS	at various locations in the urban Kansas City District

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J4P3381	Posted Item Pay	\$154,748.00	\$785,559.22	\$940,307.22
	Gross Item Adjustments	(\$16,360.75)	\$10,051.72	(\$6,309.03)
	Gross Item Pay	\$138,387.25	\$795,610.94	\$933,998.19
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on April 28, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Item Overrun: Contract 200515-C10, Contract Project J4P3381, Project Item Line Number 0010, Contract Line Item Number 0010, Item 2029902, Minor Item.	A change order is being made for this overrun.	reills1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200515-C10, Contract Project J4P3381, Project Item Line Number 0020, Contract Line Item Number 0020, Item 2029904, Minor Item.	A change order is being made for this overrun.	reills1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200515-C10, Contract Project J4P3381, Project Item Line Number 0050, Contract Line Item Number 0050, Item 6169902, Minor Item.	A change order is being made for this overrun.	reills1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200515-C10, Contract Project J4P3381, Project Item Line Number 0060, Contract Line Item Number 0060, Item 6169902, Minor Item.	A change order is being made for this overrun.	reills1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200515-C10, Contract Project J4P3381, Project Item Line Number 0040, Contract Line Item Number 0040, Item 6169902, Minor Item.	A change order is being made for this overrun.	reills1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 28, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200515-C10	J4P3381	0001	0010	2029902	MISC.REMOVAL OF IMPROVEMENTS: CATWALKS/LIGHTING	25.00	0.00	25.00	EA	29.00	\$1,000.00	\$29,000.00
		0001	0020	2029904	MISC.REMOVAL OF IMPROVEMENTS; SIGNING	20,120.00	0.00	20,120.00	SQFT	20,371.50	\$4.50	\$91,671.75
		0001	0030	6169902	MISC.TRAFFIC CONTROL SETUPS TYPE 1 - SINGLE LANE CLOSURE	52.00	0.00	52.00	EA	34.00	\$3,315.00	\$112,710.00
		0001	0040	6169902	MISC.TRAFFIC CONTROL SETUPS TYPE 10 - SHOULDER CLOSURE	39.00	1.00	40.00	EA	43.00	\$805.00	\$34,615.00
		0001	0050	6169902	MISC.TRAFFIC CONTROL SETUPS TYPE 2 - DOUBLE LANE CLOSURE	29.00	0.00	29.00	EA	32.00	\$3,338.00	\$106,816.00
		0001	0060	6169902	MISC.TRAFFIC CONTROL SETUPS TYPE 3 - ENTRANCE/EXIT RAMP CLOSURE	29.00	0.00	29.00	EA	34.00	\$282.00	\$9,588.00
		0001	0070	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$24,200.00	\$24,200.00
		0040	0080	9031010	CONCRETE FOOTINGS, EMBEDDED	9.50	0.00	9.50	CUYD	8.29	\$1,033.00	\$8,563.57
		0040	0090	9031210	STRUCTURAL STEEL POSTS	6,080.00	0.00	6,080.00	LB	5,319.80	\$3.00	\$15,959.40
		0040	0100	9035011A	ST-STRUCTURAL	13,436.00	5,147.50	18,583.50	SQFT	18,583.50	\$25.00	\$464,587.50
		0040	0110	9035071A	STF-STRUCTURAL FLUORESCENT	1,213.00	-2.00	1,211.00	SQFT	1,211.00	\$36.00	\$43,596.00
		0040	5001	1099901A	MISC.Replace Damaged Splice Plate	0.00	1.00	1.00	LS	1.00	\$441.61	\$441.61
		Project J4P3381 - Total Value Posted to Date as of Report Generated Date										
200515-C10 Overall - Total Value Posted to Date as of Report Generated Date												\$941,748.83



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on April 28, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J4P3381

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments			
0010	2029902	MISC. REMOVALS	3/15/21	4/1/21	1.00	EA	I-435 NB	38.704				Sign 72a & b.			
				4/1/21	1.00	EA	I-435 SB	2.348				Sign 75			
			3/16/21	4/1/21	1.00	EA	I-435 SB	21.889				Sign 78.			
				4/1/21	1.00	EA	I-435 SB	25.017				Sign 79a & b.			
			3/18/21	4/1/21	1.00	EA	I-670 WB	0.222				Sign 83a, b, & c.			
			3/23/21	4/1/21	1.00	EA	I-670 WB	1.302				Sign 85.			
				4/1/21	1.00	EA	I-670 WB	1.443				Sign 86.			
			3/24/21	4/1/21	1.00	EA	I-670 WB	1.621				Sign 87.			
			0020	2029904	MISC. REMOVALS	3/15/21	4/1/21	164.00	SQFT	I-435 SB	2.348				Sign 75.
							4/1/21	395.00	SQFT	I-435 NB	38.704				Sign 72a & b.
3/16/21	4/1/21	125.00				SQFT	I-435 SB	21.889				Sign 78.			
	4/1/21	328.00				SQFT	I-435 SB	25.017				Sign 79a & b.			
3/18/21	4/1/21	488.00				SQFT	I-435 SB	34.902				Sign 80a, b, & c.			
3/23/21	4/1/21	515.00				SQFT	I-670 WB	0.222				Sign 83a, b, & c.			
	4/1/21	200.00				SQFT	I-670	1.443				Sign 86.			
3/24/21	4/1/21	200.00				SQFT	I-670 WB	1.302				Sign 85.			
	4/1/21	361.00				SQFT	I-670 WB	1.621				Sign 87.			
0030	6169902	MISC. TRAFFIC CONTROL DEVICES				3/15/21	4/1/21	1.00	EA	I-435 SB	2.348				Sign 75. Right lane closure at 45 Hwy.
			3/16/21	4/1/21	1.00	EA	I-435 SB	21.889				Sign 78. Right lane closure at Woodland.			
				4/1/21	2.00	EA	I-435 SB	25.017				Sign 79a & b. Left/right lane closure at Rt 291.			
			3/23/21	4/1/21	1.00	EA	I-670 WB	1.302				Sign 85. Left lane closure at Broadway exit.			
				4/1/21	1.00	EA	I-670 WB	1.443				Sign 86. Left lane closure past I-35 exit.			
0040	6169902	MISC. TRAFFIC CONTROL DEVICES	3/31/21	4/1/21	1.00	EA	I-35 NB	21.422			Sign 28. Sign was installed on 11/11/2020 but was left off contractor DIR.				
0050	6169902	MISC. TRAFFIC CONTROL DEVICES	3/15/21	4/1/21	1.00	EA	I-435 NB	38.704				Sign 72a & b. Double right lane closure at Skyview.			
			3/18/21	4/1/21	1.00	EA	I-435 SB	34.902				Sign 80a, b & c. Double right lane closure at Parvin to 210.			
				4/1/21	1.00	EA	I-670 WB	0.222				Sign 83a, b, & c. double left lane closure at Prospect to 670.			
			3/24/21	4/1/21	2.00	EA	I-670 WB	1.621				Sign 87. Double right/left lane closure past I-35 on ramp.			
0060	6169902	MISC. TRAFFIC CONTROL DEVICES	3/15/21	4/1/21	1.00	EA	I-435 NB	38.704				Sign 72 a & b. Closed the Skyview ramp to I-435.			
			3/16/21	4/1/21	1.00	EA	I-435 SB	21.889				Sign 78. Closed exit ramp to Woodland.			
				4/1/21	1.00	EA	I-435 SB	25.017				Sign 79a & b. Closed exit ramp to Rt 291.			
			3/18/21	4/1/21	1.00	EA	I-435 SB	34.902				Sign 80a, b & c. Closed the exit ramp to Rt 210.			
				4/1/21	1.00	EA	I-670 WB	0.222				Sign 83a, b & c. Closed the exit ramp to 670.			
			3/23/21	4/1/21	1.00	EA	I-670 WB	1.302				Sign 85. Closed exit to 670/70 WB.			
				4/1/21	1.00	EA	I-670 WB	1.621				Sign 87.			
			0070	6181000	MOBILIZATION	3/31/21	4/1/21	0.75	LS	various				Final Mobilization	
0100	9035011A	ST-STRUCTURAL	3/15/21	4/1/21	137.00	SQFT	I-435 SB	2.348				Sign 75.			
				4/1/21	388.00	SQFT	I-435 NB	38.704				Sign 72a & b.			
			3/16/21	4/1/21	118.00	SQFT	I-435 SB	21.889				Sign 78.			
				4/1/21	322.00	SQFT	I-435 SB	25.017				Sign 79a & b.			
			3/18/21	4/1/21	259.00	SQFT	I-435 SB	34.902				Sign 80b & c.			
				4/1/21	391.00	SQFT	I-670 WB	0.222				Sign 83a, b, & c.			
			3/23/21	4/1/21	148.00	SQFT	I-670 WB	1.302				Sign 85.			
				4/1/21	148.00	SQFT	I-670 WB	1.443				Sign 86.			
			3/24/21	4/1/21	572.00	SQFT	I-670 WB	1.621				Sign 87.			
			3/31/21	4/1/21	48.00	SQFT	I-435 NB	3.939					Sign 60a, b, & c. Quantity correction for payment on 3/6/2021.		
				4/1/21	63.00	SQFT	I-35 NB	21.422					Sign 28. Sign was installed on 11/11/2020 but was left off contractor DIR.		
				4/1/21	221.00	SQFT	I-435	3.737					Sign 59a, b, & c. Quantity correction for payment on 3/6/2021.		
0110	9035071A	STF-STRUCTURAL FLUORESCENT	3/15/21	4/1/21	39.00	SQFT	I-435 SB	2.348				Sign 75.			
				4/1/21	48.00	SQFT	I-435 NB	38.704				Sign 72b.			
			3/18/21	4/1/21	39.00	SQFT	I-670 WB	0.222				Sign 83c.			
				4/1/21	51.00	SQFT	I-435 SB	34.902				Sign 80c.			

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Apr 28, 2021

Contract ID:190315-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4P3381	0010	MISC. REMOVALS	Overrun	Overrun	9	Apr 2, 2021	SYSTEM	(\$3,000.00)					
					10	Apr 16, 2021	SYSTEM	(\$1,000.00)					
			Overrun - Total							(\$4,000.00)			
			Overrun - Total							(\$4,000.00)			
			0010 - Total							(\$4,000.00)			
			0020	MISC. REMOVALS	Overrun	Overrun	9	Apr 2, 2021	SYSTEM	(\$1,131.75)			
							Overrun - Total						
					Overrun - Total							(\$1,131.75)	
					0020 - Total							(\$1,131.75)	
					0030	MISC. TRAFFIC CONTROL DEVICES	Material		3	Dec 2, 2020	SYSTEM	(\$59,670.00)	
- Total									(\$59,670.00)				
Material - Total							(\$59,670.00)						
MaterialCredit		4	Dec 16, 2020	SYSTEM			\$59,670.00						
		- Total							\$59,670.00				
MaterialCredit - Total							\$59,670.00						
Other Item Adjustment	MDPA	3	Dec 2, 2020	reills1			\$59,670.00	Material sample is in and accepted, but does not fall within the timeframe of the estimate.					
		4	Dec 16, 2020	reills1			(\$59,670.00)	Cancelling adjustment from previous estimate.					
		MDPA - Total							\$0.00				
Other Item Adjustment - Total							\$0.00						
0030 - Total							\$0.00						
0040	MISC. TRAFFIC CONTROL DEVICES	Overrun	Overrun	5	Jan 4, 2021	SYSTEM	(\$2,415.00)						
				6	Jan 19, 2021	SYSTEM	\$805.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',805.00000 - 805.00000, 'is applied (if non-zero).					
				9	Apr 2, 2021	SYSTEM	(\$805.00)						
		Overrun - Total							(\$2,415.00)				
		Overrun - Total							(\$2,415.00)				
		0040 - Total							(\$2,415.00)				
0050	MISC. TRAFFIC CONTROL DEVICES	Material		3	Dec 2, 2020	SYSTEM	(\$30,042.00)						
				- Total							(\$30,042.00)		
		Material - Total							(\$30,042.00)				
		MaterialCredit		4	Dec 16, 2020	SYSTEM	\$30,042.00						
				- Total							\$30,042.00		
		MaterialCredit - Total							\$30,042.00				
		Other Item Adjustment	MDPA	3	Dec 2, 2020	reills1	\$30,042.00	Material sample is in and accepted, but does not fall within the timeframe of the estimate.					
				4	Dec 16, 2020	reills1	(\$30,042.00)	Cancelling adjustment from previous estimate.					
				MDPA - Total							\$0.00		
		Other Item Adjustment - Total							\$0.00				
Overrun	Overrun	9	Apr 2, 2021	SYSTEM	(\$10,014.00)								
		Overrun - Total							(\$10,014.00)				
Overrun - Total							(\$10,014.00)						
0050 - Total							(\$10,014.00)						
0060	MISC. TRAFFIC	Material		3	Dec 2,	SYSTEM	(\$4,794.00)						



Line Item Adjustments by Estimate

Apr 28, 2021

Contract ID:190315-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4P3381	0060	CONTROL DEVICES	Material			2020					
			- Total							(\$4,794.00)	
			Material - Total							(\$4,794.00)	
			MaterialCredit		4	Dec 16, 2020	SYSTEM	\$4,794.00			
			- Total							\$4,794.00	
			MaterialCredit - Total							\$4,794.00	
			Other Item Adjustment	MDPA	3	Dec 2, 2020	reills1	\$4,794.00	Material sample is in and accepted, but does not fall within the timeframe of the estimate.		
					4	Dec 16, 2020	reills1	(\$4,794.00)	Cancelling adjustment from previous estimate.		
			MDPA - Total							\$0.00	
			Other Item Adjustment - Total							\$0.00	
			Overrun	Overrun	9	Apr 2, 2021	SYSTEM	(\$1,410.00)			
			Overrun - Total							(\$1,410.00)	
			Overrun - Total							(\$1,410.00)	
			0060 - Total							(\$1,410.00)	
			0080	CONCRETE FOOTINGS, EMBEDDED	Material		2	Nov 16, 2020	SYSTEM	(\$8,563.57)	
					3	Dec 2, 2020	SYSTEM	(\$8,563.57)			
	- Total							(\$17,127.14)			
	Material - Total							(\$17,127.14)			
	MaterialCredit				3	Dec 2, 2020	SYSTEM	\$8,563.57			
					4	Dec 16, 2020	SYSTEM	\$8,563.57			
	- Total							\$17,127.14			
	MaterialCredit - Total							\$17,127.14			
	Other Item Adjustment	MDPA			2	Nov 16, 2020	reills1	\$8,563.57	Adjusting for material adjustment while material testing is processing.		
					4	Dec 16, 2020	reills1	(\$8,563.57)	Cancelling adjustment from previous estimate.		
	MDPA - Total							\$0.00			
	Other Item Adjustment - Total							\$0.00			
	0080 - Total							\$0.00			
	0090	STRUCTURAL STEEL POSTS			Material		2	Nov 16, 2020	SYSTEM	(\$15,959.40)	
					- Total						
			Material - Total							(\$15,959.40)	
MaterialCredit				3	Dec 2, 2020	SYSTEM	\$15,959.40				
- Total							\$15,959.40				
MaterialCredit - Total							\$15,959.40				
Other Item Adjustment			MATL	1	Sep 15, 2020	reills1	\$11,661.72	This adjustment is for a material takeover of sign posts, line item 0090. The invoice number is 26535 with a total of \$11,106.40. With a 5% markup, the total comes to \$11,661.72. The posts were made before an error was found in the plans. After corrections were made, these posts were no longer usable for this contract			
MATL - Total							\$11,661.72				
			MDPA	2	Nov 16, 2020	reills1	\$15,959.40	Adjusting for material adjustment while material testing is processing.			
				3	Dec 2, 2020	reills1	(\$15,959.40)	Cancelling out adjustment for this line item from estimate 2.			
MDPA - Total							\$0.00				
Other Item Adjustment - Total							\$11,661.72				



Line Item Adjustments by Estimate

Apr 28, 2021

Contract ID:190315-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4P3381	0090 - Total							\$11,661.72			
	0100	ST- STRUCTURAL	Material		2	Nov 16, 2020	SYSTEM	(\$149,687.50)			
					3	Dec 2, 2020	SYSTEM	(\$260,337.50)			
			- Total							(\$410,025.00)	
			Material - Total							(\$410,025.00)	
					MaterialCredit		3	Dec 2, 2020	SYSTEM	\$149,687.50	
						4	Dec 16, 2020	SYSTEM	\$260,337.50		
			- Total							\$410,025.00	
			MaterialCredit - Total							\$410,025.00	
					Other Item Adjustment	MDPA	2	Nov 16, 2020	reills1	\$149,687.50	Adjusting for material adjustment while material testing is processing.
							3	Dec 2, 2020	reills1	\$110,650.00	Material sample is in and accepted, but does not fall within the timeframe of the estimate.
							4	Dec 16, 2020	reills1	(\$246,487.50)	Cancelling adjustment from previous estimate.
							6	Jan 19, 2021	kneibr1	(\$13,850.00)	Cancelling out the remaining overage from past adjustments for material exceptions.
			MDPA - Total							\$0.00	
			Other Item Adjustment - Total							\$0.00	
					Overrun	Overrun	4	Dec 16, 2020	SYSTEM	(\$13,850.00)	
							5	Jan 4, 2021	SYSTEM	(\$4,675.00)	
							6	Jan 19, 2021	SYSTEM	\$18,525.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',25.00000 - 25.00000, 'is applied (if non-zero).
			Overrun - Total							\$0.00	
			Overrun - Total							\$0.00	
			0100 - Total							\$0.00	
	0110	STF- STRUCTURAL FLUORESCENT	Material		2	Nov 16, 2020	SYSTEM	(\$7,200.00)			
					3	Dec 2, 2020	SYSTEM	(\$20,700.00)			
			- Total							(\$27,900.00)	
			Material - Total							(\$27,900.00)	
					MaterialCredit		3	Dec 2, 2020	SYSTEM	\$7,200.00	
						4	Dec 16, 2020	SYSTEM	\$20,700.00		
			- Total							\$27,900.00	
			MaterialCredit - Total							\$27,900.00	
					Other Item Adjustment	MDPA	2	Nov 16, 2020	reills1	\$7,200.00	Adjusting for material adjustment while material testing is processing.
							3	Dec 2, 2020	reills1	\$13,500.00	Material sample is in and accepted, but does not fall within the timeframe of the estimate.
							4	Dec 16, 2020	reills1	(\$20,700.00)	Cancelling adjustment from previous estimate.
			MDPA - Total							\$0.00	
			Other Item Adjustment - Total							\$0.00	
	0110 - Total							\$0.00			
J4P3381 - Total								(\$7,309.03)			
Overall - Total								(\$7,309.03)			