



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on August 20, 2020

Pay Estimate Created Date: August 18, 2020

Progress Estimate Number 3	Contract ID 200515-C11 Prime Contractor Gunter Construction Company	Pay Period Start August 2, 2020 Pay Period End August 15, 2020	Original Contract Amount \$754,572.64 Net Change Order Amount \$0.00 Current Contract Amount \$754,572.64
--------------------------------------	--	---	--

Approval Date				By User
August 19, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by			sandis1
August 19, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by			sandis1
August 20, 2020	Reviewed and Approved at the Central Office Controllers Office Level by			greggd1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete	
December 4, 2020	December 4, 2020		20.58%	

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 3			
	This Estimate	Previous	To Date
200515-C11			
Total Posted Items Pay	\$98,431.50	\$56,835.75	\$155,267.25
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$56,835.75	\$155,267.25
Contract Total Payable This Estimate:	\$98,431.50		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4S3167	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$60,000.000	0.48	\$28,800.00
	0040	2063000	CLASS 3 EXCAVATION	CUYD	\$70.000	427.6	\$29,932.00
	0090	4019905	MISC.Optional Pavement	SQYD	\$90.000	17.7	\$1,593.00
	0150	6085008	PAVED APPROACH, 8 IN.	SQYD	\$115.000	46.6	\$5,359.00
	0230	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	EA	\$340.000	2	\$680.00
	0240	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	EA	\$650.000	1	\$650.00
	0250	6143013	MANHOLE FRAME AND COVER, TYPE 3	EA	\$180.000	2	\$360.00
	0260	6149902	MISC.BICYCLE FRIENDLY APWA FRAME AND GRATE	EA	\$210.000	2	\$420.00
	0520	7139903A	MISC.APWA SINGLE GRATE INLET	LF	\$650.000	8	\$5,200.00
	0530	7261012	12 IN. PIPE GROUP A	LF	\$70.000	16.5	\$1,155.00
	0560	7261036	36 IN. PIPE GROUP A	LF	\$125.000	32.5	\$4,062.50
	0570	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	FT	\$550.000	24	\$13,200.00
	0590	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	FT	\$540.000	13	\$7,020.00
Project J4S3167 - Total							\$98,431.50
Overall - Total							\$98,431.50

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3167	0090	MISC.	Material			-17.7	\$90.00	(\$1,593.00)
	0090	MISC.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user weathc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	17.7	\$90.00	\$1,593.00
	0110	PIPE COLLAR, TYPE A	Material			-1	\$1,695.00	(\$1,695.00)



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on August 20, 2020

Pay Estimate Created Date: August 18, 2020

Progress Estimate Number 3	Contract ID 200515-C11 Prime Contractor Gunter Construction Company	Pay Period Start August 2, 2020 Pay Period End August 15, 2020	Original Contract Amount \$754,572.64 Net Change Order Amount \$0.00 Current Contract Amount \$754,572.64
--------------------------------------	--	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3167	0110	PIPE COLLAR, TYPE A	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user weathc1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	1	\$1,695.00	\$1,695.00
	0150	PAVED APPROACH, 8 IN.	Material			-46.6	\$115.00	(\$5,359.00)
	0150	PAVED APPROACH, 8 IN.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user weathc1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	46.6	\$115.00	\$5,359.00
	0230	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	Material			-2	\$340.00	(\$680.00)
	0230	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user weathc1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	2	\$340.00	\$680.00
	0240	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	Material			-1	\$650.00	(\$650.00)
	0240	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user weathc1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	1	\$650.00	\$650.00
	0260	MISC.	Material			-2	\$210.00	(\$420.00)
	0260	MISC.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user weathc1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	2	\$210.00	\$420.00
	0270	CONSTRUCTION SIGNS	Material			-236	\$4.00	(\$944.00)
	0270	CONSTRUCTION SIGNS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user weathc1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	236	\$4.00	\$944.00
	0280	ADVANCED WARNING RAIL SYSTEM	Material			-2	\$35.00	(\$70.00)
	0280	ADVANCED WARNING RAIL SYSTEM	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user weathc1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	2	\$35.00	\$70.00
	0290	FLAG ASSEMBLY	Material			-4	\$15.00	(\$60.00)
	0290	FLAG ASSEMBLY	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user weathc1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	4	\$15.00	\$60.00
	0300	CHANNELIZER (TRIM LINE)	Material			-150	\$18.00	(\$2,700.00)
	0300	CHANNELIZER (TRIM LINE)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user weathc1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	150	\$18.00	\$2,700.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on August 20, 2020

Pay Estimate Created Date: August 18, 2020

Progress Estimate Number 3		Contract ID 200515-C11 Prime Contractor Gunter Construction Company		Pay Period Start August 2, 2020 Pay Period End August 15, 2020		Original Contract Amount \$754,572.64 Net Change Order Amount \$0.00 Current Contract Amount \$754,572.64		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3167	0330	FLASHING ARROW PANEL	Material			-1	\$1,800.00	(\$1,800.00)
	0330	FLASHING ARROW PANEL	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user weathc1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	1	\$1,800.00	\$1,800.00
	0340	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material			-2	\$4,000.00	(\$8,000.00)
	0340	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user weathc1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	2	\$4,000.00	\$8,000.00
	0520	MISC.	Material			-8	\$650.00	(\$5,200.00)
	0520	MISC.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user weathc1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	8	\$650.00	\$5,200.00
	0580	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	Material			-3	\$620.00	(\$1,860.00)
	0580	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user weathc1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	3	\$620.00	\$1,860.00
	0590	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	Material			-13	\$540.00	(\$7,020.00)
	0590	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user weathc1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	13	\$540.00	\$7,020.00
	0600	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material			-1	\$2,400.00	(\$2,400.00)
	0600	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user weathc1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	1	\$2,400.00	\$2,400.00
	0630	CURB INLET CHECK	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-2	\$69.00	(\$138.00)
	0630	CURB INLET CHECK	Material			-17	\$69.00	(\$1,173.00)
	0630	CURB INLET CHECK	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 25 on the current Payment Estimate.	2	\$69.00	\$138.00
	0630	CURB INLET CHECK	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user weathc1 overriding Payment Estimate Exception 24	17	\$69.00	\$1,173.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 20, 2020

Pay Estimate Created Date: August 18, 2020

Progress Estimate Number 3		Contract ID 200515-C11 Prime Contractor Gunter Construction Company		Pay Period Start August 2, 2020 Pay Period End August 15, 2020		Original Contract Amount \$754,572.64 Net Change Order Amount \$0.00 Current Contract Amount \$754,572.64		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3167					on the current Payment Estimate.			
Total								\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on August 20, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4S3167	FAF 7-3(24)	Signal improvements and add intersection turn lanes	7	JACKSON	on 8th Street in Blue Springs
Totals by Job Numbers					
J4S3167			This Estimate	Previous	To Date
	Posted Item Pay		\$98,431.50	\$56,835.75	\$155,267.25
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$98,431.50	\$56,835.75	\$155,267.25
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 20, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J4S3167, Item 4019905, Project Item Line Number 0090, Material Set 401990596, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Working with materials to resolve this discrepancy	weathc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3167, Item 6044011, Project Item Line Number 0110, Material Set 604401196, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Working with materials to resolve this discrepancy	weathc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3167, Item 6044011, Project Item Line Number 0110, Material Set 604401196, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	Working with materials to resolve this discrepancy	weathc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3167, Item 6044011, Project Item Line Number 0110, Material Set 604401196, Material 0604CPCR - Collar for Pipe Connection, Acceptance Action Generic 0604CPCR is insufficient.	Working with materials to resolve this discrepancy	weathc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3167, Item 6085008, Project Item Line Number 0150, Material Set 608500896, Material 1057JMFRRP - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRRP is insufficient.	Working with materials to resolve this discrepancy	weathc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3167, Item 6085008, Project Item Line Number 0150, Material Set 608500896, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Working with materials to resolve this discrepancy	weathc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3167, Item 6085008, Project Item Line Number 0150, Material Set 608500896, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	Working with materials to resolve this discrepancy	weathc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3167, Item 6085008, Project Item Line Number 0150, Material Set 608500896, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Working with materials to resolve this discrepancy	weathc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3167, Item 6085008, Project Item Line Number 0150, Material Set 608500896, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Working with materials to resolve this discrepancy	weathc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3167, Item 6085008, Project Item Line Number 0150, Material Set 608500896, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	Working with materials to resolve this discrepancy	weathc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3167, Item 6141120, Project Item Line Number 0230, Material Set 614112096, Material 0614DFGTCV - Curved Vane Gate and Frame, Acceptance Action Generic 0614DFGTCV is insufficient.	Working with materials to resolve this discrepancy	weathc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3167, Item 6141121, Project Item Line Number 0240, Material Set 614112196, Material 0614DFGTCV - Curved Vane Gate and Frame, Acceptance Action Generic 0614DFGTCV is insufficient.	Working with materials to resolve this discrepancy	weathc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3167, Item 6149902, Project Item Line Number 0260, Material Set 6149902, Material 0614DFMNFC - Manhole Frame and Cover, Acceptance Action Generic 0614DFMNFC is insufficient.	Working with materials to resolve this discrepancy	weathc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3167, Item 6161005, Project Item Line Number 0270, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Need certifications.	weathc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3167, Item 6161008, Project Item Line Number 0280, Material Set 616100896, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Need certifications.	weathc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3167, Item 6161009, Project Item Line Number 0290, Material Set 616100996, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Need certifications.	weathc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3167, Item 6161025, Project Item Line Number 0300, Material Set 616102596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Need certifications.	weathc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3167, Item 6161040, Project Item Line Number 0330, Material Set 616104096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Need certifications.	weathc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3167, Item 6161098A, Project Item Line Number 0340, Material Set 6161098A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Need certifications.	weathc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3167, Item 7139903A, Project Item Line Number 0520, Material Set 7139903A96, Material 1040GRTBCAT2 - Steel Thrie Beam for Class A Type 2, Acceptance Action Generic 1040GRTBCAT2 is insufficient.	Working with materials to resolve this discrepancy	weathc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3167, Item 7311022, Project Item Line Number 0580, Material Set 731102296, Material 1033DIRCPK - Precast Conc Drop Inlet, Acceptance Action Generic 1033DIRCPK is insufficient.	Working with materials to resolve this discrepancy	weathc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3167, Item 7311042, Project Item Line Number 0590, Material Set 731104296, Material 1033DIRCPK - Precast Conc Drop Inlet, Acceptance Action Generic 1033DIRCPK is insufficient.	Working with materials to resolve this discrepancy	weathc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3167, Item 7320618A, Project Item Line Number 0600, Material Set 7320618A96, Material 1032ESRCF - Conc End Section for Round Pipe, Acceptance Action Generic 1032ESRCF is insufficient.	Working with materials to resolve this discrepancy	weathc1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3167, Item 8061007A, Project Item Line Number 0630, Material Set 8061007A96, Material 0806TEC - Temporary Erosion Control, Acceptance	Working with materials to resolve this discrepancy	weathc1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on August 20, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Action Generic 0806TEC is insufficient.			
Estimate Exception Type: Item Overrun: Contract 200515-C11, Contract Project J4S3167, Project Item Line Number 0630, Contract Line Item Number 0630, Item 8061007A, Minor Item.	Working with materials to resolve this discrepancy	weathc1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 20, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200515-C11	J4S3167	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.73	\$60,000.00	\$43,800.00
		0001	0020	2031000	CLASS A EXCAVATION	364.40	0.00	364.40	CUYD	0.00	\$80.00	\$0.00
		0001	0030	2036000	COMPACTING EMBANKMENT	74.40	0.00	74.40	CUYD	0.00	\$65.00	\$0.00
		0001	0040	2063000	CLASS 3 EXCAVATION	544.00	0.00	544.00	CUYD	477.80	\$70.00	\$33,446.00
		0001	0050	2079909	MISC.MODIFIED CLASS 2 LINEAR GRADING	10.20	0.00	10.20	STA	0.00	\$2,000.00	\$0.00
		0001	0060	2099905	MISC.MODIFIED 6 IN. SUBGRADE COMPACTION	239.60	0.00	239.60	SQYD	0.00	\$5.00	\$0.00
		0001	0070	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	454.70	0.00	454.70	SQYD	0.00	\$23.00	\$0.00
		0001	0080	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	232.00	0.00	232.00	TONS	0.00	\$124.00	\$0.00
		0001	0090	4019905	MISC.Optional Pavement	234.20	0.00	234.20	SQYD	17.70	\$90.00	\$1,593.00
		0001	0100	4071005	TACK COAT	33.00	0.00	33.00	GAL	0.00	\$4.00	\$0.00
		0001	0110	6044011	PIPE COLLAR, TYPE A	10.00	0.00	10.00	EA	1.00	\$1,695.00	\$1,695.00
		0001	0120	6081010	CONCRETE CURB RAMP	71.60	0.00	71.60	SQYD	0.00	\$185.00	\$0.00
		0001	0130	6081012	TRUNCATED DOMES	66.80	0.00	66.80	SQFT	0.00	\$20.00	\$0.00
		0001	0140	6083006	6 IN. CONCRETE MEDIAN STRIP	70.00	0.00	70.00	SQYD	0.00	\$140.00	\$0.00
		0001	0150	6085008	PAVED APPROACH, 8 IN.	258.60	0.00	258.60	SQYD	46.60	\$115.00	\$5,359.00
		0001	0160	6086004	CONCRETE SIDEWALK, 4 IN.	500.00	0.00	500.00	SQYD	0.00	\$75.00	\$0.00
		0001	0170	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	40.80	0.00	40.80	LF	0.00	\$60.00	\$0.00
		0001	0180	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	106.50	0.00	106.50	LF	0.00	\$60.00	\$0.00
		0001	0190	6091042	CONCRETE GUTTER TYPE B	22.00	0.00	22.00	LF	0.00	\$120.00	\$0.00
		0001	0200	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	176.30	0.00	176.30	LF	0.00	\$40.00	\$0.00
		0001	0210	6099903	MISC.2 FT TYPE A CURB & GUTTER	349.00	0.00	349.00	LF	0.00	\$48.00	\$0.00
		0001	0220	6099903	MISC.Modified Integral Curb	31.10	0.00	31.10	LF	0.00	\$130.00	\$0.00
		0001	0230	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	5.00	0.00	5.00	EA	2.00	\$340.00	\$680.00
		0001	0240	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	1.00	0.00	1.00	EA	1.00	\$650.00	\$650.00
		0001	0250	6143013	MANHOLE FRAME AND COVER, TYPE 3	2.00	0.00	2.00	EA	2.00	\$180.00	\$360.00
		0001	0260	6149902	MISC.BICYCLE FRIENDLY APWA FRAME AND GRATE	3.00	0.00	3.00	EA	2.00	\$210.00	\$420.00
		0001	0270	6161005	CONSTRUCTION SIGNS	482.00	0.00	482.00	SQFT	236.00	\$4.00	\$944.00
		0001	0280	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$35.00	\$70.00
		0001	0290	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	4.00	\$15.00	\$60.00
		0001	0300	6161025	CHANNELIZER (TRIM LINE)	150.00	0.00	150.00	EA	150.00	\$18.00	\$2,700.00
		0001	0310	6161030	TYPE III MOVEABLE BARRICADE	2.00	0.00	2.00	EA	0.00	\$140.00	\$0.00
		0001	0320	6161033	DIRECTIONAL INDICATOR BARRICADE	30.00	0.00	30.00	EA	0.00	\$55.00	\$0.00
		0001	0330	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	1.00	\$1,800.00	\$1,800.00
		0001	0340	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$4,000.00	\$8,000.00
		0001	0350	6169902	MISC.ADA Compliant Moveable Barricade	4.00	0.00	4.00	EA	0.00	\$50.00	\$0.00
		0001	0360	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$56,655.00	\$14,163.75
		0001	0370	6200003	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 4 IN., WHITE	150.00	0.00	150.00	LF	0.00	\$2.65	\$0.00
		0001	0380	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	265.00	0.00	265.00	LF	0.00	\$4.00	\$0.00
		0001	0390	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	114.00	0.00	114.00	LF	0.00	\$14.00	\$0.00
		0001	0400	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	26.00	0.00	26.00	LF	0.00	\$14.00	\$0.00
		0001	0410	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	12.00	0.00	12.00	EA	0.00	\$220.00	\$0.00
		0001	0420	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	1.00	0.00	1.00	EA	0.00	\$430.00	\$0.00
		0001	0430	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	14.00	0.00	14.00	EA	0.00	\$140.00	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on August 20, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200515-C11	J4S3167	0001	0440	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,325.00	0.00	2,325.00	LF	0.00	\$0.18	\$0.00
		0001	0450	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,899.00	0.00	1,899.00	LF	0.00	\$0.18	\$0.00
		0001	0460	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	175.00	0.00	175.00	LF	0.00	\$0.12	\$0.00
		0001	0470	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,050.00	0.00	1,050.00	LF	0.00	\$0.12	\$0.00
		0001	0480	6207001	PAVEMENT MARKING REMOVAL	5,217.00	0.00	5,217.00	LF	0.00	\$0.55	\$0.00
		0001	0490	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	16.00	0.00	16.00	EA	0.00	\$50.00	\$0.00
		0001	0500	6209902	MISC.PREFORMED THERMOPLASTIC BICYCLE SYMBOLS	8.00	0.00	8.00	EA	0.00	\$350.00	\$0.00
		0001	0510	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.10	\$8,000.00	\$800.00
		0001	0520	7139903A	MISC.APWA SINGLE GRATE INLET	13.00	0.00	13.00	LF	8.00	\$650.00	\$5,200.00
		0001	0530	7261012	12 IN. PIPE GROUP A	36.00	0.00	36.00	LF	16.50	\$70.00	\$1,155.00
		0001	0540	7261015	15 IN. PIPE GROUP A	42.00	0.00	42.00	LF	37.00	\$70.00	\$2,590.00
		0001	0550	7261018	18 IN. PIPE GROUP A	12.00	0.00	12.00	LF	1.20	\$55.00	\$66.00
		0001	0560	7261036	36 IN. PIPE GROUP A	65.00	0.00	65.00	LF	32.50	\$125.00	\$4,062.50
		0001	0570	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	24.00	0.00	24.00	FT	24.00	\$550.00	\$13,200.00
		0001	0580	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	11.00	0.00	11.00	FT	3.00	\$620.00	\$1,860.00
		0001	0590	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	13.00	0.00	13.00	FT	13.00	\$540.00	\$7,020.00
		0001	0600	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$2,400.00	\$2,400.00
		0001	0610	8031000A	TURF TYPE TALL FESCUE SODDING	1,108.00	0.00	1,108.00	SQYD	0.00	\$7.00	\$0.00
		0001	0620	8061006	ALTERNATE DITCH CHECK	50.00	0.00	50.00	LF	0.00	\$9.25	\$0.00
		0001	0630	8061007A	CURB INLET CHECK	15.00	0.00	15.00	EA	17.00	\$69.00	\$1,173.00
		0001	0640	8061016	SEDIMENT REMOVAL	20.00	0.00	20.00	CUYD	0.00	\$50.00	\$0.00
		0001	0660	8061019	SILT FENCE	120.00	0.00	120.00	LF	0.00	\$1.65	\$0.00
		0030	0680	9020513	SIGNAL HEAD, TYPE 3B	7.00	0.00	7.00	EA	0.00	\$1,220.00	\$0.00
		0030	0690	9020514	SIGNAL HEAD, TYPE 4B	3.00	0.00	3.00	EA	0.00	\$1,530.00	\$0.00
		0030	0700	9020515	SIGNAL HEAD, TYPE 5B	1.00	0.00	1.00	EA	0.00	\$1,660.00	\$0.00
		0030	0710	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	4.00	0.00	4.00	EA	0.00	\$1,500.00	\$0.00
		0030	0720	9020833	SH-FLAT SHEET - SIGNAL SIGN	62.00	0.00	62.00	SQFT	0.00	\$14.00	\$0.00
		0030	0730	9020834	SIGNAL SIGN, MOUNTING HARDWARE	8.00	0.00	8.00	EA	0.00	\$150.00	\$0.00
		0030	0735	9022651	LUMINAIRE LED-A, 120 VOLT COMPATIBLE	2.00	0.00	2.00	EA	0.00	\$550.00	\$0.00
		0030	0740	9022708	POST, SIGNAL 8 FT. OR 2.4 M	4.00	0.00	4.00	EA	0.00	\$1,050.00	\$0.00
		0030	0750	9023455	POST, TYPE BL, LONGEST ARM 55 FT.	2.00	0.00	2.00	EA	0.00	\$23,650.00	\$0.00
		0030	0760	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	1.00	0.00	1.00	EA	0.00	\$19,450.00	\$0.00
		0030	0770	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	160.00	0.00	160.00	LF	0.00	\$20.00	\$0.00
		0030	0780	9025400	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	22.00	0.00	22.00	LF	0.00	\$58.00	\$0.00
		0030	0790	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	185.00	0.00	185.00	LF	0.00	\$36.00	\$0.00
		0030	0800	9028100	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	180.00	0.00	180.00	LF	0.00	\$1.66	\$0.00
		0030	0810	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	150.00	0.00	150.00	LF	0.00	\$1.45	\$0.00
		0030	0820	9028302	CABLE, 12 AWG 2 CONDUCTOR	720.00	0.00	720.00	LF	0.00	\$1.80	\$0.00
		0030	0830	9028308	CABLE, 16 AWG 2 CONDUCTOR	750.00	0.00	750.00	LF	0.00	\$1.60	\$0.00
		0030	0840	9028310	CABLE, 16 AWG 5 CONDUCTOR	760.00	0.00	760.00	LF	0.00	\$2.50	\$0.00
		0030	0850	9028311	CABLE, 16 AWG 7 CONDUCTOR	2,010.00	0.00	2,010.00	LF	0.00	\$2.90	\$0.00
		0030	0860	9028621	POWER SUPPLY ASSEMBLY, TYPE-2 WITH 120V LIGHTING CONTROL CABINET	1.00	0.00	1.00	EA	0.00	\$7,250.00	\$0.00
		0030	0870	9028810	PULL BOX, PREFORMED CLASS 1	1.00	0.00	1.00	EA	0.00	\$625.00	\$0.00
		0030	0880	9028811	PULL BOX, PREFORMED CLASS 2	3.00	0.00	3.00	EA	0.00	\$750.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 20, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
200515-C11	J4S3167	0030	0890	9028812	PULL BOX, PREFORMED CLASS 3	2.00	0.00	2.00	EA	0.00	\$1,100.00	\$0.00		
		0030	0900	9029100	BASE, CONCRETE	11.00	0.00	11.00	CUYD	0.00	\$1,366.71	\$0.00		
		0030	0910	9029902	MISC.Accessible Pedestrian Signals (Pushbuttons)	4.00	0.00	4.00	EA	0.00	\$1,565.00	\$0.00		
		0030	0920	9029902	MISC.Optional Traffic Signal Detectors	4.00	0.00	4.00	EA	0.00	\$325.00	\$0.00		
		0050	0930	9105201	CONDUIT, 3 IN., RIGID, IN TRENCH	745.00	0.00	745.00	LF	0.00	\$16.26	\$0.00		
		0050	0940	9107201	CONDUIT, 3 IN., RIGID, PUSHED	536.00	0.00	536.00	LF	0.00	\$34.96	\$0.00		
		0050	0950	9108353	FIBER OPTIC CABLE, 12-STRAND, SINGLE MODE	1,666.00	0.00	1,666.00	LF	0.00	\$3.25	\$0.00		
		0050	0960	9108810	PULL BOX, PREFORMED CLASS 1	8.00	0.00	8.00	EA	0.00	\$625.00	\$0.00		
		0050	0970	9108816	PULL BOX, PREFORMED CLASS 5	2.00	0.00	2.00	EA	0.00	\$1,400.00	\$0.00		
		0050	0980	9109901	MISC.FIBER OPTIC TESTING AND DOCUMENTATION	1.00	0.00	1.00	LS	0.00	\$2,000.00	\$0.00		
		0050	0985	9109901	MISC.INSTALLATION OF COMMISSION FURNISHED TELECOMMUNICATIONS EQUIPMENT	1.00	0.00	1.00	LS	0.00	\$3,500.00	\$0.00		
		0050	0990	9109902	MISC.FIBER OPTIC SPLICE CABINET	2.00	0.00	2.00	EA	0.00	\$1,200.00	\$0.00		
		0050	1000	9109902	MISC.FIBER OPTIC SPLICE UNDERGROUND	2.00	0.00	2.00	EA	0.00	\$1,050.00	\$0.00		
		0050	1010	9109902	MISC.MEDIA CONVERTER FURNISH AND INSTALL	2.00	0.00	2.00	EA	0.00	\$1,350.00	\$0.00		
		0050	1020	9109902	MISC.OGL SWITCH - FURNISH INSTALL	2.00	0.00	2.00	EA	0.00	\$8,500.00	\$0.00		
		0050	1030	9109902	MISC.PRE-TERMINATED FIBER PANEL, FURNISH - INSTALL	2.00	0.00	2.00	EA	0.00	\$550.00	\$0.00		
		0050	1040	9109902	MISC.SPLICE ENCLOSURE	1.00	0.00	1.00	EA	0.00	\$450.00	\$0.00		
		0050	1050	9109903	MISC.PRE-TERMINATED FIBER PANEL CABLE FURNISH - INSTALL	120.00	0.00	120.00	LF	0.00	\$5.50	\$0.00		
		Project J4S3167 - Total Value Posted to Date as of Report Generated Date												\$155,267.25
		200515-C11 Overall - Total Value Posted to Date as of Report Generated Date												\$155,267.25



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 20, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J4S3167

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	8/15/20	8/18/20	0.48	LS		1		1		NW & SW quadrants are finished and completed
0040	2063000	CLASS 3 EXCAVATION	8/15/20	8/18/20	427.60	CUYD		1		1		
0090	4019905	MISC.	8/15/20	8/18/20	17.70	SQYD		1		1		Tract 3 entrance & SB 7 Liquor House entrance.
0150	6085008	PAVED APPROACH, 8 IN.	8/15/20	8/18/20	46.60	SQYD		1		1		
0230	6141120	CURVED VANE GRTE AND FRAME(2 FT. X 2 FT)	8/15/20	8/18/20	2.00	EA		13+90.25		12+95.83		
0240	6141121	CURVED VANE GRATE AND FRAME(4 FT. X 2 FT	8/15/20	8/18/20	1.00	EA		13+90.25		13+90.25		
0250	6143013	MANHOLE FRAME AND COVER, TYPE 3	8/15/20	8/18/20	2.00	EA		13+69.82		12+86.33		
0260	6149902	MISC. DRAINAGE FITTINGS	8/15/20	8/18/20	2.00	EA		12+95.83		13+01.64		
0520	7139903A	MISC. BRIDGE GUARDRAIL	8/15/20	8/18/20	8.00	LF		12+95.83		13+01.64		
0530	7261012	12 IN. PIPE GROUP A	8/15/20	8/18/20	16.50	LF		1		1		P-SS-6 & P-SS-7
0560	7261036	36 IN. PIPE GROUP A	8/15/20	8/18/20	32.50	LF		1		1		P-SS-2, P-SS-3 & P-SS-5
0570	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	8/15/20	8/18/20	24.00	FT		13+69.82		12+86.33		
0590	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	8/15/20	8/18/20	13.00	FT		13+90.25		13+90.25		

The information below this line are details from Line Item agency views.

No Agency View Details Exist



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 20, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0090	MISC. Optional Pavement	Material		3	Aug 18, 2020	SYSTEM	(\$1,593.00)	
				3	Aug 18, 2020	SYSTEM	\$1,593.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user weathc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total						\$0.00	
	0090 - Total							\$0.00
0110	PIPE COLLAR, TYPE A	Material		2	Aug 4, 2020	SYSTEM	(\$1,695.00)	
				2	Aug 4, 2020	SYSTEM	\$1,695.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user weathc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				3	Aug 18, 2020	SYSTEM	(\$1,695.00)	
				3	Aug 18, 2020	SYSTEM	\$1,695.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user weathc1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total						\$0.00	
0110 - Total							\$0.00	
0150	PAVED APPROACH, 8 IN.	Material		3	Aug 18, 2020	SYSTEM	(\$5,359.00)	
				3	Aug 18, 2020	SYSTEM	\$5,359.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user weathc1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total						\$0.00	
0150 - Total							\$0.00	
0230	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	Material		3	Aug 18, 2020	SYSTEM	(\$680.00)	
				3	Aug 18, 2020	SYSTEM	\$680.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user weathc1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total						\$0.00	
0230 - Total							\$0.00	
0240	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	Material		3	Aug 18, 2020	SYSTEM	(\$650.00)	
				3	Aug 18, 2020	SYSTEM	\$650.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user weathc1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total						\$0.00	
0240 - Total							\$0.00	
0260	MISC. BICYCLE FRIENDLY APWA FRAME AND GRATE	Material		3	Aug 18, 2020	SYSTEM	(\$420.00)	
				3	Aug 18, 2020	SYSTEM	\$420.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user weathc1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total						\$0.00	
0260 - Total							\$0.00	
0270	CONSTRUCTION SIGNS	Material		1	Jul 20, 2020	SYSTEM	(\$944.00)	
				1	Jul 20, 2020	SYSTEM	\$944.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user weathc1



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on August 20, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0270	CONSTRUCTION SIGNS	Material						overriding Payment Estimate Exception 1 on the current Payment Estimate.
				2	Aug 4, 2020	SYSTEM	(\$944.00)	
				2	Aug 4, 2020	SYSTEM	\$944.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user weathc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				3	Aug 18, 2020	SYSTEM	(\$944.00)	
				3	Aug 18, 2020	SYSTEM	\$944.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user weathc1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
				0270 - Total			\$0.00	
0280	ADVANCED WARNING RAIL SYSTEM	Material		1	Jul 20, 2020	SYSTEM	(\$70.00)	
				1	Jul 20, 2020	SYSTEM	\$70.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user weathc1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				2	Aug 4, 2020	SYSTEM	(\$70.00)	
				2	Aug 4, 2020	SYSTEM	\$70.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user weathc1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				3	Aug 18, 2020	SYSTEM	(\$70.00)	
				3	Aug 18, 2020	SYSTEM	\$70.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user weathc1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
				0280 - Total			\$0.00	
0290	FLAG ASSEMBLY	Material		1	Jul 20, 2020	SYSTEM	(\$60.00)	
				1	Jul 20, 2020	SYSTEM	\$60.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user weathc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				2	Aug 4, 2020	SYSTEM	(\$60.00)	
				2	Aug 4, 2020	SYSTEM	\$60.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user weathc1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				3	Aug 18, 2020	SYSTEM	(\$60.00)	
				3	Aug 18, 2020	SYSTEM	\$60.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user weathc1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
				0290 - Total			\$0.00	
0300	CHANNELIZER (TRIM LINE)	Material		1	Jul 20, 2020	SYSTEM	(\$1,260.00)	
				1	Jul 20, 2020	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user weathc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				2	Aug 4, 2020	SYSTEM	(\$2,700.00)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 20, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0300	CHANNELIZER (TRIM LINE)	Material		2	Aug 4, 2020	SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user weathc1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				3	Aug 18, 2020	SYSTEM	(\$2,700.00)	
				3	Aug 18, 2020	SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user weathc1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				- Total		\$0.00		
	Material - Total				\$0.00			
0300 - Total							\$0.00	
0330	FLASHING ARROW PANEL	Material		1	Jul 20, 2020	SYSTEM	(\$1,800.00)	
				1	Jul 20, 2020	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user weathc1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				2	Aug 4, 2020	SYSTEM	(\$1,800.00)	
				2	Aug 4, 2020	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user weathc1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				3	Aug 18, 2020	SYSTEM	(\$1,800.00)	
				3	Aug 18, 2020	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user weathc1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				- Total		\$0.00		
Material - Total				\$0.00				
0330 - Total							\$0.00	
0340	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		1	Jul 20, 2020	SYSTEM	(\$8,000.00)	
				1	Jul 20, 2020	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user weathc1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				2	Aug 4, 2020	SYSTEM	(\$8,000.00)	
				2	Aug 4, 2020	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user weathc1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				3	Aug 18, 2020	SYSTEM	(\$8,000.00)	
				3	Aug 18, 2020	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user weathc1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
				- Total		\$0.00		
Material - Total				\$0.00				
0340 - Total							\$0.00	
0520	MISC. APWA SINGLE GRATE INLET	Material		3	Aug 18, 2020	SYSTEM	(\$5,200.00)	
				3	Aug 18, 2020	SYSTEM	\$5,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user weathc1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
							- Total	
	Material - Total				\$0.00			
0520 - Total							\$0.00	
0580	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	Material		3	Aug 18, 2020	SYSTEM	(\$1,860.00)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 20, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0580	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	Material		3	Aug 18, 2020	SYSTEM	\$1,860.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user weathc1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
	0580 - Total						\$0.00	
0590	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	Material		3	Aug 18, 2020	SYSTEM	(\$7,020.00)	
				3	Aug 18, 2020	SYSTEM	\$7,020.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user weathc1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total						\$0.00	
0590 - Total							\$0.00	
0600	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material		2	Aug 4, 2020	SYSTEM	(\$2,400.00)	
				2	Aug 4, 2020	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user weathc1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				3	Aug 18, 2020	SYSTEM	(\$2,400.00)	
				3	Aug 18, 2020	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user weathc1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total						\$0.00	
0600 - Total							\$0.00	
0630	CURB INLET CHECK	Material		1	Jul 20, 2020	SYSTEM	(\$1,173.00)	
				1	Jul 20, 2020	SYSTEM	\$1,173.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user weathc1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				2	Aug 4, 2020	SYSTEM	(\$1,173.00)	
				2	Aug 4, 2020	SYSTEM	\$1,173.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user weathc1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				3	Aug 18, 2020	SYSTEM	(\$1,173.00)	
				3	Aug 18, 2020	SYSTEM	\$1,173.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user weathc1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total						\$0.00	
	CURB INLET CHECK	Overrun	Overrun	1	Jul 20, 2020	SYSTEM	(\$138.00)	
				1	Jul 20, 2020	SYSTEM	\$138.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 8 on the current Payment Estimate.
2				Aug 4, 2020	SYSTEM	(\$138.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
2				Aug 4, 2020	SYSTEM	\$138.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 12 on the current Payment Estimate.	
3				Aug 18, 2020	SYSTEM	(\$138.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
3				Aug 18, 2020	SYSTEM	\$138.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 25 on the current Payment Estimate.	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on August 20, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0630		Overrun	Overrun - Total				\$0.00	
	Overrun - Total						\$0.00	
0630 - Total							\$0.00	
Overall - Total							\$0.00	