



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on September 4, 2020

Pay Estimate Created Date: September 2, 2020

Progress Estimate Number 1	Contract ID 200515-F02	Pay Period Start See NTP Date	Original Contract Amount \$373,834.69
	Prime Contractor CSD Environmental Services, Inc.	Pay Period End September 2, 2020	Net Change Order Amount \$0.00
			Current Contract Amount \$373,834.69

Approval Date		By User
September 2, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by	welchs1
September 4, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	lewisj1
September 4, 2020	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2020	December 1, 2020		4.58%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 1			
	This Estimate	Previous	To Date
200515-F02			
Total Posted Items Pay	\$17,109.78	\$0.00	\$17,109.78
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$0.00	\$17,109.78
Contract Total Payable This Estimate:	\$17,109.78		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6I3525	0020	2031000	CLASS A EXCAVATION	CUYD	\$26.630	642.5	\$17,109.78
Project J6I3525 - Total							\$17,109.78
Overall - Total							\$17,109.78

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on September 4, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J613525	I-270-5(361)	Box culvert and channel cleanout	Various	ST LOUIS	at various locations in the St. Louis District

Totals by Job Numbers				
J613525		This Estimate	Previous	To Date
	Posted Item Pay	\$17,109.78	\$0.00	\$17,109.78
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$17,109.78	\$0.00	\$17,109.78
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on September 4, 2020

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on September 4, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200515-F02	J613525	0001	0005	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.00	\$18,138.39	\$0.00
		0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$0.01	\$0.00
		0001	0020	2031000	CLASS A EXCAVATION	7,554.00	0.00	7,554.00	CUYD	642.50	\$26.63	\$17,109.78
		0001	0030	6091060	PAVED DITCH	101.30	0.00	101.30	SQYD	0.00	\$167.67	\$0.00
		0001	0040	6113020	FURNISHING TYPE 2 ROCK BLANKET	1,414.00	0.00	1,414.00	CUYD	0.00	\$37.16	\$0.00
		0001	0050	6113040	PLACING TYPE 2 ROCK BLANKET	1,414.00	0.00	1,414.00	CUYD	0.00	\$18.79	\$0.00
		0001	0060	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$170.00	\$0.00
		0001	0070	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	0.00	\$2,500.00	\$0.00
		0001	0075	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.00	\$7,750.00	\$0.00
		0001	0080	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$27,801.00	\$0.00
		0001	0090	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$4,500.00	\$0.00
		0001	0100	8051000A	SEEDING - COOL SEASON MIXTURES	1.10	0.00	1.10	ACRE	0.00	\$3,000.00	\$0.00
		0001	0110	8061050	TYPE C BERM	1,186.00	0.00	1,186.00	LF	0.00	\$4.00	\$0.00
Project J613525 - Total Value Posted to Date as of Report Generated Date												\$17,109.78
200515-F02 Overall - Total Value Posted to Date as of Report Generated Date												\$17,109.78



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on September 4, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6I3525

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	2031000	CLASS A EXCAVATION	9/1/20	9/2/20	6,442.50	CUYD	A5114 370 south east side					excavation and clean out
				9/2/20	-5,800.00	CUYD	A5114					correction to previous dwr 9/1/2020

The information below this line are details from Line Item agency views.

No Agency View Details Exist



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on September 4, 2020

No Data Available