



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 18, 2021

Pay Estimate Created Date: November 16, 2021

Progress Estimate Number 29	Contract ID	200515-F05	Pay Period Start	November 2, 2021	Original Contract Amount	\$2,850,328.03
	Prime Contractor	L.F. Krupp Construction, Inc. dba Krupp	Pay Period End	November 15, 2021	Net Change Order Amount	(\$26,356.05)
					Current Contract Amount	\$2,823,971.98

Approval Date		By User
November 16, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	buribe
November 16, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	vancef1
November 17, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
July 1, 2021	July 1, 2021	July 1, 2021	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 3, 2020	June 3, 2020	
Letting Date	May 15, 2020	May 15, 2020	
Notice to Proceed Date	July 6, 2020	July 6, 2020	
Open to Traffic Date			
Work Began Date	September 14, 2020	September 14, 2020	

Contract Total Pay For Estimate No. 29			
	This Estimate	Previous	To Date
200515-F05			
Total Posted Items Pay	\$23,422.82	\$2,800,549.20	\$2,823,972.02
Gross Item Adjustments	\$0.00	\$19,621.10	\$19,621.10
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$31,953.72	\$31,953.72
Contract Total Payable This Estimate:	\$23,422.82	\$2,852,124.02	\$2,875,546.84

Items Paid This Estimate Period							
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6P3246	0360	6181000	MOBILIZATION	LS	\$308,195.000	0.076	\$23,422.82
Project J6P3246 - Total							\$23,422.82
Overall - Total							\$23,422.82

Contract Adjustments This Estimate
No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate								
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6P3246	0150	TYPE A2 SHOULDER	Material			-304.8	\$31.10	(\$9,479.28)
	0150	TYPE A2 SHOULDER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user buribe overriding Payment Estimate Exception 1 on the current Payment Estimate.	304.8	\$31.10	\$9,479.28
	0160	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Material			-2,820.97	\$60.95	(\$171,938.12)
	0160	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user buribe	2,820.97	\$60.95	\$171,938.12



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 18, 2021

Pay Estimate Created Date: November 16, 2021

Progress Estimate Number 29	Contract ID 200515-F05	Pay Period Start November 2, 2021	Original Contract Amount \$2,850,328.03
	Prime Contractor L.F. Krupp Construction, Inc. dba Krupp	Pay Period End November 15, 2021	Net Change Order Amount (\$26,356.05)
			Current Contract Amount \$2,823,971.98

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6P3246					overriding Payment Estimate Exception 3 on the current Payment Estimate.			
	0480	PERMANENT EROSION CONTROL GEOTEXTILE	Material			-31.3	\$10.00	(\$313.00)
	0480	PERMANENT EROSION CONTROL GEOTEXTILE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user burbbe overriding Payment Estimate Exception 5 on the current Payment Estimate.	31.3	\$10.00	\$313.00
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on November 18, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6P3246	FAF 50-4(43)	Resurface and intersection improvements	50	FRANKLIN	at Route EE and East Denmark Rd. near Union, MO

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J6P3246	Posted Item Pay	\$23,422.82	\$2,800,549.20	\$2,823,972.02
	Gross Item Adjustments	\$0.00	\$19,621.10	\$19,621.10
	Gross Item Pay	\$23,422.82	\$2,820,170.30	\$2,843,593.12
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$31,953.72	\$31,953.72



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on November 18, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6P3246, Item 4010150, Project Item Line Number 0150, Material Set 401015096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Working with SL Materials to resolve this exception.	burlbe	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3246, Item 4010150, Project Item Line Number 0150, Material Set 401015096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Working with SL Materials to resolve this exception.	burlbe	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3246, Item 4011209, Project Item Line Number 0160, Material Set 401120996, Material 0401BPPMBP..1 - Plant Mix for Bit Pavement BP-1, Acceptance Action Generic AspLow is insufficient.	Working with SL Materials to resolve this exception.	burlbe	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3246, Item 6131010, Project Item Line Number 0270, Material Set 613101096, Material 1015EA.....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	Working with SL Materials to resolve this exception.	burlbe	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3246, Item 6240103A, Project Item Line Number 0480, Material Set 6240103A96, Material 1011GXT3 - Geotextile Fabric for ErosionControl(T3), Acceptance Action Generic 1011GXT3 is insufficient.	Working with Contractor to resolve this exception.	burlbe	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3246, Item 8061019, Project Item Line Number 0680, Material Set 806101996, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	Working with SL Materials to resolve this exception.	burlbe	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3246, Item 9031010, Project Item Line Number 0770, Material Set 903101096, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Working with SL Materials to resolve this exception.	burlbe	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 18, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200515-F05	J6P3246	0001	0010	2013000	CLEARING AND GRUBBING	3.00	0.00	3.00	ACRE	3.00	\$10,056.00	\$30,168.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$52,740.00	\$52,740.00
		0001	0030	2035000	UNCLASSIFIED EXCAVATION	3,059.00	0.00	3,059.00	CUYD	3,059.00	\$23.00	\$70,357.00
		0001	0040	2035500	EMBANKMENT IN PLACE	5,163.00	0.00	5,163.00	CUYD	5,163.00	\$24.00	\$123,912.00
		0001	0050	2036000	COMPACTING EMBANKMENT	3,059.00	0.00	3,059.00	CUYD	3,059.00	\$4.85	\$14,836.15
		0001	0060	2063000	CLASS 3 EXCAVATION	323.00	-28.00	295.00	CUYD	295.00	\$5.00	\$1,475.00
		0001	0070	2063300	CLASS 4 EXCAVATION	20.00	0.00	20.00	CUYD	20.00	\$70.00	\$1,400.00
		0001	0080	2063500	CULVERT CLEANOUT	3.00	0.00	3.00	EA	3.00	\$2,000.00	\$6,000.00
		0001	0090	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	1.00	\$500.00	\$500.00
		0001	0100	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	1.00	\$500.00	\$500.00
		0001	0110	2163501	PARTIAL REMOVAL OF CULVERT-BRIDGE CONCRETE	1.00	0.00	1.00	LS	1.00	\$2,200.00	\$2,200.00
		0001	0120	2163501	PARTIAL REMOVAL OF CULVERT-BRIDGE CONCRETE	1.00	0.00	1.00	LS	1.00	\$2,200.00	\$2,200.00
		0001	0130	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	8,436.00	262.00	8,698.00	SQYD	8,698.00	\$8.20	\$71,323.60
		0001	0140	3105002	GRAVEL (A) OR CRUSHED STONE (B)	5.00	-5.00	0.00	TONS	0.00	\$40.00	\$0.00
		0001	0150	4010150	TYPE A2 SHOULDER	3,549.90	-245.70	3,304.20	SQYD	3,304.20	\$31.10	\$102,760.62
		0001	0160	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	3,812.30	-991.33	2,820.97	TONS	2,820.97	\$60.95	\$171,938.12
		0001	0170	4019905	MISC.OPTIONAL PAVEMENT - 11 IN. SUPERPAVE/9 IN. PCCP	3,782.30	410.70	4,193.00	SQYD	4,193.00	\$55.00	\$230,615.00
		0001	0180	4019905	MISC.OPTIONAL PAVEMENT - 9 IN. SUPERPAVE/7.5 IN. PCCP	1,046.50	93.50	1,140.00	SQYD	1,140.00	\$48.25	\$55,005.00
		0001	0190	4030109	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	6,028.30	6.22	6,034.52	TONS	6,034.52	\$77.35	\$466,770.12
		0001	0200	4030308	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP250C MIX)	223.30	-147.53	75.77	TONS	75.77	\$86.80	\$6,576.84
		0001	0210	4071005	TACK COAT	9,465.00	-673.00	8,792.00	GAL	8,792.00	\$4.30	\$37,805.60
		0001	0220	6044011	PIPE COLLAR, TYPE A	4.00	0.00	4.00	EA	4.00	\$1,235.00	\$4,940.00
		0001	0230	6071013A	CHAIN-LINK FENCE (72 IN.)	360.00	0.00	360.00	LF	360.00	\$32.00	\$11,520.00
		0001	0240	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	25.00	-7.00	18.00	CUYD	18.00	\$42.55	\$765.90
		0001	0250	6096042	PLACING TYPE 2 ROCK DITCH LINER	25.00	-7.00	18.00	CUYD	18.00	\$19.50	\$351.00
		0001	0260	6097000	ROCK LINING	7.00	3.00	10.00	CUYD	10.00	\$73.15	\$731.50
		0001	0270	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	1,637.00	-107.00	1,530.00	SQYD	1,530.00	\$210.00	\$321,300.00
		0001	0280	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	409.00	-409.00	0.00	SQYD	0.00	\$3.00	\$0.00
		0001	0290	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	409.00	-409.00	0.00	SQYD	0.00	\$10.00	\$0.00
		0001	0300	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	7,063.00	-712.00	6,351.00	LF	6,351.00	\$5.00	\$31,755.00
		0001	0310	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	5,188.00	-1,876.00	3,312.00	EA	3,312.00	\$5.00	\$16,560.00
		0001	0320	6143010	MANHOLE FRAME AND COVER, TYPE 1-A	1.00	0.00	1.00	EA	1.00	\$450.00	\$450.00
		0001	0330	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	7.00	-1.00	6.00	EA	6.00	\$250.00	\$1,500.00
		0001	0340	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$47,000.00	\$47,000.00
		0001	0350	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN(CONTRACTOR FURNISHED/RETAINED)	7.00	0.00	7.00	EA	7.00	\$1,000.00	\$7,000.00
		0001	0360	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$308,195.00	\$308,195.00
		0001	0370	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	-1.00	3.00	EA	3.00	\$600.00	\$1,800.00
		0001	0380	6191000	PAVEMENT EDGE TREATMENT	4,995.00	140.00	5,135.00	LF	5,135.00	\$1.85	\$9,499.75
		0001	0390	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	134.00	-7.50	126.50	LF	126.50	\$18.00	\$2,277.00
		0001	0400	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	24.00	-2.00	22.00	EA	22.00	\$250.00	\$5,500.00
		0001	0410	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	1.00	0.00	1.00	EA	1.00	\$550.00	\$550.00
		0001	0420	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	42.00	13.00	55.00	EA	55.00	\$25.00	\$1,375.00
		0001	0430	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	45,302.00	0.00	45,302.00	LF	45,302.00	\$0.15	\$6,795.30
		0001	0440	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	40,314.00	0.00	40,314.00	LF	40,314.00	\$0.15	\$6,047.10



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 18, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
200515-F05	J6P3246	0001	0450	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,250.00	-732.00	518.00	LF	518.00	\$3.75	\$1,942.50		
		0001	0460	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	67,516.00	0.00	67,516.00	SQYD	67,516.00	\$2.98	\$201,197.68		
		0001	0470	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,187.00	288.00	1,475.00	SQYD	1,475.00	\$7.75	\$11,431.25		
		0001	0480	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	22.00	9.30	31.30	SQYD	31.30	\$10.00	\$313.00		
		0001	0490	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	220.90	-8.70	212.20	STA	212.20	\$29.00	\$6,153.80		
		0001	0500	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	88.20	-1.80	86.40	STA	86.40	\$40.00	\$3,456.00		
		0001	0510	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$6,500.00	\$6,500.00		
		0001	0520	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	54.60	0.00	54.60	CUYD	54.60	\$900.00	\$49,140.00		
		0001	0530	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	11,230.00	0.00	11,230.00	LB	11,230.00	\$2.05	\$23,021.50		
		0001	0540	7261018	18 IN. PIPE GROUP A	83.00	0.00	83.00	LF	83.00	\$72.95	\$6,054.85		
		0001	0550	7261024	24 IN. PIPE GROUP A	217.00	-42.00	175.00	LF	175.00	\$108.50	\$18,987.50		
		0001	0560	7261030	30 IN. PIPE GROUP A	71.00	0.00	71.00	LF	71.00	\$91.00	\$6,461.00		
		0001	0570	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	6.00	0.00	6.00	FT	6.00	\$575.20	\$3,451.20		
		0001	0580	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$400.00	\$800.00		
		0001	0590	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	5.00	0.00	5.00	EA	5.00	\$500.00	\$2,500.00		
		0001	0600	7320630A	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$660.00	\$1,320.00		
		0001	0610	8051000A	SEEDING - COOL SEASON MIXTURES	5.50	-0.50	5.00	ACRE	5.00	\$2,450.00	\$12,250.00		
		0001	0620	8061003	SEDIMENT TRAP EXCAVATION	2.00	0.00	2.00	CUYD	2.00	\$75.00	\$150.00		
		0001	0630	8061004	SEDIMENT TRAP ROCK	2.00	0.00	2.00	CUYD	2.00	\$250.00	\$500.00		
		0001	0640	8061005	ROCK DITCH CHECK	370.00	-44.00	326.00	LF	326.00	\$12.00	\$3,912.00		
		0001	0650	8061006	ALTERNATE DITCH CHECK	220.00	485.00	705.00	LF	705.00	\$10.00	\$7,050.00		
		0001	0660	8061016	SEDIMENT REMOVAL	157.00	-27.00	130.00	CUYD	130.00	\$1.00	\$130.00		
		0001	0670	8061017	TEMPORARY SEEDING AND MULCHING	0.50	-0.50	0.00	ACRE	0.00	\$2,850.00	\$0.00		
		0001	0680	8061019	SILT FENCE	3,530.00	-95.00	3,435.00	LF	3,435.00	\$2.30	\$7,900.50		
		0001	0690	8064129	TYPE 2 TURF REINFORCEMENT MAT	1,323.00	-506.00	817.00	SQYD	817.00	\$5.20	\$4,248.40		
		0001	0700	8064140	TYPE 3B EROSION CONTROL BLANKET	1,086.00	0.00	1,086.00	SQYD	1,086.00	\$2.90	\$3,149.40		
		0010	0710	2153000	SHAPING SLOPES, CLASS III	8.00	0.00	8.00	100F	8.00	\$1,200.00	\$9,600.00		
		0010	0720	6061060	MGS GUARDRAIL	725.00	-450.00	275.00	LF	275.00	\$24.00	\$6,600.00		
		0010	0730	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	4.00	0.00	4.00	EA	4.00	\$3,100.00	\$12,400.00		
		0010	0740	6061074	MGS HEIGHT AND BLOCK TRANSITION	10.00	0.00	10.00	EA	10.00	\$700.00	\$7,000.00		
		0010	0750	6061075	MGS LONG SPAN GUARDRAIL SECTION	4.00	0.00	4.00	EA	4.00	\$2,900.00	\$11,600.00		
		0010	0760	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	22.00	0.00	22.00	EA	22.00	\$2,800.00	\$61,600.00		
		0040	0770	9031010	CONCRETE FOOTINGS, EMBEDDED	2.20	0.00	2.20	CUYD	2.20	\$1,800.00	\$3,960.00		
		0040	0775	9031210	STRUCTURAL STEEL POSTS	130.00	0.00	130.00	LB	130.00	\$6.00	\$780.00		
		0040	0780	9031270A	2 IN. PSST POST - 12 GA.	144.00	0.00	144.00	LF	144.00	\$12.00	\$1,728.00		
		0040	0790	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	27.00	0.00	27.00	LF	27.00	\$30.00	\$810.00		
		0040	0800	9031280	2.5 IN. PSST POST - 12 GA.	128.00	0.00	128.00	LF	128.00	\$14.00	\$1,792.00		
		0040	0810	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	24.00	0.00	24.00	LF	24.00	\$40.00	\$960.00		
		0040	0820	9035004A	SH-FLAT SHEET	32.00	0.00	32.00	SQFT	32.00	\$30.00	\$960.00		
		0001	5001	6122012	IMPACT ATTENUATOR 55 MPH (SAND BARREL ARRAY)	0.00	2.00	2.00	EA	2.00	\$2,940.00	\$5,880.00		
		0001	5002	6122030	IMPACT ATTENUATOR (RELOCATION)	0.00	6.00	6.00	EA	6.00	\$1,050.00	\$6,300.00		
		0001	5003	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	0.00	100.00	100.00	LF	100.00	\$47.25	\$4,725.00		
		0001	5004	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	0.00	300.00	300.00	LF	300.00	\$26.25	\$7,875.00		
		0001	5005	1094000A	FORCE ACCOUNT	0.00	62,385.80	62,385.80	EA	62,385.80	\$1.00	\$62,385.80		
		Project J6P3246 - Total Value Posted to Date as of Report Generated Date												\$2,823,971.98



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on November 18, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200515-F05 Overall - Total Value Posted to Date as of Report Generated Date												\$2,823,971.98



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on November 18, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6P3246

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0360	6181000	MOBILIZATION	11/12/21	11/16/21	0.08	LS	Contract Complete					

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6P3246	0040	EMBANKMENT IN PLACE	Material		2	Oct 1, 2020	SYSTEM	\$14,880.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					2	Oct 1, 2020	SYSTEM	(\$14,880.00)	
					3	Oct 16, 2020	SYSTEM	\$14,880.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	Oct 16, 2020	SYSTEM	(\$14,880.00)	
					4	Nov 2, 2020	SYSTEM	\$14,880.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					4	Nov 2, 2020	SYSTEM	(\$14,880.00)	
					5	Nov 16, 2020	SYSTEM	\$14,880.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	Nov 16, 2020	SYSTEM	(\$14,880.00)	
					6	Dec 2, 2020	SYSTEM	\$14,880.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					6	Dec 2, 2020	SYSTEM	(\$14,880.00)	
					7	Dec 16, 2020	SYSTEM	\$27,696.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					7	Dec 16, 2020	SYSTEM	(\$27,696.00)	
					8	Jan 4, 2021	SYSTEM	\$27,696.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					8	Jan 4, 2021	SYSTEM	(\$27,696.00)	
					9	Jan 15, 2021	SYSTEM	\$27,696.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Jan 15, 2021	SYSTEM	(\$27,696.00)	
					10	Feb 2, 2021	SYSTEM	\$27,696.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	Feb 2, 2021	SYSTEM	(\$27,696.00)	
					11	Feb 15, 2021	SYSTEM	\$99,864.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					11	Feb 15, 2021	SYSTEM	(\$99,864.00)	
					12	Mar 2, 2021	SYSTEM	\$99,864.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					12	Mar 2, 2021	SYSTEM	(\$99,864.00)	
					13	Mar 16, 2021	SYSTEM	\$99,864.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					13	Mar 16, 2021	SYSTEM	(\$99,864.00)	
					14	Apr 2, 2021	SYSTEM	\$123,912.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					14	Apr 2, 2021	SYSTEM	(\$123,912.00)	
					15	Apr 16, 2021	SYSTEM	\$123,912.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6P3246	0040	EMBANKMENT IN PLACE	Material		15	Apr 16, 2021	SYSTEM	(\$123,912.00)						
					16	May 3, 2021	SYSTEM	\$123,912.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					16	May 3, 2021	SYSTEM	(\$123,912.00)						
					17	May 17, 2021	SYSTEM	\$123,912.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					17	May 17, 2021	SYSTEM	(\$123,912.00)						
					18	Jun 2, 2021	SYSTEM	\$123,912.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					18	Jun 2, 2021	SYSTEM	(\$123,912.00)						
					19	Jun 16, 2021	SYSTEM	\$123,912.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					19	Jun 16, 2021	SYSTEM	(\$123,912.00)						
					20	Jun 30, 2021	SYSTEM	\$123,912.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					20	Jun 30, 2021	SYSTEM	(\$123,912.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0040 - Total								\$0.00						
	0050	COMPACTING EMBANKMENT	Material		2	Oct 1, 2020	SYSTEM	\$4,025.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					2	Oct 1, 2020	SYSTEM	(\$4,025.50)						
					3	Oct 16, 2020	SYSTEM	\$4,025.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					3	Oct 16, 2020	SYSTEM	(\$4,025.50)						
					4	Nov 2, 2020	SYSTEM	\$4,025.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user fuller2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					4	Nov 2, 2020	SYSTEM	(\$4,025.50)						
					5	Nov 16, 2020	SYSTEM	\$4,025.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					5	Nov 16, 2020	SYSTEM	(\$4,025.50)						
					6	Dec 2, 2020	SYSTEM	\$4,025.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					6	Dec 2, 2020	SYSTEM	(\$4,025.50)						
					7	Dec 16, 2020	SYSTEM	\$6,848.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user fuller2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					7	Dec 16, 2020	SYSTEM	(\$6,848.20)						
					8	Jan 4, 2021	SYSTEM	\$8,080.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user fuller2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
8	Jan 4, 2021	SYSTEM	(\$8,080.10)											
9	Jan 15, 2021	SYSTEM	\$8,080.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user fuller2 overriding Payment										



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6P3246	0050	COMPACTING EMBANKMENT	Material						Estimate Exception 2 on the current Payment Estimate.					
					9	Jan 15, 2021	SYSTEM	(\$8,080.10)						
					10	Feb 2, 2021	SYSTEM	\$8,080.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user fuller2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					10	Feb 2, 2021	SYSTEM	(\$8,080.10)						
					11	Feb 15, 2021	SYSTEM	\$8,080.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fuller2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					11	Feb 15, 2021	SYSTEM	(\$8,080.10)						
					12	Mar 2, 2021	SYSTEM	\$8,080.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user fuller2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					12	Mar 2, 2021	SYSTEM	(\$8,080.10)						
					13	Mar 16, 2021	SYSTEM	\$14,245.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user fuller2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					13	Mar 16, 2021	SYSTEM	(\$14,245.66)						
					14	Apr 2, 2021	SYSTEM	\$14,836.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user fuller2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					14	Apr 2, 2021	SYSTEM	(\$14,836.15)						
					15	Apr 16, 2021	SYSTEM	\$14,836.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user fuller2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					15	Apr 16, 2021	SYSTEM	(\$14,836.15)						
					16	May 3, 2021	SYSTEM	\$14,836.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user fuller2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					16	May 3, 2021	SYSTEM	(\$14,836.15)						
					17	May 17, 2021	SYSTEM	\$14,836.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user fuller2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					17	May 17, 2021	SYSTEM	(\$14,836.15)						
					18	Jun 2, 2021	SYSTEM	\$14,836.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user fuller2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					18	Jun 2, 2021	SYSTEM	(\$14,836.15)						
					19	Jun 16, 2021	SYSTEM	\$14,836.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user fuller2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					19	Jun 16, 2021	SYSTEM	(\$14,836.15)						
					20	Jun 30, 2021	SYSTEM	\$14,836.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user fuller2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					20	Jun 30, 2021	SYSTEM	(\$14,836.15)						
									- Total				\$0.00	
									Material - Total				\$0.00	
									0050 - Total				\$0.00	
						0130	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		3	Oct 16, 2020	SYSTEM	\$25,034.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
										3	Oct 16, 2020	SYSTEM	(\$25,034.60)	



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6P3246	0130	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		4	Nov 2, 2020	SYSTEM	\$25,034.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					4	Nov 2, 2020	SYSTEM	(\$25,034.60)						
					5	Nov 16, 2020	SYSTEM	\$25,034.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					5	Nov 16, 2020	SYSTEM	(\$25,034.60)						
					6	Dec 2, 2020	SYSTEM	\$27,819.32	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					6	Dec 2, 2020	SYSTEM	(\$27,819.32)						
					7	Dec 16, 2020	SYSTEM	\$27,819.32	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					7	Dec 16, 2020	SYSTEM	(\$27,819.32)						
					8	Jan 4, 2021	SYSTEM	\$27,819.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					8	Jan 4, 2021	SYSTEM	(\$27,819.32)						
					9	Jan 15, 2021	SYSTEM	\$27,819.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					9	Jan 15, 2021	SYSTEM	(\$27,819.32)						
					10	Feb 2, 2021	SYSTEM	\$27,819.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					10	Feb 2, 2021	SYSTEM	(\$27,819.32)						
					11	Feb 15, 2021	SYSTEM	\$27,819.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					11	Feb 15, 2021	SYSTEM	(\$27,819.32)						
					12	Mar 2, 2021	SYSTEM	\$27,819.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					12	Mar 2, 2021	SYSTEM	(\$27,819.32)						
					13	Mar 16, 2021	SYSTEM	\$46,475.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					13	Mar 16, 2021	SYSTEM	(\$46,475.96)						
					14	Apr 2, 2021	SYSTEM	\$66,907.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					14	Apr 2, 2021	SYSTEM	(\$66,907.08)						
					- Total								\$0.00	
					Material - Total								\$0.00	
							Overrun	Overrun	15	Apr 16, 2021	fullek2	(\$959.40)	Change order in progress.	
									15	Apr 16, 2021	SYSTEM	\$959.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
									15	Apr 16, 2021	SYSTEM	(\$959.40)		
									16	May 3, 2021	SYSTEM	(\$959.40)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				16	May 3, 2021	SYSTEM	\$959.40	This adjustment offsets the original system-generated Overrun Payment						



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6P3246	0130	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Overrun	Overrun		2021			Estimate Item Adjustment (0006) due to user fuller2 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					17	May 17, 2021	SYSTEM	(\$959.40)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					17	May 17, 2021	SYSTEM	\$959.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user fuller2 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					18	Jun 2, 2021	fullek2	\$959.40	Change order approved.					
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0130 - Total								\$0.00	
					0150	TYPE A2 SHOULDER	Material			4	Nov 2, 2020	SYSTEM	\$3,887.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user fuller2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
										4	Nov 2, 2020	SYSTEM	(\$3,887.50)	
										5	Nov 16, 2020	SYSTEM	\$14,463.99	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user fuller2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
5	Nov 16, 2020	SYSTEM	(\$14,463.99)											
6	Dec 2, 2020	SYSTEM	\$40,815.64	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user fuller2 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
6	Dec 2, 2020	SYSTEM	(\$40,815.64)											
7	Dec 16, 2020	SYSTEM	\$40,815.64	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user fuller2 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
7	Dec 16, 2020	SYSTEM	(\$40,815.64)											
8	Jan 4, 2021	SYSTEM	\$40,815.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user fuller2 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
8	Jan 4, 2021	SYSTEM	(\$40,815.64)											
9	Jan 15, 2021	SYSTEM	\$40,815.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user fuller2 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
9	Jan 15, 2021	SYSTEM	(\$40,815.64)											
10	Feb 2, 2021	SYSTEM	\$40,815.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user fuller2 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
10	Feb 2, 2021	SYSTEM	(\$40,815.64)											
11	Feb 15, 2021	SYSTEM	\$40,815.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user fuller2 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
11	Feb 15, 2021	SYSTEM	(\$40,815.64)											
12	Mar 2, 2021	SYSTEM	\$40,815.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user fuller2 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
12	Mar 2, 2021	SYSTEM	(\$40,815.64)											
13	Mar 16, 2021	SYSTEM	\$59,509.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user fuller2 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
13	Mar 16, 2021	SYSTEM	(\$59,509.85)											
14	Apr 2, 2021	SYSTEM	\$91,991.93	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user fuller2 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
14	Apr 2, 2021	SYSTEM	(\$91,991.93)											



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6P3246	0150	TYPE A2 SHOULDER	Material		15	Apr 16, 2021	SYSTEM	\$102,760.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					15	Apr 16, 2021	SYSTEM	(\$102,760.62)	
					16	May 3, 2021	SYSTEM	\$9,479.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					16	May 3, 2021	SYSTEM	(\$9,479.28)	
					17	May 17, 2021	SYSTEM	\$9,479.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					17	May 17, 2021	SYSTEM	(\$9,479.28)	
					18	Jun 2, 2021	SYSTEM	\$9,479.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					18	Jun 2, 2021	SYSTEM	(\$9,479.28)	
					19	Jun 16, 2021	SYSTEM	\$9,479.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					19	Jun 16, 2021	SYSTEM	(\$9,479.28)	
					20	Jun 30, 2021	SYSTEM	\$9,479.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					20	Jun 30, 2021	SYSTEM	(\$9,479.28)	
					21	Jul 16, 2021	SYSTEM	\$9,479.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					21	Jul 16, 2021	SYSTEM	(\$9,479.28)	
					22	Aug 3, 2021	SYSTEM	\$9,479.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					22	Aug 3, 2021	SYSTEM	(\$9,479.28)	
					23	Aug 16, 2021	SYSTEM	\$9,479.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					23	Aug 16, 2021	SYSTEM	(\$9,479.28)	
					24	Sep 2, 2021	SYSTEM	\$9,479.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					24	Sep 2, 2021	SYSTEM	(\$9,479.28)	
					25	Sep 16, 2021	SYSTEM	\$9,479.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					25	Sep 16, 2021	SYSTEM	(\$9,479.28)	
					26	Oct 1, 2021	SYSTEM	\$9,479.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					26	Oct 1, 2021	SYSTEM	(\$9,479.28)	
					27	Oct 15, 2021	SYSTEM	\$9,479.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					27	Oct 15, 2021	SYSTEM	(\$9,479.28)	
					28	Nov 1, 2021	SYSTEM	\$9,479.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user buribe overriding Payment Estimate Exception 1 on the current Payment Estimate.



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6P3246	0150	TYPE A2 SHOULDER	Material		28	Nov 1, 2021	SYSTEM	(\$9,479.28)			
					29	Nov 16, 2021	SYSTEM	\$9,479.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user buribe overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					29	Nov 16, 2021	SYSTEM	(\$9,479.28)			
					- Total					\$0.00	
								Material - Total	\$0.00		
									0150 - Total	\$0.00	
J6P3246	0160	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Material		7	Dec 16, 2020	SYSTEM	\$2,175.31	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user fuller2 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					7	Dec 16, 2020	SYSTEM	(\$2,175.31)			
					8	Jan 4, 2021	SYSTEM	\$2,175.31	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user fuller2 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					8	Jan 4, 2021	SYSTEM	(\$2,175.31)			
					9	Jan 15, 2021	SYSTEM	\$2,175.31	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user fuller2 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					9	Jan 15, 2021	SYSTEM	(\$2,175.31)			
					10	Feb 2, 2021	SYSTEM	\$2,175.31	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user fuller2 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					10	Feb 2, 2021	SYSTEM	(\$2,175.31)			
					11	Feb 15, 2021	SYSTEM	\$2,175.31	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user fuller2 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					11	Feb 15, 2021	SYSTEM	(\$2,175.31)			
					12	Mar 2, 2021	SYSTEM	\$2,175.31	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user fuller2 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					12	Mar 2, 2021	SYSTEM	(\$2,175.31)			
					13	Mar 16, 2021	SYSTEM	\$2,175.31	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user fuller2 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					13	Mar 16, 2021	SYSTEM	(\$2,175.31)			
					14	Apr 2, 2021	SYSTEM	\$2,175.31	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user fuller2 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					14	Apr 2, 2021	SYSTEM	(\$2,175.31)			
					15	Apr 16, 2021	SYSTEM	\$2,175.31	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user fuller2 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					15	Apr 16, 2021	SYSTEM	(\$2,175.31)			
					16	May 3, 2021	SYSTEM	\$2,175.31	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user fuller2 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					16	May 3, 2021	SYSTEM	(\$2,175.31)			
	17	May 17, 2021	SYSTEM	\$119,685.69	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user fuller2 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
	17	May 17, 2021	SYSTEM	(\$119,685.69)							
	18	Jun 2, 2021	SYSTEM	\$171,938.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user fuller2 overriding Payment						



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6P3246	0160	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Material						Estimate Exception 5 on the current Payment Estimate.					
					18	Jun 2, 2021	SYSTEM	(\$171,938.12)						
					19	Jun 16, 2021	SYSTEM	\$171,938.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user fuller2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					19	Jun 16, 2021	SYSTEM	(\$171,938.12)						
					20	Jun 30, 2021	SYSTEM	\$171,938.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user fuller2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					20	Jun 30, 2021	SYSTEM	(\$171,938.12)						
					21	Jul 16, 2021	SYSTEM	\$171,938.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					21	Jul 16, 2021	SYSTEM	(\$171,938.12)						
					22	Aug 3, 2021	SYSTEM	\$171,938.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					22	Aug 3, 2021	SYSTEM	(\$171,938.12)						
					23	Aug 16, 2021	SYSTEM	\$171,938.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					23	Aug 16, 2021	SYSTEM	(\$171,938.12)						
					24	Sep 2, 2021	SYSTEM	\$171,938.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					24	Sep 2, 2021	SYSTEM	(\$171,938.12)						
					25	Sep 16, 2021	SYSTEM	\$171,938.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					25	Sep 16, 2021	SYSTEM	(\$171,938.12)						
					26	Oct 1, 2021	SYSTEM	\$171,938.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					26	Oct 1, 2021	SYSTEM	(\$171,938.12)						
					27	Oct 15, 2021	SYSTEM	\$171,938.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					27	Oct 15, 2021	SYSTEM	(\$171,938.12)						
					28	Nov 1, 2021	SYSTEM	\$171,938.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user buribe overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					28	Nov 1, 2021	SYSTEM	(\$171,938.12)						
					29	Nov 16, 2021	SYSTEM	\$171,938.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user buribe overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					29	Nov 16, 2021	SYSTEM	(\$171,938.12)						
									- Total				\$0.00	
									Material - Total				\$0.00	
								Other Item Adjustment	ACAD	17	May 17, 2021	fullek2	\$3,937.90	BP1 21-23 3.8% Virgin 1927.98 Tons Placed 05022021 to 05152021 Base = \$401.25 Current = \$455.00 Difference = \$53.75 Total = \$3937.90



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6P3246	0160	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	18	Jun 2, 2021	fullek2	\$1,751.04	857.30 Tons Placed 05162021 to 06012021 Base = \$401.25 Current = \$455.00 Difference = \$53.75 Total = \$1751.04				
					19	Jun 16, 2021	fullek2	(\$6.57)	BP-1 19-19 3.80% Virgin AC 15.38 Tons Placed 11162020 to 12012020 Base = \$401.25 Current = \$390.00 Difference = -\$11.25 Total = -\$6.57				
					19	Jun 16, 2021	fullek2	(\$10.61)	BP-1 19-19 3.80% Virgin AC 20.31 Tons Placed 12022020 to 12152020 Base = \$401.25 Current = \$387.50 Difference = -\$13.75 Total = -\$10.61				
					ACAD - Total			\$5,671.76					
					Other Item Adjustment - Total			\$5,671.76					
					0160 - Total			\$5,671.76					
					0170	MISC.	Material	Material	4	Nov 2, 2020	SYSTEM	\$39,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user fuller2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
									4	Nov 2, 2020	SYSTEM	(\$39,600.00)	
									5	Nov 16, 2020	SYSTEM	\$100,534.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user fuller2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
									5	Nov 16, 2020	SYSTEM	(\$100,534.50)	
6	Dec 2, 2020	SYSTEM	\$120,136.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user fuller2 overriding Payment Estimate Exception 8 on the current Payment Estimate.									
6	Dec 2, 2020	SYSTEM	(\$120,136.50)										
7	Dec 16, 2020	SYSTEM	\$120,136.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user fuller2 overriding Payment Estimate Exception 9 on the current Payment Estimate.									
7	Dec 16, 2020	SYSTEM	(\$120,136.50)										
8	Jan 4, 2021	SYSTEM	\$120,136.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user fuller2 overriding Payment Estimate Exception 9 on the current Payment Estimate.									
8	Jan 4, 2021	SYSTEM	(\$120,136.50)										
9	Jan 15, 2021	SYSTEM	\$120,136.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user fuller2 overriding Payment Estimate Exception 9 on the current Payment Estimate.									
9	Jan 15, 2021	SYSTEM	(\$120,136.50)										
10	Feb 2, 2021	SYSTEM	\$120,136.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user fuller2 overriding Payment Estimate Exception 9 on the current Payment Estimate.									
10	Feb 2, 2021	SYSTEM	(\$120,136.50)										
11	Feb 15, 2021	SYSTEM	\$120,136.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user fuller2 overriding Payment Estimate Exception 9 on the current Payment Estimate.									
11	Feb 15, 2021	SYSTEM	(\$120,136.50)										
12	Mar 2, 2021	SYSTEM	\$120,136.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user fuller2 overriding Payment Estimate Exception 9 on the current Payment Estimate.									
12	Mar 2, 2021	SYSTEM	(\$120,136.50)										



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6P3246	0170	MISC.	Material		13	Mar 16, 2021	SYSTEM	\$154,478.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user fuller2 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					13	Mar 16, 2021	SYSTEM	(\$154,478.50)						
					14	Apr 2, 2021	SYSTEM	\$201,479.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user fuller2 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					14	Apr 2, 2021	SYSTEM	(\$201,479.85)						
					15	Apr 16, 2021	SYSTEM	\$227,958.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fuller2 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					15	Apr 16, 2021	SYSTEM	(\$227,958.50)						
					- Total								\$0.00	
					Material - Total								\$0.00	
								Overrun	Overrun	15	Apr 16, 2021	fullek2	(\$19,932.00)	Change order in progress.
										15	Apr 16, 2021	SYSTEM	\$11,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 24 on the current Payment Estimate. Material Insufficiency Quantity 4144.700; Overrun Quantity Balance 362.40.
										15	Apr 16, 2021	SYSTEM	\$8,932.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 24 on the current Payment Estimate. Material Insufficiency Quantity 4144.700; Overrun Quantity Balance 362.40.
										15	Apr 16, 2021	SYSTEM	(\$19,932.00)	
										16	May 3, 2021	SYSTEM	(\$19,932.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										16	May 3, 2021	SYSTEM	\$19,932.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user fuller2 overriding Payment Estimate Exception 20 on the current Payment Estimate.
										17	May 17, 2021	SYSTEM	(\$19,932.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										17	May 17, 2021	SYSTEM	\$19,932.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user fuller2 overriding Payment Estimate Exception 22 on the current Payment Estimate.
										18	Jun 2, 2021	fullek2	\$19,932.00	Change order approved.
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0170 - Total								\$0.00	
					0180		MISC.	Material		14	Apr 2, 2021	SYSTEM	\$18,759.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user fuller2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
										14	Apr 2, 2021	SYSTEM	(\$18,759.60)	
										15	Apr 16, 2021	SYSTEM	\$50,493.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fuller2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
										15	Apr 16, 2021	SYSTEM	(\$50,493.62)	
										- Total				
Material - Total										\$0.00				
0180 - Total								\$0.00						
0190		ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP1)	Other Item Adjustment	ACAD	17	May 17, 2021	fullek2	\$13,947.28	SP125 20-24 4.3% Virgin 6034.52 Tons Placed 05022021 to 05152021 Base = \$401.25 Current = \$455.00 Difference = \$53.75 Total = \$13947.28					
ACAD - Total								\$13,947.28						



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6P3246	0190	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP1)	Other Item Adjustment - Total							\$13,947.28			
			Overrun	Overrun	17	May 17, 2021	fullek2	(\$481.12)	Change order in progress.				
					17	May 17, 2021	SYSTEM	\$481.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user fuller2 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
					17	May 17, 2021	SYSTEM	(\$481.12)					
					18	Jun 2, 2021	SYSTEM	(\$481.12)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
					18	Jun 2, 2021	SYSTEM	\$481.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
					19	Jun 16, 2021	SYSTEM	(\$481.12)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
					19	Jun 16, 2021	SYSTEM	\$481.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
					20	Jun 30, 2021	SYSTEM	(\$481.12)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
					20	Jun 30, 2021	SYSTEM	\$481.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
					21	Jul 16, 2021	SYSTEM	(\$481.12)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
					21	Jul 16, 2021	SYSTEM	\$481.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 27 on the current Payment Estimate.				
					22	Aug 3, 2021	fullek2	\$481.12	Change order approved.				
					Overrun - Total						\$0.00		
					Overrun - Total						\$0.00		
					0190 - Total						\$13,947.28		
				0200	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP2)	Other Item Adjustment	ACAD	17	May 17, 2021	fullek2	\$158.83	SP190 20-29 3.9% Virgin 75.77 Tons Placed 05022021 to 05152021 Base = \$401.25 Current = \$455.00 Difference = \$53.75 Total = \$158.83	
							ACAD - Total					\$158.83	
						Other Item Adjustment - Total					\$158.83		
					0200 - Total						\$158.83		
				0210	TACK COAT	Material		6	Dec 2, 2020	SYSTEM	\$21.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user fuller2 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
								6	Dec 2, 2020	SYSTEM	(\$21.50)		
								7	Dec 16, 2020	SYSTEM	\$21.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user fuller2 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					7	Dec 16, 2020	SYSTEM	(\$21.50)					
					8	Jan 4, 2021	SYSTEM	\$21.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user fuller2 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					8	Jan 4, 2021	SYSTEM	(\$21.50)					
					9	Jan 15, 2021	SYSTEM	\$21.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fuller2 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					9	Jan 15, 2021	SYSTEM	(\$21.50)					
					10	Feb 2, 2021	SYSTEM	\$21.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user fuller2 overriding Payment Estimate Exception 10 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6P3246	0210	TACK COAT	Material		10	Feb 2, 2021	SYSTEM	(\$21.50)						
					11	Feb 15, 2021	SYSTEM	\$21.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user fuller2 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					11	Feb 15, 2021	SYSTEM	(\$21.50)						
					12	Mar 2, 2021	SYSTEM	\$21.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user fuller2 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					12	Mar 2, 2021	SYSTEM	(\$21.50)						
					13	Mar 16, 2021	SYSTEM	\$21.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					13	Mar 16, 2021	SYSTEM	(\$21.50)						
					14	Apr 2, 2021	SYSTEM	\$21.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user fuller2 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					14	Apr 2, 2021	SYSTEM	(\$21.50)						
					15	Apr 16, 2021	SYSTEM	\$21.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user fuller2 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					15	Apr 16, 2021	SYSTEM	(\$21.50)						
					16	May 3, 2021	SYSTEM	\$21.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fuller2 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					16	May 3, 2021	SYSTEM	(\$21.50)						
					17	May 17, 2021	SYSTEM	\$34,038.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user fuller2 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					17	May 17, 2021	SYSTEM	(\$34,038.80)						
					18	Jun 2, 2021	SYSTEM	\$38,016.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					18	Jun 2, 2021	SYSTEM	(\$38,016.30)						
					19	Jun 16, 2021	SYSTEM	\$38,016.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					19	Jun 16, 2021	SYSTEM	(\$38,016.30)						
					20	Jun 30, 2021	SYSTEM	\$38,016.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user fuller2 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					20	Jun 30, 2021	SYSTEM	(\$38,016.30)						
					21	Jul 16, 2021	SYSTEM	\$38,016.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user fuller2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					21	Jul 16, 2021	SYSTEM	(\$38,016.30)						
					22	Aug 3, 2021	SYSTEM	\$38,016.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					22	Aug 3, 2021	SYSTEM	(\$38,016.30)						
													- Total	\$0.00
													Material - Total	\$0.00
													0210 - Total	\$0.00
						0220	PIPE COLLAR, TYPE A	Material		7	Dec 16, 2020	SYSTEM	\$3,705.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user fuller2 overriding Payment



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6P3246	0220	PIPE COLLAR, TYPE A	Material						Estimate Exception 12 on the current Payment Estimate.
					7	Dec 16, 2020	SYSTEM	(\$3,705.00)	
					8	Jan 4, 2021	SYSTEM	\$3,705.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user fuller2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					8	Jan 4, 2021	SYSTEM	(\$3,705.00)	
					9	Jan 15, 2021	SYSTEM	\$3,705.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user fuller2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					9	Jan 15, 2021	SYSTEM	(\$3,705.00)	
					10	Feb 2, 2021	SYSTEM	\$3,705.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user fuller2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					10	Feb 2, 2021	SYSTEM	(\$3,705.00)	
					11	Feb 15, 2021	SYSTEM	\$3,705.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user fuller2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					11	Feb 15, 2021	SYSTEM	(\$3,705.00)	
					12	Mar 2, 2021	SYSTEM	\$3,705.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user fuller2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					12	Mar 2, 2021	SYSTEM	(\$3,705.00)	
					13	Mar 16, 2021	SYSTEM	\$3,705.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user fuller2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					13	Mar 16, 2021	SYSTEM	(\$3,705.00)	
					14	Apr 2, 2021	SYSTEM	\$3,705.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user fuller2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					14	Apr 2, 2021	SYSTEM	(\$3,705.00)	
					15	Apr 16, 2021	SYSTEM	\$4,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user fuller2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					15	Apr 16, 2021	SYSTEM	(\$4,940.00)	
					16	May 3, 2021	SYSTEM	\$4,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user fuller2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					16	May 3, 2021	SYSTEM	(\$4,940.00)	
17	May 17, 2021	SYSTEM	\$4,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user fuller2 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
17	May 17, 2021	SYSTEM	(\$4,940.00)						
18	Jun 2, 2021	SYSTEM	\$4,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user fuller2 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
18	Jun 2, 2021	SYSTEM	(\$4,940.00)						
19	Jun 16, 2021	SYSTEM	\$4,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user fuller2 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
19	Jun 16, 2021	SYSTEM	(\$4,940.00)						
20	Jun 30, 2021	SYSTEM	\$4,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user fuller2 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
20	Jun 30, 2021	SYSTEM	(\$4,940.00)						



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6P3246	0220	PIPE COLLAR, TYPE A	Material			2021						
				- Total							\$0.00	
				Material - Total							\$0.00	
	0220 - Total							\$0.00				
	0230	CHAIN-LINK FENCE (72 IN.)	Material		8	Jan 4, 2021	SYSTEM	\$11,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user fuller2 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
					8	Jan 4, 2021	SYSTEM	(\$11,520.00)				
					9	Jan 15, 2021	SYSTEM	\$11,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user fuller2 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
					9	Jan 15, 2021	SYSTEM	(\$11,520.00)				
					10	Feb 2, 2021	SYSTEM	\$11,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user fuller2 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
					10	Feb 2, 2021	SYSTEM	(\$11,520.00)				
					11	Feb 15, 2021	SYSTEM	\$11,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user fuller2 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
					11	Feb 15, 2021	SYSTEM	(\$11,520.00)				
					12	Mar 2, 2021	SYSTEM	\$11,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user fuller2 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
					12	Mar 2, 2021	SYSTEM	(\$11,520.00)				
					13	Mar 16, 2021	SYSTEM	\$11,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user fuller2 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
					13	Mar 16, 2021	SYSTEM	(\$11,520.00)				
					14	Apr 2, 2021	SYSTEM	\$11,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user fuller2 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
					14	Apr 2, 2021	SYSTEM	(\$11,520.00)				
					15	Apr 16, 2021	SYSTEM	\$11,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user fuller2 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
					15	Apr 16, 2021	SYSTEM	(\$11,520.00)				
				- Total							\$0.00	
	Material - Total							\$0.00				
	0230 - Total							\$0.00				
	0240	FURN. TYPE 2 ROCK DITCH LINER	Material		20	Jun 30, 2021	SYSTEM	\$765.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user fuller2 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					20	Jun 30, 2021	SYSTEM	(\$765.90)				
				21	Jul 16, 2021	SYSTEM	\$765.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user fuller2 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
				21	Jul 16, 2021	SYSTEM	(\$765.90)					
				22	Aug 3, 2021	SYSTEM	\$765.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user fuller2 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
				22	Aug 3, 2021	SYSTEM	(\$765.90)					
- Total							\$0.00					
Material - Total							\$0.00					



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6P3246	0240 - Total								\$0.00				
	0260	ROCK LINING	Material			10	Feb 2, 2021	SYSTEM	\$512.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fuller2 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
						10	Feb 2, 2021	SYSTEM	(\$512.05)				
						11	Feb 15, 2021	SYSTEM	\$512.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fuller2 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
						11	Feb 15, 2021	SYSTEM	(\$512.05)				
						- Total					\$0.00		
						Material - Total					\$0.00		
						Other Item Adjustment	OVRN	12	Mar 2, 2021	fullek2	(\$219.45)	Change order forthcoming.	
							OVRN - Total				(\$219.45)		
						Other Item Adjustment - Total					(\$219.45)		
						Overrun	Overrun		12	Mar 2, 2021	SYSTEM	\$219.45	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user fuller2 overriding Payment Estimate Exception 25 on the current Payment Estimate.
									12	Mar 2, 2021	SYSTEM	(\$219.45)	
									13	Mar 16, 2021	SYSTEM	(\$219.45)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
									13	Mar 16, 2021	SYSTEM	\$219.45	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user fuller2 overriding Payment Estimate Exception 19 on the current Payment Estimate.
									14	Apr 2, 2021	SYSTEM	(\$219.45)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
									14	Apr 2, 2021	SYSTEM	\$219.45	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user fuller2 overriding Payment Estimate Exception 20 on the current Payment Estimate.
									15	Apr 16, 2021	SYSTEM	(\$219.45)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				15	Apr 16, 2021			SYSTEM	\$219.45	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user fuller2 overriding Payment Estimate Exception 20 on the current Payment Estimate.			
				16	May 3, 2021			SYSTEM	(\$219.45)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
				16	May 3, 2021			SYSTEM	\$219.45	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user fuller2 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
				17	May 17, 2021			SYSTEM	(\$219.45)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
				17	May 17, 2021			SYSTEM	\$219.45	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user fuller2 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
				18	Jun 2, 2021	fullek2	\$219.45	Change order approved.					
				Overrun - Total				\$219.45					
			Overrun - Total					\$219.45					
		0260 - Total								\$0.00			
		0270	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		9	Jan 15, 2021	SYSTEM	\$88,991.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
						9	Jan 15, 2021	SYSTEM	(\$88,991.70)				
						10	Feb 2, 2021	SYSTEM	\$163,520.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
						10	Feb 2, 2021	SYSTEM	(\$163,520.70)				
						11	Feb 15, 2021	SYSTEM	\$213,408.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 15 on the current Payment Estimate.			



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6P3246	0270	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		11	Feb 15, 2021	SYSTEM	(\$213,408.30)			
					12	Mar 2, 2021	SYSTEM	\$289,541.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
					12	Mar 2, 2021	SYSTEM	(\$289,541.70)			
									- Total	\$0.00	
									Material - Total	\$0.00	
									0270 - Total	\$0.00	
	0310	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		9	Jan 15, 2021	SYSTEM	\$4,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user fuller2 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
					9	Jan 15, 2021	SYSTEM	(\$4,300.00)			
									- Total	\$0.00	
									Material - Total	\$0.00	
									0310 - Total	\$0.00	
	0330	TEMPORARY SHORT-TERM RUMBLE STRIPS	Material		7	Dec 16, 2020	SYSTEM	\$500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user fuller2 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
					7	Dec 16, 2020	SYSTEM	(\$500.00)			
					8	Jan 4, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fuller2 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
					8	Jan 4, 2021	SYSTEM	(\$500.00)			
								- Total	\$0.00		
								Material - Total	\$0.00		
								0330 - Total	\$0.00		
0340	MISC.	Material		1	Sep 16, 2020	SYSTEM	\$11,750.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				1	Sep 16, 2020	SYSTEM	(\$11,750.00)				
				2	Oct 1, 2020	SYSTEM	\$11,750.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				2	Oct 1, 2020	SYSTEM	(\$11,750.00)				
				3	Oct 16, 2020	SYSTEM	\$23,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user fuller2 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				3	Oct 16, 2020	SYSTEM	(\$23,500.00)				
				4	Nov 2, 2020	SYSTEM	\$23,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user fuller2 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
				4	Nov 2, 2020	SYSTEM	(\$23,500.00)				
				5	Nov 16, 2020	SYSTEM	\$23,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user fuller2 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
				5	Nov 16, 2020	SYSTEM	(\$23,500.00)				
				6	Dec 2, 2020	SYSTEM	\$23,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user fuller2 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
				6	Dec 2, 2020	SYSTEM	(\$23,500.00)				
7	Dec 16, 2020	SYSTEM	\$23,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 14 on the current Payment Estimate.							



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6P3246	0340	MISC.	Material		7	Dec 16, 2020	SYSTEM	(\$23,500.00)						
					8	Jan 4, 2021	SYSTEM	\$23,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					8	Jan 4, 2021	SYSTEM	(\$23,500.00)						
					9	Jan 15, 2021	SYSTEM	\$23,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					9	Jan 15, 2021	SYSTEM	(\$23,500.00)						
					10	Feb 2, 2021	SYSTEM	\$23,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					10	Feb 2, 2021	SYSTEM	(\$23,500.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0340 - Total								\$0.00	
					0350	MISC. TRAFFIC CONTROL DEVICES	Material		1	Sep 16, 2020	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user fuller2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
									1	Sep 16, 2020	SYSTEM	(\$3,000.00)		
									2	Oct 1, 2020	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user fuller2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
									2	Oct 1, 2020	SYSTEM	(\$3,000.00)		
3	Oct 16, 2020	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user fuller2 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
3	Oct 16, 2020	SYSTEM	(\$3,000.00)											
4	Nov 2, 2020	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 10 on the current Payment Estimate.										
4	Nov 2, 2020	SYSTEM	(\$3,000.00)											
5	Nov 16, 2020	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user fuller2 overriding Payment Estimate Exception 10 on the current Payment Estimate.										
5	Nov 16, 2020	SYSTEM	(\$3,000.00)											
6	Dec 2, 2020	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user fuller2 overriding Payment Estimate Exception 12 on the current Payment Estimate.										
6	Dec 2, 2020	SYSTEM	(\$3,000.00)											
7	Dec 16, 2020	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 15 on the current Payment Estimate.										
7	Dec 16, 2020	SYSTEM	(\$5,000.00)											
8	Jan 4, 2021	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 16 on the current Payment Estimate.										
8	Jan 4, 2021	SYSTEM	(\$5,000.00)											
9	Jan 15, 2021	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 19 on the current Payment Estimate.										
9	Jan 15, 2021	SYSTEM	(\$5,000.00)											
10	Feb 2, 2021	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment										



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6P3246	0350	MISC. TRAFFIC CONTROL DEVICES	Material						Estimate Exception 20 on the current Payment Estimate.	
					10	Feb 2, 2021	SYSTEM	(\$5,000.00)		
					- Total					
				Material - Total				\$0.00		
	0350 - Total							\$0.00		
	0390	PREF THERMO PVMT MARK, 24 IN WHIT	Material			20	Jun 30, 2021	SYSTEM	\$2,277.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user fuller2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
						20	Jun 30, 2021	SYSTEM	(\$2,277.00)	
						21	Jul 16, 2021	SYSTEM	\$2,277.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fuller2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
						21	Jul 16, 2021	SYSTEM	(\$2,277.00)	
						22	Aug 3, 2021	SYSTEM	\$2,277.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
						22	Aug 3, 2021	SYSTEM	(\$2,277.00)	
					- Total					
				Material - Total				\$0.00		
	0390 - Total							\$0.00		
	0400	PREF THERMO PVMT MARK, LT/RT ARROW	Material			20	Jun 30, 2021	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fuller2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					20	Jun 30, 2021	SYSTEM	(\$5,500.00)		
					21	Jul 16, 2021	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user fuller2 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					21	Jul 16, 2021	SYSTEM	(\$5,500.00)		
					22	Aug 3, 2021	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user fuller2 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					22	Aug 3, 2021	SYSTEM	(\$5,500.00)		
- Total								\$0.00		
			Material - Total				\$0.00			
0400 - Total							\$0.00			
0410	PREF THERMO PVMT MARKING, COMBO	Material			20	Jun 30, 2021	SYSTEM	\$550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user fuller2 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					20	Jun 30, 2021	SYSTEM	(\$550.00)		
					21	Jul 16, 2021	SYSTEM	\$550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fuller2 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					21	Jul 16, 2021	SYSTEM	(\$550.00)		
					22	Aug 3, 2021	SYSTEM	\$550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user fuller2 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					22	Aug 3, 2021	SYSTEM	(\$550.00)		
				- Total						\$0.00
			Material - Total				\$0.00			
0410 - Total							\$0.00			
0420	PREF THERMO PVMT MARK, YIELD TRIAN	Material			20	Jun 30, 2021	SYSTEM	\$1,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fuller2 overriding Payment Estimate Exception 13 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6P3246	0420	PREF THERMO PVMT MARK, YIELD TRIAN	Material		20	Jun 30, 2021	SYSTEM	(\$1,375.00)						
					21	Jul 16, 2021	SYSTEM	\$1,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fuller2 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					21	Jul 16, 2021	SYSTEM	(\$1,375.00)						
					22	Aug 3, 2021	SYSTEM	\$1,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fuller2 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					22	Aug 3, 2021	SYSTEM	(\$1,375.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					Overrun	Overrun	20	Jun 30, 2021	fullek2	(\$325.00)	Change order forthcoming.			
							20	Jun 30, 2021	SYSTEM	\$325.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 27 on the current Payment Estimate. Material Insufficiency Quantity 55.000; Overrun Quantity Balance 13.00.			
							20	Jun 30, 2021	SYSTEM	(\$325.00)				
							21	Jul 16, 2021	SYSTEM	(\$325.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
							21	Jul 16, 2021	SYSTEM	\$325.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 24 on the current Payment Estimate. Material Insufficiency Quantity 55.000; Overrun Quantity Balance 13.00.			
							22	Aug 3, 2021	SYSTEM	(\$325.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
							22	Aug 3, 2021	SYSTEM	\$325.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 24 on the current Payment Estimate. Material Insufficiency Quantity 55.000; Overrun Quantity Balance 13.00.			
							23	Aug 16, 2021	SYSTEM	(\$325.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
							23	Aug 16, 2021	SYSTEM	\$325.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user fuller2 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
							24	Sep 2, 2021	fullek2	\$325.00	Change order approved.			
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0420 - Total								\$0.00	
					J6P3246	0430	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		20	Jun 30, 2021	SYSTEM	\$6,795.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user fuller2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
										20	Jun 30, 2021	SYSTEM	(\$6,795.30)	
										21	Jul 16, 2021	SYSTEM	\$6,795.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user fuller2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
										21	Jul 16, 2021	SYSTEM	(\$6,795.30)	
										22	Aug 3, 2021	SYSTEM	\$6,795.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fuller2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
22	Aug 3, 2021	SYSTEM	(\$6,795.30)											
- Total										\$0.00				
Material - Total										\$0.00				
Other Item Adjustment	PPPS	20	Jun 30, 2021	fullek2						(\$1,359.06)	20% deduct until retro-reflectivity results are obtained.			
		24	Sep 2, 2021	fullek2						\$1,359.06	Retroreflectivity testing received and pavement marking accepted. Releasing 20% previously withheld while waiting on results.			



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6P3246	0430	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	PPPS - Total				\$0.00		
				REFL	24	Sep 2, 2021	fullek2	(\$260.53)	Results in e-projects under project file.	
				REFL - Total				(\$260.53)		
				Other Item Adjustment - Total				(\$260.53)		
				0430 - Total				(\$260.53)		
	0440	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material			20	Jun 30, 2021	SYSTEM	\$6,047.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user fuller2 overriding Payment Estimate Exception 16 on the current Payment Estimate.
						20	Jun 30, 2021	SYSTEM	(\$6,047.10)	
						21	Jul 16, 2021	SYSTEM	\$6,047.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user fuller2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
						21	Jul 16, 2021	SYSTEM	(\$6,047.10)	
						22	Aug 3, 2021	SYSTEM	\$6,047.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user fuller2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
						22	Aug 3, 2021	SYSTEM	(\$6,047.10)	
				- Total				\$0.00		
				Material - Total				\$0.00		
				Other Item Adjustment	PPPS	20	Jun 30, 2021	fullek2	(\$1,209.42)	20% deduct until retro-reflectivity results are obtained.
						24	Sep 2, 2021	fullek2	\$1,209.42	Retroreflectivity testing received and pavement marking accepted. Releasing 20% previously withheld while waiting on results.
					PPPS - Total				\$0.00	
				REFL	24	Sep 2, 2021	fullek2	\$103.76	Results in e-projects under project file.	
					REFL - Total				\$103.76	
				Other Item Adjustment - Total				\$103.76		
				0440 - Total				\$103.76		
	0450	24 IN. YELLOW WATERBORNE PAVEMENT MARKIN	Material			20	Jun 30, 2021	SYSTEM	\$1,942.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user fuller2 overriding Payment Estimate Exception 18 on the current Payment Estimate.
						20	Jun 30, 2021	SYSTEM	(\$1,942.50)	
						21	Jul 16, 2021	SYSTEM	\$1,942.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user fuller2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
						21	Jul 16, 2021	SYSTEM	(\$1,942.50)	
						22	Aug 3, 2021	SYSTEM	\$1,942.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fuller2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					22	Aug 3, 2021	SYSTEM	(\$1,942.50)		
- Total				\$0.00						
Material - Total				\$0.00						
0450 - Total				\$0.00						
0470	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	17	May 17, 2021	fullek2	(\$2,232.00)	Change order in progress.		
				17	May 17, 2021	SYSTEM	\$2,232.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user fuller2 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
				17	May 17, 2021	SYSTEM	(\$2,232.00)			
				18	Jun 2, 2021	SYSTEM	(\$2,232.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
				18	Jun 2, 2021	SYSTEM	\$2,232.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user fuller2 overriding Payment Estimate Exception 16 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6P3246	0470	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	19	Jun 16, 2021	SYSTEM	(\$2,232.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					19	Jun 16, 2021	SYSTEM	\$2,232.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user fuller2 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					20	Jun 30, 2021	SYSTEM	(\$2,232.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					20	Jun 30, 2021	SYSTEM	\$2,232.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					21	Jul 16, 2021	SYSTEM	(\$2,232.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					21	Jul 16, 2021	SYSTEM	\$2,232.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					22	Aug 3, 2021	fullek2	\$2,232.00	Change order approved.					
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0470 - Total								\$0.00	
0480	PERMANENT EROSION CONTROL GEOTEXTILE	Material			10	Feb 2, 2021	SYSTEM	\$220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user fuller2 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					10	Feb 2, 2021	SYSTEM	(\$220.00)						
					11	Feb 15, 2021	SYSTEM	\$220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					11	Feb 15, 2021	SYSTEM	(\$220.00)						
					12	Mar 2, 2021	SYSTEM	\$313.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					12	Mar 2, 2021	SYSTEM	(\$313.00)						
					13	Mar 16, 2021	SYSTEM	\$313.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					13	Mar 16, 2021	SYSTEM	(\$313.00)						
					14	Apr 2, 2021	SYSTEM	\$313.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					14	Apr 2, 2021	SYSTEM	(\$313.00)						
					15	Apr 16, 2021	SYSTEM	\$313.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					15	Apr 16, 2021	SYSTEM	(\$313.00)						
					16	May 3, 2021	SYSTEM	\$313.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					16	May 3, 2021	SYSTEM	(\$313.00)						
					17	May 17, 2021	SYSTEM	\$313.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					17	May 17, 2021	SYSTEM	(\$313.00)						
					18	Jun 2, 2021	SYSTEM	\$313.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					18	Jun 2, 2021	SYSTEM	(\$313.00)						
					19	Jun 16, 2021	SYSTEM	\$313.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment					



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6P3246	0480	PERMANENT EROSION CONTROL GEOTEXTILE	Material						Estimate Exception 10 on the current Payment Estimate.				
					19	Jun 16, 2021	SYSTEM	(\$313.00)					
					20	Jun 30, 2021	SYSTEM	\$313.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user fuller2 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
					20	Jun 30, 2021	SYSTEM	(\$313.00)					
					21	Jul 16, 2021	SYSTEM	\$313.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user fuller2 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
					21	Jul 16, 2021	SYSTEM	(\$313.00)					
					22	Aug 3, 2021	SYSTEM	\$313.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
					22	Aug 3, 2021	SYSTEM	(\$313.00)					
					23	Aug 16, 2021	SYSTEM	\$313.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fuller2 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					23	Aug 16, 2021	SYSTEM	(\$313.00)					
					24	Sep 2, 2021	SYSTEM	\$313.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fuller2 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					24	Sep 2, 2021	SYSTEM	(\$313.00)					
					25	Sep 16, 2021	SYSTEM	\$313.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fuller2 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					25	Sep 16, 2021	SYSTEM	(\$313.00)					
					26	Oct 1, 2021	SYSTEM	\$313.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fuller2 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					26	Oct 1, 2021	SYSTEM	(\$313.00)					
					27	Oct 15, 2021	SYSTEM	\$313.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fuller2 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					27	Oct 15, 2021	SYSTEM	(\$313.00)					
					28	Nov 1, 2021	SYSTEM	\$313.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user burlbe overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					28	Nov 1, 2021	SYSTEM	(\$313.00)					
					29	Nov 16, 2021	SYSTEM	\$313.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user burlbe overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					29	Nov 16, 2021	SYSTEM	(\$313.00)					
									- Total			\$0.00	
												\$0.00	
							Other Item Adjustment	OVRN	12	Mar 2, 2021	fullek2	(\$93.00)	Change order forthcoming.
												(\$93.00)	
												(\$93.00)	
							Overrun	Overrun	12	Mar 2, 2021	SYSTEM	\$93.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 26 on the current Payment Estimate. Material Insufficiency Quantity 31.300; Overrun Quantity Balance 9.30.
									12	Mar 2, 2021	SYSTEM	(\$93.00)	
									13	Mar 16,	SYSTEM	(\$93.00)	Averaged Price Adjustment from this item on all previous payment estimates



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6P3246	0480	PERMANENT EROSION CONTROL GEOTEXTILE	Overrun	Overrun		2021			of '0.00000' is applied (if non-zero).					
					13	Mar 16, 2021	SYSTEM	\$93.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 20 on the current Payment Estimate. Material Insufficiency Quantity 31.300; Overrun Quantity Balance 9.30.					
					14	Apr 2, 2021	SYSTEM	(\$93.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					14	Apr 2, 2021	SYSTEM	\$93.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 21 on the current Payment Estimate. Material Insufficiency Quantity 31.300; Overrun Quantity Balance 9.30.					
					15	Apr 16, 2021	SYSTEM	(\$93.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					15	Apr 16, 2021	SYSTEM	\$93.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 21 on the current Payment Estimate. Material Insufficiency Quantity 31.300; Overrun Quantity Balance 9.30.					
					16	May 3, 2021	SYSTEM	(\$93.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					16	May 3, 2021	SYSTEM	\$93.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 17 on the current Payment Estimate. Material Insufficiency Quantity 31.300; Overrun Quantity Balance 9.30.					
					17	May 17, 2021	SYSTEM	(\$93.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					17	May 17, 2021	SYSTEM	\$93.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 18 on the current Payment Estimate. Material Insufficiency Quantity 31.300; Overrun Quantity Balance 9.30.					
					18	Jun 2, 2021	fullek2	\$93.00	Change order approved.					
					Overrun - Total								\$93.00	
					Overrun - Total								\$93.00	
					0480 - Total								\$0.00	
					0520		CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material		3	Oct 16, 2020	SYSTEM	\$6,750.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user fuller2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
										3	Oct 16, 2020	SYSTEM	(\$6,750.00)	
										4	Nov 2, 2020	SYSTEM	\$17,550.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
										4	Nov 2, 2020	SYSTEM	(\$17,550.00)	
										5	Nov 16, 2020	SYSTEM	\$32,310.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user fuller2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
5	Nov 16, 2020	SYSTEM	(\$32,310.00)											
6	Dec 2, 2020	SYSTEM	\$38,070.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user fuller2 overriding Payment Estimate Exception 13 on the current Payment Estimate.										
6	Dec 2, 2020	SYSTEM	(\$38,070.00)											
7	Dec 16, 2020	SYSTEM	\$49,140.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 16 on the current Payment Estimate.										
7	Dec 16, 2020	SYSTEM	(\$49,140.00)											
8	Jan 4, 2021	SYSTEM	\$49,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 17 on the current Payment Estimate.										
8	Jan 4, 2021	SYSTEM	(\$49,140.00)											
9	Jan 15, 2021	SYSTEM	\$49,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user fuller2 overriding Payment Estimate Exception 20 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6P3246	0520	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material		9	Jan 15, 2021	SYSTEM	(\$49,140.00)						
					10	Feb 2, 2021	SYSTEM	\$49,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user fuller2 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					10	Feb 2, 2021	SYSTEM	(\$49,140.00)						
					11	Feb 15, 2021	SYSTEM	\$49,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					11	Feb 15, 2021	SYSTEM	(\$49,140.00)						
					12	Mar 2, 2021	SYSTEM	\$49,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fuller2 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					12	Mar 2, 2021	SYSTEM	(\$49,140.00)						
					13	Mar 16, 2021	SYSTEM	\$49,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user fuller2 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					13	Mar 16, 2021	SYSTEM	(\$49,140.00)						
					14	Apr 2, 2021	SYSTEM	\$49,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					14	Apr 2, 2021	SYSTEM	(\$49,140.00)						
					15	Apr 16, 2021	SYSTEM	\$49,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user fuller2 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					15	Apr 16, 2021	SYSTEM	(\$49,140.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0520 - Total								\$0.00						
0530		REINFORCING STEEL (CULVERTS-BRIDGE)	Material		3	Oct 16, 2020	SYSTEM	\$2,967.38	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user fuller2 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					3	Oct 16, 2020	SYSTEM	(\$2,967.38)						
					4	Nov 2, 2020	SYSTEM	\$7,734.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					4	Nov 2, 2020	SYSTEM	(\$7,734.65)						
					5	Nov 16, 2020	SYSTEM	\$14,657.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user fuller2 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					5	Nov 16, 2020	SYSTEM	(\$14,657.50)						
					6	Dec 2, 2020	SYSTEM	\$17,445.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user fuller2 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					6	Dec 2, 2020	SYSTEM	(\$17,445.50)						
- Total								\$0.00						
Material - Total								\$0.00						
0530 - Total								\$0.00						
0570		PRECAST CONCRETE DROP INLET 5 FT X 3 FT	Material		15	Apr 16, 2021	SYSTEM	\$3,451.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user fuller2 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					15	Apr 16, 2021	SYSTEM	(\$3,451.20)						
					16	May 3, 2021	SYSTEM	\$3,451.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fuller2 overriding Payment Estimate Exception 11 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6P3246	0570	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	Material		16	May 3, 2021	SYSTEM	(\$3,451.20)						
					17	May 17, 2021	SYSTEM	\$3,451.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user fuller2 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					17	May 17, 2021	SYSTEM	(\$3,451.20)						
					18	Jun 2, 2021	SYSTEM	\$3,451.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user fuller2 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					18	Jun 2, 2021	SYSTEM	(\$3,451.20)						
					19	Jun 16, 2021	SYSTEM	\$3,451.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user fuller2 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					19	Jun 16, 2021	SYSTEM	(\$3,451.20)						
					20	Jun 30, 2021	SYSTEM	\$3,451.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user fuller2 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					20	Jun 30, 2021	SYSTEM	(\$3,451.20)						
					21	Jul 16, 2021	SYSTEM	\$3,451.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user fuller2 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					21	Jul 16, 2021	SYSTEM	(\$3,451.20)						
					22	Aug 3, 2021	SYSTEM	\$3,451.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user fuller2 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					22	Aug 3, 2021	SYSTEM	(\$3,451.20)						
					23	Aug 16, 2021	SYSTEM	\$3,451.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					23	Aug 16, 2021	SYSTEM	(\$3,451.20)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0570 - Total								\$0.00	
					0580	18 IN. GROUP A FLARED END SECT	Material			7	Dec 16, 2020	SYSTEM	\$800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user fuller2 overriding Payment Estimate Exception 19 on the current Payment Estimate.
										7	Dec 16, 2020	SYSTEM	(\$800.00)	
										8	Jan 4, 2021	SYSTEM	\$800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user fuller2 overriding Payment Estimate Exception 20 on the current Payment Estimate.
										8	Jan 4, 2021	SYSTEM	(\$800.00)	
										9	Jan 15, 2021	SYSTEM	\$800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user fuller2 overriding Payment Estimate Exception 23 on the current Payment Estimate.
9	Jan 15, 2021	SYSTEM	(\$800.00)											
10	Feb 2, 2021	SYSTEM	\$800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fuller2 overriding Payment Estimate Exception 26 on the current Payment Estimate.										
10	Feb 2, 2021	SYSTEM	(\$800.00)											
- Total										\$0.00				
Material - Total										\$0.00				
0580 - Total								\$0.00						
0590	24 IN. GROUP A FLARED END SECT	Material			3	Oct 16, 2020	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user fuller2 overriding Payment Estimate Exception 17 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6P3246	0590	24 IN. GROUP A FLARED END SECT	Material		3	Oct 16, 2020	SYSTEM	(\$2,000.00)						
					4	Nov 2, 2020	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user fuller2 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					4	Nov 2, 2020	SYSTEM	(\$2,000.00)						
					5	Nov 16, 2020	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user fuller2 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					5	Nov 16, 2020	SYSTEM	(\$2,000.00)						
					6	Dec 2, 2020	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user fuller2 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					6	Dec 2, 2020	SYSTEM	(\$2,000.00)						
					7	Dec 16, 2020	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user fuller2 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					7	Dec 16, 2020	SYSTEM	(\$2,500.00)						
					8	Jan 4, 2021	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user fuller2 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					8	Jan 4, 2021	SYSTEM	(\$2,500.00)						
					9	Jan 15, 2021	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user fuller2 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					9	Jan 15, 2021	SYSTEM	(\$2,500.00)						
					10	Feb 2, 2021	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user fuller2 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					10	Feb 2, 2021	SYSTEM	(\$2,500.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0590 - Total								\$0.00						
0600	30 IN. GROUP A FLARED END SECT	Material			7	Dec 16, 2020	SYSTEM	\$1,320.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user fuller2 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					7	Dec 16, 2020	SYSTEM	(\$1,320.00)						
					8	Jan 4, 2021	SYSTEM	\$1,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fuller2 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					8	Jan 4, 2021	SYSTEM	(\$1,320.00)						
					9	Jan 15, 2021	SYSTEM	\$1,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user fuller2 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					9	Jan 15, 2021	SYSTEM	(\$1,320.00)						
					10	Feb 2, 2021	SYSTEM	\$1,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fuller2 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					10	Feb 2, 2021	SYSTEM	(\$1,320.00)						
- Total								\$0.00						
Material - Total								\$0.00						
0600 - Total								\$0.00						
0610	SEEDING - COOL SEASON MIXTURES	Material			2	Oct 1, 2020	SYSTEM	\$2,450.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user fuller2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6P3246	0610	SEEDING - COOL SEASON MIXTURES	Material		2	Oct 1, 2020	SYSTEM	(\$2,450.00)				
					- Total							\$0.00
					Material - Total							\$0.00
	0610 - Total								\$0.00			
	0630	SEDIMENT TRAP ROCK	Material		8	Jan 4, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user fuller2 overriding Payment Estimate Exception 23 on the current Payment Estimate.			
					8	Jan 4, 2021	SYSTEM	(\$500.00)				
					9	Jan 15, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user fuller2 overriding Payment Estimate Exception 26 on the current Payment Estimate.			
					9	Jan 15, 2021	SYSTEM	(\$500.00)				
					10	Feb 2, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user fuller2 overriding Payment Estimate Exception 29 on the current Payment Estimate.			
					10	Feb 2, 2021	SYSTEM	(\$500.00)				
					11	Feb 15, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user fuller2 overriding Payment Estimate Exception 22 on the current Payment Estimate.			
					11	Feb 15, 2021	SYSTEM	(\$500.00)				
					- Total							\$0.00
	Material - Total								\$0.00			
	0630 - Total								\$0.00			
0640	ROCK DITCH CHECK	Material		2	Oct 1, 2020	SYSTEM	\$876.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user fuller2 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
				2	Oct 1, 2020	SYSTEM	(\$876.00)					
				3	Oct 16, 2020	SYSTEM	\$876.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user fuller2 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
				3	Oct 16, 2020	SYSTEM	(\$876.00)					
				4	Nov 2, 2020	SYSTEM	\$1,596.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user fuller2 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
				4	Nov 2, 2020	SYSTEM	(\$1,596.00)					
				5	Nov 16, 2020	SYSTEM	\$1,836.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user fuller2 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
				5	Nov 16, 2020	SYSTEM	(\$1,836.00)					
				6	Dec 2, 2020	SYSTEM	\$2,472.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user fuller2 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
				6	Dec 2, 2020	SYSTEM	(\$2,472.00)					
				7	Dec 16, 2020	SYSTEM	\$3,672.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user fuller2 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
				7	Dec 16, 2020	SYSTEM	(\$3,672.00)					
				8	Jan 4, 2021	SYSTEM	\$3,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fuller2 overriding Payment Estimate Exception 24 on the current Payment Estimate.				
				8	Jan 4, 2021	SYSTEM	(\$3,672.00)					
				9	Jan 15, 2021	SYSTEM	\$3,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user fuller2 overriding Payment Estimate Exception 27 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6P3246	0640	ROCK DITCH CHECK	Material		9	Jan 15, 2021	SYSTEM	(\$3,672.00)			
				- Total						\$0.00	
				Material - Total						\$0.00	
	0640 - Total						\$0.00				
	0650	ALTERNATE DITCH CHECK	Material		2	Oct 1, 2020	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					2	Oct 1, 2020	SYSTEM	(\$3,250.00)			
					3	Oct 16, 2020	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user fuller2 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
					3	Oct 16, 2020	SYSTEM	(\$3,250.00)			
					4	Nov 2, 2020	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user fuller2 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
					4	Nov 2, 2020	SYSTEM	(\$3,250.00)			
					5	Nov 16, 2020	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user fuller2 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
					5	Nov 16, 2020	SYSTEM	(\$3,250.00)			
					6	Dec 2, 2020	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user fuller2 overriding Payment Estimate Exception 22 on the current Payment Estimate.		
					6	Dec 2, 2020	SYSTEM	(\$3,250.00)			
					7	Dec 16, 2020	SYSTEM	\$3,750.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user fuller2 overriding Payment Estimate Exception 23 on the current Payment Estimate.		
					7	Dec 16, 2020	SYSTEM	(\$3,750.00)			
					8	Jan 4, 2021	SYSTEM	\$3,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user fuller2 overriding Payment Estimate Exception 25 on the current Payment Estimate.		
					8	Jan 4, 2021	SYSTEM	(\$3,750.00)			
					9	Jan 15, 2021	SYSTEM	\$3,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fuller2 overriding Payment Estimate Exception 28 on the current Payment Estimate.		
					9	Jan 15, 2021	SYSTEM	(\$3,750.00)			
				10	Feb 2, 2021	SYSTEM	\$3,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user fuller2 overriding Payment Estimate Exception 30 on the current Payment Estimate.			
	10	Feb 2, 2021	SYSTEM	(\$3,750.00)							
	11	Feb 15, 2021	SYSTEM	\$3,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user fuller2 overriding Payment Estimate Exception 23 on the current Payment Estimate.						
	11	Feb 15, 2021	SYSTEM	(\$3,750.00)							
	12	Mar 2, 2021	SYSTEM	\$3,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user fuller2 overriding Payment Estimate Exception 21 on the current Payment Estimate.						
	12	Mar 2, 2021	SYSTEM	(\$3,750.00)							
	13	Mar 16, 2021	SYSTEM	\$3,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fuller2 overriding Payment Estimate Exception 15 on the current Payment Estimate.						
	13	Mar 16, 2021	SYSTEM	(\$3,750.00)							
	14	Apr 2, 2021	SYSTEM	\$3,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user fuller2 overriding Payment						



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6P3246	0650	ALTERNATE DITCH CHECK	Material						Estimate Exception 16 on the current Payment Estimate.		
					14	Apr 2, 2021	SYSTEM	(\$3,750.00)			
					- Total					\$0.00	
					Material - Total					\$0.00	
				Overrun	Overrun	2	Oct 1, 2020	fullek2		(\$1,050.00)	Change order forthcoming.
						2	Oct 1, 2020	SYSTEM		\$600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 9 on the current Payment Estimate.
						2	Oct 1, 2020	SYSTEM		\$450.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 9 on the current Payment Estimate.
						2	Oct 1, 2020	SYSTEM		(\$1,050.00)	
						3	Oct 16, 2020	SYSTEM		(\$1,050.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
						3	Oct 16, 2020	SYSTEM		\$1,050.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 20 on the current Payment Estimate.
						4	Nov 2, 2020	SYSTEM		(\$1,050.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
						4	Nov 2, 2020	SYSTEM		\$1,050.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) overriding Payment Estimate Exception 22 on the current Payment Estimate.
						5	Nov 16, 2020	SYSTEM		(\$1,050.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
						5	Nov 16, 2020	SYSTEM		\$1,050.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 22 on the current Payment Estimate.
						6	Dec 2, 2020	SYSTEM		(\$1,050.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
						6	Dec 2, 2020	SYSTEM		\$1,050.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 24 on the current Payment Estimate.
						7	Dec 16, 2020	SYSTEM		(\$1,050.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
						7	Dec 16, 2020	fullek2		(\$500.00)	Change order forthcoming.
						7	Dec 16, 2020	SYSTEM		\$500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) overriding Payment Estimate Exception 30 on the current Payment Estimate.
						7	Dec 16, 2020	SYSTEM		\$1,050.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 30 on the current Payment Estimate.
						7	Dec 16, 2020	SYSTEM		(\$500.00)	
						8	Jan 4, 2021	SYSTEM		(\$1,550.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
						8	Jan 4, 2021	SYSTEM		\$1,550.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 33 on the current Payment Estimate. Material Insufficiency Quantity 375.000; Overrun Quantity Balance 155.00.
						9	Jan 15, 2021	SYSTEM		(\$1,550.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
						9	Jan 15, 2021	SYSTEM		\$1,550.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 36 on the current Payment Estimate. Material Insufficiency Quantity 375.000; Overrun Quantity Balance 155.00.
						10	Feb 2, 2021	fullek2		\$1,550.00	Change order approved.
						15	Apr 16, 2021	fullek2		(\$1,100.00)	Change order in progress.
						15	Apr 16, 2021	SYSTEM		\$1,100.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 22 on the current Payment Estimate.
						15	Apr 16, 2021	SYSTEM		(\$1,100.00)	



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6P3246	0650	ALTERNATE DITCH CHECK	Overrun	Overrun		2021								
					16	May 3, 2021	SYSTEM	(\$1,100.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					16	May 3, 2021	fullek2	(\$2,200.00)	Change order in progress.					
					16	May 3, 2021	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					16	May 3, 2021	SYSTEM	\$1,100.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					16	May 3, 2021	SYSTEM	(\$2,200.00)						
					17	May 17, 2021	SYSTEM	(\$3,300.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					17	May 17, 2021	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					18	Jun 2, 2021	SYSTEM	(\$2,200.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					18	Jun 2, 2021	fullek2	\$1,100.00	Change order approved and another change order is forthcoming.					
					18	Jun 2, 2021	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user fuller2 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					19	Jun 16, 2021	SYSTEM	(\$2,200.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					19	Jun 16, 2021	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user fuller2 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					20	Jun 30, 2021	SYSTEM	(\$2,200.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					20	Jun 30, 2021	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					21	Jul 16, 2021	SYSTEM	(\$2,200.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					21	Jul 16, 2021	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					22	Aug 3, 2021	fullek2	\$2,200.00	Change order approved.					
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0650 - Total								\$0.00	
					J6P3246	0680	SILT FENCE	Material		4	Nov 2, 2020	SYSTEM	\$7,348.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user fuller2 overriding Payment Estimate Exception 21 on the current Payment Estimate.
									4	Nov 2, 2020	SYSTEM	(\$7,348.50)		
5	Nov 16, 2020	SYSTEM	\$7,348.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user fuller2 overriding Payment Estimate Exception 21 on the current Payment Estimate.										
5	Nov 16, 2020	SYSTEM	(\$7,348.50)											
6	Dec 2, 2020	SYSTEM	\$7,348.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user fuller2 overriding Payment Estimate Exception 23 on the current Payment Estimate.										
6	Dec 2, 2020	SYSTEM	(\$7,348.50)											
7	Dec 16, 2020	SYSTEM	\$7,348.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user fuller2 overriding Payment Estimate Exception 24 on the current Payment Estimate.										
7	Dec 16, 2020	SYSTEM	(\$7,348.50)											
8	Jan 4, 2021	SYSTEM	\$7,348.50	This adjustment offsets the original system-generated Material Payment										



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6P3246	0680	SILT FENCE	Material			2021			Estimate Item Adjustment (0013) due to user fullerk2 overriding Payment Estimate Exception 26 on the current Payment Estimate.				
					8	Jan 4, 2021	SYSTEM	(\$7,348.50)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					0680 - Total							\$0.00	
					0690	TYPE 2 TURF REINFORCEMENT MAT	Material		16	May 3, 2021	SYSTEM	\$4,248.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user fullerk2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
									16	May 3, 2021	SYSTEM	(\$4,248.40)	
									17	May 17, 2021	SYSTEM	\$4,248.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user fullerk2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
									17	May 17, 2021	SYSTEM	(\$4,248.40)	
									18	Jun 2, 2021	SYSTEM	\$4,248.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fullerk2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
18	Jun 2, 2021	SYSTEM	(\$4,248.40)										
19	Jun 16, 2021	SYSTEM	\$4,248.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fullerk2 overriding Payment Estimate Exception 13 on the current Payment Estimate.									
19	Jun 16, 2021	SYSTEM	(\$4,248.40)										
20	Jun 30, 2021	SYSTEM	\$4,248.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user fullerk2 overriding Payment Estimate Exception 24 on the current Payment Estimate.									
20	Jun 30, 2021	SYSTEM	(\$4,248.40)										
21	Jul 16, 2021	SYSTEM	\$4,248.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user fullerk2 overriding Payment Estimate Exception 21 on the current Payment Estimate.									
21	Jul 16, 2021	SYSTEM	(\$4,248.40)										
22	Aug 3, 2021	SYSTEM	\$4,248.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user fullerk2 overriding Payment Estimate Exception 21 on the current Payment Estimate.									
22	Aug 3, 2021	SYSTEM	(\$4,248.40)										
23	Aug 16, 2021	SYSTEM	\$4,248.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user fullerk2 overriding Payment Estimate Exception 8 on the current Payment Estimate.									
23	Aug 16, 2021	SYSTEM	(\$4,248.40)										
24	Sep 2, 2021	SYSTEM	\$4,248.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fullerk2 overriding Payment Estimate Exception 7 on the current Payment Estimate.									
24	Sep 2, 2021	SYSTEM	(\$4,248.40)										
- Total											\$0.00		
Material - Total											\$0.00		
0690 - Total											\$0.00		
0700	TYPE 3B EROSION CONTROL BLANKET	Material		8					Jan 4, 2021	SYSTEM	\$3,149.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user fullerk2 overriding Payment Estimate Exception 27 on the current Payment Estimate.	
				8					Jan 4, 2021	SYSTEM	(\$3,149.40)		
				9					Jan 15, 2021	SYSTEM	\$3,149.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user fullerk2 overriding Payment Estimate Exception 30 on the current Payment Estimate.	
				9	Jan 15, 2021	SYSTEM	(\$3,149.40)						



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6P3246	0700	TYPE 3B EROSION CONTROL BLANKET	Material		10	Feb 2, 2021	SYSTEM	\$3,149.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user fuller2 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					10	Feb 2, 2021	SYSTEM	(\$3,149.40)	
					11	Feb 15, 2021	SYSTEM	\$3,149.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fuller2 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					11	Feb 15, 2021	SYSTEM	(\$3,149.40)	
					12	Mar 2, 2021	SYSTEM	\$3,149.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fuller2 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					12	Mar 2, 2021	SYSTEM	(\$3,149.40)	
					13	Mar 16, 2021	SYSTEM	\$3,149.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user fuller2 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					13	Mar 16, 2021	SYSTEM	(\$3,149.40)	
					14	Apr 2, 2021	SYSTEM	\$3,149.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user fuller2 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					14	Apr 2, 2021	SYSTEM	(\$3,149.40)	
					15	Apr 16, 2021	SYSTEM	\$3,149.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user fuller2 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					15	Apr 16, 2021	SYSTEM	(\$3,149.40)	
					16	May 3, 2021	SYSTEM	\$3,149.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user fuller2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					16	May 3, 2021	SYSTEM	(\$3,149.40)	
					17	May 17, 2021	SYSTEM	\$3,149.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user fuller2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					17	May 17, 2021	SYSTEM	(\$3,149.40)	
					18	Jun 2, 2021	SYSTEM	\$3,149.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user fuller2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					18	Jun 2, 2021	SYSTEM	(\$3,149.40)	
					19	Jun 16, 2021	SYSTEM	\$3,149.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user fuller2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					19	Jun 16, 2021	SYSTEM	(\$3,149.40)	
					20	Jun 30, 2021	SYSTEM	\$3,149.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user fuller2 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					20	Jun 30, 2021	SYSTEM	(\$3,149.40)	
					21	Jul 16, 2021	SYSTEM	\$3,149.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user fuller2 overriding Payment Estimate Exception 22 on the current Payment Estimate.
21	Jul 16, 2021	SYSTEM	(\$3,149.40)						
22	Aug 3, 2021	SYSTEM	\$3,149.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user fuller2 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
22	Aug 3, 2021	SYSTEM	(\$3,149.40)						
23	Aug 16, 2021	SYSTEM	\$3,149.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 9 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6P3246	0700	TYPE 3B EROSION CONTROL BLANKET	Material		23	Aug 16, 2021	SYSTEM	(\$3,149.40)				
			- Total							\$0.00		
			Material - Total							\$0.00		
	0700 - Total								\$0.00			
	0720	MGS GUARDRAIL	Construction Stockpile			7	Dec 16, 2020	SYSTEM	(\$1,465.75)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						8	Jan 4, 2021	SYSTEM	(\$1,465.75)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						10	Feb 2, 2021	SYSTEM	(\$4,797.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						11	Feb 15, 2021	SYSTEM	(\$4,797.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							(\$12,525.50)	
				Construction Stockpile - Total							(\$12,525.50)	
				Construction Stockpile STMI		4	Nov 2, 2020	SYSTEM	\$7,728.50	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							\$7,728.50	
				Construction Stockpile STMI - Total							\$7,728.50	
				Other Item Adjustment	STMA	11	Feb 15, 2021	fullek2	\$4,797.00	Stockpile adjustments already had the balance down to zero dollars but the system generated another deduct in the amount of \$4797 so adding back the amount to keep the stockpiled amount at \$0.00.		
				STMA - Total							\$4,797.00	
				Other Item Adjustment - Total							\$4,797.00	
	0720 - Total								\$0.00			
	0730	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile			7	Dec 16, 2020	SYSTEM	(\$3,016.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						8	Jan 4, 2021	SYSTEM	(\$3,016.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							(\$6,032.00)	
				Construction Stockpile - Total							(\$6,032.00)	
				Construction Stockpile STMI		4	Nov 2, 2020	SYSTEM	\$6,032.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							\$6,032.00	
	Construction Stockpile STMI - Total							\$6,032.00				
	0730 - Total								\$0.00			
	0740	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile			14	Apr 2, 2021	SYSTEM	(\$2,655.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							(\$2,655.00)	
				Construction Stockpile - Total							(\$2,655.00)	
Construction Stockpile STMI					4	Nov 2, 2020	SYSTEM	\$2,655.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
- Total							\$2,655.00					
Construction Stockpile STMI - Total							\$2,655.00					
Other Item Adjustment				STMA	8	Jan 4, 2021	fullek2	(\$2,389.50)	Reducing the construction stockpile amount to reflect the current quantity of 9 each installed.			
					14	Apr 2, 2021	fullek2	\$2,389.50	Adjusting the stockpile amount to \$0.00 for MGS Height and Block Transition. When the final 1 each was turned in the system automatically deducted the stockpile amount for 10 each Height and Block Transitions resulting in this adjustment.			
STMA - Total							\$0.00					
Other Item Adjustment - Total							\$0.00					
0740 - Total								\$0.00				
0750	MGS LONG SPAN GUARDRAIL SECTION	Construction Stockpile			7	Dec 16, 2020	SYSTEM	(\$3,437.25)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					8	Jan 4, 2021	SYSTEM	(\$1,145.75)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total							(\$4,583.00)		
			Construction Stockpile - Total							(\$4,583.00)		



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6P3246	0750	MGS LONG SPAN GUARDRAIL SECTION	Construction Stockpile STMI		4	Nov 2, 2020	SYSTEM	\$4,583.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						\$4,583.00	
				Construction Stockpile STMI - Total						\$4,583.00	
	0750 - Total							\$0.00			
	0760	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		7	Dec 16, 2020	SYSTEM	(\$12,080.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					8	Jan 4, 2021	SYSTEM	(\$19,630.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					14	Apr 2, 2021	SYSTEM	(\$1,510.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total						(\$33,220.00)	
				Construction Stockpile - Total						(\$33,220.00)	
				Construction Stockpile STMI		4	Nov 2, 2020	SYSTEM	\$33,220.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						\$33,220.00	
	Construction Stockpile STMI - Total						\$33,220.00				
	0760 - Total							\$0.00			
	0770	CONCRETE FOOTINGS, EMBEDDED	Material		7	Dec 16, 2020	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user fuller2 overriding Payment Estimate Exception 25 on the current Payment Estimate.		
					7	Dec 16, 2020	SYSTEM	(\$3,060.00)			
				8	Jan 4, 2021	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user fuller2 overriding Payment Estimate Exception 28 on the current Payment Estimate.			
				8	Jan 4, 2021	SYSTEM	(\$3,060.00)				
				9	Jan 15, 2021	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user fuller2 overriding Payment Estimate Exception 31 on the current Payment Estimate.			
				9	Jan 15, 2021	SYSTEM	(\$3,060.00)				
				10	Feb 2, 2021	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user fuller2 overriding Payment Estimate Exception 33 on the current Payment Estimate.			
				10	Feb 2, 2021	SYSTEM	(\$3,060.00)				
				11	Feb 15, 2021	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user fuller2 overriding Payment Estimate Exception 26 on the current Payment Estimate.			
				11	Feb 15, 2021	SYSTEM	(\$3,060.00)				
				12	Mar 2, 2021	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user fuller2 overriding Payment Estimate Exception 24 on the current Payment Estimate.			
				12	Mar 2, 2021	SYSTEM	(\$3,060.00)				
				13	Mar 16, 2021	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user fuller2 overriding Payment Estimate Exception 18 on the current Payment Estimate.			
				13	Mar 16, 2021	SYSTEM	(\$3,060.00)				
				14	Apr 2, 2021	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user fuller2 overriding Payment Estimate Exception 19 on the current Payment Estimate.			
				14	Apr 2, 2021	SYSTEM	(\$3,060.00)				
				15	Apr 16, 2021	SYSTEM	\$3,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user fuller2 overriding Payment Estimate Exception 19 on the current Payment Estimate.			
	15	Apr 16, 2021	SYSTEM	(\$3,960.00)							
	16	May 3, 2021	SYSTEM	\$3,960.00	This adjustment offsets the original system-generated Material Payment						



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6P3246	0770	CONCRETE FOOTINGS, EMBEDDED	Material			2021			Estimate Item Adjustment (0009) due to user fuller2 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					16	May 3, 2021	SYSTEM	(\$3,960.00)						
					17	May 17, 2021	SYSTEM	\$3,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fuller2 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					17	May 17, 2021	SYSTEM	(\$3,960.00)						
					18	Jun 2, 2021	SYSTEM	\$3,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user fuller2 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					18	Jun 2, 2021	SYSTEM	(\$3,960.00)						
					19	Jun 16, 2021	SYSTEM	\$3,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user fuller2 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					19	Jun 16, 2021	SYSTEM	(\$3,960.00)						
					20	Jun 30, 2021	SYSTEM	\$3,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user fuller2 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					20	Jun 30, 2021	SYSTEM	(\$3,960.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0770 - Total								\$0.00	
0780	2 IN. PSST POST - 12 GA.	Material			7	Dec 16, 2020	SYSTEM	\$1,344.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user fuller2 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					7	Dec 16, 2020	SYSTEM	(\$1,344.00)						
					8	Jan 4, 2021	SYSTEM	\$1,344.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user fuller2 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					8	Jan 4, 2021	SYSTEM	(\$1,344.00)						
					9	Jan 15, 2021	SYSTEM	\$1,344.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user fuller2 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					9	Jan 15, 2021	SYSTEM	(\$1,344.00)						
					10	Feb 2, 2021	SYSTEM	\$1,344.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user fuller2 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					10	Feb 2, 2021	SYSTEM	(\$1,344.00)						
					- Total								\$0.00	
Material - Total								\$0.00						
0780 - Total								\$0.00						
0790	POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material			7	Dec 16, 2020	SYSTEM	\$630.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user fuller2 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					7	Dec 16, 2020	SYSTEM	(\$630.00)						
					8	Jan 4, 2021	SYSTEM	\$630.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user fuller2 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					8	Jan 4, 2021	SYSTEM	(\$630.00)						
					9	Jan 15, 2021	SYSTEM	\$630.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user fuller2 overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					9	Jan 15, 2021	SYSTEM	(\$630.00)						



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6P3246	0790	POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material		10	Feb 2, 2021	SYSTEM	\$630.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user fuller2 overriding Payment Estimate Exception 35 on the current Payment Estimate.	
					10	Feb 2, 2021	SYSTEM	(\$630.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0790 - Total								\$0.00	
	0800	2.5 IN. PSST POST - 12 GA.	Material		7	Dec 16, 2020	SYSTEM	\$1,344.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user fuller2 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
					7	Dec 16, 2020	SYSTEM	(\$1,344.00)		
					8	Jan 4, 2021	SYSTEM	\$1,344.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user fuller2 overriding Payment Estimate Exception 31 on the current Payment Estimate.	
					8	Jan 4, 2021	SYSTEM	(\$1,344.00)		
					9	Jan 15, 2021	SYSTEM	\$1,344.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fuller2 overriding Payment Estimate Exception 34 on the current Payment Estimate.	
					9	Jan 15, 2021	SYSTEM	(\$1,344.00)		
					10	Feb 2, 2021	SYSTEM	\$1,344.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user fuller2 overriding Payment Estimate Exception 36 on the current Payment Estimate.	
					10	Feb 2, 2021	SYSTEM	(\$1,344.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
0800 - Total								\$0.00		
0810	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Material		7	Dec 16, 2020	SYSTEM	\$720.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user fuller2 overriding Payment Estimate Exception 29 on the current Payment Estimate.		
				7	Dec 16, 2020	SYSTEM	(\$720.00)			
				8	Jan 4, 2021	SYSTEM	\$720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user fuller2 overriding Payment Estimate Exception 32 on the current Payment Estimate.		
				8	Jan 4, 2021	SYSTEM	(\$720.00)			
				9	Jan 15, 2021	SYSTEM	\$720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user fuller2 overriding Payment Estimate Exception 35 on the current Payment Estimate.		
				9	Jan 15, 2021	SYSTEM	(\$720.00)			
				10	Feb 2, 2021	SYSTEM	\$720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user fuller2 overriding Payment Estimate Exception 37 on the current Payment Estimate.		
				10	Feb 2, 2021	SYSTEM	(\$720.00)			
- Total								\$0.00		
Material - Total								\$0.00		
0810 - Total								\$0.00		
5001	IMPACT ATTENUATOR 55 MPH (SAND BARREL ARRAY)	Material		10	Feb 2, 2021	SYSTEM	\$5,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user fuller2 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
				10	Feb 2, 2021	SYSTEM	(\$5,880.00)			
				- Total						
Material - Total								\$0.00		
5001 - Total								\$0.00		
5003	TEMP. TRAFFIC BARRIER	Material		10	Feb 2, 2021	SYSTEM	\$4,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user fuller2 overriding Payment		



Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6P3246	5003	ANCHORED., CONT	Material						Estimate Exception 21 on the current Payment Estimate.				
					10	Feb 2, 2021	SYSTEM	(\$4,725.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
5003 - Total								\$0.00					
J6P3246 - Total								\$19,621.10					
Overall - Total								\$19,621.10					