

Pay Estimate Created Date: May 3, 2021

Progress Estimate Number 19			Contract ID Prime Contracto	200515-F08 r Freedom Fen			Period Start Period End			Net	jinal Contract Amount Change Order Amount rent Contract Amount	\$311,888.00 \$0.00 \$311,888.00	
Approval Date												By User	
May 3, 2021			Ge	enerated and Ap	proved (a	nd s	hould be consi	dered	Draft) at	the P	Project Office Level by	reebc1	
May 3, 2021			Review	ed and Approve	ed (and sh	ould	be considered	d Draft) at the F	Reside	ent Engineer Level by	gibbon1	
May 4, 2021				Re	viewed ar	nd A	pproved at the	Centra	al Office	Cont	rollers Office Level by	ramses1	
Original Comp	letion	Date	Current Comp	letion Date	Actu	al C	ompletion Da	te	%	of C	urrent Contract Amount	t Amount Complete	
June 30, 2	2021		June 30,	2022							67.09%		
		Contract	Informational Dat	es Milestones									
Date Description	on	Original	Completion Date Current Completi			te	No Milestones Exist for Contract						
Acceptance Date													
Awarded Date		June 3, 2	020	June 3, 2020									
Letting Date		May 15, 2	2020	May 15, 2020									
Notice to Proceed	Date	July 1, 20)20	July 1, 2020									
Open to Traffic Da	te												
Work Began Date													
Contract Total Pay	/ For E	stimate I	No. 19										
				This Estimate			Previ	ous			To Date		
200515-F08	Т	otal Poste	ed Items Pay	\$3,278.50			\$205	,980.8	3		\$209,259.33		

Contract Total Payable This Estimate:	\$3,278.50			
		<mark>\$205,980.83</mark>	\$209,259.33	
Other Contract Adjustme	ents <mark>\$0.00</mark>	\$0.00	\$0.00	
Liquidated Damage	\$0.00	\$0.00	\$0.00	
Disincentive	\$0.00	\$0.00	\$0.00	
Incentive	\$0.00	\$0.00	\$0.00	
Gross Item Adjustments	\$0.00	\$0.00	\$0.00	
Total Posted Items Pay	\$3,278.50	\$205,980.83	\$209,259.33	
200515-F08				

Contract Total Payable This Estimate:

Items	Paid	This	Estimate	Period	

Project Number	Line Number	Item Code	Current Installed Qty	Current Installed Amount								
J6P3382	2 0020 6189916 MISC.NORMAL WORK ADJUSTMENT DLR \$0.830 3,950 FACTOR											
Project J6P338	Project J6P3382 - Total											
Overall - Total	Dverall - Total											
ontract Adjustments This Estimate												

No Contract Adjustments Exist on Contract Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

	Contract Project Information											
Project Number	Federal Proj. Number	Project Description	Route	County			Location of Work					
J6P3382		Job Order Contract for fence repair	Various	VARIOUS	at various locations throughout the St. Louis District							
Fotals by J	otals by Job Numbers											
J6P3382					This Estimate	Previous	To Date					

	This Estimate	Previous	To Date
Posted Item Pay	\$3,278.50	\$205,980.83	\$209,259.33
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Gross Item Pay	\$3,278.50	\$205,980.83	\$209,259.33
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Exceptions (Discrepancies) This Estimate Period No Exceptions Exist on Contract

Missouri Department of Transportation Contractor's Pay Estimate Summary Contract Line Items and Total Paid for All Estimates

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Q	uantities	and Valu	es are b	ased on l	Report Generated date and can differ from the posted a	mount at the	e time the	Estimate w	as Gene	erated.				
Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
200515-F08	J6P3382	0001	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	20,200.00	0.00	20,200.00	DLR	0.00	\$0.25	\$0.00		
		0001	0020	6189916	MISC.NORMAL WORK ADJUSTMENT FACTOR	363,600.00	0.00	363,600.00	DLR	225,318.00	\$0.83	\$187,013.94		
		0001	0030	6189916	MISC.WEEKEND WORK ADJUSTMENT FACTOR	20,200.00	0.00	20,200.00	DLR	0.00	\$0.25	\$0.00		
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR	0.00	(\$1.00)	\$0.00		
				0001	9100	6189916	MISC.Additional Items	0.00			DLR	22,245.39	\$1.00	\$22,245.39
		0001	9200	6189902	MISC.High Priority Repair	0.00			EA	0.00	\$2,400.00	\$0.00		
	Project J6P3382 - Total Value Posted to Date as of Report Generated Date													
200515-F08 Ove	rall - Total	Value Post	ed to Dat	te as of Rep	port Generated Date							\$209,259.33		



Missouri Department of Transportation Contractor's Pay Estimate Summary Installed Locations of Paid Line Items (This Estimate Only)

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project:	ject: J6P3382												
Line Number	Item Code	Description		DWR Approval Date		Units	Location	From Station/ Log Mile	Offset/ Distance		Offset/ Distance	Comments	
0020	6189916	MISC.	4/29/21	4/29/21	605.00	DLR	K21F4814						
				4/29/21	645.00	DLR	K21F4813						
				4/29/21	1,110.00	DLR	K21F4846						
				4/29/21	1,590.00	DLR	K21F4847						

The information below this line are details for Construction Signs (if applicable), No Data Available



Line Item Adjustments by Estimate

Contract ID:190315-C01

No Data Available