



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 3, 2021

Pay Estimate Created Date: February 2, 2021

Progress Estimate Number 13	Contract ID 200515-F12 Prime Contractor Pace Construction Company, LLC	Pay Period Start January 16, 2021 Pay Period End February 1, 2021	Original Contract Amount \$4,998,777.00 Net Change Order Amount \$57,728.86 Current Contract Amount \$5,056,505.86
---------------------------------------	---	--	---

Approval Date		By User
February 2, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	jacqu1
February 2, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	lewisj1
February 3, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2021	November 1, 2021		49.50%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Completion Date JSP CC 1.0	December 1, 2020	December 15, 2020	Milestone Complete	
Awarded Date	June 3, 2020	June 3, 2020					
Letting Date	May 15, 2020	May 15, 2020					
Notice to Proceed Date	August 3, 2020	August 3, 2020					
Open to Traffic Date							
Work Began Date	July 17, 2020	July 17, 2020					

Contract Total Pay For Estimate No. 13			
	This Estimate	Previous	To Date
200515-F12			
Total Posted Items Pay	\$56,586.99	\$2,446,429.04	\$2,503,016.03
Gross Item Adjustments	\$137,822.15	(\$537,352.88)	(\$399,530.73)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	(\$3,000.00)	(\$3,000.00)
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$194,409.14	\$1,906,076.16	\$2,100,485.30

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3300	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$148,214.130	0.03	\$4,446.42
	0060	2063000	CLASS 3 EXCAVATION	CUYD	\$31.000	-0.3	(\$9.30)
	0110	2142000	FURNISHING ROCK FILL	CUYD	\$28.000	0.43	\$12.04
	0120	2143000	PLACING ROCK FILL	CUYD	\$11.000	0.43	\$4.73
	0290	6097000	ROCK LINING	CUYD	\$100.000	-0.4	(\$40.00)
	0310	6113010	FURNISHING TYPE 1 ROCK BLANKET	CUYD	\$34.500	1,031.2	\$35,576.40
	0320	6113030	PLACING TYPE 1 ROCK BLANKET	CUYD	\$16.000	1,031.2	\$16,499.20
	0770	7261015	15 IN. PIPE GROUP A	LF	\$80.000	0.5	\$40.00
	0800	7261024	24 IN. PIPE GROUP A	LF	\$115.000	0.5	\$57.50
Project J6S3300 - Total							\$56,586.99
Overall - Total							\$56,586.99

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3300	0030	EMBANKMENT IN PLACE	MaterialCredit			6,187.8	\$36.75	\$227,401.65
	0030	EMBANKMENT IN PLACE	Material			-6,187.8	\$36.75	(\$227,401.65)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 3, 2021

Pay Estimate Created Date: February 2, 2021

Progress Estimate Number 13	Contract ID 200515-F12 Prime Contractor Pace Construction Company, LLC	Pay Period Start January 16, 2021 Pay Period End February 1, 2021	Original Contract Amount \$4,998,777.00 Net Change Order Amount \$57,728.86 Current Contract Amount \$5,056,505.86
---------------------------------------	---	--	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3300	0040	COMPACTING EMBANKMENT	MaterialCredit			9,205.7	\$7.50	\$69,042.75
	0040	COMPACTING EMBANKMENT	Material			-9,205.7	\$7.50	(\$69,042.75)
	0060	CLASS 3 EXCAVATION	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',31.00000 - 31.00000, 'is applied (if non-zero).	219.3	\$31.00	\$6,798.30
	0140	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	MaterialCredit			160.7	\$5.90	\$948.13
	0150	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	MaterialCredit			17,830	\$4.75	\$84,692.50
	0150	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-8,026.078	\$4.75	(\$38,123.87)
	0160	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.13337' is applied (if non-zero).	-9.6	\$15.88	(\$152.48)
	0160	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	MaterialCredit			356.6	\$15.75	\$5,616.45
	0230	CONCRETE PAVEMENT (6 IN. NON-REINF)	MaterialCredit			129	\$135.00	\$17,415.00
	0240	CONCRETE PAVEMENT (8 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-9.3	\$130.00	(\$1,209.00)
	0240	CONCRETE PAVEMENT (8 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	MaterialCredit			356.6	\$130.00	\$46,358.00
	0240	CONCRETE PAVEMENT (8 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	Material			-356.6	\$130.00	(\$46,358.00)
	0240	CONCRETE PAVEMENT (8 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 35 on the current Payment Estimate. Material Insufficiency Quantity 356.600; Overrun Quantity Balance 9.30.	9.3	\$130.00	\$1,209.00
	0250	CONCRETE SIDEWALK, 4 IN.	MaterialCredit			160.7	\$77.50	\$12,454.25
	0290	ROCK LINING	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',100.00000 - 100.00000, 'is applied (if non-zero).	29.4	\$100.00	\$2,940.00
	0300	MISC.	MaterialCredit			83	\$75.00	\$6,225.00
	0350	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	MaterialCredit			431.32	\$9.75	\$4,205.37
	0410	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	MaterialCredit			2	\$900.00	\$1,800.00
	0410	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	Material			-2	\$900.00	(\$1,800.00)
	0620	MISC.	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.50000 - 2.50000, 'is applied (if non-zero).	280	\$2.50	\$700.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 3, 2021

Pay Estimate Created Date: February 2, 2021

Progress Estimate Number 13	Contract ID 200515-F12 Prime Contractor Pace Construction Company, LLC	Pay Period Start January 16, 2021 Pay Period End February 1, 2021	Original Contract Amount \$4,998,777.00 Net Change Order Amount \$57,728.86 Current Contract Amount \$5,056,505.86
---------------------------------------	---	--	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3300	0660	CLASS B CONCRETE (MISC)	MaterialCredit			0.2	\$14,500.00	\$2,900.00
	0690	15 IN. PIPE GROUP C	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',45.00000 - 45.00000, 'is applied (if non-zero).	74	\$45.00	\$3,330.00
	0700	18 IN. PIPE GROUP C	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',48.00000 - 48.00000, 'is applied (if non-zero).	48	\$48.00	\$2,304.00
	0710	24 IN. PIPE GROUP C	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',60.00000 - 60.00000, 'is applied (if non-zero).	7	\$60.00	\$420.00
	0770	15 IN. PIPE GROUP A	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',80.00000 - 80.00000, 'is applied (if non-zero).	3.5	\$80.00	\$280.00
	0780	18 IN. PIPE GROUP A	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',97.00000 - 97.00000, 'is applied (if non-zero).	6	\$97.00	\$582.00
	0800	24 IN. PIPE GROUP A	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',115.00000 - 115.00000, 'is applied (if non-zero).	39.5	\$115.00	\$4,542.50
	0810	30 IN. PIPE GROUP A	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',120.00000 - 120.00000, 'is applied (if non-zero).	156	\$120.00	\$18,720.00
	0870	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	MaterialCredit			16	\$425.00	\$6,800.00
	0870	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material			-16	\$425.00	(\$6,800.00)
	0880	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	MaterialCredit			17	\$635.00	\$10,795.00
	0880	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material			-17	\$635.00	(\$10,795.00)
	0900	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	MaterialCredit			28	\$715.00	\$20,020.00
	0900	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material			-28	\$715.00	(\$20,020.00)
	0910	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	MaterialCredit			7	\$945.00	\$6,615.00
	0910	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material			-7	\$945.00	(\$6,615.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 3, 2021

Pay Estimate Created Date: February 2, 2021

Progress Estimate Number 13	Contract ID 200515-F12 Prime Contractor Pace Construction Company, LLC	Pay Period Start January 16, 2021 Pay Period End February 1, 2021	Original Contract Amount \$4,998,777.00 Net Change Order Amount \$57,728.86 Current Contract Amount \$5,056,505.86
---------------------------------------	---	--	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3300	0920	36 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	MaterialCredit			10	\$1,200.00	\$12,000.00
	0920	36 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material			-10	\$1,200.00	(\$12,000.00)
	0930	42 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	MaterialCredit			5	\$1,850.00	\$9,250.00
	0930	42 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material			-5	\$1,850.00	(\$9,250.00)
	0940	48 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	MaterialCredit			1	\$2,000.00	\$2,000.00
	0940	48 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material			-1	\$2,000.00	(\$2,000.00)
	0960	B6 FLARED END SECTION	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,1025.00000 - 1025.00000, 'is applied (if non-zero).	1	\$1,025.00	\$1,025.00
	0960	B6 FLARED END SECTION	MaterialCredit			2	\$1,025.00	\$2,050.00
	0960	B6 FLARED END SECTION	Material			-2	\$1,025.00	(\$2,050.00)
	0970	B8 FLARED END SECTION	MaterialCredit			4	\$1,950.00	\$7,800.00
	0970	B8 FLARED END SECTION	Material			-4	\$1,950.00	(\$7,800.00)
	1010	BEVELED PIPE END TREATMENT FOR 15 IN. OR ALLOWED SUBSTITUTE PIPE	MaterialCredit			96	\$575.00	\$55,200.00
	1010	BEVELED PIPE END TREATMENT FOR 15 IN. OR ALLOWED SUBSTITUTE PIPE	Material			-96	\$575.00	(\$55,200.00)
	1020	BEVELED PIPE END TREATMENT FOR 18 IN. OR ALLOWED SUBSTITUTE PIPE	MaterialCredit			22	\$625.00	\$13,750.00
	1020	BEVELED PIPE END TREATMENT FOR 18 IN. OR ALLOWED SUBSTITUTE PIPE	Material			-22	\$625.00	(\$13,750.00)
Total								\$137,822.15



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on February 3, 2021

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3300	FAS S501(98)	Pavement and shoulder improvements	F	ST CHARLES	from Route D in New Melle to Route 94 near Defiance

Totals by Job Numbers				
J6S3300		This Estimate	Previous	To Date
	Posted Item Pay	\$56,586.99	\$2,446,429.04	\$2,503,016.03
	Gross Item Adjustments	\$137,822.15	(\$537,352.88)	(\$399,530.73)
	Gross Item Pay	\$194,409.14	\$1,909,076.16	\$2,103,485.30
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	(\$3,000.00)	(\$3,000.00)
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on February 3, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6S3300, Item 2035500, Project Item Line Number 0030, Material Set 203550096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	No density tests were performed on existing subgrade. Tests will be performed when working on the re-designed stretch of roadway from Rugged Acres Ln. to Femme Osage Creek Rd.	jacqun1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3300, Item 2036000, Project Item Line Number 0040, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	No density tests were performed on existing subgrade. Tests will be performed when working on the re-designed stretch of roadway from Rugged Acres Ln. to Femme Osage Creek Rd.	jacqun1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3300, Item 3040504, Project Item Line Number 0150, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Waiting on QC to submit test results.	jacqun1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3300, Item 5021332, Project Item Line Number 0240, Material Set 502133296, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Waiting on contractor to submit PAL paperwork.	jacqun1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3300, Item 5021332, Project Item Line Number 0240, Material Set 502133296, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	Waiting on contractor to submit PAL paperwork.	jacqun1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3300, Item 6141121, Project Item Line Number 0410, Material Set 614112196, Material 0614DFGTVCV - Curved Vane Grate and Frame, Acceptance Action Generic 0614DFGTVCV is insufficient.	Waiting on shipping report from contractor so MoDOT IAS can process and approve.	jacqun1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3300, Item 7250415, Project Item Line Number 0690, Material Set 725041596, Material 1020CPCSZC.015 - CulvPipe Zn Ctd Corrug Stl 15" 375mm, Acceptance Action Generic 1020CPCSZC.015 is insufficient.	Waiting on shipping reports from contractor so MoDOT IAS can process and approve.	jacqun1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3300, Item 7250418, Project Item Line Number 0700, Material Set 725041896, Material 1020CPCSZC.018 - CulvPipe Zn Ctd Corrug Stl 18" 450mm, Acceptance Action Generic 1020CPCSZC.018 is insufficient.	Waiting on shipping reports from contractor so MoDOT IAS can process and approve.	jacqun1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3300, Item 7250424, Project Item Line Number 0710, Material Set 725042496, Material 1020CPCSZC.024 - CulvPipe Zn Ctd Corrug Stl 24" 600mm, Acceptance Action Generic 1020CPCSZC.024 is insufficient.	Waiting on shipping reports from contractor so MoDOT IAS can process and approve.	jacqun1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3300, Item 7250436, Project Item Line Number 0720, Material Set 725043696, Material 1020CPCSZC.036 - CulvPipe Zn Ctd Corrug Stl 36" 900mm, Acceptance Action Generic 1020CPCSZC.036 is insufficient.	Waiting on shipping reports from contractor so MoDOT IAS can process and approve.	jacqun1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3300, Item 7320615A, Project Item Line Number 0870, Material Set 7320615A96, Material 1032ESRCF - Conc End Section for Round Pipe, Acceptance Action Generic 1032ESRCF is insufficient.	Waiting on shipping reports from contractor so MoDOT IAS can process and approve.	jacqun1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3300, Item 7320615A, Project Item Line Number 0870, Material Set 7320615A96, Material 1020ESAC - Flared End Section Aluminum coated steel, Acceptance Action Generic 1020ESAC is insufficient.	Waiting on shipping reports from contractor so MoDOT IAS can process and approve.	jacqun1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3300, Item 7320618A, Project Item Line Number 0880, Material Set 7320618A96, Material 1020ESAC - Flared End Section Aluminum coated steel, Acceptance Action Generic 1020ESAC is insufficient.	Waiting on shipping reports from contractor so MoDOT IAS can process and approve.	jacqun1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3300, Item 7320618A, Project Item Line Number 0880, Material Set 7320618A96, Material 1032ESRCF - Conc End Section for Round Pipe, Acceptance Action Generic 1032ESRCF is insufficient.	Waiting on shipping reports from contractor so MoDOT IAS can process and approve.	jacqun1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3300, Item 7320624A, Project Item Line Number 0900, Material Set 7320624A96, Material 1032ESRCF - Conc End Section for Round Pipe, Acceptance Action Generic 1032ESRCF is insufficient.	Waiting on shipping reports from contractor so MoDOT IAS can process and approve.	jacqun1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3300, Item 7320624A, Project Item Line Number 0900, Material Set 7320624A96, Material 1020ESAC - Flared End Section Aluminum coated steel, Acceptance Action Generic 1020ESAC is insufficient.	Waiting on shipping reports from contractor so MoDOT IAS can process and approve.	jacqun1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3300, Item 7320630A, Project Item Line Number 0910, Material Set 7320630A96, Material 1020ESAC - Flared End Section Aluminum coated steel, Acceptance Action Generic 1020ESAC is insufficient.	Waiting on shipping reports from contractor so MoDOT IAS can process and approve.	jacqun1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3300, Item 7320630A, Project Item Line Number 0910, Material Set 7320630A96, Material 1032ESRCF - Conc End Section for Round Pipe, Acceptance Action Generic 1032ESRCF is insufficient.	Waiting on shipping reports from contractor so MoDOT IAS can process and approve.	jacqun1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3300, Item 7320636A, Project Item Line Number 0920, Material Set 7320636A96, Material 1032ESRCF - Conc End Section for Round Pipe, Acceptance Action Generic 1032ESRCF is insufficient.	Waiting on shipping reports from contractor so MoDOT IAS can process and approve.	jacqun1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3300, Item 7320636A, Project Item Line Number 0920, Material Set 7320636A96, Material 1020ESAC - Flared End Section Aluminum coated steel, Acceptance Action Generic 1020ESAC is insufficient.	Waiting on shipping reports from contractor so MoDOT IAS can process and approve.	jacqun1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3300, Item 7320642A, Project Item Line Number 0930, Material Set 7320642A96, Material 1032ESRCF - Conc End Section for Round Pipe, Acceptance Action Generic 1032ESRCF is insufficient.	Waiting on shipping reports from contractor so MoDOT IAS can process and approve.	jacqun1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3300, Item 7320642A, Project Item Line Number 0930, Material Set 7320642A96, Material 1020ESAC - Flared End Section Aluminum coated steel, Acceptance Action Generic 1020ESAC is insufficient.	Waiting on shipping reports from contractor so MoDOT IAS can process and approve.	jacqun1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3300, Item 7320648A, Project Item Line Number 0940, Material Set 7320648A96, Material 1020ESZN - Flared End Section Zinc galvanized steel, Acceptance Action Generic 1020ESZN is insufficient.	Waiting on shipping reports from contractor so MoDOT IAS can process and approve.	jacqun1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3300, Item 7321006, Project Item Line Number 0960, Material Set 732100696, Material 1020ESZN - Flared End Section Zinc galvanized steel,	Waiting on shipping reports from contractor so MoDOT IAS can process and approve.	jacqun1	Acknowledged



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on February 3, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Acceptance Action Generic 1020ESZN is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J6S3300, Item 7321008, Project Item Line Number 0970, Material Set 732100896, Material 1020ESZN - Flared End Section Zinc galvanized steel, Acceptance Action Generic 1020ESZN is insufficient.	Waiting on shipping reports from contractor so MoDOT IAS can process and approve.	jacqun1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3300, Item 7322015A, Project Item Line Number 1010, Material Set 7322015A96, Material 1020ESZN - Flared End Section Zinc galvanized steel, Acceptance Action Generic 1020ESZN is insufficient.	Waiting on shipping reports from contractor so MoDOT IAS can process and approve.	jacqun1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3300, Item 7322015A, Project Item Line Number 1010, Material Set 7322015A96, Material 1020ESAC - Flared End Section Aluminum coated steel, Acceptance Action Generic 1020ESAC is insufficient.	Waiting on shipping reports from contractor so MoDOT IAS can process and approve.	jacqun1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3300, Item 7322015A, Project Item Line Number 1010, Material Set 7322015A96, Material 1020CPCSZC.015 - CulvPipe Zn Ctd Corrug Stl 15" 375mm, Acceptance Action Generic 1020CPCSZC.015 is insufficient.	Waiting on shipping reports from contractor so MoDOT IAS can process and approve.	jacqun1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3300, Item 7322018A, Project Item Line Number 1020, Material Set 7322018A96, Material 1020ESAC - Flared End Section Aluminum coated steel, Acceptance Action Generic 1020ESAC is insufficient.	Waiting on shipping reports from contractor so MoDOT IAS can process and approve.	jacqun1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3300, Item 7322018A, Project Item Line Number 1020, Material Set 7322018A96, Material 1020CPCSZC.018 - CulvPipe Zn Ctd Corrug Stl 18" 450mm, Acceptance Action Generic 1020CPCSZC.018 is insufficient.	Waiting on shipping reports from contractor so MoDOT IAS can process and approve.	jacqun1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3300, Item 7322024A, Project Item Line Number 1030, Material Set 7322024A96, Material 1020CPCSZC.024 - CulvPipe Zn Ctd Corrug Stl 24" 600mm, Acceptance Action Generic 1020CPCSZC.024 is insufficient.	Waiting on shipping reports from contractor so MoDOT IAS can process and approve.	jacqun1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3300, Item 7322036A, Project Item Line Number 1040, Material Set 7322036A96, Material 1020ESZN - Flared End Section Zinc galvanized steel, Acceptance Action Generic 1020ESZN is insufficient.	Waiting on shipping reports from contractor so MoDOT IAS can process and approve.	jacqun1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3300, Item 7322036A, Project Item Line Number 1040, Material Set 7322036A96, Material 1020CPCSZC.036 - CulvPipe Zn Ctd Corrug Stl 36" 900mm, Acceptance Action Generic 1020CPCSZC.036 is insufficient.	Waiting on shipping reports from contractor so MoDOT IAS can process and approve.	jacqun1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200515-F12, Contract Project J6S3300, Project Item Line Number 0160, Contract Line Item Number 0160, Item 3040506, Minor Item.	Installed quantity to be adjusted on upcoming change order.	jacqun1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200515-F12, Contract Project J6S3300, Project Item Line Number 0240, Contract Line Item Number 0240, Item 5021332, Minor Item.	Installed quantity to be adjusted on upcoming change order.	jacqun1	Overridden
Estimate Exception Type: Item Overrun: Contract 200515-F12, Contract Project J6S3300, Project Item Line Number 0260, Contract Line Item Number 0260, Item 6089902, Minor Item.	Designer made an error in contract's plan quantity. Correctly installed quantity will be adjusted on upcoming change order.	jacqun1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200515-F12, Contract Project J6S3300, Project Item Line Number 0370, Contract Line Item Number 0370, Item 6133020, Minor Item.	Quantity to be adjusted on future change order.	jacqun1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 3, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200515-F12	J6S3300	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.58	\$148,214.13	\$85,964.20
		0001	0020	2031000	CLASS A EXCAVATION	10,057.00	0.00	10,057.00	CUYD	9,299.40	\$13.50	\$125,541.90
		0001	0030	2035500	EMBANKMENT IN PLACE	6,223.00	0.00	6,223.00	CUYD	6,187.80	\$36.75	\$227,401.65
		0001	0040	2036000	COMPACTING EMBANKMENT	9,963.00	0.00	9,963.00	CUYD	9,205.70	\$7.50	\$69,042.75
		0001	0050	2051010	MODIFIED SUBGRADE	5,333.00	0.00	5,333.00	SQYD	5,333.00	\$2.25	\$11,999.25
		0001	0060	2063000	CLASS 3 EXCAVATION	1,894.00	219.00	2,113.00	CUYD	2,113.00	\$31.00	\$65,503.00
		0001	0070	2063300	CLASS 4 EXCAVATION	48.00	0.00	48.00	CUYD	48.00	\$95.00	\$4,560.00
		0001	0080	2063500	CULVERT CLEANOUT	2.00	0.00	2.00	EA	0.00	\$900.00	\$0.00
		0001	0090	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	1.00	\$14,500.00	\$14,500.00
		0001	0100	2071000	LINEAR GRADING CLASS 1	5.80	0.00	5.80	STA	0.87	\$285.00	\$247.95
		0001	0110	2142000	FURNISHING ROCK FILL	1,694.00	-1,109.00	585.00	CUYD	585.00	\$28.00	\$16,380.00
		0001	0120	2143000	PLACING ROCK FILL	1,694.00	-1,109.00	585.00	CUYD	585.00	\$11.00	\$6,435.00
		0001	0130	2153000	SHAPING SLOPES, CLASS III	31.00	0.00	31.00	100F	0.00	\$1,400.00	\$0.00
		0001	0140	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	161.00	0.00	161.00	SQYD	160.70	\$5.90	\$948.13
		0001	0150	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	35,402.00	0.00	35,402.00	SQYD	17,830.00	\$4.75	\$84,692.50
		0001	0160	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	347.00	0.00	347.00	SQYD	356.60	\$15.75	\$5,616.45
		0001	0170	3049905	MISC.RIGID GEOGRID TO ENHANCE AGGREGATE OR ROCK BASE	452.00	0.00	452.00	SQYD	356.60	\$3.10	\$1,105.46
		0001	0180	3102003	CRUSHED STONE (B)	2,491.00	0.00	2,491.00	SQYD	0.00	\$13.30	\$0.00
		0001	0190	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	11,843.00	0.00	11,843.00	TONS	18.11	\$51.50	\$932.66
		0001	0200	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	11,085.90	0.00	11,085.90	TONS	10,889.67	\$50.00	\$544,483.50
		0001	0210	4039910	MISC.ASPHALTIC CONCRETE MIXTURE SP125CLP (PG 76-22)	5,018.60	0.00	5,018.60	TONS	0.00	\$75.00	\$0.00
		0001	0220	4071005	TACK COAT	14,072.00	0.00	14,072.00	GAL	1,000.00	\$2.50	\$2,500.00
		0001	0230	5021106	CONCRETE PAVEMENT (6 IN. NON-REINF)	573.60	0.00	573.60	SQYD	129.00	\$135.00	\$17,415.00
		0001	0240	5021332	CONCRETE PAVEMENT (8 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	347.30	0.00	347.30	SQYD	356.60	\$130.00	\$46,358.00
		0001	0250	6086004	CONCRETE SIDEWALK, 4 IN.	160.70	0.00	160.70	SQYD	160.70	\$77.50	\$12,454.25
		0001	0260	6089902	MISC.ADA CURB RAMP	4.00	0.00	4.00	EA	5.00	\$2,750.00	\$13,750.00
		0001	0270	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	71.00	0.00	71.00	CUYD	0.00	\$52.00	\$0.00
		0001	0280	6096042	PLACING TYPE 2 ROCK DITCH LINER	71.00	0.00	71.00	CUYD	0.00	\$62.00	\$0.00
		0001	0290	6097000	ROCK LINING	69.00	29.00	98.00	CUYD	98.00	\$100.00	\$9,800.00
		0001	0300	6099903	MISC.CONCRETE "U" GUTTER	83.00	0.00	83.00	LF	83.00	\$75.00	\$6,225.00
		0001	0310	6113010	FURNISHING TYPE 1 ROCK BLANKET	3,652.00	0.00	3,652.00	CUYD	1,031.20	\$34.50	\$35,576.40
		0001	0320	6113030	PLACING TYPE 1 ROCK BLANKET	3,652.00	0.00	3,652.00	CUYD	1,031.20	\$16.00	\$16,499.20
		0001	0330	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$1,000.00	\$0.00
		0001	0340	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	1,318.00	0.00	1,318.00	SQYD	431.32	\$1.00	\$431.32
		0001	0350	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	1,318.00	0.00	1,318.00	SQYD	431.32	\$9.75	\$4,205.37
		0001	0360	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	2,316.00	0.00	2,316.00	LF	1,596.00	\$1.00	\$1,596.00
		0001	0370	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	244.90	0.00	244.90	TONS	263.05	\$35.50	\$9,338.28
		0001	0380	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	1,126.10	0.00	1,126.10	SQYD	1,095.96	\$62.00	\$67,949.52
		0001	0390	6139905	MISC.REMOVAL OF BITUMINOUS MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	1,318.30	0.00	1,318.30	SQYD	431.32	\$74.00	\$31,917.68
		0001	0400	6139910	MISC.FURNISH AND PLACE BITUMINOUS MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	573.40	0.00	573.40	TONS	308.98	\$35.00	\$10,814.30
		0001	0410	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	2.00	0.00	2.00	EA	2.00	\$900.00	\$1,800.00
		0001	0420	6143010	MANHOLE FRAME AND COVER, TYPE 1-A	1.00	0.00	1.00	EA	1.00	\$500.00	\$500.00
		0001	0430	6161005	CONSTRUCTION SIGNS	2,440.00	0.00	2,440.00	SQFT	1,240.00	\$7.50	\$9,300.00
		0001	0440	6161008	ADVANCED WARNING RAIL SYSTEM	20.00	0.00	20.00	EA	20.00	\$50.00	\$1,000.00
		0001	0450	6161009	FLAG ASSEMBLY	16.00	0.00	16.00	EA	16.00	\$5.00	\$80.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 3, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200515-F12	J6S3300	0001	0460	6161025	CHANNELIZER (TRIM LINE)	200.00	0.00	200.00	EA	20.00	\$25.00	\$500.00
		0001	0470	6161030	TYPE III MOVEABLE BARRICADE	6.00	0.00	6.00	EA	0.00	\$200.00	\$0.00
		0001	0480	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	12.00	0.00	12.00	EA	6.00	\$250.00	\$1,500.00
		0001	0490	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN CONTRACTOR FURNISHED/RETAINED	6.00	0.00	6.00	EA	6.00	\$6,000.00	\$36,000.00
		0001	0500	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$400,000.00	\$200,000.00
		0001	0510	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0520	6191000	PAVEMENT EDGE TREATMENT	109,074.00	0.00	109,074.00	LF	0.00	\$0.01	\$0.00
		0001	0530	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	50.00	0.00	50.00	LF	0.00	\$10.00	\$0.00
		0001	0540	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	77.00	0.00	77.00	LF	0.00	\$30.00	\$0.00
		0001	0550	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	3.00	0.00	3.00	EA	0.00	\$300.00	\$0.00
		0001	0560	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	1.00	0.00	1.00	EA	0.00	\$450.00	\$0.00
		0001	0570	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	109,774.00	0.00	109,774.00	LF	0.00	\$0.11	\$0.00
		0001	0580	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	103,354.00	0.00	103,354.00	LF	0.00	\$0.11	\$0.00
		0001	0590	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	147.00	0.00	147.00	SQYD	0.00	\$3.65	\$0.00
		0001	0600	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	5,192.00	0.00	5,192.00	SQYD	0.00	\$3.65	\$0.00
		0001	0610	6240104A	SEPARATION GEOTEXTILE	645.00	0.00	645.00	SQYD	356.60	\$4.00	\$1,426.40
		0001	0620	6249905	MISC.INSTALLING HIGH PERFORMANCE GEOTEXTILE	3,849.60	280.00	4,129.60	SQYD	4,129.60	\$2.50	\$10,324.00
		0001	0630	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	788.50	0.00	788.50	STA	0.00	\$16.00	\$0.00
		0001	0640	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	534.30	0.00	534.30	STA	0.00	\$28.00	\$0.00
		0001	0650	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$100.00	\$0.00
		0001	0660	7032002	CLASS B CONCRETE (MISC)	0.20	0.00	0.20	CUYD	0.20	\$14,500.00	\$2,900.00
		0001	0670	7061000	REINFORCING STEEL	10.00	0.00	10.00	LB	0.00	\$2.75	\$0.00
		0001	0680	7209901	MISC.GABION WALL	1.00	0.00	1.00	LS	1.00	\$41,500.00	\$41,500.00
		0001	0690	7250415	15 IN. PIPE GROUP C	1,869.00	74.00	1,943.00	LF	1,943.00	\$45.00	\$87,435.00
		0001	0700	7250418	18 IN. PIPE GROUP C	454.00	48.00	502.00	LF	502.00	\$48.00	\$24,096.00
		0001	0710	7250424	24 IN. PIPE GROUP C	147.00	7.00	154.00	LF	154.00	\$60.00	\$9,240.00
		0001	0720	7250436	36 IN. PIPE GROUP C	115.00	0.00	115.00	LF	115.00	\$70.00	\$8,050.00
		0001	0730	7252005	CORRUGATED METALLIC-COATED STEEL PIPE-ARCH TYPE B-5	42.00	0.00	42.00	LF	42.00	\$135.00	\$5,670.00
		0001	0740	7252006	CORRUGATED METALLIC-COATED STEEL PIPE-ARCH TYPE B-6/B-6A	52.00	0.00	52.00	LF	52.00	\$118.00	\$6,136.00
		0001	0750	7252008	CORRUGATED METALLIC-COATED STEEL PIPE-ARCH TYPE B-8/B-8A	12.00	0.00	12.00	LF	12.00	\$480.00	\$5,760.00
		0001	0760	7252010	CORRUGATED METALLIC-COATED STEEL PIPE-ARCH TYPE B-10/B-10A	7.00	0.00	7.00	LF	7.00	\$450.00	\$3,150.00
		0001	0770	7261015	15 IN. PIPE GROUP A	414.00	4.00	418.00	LF	418.00	\$80.00	\$33,440.00
		0001	0780	7261018	18 IN. PIPE GROUP A	347.00	6.00	353.00	LF	353.00	\$97.00	\$34,241.00
		0001	0790	7261021	21 IN. PIPE GROUP A	9.00	-9.00	0.00	LF	0.00	\$190.00	\$0.00
		0001	0800	7261024	24 IN. PIPE GROUP A	465.00	40.00	505.00	LF	505.00	\$115.00	\$58,075.00
		0001	0810	7261030	30 IN. PIPE GROUP A	61.00	156.00	217.00	LF	217.00	\$120.00	\$26,040.00
		0001	0820	7261036	36 IN. PIPE GROUP A	189.00	0.00	189.00	LF	189.00	\$130.00	\$24,570.00
		0001	0830	7261042	42 IN. PIPE GROUP A	52.00	0.00	52.00	LF	52.00	\$155.00	\$8,060.00
		0001	0840	7261048	48 IN. PIPE GROUP A	2.00	0.00	2.00	LF	2.00	\$1,550.00	\$3,100.00
		0001	0850	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	6.00	0.00	6.00	FT	6.00	\$435.00	\$2,610.00
		0001	0860	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	10.00	0.00	10.00	FT	10.00	\$490.00	\$4,900.00
		0001	0870	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	16.00	0.00	16.00	EA	16.00	\$425.00	\$6,800.00
		0001	0880	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	17.00	0.00	17.00	EA	17.00	\$635.00	\$10,795.00
		0001	0890	7320621A	21 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	-2.00	0.00	EA	0.00	\$690.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 3, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200515-F12	J6S3300	0001	0900	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	17.00	11.00	28.00	EA	28.00	\$715.00	\$20,020.00
		0001	0910	7320630A	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	5.00	7.00	EA	7.00	\$945.00	\$6,615.00
		0001	0920	7320636A	36 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	7.00	3.00	10.00	EA	10.00	\$1,200.00	\$12,000.00
		0001	0930	7320642A	42 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	5.00	0.00	5.00	EA	5.00	\$1,850.00	\$9,250.00
		0001	0940	7320648A	48 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$2,000.00	\$2,000.00
		0001	0950	7320815A	15 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	2.00	-2.00	0.00	EA	0.00	\$375.00	\$0.00
		0001	0960	7321006	B6 FLARED END SECTION	1.00	1.00	2.00	EA	2.00	\$1,025.00	\$2,050.00
		0001	0970	7321008	B8 FLARED END SECTION	3.00	1.00	4.00	EA	4.00	\$1,950.00	\$7,800.00
		0001	0980	7321016A	24 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	10.00	-10.00	0.00	EA	0.00	\$1,000.00	\$0.00
		0001	0990	7321017A	30 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	4.00	-4.00	0.00	EA	0.00	\$1,650.00	\$0.00
		0001	1000	7321018A	36 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	3.00	-3.00	0.00	EA	0.00	\$2,250.00	\$0.00
		0001	1010	7322015A	BEVELED PIPE END TREATMENT FOR 15 IN. OR ALLOWED SUBSTITUTE PIPE	94.00	2.00	96.00	EA	96.00	\$575.00	\$55,200.00
		0001	1020	7322018A	BEVELED PIPE END TREATMENT FOR 18 IN. OR ALLOWED SUBSTITUTE PIPE	20.00	2.00	22.00	EA	22.00	\$625.00	\$13,750.00
		0001	1030	7322024A	BEVELED PIPE END TREATMENT FOR 24 IN. OR ALLOWED SUBSTITUTE PIPE	6.00	0.00	6.00	EA	6.00	\$650.00	\$3,900.00
		0001	1040	7322036A	BEVELED PIPE END TREATMENT FOR 36 IN. OR ALLOWED SUBSTITUTE PIPE	8.00	0.00	8.00	EA	8.00	\$790.00	\$6,320.00
		0001	1050	7329902	MISC.B-10 ARCH SAFETY SLOPE END SECTION	2.00	-2.00	0.00	EA	0.00	\$5,350.00	\$0.00
		0001	1060	7329902	MISC.B-5 ARCH SAFETY SLOPE END SECTION	2.00	-2.00	0.00	EA	0.00	\$1,450.00	\$0.00
		0001	1070	7329902	MISC.B-6 ARCH SAFETY SLOPE END SECTION	1.00	-1.00	0.00	EA	0.00	\$2,100.00	\$0.00
		0001	1080	7329902	MISC.B-8 ARCH SAFETY SLOPE END SECTION	1.00	-1.00	0.00	EA	0.00	\$3,350.00	\$0.00
		0001	1090	7349902	MISC.18 INCH COUPLING BAND	3.00	0.00	3.00	EA	3.00	\$425.00	\$1,275.00
		0001	1100	7349902	MISC.21 INCH COUPLING BAND	2.00	0.00	2.00	EA	2.00	\$435.00	\$870.00
		0001	1110	7349902	MISC.24 INCH COUPLING BAND	11.00	-5.00	6.00	EA	6.00	\$445.00	\$2,670.00
		0001	1120	7349902	MISC.30 INCH COUPLING BAND	4.00	0.00	4.00	EA	0.00	\$425.00	\$0.00
		0001	1130	7349902	MISC.36 INCH COUPLING BAND	2.00	0.00	2.00	EA	2.00	\$485.00	\$970.00
		0001	1140	7349902	MISC.42 INCH COUPLING BAND	3.00	0.00	3.00	EA	3.00	\$550.00	\$1,650.00
		0001	1150	7349902	MISC.48 INCH COUPLING BAND	1.00	0.00	1.00	EA	1.00	\$575.00	\$575.00
		0001	1160	7349902	MISC.COUPLING BAND FOR B-10 ARCH CULVERTS	2.00	0.00	2.00	EA	2.00	\$650.00	\$1,300.00
		0001	1170	7349902	MISC.COUPLING BAND FOR B-8 ARCH CULVERTS	4.00	0.00	4.00	EA	4.00	\$575.00	\$2,300.00
		0001	1180	8051000A	SEEDING - COOL SEASON MIXTURES	14.50	0.00	14.50	ACRE	0.00	\$2,300.00	\$0.00
		0001	1190	8061004	SEDIMENT TRAP ROCK	76.70	0.00	76.70	CUYD	0.00	\$75.00	\$0.00
		0001	1200	8061005	ROCK DITCH CHECK	20,760.00	0.00	20,760.00	LF	4,271.00	\$7.00	\$29,897.00
		0001	1210	8061016	SEDIMENT REMOVAL	3,191.00	0.00	3,191.00	CUYD	0.00	\$10.00	\$0.00
		0001	1220	8061017	TEMPORARY SEEDING AND MULCHING	14.50	0.00	14.50	ACRE	14.50	\$1,000.00	\$14,500.00
		0001	1230	8061019	SILT FENCE	102,073.00	0.00	102,073.00	LF	11,290.00	\$1.85	\$20,886.50
		0001	1240	8064128	TYPE 1 TURF REINFORCEMENT MAT	5,848.00	0.00	5,848.00	SQYD	0.00	\$5.50	\$0.00
		0010	1250	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	3,938.00	0.00	3,938.00	LF	0.00	\$28.00	\$0.00
		0010	1260	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	8.00	0.00	8.00	EA	0.00	\$3,100.00	\$0.00
		0010	1270	6061075	MGS LONG SPAN GUARDRAIL SECTION	3.00	0.00	3.00	EA	0.00	\$3,600.00	\$0.00
		0010	1280	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	0.00	\$1,200.00	\$0.00
		0010	1290	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	23.00	0.00	23.00	EA	0.00	\$2,950.00	\$0.00
		0040	1300	9031280	2.5 IN. PSST POST - 12 GA.	312.00	0.00	312.00	LF	0.00	\$16.00	\$0.00
		0040	1310	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	963.00	0.00	963.00	LF	0.00	\$70.00	\$0.00
		0040	1320	9035004A	SH-FLAT SHEET	4.00	0.00	4.00	SQFT	0.00	\$26.00	\$0.00
		0040	1330	9035069A	SHF-FLAT SHEET FLUORESCENT	210.00	0.00	210.00	SQFT	0.00	\$26.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 3, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200515-F12	J6S3300	0001	5001	8069903	MISC.12" Silt Sock	0.00	10,000.00	10,000.00	LF	8,380.00	\$7.88	\$66,034.40
		0001	5002	7321005	B5 FLARED END SECTION	0.00	2.00	2.00	EA	0.00	\$808.33	\$0.00
		0001	5003	7321010	B10 FLARED END SECTION	0.00	2.00	2.00	EA	0.00	\$3,399.10	\$0.00
Project J6S3300 - Total Value Posted to Date as of Report Generated Date												\$2,503,016.02
200515-F12 Overall - Total Value Posted to Date as of Report Generated Date												\$2,503,016.02



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 3, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6S3300

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	1/28/21	1/29/21	0.03	LS		0+00		548+38.20		Additional removals completed. Approximately 58% completed to date.
0060	2063000	CLASS 3 EXCAVATION	1/19/21	2/2/21	-0.30	CUYD		0+00		548+38.20		Routine adjustment to contract + CO quantity
0110	2142000	FURNISHING ROCK FILL	1/19/21	2/2/21	0.43	CUYD		0+00		548+38.20		Routine adjustment to contract + CO quantity
0120	2143000	PLACING ROCK FILL	1/19/21	2/2/21	0.43	CUYD		0+00		548+38.20		Routine adjustment to contract + CO quantity
0290	6097000	ROCK LINING	1/19/21	2/2/21	-0.40	CUYD		0+00		548+38.20		Routine adjustment to contract + CO quantity
0310	6113010	FURNISHING TYPE 1 ROCK BLANKET	2/1/21	2/2/21	10.10	CUYD	RT	23+68		23+91		Plan quantity (possible adjustment after field measurement)
					53.20	CUYD	RT	448+67		449+35		Plan quantity (possible adjustment after field measurement)
					55.50	CUYD	RT	327+94		328+88		Plan quantity (possible adjustment after field measurement)
					62.20	CUYD	RT	444+42		444+91		Plan quantity (possible adjustment after field measurement)
					69.20	CUYD	RT	24+33		25+00		Plan quantity (possible adjustment after field measurement)
					137.90	CUYD	LT	19+48		21+12		Plan quantity (possible adjustment after field measurement)
					140.30	CUYD	RT	439+98		441+82		Plan quantity (possible adjustment after field measurement)
					236.20	CUYD	RT	103+26		106+27		Plan quantity (possible adjustment after field measurement)
					266.60	CUYD	LT	22+25		24+88		Plan quantity (possible adjustment after field measurement)
0320	6113030	PLACING TYPE 1 ROCK BLANKET	2/1/21	2/2/21	10.10	CUYD	RT	23+68		23+91		Plan quantity (possible adjustment after field measurement)
					53.20	CUYD	RT	448+67		449+35		Plan quantity (possible adjustment after field measurement)
					55.50	CUYD	RT	327+94		328+88		Plan quantity (possible adjustment after field measurement)
					62.20	CUYD	RT	444+42		444+91		Plan quantity (possible adjustment after field measurement)
					69.20	CUYD	RT	24+33		25+00		Plan quantity (possible adjustment after field measurement)
					137.90	CUYD	LT	19+48		21+12		Plan quantity (possible adjustment after field measurement)
					140.30	CUYD	RT	439+98		441+82		Plan quantity (possible adjustment after field measurement)
					236.20	CUYD	RT	103+26		106+27		Plan quantity (possible adjustment after field measurement)
					266.60	CUYD	LT	22+25		24+88		Plan quantity (possible adjustment after field measurement)
0770	7261015	15 IN. PIPE GROUP A	1/19/21	2/2/21	0.50	LF		0+00		548+38.20		Routine adjustment to contract + CO quantity
0800	7261024	24 IN. PIPE GROUP A	1/19/21	2/2/21	0.50	LF		0+00		548+38.20		Routine adjustment to contract + CO quantity

The information below this line are details for Construction Signs (if applicable).
No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on February 3, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0020	CLASS A EXCAVATION	Price		5	Oct 2, 2020	SYSTEM	\$152.87	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				10	Dec 16, 2020	SYSTEM	\$845.41	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total			\$998.28	
	Price - Total						\$998.28	
0020 - Total							\$998.28	
0030	EMBANKMENT IN PLACE	Material		10	Dec 16, 2020	SYSTEM	(\$227,401.65)	
				11	Jan 4, 2021	SYSTEM	(\$227,401.65)	
				12	Jan 19, 2021	SYSTEM	(\$227,401.65)	
				13	Feb 2, 2021	SYSTEM	(\$227,401.65)	
				- Total			(\$909,606.60)	
	Material - Total						(\$909,606.60)	
	EMBANKMENT IN PLACE	MaterialCredit		11	Jan 4, 2021	SYSTEM	\$227,401.65	
				12	Jan 19, 2021	SYSTEM	\$227,401.65	
				13	Feb 2, 2021	SYSTEM	\$227,401.65	
				- Total			\$682,204.95	
MaterialCredit - Total						\$682,204.95		
EMBANKMENT IN PLACE	Price		10	Dec 16, 2020	SYSTEM	\$1,256.12	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			- Total			\$1,256.12		
Price - Total						\$1,256.12		
0030 - Total							(\$226,145.53)	
0040	COMPACTING EMBANKMENT	Material		10	Dec 16, 2020	SYSTEM	(\$69,042.75)	
				11	Jan 4, 2021	SYSTEM	(\$69,042.75)	
				12	Jan 19, 2021	SYSTEM	(\$69,042.75)	
				13	Feb 2, 2021	SYSTEM	(\$69,042.75)	
				- Total			(\$276,171.00)	
	Material - Total						(\$276,171.00)	
	COMPACTING EMBANKMENT	MaterialCredit		11	Jan 4, 2021	SYSTEM	\$69,042.75	
				12	Jan 19, 2021	SYSTEM	\$69,042.75	
				13	Feb 2, 2021	SYSTEM	\$69,042.75	
				- Total			\$207,128.25	
MaterialCredit - Total						\$207,128.25		
0040 - Total							(\$69,042.75)	
0060	CLASS 3 EXCAVATION	Overrun	Overrun	9	Dec 2, 2020	SYSTEM	(\$1,546.90)	
				10	Dec 16, 2020	SYSTEM	(\$5,251.40)	
				13	Feb 2, 2021	SYSTEM	\$6,798.30	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',31.00000 - 31.00000, 'is applied (if non-zero).
				Overrun - Total			\$0.00	
Overrun - Total						\$0.00		
0060 - Total							\$0.00	
0110	FURNISHING ROCK FILL	Material		2	Aug 17,	SYSTEM	(\$3,249.96)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on February 3, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0110	FURNISHING ROCK FILL	Material			2020				
				3	Sep 2, 2020	SYSTEM	(\$8,087.52)		
				4	Sep 16, 2020	SYSTEM	(\$10,570.28)		
			- Total						(\$21,907.76)
	Material - Total							(\$21,907.76)	
	FURNISHING ROCK FILL	MaterialCredit		3	Sep 2, 2020	SYSTEM	\$3,249.96		
				4	Sep 16, 2020	SYSTEM	\$8,087.52		
				5	Oct 2, 2020	SYSTEM	\$10,570.28		
			- Total						\$21,907.76
	MaterialCredit - Total							\$21,907.76	
0110 - Total							\$0.00		
0140	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		10	Dec 16, 2020	SYSTEM	(\$948.13)		
				11	Jan 4, 2021	SYSTEM	(\$948.13)		
				12	Jan 19, 2021	SYSTEM	(\$948.13)		
			- Total						(\$2,844.39)
	Material - Total							(\$2,844.39)	
	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	MaterialCredit		11	Jan 4, 2021	SYSTEM	\$948.13		
				12	Jan 19, 2021	SYSTEM	\$948.13		
				13	Feb 2, 2021	SYSTEM	\$948.13		
			- Total						\$2,844.39
	MaterialCredit - Total							\$2,844.39	
TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		10	Dec 16, 2020	SYSTEM	\$13.98	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
- Total						\$13.98			
Price - Total							\$13.98		
0140 - Total							\$13.98		
0150	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		8	Nov 17, 2020	SYSTEM	(\$33,631.90)		
				9	Dec 2, 2020	SYSTEM	(\$84,079.75)		
				10	Dec 16, 2020	SYSTEM	(\$84,203.25)		
				11	Jan 4, 2021	SYSTEM	(\$84,383.75)		
				12	Jan 19, 2021	SYSTEM	(\$84,692.50)		
				13	Feb 2, 2021	SYSTEM	(\$38,123.87)		
	- Total						(\$409,115.02)		
	Material - Total							(\$409,115.02)	
	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	MaterialCredit		9	Dec 2, 2020	SYSTEM	\$33,631.90		
				10	Dec 16, 2020	SYSTEM	\$84,079.75		
			11	Jan 4, 2021	SYSTEM	\$84,203.25			
			12	Jan 19, 2021	SYSTEM	\$84,383.75			
			13	Feb 2, 2021	SYSTEM	\$84,692.50			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on February 3, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
0150		MaterialCredit	- Total				\$370,991.15			
	MaterialCredit - Total							\$370,991.15		
	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price			8	Nov 17, 2020	SYSTEM	\$339.86	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					9	Dec 2, 2020	SYSTEM	\$541.65	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					10	Dec 16, 2020	SYSTEM	\$2.26	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					11	Jan 4, 2021	SYSTEM	\$3.31	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					12	Jan 19, 2021	SYSTEM	\$6.54	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
	- Total							\$893.62		
	Price - Total							\$893.62		
	0150 - Total							(\$37,230.25)		
0160	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material			10	Dec 16, 2020	SYSTEM	(\$5,323.50)		
					11	Jan 4, 2021	SYSTEM	(\$5,616.45)		
					12	Jan 19, 2021	SYSTEM	(\$5,616.45)		
	- Total							(\$16,556.40)		
	Material - Total							(\$16,556.40)		
	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	MaterialCredit			11	Jan 4, 2021	SYSTEM	\$5,323.50		
					12	Jan 19, 2021	SYSTEM	\$5,616.45		
					13	Feb 2, 2021	SYSTEM	\$5,616.45		
	- Total							\$16,556.40		
	MaterialCredit - Total							\$16,556.40		
	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Overrun	Overrun			11	Jan 4, 2021	SYSTEM	(\$152.48)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						11	Jan 4, 2021	SYSTEM	\$152.48	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) overriding Payment Estimate Exception 66 on the current Payment Estimate. Material Insufficiency Quantity 356.600; Overrun Quantity Balance 9.60.
						12	Jan 19, 2021	SYSTEM	(\$152.48)	Averaged Price Adjustment from this item on all previous payment estimates of '0.13337' is applied (if non-zero).
						12	Jan 19, 2021	SYSTEM	\$152.48	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 52 on the current Payment Estimate. Material Insufficiency Quantity 356.600; Overrun Quantity Balance 9.60.
						13	Feb 2, 2021	SYSTEM	(\$152.48)	Averaged Price Adjustment from this item on all previous payment estimates of '0.13337' is applied (if non-zero).
Overrun - Total							(\$152.48)			
Overrun - Total							(\$152.48)			
TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price			10	Dec 16, 2020	SYSTEM	\$45.08	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				11	Jan 4, 2021	SYSTEM	\$2.48	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
- Total							\$47.56			
Price - Total							\$47.56			
0160 - Total							(\$104.92)			
0170	MISC. RIGID GEOGRID TO ENHANCE AGGREGATE OR ROCK BASE	Material			10	Dec 16, 2020	SYSTEM	(\$1,047.80)		
					11	Jan 4, 2021	SYSTEM	(\$1,105.46)		
	- Total							(\$2,153.26)		
Material - Total							(\$2,153.26)			
MISC. RIGID GEOGRID TO ENHANCE AGGREGATE OR	MaterialCredit			11	Jan 4, 2021	SYSTEM	\$1,047.80			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on February 3, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0170	ROCK BASE	MaterialCredit		12	Jan 19, 2021	SYSTEM	\$1,105.46	
			- Total				\$2,153.26	
	MaterialCredit - Total						\$2,153.26	
0170 - Total							\$0.00	
0190	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		11	Jan 4, 2021	SYSTEM	\$34.87	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total				\$34.87	
	Price - Total						\$34.87	
0190 - Total							\$34.87	
0200	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Material		9	Dec 2, 2020	SYSTEM	(\$544,483.50)	
			- Total				(\$544,483.50)	
	Material - Total						(\$544,483.50)	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	MaterialCredit		10	Dec 16, 2020	SYSTEM	\$544,483.50	
			- Total				\$544,483.50	
	MaterialCredit - Total						\$544,483.50	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Other Item Adjustment	ACAD	10	Dec 16, 2020	jacqun1	(\$3,920.28)	Line #0200 BB20-23 first pay period
			ACAD - Total				(\$3,920.28)	
	Other Item Adjustment - Total						(\$3,920.28)	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Price		9	Dec 2, 2020	SYSTEM	\$12,289.10	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
- Total				\$12,289.10				
Price - Total						\$12,289.10		
0200 - Total							\$8,368.82	
0220	TACK COAT	Material		9	Dec 2, 2020	SYSTEM	(\$2,500.00)	
			- Total				(\$2,500.00)	
	Material - Total						(\$2,500.00)	
	TACK COAT	MaterialCredit		10	Dec 16, 2020	SYSTEM	\$2,500.00	
- Total				\$2,500.00				
MaterialCredit - Total						\$2,500.00		
0220 - Total							\$0.00	
0230	CONCRETE PAVEMENT (6 IN. NON-REINF)	Material		10	Dec 16, 2020	SYSTEM	(\$3,510.00)	
				11	Jan 4, 2021	SYSTEM	(\$8,640.00)	
				12	Jan 19, 2021	SYSTEM	(\$17,415.00)	
	- Total				(\$29,565.00)			
	Material - Total						(\$29,565.00)	
	CONCRETE PAVEMENT (6 IN. NON-REINF)	MaterialCredit		11	Jan 4, 2021	SYSTEM	\$3,510.00	
				12	Jan 19, 2021	SYSTEM	\$8,640.00	
			13	Feb 2, 2021	SYSTEM	\$17,415.00		
- Total				\$29,565.00				
MaterialCredit - Total						\$29,565.00		
0230 - Total							\$0.00	
0240	CONCRETE PAVEMENT (8 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	Material		10	Dec 16, 2020	SYSTEM	(\$43,940.00)	
				11	Jan 4, 2021	SYSTEM	(\$46,358.00)	
				12	Jan 19, 2021	SYSTEM	(\$46,358.00)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on February 3, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0240	CONCRETE PAVEMENT (8 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	Material			2021				
				13	Feb 2, 2021	SYSTEM	(\$46,358.00)		
			- Total						(\$183,014.00)
	Material - Total							(\$183,014.00)	
	CONCRETE PAVEMENT (8 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	MaterialCredit			11	Jan 4, 2021	SYSTEM	\$43,940.00	
					12	Jan 19, 2021	SYSTEM	\$46,358.00	
					13	Feb 2, 2021	SYSTEM	\$46,358.00	
			- Total						\$136,656.00
	MaterialCredit - Total							\$136,656.00	
	CONCRETE PAVEMENT (8 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	Overrun	Overrun		11	Jan 4, 2021	SYSTEM	\$1,209.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) overriding Payment Estimate Exception 67 on the current Payment Estimate. Material Insufficiency Quantity 356.600; Overrun Quantity Balance 9.30.
					11	Jan 4, 2021	SYSTEM	(\$1,209.00)	
					12	Jan 19, 2021	SYSTEM	(\$1,209.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					12	Jan 19, 2021	SYSTEM	\$1,209.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) overriding Payment Estimate Exception 53 on the current Payment Estimate. Material Insufficiency Quantity 356.600; Overrun Quantity Balance 9.30.
					13	Feb 2, 2021	SYSTEM	(\$1,209.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				13	Feb 2, 2021	SYSTEM	\$1,209.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 35 on the current Payment Estimate. Material Insufficiency Quantity 356.600; Overrun Quantity Balance 9.30.	
Overrun - Total						\$0.00			
Overrun - Total							\$0.00		
0240 - Total							(\$46,358.00)		
0250	CONCRETE SIDEWALK, 4 IN.	Material		10	Dec 16, 2020	SYSTEM	(\$12,454.25)		
				11	Jan 4, 2021	SYSTEM	(\$12,454.25)		
				12	Jan 19, 2021	SYSTEM	(\$12,454.25)		
	- Total						(\$37,362.75)		
	Material - Total							(\$37,362.75)	
	CONCRETE SIDEWALK, 4 IN.	MaterialCredit			11	Jan 4, 2021	SYSTEM	\$12,454.25	
					12	Jan 19, 2021	SYSTEM	\$12,454.25	
					13	Feb 2, 2021	SYSTEM	\$12,454.25	
	- Total						\$37,362.75		
	MaterialCredit - Total							\$37,362.75	
0250 - Total							\$0.00		
0260	MISC. ADA CURB RAMP	Overrun	Overrun	10	Dec 16, 2020	SYSTEM	(\$2,750.00)		
				Overrun - Total					
Overrun - Total							(\$2,750.00)		
0260 - Total							(\$2,750.00)		
0290	ROCK LINING	Material		2	Aug 17, 2020	SYSTEM	(\$430.00)		
				3	Sep 2, 2020	SYSTEM	(\$2,510.00)		
				4	Sep 16, 2020	SYSTEM	(\$4,230.00)		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on February 3, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0290		Material	- Total				(\$7,170.00)	
	Material - Total						(\$7,170.00)	
	ROCK LINING	MaterialCredit		3	Sep 2, 2020	SYSTEM	\$430.00	
				4	Sep 16, 2020	SYSTEM	\$2,510.00	
				5	Oct 2, 2020	SYSTEM	\$4,230.00	
			- Total				\$7,170.00	
	MaterialCredit - Total						\$7,170.00	
	ROCK LINING	Overrun	Overrun	8	Nov 17, 2020	SYSTEM	(\$190.00)	
				9	Dec 2, 2020	SYSTEM	(\$870.00)	
				11	Jan 4, 2021	SYSTEM	(\$1,880.00)	
				13	Feb 2, 2021	SYSTEM	\$2,940.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',100.00000 - 100.00000, 'is applied (if non-zero).
			Overrun - Total				\$0.00	
	Overrun - Total						\$0.00	
	0290 - Total						\$0.00	
0300	MISC. CONCRETE "U" GUTTER	Material		11	Jan 4, 2021	SYSTEM	(\$6,225.00)	
				12	Jan 19, 2021	SYSTEM	(\$6,225.00)	
			- Total				(\$12,450.00)	
	Material - Total						(\$12,450.00)	
	MISC. CONCRETE "U" GUTTER	MaterialCredit		12	Jan 19, 2021	SYSTEM	\$6,225.00	
				13	Feb 2, 2021	SYSTEM	\$6,225.00	
			- Total				\$12,450.00	
	MaterialCredit - Total						\$12,450.00	
	0300 - Total						\$0.00	
0340	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	Material		2	Aug 17, 2020	SYSTEM	(\$53.59)	
				3	Sep 2, 2020	SYSTEM	(\$180.79)	
			- Total				(\$234.38)	
	Material - Total						(\$234.38)	
	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	MaterialCredit		3	Sep 2, 2020	SYSTEM	\$53.59	
				4	Sep 16, 2020	SYSTEM	\$180.79	
			- Total				\$234.38	
	MaterialCredit - Total						\$234.38	
	0340 - Total						\$0.00	
0350	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	Material		2	Aug 17, 2020	SYSTEM	(\$522.50)	
				3	Sep 2, 2020	SYSTEM	(\$1,762.70)	
				4	Sep 16, 2020	SYSTEM	(\$2,413.61)	
				5	Oct 2, 2020	SYSTEM	(\$3,050.68)	
				6	Oct 16, 2020	SYSTEM	(\$3,050.68)	
				7	Nov 3, 2020	SYSTEM	(\$3,050.68)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on February 3, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0350	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	Material		8	Nov 17, 2020	SYSTEM	(\$3,690.38)		
				9	Dec 2, 2020	SYSTEM	(\$4,050.54)		
				10	Dec 16, 2020	SYSTEM	(\$4,205.37)		
				11	Jan 4, 2021	SYSTEM	(\$4,205.37)		
				12	Jan 19, 2021	SYSTEM	(\$4,205.37)		
				- Total				(\$34,207.88)	
				Material - Total				(\$34,207.88)	
	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	MaterialCredit		3	Sep 2, 2020	SYSTEM	\$522.50		
				4	Sep 16, 2020	SYSTEM	\$1,762.70		
				5	Oct 2, 2020	SYSTEM	\$2,413.61		
				6	Oct 16, 2020	SYSTEM	\$3,050.68		
				7	Nov 3, 2020	SYSTEM	\$3,050.68		
				8	Nov 17, 2020	SYSTEM	\$3,050.68		
			9	Dec 2, 2020	SYSTEM	\$3,690.38			
			10	Dec 16, 2020	SYSTEM	\$4,050.54			
			11	Jan 4, 2021	SYSTEM	\$4,205.37			
			12	Jan 19, 2021	SYSTEM	\$4,205.37			
				13	Feb 2, 2021	SYSTEM	\$4,205.37		
			- Total				\$34,207.88		
			MaterialCredit - Total				\$34,207.88		
0350 - Total							\$0.00		
0370	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	Overrun	Overrun	9	Dec 2, 2020	SYSTEM	(\$644.33)		
				Overrun - Total				(\$644.33)	
				Overrun - Total				(\$644.33)	
0370 - Total							(\$644.33)		
0390	MISC. REMOVAL OF BITUMINOUS MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		2	Aug 17, 2020	SYSTEM	(\$3,965.66)		
				3	Sep 2, 2020	SYSTEM	(\$13,378.46)		
			- Total				(\$17,344.12)		
	MISC. REMOVAL OF BITUMINOUS MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	MaterialCredit		3	Sep 2, 2020	SYSTEM	\$3,965.66		
				4	Sep 16, 2020	SYSTEM	\$13,378.46		
			- Total				\$17,344.12		
			MaterialCredit - Total				\$17,344.12		
0390 - Total							\$0.00		
0410	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	Material		9	Dec 2, 2020	SYSTEM	(\$1,800.00)		
				10	Dec 16, 2020	SYSTEM	(\$1,800.00)		
				11	Jan 4, 2021	SYSTEM	(\$1,800.00)		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on February 3, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0410	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	Material			2021				
				12	Jan 19, 2021	SYSTEM	(\$1,800.00)		
				13	Feb 2, 2021	SYSTEM	(\$1,800.00)		
				- Total				(\$9,000.00)	
		Material - Total						(\$9,000.00)	
	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	MaterialCredit		10	Dec 16, 2020	SYSTEM	\$1,800.00		
				11	Jan 4, 2021	SYSTEM	\$1,800.00		
				12	Jan 19, 2021	SYSTEM	\$1,800.00		
				13	Feb 2, 2021	SYSTEM	\$1,800.00		
				- Total				\$7,200.00	
	MaterialCredit - Total						\$7,200.00		
0410 - Total							(\$1,800.00)		
0610	SEPARATION GEOTEXTILE	Material		10	Dec 16, 2020	SYSTEM	(\$1,352.00)		
				11	Jan 4, 2021	SYSTEM	(\$1,426.40)		
				- Total				(\$2,778.40)	
		Material - Total						(\$2,778.40)	
	SEPARATION GEOTEXTILE	MaterialCredit		11	Jan 4, 2021	SYSTEM	\$1,352.00		
				12	Jan 19, 2021	SYSTEM	\$1,426.40		
				- Total				\$2,778.40	
	MaterialCredit - Total						\$2,778.40		
0610 - Total							\$0.00		
0620	MISC. INSTALLING HIGH PERFORMANCE GEOTEXTILE	Material		2	Aug 17, 2020	SYSTEM	(\$1,995.00)		
				3	Sep 2, 2020	SYSTEM	(\$4,967.25)		
				4	Sep 16, 2020	SYSTEM	(\$6,539.75)		
				5	Oct 2, 2020	SYSTEM	(\$7,909.75)		
				6	Oct 16, 2020	SYSTEM	(\$7,909.75)		
				- Total				(\$29,321.50)	
		Material - Total						(\$29,321.50)	
	MISC. INSTALLING HIGH PERFORMANCE GEOTEXTILE	MaterialCredit		3	Sep 2, 2020	SYSTEM	\$1,995.00		
				4	Sep 16, 2020	SYSTEM	\$4,967.25		
				5	Oct 2, 2020	SYSTEM	\$6,539.75		
				6	Oct 16, 2020	SYSTEM	\$7,909.75		
				7	Nov 3, 2020	SYSTEM	\$7,909.75		
		- Total				\$29,321.50			
	MaterialCredit - Total						\$29,321.50		
MISC. INSTALLING HIGH PERFORMANCE GEOTEXTILE	Overrun	Overrun		9	Dec 2, 2020	SYSTEM	(\$300.00)		
				10	Dec 16, 2020	SYSTEM	(\$400.00)		
				13	Feb 2, 2021	SYSTEM	\$700.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ' 2.50000 - 2.50000,	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on February 3, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0620	MISC. INSTALLING HIGH PERFORMANCE GEOTEXTILE	Overrun	Overrun					'is applied (if non-zero).	
				Overrun - Total				\$0.00	
	Overrun - Total				\$0.00				
0620 - Total				\$0.00					
0660	CLASS B CONCRETE (MISC)	Material		10	Dec 16, 2020	SYSTEM	(\$2,900.00)		
				11	Jan 4, 2021	SYSTEM	(\$2,900.00)		
				12	Jan 19, 2021	SYSTEM	(\$2,900.00)		
	- Total				(\$8,700.00)				
	Material - Total				(\$8,700.00)				
	CLASS B CONCRETE (MISC)	MaterialCredit		11	Jan 4, 2021	SYSTEM	\$2,900.00		
				12	Jan 19, 2021	SYSTEM	\$2,900.00		
				13	Feb 2, 2021	SYSTEM	\$2,900.00		
	- Total				\$8,700.00				
	MaterialCredit - Total				\$8,700.00				
0660 - Total				\$0.00					
0690	15 IN. PIPE GROUP C	Material		5	Oct 2, 2020	SYSTEM	(\$15,435.00)		
				6	Oct 16, 2020	SYSTEM	(\$47,295.00)		
			- Total				(\$62,730.00)		
	Material - Total				(\$62,730.00)				
	15 IN. PIPE GROUP C	MaterialCredit		6	Oct 16, 2020	SYSTEM	\$15,435.00		
				7	Nov 3, 2020	SYSTEM	\$47,295.00		
			- Total				\$62,730.00		
	MaterialCredit - Total				\$62,730.00				
	15 IN. PIPE GROUP C	Overrun	Overrun		11	Jan 4, 2021	SYSTEM	(\$3,330.00)	
					13	Feb 2, 2021	SYSTEM	\$3,330.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',45.00000 - 45.00000, 'is applied (if non-zero).
Overrun - Total					\$0.00				
Overrun - Total				\$0.00					
0690 - Total				\$0.00					
0700	18 IN. PIPE GROUP C	Material		5	Oct 2, 2020	SYSTEM	(\$1,920.00)		
				6	Oct 16, 2020	SYSTEM	(\$16,944.00)		
			- Total				(\$18,864.00)		
	Material - Total				(\$18,864.00)				
	18 IN. PIPE GROUP C	MaterialCredit		6	Oct 16, 2020	SYSTEM	\$1,920.00		
				7	Nov 3, 2020	SYSTEM	\$16,944.00		
			- Total				\$18,864.00		
	MaterialCredit - Total				\$18,864.00				
	18 IN. PIPE GROUP C	Overrun	Overrun		10	Dec 16, 2020	SYSTEM	(\$720.00)	
					11	Jan 4, 2021	SYSTEM	(\$1,584.00)	
				13	Feb 2, 2021	SYSTEM	\$2,304.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',48.00000 -	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on February 3, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0700	18 IN. PIPE GROUP C	Overrun	Overrun					48.00000, 'is applied (if non-zero).	
				Overrun - Total					\$0.00
	Overrun - Total					\$0.00			
0700 - Total							\$0.00		
0710	24 IN. PIPE GROUP C	Material		5	Oct 2, 2020	SYSTEM	(\$5,640.00)		
				6	Oct 16, 2020	SYSTEM	(\$9,240.00)		
				- Total			(\$14,880.00)		
	Material - Total						(\$14,880.00)		
	24 IN. PIPE GROUP C	MaterialCredit		6	Oct 16, 2020	SYSTEM	\$5,640.00		
				7	Nov 3, 2020	SYSTEM	\$9,240.00		
				- Total			\$14,880.00		
	MaterialCredit - Total						\$14,880.00		
	24 IN. PIPE GROUP C	Overrun	Overrun		6	Oct 16, 2020	SYSTEM	(\$420.00)	
					6	Oct 16, 2020	SYSTEM	\$420.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 18 on the current Payment Estimate.
				7	Nov 3, 2020	SYSTEM	(\$420.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				13	Feb 2, 2021	SYSTEM	\$420.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',60.00000 - 60.00000, 'is applied (if non-zero).	
			Overrun - Total			\$0.00			
Overrun - Total						\$0.00			
0710 - Total							\$0.00		
0720	36 IN. PIPE GROUP C	Material		6	Oct 16, 2020	SYSTEM	(\$2,800.00)		
						- Total		(\$2,800.00)	
	Material - Total						(\$2,800.00)		
	36 IN. PIPE GROUP C	MaterialCredit		7	Nov 3, 2020	SYSTEM	\$2,800.00		
			- Total		\$2,800.00				
MaterialCredit - Total						\$2,800.00			
0720 - Total							\$0.00		
0770	15 IN. PIPE GROUP A	Overrun	Overrun	9	Dec 2, 2020	SYSTEM	(\$280.00)		
				13	Feb 2, 2021	SYSTEM	\$280.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',80.00000 - 80.00000, 'is applied (if non-zero).	
				Overrun - Total			\$0.00		
Overrun - Total						\$0.00			
0770 - Total							\$0.00		
0780	18 IN. PIPE GROUP A	Overrun	Overrun	8	Nov 17, 2020	SYSTEM	(\$388.00)		
				10	Dec 16, 2020	SYSTEM	(\$194.00)		
				13	Feb 2, 2021	SYSTEM	\$582.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',97.00000 - 97.00000, 'is applied (if non-zero).	
				Overrun - Total			\$0.00		
Overrun - Total						\$0.00			
0780 - Total							\$0.00		
0800	24 IN. PIPE GROUP A	Overrun	Overrun	9	Dec 2, 2020	SYSTEM	(\$3,507.50)		
				12	Jan 19, 2021	SYSTEM	(\$1,035.00)		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on February 3, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0800	24 IN. PIPE GROUP A	Overrun	Overrun	13	Feb 2, 2021	SYSTEM	\$4,542.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',115.00000 - 115.00000, 'is applied (if non-zero).	
							Overrun - Total		\$0.00
	Overrun - Total	\$0.00							
0800 - Total							\$0.00		
0810	30 IN. PIPE GROUP A	Overrun	Overrun	10	Dec 16, 2020	SYSTEM	(\$18,720.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',120.00000 - 120.00000, 'is applied (if non-zero).	
				13	Feb 2, 2021	SYSTEM	\$18,720.00		
	Overrun - Total	\$0.00							
0810 - Total							\$0.00		
0850	PRECAST CONCRETE MANHOLE - 48 IN.	Material		9	Dec 2, 2020	SYSTEM	(\$2,610.00)		
							- Total		(\$2,610.00)
	Material - Total							(\$2,610.00)	
	PRECAST CONCRETE MANHOLE - 48 IN.	MaterialCredit		10	Dec 16, 2020	SYSTEM	\$2,610.00		
							- Total		\$2,610.00
MaterialCredit - Total							\$2,610.00		
0850 - Total							\$0.00		
0860	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	Material		9	Dec 2, 2020	SYSTEM	(\$4,900.00)		
							- Total		(\$4,900.00)
	Material - Total							(\$4,900.00)	
	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	MaterialCredit		10	Dec 16, 2020	SYSTEM	\$4,900.00		
							- Total		\$4,900.00
MaterialCredit - Total							\$4,900.00		
0860 - Total							\$0.00		
0870	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material		2	Aug 17, 2020	SYSTEM	(\$850.00)		
				3	Sep 2, 2020	SYSTEM	(\$1,700.00)		
				4	Sep 16, 2020	SYSTEM	(\$2,550.00)		
				5	Oct 2, 2020	SYSTEM	(\$5,100.00)		
				6	Oct 16, 2020	SYSTEM	(\$5,100.00)		
				9	Dec 2, 2020	SYSTEM	(\$6,800.00)		
				10	Dec 16, 2020	SYSTEM	(\$6,800.00)		
				11	Jan 4, 2021	SYSTEM	(\$6,800.00)		
				12	Jan 19, 2021	SYSTEM	(\$6,800.00)		
				13	Feb 2, 2021	SYSTEM	(\$6,800.00)		
				- Total			(\$49,300.00)		
				Material - Total					
	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	MaterialCredit			3	Sep 2, 2020	SYSTEM	\$850.00	
4					Sep 16, 2020	SYSTEM	\$1,700.00		
5					Oct 2, 2020	SYSTEM	\$2,550.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on February 3, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
0870	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	MaterialCredit		6	Oct 16, 2020	SYSTEM	\$5,100.00					
				7	Nov 3, 2020	SYSTEM	\$5,100.00					
				10	Dec 16, 2020	SYSTEM	\$6,800.00					
				11	Jan 4, 2021	SYSTEM	\$6,800.00					
				12	Jan 19, 2021	SYSTEM	\$6,800.00					
				13	Feb 2, 2021	SYSTEM	\$6,800.00					
				- Total							\$42,500.00	
MaterialCredit - Total							\$42,500.00					
0870 - Total							(\$6,800.00)					
0880	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material		2	Aug 17, 2020	SYSTEM	(\$1,270.00)					
				3	Sep 2, 2020	SYSTEM	(\$3,810.00)					
				4	Sep 16, 2020	SYSTEM	(\$6,350.00)					
				5	Oct 2, 2020	SYSTEM	(\$6,350.00)					
				6	Oct 16, 2020	SYSTEM	(\$6,350.00)					
				8	Nov 17, 2020	SYSTEM	(\$10,160.00)					
				9	Dec 2, 2020	SYSTEM	(\$10,160.00)					
				10	Dec 16, 2020	SYSTEM	(\$10,795.00)					
				11	Jan 4, 2021	SYSTEM	(\$10,795.00)					
				12	Jan 19, 2021	SYSTEM	(\$10,795.00)					
				13	Feb 2, 2021	SYSTEM	(\$10,795.00)					
				- Total							(\$87,630.00)	
				Material - Total							(\$87,630.00)	
	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	MaterialCredit		3	Sep 2, 2020	SYSTEM	\$1,270.00					
				4	Sep 16, 2020	SYSTEM	\$3,810.00					
				5	Oct 2, 2020	SYSTEM	\$6,350.00					
				6	Oct 16, 2020	SYSTEM	\$6,350.00					
				7	Nov 3, 2020	SYSTEM	\$6,350.00					
				9	Dec 2, 2020	SYSTEM	\$10,160.00					
				10	Dec 16, 2020	SYSTEM	\$10,160.00					
				11	Jan 4, 2021	SYSTEM	\$10,795.00					
				12	Jan 19, 2021	SYSTEM	\$10,795.00					
				13	Feb 2, 2021	SYSTEM	\$10,795.00					
- Total							\$76,835.00					
MaterialCredit - Total							\$76,835.00					
0880 - Total							(\$10,795.00)					
0890	21 IN. OR ALLOWED	Material		11	Jan 4,	SYSTEM	(\$1,380.00)					



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on February 3, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
0890	SUBSTITUTE GROUP A FLARED END SECTION	Material			2021						
			- Total					(\$1,380.00)			
	Material - Total							(\$1,380.00)			
	21 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	MaterialCredit		12	Jan 19, 2021	SYSTEM	\$1,380.00				
			- Total					\$1,380.00			
MaterialCredit - Total							\$1,380.00				
0890 - Total							\$0.00				
0900	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material		2	Aug 17, 2020	SYSTEM	(\$1,430.00)				
				3	Sep 2, 2020	SYSTEM	(\$5,720.00)				
				4	Sep 16, 2020	SYSTEM	(\$8,580.00)				
				5	Oct 2, 2020	SYSTEM	(\$11,440.00)				
				6	Oct 16, 2020	SYSTEM	(\$11,440.00)				
				8	Nov 17, 2020	SYSTEM	(\$14,300.00)				
				9	Dec 2, 2020	SYSTEM	(\$18,590.00)				
				10	Dec 16, 2020	SYSTEM	(\$18,590.00)				
				11	Jan 4, 2021	SYSTEM	(\$18,590.00)				
				12	Jan 19, 2021	SYSTEM	(\$20,020.00)				
				13	Feb 2, 2021	SYSTEM	(\$20,020.00)				
			- Total					(\$148,720.00)			
			Material - Total							(\$148,720.00)	
			24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	MaterialCredit		3	Sep 2, 2020	SYSTEM	\$1,430.00		
	4	Sep 16, 2020			SYSTEM	\$5,720.00					
	5	Oct 2, 2020			SYSTEM	\$8,580.00					
	6	Oct 16, 2020			SYSTEM	\$11,440.00					
	7	Nov 3, 2020			SYSTEM	\$11,440.00					
	9	Dec 2, 2020			SYSTEM	\$14,300.00					
	10	Dec 16, 2020			SYSTEM	\$18,590.00					
	11	Jan 4, 2021			SYSTEM	\$18,590.00					
	12	Jan 19, 2021			SYSTEM	\$18,590.00					
	13	Feb 2, 2021			SYSTEM	\$20,020.00					
- Total					\$128,700.00						
MaterialCredit - Total							\$128,700.00				
24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Overrun	Overrun	8	Nov 17, 2020	SYSTEM	(\$2,145.00)					
			8	Nov 17, 2020	SYSTEM	\$1,430.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) overriding Payment Estimate Exception 8 on the current Payment Estimate.				
			8	Nov 17, 2020	SYSTEM	\$715.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception				



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on February 3, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
0900	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Overrun	Overrun					8 on the current Payment Estimate.				
				9	Dec 2, 2020	SYSTEM	(\$2,145.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				9	Dec 2, 2020	SYSTEM	\$1,430.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) overriding Payment Estimate Exception 23 on the current Payment Estimate.				
				9	Dec 2, 2020	SYSTEM	\$1,430.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) overriding Payment Estimate Exception 23 on the current Payment Estimate.				
				9	Dec 2, 2020	SYSTEM	\$1,430.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) overriding Payment Estimate Exception 23 on the current Payment Estimate.				
				9	Dec 2, 2020	SYSTEM	\$2,145.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) overriding Payment Estimate Exception 23 on the current Payment Estimate.				
				9	Dec 2, 2020	SYSTEM	(\$4,290.00)					
				10	Dec 16, 2020	SYSTEM	(\$6,435.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				10	Dec 16, 2020	SYSTEM	\$6,435.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0038) overriding Payment Estimate Exception 54 on the current Payment Estimate.				
				11	Jan 4, 2021	SYSTEM	(\$6,435.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				11	Jan 4, 2021	SYSTEM	\$6,435.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) overriding Payment Estimate Exception 71 on the current Payment Estimate. Material Insufficiency Quantity 26.0000; Overrun Quantity Balance 9.00.				
				12	Jan 19, 2021	SYSTEM	(\$6,435.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				12	Jan 19, 2021	SYSTEM	(\$1,430.00)					
				12	Jan 19, 2021	SYSTEM	\$1,430.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) overriding Payment Estimate Exception 55 on the current Payment Estimate. Material Insufficiency Quantity 28.0000; Overrun Quantity Balance 11.00.				
				12	Jan 19, 2021	SYSTEM	\$6,435.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0037) overriding Payment Estimate Exception 55 on the current Payment Estimate. Material Insufficiency Quantity 28.0000; Overrun Quantity Balance 11.00.				
				Overrun - Total							\$0.00	
				Overrun - Total							\$0.00	
0900 - Total							(\$20,020.00)					
0910	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material		2	Aug 17, 2020	SYSTEM	(\$1,890.00)					
				3	Sep 2, 2020	SYSTEM	(\$1,890.00)					
				4	Sep 16, 2020	SYSTEM	(\$1,890.00)					
				5	Oct 2, 2020	SYSTEM	(\$1,890.00)					
				6	Oct 16, 2020	SYSTEM	(\$1,890.00)					
				9	Dec 2, 2020	SYSTEM	(\$5,670.00)					
				10	Dec 16, 2020	SYSTEM	(\$6,615.00)					
				11	Jan 4, 2021	SYSTEM	(\$6,615.00)					
				12	Jan 19, 2021	SYSTEM	(\$6,615.00)					
				13	Feb 2, 2021	SYSTEM	(\$6,615.00)					
			- Total							(\$41,580.00)		
Material - Total							(\$41,580.00)					
	30 IN. OR ALLOWED	MaterialCredit		3	Sep 2,	SYSTEM	\$1,890.00					



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on February 3, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0910	SUBSTITUTE GROUP A FLARED END SECTION	MaterialCredit			2020			
				4	Sep 16, 2020	SYSTEM	\$1,890.00	
				5	Oct 2, 2020	SYSTEM	\$1,890.00	
				6	Oct 16, 2020	SYSTEM	\$1,890.00	
				7	Nov 3, 2020	SYSTEM	\$1,890.00	
				10	Dec 16, 2020	SYSTEM	\$5,670.00	
				11	Jan 4, 2021	SYSTEM	\$6,615.00	
				12	Jan 19, 2021	SYSTEM	\$6,615.00	
				13	Feb 2, 2021	SYSTEM	\$6,615.00	
					- Total			
MaterialCredit - Total							\$34,965.00	
0910	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Overrun	Overrun	9	Dec 2, 2020	SYSTEM	\$3,780.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) overriding Payment Estimate Exception 24 on the current Payment Estimate.
				9	Dec 2, 2020	SYSTEM	(\$3,780.00)	
				10	Dec 16, 2020	SYSTEM	(\$3,780.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				10	Dec 16, 2020	SYSTEM	(\$945.00)	
				10	Dec 16, 2020	SYSTEM	\$945.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0041) overriding Payment Estimate Exception 55 on the current Payment Estimate.
				10	Dec 16, 2020	SYSTEM	\$3,780.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0042) overriding Payment Estimate Exception 55 on the current Payment Estimate.
				11	Jan 4, 2021	SYSTEM	(\$4,725.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				11	Jan 4, 2021	SYSTEM	\$4,725.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) overriding Payment Estimate Exception 72 on the current Payment Estimate. Material Insufficiency Quantity 7.000; Overrun Quantity Balance 5.00.
				12	Jan 19, 2021	SYSTEM	(\$4,725.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				12	Jan 19, 2021	SYSTEM	\$4,725.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0040) overriding Payment Estimate Exception 56 on the current Payment Estimate. Material Insufficiency Quantity 7.000; Overrun Quantity Balance 5.00.
		Overrun - Total					\$0.00	
Overrun - Total							\$0.00	
0910 - Total							(\$6,615.00)	
0920	36 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material		3	Sep 2, 2020	SYSTEM	(\$3,600.00)	
				4	Sep 16, 2020	SYSTEM	(\$7,200.00)	
				5	Oct 2, 2020	SYSTEM	(\$9,600.00)	
				6	Oct 16, 2020	SYSTEM	(\$9,600.00)	
				9	Dec 2, 2020	SYSTEM	(\$12,000.00)	
				10	Dec 16, 2020	SYSTEM	(\$12,000.00)	
				11	Jan 4, 2021	SYSTEM	(\$12,000.00)	
				12	Jan 19, 2021	SYSTEM	(\$12,000.00)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on February 3, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0920	36 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material		13	Feb 2, 2021	SYSTEM	(\$12,000.00)		
			- Total						(\$90,000.00)
	Material - Total							(\$90,000.00)	
	36 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	MaterialCredit		4	Sep 16, 2020	SYSTEM	\$3,600.00		
				5	Oct 2, 2020	SYSTEM	\$7,200.00		
				6	Oct 16, 2020	SYSTEM	\$9,600.00		
				7	Nov 3, 2020	SYSTEM	\$9,600.00		
				10	Dec 16, 2020	SYSTEM	\$12,000.00		
				11	Jan 4, 2021	SYSTEM	\$12,000.00		
				12	Jan 19, 2021	SYSTEM	\$12,000.00		
				13	Feb 2, 2021	SYSTEM	\$12,000.00		
	- Total							\$78,000.00	
	MaterialCredit - Total							\$78,000.00	
	36 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Overrun	Overrun	5	Oct 2, 2020	SYSTEM	(\$1,200.00)		
				5	Oct 2, 2020	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) overriding Payment Estimate Exception 14 on the current Payment Estimate.	
				6	Oct 16, 2020	SYSTEM	(\$1,200.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				6	Oct 16, 2020	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 19 on the current Payment Estimate.	
				7	Nov 3, 2020	SYSTEM	(\$1,200.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				9	Dec 2, 2020	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) overriding Payment Estimate Exception 25 on the current Payment Estimate.	
				9	Dec 2, 2020	SYSTEM	(\$2,400.00)		
10				Dec 16, 2020	SYSTEM	(\$2,400.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
10				Dec 16, 2020	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0045) overriding Payment Estimate Exception 56 on the current Payment Estimate.		
11				Jan 4, 2021	SYSTEM	(\$2,400.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
11				Jan 4, 2021	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) overriding Payment Estimate Exception 73 on the current Payment Estimate. Material Insufficiency Quantity 10.000; Overrun Quantity Balance 2.00.		
12				Jan 19, 2021	SYSTEM	(\$3,600.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
12				Jan 19, 2021	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0043) overriding Payment Estimate Exception 57 on the current Payment Estimate. Material Insufficiency Quantity 10.000; Overrun Quantity Balance 3.00.		
Overrun - Total							(\$1,200.00)		
Overrun - Total							(\$1,200.00)		
0920 - Total							(\$13,200.00)		
0930	42 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material		3	Sep 2, 2020	SYSTEM	(\$3,700.00)		
				4	Sep 16, 2020	SYSTEM	(\$3,700.00)		
				5	Oct 2, 2020	SYSTEM	(\$3,700.00)		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on February 3, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0930	42 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material		6	Oct 16, 2020	SYSTEM	(\$3,700.00)		
				10	Dec 16, 2020	SYSTEM	(\$9,250.00)		
				11	Jan 4, 2021	SYSTEM	(\$9,250.00)		
				12	Jan 19, 2021	SYSTEM	(\$9,250.00)		
				13	Feb 2, 2021	SYSTEM	(\$9,250.00)		
				- Total					
	Material - Total							(\$51,800.00)	
	42 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	MaterialCredit		4	Sep 16, 2020	SYSTEM	\$3,700.00		
				5	Oct 2, 2020	SYSTEM	\$3,700.00		
				6	Oct 16, 2020	SYSTEM	\$3,700.00		
				7	Nov 3, 2020	SYSTEM	\$3,700.00		
				11	Jan 4, 2021	SYSTEM	\$9,250.00		
				12	Jan 19, 2021	SYSTEM	\$9,250.00		
13				Feb 2, 2021	SYSTEM	\$9,250.00			
- Total						\$42,550.00			
MaterialCredit - Total							\$42,550.00		
0930 - Total							(\$9,250.00)		
0940	48 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material		10	Dec 16, 2020	SYSTEM	(\$2,000.00)		
				11	Jan 4, 2021	SYSTEM	(\$2,000.00)		
				12	Jan 19, 2021	SYSTEM	(\$2,000.00)		
				13	Feb 2, 2021	SYSTEM	(\$2,000.00)		
	- Total						(\$8,000.00)		
	Material - Total							(\$8,000.00)	
	48 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	MaterialCredit		11	Jan 4, 2021	SYSTEM	\$2,000.00		
				12	Jan 19, 2021	SYSTEM	\$2,000.00		
				13	Feb 2, 2021	SYSTEM	\$2,000.00		
	- Total						\$6,000.00		
MaterialCredit - Total							\$6,000.00		
0940 - Total							(\$2,000.00)		
0960	B6 FLARED END SECTION	Material		10	Dec 16, 2020	SYSTEM	(\$2,050.00)		
				11	Jan 4, 2021	SYSTEM	(\$2,050.00)		
				12	Jan 19, 2021	SYSTEM	(\$2,050.00)		
				13	Feb 2, 2021	SYSTEM	(\$2,050.00)		
	- Total						(\$8,200.00)		
	Material - Total							(\$8,200.00)	
	B6 FLARED END SECTION	MaterialCredit		11	Jan 4, 2021	SYSTEM	\$2,050.00		
12				Jan 19, 2021	SYSTEM	\$2,050.00			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on February 3, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0960	B6 FLARED END SECTION	MaterialCredit		13	Feb 2, 2021	SYSTEM	\$2,050.00		
			- Total					\$6,150.00	
	MaterialCredit - Total							\$6,150.00	
	B6 FLARED END SECTION	Overrun	Overrun		8	Nov 17, 2020	SYSTEM	(\$1,025.00)	
					13	Feb 2, 2021	SYSTEM	\$1,025.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1025.00000 - 1025.00000, 'is applied (if non-zero).
				Overrun - Total				\$0.00	
	Overrun - Total							\$0.00	
0960 - Total							(\$2,050.00)		
0970	B8 FLARED END SECTION	Material		10	Dec 16, 2020	SYSTEM	(\$3,900.00)		
				11	Jan 4, 2021	SYSTEM	(\$7,800.00)		
				12	Jan 19, 2021	SYSTEM	(\$7,800.00)		
				13	Feb 2, 2021	SYSTEM	(\$7,800.00)		
			- Total					(\$27,300.00)	
	Material - Total							(\$27,300.00)	
	B8 FLARED END SECTION	MaterialCredit		11	Jan 4, 2021	SYSTEM	\$3,900.00		
				12	Jan 19, 2021	SYSTEM	\$7,800.00		
				13	Feb 2, 2021	SYSTEM	\$7,800.00		
			- Total					\$19,500.00	
	MaterialCredit - Total							\$19,500.00	
	B8 FLARED END SECTION	Overrun	Overrun		11	Jan 4, 2021	SYSTEM	\$1,950.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0038) overriding Payment Estimate Exception 74 on the current Payment Estimate. Material Insufficiency Quantity 4.000; Overrun Quantity Balance 1.00.
					11	Jan 4, 2021	SYSTEM	(\$1,950.00)	
					12	Jan 19, 2021	SYSTEM	(\$1,950.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				12	Jan 19, 2021	SYSTEM	\$1,950.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0052) overriding Payment Estimate Exception 58 on the current Payment Estimate. Material Insufficiency Quantity 4.000; Overrun Quantity Balance 1.00.	
Overrun - Total					\$0.00				
Overrun - Total							\$0.00		
0970 - Total							(\$7,800.00)		
1010	BEVELED PIPE END TREATMENT FOR 15 IN. OR ALLOWED SUBSTITUTE PIPE	Material		6	Oct 16, 2020	SYSTEM	(\$32,200.00)		
				7	Nov 3, 2020	SYSTEM	(\$44,850.00)		
				10	Dec 16, 2020	SYSTEM	(\$51,750.00)		
				11	Jan 4, 2021	SYSTEM	(\$55,200.00)		
				12	Jan 19, 2021	SYSTEM	(\$55,200.00)		
				13	Feb 2, 2021	SYSTEM	(\$55,200.00)		
			- Total					(\$294,400.00)	
	Material - Total							(\$294,400.00)	
BEVELED PIPE END TREATMENT FOR 15 IN. OR ALLOWED SUBSTITUTE PIPE	MaterialCredit		7	Nov 3, 2020	SYSTEM	\$32,200.00			
			8	Nov 17, 2020	SYSTEM	\$44,850.00			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on February 3, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
1010	BEVELED PIPE END TREATMENT FOR 15 IN. OR ALLOWED SUBSTITUTE PIPE	MaterialCredit		11	Jan 4, 2021	SYSTEM	\$51,750.00		
				12	Jan 19, 2021	SYSTEM	\$55,200.00		
				13	Feb 2, 2021	SYSTEM	\$55,200.00		
	- Total							\$239,200.00	
	MaterialCredit - Total							\$239,200.00	
	BEVELED PIPE END TREATMENT FOR 15 IN. OR ALLOWED SUBSTITUTE PIPE	Overrun	Overrun	11	Jan 4, 2021	SYSTEM	\$1,150.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0042) overriding Payment Estimate Exception 75 on the current Payment Estimate. Material Insufficiency Quantity 96.000; Overrun Quantity Balance 2.00.	
				11	Jan 4, 2021	SYSTEM	(\$1,150.00)		
				12	Jan 19, 2021	SYSTEM	(\$1,150.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.000000' is applied (if non-zero).	
				12	Jan 19, 2021	SYSTEM	\$1,150.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0056) overriding Payment Estimate Exception 59 on the current Payment Estimate. Material Insufficiency Quantity 96.000; Overrun Quantity Balance 2.00.	
	Overrun - Total							\$0.00	
Overrun - Total							\$0.00		
1010 - Total							(\$55,200.00)		
1020	BEVELED PIPE END TREATMENT FOR 18 IN. OR ALLOWED SUBSTITUTE PIPE	Material		6	Oct 16, 2020	SYSTEM	(\$10,000.00)		
				10	Dec 16, 2020	SYSTEM	(\$12,500.00)		
				11	Jan 4, 2021	SYSTEM	(\$13,750.00)		
				12	Jan 19, 2021	SYSTEM	(\$13,750.00)		
				13	Feb 2, 2021	SYSTEM	(\$13,750.00)		
	- Total							(\$63,750.00)	
	Material - Total							(\$63,750.00)	
	BEVELED PIPE END TREATMENT FOR 18 IN. OR ALLOWED SUBSTITUTE PIPE	MaterialCredit		7	Nov 3, 2020	SYSTEM	\$10,000.00		
				11	Jan 4, 2021	SYSTEM	\$12,500.00		
				12	Jan 19, 2021	SYSTEM	\$13,750.00		
13				Feb 2, 2021	SYSTEM	\$13,750.00			
- Total							\$50,000.00		
MaterialCredit - Total							\$50,000.00		
BEVELED PIPE END TREATMENT FOR 18 IN. OR ALLOWED SUBSTITUTE PIPE	Overrun	Overrun	11	Jan 4, 2021	SYSTEM	\$1,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0046) overriding Payment Estimate Exception 76 on the current Payment Estimate. Material Insufficiency Quantity 22.000; Overrun Quantity Balance 2.00.		
			11	Jan 4, 2021	SYSTEM	(\$1,250.00)			
			12	Jan 19, 2021	SYSTEM	(\$1,250.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.000000' is applied (if non-zero).		
			12	Jan 19, 2021	SYSTEM	\$1,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0059) overriding Payment Estimate Exception 60 on the current Payment Estimate. Material Insufficiency Quantity 22.000; Overrun Quantity Balance 2.00.		
Overrun - Total							\$0.00		
Overrun - Total							\$0.00		
1020 - Total							(\$13,750.00)		
1030	BEVELED PIPE END TREATMENT FOR 24 IN. OR ALLOWED SUBSTITUTE PIPE	Material		6	Oct 16, 2020	SYSTEM	(\$3,900.00)		
				- Total					



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on February 3, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1030	Material - Total						(\$3,900.00)	
	BEVELED PIPE END TREATMENT FOR 24 IN. OR ALLOWED SUBSTITUTE PIPE	MaterialCredit		7	Nov 3, 2020	SYSTEM	\$3,900.00	
				- Total			\$3,900.00	
	MaterialCredit - Total						\$3,900.00	
1030 - Total							\$0.00	
1040	BEVELED PIPE END TREATMENT FOR 36 IN. OR ALLOWED SUBSTITUTE PIPE	Material		6	Oct 16, 2020	SYSTEM	(\$1,580.00)	
				7	Nov 3, 2020	SYSTEM	(\$6,320.00)	
				- Total			(\$7,900.00)	
	Material - Total						(\$7,900.00)	
	BEVELED PIPE END TREATMENT FOR 36 IN. OR ALLOWED SUBSTITUTE PIPE	MaterialCredit		7	Nov 3, 2020	SYSTEM	\$1,580.00	
				8	Nov 17, 2020	SYSTEM	\$6,320.00	
				- Total			\$7,900.00	
	MaterialCredit - Total						\$7,900.00	
1040 - Total							\$0.00	
1200	ROCK DITCH CHECK	Material		2	Aug 17, 2020	SYSTEM	(\$483.00)	
				3	Sep 2, 2020	SYSTEM	(\$1,666.00)	
				4	Sep 16, 2020	SYSTEM	(\$2,443.00)	
				5	Oct 2, 2020	SYSTEM	(\$3,045.00)	
				6	Oct 16, 2020	SYSTEM	(\$14,805.00)	
				7	Nov 3, 2020	SYSTEM	(\$14,805.00)	
				- Total			(\$37,247.00)	
	Material - Total						(\$37,247.00)	
	ROCK DITCH CHECK	MaterialCredit		3	Sep 2, 2020	SYSTEM	\$483.00	
				4	Sep 16, 2020	SYSTEM	\$1,666.00	
				5	Oct 2, 2020	SYSTEM	\$2,443.00	
				6	Oct 16, 2020	SYSTEM	\$3,045.00	
				7	Nov 3, 2020	SYSTEM	\$14,805.00	
				8	Nov 17, 2020	SYSTEM	\$14,805.00	
				- Total			\$37,247.00	
	MaterialCredit - Total						\$37,247.00	
1200 - Total							\$0.00	
1220	TEMPORARY SEEDING AND MULCHING	Material		11	Jan 4, 2021	SYSTEM	(\$14,500.00)	
				- Total			(\$14,500.00)	
	Material - Total						(\$14,500.00)	
	TEMPORARY SEEDING AND MULCHING	MaterialCredit		12	Jan 19, 2021	SYSTEM	\$14,500.00	
				- Total			\$14,500.00	
	MaterialCredit - Total						\$14,500.00	
1220 - Total							\$0.00	
1230	SILT FENCE	Material		5	Oct 2, 2020	SYSTEM	(\$20,331.50)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on February 3, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1230		Material	- Total				(\$20,331.50)	
	Material - Total						(\$20,331.50)	
	SILT FENCE	MaterialCredit		6	Oct 16, 2020	SYSTEM	\$20,331.50	
			- Total				\$20,331.50	
	MaterialCredit - Total						\$20,331.50	
1230 - Total							\$0.00	
1250	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		7	Nov 3, 2020	SYSTEM	\$47,610.42	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$47,610.42	
	Construction Stockpile - Total						\$47,610.42	
1250 - Total							\$47,610.42	
1260	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		7	Nov 3, 2020	SYSTEM	\$11,680.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$11,680.00	
	Construction Stockpile - Total						\$11,680.00	
1260 - Total							\$11,680.00	
1270	MGS LONG SPAN GUARDRAIL SECTION	Construction Stockpile		7	Nov 3, 2020	SYSTEM	\$3,437.25	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$3,437.25	
	Construction Stockpile - Total						\$3,437.25	
1270 - Total							\$3,437.25	
1280	MGS END ANCHOR	Construction Stockpile		7	Nov 3, 2020	SYSTEM	\$532.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$532.00	
	Construction Stockpile - Total						\$532.00	
1280 - Total							\$532.00	
1290	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		7	Nov 3, 2020	SYSTEM	\$34,293.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$34,293.00	
	Construction Stockpile - Total						\$34,293.00	
1290 - Total							\$34,293.00	
1300	2.5 IN. PSST POST - 12 GA.	Construction Stockpile		7	Nov 3, 2020	SYSTEM	\$1,578.72	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$1,578.72	
	Construction Stockpile - Total						\$1,578.72	
1300 - Total							\$1,578.72	
1310	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile		7	Nov 3, 2020	SYSTEM	\$21,157.11	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$21,157.11	
	Construction Stockpile - Total						\$21,157.11	
1310 - Total							\$21,157.11	
1320	SH-FLAT SHEET	Construction Stockpile		7	Nov 3, 2020	SYSTEM	\$31.60	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$31.60	
	Construction Stockpile - Total						\$31.60	
1320 - Total							\$31.60	
1330	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile		7	Nov 3, 2020	SYSTEM	\$2,289.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$2,289.00	
	Construction Stockpile - Total						\$2,289.00	
1330 - Total							\$2,289.00	
Overall - Total							(\$399,530.73)	