



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on February 17, 2021

Pay Estimate Created Date: February 16, 2021

<b>Progress Estimate Number</b> 15	<b>Contract ID</b> 200515-F13 <b>Prime Contractor</b> Gerstner Electric, Inc.	<b>Pay Period Start</b> February 2, 2021 <b>Pay Period End</b> February 15, 2021	<b>Original Contract Amount</b> \$861,771.50 <b>Net Change Order Amount</b> \$18,360.27 <b>Current Contract Amount</b> \$880,131.77
---------------------------------------	--	---	---

Approval Date		By User
February 16, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	roberg5
February 16, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	vancef1
February 17, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 15, 2020	December 15, 2020	December 17, 2020	97.56%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 3, 2020	June 3, 2020	
Letting Date	May 15, 2020	May 15, 2020	
Notice to Proceed Date	July 6, 2020	July 6, 2020	
Open to Traffic Date			
Work Began Date	July 14, 2020	July 14, 2020	

Contract Total Pay For Estimate No. 15			
	This Estimate	Previous	To Date
200515-F13			
Total Posted Items Pay	\$0.00	\$858,635.58	\$858,635.58
Gross Item Adjustments	\$0.00	(\$275.30)	(\$275.30)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$0.00</b>	<b>\$858,360.28</b>	<b>\$858,360.28</b>

**Items Paid This Estimate Period**  
No Data Available

**Contract Adjustments This Estimate**  
No Contract Adjustments Exist on Contract

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3402	0040	COMPACTING EMBANKMENT	MaterialCredit			48	\$18.00	\$864.00
	0040	COMPACTING EMBANKMENT	Material			-48	\$18.00	(\$864.00)
	0080	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	MaterialCredit			1,716.3	\$10.00	\$17,163.00
	0080	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material			-1,716.3	\$10.00	(\$17,163.00)
	0100	TYPE A2 SHOULDER	MaterialCredit			251.4	\$51.75	\$13,009.95
	0100	TYPE A2 SHOULDER	Material			-251.4	\$51.75	(\$13,009.95)
	0120	MISC.	MaterialCredit			660	\$65.50	\$43,230.00
	0120	MISC.	Material			-660	\$65.50	(\$43,230.00)
	0140	CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)	MaterialCredit			704.6	\$63.40	\$44,671.64
	0140	CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)	Material			-704.6	\$63.40	(\$44,671.64)
	0150	CURB AND GUTTER TYPE A	MaterialCredit			306.5	\$40.50	\$12,413.25



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on February 17, 2021

Pay Estimate Created Date: February 16, 2021

<b>Progress Estimate Number</b> 15		<b>Contract ID</b> 200515-F13 <b>Prime Contractor</b> Gerstner Electric, Inc.		<b>Pay Period Start</b> February 2, 2021 <b>Pay Period End</b> February 15, 2021	<b>Original Contract Amount</b> \$861,771.50 <b>Net Change Order Amount</b> \$18,360.27 <b>Current Contract Amount</b> \$880,131.77			
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3402	0150	CURB AND GUTTER TYPE A	Material			-306.5	\$40.50	(\$12,413.25)
	0740	CONCRETE FOOTINGS, EMBEDDED	MaterialCredit			0.65	\$2,400.00	\$1,560.00
	0740	CONCRETE FOOTINGS, EMBEDDED	Material			-0.65	\$2,400.00	(\$1,560.00)
<b>Total</b>								<b>\$0.00</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on February 17, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3402	FAS S502(35)	Signal and lighting improvements	AF	FRANKLIN	at Route 185 and I-44 ramps in Sullivan

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
J6S3402	<b>Posted Item Pay</b>	\$0.00	\$858,635.58
	<b>Gross Item Adjustments</b>	\$0.00	(\$275.30)
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$858,360.28</b>
	<b>Incentive</b>	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on February 17, 2021

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6S3402, Item 2036000, Project Item Line Number 0040, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Soil too rocky for testing.	roberg5	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3402, Item 3040506, Project Item Line Number 0080, Material Set 304050696, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Moisture test results not provided by contractor.	roberg5	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3402, Item 4010150, Project Item Line Number 0100, Material Set 401015096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Issue with testing information provided by contractor. Contractor tester in discussion with materials to get Sample Record submitted.	roberg5	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3402, Item 4010150, Project Item Line Number 0100, Material Set 401015096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Issue with testing information provided by contractor. Contractor tester in discussion with materials to get Sample Record submitted.	roberg5	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3402, Item 4010150, Project Item Line Number 0100, Material Set 401015096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Issue with testing information provided by contractor. Contractor tester in discussion with materials to get Sample Record submitted.	roberg5	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3402, Item 4039905, Project Item Line Number 0120, Material Set 403990596, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Testing provided.	roberg5	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3402, Item 4039905, Project Item Line Number 0120, Material Set 403990596, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Testing provided.	roberg5	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3402, Item 5021310, Project Item Line Number 0140, Material Set 502131096, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Testing provided.	roberg5	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3402, Item 5021310, Project Item Line Number 0140, Material Set 502131096, Material 1057JMDAEC4.11 - Dowel Assemblies Epoxy Ctd Gr40 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Testing provided.	roberg5	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3402, Item 5021310, Project Item Line Number 0140, Material Set 502131096, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	Testing provided.	roberg5	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3402, Item 5021310, Project Item Line Number 0140, Material Set 502131096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Testing provided.	roberg5	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3402, Item 5021310, Project Item Line Number 0140, Material Set 502131096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Testing provided.	roberg5	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3402, Item 6091051, Project Item Line Number 0150, Material Set 609105196, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Testing provided.	roberg5	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3402, Item 6091051, Project Item Line Number 0150, Material Set 609105196, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Testing provided.	roberg5	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3402, Item 6091051, Project Item Line Number 0150, Material Set 609105196, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Testing provided.	roberg5	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6S3402, Item 9031010, Project Item Line Number 0740, Material Set 903101096, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Bag mix use okayed by Eric Burlaw. No testing available.	roberg5	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 17, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200515-F13	J6S3402	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$2,200.00	\$2,200.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$27,000.00	\$27,000.00
		0001	0030	2031000	CLASS A EXCAVATION	194.00	0.00	194.00	CUYD	194.00	\$33.60	\$6,518.40
		0001	0040	2036000	COMPACTING EMBANKMENT	48.00	0.00	48.00	CUYD	48.00	\$18.00	\$864.00
		0001	0050	2142000	FURNISHING ROCK FILL	175.00	0.00	175.00	CUYD	175.00	\$21.40	\$3,745.00
		0001	0060	2143000	PLACING ROCK FILL	175.00	0.00	175.00	CUYD	175.00	\$23.80	\$4,165.00
		0001	0070	2153000	SHAPING SLOPES, CLASS III	12.00	0.00	12.00	100F	12.00	\$1,400.00	\$16,800.00
		0001	0080	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	1,716.30	0.00	1,716.30	SQYD	1,716.30	\$10.00	\$17,163.00
		0001	0090	3049905	MISC.RIGID GEOGRID TO ENHANCE AGGREGATE OR ROCK BASE	660.50	0.00	660.50	SQYD	0.00	\$2.30	\$0.00
		0001	0100	4010150	TYPE A2 SHOULDER	251.40	0.00	251.40	SQYD	251.40	\$51.75	\$13,009.95
		0001	0110	4030109	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	103.70	20.01	123.71	TONS	123.71	\$246.00	\$30,432.66
		0001	0120	4039905	MISC.OPTIONAL PAVEMENT 10" PCCP	660.00	0.00	660.00	SQYD	660.00	\$65.50	\$43,230.00
		0001	0130	4071005	TACK COAT	97.00	0.00	97.00	GAL	97.00	\$25.45	\$2,468.65
		0001	0140	5021310	CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)	704.60	0.00	704.60	SQYD	704.60	\$63.40	\$44,671.64
		0001	0150	6091051	CURB AND GUTTER TYPE A	256.50	50.00	306.50	LF	306.50	\$40.50	\$12,413.25
		0001	0160	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.95	\$26,883.92	\$25,539.72
		0001	0170	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	6.00	0.00	6.00	EA	5.00	\$3,200.00	\$16,000.00
		0001	0180	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$88,264.99	\$88,264.99
		0001	0190	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	334.00	0.00	334.00	LF	334.00	\$24.00	\$8,016.00
		0001	0200	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	186.00	0.00	186.00	LF	186.00	\$24.00	\$4,464.00
		0001	0210	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	23.00	0.00	23.00	EA	23.00	\$325.00	\$7,475.00
		0001	0220	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	4.00	0.00	4.00	EA	4.00	\$300.00	\$1,200.00
		0001	0230	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	7.00	0.00	7.00	EA	7.00	\$625.00	\$4,375.00
		0001	0240	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	2.00	0.00	2.00	EA	2.00	\$650.00	\$1,300.00
		0001	0250	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,098.00	0.00	1,098.00	LF	1,098.00	\$0.75	\$823.50
		0001	0260	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	713.00	0.00	713.00	LF	713.00	\$0.75	\$534.75
		0001	0270	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	4,377.00	0.00	4,377.00	LF	4,377.00	\$0.25	\$1,094.25
		0001	0280	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	4,680.00	0.00	4,680.00	LF	4,680.00	\$0.25	\$1,170.00
		0001	0290	6207001	PAVEMENT MARKING REMOVAL	7,350.00	0.00	7,350.00	LF	7,350.00	\$0.75	\$5,512.50
		0001	0300	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	10.00	0.00	10.00	EA	10.00	\$125.00	\$1,250.00
		0001	0310	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	618.00	0.00	618.00	SQYD	618.00	\$8.00	\$4,944.00
		0001	0320	6240104A	SEPARATION GEOTEXTILE	660.50	0.00	660.50	SQYD	0.00	\$2.30	\$0.00
		0001	0330	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
		0001	0340	8052000A	SEEDING - WARM SEASON MIXTURES	1.00	0.00	1.00	ACRE	1.00	\$5,000.00	\$5,000.00
		0001	0350	8061005	ROCK DITCH CHECK	20.00	38.00	58.00	LF	58.00	\$75.00	\$4,350.00
		0001	0360	8061019	SILT FENCE	2,023.00	0.00	2,023.00	LF	273.00	\$3.50	\$955.50
		0001	0370	8064141	TYPE 4 EROSION CONTROL BLANKET	174.00	0.00	174.00	SQYD	174.00	\$7.00	\$1,218.00
		0010	0380	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	964.60	0.00	964.60	LF	964.60	\$28.00	\$27,008.80
		0010	0390	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	57.00	18.00	75.00	LF	75.00	\$38.00	\$2,850.00
		0010	0400	6061074	MGS HEIGHT AND BLOCK TRANSITION	3.00	0.00	3.00	EA	2.00	\$700.00	\$1,400.00
		0010	0410	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	1.00	\$1,200.00	\$1,200.00
		0010	0420	6063015	TYPE A CRASHWORTHY END TERMINAL	4.00	0.00	4.00	EA	4.00	\$2,950.00	\$11,800.00
		0010	0430	6066400	GUARDRAIL, RELOCATED AND MODIFIED	343.60	0.00	343.60	LF	343.60	\$18.00	\$6,184.80



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 17, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200515-F13	J6S3402	0030	0440	9020213	SIGNAL HEAD, TYPE 3S	4.00	0.00	4.00	EA	4.00	\$686.00	\$2,744.00
		0030	0450	9020513	SIGNAL HEAD, TYPE 3B	22.00	0.00	22.00	EA	22.00	\$823.00	\$18,106.00
		0030	0460	9020514	SIGNAL HEAD, TYPE 4B	3.00	0.00	3.00	EA	3.00	\$898.00	\$2,694.00
		0030	0470	9020833	SH-FLAT SHEET - SIGNAL SIGN	169.00	0.00	169.00	SQFT	169.00	\$28.40	\$4,799.60
		0030	0480	9020834	SIGNAL SIGN, MOUNTING HARDWARE	21.00	0.00	21.00	EA	21.00	\$114.00	\$2,394.00
		0030	0490	9022651	LUMINAIRE LED-A, 120 VOLT COMPATIBLE	12.00	0.00	12.00	EA	12.00	\$368.00	\$4,416.00
		0030	0500	9023145	POST, TYPE CL, 45 FT. ARM OR 13.7 M ARM	2.00	0.00	2.00	EA	2.00	\$8,823.00	\$17,646.00
		0030	0510	9023150	POST, TYPE CL, 50 FT. ARM OR 15.2 M ARM	1.00	0.00	1.00	EA	1.00	\$10,190.00	\$10,190.00
		0030	0520	9023155	POST, TYPE CL, 55 FT. ARM	3.00	0.00	3.00	EA	3.00	\$11,020.00	\$33,060.00
		0030	0530	9023450	POST, TYPE BL, LONGEST ARM 50 FT. OR 15.2 M	1.00	0.00	1.00	EA	1.00	\$12,497.00	\$12,497.00
		0030	0540	9023455	POST, TYPE BL, LONGEST ARM 55 FT.	1.00	0.00	1.00	EA	1.00	\$12,535.00	\$12,535.00
		0030	0550	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	2.00	0.00	2.00	EA	2.00	\$13,263.00	\$26,526.00
		0030	0560	9024975	VIDEO DETECTION SYSTEM	2.00	0.00	2.00	EA	2.00	\$20,990.00	\$41,980.00
		0030	0570	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	1,100.00	0.00	1,100.00	LF	971.00	\$6.65	\$6,457.15
		0030	0580	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	250.00	0.00	250.00	LF	240.00	\$11.00	\$2,640.00
		0030	0590	9027200	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	1,070.00	0.00	1,070.00	LF	869.00	\$18.85	\$16,380.65
		0030	0600	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	690.00	70.00	760.00	LF	760.00	\$2.45	\$1,862.00
		0030	0610	9028100	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	1,140.00	0.00	1,140.00	LF	1,140.00	\$0.55	\$627.00
		0030	0620	9028200A	CABLE, 1/0 AWG 1 CONDUCTOR, POWER	3,120.00	0.00	3,120.00	LF	3,120.00	\$3.15	\$9,828.00
		0030	0630	9028203	CABLE, 3 AWG 1 CONDUCTOR, POWER	190.00	0.00	190.00	LF	190.00	\$2.10	\$399.00
		0030	0640	9028302	CABLE, 12 AWG 2 CONDUCTOR	10,170.00	0.00	10,170.00	LF	10,170.00	\$0.85	\$8,644.50
		0030	0650	9028311	CABLE, 16 AWG 7 CONDUCTOR	9,070.00	0.00	9,070.00	LF	9,070.00	\$1.55	\$14,058.50
		0030	0660	9028621	POWER SUPPLY ASSEMBLY, TYPE-2 WITH 120V LIGHTING CONTROL CABINET	2.00	0.00	2.00	EA	2.00	\$12,495.00	\$24,990.00
		0030	0670	9028810	PULL BOX, PREFORMED CLASS 1	10.00	0.00	10.00	EA	9.00	\$876.00	\$7,884.00
		0030	0680	9028811	PULL BOX, PREFORMED CLASS 2	9.00	0.00	9.00	EA	8.00	\$1,226.00	\$9,808.00
		0030	0690	9028812	PULL BOX, PREFORMED CLASS 3	3.00	0.00	3.00	EA	3.00	\$1,600.00	\$4,800.00
		0030	0700	9029100	BASE, CONCRETE	32.00	1.92	33.92	CUYD	33.92	\$1,100.00	\$37,312.00
		0030	0710	9029901	MISC.FIBER MANAGEMENT TOOL	1.00	0.00	1.00	LS	1.00	\$500.00	\$500.00
		0030	0720	9029902	MISC.ATC TRAFFIC SIGNAL MONITOR	2.00	0.00	2.00	EA	2.00	\$2,985.00	\$5,970.00
		0030	0730	9029902	MISC.NETWORK CONNECTED SIGNAL MONITOR	2.00	0.00	2.00	EA	2.00	\$775.00	\$1,550.00
		0040	0740	9031010	CONCRETE FOOTINGS, EMBEDDED	0.65	0.00	0.65	CUYD	0.65	\$2,400.00	\$1,560.00
		0040	0750	9031220	PIPE POSTS	515.00	0.00	515.00	LB	515.00	\$6.00	\$3,090.00
		0040	0760	9031270A	2 IN. PSST POST - 12 GA.	8.25	0.00	8.25	LF	8.25	\$30.00	\$247.50
		0040	0770	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	3.00	0.00	3.00	LF	3.00	\$40.00	\$120.00
		0040	0780	9035069A	SHF-FLAT SHEET FLUORESCENT	45.00	0.00	45.00	SQFT	45.00	\$26.00	\$1,170.00
		0040	0790	9039902	MISC.REMOVE AND REPLACE GROUND MOUNT SIGN	1.00	0.00	1.00	EA	1.00	\$300.00	\$300.00
		0050	0800	9103700	CCTV CAMERA ASSEMBLY, INSTALLED	1.00	0.00	1.00	EA	1.00	\$1,065.00	\$1,065.00
		0050	0810	9103715	CCTV POLE FOUNDATION, 50 FT OR 15.2M MOUNTING HEIGHT, INSTALLED	1.00	0.00	1.00	EA	1.00	\$9,600.00	\$9,600.00
		0050	0820	9103745	CCTV POLE, 50 FT OR 15.2M MOUNTING HEIGHT, INSTALLED	1.00	0.00	1.00	EA	1.00	\$19,827.00	\$19,827.00
		0050	0830	9108816	PULL BOX, PREFORMED CLASS 5	2.00	0.00	2.00	EA	2.00	\$1,498.00	\$2,996.00
0050	0840	9109902	MISC.FIBER OPTIC FUSION SPLICE	20.00	0.00	20.00	EA	20.00	\$95.00	\$1,900.00		
0050	0850	9109902	MISC.FIBER OPTIC JUMPER	10.00	0.00	10.00	EA	0.00	\$23.00	\$0.00		
0050	0860	9109902	MISC.FIBER OPTIC PIGTAIL	16.00	0.00	16.00	EA	16.00	\$9.00	\$144.00		
0050	0870	9109902	MISC.INSTALL COMMUNICATION EQUIPMENT	2.00	0.00	2.00	EA	2.00	\$255.00	\$510.00		
0050	0880	9109902	MISC.WALL-MOUNTED INTERCONNECT CENTER	2.00	0.00	2.00	EA	2.00	\$432.00	\$864.00		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 17, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200515-F13	J6S3402	0050	0890	9109903	MISC.FIBER OPTIC CABLE, 24-STRAND, SINGLE MODE	1,710.00	0.00	1,710.00	LF	1,710.00	\$1.60	\$2,736.00
		0001	5001	6191000	PAVEMENT EDGE TREATMENT	0.00	2,012.70	2,012.70	LF	2,012.70	\$2.78	\$5,595.31
<b>Project J6S3402 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$858,635.57</b>
<b>200515-F13 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$858,635.57</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 17, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details for Construction Signs (if applicable).**

No Data Available





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on February 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
0040	COMPACTING EMBANKMENT	Material		4	Sep 2, 2020	SYSTEM	(\$864.00)				
				5	Sep 16, 2020	SYSTEM	(\$864.00)				
				6	Oct 1, 2020	SYSTEM	(\$864.00)				
				7	Oct 16, 2020	SYSTEM	(\$864.00)				
				8	Nov 2, 2020	SYSTEM	(\$864.00)				
				9	Nov 16, 2020	SYSTEM	(\$864.00)				
				10	Dec 2, 2020	SYSTEM	(\$864.00)				
				11	Dec 16, 2020	SYSTEM	(\$864.00)				
				12	Jan 4, 2021	SYSTEM	(\$864.00)				
				13	Jan 15, 2021	SYSTEM	(\$864.00)				
				14	Feb 2, 2021	SYSTEM	(\$864.00)				
				15	Feb 16, 2021	SYSTEM	(\$864.00)				
						<b>- Total</b>				<b>(\$10,368.00)</b>	
						<b>Material - Total</b>				<b>(\$10,368.00)</b>	
				COMPACTING EMBANKMENT	MaterialCredit		5	Sep 16, 2020	SYSTEM	\$864.00	
	6	Oct 1, 2020	SYSTEM			\$864.00					
	7	Oct 16, 2020	SYSTEM			\$864.00					
	8	Nov 2, 2020	SYSTEM			\$864.00					
	9	Nov 16, 2020	SYSTEM			\$864.00					
	10	Dec 2, 2020	SYSTEM			\$864.00					
	11	Dec 16, 2020	SYSTEM			\$864.00					
	12	Jan 4, 2021	SYSTEM			\$864.00					
	13	Jan 15, 2021	SYSTEM			\$864.00					
	14	Feb 2, 2021	SYSTEM			\$864.00					
	15	Feb 16, 2021	SYSTEM			\$864.00					
			<b>- Total</b>				<b>\$9,504.00</b>				
			<b>MaterialCredit - Total</b>				<b>\$9,504.00</b>				
	COMPACTING EMBANKMENT	Other Item Adjustment	MDPA			4	Sep 2, 2020	roberg5	\$864.00		
						<b>MDPA - Total</b>				<b>\$864.00</b>	
			<b>Other Item Adjustment - Total</b>				<b>\$864.00</b>				
			<b>0040 - Total</b>				<b>\$0.00</b>				
0050	FURNISHING ROCK FILL	Material		3	Aug 17, 2020	SYSTEM	(\$21.40)				
				4	Sep 2, 2020	SYSTEM	(\$3,745.00)				
				5	Sep 16, 2020	SYSTEM	(\$3,745.00)				
				6	Oct 1, 2020	SYSTEM	(\$3,745.00)				



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on February 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
0050	FURNISHING ROCK FILL	Material		7	Oct 16, 2020	SYSTEM	(\$3,745.00)			
			<b>- Total</b>						(\$15,001.40)	
	<b>Material - Total</b>							(\$15,001.40)		
	FURNISHING ROCK FILL	MaterialCredit		4	Sep 2, 2020	SYSTEM	\$21.40			
				5	Sep 16, 2020	SYSTEM	\$3,745.00			
				6	Oct 1, 2020	SYSTEM	\$3,745.00			
				7	Oct 16, 2020	SYSTEM	\$3,745.00			
				8	Nov 2, 2020	SYSTEM	\$3,745.00			
	<b>- Total</b>						\$15,001.40			
	<b>MaterialCredit - Total</b>							\$15,001.40		
	FURNISHING ROCK FILL	Other Item Adjustment	MDPA	3	Aug 17, 2020	roberg5	\$21.40			
				4	Sep 2, 2020	roberg5	\$3,723.60			
				8	Nov 2, 2020	roberg5	(\$3,745.00)	Material backup entered. Correcting for system adjustment.		
	<b>MDPA - Total</b>						\$0.00			
	<b>Other Item Adjustment - Total</b>							\$0.00		
<b>0050 - Total</b>							\$0.00			
0080	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		3	Aug 17, 2020	SYSTEM	(\$9,544.00)			
				4	Sep 2, 2020	SYSTEM	(\$17,163.00)			
				5	Sep 16, 2020	SYSTEM	(\$17,163.00)			
				6	Oct 1, 2020	SYSTEM	(\$17,163.00)			
				7	Oct 16, 2020	SYSTEM	(\$17,163.00)			
				8	Nov 2, 2020	SYSTEM	(\$17,163.00)			
				9	Nov 16, 2020	SYSTEM	(\$17,163.00)			
				10	Dec 2, 2020	SYSTEM	(\$17,163.00)			
				11	Dec 16, 2020	SYSTEM	(\$17,163.00)			
				12	Jan 4, 2021	SYSTEM	(\$17,163.00)			
				13	Jan 15, 2021	SYSTEM	(\$17,163.00)			
				14	Feb 2, 2021	SYSTEM	(\$17,163.00)			
				15	Feb 16, 2021	SYSTEM	(\$17,163.00)			
			<b>- Total</b>						(\$215,500.00)	
			<b>Material - Total</b>							(\$215,500.00)
TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	MaterialCredit		4	Sep 2, 2020	SYSTEM	\$9,544.00				
			5	Sep 16, 2020	SYSTEM	\$17,163.00				
			6	Oct 1, 2020	SYSTEM	\$17,163.00				
			7	Oct 16, 2020	SYSTEM	\$17,163.00				
			8	Nov 2, 2020	SYSTEM	\$17,163.00				



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on February 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
0080	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	MaterialCredit		9	Nov 16, 2020	SYSTEM	\$17,163.00					
				10	Dec 2, 2020	SYSTEM	\$17,163.00					
				11	Dec 16, 2020	SYSTEM	\$17,163.00					
				12	Jan 4, 2021	SYSTEM	\$17,163.00					
				13	Jan 15, 2021	SYSTEM	\$17,163.00					
				14	Feb 2, 2021	SYSTEM	\$17,163.00					
				15	Feb 16, 2021	SYSTEM	\$17,163.00					
				<b>- Total</b>							<b>\$198,337.00</b>	
				<b>MaterialCredit - Total</b>							<b>\$198,337.00</b>	
					TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Other Item Adjustment	MDPA	3	Aug 17, 2020	roberg5	\$9,544.00	
								4	Sep 2, 2020	roberg5	\$7,619.00	
								<b>MDPA - Total</b>				
				<b>Other Item Adjustment - Total</b>							<b>\$17,163.00</b>	
				<b>0080 - Total</b>							<b>\$0.00</b>	
				0100	TYPE A2 SHOULDER	Material		3	Aug 17, 2020	SYSTEM	(\$13,009.95)	
4	Sep 2, 2020	SYSTEM	(\$13,009.95)									
5	Sep 16, 2020	SYSTEM	(\$13,009.95)									
6	Oct 1, 2020	SYSTEM	(\$13,009.95)									
7	Oct 16, 2020	SYSTEM	(\$13,009.95)									
8	Nov 2, 2020	SYSTEM	(\$13,009.95)									
9	Nov 16, 2020	SYSTEM	(\$13,009.95)									
10	Dec 2, 2020	SYSTEM	(\$13,009.95)									
11	Dec 16, 2020	SYSTEM	(\$13,009.95)									
12	Jan 4, 2021	SYSTEM	(\$13,009.95)									
13	Jan 15, 2021	SYSTEM	(\$13,009.95)									
14	Feb 2, 2021	SYSTEM	(\$13,009.95)									
15	Feb 16, 2021	SYSTEM	(\$13,009.95)									
<b>- Total</b>								<b>(\$169,129.35)</b>				
<b>Material - Total</b>								<b>(\$169,129.35)</b>				
	TYPE A2 SHOULDER	MaterialCredit		4	Sep 2, 2020	SYSTEM	\$13,009.95					
				5	Sep 16, 2020	SYSTEM	\$13,009.95					
				6	Oct 1, 2020	SYSTEM	\$13,009.95					
				7	Oct 16, 2020	SYSTEM	\$13,009.95					
				8	Nov 2, 2020	SYSTEM	\$13,009.95					
				9	Nov 16, 2020	SYSTEM	\$13,009.95					



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on February 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
0100	TYPE A2 SHOULDER	MaterialCredit		10	Dec 2, 2020	SYSTEM	\$13,009.95					
				11	Dec 16, 2020	SYSTEM	\$13,009.95					
				12	Jan 4, 2021	SYSTEM	\$13,009.95					
				13	Jan 15, 2021	SYSTEM	\$13,009.95					
				14	Feb 2, 2021	SYSTEM	\$13,009.95					
				15	Feb 16, 2021	SYSTEM	\$13,009.95					
	<b>- Total</b>							<b>\$156,119.40</b>				
	<b>MaterialCredit - Total</b>							<b>\$156,119.40</b>				
	TYPE A2 SHOULDER	Other Item Adjustment		MDPA	3	Aug 17, 2020	roberg5	\$13,009.95				
					<b>MDPA - Total</b>							<b>\$13,009.95</b>
	<b>Other Item Adjustment - Total</b>							<b>\$13,009.95</b>				
	<b>0100 - Total</b>							<b>\$0.00</b>				
	0110	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	Other Item Adjustment	ACAD	5	Sep 16, 2020	roberg5	(\$31.70)	Date Range Placed : 9/1/20 - 9/15/20 Mix ID: SP125 19-65 Tonnage: 123.71 Base Index: 401.25 Current Index: 395 Difference: -6.25 Total Adjustment: (\$31.70) Virgin AC%: 4.1			
					<b>ACAD - Total</b>							<b>(\$31.70)</b>
		<b>Other Item Adjustment - Total</b>							<b>(\$31.70)</b>			
		ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	Overrun		Overrun	5	Sep 16, 2020	SYSTEM	(\$4,922.46)			
8						Nov 2, 2020	SYSTEM	\$4,922.46	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',246.00000 - 246.00000, 'is applied (if non-zero).			
<b>Overrun - Total</b>							<b>\$0.00</b>					
<b>Overrun - Total</b>							<b>\$0.00</b>					
<b>0110 - Total</b>							<b>(\$31.70)</b>					
0120	MISC. OPTIONAL PAVEMENT 10" PCCP	Material		3	Aug 17, 2020	SYSTEM	(\$19,604.15)					
				4	Sep 2, 2020	SYSTEM	(\$43,230.00)					
				5	Sep 16, 2020	SYSTEM	(\$43,230.00)					
				6	Oct 1, 2020	SYSTEM	(\$43,230.00)					
				7	Oct 16, 2020	SYSTEM	(\$43,230.00)					
				8	Nov 2, 2020	SYSTEM	(\$43,230.00)					
				9	Nov 16, 2020	SYSTEM	(\$43,230.00)					
				10	Dec 2, 2020	SYSTEM	(\$43,230.00)					
				11	Dec 16, 2020	SYSTEM	(\$43,230.00)					
				12	Jan 4, 2021	SYSTEM	(\$43,230.00)					
				13	Jan 15, 2021	SYSTEM	(\$43,230.00)					
				14	Feb 2, 2021	SYSTEM	(\$43,230.00)					
				15	Feb 16, 2021	SYSTEM	(\$43,230.00)					
				<b>- Total</b>							<b>(\$538,364.15)</b>	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on February 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
0120	<b>Material - Total</b>						<b>(\$538,364.15)</b>			
	MISC. OPTIONAL PAVEMENT 10" PCCP	MaterialCredit		4	Sep 2, 2020	SYSTEM	\$19,604.15			
			5	Sep 16, 2020	SYSTEM	\$43,230.00				
			6	Oct 1, 2020	SYSTEM	\$43,230.00				
			7	Oct 16, 2020	SYSTEM	\$43,230.00				
			8	Nov 2, 2020	SYSTEM	\$43,230.00				
			9	Nov 16, 2020	SYSTEM	\$43,230.00				
			10	Dec 2, 2020	SYSTEM	\$43,230.00				
			11	Dec 16, 2020	SYSTEM	\$43,230.00				
			12	Jan 4, 2021	SYSTEM	\$43,230.00				
			13	Jan 15, 2021	SYSTEM	\$43,230.00				
			14	Feb 2, 2021	SYSTEM	\$43,230.00				
			15	Feb 16, 2021	SYSTEM	\$43,230.00				
			<b>- Total</b>						<b>\$495,134.15</b>	
			<b>MaterialCredit - Total</b>						<b>\$495,134.15</b>	
			MISC. OPTIONAL PAVEMENT 10" PCCP	Other Item Adjustment	MDPA	3	Aug 17, 2020	roberg5	\$19,604.15	
	4	Sep 2, 2020				roberg5	\$23,625.85			
	<b>MDPA - Total</b>						<b>\$43,230.00</b>			
	<b>Other Item Adjustment - Total</b>						<b>\$43,230.00</b>			
0120 - Total							\$0.00			
0130	TACK COAT	Material		5	Sep 16, 2020	SYSTEM	(\$2,468.65)			
	<b>- Total</b>						<b>(\$2,468.65)</b>			
	<b>Material - Total</b>						<b>(\$2,468.65)</b>			
	TACK COAT	MaterialCredit		6	Oct 1, 2020	SYSTEM	\$2,468.65			
	<b>- Total</b>						<b>\$2,468.65</b>			
	<b>MaterialCredit - Total</b>						<b>\$2,468.65</b>			
	TACK COAT	Other Item Adjustment	MDPA	5	Sep 16, 2020	roberg5	\$2,468.65	Material backup not entered.		
				6	Oct 1, 2020	roberg5	(\$2,468.65)	Material Backup entered. Item previously paid. This corrects for system adjustment.		
	<b>MDPA - Total</b>						<b>\$0.00</b>			
	<b>Other Item Adjustment - Total</b>						<b>\$0.00</b>			
0130 - Total							\$0.00			
0140	CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)	Material		3	Aug 17, 2020	SYSTEM	(\$25,594.58)			
			4	Sep 2, 2020	SYSTEM	(\$44,671.64)				
			5	Sep 16, 2020	SYSTEM	(\$44,671.64)				
			6	Oct 1, 2020	SYSTEM	(\$44,671.64)				
			7	Oct 16, 2020	SYSTEM	(\$44,671.64)				
			8	Nov 2, 2020	SYSTEM	(\$44,671.64)				



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on February 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
0140	CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)	Material		9	Nov 16, 2020	SYSTEM	(\$44,671.64)					
				10	Dec 2, 2020	SYSTEM	(\$44,671.64)					
				11	Dec 16, 2020	SYSTEM	(\$44,671.64)					
				12	Jan 4, 2021	SYSTEM	(\$44,671.64)					
				13	Jan 15, 2021	SYSTEM	(\$44,671.64)					
				14	Feb 2, 2021	SYSTEM	(\$44,671.64)					
				15	Feb 16, 2021	SYSTEM	(\$44,671.64)					
				<b>- Total</b>							<b>(\$561,654.26)</b>	
				<b>Material - Total</b>							<b>(\$561,654.26)</b>	
					CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)	MaterialCredit		4	Sep 2, 2020	SYSTEM	\$25,594.58	
								5	Sep 16, 2020	SYSTEM	\$44,671.64	
								6	Oct 1, 2020	SYSTEM	\$44,671.64	
								7	Oct 16, 2020	SYSTEM	\$44,671.64	
								8	Nov 2, 2020	SYSTEM	\$44,671.64	
								9	Nov 16, 2020	SYSTEM	\$44,671.64	
10	Dec 2, 2020	SYSTEM	\$44,671.64									
11	Dec 16, 2020	SYSTEM	\$44,671.64									
12	Jan 4, 2021	SYSTEM	\$44,671.64									
13	Jan 15, 2021	SYSTEM	\$44,671.64									
14	Feb 2, 2021	SYSTEM	\$44,671.64									
15	Feb 16, 2021	SYSTEM	\$44,671.64									
<b>- Total</b>								<b>\$516,982.62</b>				
<b>MaterialCredit - Total</b>								<b>\$516,982.62</b>				
	CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)	Other Item Adjustment	MDPA					3	Aug 17, 2020	roberg5	\$25,594.58	
				4	Sep 2, 2020	roberg5	\$19,077.06					
				<b>MDPA - Total</b>							<b>\$44,671.64</b>	
<b>Other Item Adjustment - Total</b>							<b>\$44,671.64</b>					
<b>0140 - Total</b>							<b>\$0.00</b>					
0150	CURB AND GUTTER TYPE A	Material		3	Aug 17, 2020	SYSTEM	(\$4,576.50)					
				4	Sep 2, 2020	SYSTEM	(\$12,413.25)					
				5	Sep 16, 2020	SYSTEM	(\$12,413.25)					
				6	Oct 1, 2020	SYSTEM	(\$12,413.25)					
				7	Oct 16, 2020	SYSTEM	(\$12,413.25)					
				8	Nov 2, 2020	SYSTEM	(\$12,413.25)					
				9	Nov 16, 2020	SYSTEM	(\$12,413.25)					



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on February 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
0150	CURB AND GUTTER TYPE A	Material		10	Dec 2, 2020	SYSTEM	(\$12,413.25)				
				11	Dec 16, 2020	SYSTEM	(\$12,413.25)				
				12	Jan 4, 2021	SYSTEM	(\$12,413.25)				
				13	Jan 15, 2021	SYSTEM	(\$12,413.25)				
				14	Feb 2, 2021	SYSTEM	(\$12,413.25)				
				15	Feb 16, 2021	SYSTEM	(\$12,413.25)				
			<b>- Total</b>							<b>(\$153,535.50)</b>	
			<b>Material - Total</b>							<b>(\$153,535.50)</b>	
				CURB AND GUTTER TYPE A	MaterialCredit		4	Sep 2, 2020	SYSTEM	\$4,576.50	
						5	Sep 16, 2020	SYSTEM	\$12,413.25		
						6	Oct 1, 2020	SYSTEM	\$12,413.25		
						7	Oct 16, 2020	SYSTEM	\$12,413.25		
						8	Nov 2, 2020	SYSTEM	\$12,413.25		
						9	Nov 16, 2020	SYSTEM	\$12,413.25		
						10	Dec 2, 2020	SYSTEM	\$12,413.25		
	11	Dec 16, 2020	SYSTEM			\$12,413.25					
	12	Jan 4, 2021	SYSTEM			\$12,413.25					
	13	Jan 15, 2021	SYSTEM			\$12,413.25					
	14	Feb 2, 2021	SYSTEM			\$12,413.25					
	15	Feb 16, 2021	SYSTEM			\$12,413.25					
	<b>- Total</b>							<b>\$141,122.25</b>			
<b>MaterialCredit - Total</b>							<b>\$141,122.25</b>				
	CURB AND GUTTER TYPE A	Other Item Adjustment	MDPA			3	Aug 17, 2020	roberg5	\$4,576.50		
				4	Sep 2, 2020	roberg5	\$7,836.75				
	<b>MDPA - Total</b>							<b>\$12,413.25</b>			
<b>Other Item Adjustment - Total</b>							<b>\$12,413.25</b>				
	CURB AND GUTTER TYPE A	Overrun	Overrun	4	Sep 2, 2020	SYSTEM	(\$2,025.00)				
				4	Sep 2, 2020	SYSTEM	\$2,025.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 33 on the current Payment Estimate.			
				4	Sep 3, 2020	roberg5	(\$2,025.00)				
				5	Sep 16, 2020	SYSTEM	(\$2,025.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
				5	Sep 16, 2020	SYSTEM	\$2,025.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 47 on the current Payment Estimate.			
				6	Oct 1, 2020	SYSTEM	(\$2,025.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
				6	Oct 1, 2020	SYSTEM	\$2,025.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 38 on the current Payment Estimate.			
				7	Oct 16, 2020	SYSTEM	(\$2,025.00)	Averaged Price Adjustment from this item on all previous payment			



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on February 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
0150	CURB AND GUTTER TYPE A	Overrun	Overrun		2020			estimates of '0.00000' is applied (if non-zero).			
				7	Oct 16, 2020	SYSTEM	\$2,025.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 37 on the current Payment Estimate.			
				8	Nov 3, 2020	roberg5	\$2,025.00	Correcting for system not paying overrun after change order processed.			
				<b>Overrun - Total</b>						\$0.00	
				<b>Overrun - Total</b>						\$0.00	
<b>0150 - Total</b>							\$0.00				
0200	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	Material		9	Nov 16, 2020	SYSTEM	(\$4,464.00)				
				10	Dec 2, 2020	SYSTEM	(\$4,464.00)				
			<b>- Total</b>						(\$8,928.00)		
	<b>Material - Total</b>						(\$8,928.00)				
	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	MaterialCredit		10	Dec 2, 2020	SYSTEM	\$4,464.00				
				11	Dec 16, 2020	SYSTEM	\$4,464.00				
			<b>- Total</b>						\$8,928.00		
	<b>MaterialCredit - Total</b>						\$8,928.00				
	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	Other Item Adjustment	MDPA		9	Nov 16, 2020	roberg5	\$4,464.00	Sample Record cannot be entered until Materials adds product on approved list.		
					11	Dec 16, 2020	roberg5	(\$4,464.00)	Correct system adjustment after reflectivity testing results entered.		
				<b>MDPA - Total</b>						\$0.00	
<b>Other Item Adjustment - Total</b>						\$0.00					
<b>0200 - Total</b>							\$0.00				
0270	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		6	Oct 1, 2020	SYSTEM	(\$382.50)				
				7	Oct 16, 2020	SYSTEM	(\$1,094.25)				
			<b>- Total</b>						(\$1,476.75)		
	<b>Material - Total</b>						(\$1,476.75)				
	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	MaterialCredit		7	Oct 16, 2020	SYSTEM	\$382.50				
				8	Nov 2, 2020	SYSTEM	\$1,094.25				
			<b>- Total</b>						\$1,476.75		
	<b>MaterialCredit - Total</b>						\$1,476.75				
	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	MDPA		6	Oct 1, 2020	roberg5	\$382.50	Material backup not entered.		
					7	Oct 16, 2020	roberg5	\$711.75	Incorrect paint cert submitted		
					8	Nov 3, 2020	roberg5	(\$1,094.25)	Material backup supplied. Correcting for system adjustment.		
<b>MDPA - Total</b>						\$0.00					
<b>Other Item Adjustment - Total</b>						\$0.00					
<b>0270 - Total</b>							\$0.00				
0280	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		6	Oct 1, 2020	SYSTEM	(\$1,170.00)				
				7	Oct 16, 2020	SYSTEM	(\$1,170.00)				
			<b>- Total</b>						(\$2,340.00)		
	<b>Material - Total</b>						(\$2,340.00)				
	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	MaterialCredit		7	Oct 16, 2020	SYSTEM	\$1,170.00				
			8	Nov 2, 2020	SYSTEM	\$1,170.00					
<b>- Total</b>						\$2,340.00					





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on February 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0280	<b>MaterialCredit - Total</b>							<b>\$2,340.00</b>	
	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	MDPA	6	Oct 1, 2020	roberg5	\$1,170.00	Material backup not entered.	
				8	Nov 3, 2020	roberg5	(\$1,170.00)	Material backup supplied. Correcting for system adjustment.	
	<b>MDPA - Total</b>						<b>\$0.00</b>		
	<b>Other Item Adjustment - Total</b>							<b>\$0.00</b>	
0280	<b>- Total</b>							<b>\$0.00</b>	
0340	SEEDING - WARM SEASON MIXTURES	Material		5	Sep 16, 2020	SYSTEM	(\$5,000.00)		
				6	Oct 1, 2020	SYSTEM	(\$5,000.00)		
				7	Oct 16, 2020	SYSTEM	(\$5,000.00)		
				8	Nov 2, 2020	SYSTEM	(\$5,000.00)		
				9	Nov 16, 2020	SYSTEM	(\$5,000.00)		
	<b>- Total</b>						<b>(\$25,000.00)</b>		
	<b>Material - Total</b>							<b>(\$25,000.00)</b>	
	SEEDING - WARM SEASON MIXTURES	MaterialCredit		6	Oct 1, 2020	SYSTEM	\$5,000.00		
				7	Oct 16, 2020	SYSTEM	\$5,000.00		
				8	Nov 2, 2020	SYSTEM	\$5,000.00		
				9	Nov 16, 2020	SYSTEM	\$5,000.00		
				10	Dec 2, 2020	SYSTEM	\$5,000.00		
	<b>- Total</b>						<b>\$25,000.00</b>		
	<b>MaterialCredit - Total</b>							<b>\$25,000.00</b>	
	SEEDING - WARM SEASON MIXTURES	Other Item Adjustment	MDPA	5	Sep 16, 2020	roberg5	\$5,000.00	Material Backup not entered.	
				10	Dec 2, 2020	roberg5	(\$4,000.00)	Material backup entered.	
	<b>MDPA - Total</b>						<b>\$1,000.00</b>		
	SEEDING - WARM SEASON MIXTURES		PPPS	5	Sep 16, 2020	roberg5	(\$1,000.00)	20% deduction until seed grown is observed.	
	<b>PPPS - Total</b>						<b>(\$1,000.00)</b>		
	<b>Other Item Adjustment - Total</b>							<b>\$0.00</b>	
0340	<b>- Total</b>							<b>\$0.00</b>	
0350	ROCK DITCH CHECK	Material		2	Aug 3, 2020	SYSTEM	(\$4,350.00)		
				3	Aug 17, 2020	SYSTEM	(\$4,350.00)		
				4	Sep 2, 2020	SYSTEM	(\$4,350.00)		
				5	Sep 16, 2020	SYSTEM	(\$4,350.00)		
				6	Oct 1, 2020	SYSTEM	(\$4,350.00)		
				7	Oct 16, 2020	SYSTEM	(\$4,350.00)		
			<b>- Total</b>						<b>(\$26,100.00)</b>
	<b>Material - Total</b>							<b>(\$26,100.00)</b>	
	ROCK DITCH CHECK	MaterialCredit		3	Aug 17, 2020	SYSTEM	\$4,350.00		
				4	Sep 2, 2020	SYSTEM	\$4,350.00		
				5	Sep 16, 2020	SYSTEM	\$4,350.00		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on February 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0350	ROCK DITCH CHECK	MaterialCredit			2020				
				6	Oct 1, 2020	SYSTEM	\$4,350.00		
				7	Oct 16, 2020	SYSTEM	\$4,350.00		
				8	Nov 2, 2020	SYSTEM	\$4,350.00		
				<b>- Total</b>			\$26,100.00		
	<b>MaterialCredit - Total</b>							\$26,100.00	
	ROCK DITCH CHECK	Other Item Adjustment	MDPA	2	Aug 3, 2020	roberg5	\$4,350.00	Material backup not entered into system.	
				8	Nov 2, 2020	roberg5	(\$4,350.00)	Material backup entered. Correcting for system adjustment.	
				<b>MDPA - Total</b>			\$0.00		
	<b>Other Item Adjustment - Total</b>							\$0.00	
<b>0350 - Total</b>							\$0.00		
0360	SILT FENCE	Material		2	Aug 3, 2020	SYSTEM	(\$955.50)		
				3	Aug 17, 2020	SYSTEM	(\$955.50)		
				4	Sep 2, 2020	SYSTEM	(\$955.50)		
				5	Sep 16, 2020	SYSTEM	(\$955.50)		
				6	Oct 1, 2020	SYSTEM	(\$955.50)		
				7	Oct 16, 2020	SYSTEM	(\$955.50)		
							<b>- Total</b>		
	<b>Material - Total</b>							(\$5,733.00)	
	SILT FENCE	MaterialCredit		3	Aug 17, 2020	SYSTEM	\$955.50		
				4	Sep 2, 2020	SYSTEM	\$955.50		
				5	Sep 16, 2020	SYSTEM	\$955.50		
				6	Oct 1, 2020	SYSTEM	\$955.50		
				7	Oct 16, 2020	SYSTEM	\$955.50		
				8	Nov 2, 2020	SYSTEM	\$955.50		
				<b>- Total</b>			\$5,733.00		
	<b>MaterialCredit - Total</b>							\$5,733.00	
	SILT FENCE	Other Item Adjustment	MDPA	2	Aug 3, 2020	roberg5	\$955.50	Material backup not entered into system.	
8				Nov 2, 2020	roberg5	(\$955.50)	Material backup entered. Correcting for system adjustment.		
			<b>MDPA - Total</b>			\$0.00			
<b>Other Item Adjustment - Total</b>							\$0.00		
<b>0360 - Total</b>							\$0.00		
0370	TYPE 4 EROSION CONTROL BLANKET	Other Item Adjustment		PPPS	5	Sep 16, 2020	roberg5	(\$243.60)	Withholding 20% of total until seed growth is observed.
	<b>PPPS - Total</b>							(\$243.60)	
<b>Other Item Adjustment - Total</b>							(\$243.60)		
<b>0370 - Total</b>							(\$243.60)		
0380	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material		3	Aug 17, 2020	SYSTEM	(\$10,150.00)		
				4	Sep 2, 2020	SYSTEM	(\$27,008.80)		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on February 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0380	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material		5	Sep 16, 2020	SYSTEM	(\$27,008.80)		
			<b>- Total</b>						<b>(\$64,167.60)</b>
	<b>Material - Total</b>							<b>(\$64,167.60)</b>	
	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	MaterialCredit		4	Sep 2, 2020	SYSTEM	\$10,150.00		
				5	Sep 16, 2020	SYSTEM	\$27,008.80		
				6	Oct 1, 2020	SYSTEM	\$27,008.80		
			<b>- Total</b>						<b>\$64,167.60</b>
	<b>MaterialCredit - Total</b>							<b>\$64,167.60</b>	
	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Other Item Adjustment	MDPA	3	Aug 17, 2020	roberg5	\$10,150.00		
				4	Sep 2, 2020	roberg5	\$16,858.80		
				6	Oct 1, 2020	roberg5	(\$27,008.80)	Material Backup entered. Item previously paid. This corrects for system adjustment.	
				<b>MDPA - Total</b>					
	<b>Other Item Adjustment - Total</b>							<b>\$0.00</b>	
	<b>0380 - Total</b>							<b>\$0.00</b>	
0390	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	Material		4	Sep 2, 2020	SYSTEM	(\$2,850.00)		
				5	Sep 16, 2020	SYSTEM	(\$2,850.00)		
			<b>- Total</b>						<b>(\$5,700.00)</b>
	<b>Material - Total</b>							<b>(\$5,700.00)</b>	
	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	MaterialCredit		5	Sep 16, 2020	SYSTEM	\$2,850.00		
				6	Oct 1, 2020	SYSTEM	\$2,850.00		
			<b>- Total</b>						<b>\$5,700.00</b>
	<b>MaterialCredit - Total</b>							<b>\$5,700.00</b>	
	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	Other Item Adjustment	MDPA	4	Sep 2, 2020	roberg5	\$2,850.00		
				6	Oct 1, 2020	roberg5	(\$2,166.00)	Material Backup entered. Item previously paid. This corrects for system adjustment.	
	<b>MDPA - Total</b>						<b>\$684.00</b>		
	<b>Other Item Adjustment - Total</b>							<b>\$684.00</b>	
	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	Overrun	Overrun	4	Sep 2, 2020	SYSTEM	(\$684.00)		
				4	Sep 2, 2020	SYSTEM	\$684.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 34 on the current Payment Estimate.	
4				Sep 3, 2020	roberg5	(\$684.00)			
5				Sep 16, 2020	SYSTEM	(\$684.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
5				Sep 16, 2020	SYSTEM	\$684.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 48 on the current Payment Estimate.		
6				Oct 1, 2020	SYSTEM	(\$684.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
8				Nov 2, 2020	SYSTEM	\$684.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',38.00000 - 38.00000, 'is applied (if non-zero).		
<b>Overrun - Total</b>						<b>(\$684.00)</b>			
<b>Overrun - Total</b>							<b>(\$684.00)</b>		
<b>0390 - Total</b>							<b>\$0.00</b>		
0410	MGS END ANCHOR	Material		3	Aug 17, 2020	SYSTEM	(\$1,200.00)		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on February 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0410	MGS END ANCHOR	Material		4	Sep 2, 2020	SYSTEM	(\$1,200.00)		
				5	Sep 16, 2020	SYSTEM	(\$1,200.00)		
	<b>- Total</b>							<b>(\$3,600.00)</b>	
	<b>Material - Total</b>							<b>(\$3,600.00)</b>	
	MGS END ANCHOR	MaterialCredit			4	Sep 2, 2020	SYSTEM	\$1,200.00	
					5	Sep 16, 2020	SYSTEM	\$1,200.00	
					6	Oct 1, 2020	SYSTEM	\$1,200.00	
	<b>- Total</b>							<b>\$3,600.00</b>	
	<b>MaterialCredit - Total</b>							<b>\$3,600.00</b>	
	MGS END ANCHOR	Other Item Adjustment		MDPA	3	Aug 17, 2020	roberg5	\$1,200.00	
					6	Oct 1, 2020	roberg5	(\$1,200.00)	Material Backup entered. Item previously paid. This corrects for system adjustment.
	<b>MDPA - Total</b>							<b>\$0.00</b>	
	<b>Other Item Adjustment - Total</b>							<b>\$0.00</b>	
	<b>0410 - Total</b>							<b>\$0.00</b>	
0420	TYPE A CRASHWORTHY END TERMINAL	Material		3	Aug 17, 2020	SYSTEM	(\$2,950.00)		
				4	Sep 2, 2020	SYSTEM	(\$11,800.00)		
				5	Sep 16, 2020	SYSTEM	(\$11,800.00)		
	<b>- Total</b>							<b>(\$26,550.00)</b>	
	<b>Material - Total</b>							<b>(\$26,550.00)</b>	
	TYPE A CRASHWORTHY END TERMINAL	MaterialCredit			4	Sep 2, 2020	SYSTEM	\$2,950.00	
					5	Sep 16, 2020	SYSTEM	\$11,800.00	
					6	Oct 1, 2020	SYSTEM	\$11,800.00	
	<b>- Total</b>							<b>\$26,550.00</b>	
	<b>MaterialCredit - Total</b>							<b>\$26,550.00</b>	
	TYPE A CRASHWORTHY END TERMINAL	Other Item Adjustment		MDPA	3	Aug 17, 2020	roberg5	\$2,950.00	
					4	Sep 2, 2020	roberg5	\$8,850.00	
					6	Oct 1, 2020	roberg5	(\$11,800.00)	Material Backup entered. Item previously paid. This corrects for system adjustment.
	<b>MDPA - Total</b>							<b>\$0.00</b>	
<b>Other Item Adjustment - Total</b>							<b>\$0.00</b>		
<b>0420 - Total</b>							<b>\$0.00</b>		
0500	POST, TYPE CL, 45 FT. ARM OR 13.7 M ARM	Material		10	Dec 2, 2020	SYSTEM	(\$8,823.00)		
				11	Dec 16, 2020	SYSTEM	(\$17,646.00)		
	<b>- Total</b>							<b>(\$26,469.00)</b>	
	<b>Material - Total</b>							<b>(\$26,469.00)</b>	
	POST, TYPE CL, 45 FT. ARM OR 13.7 M ARM	MaterialCredit			11	Dec 16, 2020	SYSTEM	\$8,823.00	
					12	Jan 4, 2021	SYSTEM	\$17,646.00	
	<b>- Total</b>							<b>\$26,469.00</b>	
	<b>MaterialCredit - Total</b>							<b>\$26,469.00</b>	
	POST, TYPE CL, 45 FT. ARM OR 13.7 M ARM	Other Item Adjustment		MDPA	10	Dec 2, 2020	roberg5	\$8,823.00	Material backup not entered by Materials Division.



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on February 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0500	POST, TYPE CL, 45 FT. ARM OR 13.7 M ARM	Other Item Adjustment	MDPA	11	Dec 16, 2020	roberg5	\$8,823.00	Material backup not entered by Materials.	
				12	Jan 4, 2021	roberg5	(\$17,646.00)	Correct for system adjustment after materials added backup.	
				MDPA - Total			\$0.00		
	Other Item Adjustment - Total							\$0.00	
0500 - Total							\$0.00		
0510	POST, TYPE CL, 50 FT. ARM OR 15.2 M ARM	Material		11	Dec 16, 2020	SYSTEM	(\$10,190.00)		
							- Total		(\$10,190.00)
	Material - Total							(\$10,190.00)	
	POST, TYPE CL, 50 FT. ARM OR 15.2 M ARM	MaterialCredit			12	Jan 4, 2021	SYSTEM	\$10,190.00	
								- Total	
	MaterialCredit - Total							\$10,190.00	
	POST, TYPE CL, 50 FT. ARM OR 15.2 M ARM	Other Item Adjustment		MDPA	11	Dec 16, 2020	roberg5	\$10,190.00	Material backup not entered by Materials.
					12	Jan 4, 2021	roberg5	(\$10,190.00)	Correct for system adjustment after materials added backup.
				MDPA - Total			\$0.00		
	Other Item Adjustment - Total							\$0.00	
0510 - Total							\$0.00		
0520	POST, TYPE CL, 55 FT. ARM	Material		11	Dec 16, 2020	SYSTEM	(\$33,060.00)		
							- Total		(\$33,060.00)
	Material - Total							(\$33,060.00)	
	POST, TYPE CL, 55 FT. ARM	MaterialCredit			12	Jan 4, 2021	SYSTEM	\$33,060.00	
								- Total	
	MaterialCredit - Total							\$33,060.00	
	POST, TYPE CL, 55 FT. ARM	Other Item Adjustment		MDPA	11	Dec 16, 2020	roberg5	\$33,060.00	Material backup not entered by Materials.
					12	Jan 4, 2021	roberg5	(\$33,060.00)	Correct for system adjustment after materials added backup.
				MDPA - Total			\$0.00		
	Other Item Adjustment - Total							\$0.00	
0520 - Total							\$0.00		
0530	POST, TYPE BL, LONGEST ARM 50 FT. OR 15.2 M	Material		10	Dec 2, 2020	SYSTEM	(\$12,497.00)		
				11	Dec 16, 2020	SYSTEM	(\$12,497.00)		
				- Total		(\$24,994.00)			
	Material - Total							(\$24,994.00)	
	POST, TYPE BL, LONGEST ARM 50 FT. OR 15.2 M	MaterialCredit			11	Dec 16, 2020	SYSTEM	\$12,497.00	
					12	Jan 4, 2021	SYSTEM	\$12,497.00	
				- Total		\$24,994.00			
	MaterialCredit - Total							\$24,994.00	
	POST, TYPE BL, LONGEST ARM 50 FT. OR 15.2 M	Other Item Adjustment		MDPA	10	Dec 2, 2020	roberg5	\$12,497.00	Material backup not entered by Materials Division.
					12	Jan 4, 2021	roberg5	(\$12,497.00)	Correct for system adjustment after materials added backup.
			MDPA - Total			\$0.00			
Other Item Adjustment - Total							\$0.00		
0530 - Total							\$0.00		
0540	POST, TYPE BL, LONGEST ARM 55 FT.	Material		11	Dec 16, 2020	SYSTEM	(\$12,535.00)		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on February 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0540		Material	- Total				(\$12,535.00)		
	<b>Material - Total</b>							(\$12,535.00)	
	POST, TYPE BL, LONGEST ARM 55 FT.	MaterialCredit		12	Jan 4, 2021	SYSTEM	\$12,535.00		
	<b>- Total</b>							\$12,535.00	
	<b>MaterialCredit - Total</b>							\$12,535.00	
	POST, TYPE BL, LONGEST ARM 55 FT.	Other Item Adjustment	MDPA	11	Dec 16, 2020	roberg5	\$12,535.00	Material backup not entered by Materials.	
				12	Jan 4, 2021	roberg5	(\$12,535.00)	Correct for system adjustment after materials added backup.	
	<b>MDPA - Total</b>							\$0.00	
	<b>Other Item Adjustment - Total</b>							\$0.00	
	<b>0540 - Total</b>							\$0.00	
0600	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Overrun	Overrun	3	Aug 17, 2020	SYSTEM	(\$171.50)		
				8	Nov 2, 2020	SYSTEM	\$171.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,2.45000 - 2.45000, 'is applied (if non-zero).	
	<b>Overrun - Total</b>							\$0.00	
	<b>Overrun - Total</b>							\$0.00	
<b>0600 - Total</b>							\$0.00		
0620	CABLE, 1/0 AWG 1 CONDUCTOR, POWER	Material		7	Oct 16, 2020	SYSTEM	(\$9,828.00)		
				<b>- Total</b>					
	<b>Material - Total</b>							(\$9,828.00)	
	CABLE, 1/0 AWG 1 CONDUCTOR, POWER	MaterialCredit		8	Nov 2, 2020	SYSTEM	\$9,828.00		
	<b>- Total</b>							\$9,828.00	
	<b>MaterialCredit - Total</b>							\$9,828.00	
	CABLE, 1/0 AWG 1 CONDUCTOR, POWER	Other Item Adjustment	MDPA	7	Oct 16, 2020	roberg5	\$9,828.00	DEC Letter not submitted	
				8	Nov 2, 2020	roberg5	(\$9,828.00)	Material backup entered. Correcting for system adjustment.	
	<b>MDPA - Total</b>							\$0.00	
	<b>Other Item Adjustment - Total</b>							\$0.00	
<b>0620 - Total</b>							\$0.00		
0650	CABLE, 16 AWG 7 CONDUCTOR	Material		7	Oct 16, 2020	SYSTEM	(\$8,021.25)		
				<b>- Total</b>					
	<b>Material - Total</b>							(\$8,021.25)	
	CABLE, 16 AWG 7 CONDUCTOR	MaterialCredit		8	Nov 2, 2020	SYSTEM	\$8,021.25		
	<b>- Total</b>							\$8,021.25	
	<b>MaterialCredit - Total</b>							\$8,021.25	
	CABLE, 16 AWG 7 CONDUCTOR	Other Item Adjustment	MDPA	7	Oct 16, 2020	roberg5	\$8,021.25	DEC Letter not submitted	
				8	Nov 2, 2020	roberg5	(\$8,021.25)	Material backup entered. Correcting for system adjustment.	
	<b>MDPA - Total</b>							\$0.00	
	<b>Other Item Adjustment - Total</b>							\$0.00	
<b>0650 - Total</b>							\$0.00		
0660	POWER SUPPLY ASSEMBLY, TYPE-2 WITH 120V LIGHTING CONTROL CABINET	Material		4	Sep 2, 2020	SYSTEM	(\$24,990.00)		
				5	Sep 16, 2020	SYSTEM	(\$24,990.00)		
				6	Oct 1, 2020	SYSTEM	(\$24,990.00)		
				7	Oct 16, 2020	SYSTEM	(\$24,990.00)		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on February 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0660		Material					(\$99,960.00)		
	<b>Material - Total</b>							(\$99,960.00)	
	POWER SUPPLY ASSEMBLY, TYPE-2 WITH 120V LIGHTING CONTROL CABINET	MaterialCredit			5	Sep 16, 2020	SYSTEM	\$24,990.00	
					6	Oct 1, 2020	SYSTEM	\$24,990.00	
					7	Oct 16, 2020	SYSTEM	\$24,990.00	
					8	Nov 2, 2020	SYSTEM	\$24,990.00	
	<b>- Total</b>							\$99,960.00	
	<b>MaterialCredit - Total</b>							\$99,960.00	
	POWER SUPPLY ASSEMBLY, TYPE-2 WITH 120V LIGHTING CONTROL CABINET	Other Item Adjustment	MDPA		4	Sep 2, 2020	roberg5	\$24,990.00	
					8	Nov 2, 2020	roberg5	(\$24,990.00)	Material backup entered. Correcting for system adjustment.
	<b>MDPA - Total</b>							\$0.00	
<b>Other Item Adjustment - Total</b>							\$0.00		
<b>0660 - Total</b>							\$0.00		
0670	PULL BOX, PREFORMED CLASS 1	Material		5	Sep 16, 2020	SYSTEM	(\$7,884.00)		
	<b>- Total</b>							(\$7,884.00)	
	<b>Material - Total</b>							(\$7,884.00)	
	PULL BOX, PREFORMED CLASS 1	MaterialCredit		6	Oct 1, 2020	SYSTEM	\$7,884.00		
	<b>- Total</b>							\$7,884.00	
	<b>MaterialCredit - Total</b>							\$7,884.00	
	PULL BOX, PREFORMED CLASS 1	Other Item Adjustment	MDPA		5	Sep 16, 2020	roberg5	\$7,884.00	Material backup not entered.
					6	Oct 1, 2020	roberg5	(\$7,884.00)	Material Backup entered. Item previously paid. This corrects for system adjustment.
	<b>MDPA - Total</b>							\$0.00	
	<b>Other Item Adjustment - Total</b>							\$0.00	
	<b>0670 - Total</b>							\$0.00	
0680	PULL BOX, PREFORMED CLASS 2	Material		5	Sep 16, 2020	SYSTEM	(\$9,808.00)		
	<b>- Total</b>							(\$9,808.00)	
	<b>Material - Total</b>							(\$9,808.00)	
	PULL BOX, PREFORMED CLASS 2	MaterialCredit		6	Oct 1, 2020	SYSTEM	\$9,808.00		
	<b>- Total</b>							\$9,808.00	
	<b>MaterialCredit - Total</b>							\$9,808.00	
	PULL BOX, PREFORMED CLASS 2	Other Item Adjustment	MDPA		5	Sep 16, 2020	roberg5	\$9,808.00	Material backup not entered
					6	Oct 1, 2020	roberg5	(\$9,808.00)	Material Backup entered. Item previously paid. This corrects for system adjustment.
	<b>MDPA - Total</b>							\$0.00	
	<b>Other Item Adjustment - Total</b>							\$0.00	
	<b>0680 - Total</b>							\$0.00	
0690	PULL BOX, PREFORMED CLASS 3	Material		5	Sep 16, 2020	SYSTEM	(\$4,800.00)		
	<b>- Total</b>							(\$4,800.00)	
	<b>Material - Total</b>							(\$4,800.00)	
	PULL BOX, PREFORMED CLASS 3	MaterialCredit		6	Oct 1, 2020	SYSTEM	\$4,800.00		
	<b>- Total</b>							\$4,800.00	
	<b>MaterialCredit - Total</b>							\$4,800.00	
PULL BOX, PREFORMED CLASS 3	Other Item	MDPA		5	Sep 16,	roberg5	\$4,800.00	Material backup not entered.	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on February 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
0690	PULL BOX, PREFORMED CLASS 3	Adjustment	MDPA		2020						
				6	Oct 1, 2020	roberg5	(\$4,800.00)	Material Backup entered. Item previously paid. This corrects for system adjustment.			
				<b>MDPA - Total</b>						\$0.00	
				<b>Other Item Adjustment - Total</b>						\$0.00	
<b>0690 - Total</b>							\$0.00				
0700	BASE, CONCRETE	Material		3	Aug 17, 2020	SYSTEM	(\$31,031.00)				
				4	Sep 2, 2020	SYSTEM	(\$35,728.00)				
				5	Sep 16, 2020	SYSTEM	(\$35,728.00)				
				6	Oct 1, 2020	SYSTEM	(\$35,728.00)				
	<b>- Total</b>						(\$138,215.00)				
	<b>Material - Total</b>						(\$138,215.00)				
	BASE, CONCRETE	MaterialCredit		4	Sep 2, 2020	SYSTEM	\$31,031.00				
				5	Sep 16, 2020	SYSTEM	\$35,728.00				
				6	Oct 1, 2020	SYSTEM	\$35,728.00				
				7	Oct 16, 2020	SYSTEM	\$35,728.00				
	<b>- Total</b>						\$138,215.00				
	<b>MaterialCredit - Total</b>						\$138,215.00				
	BASE, CONCRETE	Other Item Adjustment	MDPA		3	Aug 17, 2020	roberg5	\$31,031.00			
					4	Sep 2, 2020	roberg5	\$4,697.00			
				7	Oct 16, 2020	roberg5	(\$35,200.00)	Material testing submitted. Work previously paid. This removes system correction.			
<b>MDPA - Total</b>							\$528.00				
<b>Other Item Adjustment - Total</b>						\$528.00					
BASE, CONCRETE	Overrun	Overrun		4	Sep 2, 2020	SYSTEM	(\$528.00)				
				4	Sep 2, 2020	SYSTEM	\$528.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 36 on the current Payment Estimate.			
				4	Sep 3, 2020	roberg5	(\$528.00)				
				5	Sep 16, 2020	SYSTEM	(\$528.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
				5	Sep 16, 2020	SYSTEM	\$528.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) overriding Payment Estimate Exception 50 on the current Payment Estimate.			
				6	Oct 1, 2020	SYSTEM	(\$528.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
				6	Oct 1, 2020	SYSTEM	\$528.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 41 on the current Payment Estimate.			
				7	Oct 16, 2020	SYSTEM	(\$528.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
				8	Nov 2, 2020	SYSTEM	\$528.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1100.00000 - 1100.00000, 'is applied (if non-zero).			
<b>Overrun - Total</b>						(\$528.00)					
<b>Overrun - Total</b>						(\$528.00)					
<b>0700 - Total</b>							\$0.00				
0740	CONCRETE FOOTINGS, EMBEDDED	Material		5	Sep 16, 2020	SYSTEM	(\$1,560.00)				
				6	Oct 1, 2020	SYSTEM	(\$1,560.00)				





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on February 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
0740	CONCRETE FOOTINGS, EMBEDDED	Material		7	Oct 16, 2020	SYSTEM	(\$1,560.00)				
				8	Nov 2, 2020	SYSTEM	(\$1,560.00)				
				9	Nov 16, 2020	SYSTEM	(\$1,560.00)				
				10	Dec 2, 2020	SYSTEM	(\$1,560.00)				
				11	Dec 16, 2020	SYSTEM	(\$1,560.00)				
				12	Jan 4, 2021	SYSTEM	(\$1,560.00)				
				13	Jan 15, 2021	SYSTEM	(\$1,560.00)				
				14	Feb 2, 2021	SYSTEM	(\$1,560.00)				
				15	Feb 16, 2021	SYSTEM	(\$1,560.00)				
			<b>- Total</b>							<b>(\$17,160.00)</b>	
			<b>Material - Total</b>							<b>(\$17,160.00)</b>	
				CONCRETE FOOTINGS, EMBEDDED	MaterialCredit		6	Oct 1, 2020	SYSTEM	\$1,560.00	
							7	Oct 16, 2020	SYSTEM	\$1,560.00	
							8	Nov 2, 2020	SYSTEM	\$1,560.00	
							9	Nov 16, 2020	SYSTEM	\$1,560.00	
	10	Dec 2, 2020				SYSTEM	\$1,560.00				
	11	Dec 16, 2020				SYSTEM	\$1,560.00				
	12	Jan 4, 2021				SYSTEM	\$1,560.00				
	13	Jan 15, 2021				SYSTEM	\$1,560.00				
	14	Feb 2, 2021				SYSTEM	\$1,560.00				
	15	Feb 16, 2021				SYSTEM	\$1,560.00				
<b>- Total</b>							<b>\$15,600.00</b>				
<b>MaterialCredit - Total</b>							<b>\$15,600.00</b>				
	CONCRETE FOOTINGS, EMBEDDED	Other Item Adjustment				MDPA	5	Sep 16, 2020	roberg5	\$1,560.00	Material testing not entered.
<b>MDPA - Total</b>							<b>\$1,560.00</b>				
<b>Other Item Adjustment - Total</b>							<b>\$1,560.00</b>				
<b>0740 - Total</b>							<b>\$0.00</b>				
0750	PIPE POSTS	Material		5	Sep 16, 2020	SYSTEM	(\$3,090.00)				
			<b>- Total</b>							<b>(\$3,090.00)</b>	
<b>Material - Total</b>							<b>(\$3,090.00)</b>				
	PIPE POSTS	MaterialCredit		6	Oct 1, 2020	SYSTEM	\$3,090.00				
			<b>- Total</b>							<b>\$3,090.00</b>	
<b>MaterialCredit - Total</b>							<b>\$3,090.00</b>				
	PIPE POSTS	Other Item Adjustment	MDPA	5	Sep 16, 2020	roberg5	\$3,090.00	Material backup not entered.			
				6	Oct 1, 2020	roberg5	(\$3,090.00)	Material Backup entered. Item previously paid. This corrects for system adjustment.			
				<b>MDPA - Total</b>							<b>\$0.00</b>
<b>Other Item Adjustment - Total</b>							<b>\$0.00</b>				



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on February 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
<b>0750 - Total</b>							<b>\$0.00</b>	
0830	PULL BOX, PREFORMED CLASS 5	Material		5	Sep 16, 2020	SYSTEM	(\$2,996.00)	
				<b>- Total</b>			<b>(\$2,996.00)</b>	
	<b>Material - Total</b>						<b>(\$2,996.00)</b>	
	PULL BOX, PREFORMED CLASS 5	MaterialCredit		6	Oct 1, 2020	SYSTEM	\$2,996.00	
				<b>- Total</b>			<b>\$2,996.00</b>	
	<b>MaterialCredit - Total</b>						<b>\$2,996.00</b>	
	PULL BOX, PREFORMED CLASS 5	Other Item Adjustment	MDPA	5	Sep 16, 2020	roberg5	\$2,996.00	Material backup not entered.
				6	Oct 1, 2020	roberg5	(\$2,996.00)	Material Backup entered. Item previously paid. This corrects for system adjustment.
				<b>MDPA - Total</b>			<b>\$0.00</b>	
	<b>Other Item Adjustment - Total</b>						<b>\$0.00</b>	
<b>0830 - Total</b>							<b>\$0.00</b>	
5001	PAVEMENT EDGE TREATMENT	Material		3	Aug 17, 2020	SYSTEM	(\$5,595.31)	
				4	Sep 2, 2020	SYSTEM	(\$5,595.31)	
				5	Sep 16, 2020	SYSTEM	(\$5,595.31)	
				6	Oct 1, 2020	SYSTEM	(\$5,595.31)	
				7	Oct 16, 2020	SYSTEM	(\$5,595.31)	
				8	Nov 2, 2020	SYSTEM	(\$5,595.31)	
				9	Nov 16, 2020	SYSTEM	(\$5,595.31)	
				10	Dec 2, 2020	SYSTEM	(\$5,595.31)	
				<b>- Total</b>			<b>(\$44,762.48)</b>	
	<b>Material - Total</b>						<b>(\$44,762.48)</b>	
	PAVEMENT EDGE TREATMENT	MaterialCredit		4	Sep 2, 2020	SYSTEM	\$5,595.31	
				5	Sep 16, 2020	SYSTEM	\$5,595.31	
				6	Oct 1, 2020	SYSTEM	\$5,595.31	
				7	Oct 16, 2020	SYSTEM	\$5,595.31	
				8	Nov 2, 2020	SYSTEM	\$5,595.31	
				9	Nov 16, 2020	SYSTEM	\$5,595.31	
				10	Dec 2, 2020	SYSTEM	\$5,595.31	
				11	Dec 16, 2020	SYSTEM	\$5,595.31	
				<b>- Total</b>			<b>\$44,762.48</b>	
	<b>MaterialCredit - Total</b>						<b>\$44,762.48</b>	
	PAVEMENT EDGE TREATMENT	Other Item Adjustment	MDPA	3	Aug 17, 2020	roberg5	\$5,595.31	
				11	Dec 16, 2020	roberg5	(\$5,595.31)	Correct for system adjustment after material backup entered.
				<b>MDPA - Total</b>			<b>\$0.00</b>	
	<b>Other Item Adjustment - Total</b>						<b>\$0.00</b>	
<b>5001 - Total</b>							<b>\$0.00</b>	
<b>Overall - Total</b>							<b>(\$275.30)</b>	