



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on September 17, 2020

Pay Estimate Created Date: September 16, 2020

<b>Progress Estimate Number</b> 4	<b>Contract ID</b> 200515-H02 <b>Prime Contractor</b> Bill Sullivan Excavation, Inc.	<b>Pay Period Start</b> September 2, 2020 <b>Pay Period End</b> September 15, 2020	<b>Original Contract Amount</b> \$204,280.00 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$204,280.00
--------------------------------------	---	---	--

Approval Date		By User
September 16, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by	rosem1
September 16, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	HILLSD1
September 17, 2020	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 1, 2020	October 1, 2020		95.80%

No Milestones Exist for Contract

## Contract Total Pay For Estimate No. 4

	This Estimate	Previous	To Date
200515-H02			
Total Posted Items Pay	\$25,814.00	\$169,886.00	\$195,700.00
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$169,886.00	\$195,700.00

**Contract Total Payable This Estimate: \$25,814.00**

## Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9M0276	0060	9028811	PULL BOX, PREFORMED CLASS 2	EA	\$1,000.000	6	\$6,000.00
	0070	9029903	MISC.2 IN. CONDUIT PUSHED	LF	\$14.000	1,000	\$14,000.00
	0080	9029903	MISC.2 IN. CONDUIT TRENCHED	LF	\$9.000	646	\$5,814.00
<b>Project J9M0276 - Total</b>							<b>\$25,814.00</b>
<b>Overall - Total</b>							<b>\$25,814.00</b>

## Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

## Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on September 17, 2020

Contract Project Information																																					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work																																
J9M0276		Conduit installation	BUS 67	BUTLER	from Route W on BU 67 to BU 60																																
Totals by Job Numbers																																					
J9M0276	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$25,814.00</td><td>\$169,886.00</td><td>\$195,700.00</td></tr><tr><td>Gross Item Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Gross Item Pay</td><td>\$25,814.00</td><td>\$169,886.00</td><td>\$195,700.00</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>						This Estimate	Previous	To Date	Posted Item Pay	\$25,814.00	\$169,886.00	\$195,700.00	Gross Item Adjustments	\$0.00	\$0.00	\$0.00	Gross Item Pay	\$25,814.00	\$169,886.00	\$195,700.00	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$25,814.00	\$169,886.00	\$195,700.00																																		
Gross Item Adjustments	\$0.00	\$0.00	\$0.00																																		
Gross Item Pay	\$25,814.00	\$169,886.00	\$195,700.00																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on September 17, 2020

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on September 17, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200515-H02	J9M0276	0001	0010	6161005	CONSTRUCTION SIGNS	256.00	0.00	256.00	SQFT	64.00	\$15.00	\$960.00
		0001	0020	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	50.00	\$36.00	\$1,800.00
		0001	0030	6161030	TYPE III MOVEABLE BARRICADE	3.00	0.00	3.00	EA	0.00	\$400.00	\$0.00
		0001	0040	6161040	FLASHING ARROW PANEL	1.00	0.00	1.00	EA	0.00	\$2,700.00	\$0.00
		0001	0050	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00
		0030	0060	9028811	PULL BOX, PREFORMED CLASS 2	21.00	0.00	21.00	EA	21.00	\$1,000.00	\$21,000.00
		0030	0070	9029903	MISC.2 IN. CONDUIT PUSHED	7,881.00	0.00	7,881.00	LF	7,881.00	\$14.00	\$110,334.00
		0030	0080	9029903	MISC.2 IN. CONDUIT TRENCHED	5,734.00	0.00	5,734.00	LF	5,734.00	\$9.00	\$51,606.00
	Project J9M0276 - Total Value Posted to Date as of Report Generated Date											\$195,700.00
200515-H02 Overall - Total Value Posted to Date as of Report Generated Date												\$195,700.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on September 17, 2020

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J9M0276

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0060	9028811	PULL BOX, PREFORMED CLASS 2	9/9/20	9/16/20	6.00	EA	PB's 6, 5, 4, 3, 2, 1	0+00				
0070	9029903	MISC.	9/3/20	9/16/20	417.00	LF	PB 3 to PB 2	0+00				
			9/4/20	9/16/20	583.00	LF	PB 2 to PB 1	0+00				
0080	9029903	MISC.	9/3/20	9/16/20	646.00	LF	PB 4 to PB 3	0+00				
			9/4/20	9/16/20	-583.00	LF	CORRECTION Should be added to pushed.					
				9/16/20	583.00	LF	PB 2 to PB 1	0+00				

**The information below this line are details from Line Item agency views.**

No Agency View Details Exist



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on September 17, 2020

No Data Available