



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on December 17, 2020

Pay Estimate Created Date: December 16, 2020

<b>Progress Estimate Number</b> 7	<b>Contract ID</b> 200515-H04 <b>Prime Contractor</b> H.R. Quadri Contractors, LLC	<b>Pay Period Start</b> December 2, 2020 <b>Pay Period End</b> December 15, 2020	<b>Original Contract Amount</b> \$1,203,786.50 <b>Net Change Order Amount</b> (\$35,804.85) <b>Current Contract Amount</b> \$1,167,981.65
--------------------------------------	---	---	---

Approval Date		By User
December 16, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by	smithl5
December 16, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	wilkem1
December 17, 2020	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
July 1, 2021	July 1, 2021		57.51%

No Milestones Exist for Contract

## Contract Total Pay For Estimate No. 7

	This Estimate	Previous	To Date
200515-H04			
Total Posted Items Pay	\$230,087.00	\$441,585.32	\$671,672.32
Gross Item Adjustments	(\$34,244.38)	\$82,243.44	\$47,999.06
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$523,828.76	\$719,671.38
<b>Contract Total Payable This Estimate:</b>	<b>\$195,842.62</b>		

## Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3623	0060	2071000	LINEAR GRADING CLASS 1	STA	\$1,000.000	4.4	\$4,400.00
	0090	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	SQYD	\$10.000	133	\$1,330.00
	0100	4010150	TYPE A2 SHOULDER	SQYD	\$40.000	133.3	\$5,332.00
	0140	6161005	CONSTRUCTION SIGNS	SQFT	\$7.000	96	\$672.00
	0170	6161025	CHANNELIZER (TRIM LINE)	EA	\$15.000	32	\$480.00
	0270	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$14,000.000	0.007	\$98.00
	0310	8061019	SILT FENCE	LF	\$3.000	245	\$735.00
	0350	9016110	PULL BOX, PREFORMED CLASS 1	EA	\$950.000	1	\$950.00
	5001	8069901	MISC.Geopier SRT Pile Reinforcement	LS	\$630,000.000	0.343	\$216,090.00

**Project J9P3623 - Total** **\$230,087.00**

**Overall - Total** **\$230,087.00**

## Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

## Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3623	0090	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	133	\$0.13	\$17.74
	0100	TYPE A2 SHOULDER	Material			-133.3	\$40.00	(\$5,332.00)
	0100	TYPE A2 SHOULDER	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user smithl5 overriding Payment Estimate Exception 1 on the current Payment Estimate.	133.3	\$40.00	\$5,332.00
	0100	TYPE A2 SHOULDER	Other Item Adjustment	Fuel Price	Price Adjustment for Fuel Index for Type A2 Shoulder for Estimate #0007 for period ending 12/15/20. smithl5			\$37.88



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on December 17, 2020

Pay Estimate Created Date: December 16, 2020

<b>Progress Estimate Number</b> 7		<b>Contract ID</b> 200515-H04 <b>Prime Contractor</b> H.R. Quadri Contractors, LLC		<b>Pay Period Start</b> December 2, 2020 <b>Pay Period End</b> December 15, 2020		<b>Original Contract Amount</b> \$1,203,786.50 <b>Net Change Order Amount</b> (\$35,804.85) <b>Current Contract Amount</b> \$1,167,981.65		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3623	0350	PULL BOX, PREFORMED CLASS 1	Material			-1	\$950.00	(\$950.00)
	0350	PULL BOX, PREFORMED CLASS 1	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user smithl5 overriding Payment Estimate Exception 4 on the current Payment Estimate.	1	\$950.00	\$950.00
	5001	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$34,300.00)
<b>Total</b>								<b>(\$34,244.38)</b>



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on December 17, 2020

Contract Project Information																																					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work																																
J9P3623	FAS S703(67)	Slide repair	Various	PEMISCOT	at various locations within the Southeast District																																
Totals by Job Numbers																																					
J9P3623	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$230,087.00</td><td>\$441,585.32</td><td>\$671,672.32</td></tr><tr><td>Gross Item Adjustments</td><td>(\$34,244.38)</td><td>\$82,243.44</td><td>\$47,999.06</td></tr><tr><td>Gross Item Pay</td><td>\$195,842.62</td><td>\$523,828.76</td><td>\$719,671.38</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>						This Estimate	Previous	To Date	Posted Item Pay	\$230,087.00	\$441,585.32	\$671,672.32	Gross Item Adjustments	(\$34,244.38)	\$82,243.44	\$47,999.06	Gross Item Pay	\$195,842.62	\$523,828.76	\$719,671.38	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$230,087.00	\$441,585.32	\$671,672.32																																		
Gross Item Adjustments	(\$34,244.38)	\$82,243.44	\$47,999.06																																		
Gross Item Pay	\$195,842.62	\$523,828.76	\$719,671.38																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on December 17, 2020

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9P3623, Item 4010150, Project Item Line Number 0100, Material Set 401015096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	This Material exception is for some A2 shoulder that was poured on 12/10/20 and some gradations for the Fine & Coarse Aggregate need to be entered and Concrete test results as well. smithl5	smithl5	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3623, Item 4010150, Project Item Line Number 0100, Material Set 401015096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	This Material exception is for some A2 shoulder that was poured on 12/10/20 and some gradations for the Fine & Coarse Aggregate need to be entered and Concrete test results as well. smithl5	smithl5	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3623, Item 4010150, Project Item Line Number 0100, Material Set 401015096, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	This Material exception is for some A2 shoulder that was poured on 12/10/20 and some gradations for the Fine & Coarse Aggregate need to be entered and Concrete test results as well. smithl5	smithl5	Overridden
Estimate Exception Type: Insufficient Materials: Project J9P3623, Item 9016110, Project Item Line Number 0350, Material Set 901611096, Material 1062PBPF - Pull Box Preformed Poly Resin Fiber, Acceptance Action Generic 1062PBPF is insufficient.	Electrical items are from a prequalified list and need to get with the contractor to see what brand he was using on the project for acceptance. smithl5	smithl5	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 17, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200515-H04	J9P3623	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.25	\$3,652.59	\$913.15
		0001	0020	2029901	MISC.REMOVE AND RELOCATE ACCESS RESTRAINT CABLE	1.00	0.00	1.00	LS	1.00	\$7,575.19	\$7,575.19
		0001	0030	2031000	CLASS A EXCAVATION	17,033.00	-14,777.00	2,256.00	CUYD	2,256.00	\$20.00	\$45,120.00
		0001	0040	2035500	EMBANKMENT IN PLACE	1,852.00	0.00	1,852.00	CUYD	0.00	\$1.00	\$0.00
		0001	0050	2036000	COMPACTING EMBANKMENT	13,229.00	-11,917.00	1,312.00	CUYD	1,312.00	\$10.00	\$13,120.00
		0001	0060	2071000	LINEAR GRADING CLASS 1	4.60	12.60	17.20	STA	7.50	\$1,000.00	\$7,500.00
		0001	0070	2142000	FURNISHING ROCK FILL	960.00	0.00	960.00	CUYD	960.00	\$30.00	\$28,800.00
		0001	0080	2143000	PLACING ROCK FILL	960.00	0.00	960.00	CUYD	960.00	\$30.00	\$28,800.00
		0001	0090	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	410.00	0.00	410.00	SQYD	410.00	\$10.00	\$4,100.00
		0001	0100	4010150	TYPE A2 SHOULDER	133.30	0.00	133.30	SQYD	133.30	\$40.00	\$5,332.00
		0001	0110	4019905	MISC.OPTIONAL PAVEMENT	277.30	0.00	277.30	SQYD	277.30	\$60.00	\$16,638.00
		0001	0120	6113020	FURNISHING TYPE 2 ROCK BLANKET	20.00	0.00	20.00	CUYD	0.00	\$25.00	\$0.00
		0001	0130	6113040	PLACING TYPE 2 ROCK BLANKET	20.00	0.00	20.00	CUYD	0.00	\$25.00	\$0.00
		0001	0140	6161005	CONSTRUCTION SIGNS	669.00	0.00	669.00	SQFT	345.50	\$7.00	\$2,418.50
		0001	0150	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$45.00	\$180.00
		0001	0160	6161009	FLAG ASSEMBLY	9.00	0.00	9.00	EA	4.00	\$20.00	\$80.00
		0001	0170	6161025	CHANNELIZER (TRIM LINE)	220.00	0.00	220.00	EA	48.00	\$15.00	\$720.00
		0001	0180	6161030	TYPE III MOVEABLE BARRICADE	12.00	0.00	12.00	EA	6.00	\$115.00	\$690.00
		0001	0190	6161033	DIRECTIONAL INDICATOR BARRICADE	22.00	0.00	22.00	EA	0.00	\$50.00	\$0.00
		0001	0200	6161040	FLASHING ARROW PANEL	1.00	0.00	1.00	EA	0.00	\$1,500.00	\$0.00
		0001	0210	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,500.00	\$7,000.00
		0001	0220	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$87,647.30	\$65,735.48
		0001	0230	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0240	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	416.00	0.00	416.00	LF	416.00	\$3.00	\$1,248.00
		0001	0250	6240104A	SEPARATION GEOTEXTILE	2,341.00	0.00	2,341.00	SQYD	2,307.00	\$3.00	\$6,921.00
		0001	0260	6249905	MISC.GEOTEXTILE FOR REINFORCED SLOPES	43,329.90	-43,329.90	0.00	SQYD	0.00	\$3.00	\$0.00
		0001	0270	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.09	\$14,000.00	\$1,260.00
		0001	0280	8051000A	SEEDING - COOL SEASON MIXTURES	3.80	0.00	3.80	ACRE	0.20	\$2,000.00	\$400.00
		0001	0290	8061005	ROCK DITCH CHECK	30.00	0.00	30.00	LF	0.00	\$200.00	\$0.00
		0001	0300	8061016	SEDIMENT REMOVAL	30.00	0.00	30.00	CUYD	0.00	\$1.00	\$0.00
		0001	0310	8061019	SILT FENCE	2,610.00	0.00	2,610.00	LF	427.00	\$3.00	\$1,281.00
		0001	0320	8069905	MISC.SLOPE STABILIZATION USING RECYCLED PLASTIC REINFORCEMENT	4,673.40	-4,673.00	0.40	SQYD	0.00	\$70.00	\$0.00
		0001	0330	8089902	MISC.TRANSPLANTING TREES AND SHRUBS	8.00	-8.00	0.00	EA	0.00	\$100.00	\$0.00
		0020	0340	9015010	TRENCHING TYPE I	426.00	0.00	426.00	LF	0.00	\$4.50	\$0.00
		0020	0350	9016110	PULL BOX, PREFORMED CLASS 1	2.00	0.00	2.00	EA	1.00	\$950.00	\$950.00
		0020	0360	9017404	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 6 AWG	460.00	0.00	460.00	LF	0.00	\$4.50	\$0.00
		0040	0370	9031010	CONCRETE FOOTINGS, EMBEDDED	1.60	0.00	1.60	CUYD	0.00	\$4,138.76	\$0.00
		0040	0380	9031210	STRUCTURAL STEEL POSTS	1,030.00	0.00	1,030.00	LB	0.00	\$3.83	\$0.00
		0040	0390	9031220	PIPE POSTS	210.00	0.00	210.00	LB	0.00	\$4.78	\$0.00
		0001	5001	8069901	MISC.Geopier SRT Pile Reinforcement	0.00	1.00	1.00	LS	0.42	\$630,000.00	\$266,490.00
		0001	5002	1046001	VALUE ENGINEERING	0.00	1.00	1.00	L S	1.00	\$158,400.00	\$158,400.00
		0001	5003	1046002	VALUE ENGINEERING	0.00	35,804.85	35,804.85	EA	0.00	\$1.00	\$0.00
Project J9P3623 - Total Value Posted to Date as of Report Generated Date												\$671,672.31
200515-H04 Overall - Total Value Posted to Date as of Report Generated Date												\$671,672.31



**Missouri Department of Transportation**  
**Contractor's Pay Estimate Summary**  
**Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 17, 2020

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J9P3623

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0060	2071000	LINEAR GRADING CLASS 1	12/4/20	12/16/20	2.80	STA	Slide #6 - Lt side of Ramp #1	Sta 1+45	Lt of Ramp #1 / 50'	Sta 4+20	Lt of Ramp #1 / 50'	
			12/10/20	12/16/20	1.60	STA	Rt side of Ramp 1 for NB On Ramp from Rte 84 to Rte 55 NB.	Sta 1+70	Rt of C/L Ramp1 / 50'	Sta 3+25	Rt of Ramp1 / 50'	
0090	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	12/10/20	12/16/20	133.00	SQYD		0+80 Ramp 1 Rte A	Rt of Ramp EOP	2+80 Ramp 1 Rte A	Rt of Ramp EOP	Replacing shoulder that had been affected by Slide #2.
0100	4010150	TYPE A2 SHOULDER	12/10/20	12/16/20	133.30	SQYD		0+80 Ramp1 Shoulder	Rt of Ramp EOP	2+80 Ramp1 Shoulder	Rt of Ramp EOP	Replacing shoulder that had been damaged by Slide #2.
0140	6161005	CONSTRUCTION SIGNS	12/3/20	12/16/20	32.00	SQFT	LM 19.347 Lt of C/L - SB Shldr Shoulder Work Ahead = 16 SF LM 19.543 Lt of C/L - SB Shldr Road Work Ahead = 16 SF	LM 19.347	Lt of C/L / SB Shldr	LM 19.543	Lt of C/L / SB Shldr	
			12/4/20	12/16/20	64.00	SQFT	LM 7.809 Rt/ C/L RWA = 16 SF LM 7.923 Rt/ C/L Shoulder Work Ahead = 16 SF LM 8.095 Lt/ C/L RWA = 16 SF LM 8.028 Lt/ C/L Shoulder Work Ahead = 16 SF	LM 7.809	Rt of C/L Rte 84	LM 8.095	Lt of C/L Rte 84	For Work along Ramp #1(NB on Ramp from Rte 84 to I-55 NB)
0170	6161025	CHANNELIZER (TRIM LINE)	12/3/20	12/16/20	12.00	EA		Sta 12+00	Ramp #2	Sta 13+50	Ramp #2	Used to Channel off the shoulder work area.
			12/4/20	12/16/20	9.00	EA		Sta 1+00	Lt of C/L Ramp #1	Sta 4+50	Lt of C/L Ramp #1	To channelize the shoulder work area.
			12/10/20	12/16/20	11.00	EA		LM 7.8 Lt Rte 84	Lt of C/L Rte 84	LM 7.9 Lt	Lt of C/L Rte 84	Koch using along shoulder to park behind and to delineate traffic past trucks and equipment parked along the shoulder.
0270	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	12/10/20	12/16/20	0.01	LS		Sta 679+00	Rt & Lt of C/L	Sta 688+95	Rt & Lt of C/L	Slide #6 & 5 portion.
0310	8061019	SILT FENCE	12/8/20	12/16/20	245.00	LF	Right side of Ramp 1 at Route A- Slide 2 as detailed on sheet 16 of Erosion control plans.	00+80.00		2+80.00		
0350	9016110	PULL BOX, PREFORMED CLASS 1	12/10/20	12/16/20	1.00	EA		LM 7.837	Lt of C/L / 32'	LM 7.637	Lt of C/L / 32'	Replaced existing pull box that was used but was damaged after opening it to pull cable to the structure per Ryan Koch.
5001	8069901	MISC. EROSION CONTROL	12/2/20	12/16/20	0.06	LS		Sta 12+32	East Shldr of Ramp 2	Sta 13+38	East Shldr of Ramp 2	Slide #4 on the East side of Ramp #2.
			12/3/20	12/16/20	0.09	LS		Sta 680+03	Rt of C/L Rte I-55	Sta 680+94	Rt of C/L Rte I-55	Slide #10 SW Quad for Bridge Overhead.
			12/7/20	12/16/20	0.11	LS	Slide #6	Sta 1+45	Lt of Ramp #1 / 50'	Sta 4+20	Lt of Ramp #1 / 50'	
			12/10/20	12/16/20	0.06	LS	NE Quadrant of the Bridge Abutment over Rte 55.	Sta 682+52	Rt of C/L	Sta 683+26	Rt of C/L	
			12/15/20	12/16/20	0.01	LS	Slide #2 (Correcting Quantity for Final Design number of posts-3637)	Sta 0+80	Rt EOP of Ramp 1/56'	Sta 2+80	Rt EOP of Ramp 1/56'	

**The information below this line are details from Line Item agency views.**

No Agency View Details Exist



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0030	CLASS A EXCAVATION	Price		2	Sep 1, 2020	SYSTEM	\$157.92	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			- Total				\$157.92		
	Price - Total						\$157.92		
	0030 - Total						\$157.92		
0050	COMPACTING EMBANKMENT	Material		2	Sep 1, 2020	SYSTEM	(\$13,120.00)		
				3	Sep 16, 2020	SYSTEM	(\$13,120.00)		
	- Total				(\$26,240.00)				
	Material - Total						(\$26,240.00)		
	COMPACTING EMBANKMENT	MaterialCredit		3	Sep 16, 2020	SYSTEM	\$13,120.00		
				4	Oct 1, 2020	SYSTEM	\$13,120.00		
	- Total				\$26,240.00				
	MaterialCredit - Total						\$26,240.00		
0050 - Total						\$0.00			
0090	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price		2	Sep 1, 2020	SYSTEM	\$22.30	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				7	Dec 16, 2020	SYSTEM	\$17.74	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
	- Total				\$40.04				
	Price - Total						\$40.04		
0090 - Total						\$40.04			
0100	TYPE A2 SHOULDER	Material		7	Dec 16, 2020	SYSTEM	(\$5,332.00)		
				7	Dec 16, 2020	SYSTEM	\$5,332.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user smith5 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
	- Total				\$0.00				
	Material - Total						\$0.00		
	TYPE A2 SHOULDER	Other Item Adjustment	FUEL	7	Dec 16, 2020	smith5	\$37.88	Price Adjustment for Fuel Index for Type A2 Shoulder for Estimate #0007 for period ending 12/15/20. smith5	
			FUEL - Total				\$37.88		
Other Item Adjustment - Total						\$37.88			
0100 - Total						\$37.88			
0110	MISC. OPTIONAL PAVEMENT	Material		3	Sep 16, 2020	SYSTEM	(\$16,638.00)		
				3	Sep 16, 2020	SYSTEM	\$16,638.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user barnfc1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				4	Oct 1, 2020	SYSTEM	(\$16,638.00)		
				4	Oct 1, 2020	SYSTEM	\$16,638.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user barnfc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
	- Total				\$0.00				
	Material - Total						\$0.00		
	MISC. OPTIONAL PAVEMENT	Other Item Adjustment	FUEL	3	Sep 16, 2020	barnfc1	\$63.22	barnfc1	
			FUEL - Total				\$63.22	Fuel Adjustment Calculation for this item saved in E-Projects	
Other Item Adjustment - Total						\$63.22			
0110 - Total						\$63.22			
0140	CONSTRUCTION SIGNS	Material		2	Sep 1, 2020	SYSTEM	(\$850.50)		
			- Total				(\$850.50)		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0140	<b>Material - Total</b>						<b>(\$850.50)</b>	
	CONSTRUCTION SIGNS	MaterialCredit		3	Sep 16, 2020	SYSTEM	\$850.50	
	<b>- Total</b>						<b>\$850.50</b>	
	<b>MaterialCredit - Total</b>						<b>\$850.50</b>	
<b>0140 - Total</b>							<b>\$0.00</b>	
0150	ADVANCED WARNING RAIL SYSTEM	Material		2	Sep 1, 2020	SYSTEM	(\$180.00)	
	<b>- Total</b>						<b>(\$180.00)</b>	
	<b>Material - Total</b>						<b>(\$180.00)</b>	
	ADVANCED WARNING RAIL SYSTEM	MaterialCredit		3	Sep 16, 2020	SYSTEM	\$180.00	
	<b>- Total</b>						<b>\$180.00</b>	
	<b>MaterialCredit - Total</b>						<b>\$180.00</b>	
<b>0150 - Total</b>							<b>\$0.00</b>	
0160	FLAG ASSEMBLY	Material		2	Sep 1, 2020	SYSTEM	(\$80.00)	
	<b>- Total</b>						<b>(\$80.00)</b>	
	<b>Material - Total</b>						<b>(\$80.00)</b>	
	FLAG ASSEMBLY	MaterialCredit		3	Sep 16, 2020	SYSTEM	\$80.00	
	<b>- Total</b>						<b>\$80.00</b>	
	<b>MaterialCredit - Total</b>						<b>\$80.00</b>	
<b>0160 - Total</b>							<b>\$0.00</b>	
0180	TYPE III MOVEABLE BARRICADE	Material		2	Sep 1, 2020	SYSTEM	(\$690.00)	
	<b>- Total</b>						<b>(\$690.00)</b>	
	<b>Material - Total</b>						<b>(\$690.00)</b>	
	TYPE III MOVEABLE BARRICADE	MaterialCredit		3	Sep 16, 2020	SYSTEM	\$690.00	
	<b>- Total</b>						<b>\$690.00</b>	
	<b>MaterialCredit - Total</b>						<b>\$690.00</b>	
<b>0180 - Total</b>							<b>\$0.00</b>	
0210	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		2	Sep 1, 2020	SYSTEM	(\$7,000.00)	
	<b>- Total</b>						<b>(\$7,000.00)</b>	
	<b>Material - Total</b>						<b>(\$7,000.00)</b>	
	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	MaterialCredit		3	Sep 16, 2020	SYSTEM	\$7,000.00	
	<b>- Total</b>						<b>\$7,000.00</b>	
	<b>MaterialCredit - Total</b>						<b>\$7,000.00</b>	
<b>0210 - Total</b>							<b>\$0.00</b>	
0240	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	OTHR	3	Sep 16, 2020	barnfc1	(\$624.00)	barnfc1 Withholding 50% pay until retro-reflectivity results are verified
				4	Oct 1, 2020	barnfc1	\$624.00	barnfc1 This amount represents the 50% withheld for retro-reflectivity testing. Testing was performed and all tests were within the 100% pay range. Copy of report is saved on E-Projects.
	<b>OTHR - Total</b>						<b>\$0.00</b>	
	<b>Other Item Adjustment - Total</b>						<b>\$0.00</b>	
<b>0240 - Total</b>							<b>\$0.00</b>	
0250	SEPARATION GEOTEXTILE	Material		2	Sep 1, 2020	SYSTEM	(\$6,921.00)	
	<b>- Total</b>						<b>(\$6,921.00)</b>	





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0250	<b>Material - Total</b>						<b>(\$6,921.00)</b>	
	SEPARATION GEOTEXTILE	MaterialCredit		3	Sep 16, 2020	SYSTEM	\$6,921.00	
				<b>- Total</b>			<b>\$6,921.00</b>	
	<b>MaterialCredit - Total</b>						<b>\$6,921.00</b>	
0250	<b>- Total</b>						<b>\$0.00</b>	
0280	SEEDING - COOL SEASON MIXTURES	Other Item Adjustment	OTHR	3	Sep 16, 2020	barnfc1	(\$80.00)	barnfc1 Withholding 20% for seed acceptance. Will be checked after 60 day growth period.
				6	Dec 2, 2020	smithl5	\$80.00	smithl5= Payment for seed acceptance for amount withheld from Estimate #0003 for Rte E, Perry County.
				<b>OTHR - Total</b>			<b>\$0.00</b>	
	<b>Other Item Adjustment - Total</b>						<b>\$0.00</b>	
0280	<b>- Total</b>						<b>\$0.00</b>	
0310	SILT FENCE	Material		2	Sep 1, 2020	SYSTEM	(\$546.00)	
				<b>- Total</b>			<b>(\$546.00)</b>	
	<b>Material - Total</b>						<b>(\$546.00)</b>	
	SILT FENCE	MaterialCredit		3	Sep 16, 2020	SYSTEM	\$546.00	
				<b>- Total</b>			<b>\$546.00</b>	
	<b>MaterialCredit - Total</b>						<b>\$546.00</b>	
0310	<b>- Total</b>						<b>\$0.00</b>	
0350	PULL BOX, PREFORMED CLASS 1	Material		7	Dec 16, 2020	SYSTEM	(\$950.00)	
				7	Dec 16, 2020	SYSTEM	\$950.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user smithl5 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				<b>- Total</b>			<b>\$0.00</b>	
	<b>Material - Total</b>						<b>\$0.00</b>	
0350	<b>- Total</b>						<b>\$0.00</b>	
5001	MISC. Geopier SRT Pile Reinforcement	Construction Stockpile		5	Nov 16, 2020	SYSTEM	\$90,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	Dec 2, 2020	SYSTEM	(\$8,000.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				7	Dec 16, 2020	SYSTEM	(\$34,300.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				<b>- Total</b>			<b>\$47,700.00</b>	
	<b>Construction Stockpile - Total</b>						<b>\$47,700.00</b>	
	MISC. Geopier SRT Pile Reinforcement	Material		6	Dec 2, 2020	SYSTEM	(\$50,400.00)	
				6	Dec 2, 2020	SYSTEM	\$50,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user smithl5 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				<b>- Total</b>			<b>\$0.00</b>	
	<b>Material - Total</b>						<b>\$0.00</b>	
5001	<b>- Total</b>						<b>\$47,700.00</b>	
	<b>Overall - Total</b>						<b>\$47,999.06</b>	