



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on February 2, 2021

Pay Estimate Created Date: February 2, 2021

<b>Progress Estimate Number</b> 13	<b>Contract ID</b> 200619-A02 <b>Prime Contractor</b> Emery Sapp & Sons, Inc.	<b>Pay Period Start</b> January 16, 2021 <b>Pay Period End</b> February 1, 2021	<b>Original Contract Amount</b> \$9,448,285.27 <b>Net Change Order Amount</b> \$48,892.60 <b>Current Contract Amount</b> \$9,497,177.87
---------------------------------------	--	--	---

<b>Approval Date</b>		<b>By User</b>
February 2, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	brobsr1
February 2, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gillej
February 2, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

<b>Original Completion Date</b>	<b>Current Completion Date</b>	<b>Actual Completion Date</b>	<b>% of Current Contract Amount Complete</b>
October 29, 2021	October 29, 2021		14.44%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Calendar Time - Fall of 2020 (Prior to Winter Shutdown)	March 2, 2021	March 2, 2021	Milestone Complete	
Awarded Date	July 8, 2020	July 8, 2020	Milestone - Completion Date - Concrete Pavement Repair Under the Railroad Bridge	December 1, 2020	December 1, 2020	Milestone Complete	
Letting Date	June 19, 2020	June 19, 2020	Milestone - Completion Date - Longitudinal Asphalt Joint Repairs	December 1, 2020	December 1, 2020	Milestone Complete	
Notice to Proceed Date	August 10, 2020	August 10, 2020					
Open to Traffic Date							
Work Began Date	September 28, 2020	September 28, 2020					

<b>Contract Total Pay For Estimate No. 13</b>				
		This Estimate	Previous	To Date
200619-A02	Total Posted Items Pay	\$48,964.50	\$1,322,054.61	\$1,371,019.11
	Gross Item Adjustments	\$91,781.87	\$0.00	\$91,781.87
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	(\$70,500.00)	(\$70,500.00)
			\$1,251,554.61	\$1,392,300.98
	<b>Contract Total Payable This Estimate:</b>	<b>\$140,746.37</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J1P3236	0280	6139911	MISC.CLASS A PARTIAL DEPTH CONCRETE PAVEMENT REPAIR USING FLEXIBLE, HOT POLYMER MODIFIED REPAIR MATERIAL	LB	\$15.500	-566	(\$8,773.00)
	5001	6139911	MISC.Misc. Class A Partial Depth Concrete Pavement Repair Using Flexible, Hot Polymer Modified Repair Material	LB	\$7.750	7,450	\$57,737.50
<b>Project J1P3236 - Total</b>							<b>\$48,964.50</b>
<b>Overall - Total</b>							<b>\$48,964.50</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J1P3236	0100	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$91,781.87
<b>Total</b>								<b>\$91,781.87</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on February 2, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1P3236	FAF 36-2(88)	Coldmill and resurface	36	LINN	from Parson's Creek to Macon Co., LAJR from Clinton to Macon Counties

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J1P3236	<b>Posted Item Pay</b>	\$48,964.50	\$1,322,054.61	\$1,371,019.11
	<b>Gross Item Adjustments</b>	\$91,781.87	\$0.00	\$91,781.87
	<b>Gross Item Pay</b>	<b>\$140,746.37</b>	<b>\$1,322,054.61</b>	<b>\$1,462,800.98</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	(\$70,500.00)	(\$70,500.00)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on February 2, 2021

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 2, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200619-A02	J1P3236	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$55,000.00	\$0.00
		0001	0020	2071000	LINEAR GRADING CLASS 1	140.90	0.00	140.90	STA	0.00	\$41.00	\$0.00
		0001	0030	2153000	SHAPING SLOPES, CLASS III	169.00	0.00	169.00	100F	0.00	\$946.00	\$0.00
		0001	0040	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	3,560.60	0.00	3,560.60	TONS	0.00	\$37.95	\$0.00
		0001	0050	3105002	GRAVEL (A) OR CRUSHED STONE (B)	222.00	0.00	222.00	TONS	0.00	\$84.25	\$0.00
		0001	0060	4011213	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-3)	15,491.70	0.00	15,491.70	TONS	0.00	\$60.18	\$0.00
		0001	0070	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	1,794.40	0.00	1,794.40	TONS	0.00	\$60.00	\$0.00
		0001	0080	4019901	MISC.INFRARED SCANNING	1.00	0.00	1.00	LS	0.00	\$5,500.00	\$0.00
		0001	0090	4019901	MISC.INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	0.00	\$40,000.00	\$0.00
		0001	0100	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	66,397.90	0.00	66,397.90	TONS	11,372.90	\$62.00	\$705,119.80
		0001	0110	4071005	TACK COAT	90,602.00	0.00	90,602.00	GAL	18,880.00	\$1.25	\$23,600.00
		0001	0120	4134000	BITUMINOUS FOG SEAL	21,540.00	0.00	21,540.00	GAL	0.00	\$2.00	\$0.00
		0001	0130	6053030A	PIPE AGGREGATE PAVEMENT EDGE DRAIN	7,044.00	0.00	7,044.00	LF	0.00	\$11.32	\$0.00
		0001	0140	6054020	OUTLET PIPES AND SPLASH PADS	18.00	0.00	18.00	EA	0.00	\$1,065.00	\$0.00
		0001	0150	6122017	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	3.00	0.00	3.00	EA	0.00	\$1,683.00	\$0.00
		0001	0160	6122020	REPLACEMENT SAND BARREL	5.00	0.00	5.00	EA	0.00	\$980.00	\$0.00
		0001	0170	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	7.00	0.00	7.00	EA	0.00	\$1,000.00	\$0.00
		0001	0180	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	11,791.00	0.00	11,791.00	SQYD	1,975.00	\$137.10	\$270,772.50
		0001	0190	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	1,179.00	0.00	1,179.00	SQYD	0.00	\$1.00	\$0.00
		0001	0200	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	1,179.00	0.00	1,179.00	SQYD	0.00	\$1.00	\$0.00
		0001	0210	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	48,815.00	0.00	48,815.00	LF	8,076.00	\$3.00	\$24,228.00
		0001	0220	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	29,481.00	0.00	29,481.00	EA	4,166.00	\$2.00	\$8,332.00
		0001	0230	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	228.00	0.00	228.00	EA	70.00	\$7.00	\$490.00
		0001	0240	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	216.00	0.00	216.00	EA	0.00	\$2.00	\$0.00
		0001	0250	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	251.70	-226.90	24.80	SQYD	24.80	\$1.00	\$24.80
		0001	0260	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	770.60	0.00	770.60	TONS	0.00	\$89.50	\$0.00
		0001	0270	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	3,471.00	0.00	3,471.00	SQYD	0.00	\$49.30	\$0.00
		0001	0280	6139911	MISC CLASS A PARTIAL DEPTH CONCRETE PAVEMENT REPAIR USING FLEXIBLE, HOT POLYMER MODIFIED REPAIR MATERIAL	566.00	-556.00	10.00	LB	0.00	\$15.50	\$0.00
		0001	0290	6161005	CONSTRUCTION SIGNS	5,484.00	0.00	5,484.00	SQFT	5,294.00	\$8.70	\$46,057.80
		0001	0300	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	4.00	\$48.85	\$195.40
		0001	0310	6161009	FLAG ASSEMBLY	104.00	0.00	104.00	EA	52.00	\$13.00	\$676.00
		0001	0320	6161024	CHANNELIZER (TRIM LINE) WITH LIGHT	42.00	0.00	42.00	EA	42.00	\$38.00	\$1,596.00
		0001	0330	6161025	CHANNELIZER (TRIM LINE)	979.00	0.00	979.00	EA	179.00	\$13.00	\$2,327.00
		0001	0340	6161030	TYPE III MOVEABLE BARRICADE	42.00	0.00	42.00	EA	30.00	\$70.55	\$2,116.50
		0001	0350	6161033	DIRECTIONAL INDICATOR BARRICADE	36.00	0.00	36.00	EA	36.00	\$70.55	\$2,539.80
		0001	0360	6161040	FLASHING ARROW PANEL	7.00	0.00	7.00	EA	6.00	\$705.00	\$4,230.00
		0001	0370	6161052	WARNING LIGHT, TYPE B	9.00	0.00	9.00	EA	9.00	\$59.70	\$537.30
		0001	0380	6161070	TUBULAR MARKER	76.00	0.00	76.00	EA	76.00	\$125.00	\$9,500.00
		0001	0390	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$2,825.00	\$11,300.00
		0001	0400	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.60	\$119,000.00	\$71,400.00
		0001	0410	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0420	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	16.00	0.00	16.00	LF	0.00	\$23.90	\$0.00
		0001	0430	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	17.00	0.00	17.00	EA	0.00	\$320.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 2, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
200619-A02	J1P3236	0001	0440	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	254,743.00	0.00	254,743.00	LF	0.00	\$0.22	\$0.00		
		0001	0450	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	212,134.00	0.00	212,134.00	LF	0.00	\$0.22	\$0.00		
		0001	0460	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,773.00	0.00	2,773.00	LF	0.00	\$0.92	\$0.00		
		0001	0470	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,500.00	0.00	1,500.00	LF	0.00	\$0.11	\$0.00		
		0001	0480	6207001	PAVEMENT MARKING REMOVAL	21,948.00	0.00	21,948.00	LF	0.00	\$0.55	\$0.00		
		0001	0490	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	5,256.00	0.00	5,256.00	LF	0.00	\$0.11	\$0.00		
		0001	0500	6209903	MISC.24 IN. TEMPORARY PAVEMENT MARKING PAINT	264.00	0.00	264.00	LF	0.00	\$6.50	\$0.00		
		0001	0510	6209903	MISC.6 IN. TEMPORARY PAVEMENT MARKING PAINT	232,512.00	0.00	232,512.00	LF	186,602.00	\$0.15	\$27,990.30		
		0001	0520	6209903	MISC.8 IN. TEMPORARY PAVEMENT MARKING PAINT	5,021.00	0.00	5,021.00	LF	0.00	\$0.24	\$0.00		
		0001	0530	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	707,832.00	0.00	707,832.00	SQYD	97,431.20	\$0.79	\$76,970.65		
		0001	0540	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	12,738.00	0.00	12,738.00	SQYD	0.00	\$1.45	\$0.00		
		0001	0550	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	21,206.00	0.00	21,206.00	SQYD	0.00	\$1.50	\$0.00		
		0001	0560	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	5,860.80	0.00	5,860.80	STA	1,711.60	\$13.60	\$23,277.76		
		0001	0570	8051000A	SEEDING - COOL SEASON MIXTURES	3.20	0.00	3.20	ACRE	0.00	\$1,900.00	\$0.00		
		0001	0580	8061016	SEDIMENT REMOVAL	160.00	0.00	160.00	CUYD	0.00	\$10.85	\$0.00		
		0001	0590	8061019	SILT FENCE	16,015.00	0.00	16,015.00	LF	0.00	\$1.30	\$0.00		
		0001	0600	8064140	TYPE 3B EROSION CONTROL BLANKET	15,633.00	0.00	15,633.00	SQYD	0.00	\$2.05	\$0.00		
		0010	0610	6061060	MGS GUARDRAIL	10,250.00	0.00	10,250.00	LF	0.00	\$19.20	\$0.00		
		0010	0620	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	22.00	0.00	22.00	EA	0.00	\$2,825.00	\$0.00		
		0010	0630	6061074	MGS HEIGHT AND BLOCK TRANSITION	4.00	0.00	4.00	EA	0.00	\$515.00	\$0.00		
		0010	0640	6061075	MGS LONG SPAN GUARDRAIL SECTION	7.00	0.00	7.00	EA	0.00	\$2,225.00	\$0.00		
		0010	0650	6061080	MGS END ANCHOR	14.00	0.00	14.00	EA	0.00	\$940.00	\$0.00		
		0010	0660	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	39.00	0.00	39.00	EA	0.00	\$2,715.00	\$0.00		
		0001	5001	6139911	MISC.Misc. Class A Partial Depth Concrete Pavement Repair Using Flexible, Hot Polymer Modified Repair Material	0.00	7,450.00	7,450.00	LB	7,450.00	\$7.75	\$57,737.50		
		<b>Project J1P3236 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$1,371,019.11</b>
		<b>200619-A02 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$1,371,019.11</b>



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on February 2, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J1P3236

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0280	6139911	MISC.	2/1/21	2/2/21	-566.00	LB	Various locations 2 miles west of brookfield					Line 0280 is being zeroed out and quantity is being added to line item 5001.
5001	6139911	MISC.	2/1/21	2/2/21	7,450.00	LB	Various locations in the concrete section located about 2 miles west of Brookfield					

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on February 2, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0100	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	Construction Stockpile		13	Feb 2, 2021	SYSTEM	\$91,781.87	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total				\$91,781.87		
	Construction Stockpile - Total							\$91,781.87	
0100 - Total							\$91,781.87		
0110	TACK COAT	Material		6	Oct 20, 2020	SYSTEM	(\$6,641.25)		
			- Total				(\$6,641.25)		
	Material - Total						(\$6,641.25)		
	TACK COAT	MaterialCredit		7	Nov 3, 2020	SYSTEM	\$6,641.25		
			- Total				\$6,641.25		
	MaterialCredit - Total						\$6,641.25		
0110 - Total							\$0.00		
0230	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Material		8	Nov 16, 2020	SYSTEM	(\$49.00)		
			- Total				(\$49.00)		
	Material - Total						(\$49.00)		
	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	MaterialCredit		9	Dec 3, 2020	SYSTEM	\$49.00		
			- Total				\$49.00		
	MaterialCredit - Total						\$49.00		
0230 - Total							\$0.00		
Overall - Total							\$91,781.87		