



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 21, 2021

Pay Estimate Created Date: July 16, 2021

Progress Estimate Number 24	Contract ID 200619-A02 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start July 1, 2021 Pay Period End July 15, 2021	Original Contract Amount \$9,448,285.27 Net Change Order Amount \$249,066.15 Current Contract Amount \$9,697,351.42
---------------------------------------	--	---	--

Approval Date	By User
July 16, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by brobsr1
July 19, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by gillej
July 20, 2021	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 29, 2021	September 1, 2021		84.83%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Calendar Time - Fall of 2020 (Prior to Winter Shutdown)	March 2, 2021	March 2, 2021	Milestone Complete	
Awarded Date	July 8, 2020	July 8, 2020	Milestone - Calendar Time - Spring Resumption of Work	June 6, 2021	June 6, 2021	-44	
Letting Date	June 19, 2020	June 19, 2020	Milestone - Completion Date - Concrete Pavement Repair Under the Railroad Bridge	December 1, 2020	December 1, 2020	Milestone Complete	
Notice to Proceed Date	August 10, 2020	August 10, 2020	Milestone - Completion Date - Longitudinal Asphalt Joint Repairs	December 1, 2020	December 1, 2020	Milestone Complete	
Open to Traffic Date							
Work Began Date	September 28, 2020	September 28, 2020					

Contract Total Pay For Estimate No. 24			
	This Estimate	Previous	To Date
200619-A02			
Total Posted Items Pay	\$550,741.08	\$7,675,544.01	\$8,226,285.09
Gross Item Adjustments	(\$1,287.85)	\$126,531.07	\$125,243.22
Incentive	\$0.00	\$11,998.00	\$11,998.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$30,828.63	\$122,760.00	\$153,588.63
Contract Total Payable This Estimate:	\$580,281.86	\$7,936,833.08	\$8,517,114.94

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J1P3236	0030	2153000	SHAPING SLOPES, CLASS III	100F	\$946.000	20	\$18,920.00
	0040	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	TONS	\$37.950	4,022	\$152,634.90
	0060	4011213	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-3)	TONS	\$60.180	5,327.4	\$320,602.93
	0110	4071005	TACK COAT	GAL	\$1.250	5,591	\$6,988.75
	0610	6061060	MGS GUARDRAIL	LF	\$19.200	925	\$17,760.00
	0620	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	EA	\$2,825.000	2	\$5,650.00
	0640	6061075	MGS LONG SPAN GUARDRAIL SECTION	EA	\$2,225.000	2	\$4,450.00
	0650	6061080	MGS END ANCHOR	EA	\$940.000	3	\$2,820.00
	0660	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$2,715.000	5	\$13,575.00
5004	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	EA	\$3,669.750	2	\$7,339.50	
Project J1P3236 - Total							\$550,741.08
Overall - Total							\$550,741.08

Contract Adjustments This Estimate



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 21, 2021

Pay Estimate Created Date: July 16, 2021

Progress Estimate Number 24	Contract ID 200619-A02 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start July 1, 2021 Pay Period End July 15, 2021	Original Contract Amount \$9,448,285.27 Net Change Order Amount \$249,066.15 Current Contract Amount \$9,697,351.42
---------------------------------------	--	---	--

Adj Type	Entered By	Comments	Time Units	Rate	Amount
SPAD--Other Contract Adjustment	brobsr1	This adjustment is being made for the SP125 Payfactors as follows: Lot 12 4000 tons @104.5% payfactor Lot 13 6,749.7 tons @ 104.7% payfactor			\$30,828.63

Overall - Total **\$30,828.63**
 These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J1P3236	0040	MISC.	Overrun			-121.4	\$37.95	(\$4,607.13)
	0060	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-3)	Other Item Adjustment	Asphalt Cement Price Adjustment	Adjustment is being made for the 5,327.4 tons of BP3 asphalt that was laid and paid for on Estimate 0024.			\$19,045.46
	0610	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$10,258.06)
	0610	MGS GUARDRAIL	Overrun			-92	\$19.20	(\$1,766.40)
	0620	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,646.00)
	0620	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Overrun			-1	\$2,825.00	(\$2,825.00)
	0640	MGS LONG SPAN GUARDRAIL SECTION	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,397.00)
	0650	MGS END ANCHOR	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,475.60)
	0660	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$7,385.62)
	5004	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	MaterialCredit			2	\$3,669.75	\$7,339.50
	5005	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	MaterialCredit			4	\$922.00	\$3,688.00
Total								(\$1,287.85)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on July 21, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1P3236	FAF 36-2(88)	Coldmill and resurface	36	LINN	from Parson's Creek to Macon Co., LAJR from Clinton to Macon Counties

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J1P3236	Posted Item Pay	\$550,741.08	\$7,675,544.01	\$8,226,285.09
	Gross Item Adjustments	(\$1,287.85)	\$126,531.07	\$125,243.22
	Gross Item Pay	\$549,453.23	\$7,802,075.08	\$8,351,528.31
	Incentive	\$0.00	\$11,998.00	\$11,998.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$30,828.63	\$122,760.00	\$153,588.63



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on July 21, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J1P3236, Item 6061081, Project Item Line Number 5004, Material Set 606108196, Material 1040GRAB - Bridge Anchor Section, Acceptance Action Generic 1040GRAB is insufficient.	issue with the reporting of this material.	brobsr1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200619-A02, Contract Project J1P3236, Project Item Line Number 0610, Contract Line Item Number 0610, Item 6061060, Minor Item.	Pending a change order to add additional quantities to the contract.	brobsr1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200619-A02, Contract Project J1P3236, Project Item Line Number 0620, Contract Line Item Number 0620, Item 6061069, Minor Item.	Pending a change order to add additional quantities to the contract.	brobsr1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200619-A02, Contract Project J1P3236, Project Item Line Number 0040, Contract Line Item Number 0040, Item 3049910, Minor Item.	Pending a change order to add additional quantities to the contract.	brobsr1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200619-A02, Contract Project J1P3236, Project Item Line Number 0230, Contract Line Item Number 0230, Item 6131017, Minor Item.	A change order has been written and sent to the contractor for approval. Waiting for the contractor to approve and return.	brobsr1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200619-A02, Contract Project J1P3236, Project Item Line Number 0240, Contract Line Item Number 0240, Item 6131018, Minor Item.	A change order has been written and sent to the contractor for approval. Waiting for the contractor to approve and return.	brobsr1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 21, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200619-A02	J1P3236	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.75	\$55,000.00	\$41,250.00
		0001	0020	2071000	LINEAR GRADING CLASS 1	140.90	0.00	140.90	STA	0.00	\$41.00	\$0.00
		0001	0030	2153000	SHAPING SLOPES, CLASS III	169.00	5.00	174.00	100F	173.20	\$946.00	\$163,847.20
		0001	0040	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	3,560.60	340.00	3,900.60	TONS	4,022.00	\$37.95	\$152,634.90
		0001	0050	3105002	GRAVEL (A) OR CRUSHED STONE (B)	222.00	0.00	222.00	TONS	0.00	\$84.25	\$0.00
		0001	0060	4011213	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-3)	15,491.70	0.00	15,491.70	TONS	10,285.90	\$60.18	\$619,005.46
		0001	0070	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	1,794.40	0.00	1,794.40	TONS	0.00	\$60.00	\$0.00
		0001	0080	4019901	MISC.INFRARED SCANNING	1.00	0.00	1.00	LS	1.00	\$5,500.00	\$5,500.00
		0001	0090	4019901	MISC.INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	1.00	\$40,000.00	\$40,000.00
		0001	0100	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	66,397.90	1,428.00	67,825.90	TONS	66,318.10	\$62.00	\$4,111,722.20
		0001	0110	4071005	TACK COAT	90,602.00	137.00	90,739.00	GAL	70,209.00	\$1.25	\$87,761.25
		0001	0120	4134000	BITUMINOUS FOG SEAL	21,540.00	0.00	21,540.00	GAL	0.00	\$2.00	\$0.00
		0001	0130	6053030A	PIPE AGGREGATE PAVEMENT EDGE DRAIN	7,044.00	0.00	7,044.00	LF	7,044.00	\$11.32	\$79,738.08
		0001	0140	6054020	OUTLET PIPES AND SPLASH PADS	18.00	0.00	18.00	EA	0.00	\$1,065.00	\$0.00
		0001	0150	6122017	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	3.00	0.00	3.00	EA	3.00	\$1,683.00	\$5,049.00
		0001	0160	6122020	REPLACEMENT SAND BARREL	5.00	0.00	5.00	EA	0.00	\$980.00	\$0.00
		0001	0170	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	7.00	0.00	7.00	EA	0.00	\$1,000.00	\$0.00
		0001	0180	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	11,791.00	0.00	11,791.00	SQYD	10,737.20	\$137.10	\$1,472,070.12
		0001	0190	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	1,179.00	0.00	1,179.00	SQYD	0.00	\$1.00	\$0.00
		0001	0200	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	1,179.00	0.00	1,179.00	SQYD	0.00	\$1.00	\$0.00
		0001	0210	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	48,815.00	0.00	48,815.00	LF	43,806.00	\$3.00	\$131,418.00
		0001	0220	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	29,481.00	0.00	29,481.00	EA	17,320.00	\$2.00	\$34,640.00
		0001	0230	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	228.00	0.00	228.00	EA	1,280.00	\$7.00	\$8,960.00
		0001	0240	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	216.00	0.00	216.00	EA	925.00	\$2.00	\$1,850.00
		0001	0250	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	251.70	-226.50	25.20	SQYD	24.80	\$1.00	\$24.80
		0001	0260	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	770.60	0.00	770.60	TONS	730.70	\$89.50	\$65,397.65
		0001	0270	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	3,471.00	0.00	3,471.00	SQYD	3,021.40	\$49.30	\$148,955.02
		0001	0280	6139911	MISC.CLASS A PARTIAL DEPTH CONCRETE PAVEMENT REPAIR USING FLEXIBLE, HOT POLYMER MODIFIED REPAIR MATERIAL	566.00	-566.00	0.00	LB	0.00	\$15.50	\$0.00
		0001	0290	6161005	CONSTRUCTION SIGNS	5,484.00	1,004.00	6,488.00	SQFT	6,488.00	\$8.70	\$56,445.60
		0001	0300	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	4.00	\$48.85	\$195.40
		0001	0310	6161009	FLAG ASSEMBLY	104.00	0.00	104.00	EA	104.00	\$13.00	\$1,352.00
		0001	0320	6161024	CHANNELIZER (TRIM LINE) WITH LIGHT	42.00	0.00	42.00	EA	42.00	\$38.00	\$1,596.00
		0001	0330	6161025	CHANNELIZER (TRIM LINE)	979.00	0.00	979.00	EA	670.00	\$13.00	\$8,710.00
		0001	0340	6161030	TYPE III MOVEABLE BARRICADE	42.00	0.00	42.00	EA	42.00	\$70.55	\$2,963.10
		0001	0350	6161033	DIRECTIONAL INDICATOR BARRICADE	36.00	0.00	36.00	EA	36.00	\$70.55	\$2,539.80
		0001	0360	6161040	FLASHING ARROW PANEL	7.00	0.00	7.00	EA	6.00	\$705.00	\$4,230.00
		0001	0370	6161052	WARNING LIGHT, TYPE B	9.00	0.00	9.00	EA	9.00	\$59.70	\$537.30
		0001	0380	6161070	TUBULAR MARKER	76.00	0.00	76.00	EA	76.00	\$125.00	\$9,500.00
		0001	0390	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$2,825.00	\$11,300.00
		0001	0400	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$119,000.00	\$119,000.00
		0001	0410	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0420	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	16.00	0.00	16.00	LF	0.00	\$23.90	\$0.00
		0001	0430	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	17.00	0.00	17.00	EA	0.00	\$320.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 21, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
200619-A02	J1P3236	0001	0440	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	254,743.00	0.00	254,743.00	LF	0.00	\$0.22	\$0.00		
		0001	0450	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	212,134.00	0.00	212,134.00	LF	0.00	\$0.22	\$0.00		
		0001	0460	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,773.00	0.00	2,773.00	LF	0.00	\$0.92	\$0.00		
		0001	0470	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,500.00	0.00	1,500.00	LF	0.00	\$0.11	\$0.00		
		0001	0480	6207001	PAVEMENT MARKING REMOVAL	21,948.00	0.00	21,948.00	LF	330.00	\$0.55	\$181.50		
		0001	0490	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	5,256.00	0.00	5,256.00	LF	5,256.00	\$0.11	\$578.16		
		0001	0500	6209903	MISC.24 IN. TEMPORARY PAVEMENT MARKING PAINT	264.00	0.00	264.00	LF	0.00	\$6.50	\$0.00		
		0001	0510	6209903	MISC.6 IN. TEMPORARY PAVEMENT MARKING PAINT	232,512.00	0.00	232,512.00	LF	189,323.00	\$0.15	\$28,398.45		
		0001	0520	6209903	MISC.8 IN. TEMPORARY PAVEMENT MARKING PAINT	5,021.00	0.00	5,021.00	LF	4,226.00	\$0.24	\$1,014.24		
		0001	0530	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	707,832.00	0.00	707,832.00	SQYD	699,342.20	\$0.79	\$552,480.34		
		0001	0540	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	12,738.00	0.00	12,738.00	SQYD	653.30	\$1.45	\$947.28		
		0001	0550	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	21,206.00	889.00	22,095.00	SQYD	17,167.60	\$1.50	\$25,751.40		
		0001	0560	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	5,860.80	0.00	5,860.80	STA	1,711.60	\$13.60	\$23,277.76		
		0001	0570	8051000A	SEEDING - COOL SEASON MIXTURES	3.20	0.00	3.20	ACRE	0.00	\$1,900.00	\$0.00		
		0001	0580	8061016	SEDIMENT REMOVAL	160.00	0.00	160.00	CUYD	0.00	\$10.85	\$0.00		
		0001	0590	8061019	SILT FENCE	16,015.00	0.00	16,015.00	LF	11,695.00	\$1.30	\$15,203.50		
		0001	0600	8064140	TYPE 3B EROSION CONTROL BLANKET	15,633.00	0.00	15,633.00	SQYD	0.00	\$2.05	\$0.00		
		0010	0610	6061060	MGS GUARDRAIL	10,250.00	-417.00	9,833.00	LF	10,425.00	\$19.20	\$200,160.00		
		0010	0620	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	22.00	0.00	22.00	EA	24.00	\$2,825.00	\$67,800.00		
		0010	0630	6061074	MGS HEIGHT AND BLOCK TRANSITION	4.00	0.00	4.00	EA	3.00	\$515.00	\$1,545.00		
		0010	0640	6061075	MGS LONG SPAN GUARDRAIL SECTION	7.00	1.00	8.00	EA	8.00	\$2,225.00	\$17,800.00		
		0010	0650	6061080	MGS END ANCHOR	14.00	1.00	15.00	EA	13.00	\$940.00	\$12,220.00		
		0010	0660	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	39.00	1.00	40.00	EA	41.00	\$2,715.00	\$111,315.00		
		0001	5001	6139911	MISC.Misc. Class A Partial Depth Concrete Pavement Repair Using Flexible, Hot Polymer Modified Repair Material	0.00	7,450.00	7,450.00	LB	7,450.00	\$7.75	\$57,737.50		
		0001	5002	1094000	FORCE ACCOUNT	0.00	3,000.00	3,000.00	EA	3,000.00	\$1.00	\$3,000.00		
		0010	5003	1094000	FORCE ACCOUNT	0.00	50,000.00	50,000.00	EA	10,182.23	\$1.00	\$10,182.23		
		0010	5004	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	0.00	8.00	8.00	EA	6.00	\$3,669.75	\$22,018.50		
		0010	5005	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	0.00	4.00	4.00	EA	4.00	\$922.00	\$3,688.00		
		Project J1P3236 - Total Value Posted to Date as of Report Generated Date												\$8,543,491.74
		200619-A02 Overall - Total Value Posted to Date as of Report Generated Date												\$8,543,491.74



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 21, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J1P3236

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0030	2153000	SHAPING SLOPES, CLASS III	7/6/21	7/13/21	4.00	100F	Westbound lanes	108.102		108.156		completed 7/1/21
				7/13/21	4.00	100F	west bound lanes	108.713		108.777		7/6/21
			7/9/21	7/12/21	3.00	100F		108.117		108.159		Westbound lanes
				7/12/21	5.00	100F		108.694		108.774		Westbound lanes
			7/13/21	7/16/21	4.00	100F	westbound lanes	95.728		95.793		installed on 7/12/21
0040	3049910	MISC. AGGREGATE FOR BASE	7/13/21	7/16/21	4,022.00	TONS	Various locations eastbound and westbound lanes	93.919		108.769		The permanent aggregate edge treatment was installed on various days. Payment is being made for the ticketed tonnages - excess moisture above 2%: 6/11 368.21 tons 6.1% moisture payment 309.9 tons 6/30 476.04 tons 8.0% moisture payment 447.4 tons 7/1 906.57 tons 7.6% moisture payment of 855.8 tons 7/6 844.29 tons 6.2% moisture payment of 808.8 tons 7/7 651.98 tons 6.1% moisture, payment of 606.1 tons 7/8 353.35 tons 6.4% moisture, payment of 342.6 tons 7/9 531.79 tons 7.0% moisture payment of 505.8 tons 7/12 153.33 tons 7.0% moisture payment of 145.6 tons
0060	4011213	BIT. PAVEMENT MIXTURE PG64-22 (BP-3)	7/6/21	7/13/21	681.70	TONS	westbound outside shoulder	98.806		100.990		
			7/7/21	7/9/21	459.20	TONS	westbound side	100.990		102.828		
			7/8/21	7/9/21	1,015.20	TONS	westbound shoulder	102.920		106.965		
			7/9/21	7/12/21	930.30	TONS		106.965		108.769		Westbound lanes then turned and began eastbound.
			7/12/21	7/14/21	488.50	TONS	Eastbound shoulder	85.475		87.678		Eastbound shoulder
			7/13/21	7/16/21	1,030.10	TONS	Eastbound and westbound lanes	87.678		92.289		Shoulder paving was done in both the eastbound and westbound lanes at the following locations: Eastbound 87.678 to 88.288 88.357 to 88.983 89.037 to 89.224 89.265 to 89.762 89.854 to 92.289 Westbound 102.962 to 102.996
			7/14/21	7/16/21	722.40	TONS	eastbound shoulder	99.451		100.045		
0110	4071005	TACK COAT	7/6/21	7/13/21	535.00	GAL	westbound outside shoulder	98.806		100.990		
			7/7/21	7/9/21	292.00	GAL	westbound shoulder	100.990		102.828		
			7/8/21	7/9/21	1,264.00	GAL	westbound shoulder	102.920		106.965		
			7/9/21	7/12/21	535.00	GAL		106.965		108.769		Westbound lanes then turned and began eastbound.
			7/12/21	7/14/21	389.00	GAL	Eastbound shoulder	85.475		87.678		
			7/13/21	7/16/21	1,118.00	GAL	Eastbound and westbound lanes.	87.678		92.289		Shoulder paving was done in both the eastbound and westbound lanes at the following locations: Eastbound 87.678 to 88.288 88.357 to 88.983 89.037 to 89.224 89.265 to 89.762 89.854 to 92.289 Westbound 102.962 to 102.996
			7/14/21	7/16/21	1,458.00	GAL	eastbound lanes	93.507		100.045		
0610	6061060	MGS GUARDRAIL	7/6/21	7/13/21	112.50	LF	Westbound lanes	108.102		108.156		completed 7/1/21
				7/13/21	250.00	LF	westbound lanes	108.713		108.777		7/6/21
			7/9/21	7/12/21	50.00	LF		108.117		108.159		Westbound lanes
				7/12/21	337.50	LF		108.694		108.774		Westbound lanes
			7/13/21	7/16/21	175.00	LF	westbound lanes	95.728		95.793		installed 7/13/21
0620	6061069	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	7/6/21	7/13/21	1.00	EA	westbound lanes	108.713		108.777		7/6/21
			7/9/21	7/12/21	1.00	EA		108.694		108.774		Westbound lanes
0640	6061075	MGS LONG SPAN GUARDRAIL SECTION	7/6/21	7/13/21	1.00	EA	Westbound lanes	108.102		108.156		completed 7/1/21
			7/9/21	7/12/21	1.00	EA		108.117		108.159		Westbound lanes
0650	6061080	MGS END ANCHOR	7/6/21	7/13/21	1.00	EA	Westbound lanes	108.102		108.1056		completed 7/1/21
			7/9/21	7/12/21	1.00	EA		108.117		108.774		Westbound lanes
			7/13/21	7/16/21	1.00	EA	westbound lanes	95.728		95.793		installed 7/13/21
0660	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	7/6/21	7/13/21	1.00	EA	Westbound lanes	108.102		108.156		completed 7/1/21
				7/13/21	1.00	EA	westbound lanes	108.713		108.777		7/6/21
			7/9/21	7/12/21	1.00	EA		108.117		108.159		Westbound lanes
				7/12/21	1.00	EA		108.694		108.774		Westbound lanes
			7/13/21	7/16/21	1.00	EA	westbound side	95.728		95.793		installed 7/13/21
5004	6061081	MGS BR APP TRANSITION (THRIE-BEAM BRIDGE)	7/13/21	7/16/21	2.00	EA	westbound side	95.728		95.793		installed 7/13/21

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jul 21, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J1P3236	0040	MISC. AGGREGATE FOR BASE	Overrun		24	Jul 16, 2021	SYSTEM	(\$4,607.13)			
								Overrun - Total	(\$4,607.13)		
								Overrun - Total	(\$4,607.13)		
	0040 - Total										
	0060	BIT. PAVEMENT MIXTURE PG64-22 (BP-3)	Other Item Adjustment		ACAD	24	Jul 16, 2021	brobsr1	\$19,045.46	Adjustment is being made for the 5,327.4 tons of BP3 asphalt that was laid and paid for on Estimate 0024.	
									ACAD - Total	\$19,045.46	
									Other Item Adjustment - Total	\$19,045.46	
	0060 - Total										
	0100	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP1)	Construction Stockpile			20	May 18, 2021	SYSTEM	(\$87,828.74)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						21	Jun 1, 2021	SYSTEM	(\$9,872.87)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						22	Jun 16, 2021	SYSTEM	(\$6,782.36)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						23	Jul 1, 2021	SYSTEM	(\$1,281.52)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total	(\$105,765.49)				
			Construction Stockpile - Total								
			Construction Stockpile STMI				13	Feb 2, 2021	SYSTEM	\$91,781.87	Payment Estimate Item Adjustment generated Stockpile Transaction
							14	Feb 16, 2021	SYSTEM	\$13,983.62	Payment Estimate Item Adjustment generated Stockpile Transaction
							- Total	\$105,765.49			
			Construction Stockpile STMI - Total								
			Other Item Adjustment	ACAD			20	May 18, 2021	brobsr1	\$30,111.53	Adjustment is being made to correct for all of the AC adjustments to date.
							21	Jun 1, 2021	brobsr1	\$13.69	A 8.5 ton mistake was made to the AC Price adjustment on Estimate #20 this adjustment is being made to correct total AC adjustment numbers.
							21	Jun 1, 2021	brobsr1	\$9,634.40	Adjustment is being made for the 5,984.10 tons of SP125 that was produced and laid during this estimate period.
							22	Jun 16, 2021	brobsr1	\$56,045.43	Adjustment is being made for the 26,688.3 tons of SP125 20-99 paid for on estimate 0022.
							23	Jul 1, 2021	brobsr1	\$16,773.81	Adjustments are being made for the 1924.7 tons of BP3 21-9 paid for on estimate number 23, the 4954.2 tons of SP125 20-99 and the 8.8 tons of SP125 18-85A that was also paid on estimate 0023
ACAD - Total							\$112,578.86				
INTC			23	Jul 1, 2021	brobsr1	\$7,352.48	Adjustment is being made for the Intelligent compaction bonus for the SP125 mainline paving from 5/4/21 to 6/18/21.				
INTC - Total	\$7,352.48										
Other Item Adjustment - Total											
0100 - Total											
0110	TACK COAT	Material			6	Oct 20, 2020	SYSTEM	(\$6,641.25)			
								- Total	(\$6,641.25)		
		Material - Total									
		MaterialCredit			7	Nov 3, 2020	SYSTEM	\$6,641.25			
								- Total	\$6,641.25		
MaterialCredit - Total											
0110 - Total											
0230	DOWEL BAR (FURNISH AND INSTALL WITH BASK	Material			8	Nov 16, 2020	SYSTEM	(\$49.00)			
								- Total	(\$49.00)		
		Material - Total									
MaterialCredit			9	Dec 3, 2020	SYSTEM	\$49.00					



Line Item Adjustments by Estimate

Jul 21, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J1P3236	0230	DOWEL BAR (FURNISH AND INSTALL WITH BASK	MaterialCredit	- Total				\$49.00				
			MaterialCredit - Total						\$49.00			
			Overrun	Overrun	23	Jul 1, 2021	SYSTEM	(\$7,364.00)				
			Overrun - Total						(\$7,364.00)			
			Overrun - Total						(\$7,364.00)			
	0230 - Total								(\$7,364.00)			
	0240	TIE BAR (DRILL, FURN & INSTAL) (TYPE L	Overrun	Overrun	19	May 3, 2021	SYSTEM	(\$42.00)				
					20	May 18, 2021	SYSTEM	(\$488.00)				
					21	Jun 1, 2021	SYSTEM	(\$38.00)				
					22	Jun 16, 2021	SYSTEM	(\$554.00)				
					23	Jul 1, 2021	SYSTEM	(\$296.00)				
					Overrun - Total						(\$1,418.00)	
					Overrun - Total						(\$1,418.00)	
	0240 - Total								(\$1,418.00)			
	0260	FURN & PLACE BIT. MATL FOR CL C PARTIAL	Other Item Adjustment	ACAD	18	Apr 16, 2021	brobsr1	\$458.14	Adjustment is being made for the 363.6 tons of SP125 asphalt that was used for the partial depth asphalt repair during the first period of April 2021.			
					19	May 3, 2021	brobsr1	\$436.46	This adjustment is being made for the 346.40 tons of SP125 20-99 that was placed during this estimate period.			
					20	May 18, 2021	brobsr1	\$73.62	Adjustment is being made due to using the wrong virgin AC on estimate 0019. 2.8% was used in leu of the actual 3.1%. The actual tonnage changed as well.			
					ACAD - Total						\$968.22	
					Other Item Adjustment - Total						\$968.22	
	0260 - Total								\$968.22			
	0290	CONSTRUCTION SIGNS	Overrun	Overrun	21	Jun 1, 2021	SYSTEM	(\$8,734.80)				
					23	Jul 1, 2021	SYSTEM	\$8,734.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',8.70000 - 8.70000, 'is applied (if non-zero).			
					Overrun - Total						\$0.00	
					Overrun - Total						\$0.00	
	0290 - Total								\$0.00			
0610	MGS GUARDRAIL	Construction Stockpile		20	May 18, 2021	SYSTEM	(\$12,847.30)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				21	Jun 1, 2021	SYSTEM	(\$17,277.40)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				22	Jun 16, 2021	SYSTEM	(\$47,845.12)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				23	Jul 1, 2021	SYSTEM	(\$32,861.62)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				24	Jul 16, 2021	SYSTEM	(\$10,258.06)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total						(\$121,089.50)		
				Construction Stockpile - Total						(\$121,089.50)		
				Construction Stockpile STMI		18	Apr 16, 2021	SYSTEM	\$121,089.50	Payment Estimate Item Adjustment generated Stockpile Transaction		
											- Total	
				Construction Stockpile STMI - Total						\$121,089.50		
				Overrun		Overrun	24	Jul 16, 2021	SYSTEM	(\$1,766.40)		
Overrun - Total											(\$1,766.40)	
Overrun - Total						(\$1,766.40)						
0610 - Total								(\$1,766.40)				



Line Item Adjustments by Estimate

Jul 21, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J1P3236	0620	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		20	May 18, 2021	SYSTEM	(\$1,646.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
					21	Jun 1, 2021	SYSTEM	(\$6,584.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
					22	Jun 16, 2021	SYSTEM	(\$14,814.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
					23	Jul 1, 2021	SYSTEM	(\$11,522.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
					24	Jul 16, 2021	SYSTEM	(\$1,646.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
					- Total							(\$36,212.00)			
					Construction Stockpile - Total							(\$36,212.00)			
					Construction Stockpile STMI		18	Apr 16, 2021	SYSTEM	\$36,212.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
					- Total							\$36,212.00			
					Construction Stockpile STMI - Total							\$36,212.00			
					Overrun	Overrun	24	Jul 16, 2021	SYSTEM	(\$2,825.00)					
					Overrun - Total							(\$2,825.00)			
					Overrun - Total							(\$2,825.00)			
					0620 - Total							(\$2,825.00)			
				0630	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile		21	Jun 1, 2021	SYSTEM	(\$326.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
								22	Jun 16, 2021	SYSTEM	(\$652.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
								- Total							(\$978.00)
								Construction Stockpile - Total							(\$978.00)
								Construction Stockpile STMI		18	Apr 16, 2021	SYSTEM	\$1,304.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total							\$1,304.00
								Construction Stockpile STMI - Total							\$1,304.00
								0630 - Total							\$326.00
							0640	MGS LONG SPAN GUARDRAIL SECTION	Construction Stockpile		20	May 18, 2021	SYSTEM	(\$6,985.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
											22	Jun 16, 2021	SYSTEM	(\$1,397.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
	24	Jul 16, 2021	SYSTEM	(\$1,397.00)	Payment Estimate Item Adjustment generated Stockpile Transaction										
	- Total									(\$9,779.00)					
	Construction Stockpile - Total									(\$9,779.00)					
	Construction Stockpile STMI		18	Apr 16, 2021	SYSTEM	\$9,779.00				Payment Estimate Item Adjustment generated Stockpile Transaction					
	- Total									\$9,779.00					
	Construction Stockpile STMI - Total									\$9,779.00					
	0640 - Total									\$0.00					
0650	MGS END ANCHOR	Construction Stockpile		20	May 18, 2021	SYSTEM				(\$2,635.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				22	Jun 16, 2021	SYSTEM	(\$527.00)	Payment Estimate Item Adjustment generated Stockpile Transaction							
				23	Jul 1, 2021	SYSTEM	(\$1,264.80)	Payment Estimate Item Adjustment generated Stockpile Transaction							
				24	Jul 16, 2021	SYSTEM	(\$1,475.60)	Payment Estimate Item Adjustment generated Stockpile Transaction							
				- Total							(\$5,902.40)				
				Construction Stockpile - Total							(\$5,902.40)				
				Construction Stockpile STMI		18	Apr 16, 2021	SYSTEM	\$7,378.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
				- Total							\$7,378.00				



Line Item Adjustments by Estimate

Jul 21, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J1P3236	0650	MGS END ANCHOR	Construction Stockpile STMI - Total						\$7,378.00	
	0650 - Total							\$1,475.60		
	0660	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		20	May 18, 2021	SYSTEM	(\$9,090.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					21	Jun 1, 2021	SYSTEM	(\$7,575.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					22	Jun 16, 2021	SYSTEM	(\$19,695.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					23	Jul 1, 2021	SYSTEM	(\$13,862.25)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					24	Jul 16, 2021	SYSTEM	(\$7,385.62)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			(\$57,607.87)		
			Construction Stockpile - Total						(\$57,607.87)	
			Construction Stockpile STMI		18	Apr 16, 2021	SYSTEM	\$59,085.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			\$59,085.00		
			Construction Stockpile STMI - Total						\$59,085.00	
	0660 - Total							\$1,477.13		
	5004	MGS BR APP TRANSITION (THRIE-BEAM BRIDGE)	Material		23	Jul 1, 2021	SYSTEM	(\$7,339.50)		
					- Total			(\$7,339.50)		
			Material - Total						(\$7,339.50)	
			MaterialCredit		24	Jul 16, 2021	SYSTEM	\$7,339.50		
					- Total			\$7,339.50		
			MaterialCredit - Total						\$7,339.50	
	5004 - Total							\$0.00		
	5005	ASYMMETRICAL TRNS. SEC., 6.5 FT. POSTS	Material		23	Jul 1, 2021	SYSTEM	(\$3,688.00)		
					- Total			(\$3,688.00)		
			Material - Total						(\$3,688.00)	
			MaterialCredit		24	Jul 16, 2021	SYSTEM	\$3,688.00		
					- Total			\$3,688.00		
			MaterialCredit - Total						\$3,688.00	
	5005 - Total							\$0.00		
J1P3236 - Total								\$125,243.22		
Overall - Total								\$125,243.22		