



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on November 4, 2020

Pay Estimate Created Date: November 3, 2020

Progress Estimate Number 7	Contract ID 200619-A02 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start October 16, 2020 Pay Period End November 1, 2020	Original Contract Amount \$9,448,285.27 Net Change Order Amount \$0.00 Current Contract Amount \$9,448,285.27
--------------------------------------	--	--	--

Approval Date		By User
November 3, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by	skippj1
November 3, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gillej
November 4, 2020	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 29, 2021	October 29, 2021		7.83%

Contract Informational Dates			Milestones			
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone
Acceptance Date			Milestone - Calendar Time - Fall of 2020 (Prior to Winter Shutdown)	March 2, 2021	March 2, 2021	119
Awarded Date	July 8, 2020	July 8, 2020	Milestone - Completion Date - Concrete Pavement Repair Under the Railroad Bridge	December 1, 2020	December 1, 2020	28
Letting Date	June 19, 2020	June 19, 2020	Milestone - Completion Date - Longitudinal Asphalt Joint Repairs	December 1, 2020	December 1, 2020	28
Notice to Proceed Date	August 10, 2020	August 10, 2020				
Open to Traffic Date						
Work Began Date	September 28, 2020	September 28, 2020				

Contract Total Pay For Estimate No. 7			
	This Estimate	Previous	To Date
200619-A02			
Total Posted Items Pay	\$237,674.19	\$502,465.37	\$740,139.56
Gross Item Adjustments	\$6,641.25	(\$6,641.25)	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$495,824.12	\$740,139.56
Contract Total Payable This Estimate:	\$244,315.44		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J1P3236	0100	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	TONS	\$62.000	3,031.8	\$187,971.60
	0110	4071005	TACK COAT	GAL	\$1.250	3,559	\$4,448.75
	0180	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	SQYD	\$137.100	173.7	\$23,814.27
	0210	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	LF	\$3.000	788	\$2,364.00
	0220	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	EA	\$2.000	420	\$840.00
	0530	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$0.790	23,083	\$18,235.57
Project J1P3236 - Total							\$237,674.19
Overall - Total							\$237,674.19

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on November 4, 2020

Pay Estimate Created Date: November 3, 2020

Progress Estimate Number 7		Contract ID 200619-A02 Prime Contractor Emery Sapp & Sons, Inc.		Pay Period Start October 16, 2020 Pay Period End November 1, 2020		Original Contract Amount \$9,448,285.27 Net Change Order Amount \$0.00 Current Contract Amount \$9,448,285.27		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J1P3236	0110	TACK COAT	MaterialCredit			5,313	\$1.25	\$6,641.25
Total								\$6,641.25



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on November 4, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1P3236	FAF 36-2(88)	Coldmill and resurface	36	LINN	from Parson's Creek to Macon Co., LAJR from Clinton to Macon Counties
Totals by Job Numbers					
J1P3236			This Estimate	Previous	To Date
	Posted Item Pay		\$237,674.19	\$502,465.37	\$740,139.56
	Gross Item Adjustments		\$6,641.25	(\$6,641.25)	\$0.00
	Gross Item Pay		\$244,315.44	\$495,824.12	\$740,139.56
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on November 4, 2020

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 4, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200619-A02	J1P3236	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$55,000.00	\$0.00
		0001	0020	2071000	LINEAR GRADING CLASS 1	140.90	0.00	140.90	STA	0.00	\$41.00	\$0.00
		0001	0030	2153000	SHAPING SLOPES, CLASS III	169.00	0.00	169.00	100F	0.00	\$946.00	\$0.00
		0001	0040	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	3,560.60	0.00	3,560.60	TONS	0.00	\$37.95	\$0.00
		0001	0050	3105002	GRAVEL (A) OR CRUSHED STONE (B)	222.00	0.00	222.00	TONS	0.00	\$84.25	\$0.00
		0001	0060	4011213	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-3)	15,491.70	0.00	15,491.70	TONS	0.00	\$60.18	\$0.00
		0001	0070	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	1,794.40	0.00	1,794.40	TONS	0.00	\$60.00	\$0.00
		0001	0080	4019901	MISC.INFRAED SCANNING	1.00	0.00	1.00	LS	0.00	\$5,500.00	\$0.00
		0001	0090	4019901	MISC.INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	0.00	\$40,000.00	\$0.00
		0001	0100	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	66,397.90	0.00	66,397.90	TONS	7,492.70	\$62.00	\$464,547.40
		0001	0110	4071005	TACK COAT	90,602.00	0.00	90,602.00	GAL	9,260.00	\$1.25	\$11,575.00
		0001	0120	4134000	BITUMINOUS FOG SEAL	21,540.00	0.00	21,540.00	GAL	0.00	\$2.00	\$0.00
		0001	0130	6053030A	PIPE AGGREGATE PAVEMENT EDGE DRAIN	7,044.00	0.00	7,044.00	LF	0.00	\$11.32	\$0.00
		0001	0140	6054020	OUTLET PIPES AND SPLASH PADS	18.00	0.00	18.00	EA	0.00	\$1,065.00	\$0.00
		0001	0150	6122017	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	3.00	0.00	3.00	EA	0.00	\$1,683.00	\$0.00
		0001	0160	6122020	REPLACEMENT SAND BARREL	5.00	0.00	5.00	EA	0.00	\$980.00	\$0.00
		0001	0170	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	7.00	0.00	7.00	EA	0.00	\$1,000.00	\$0.00
		0001	0180	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	11,791.00	0.00	11,791.00	SQYD	1,100.70	\$137.10	\$150,905.97
		0001	0190	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	1,179.00	0.00	1,179.00	SQYD	0.00	\$1.00	\$0.00
		0001	0200	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	1,179.00	0.00	1,179.00	SQYD	0.00	\$1.00	\$0.00
		0001	0210	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	48,815.00	0.00	48,815.00	LF	4,974.00	\$3.00	\$14,922.00
		0001	0220	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	29,481.00	0.00	29,481.00	EA	2,640.00	\$2.00	\$5,280.00
		0001	0230	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	228.00	0.00	228.00	EA	0.00	\$7.00	\$0.00
		0001	0240	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	216.00	0.00	216.00	EA	0.00	\$2.00	\$0.00
		0001	0250	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	251.70	0.00	251.70	SQYD	0.00	\$1.00	\$0.00
		0001	0260	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	770.60	0.00	770.60	TONS	0.00	\$89.50	\$0.00
		0001	0270	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	3,471.00	0.00	3,471.00	SQYD	0.00	\$49.30	\$0.00
		0001	0280	6139911	MISC.CLASS A PARTIAL DEPTH CONCRETE PAVEMENT REPAIR USING FLEXIBLE, HOT POLYMER MODIFIED REPAIR MATERIAL	566.00	0.00	566.00	LB	0.00	\$15.50	\$0.00
		0001	0290	6161005	CONSTRUCTION SIGNS	5,484.00	0.00	5,484.00	SQFT	2,000.00	\$8.70	\$17,400.00
		0001	0300	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	4.00	\$48.85	\$195.40
		0001	0310	6161009	FLAG ASSEMBLY	104.00	0.00	104.00	EA	52.00	\$13.00	\$676.00
		0001	0320	6161024	CHANNELIZER (TRIM LINE) WITH LIGHT	42.00	0.00	42.00	EA	42.00	\$38.00	\$1,596.00
		0001	0330	6161025	CHANNELIZER (TRIM LINE)	979.00	0.00	979.00	EA	50.00	\$13.00	\$650.00
		0001	0340	6161030	TYPE III MOVEABLE BARRICADE	42.00	0.00	42.00	EA	0.00	\$70.55	\$0.00
		0001	0350	6161033	DIRECTIONAL INDICATOR BARRICADE	36.00	0.00	36.00	EA	0.00	\$70.55	\$0.00
		0001	0360	6161040	FLASHING ARROW PANEL	7.00	0.00	7.00	EA	2.00	\$705.00	\$1,410.00
		0001	0370	6161052	WARNING LIGHT, TYPE B	9.00	0.00	9.00	EA	0.00	\$59.70	\$0.00
		0001	0380	6161070	TUBULAR MARKER	76.00	0.00	76.00	EA	0.00	\$125.00	\$0.00
		0001	0390	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	2.00	\$2,825.00	\$5,650.00
		0001	0400	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.30	\$119,000.00	\$35,819.00
		0001	0410	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0420	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	16.00	0.00	16.00	LF	0.00	\$23.90	\$0.00
		0001	0430	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	17.00	0.00	17.00	EA	0.00	\$320.00	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on November 4, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200619-A02	J1P3236	0001	0440	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	254,743.00	0.00	254,743.00	LF	0.00	\$0.22	\$0.00
		0001	0450	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	212,134.00	0.00	212,134.00	LF	0.00	\$0.22	\$0.00
		0001	0460	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,773.00	0.00	2,773.00	LF	0.00	\$0.92	\$0.00
		0001	0470	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,500.00	0.00	1,500.00	LF	0.00	\$0.11	\$0.00
		0001	0480	6207001	PAVEMENT MARKING REMOVAL	21,948.00	0.00	21,948.00	LF	0.00	\$0.55	\$0.00
		0001	0490	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	5,256.00	0.00	5,256.00	LF	0.00	\$0.11	\$0.00
		0001	0500	6209903	MISC.24 IN. TEMPORARY PAVEMENT MARKING PAINT	264.00	0.00	264.00	LF	0.00	\$6.50	\$0.00
		0001	0510	6209903	MISC.6 IN. TEMPORARY PAVEMENT MARKING PAINT	232,512.00	0.00	232,512.00	LF	0.00	\$0.15	\$0.00
		0001	0520	6209903	MISC.8 IN. TEMPORARY PAVEMENT MARKING PAINT	5,021.00	0.00	5,021.00	LF	0.00	\$0.24	\$0.00
		0001	0530	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	707,832.00	0.00	707,832.00	SQYD	67,178.00	\$0.79	\$53,070.62
		0001	0540	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	12,738.00	0.00	12,738.00	SQYD	0.00	\$1.45	\$0.00
		0001	0550	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	21,206.00	0.00	21,206.00	SQYD	0.00	\$1.50	\$0.00
		0001	0560	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	5,860.80	0.00	5,860.80	STA	0.00	\$13.60	\$0.00
		0001	0570	8051000A	SEEDING - COOL SEASON MIXTURES	3.20	0.00	3.20	ACRE	0.00	\$1,900.00	\$0.00
		0001	0580	8061016	SEDIMENT REMOVAL	160.00	0.00	160.00	CUYD	0.00	\$10.85	\$0.00
		0001	0590	8061019	SILT FENCE	16,015.00	0.00	16,015.00	LF	0.00	\$1.30	\$0.00
		0001	0600	8064140	TYPE 3B EROSION CONTROL BLANKET	15,633.00	0.00	15,633.00	SQYD	0.00	\$2.05	\$0.00
		0010	0610	6061060	MGS GUARDRAIL	10,250.00	0.00	10,250.00	LF	0.00	\$19.20	\$0.00
		0010	0620	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	22.00	0.00	22.00	EA	0.00	\$2,825.00	\$0.00
		0010	0630	6061074	MGS HEIGHT AND BLOCK TRANSITION	4.00	0.00	4.00	EA	0.00	\$515.00	\$0.00
		0010	0640	6061075	MGS LONG SPAN GUARDRAIL SECTION	7.00	0.00	7.00	EA	0.00	\$2,225.00	\$0.00
		0010	0650	6061080	MGS END ANCHOR	14.00	0.00	14.00	EA	0.00	\$940.00	\$0.00
		0010	0660	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	39.00	0.00	39.00	EA	0.00	\$2,715.00	\$0.00
Project J1P3236 - Total Value Posted to Date as of Report Generated Date												\$763,697.39
200619-A02 Overall - Total Value Posted to Date as of Report Generated Date												\$763,697.39



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on November 4, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J1P3236

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0100	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP1	10/16/20	10/20/20	159.90	TONS	WBDL Log Mile 114.937 to 120.994	114.937		120.994		Placed 159.9 tons of SP125C Mix at various widths at a depth of 1.75 inches, in the West Bound Driving Lane.
			10/19/20	11/3/20	275.20	TONS	West bound passing lane in the rumble and in the driving lane. from coon creek bridge west. 121.857 to 128.512	121.857		128.512		ESS did patch work from coon creek bridge west. in the driving lane.
			10/20/20	10/21/20	196.20	TONS	West bound driving lane from 128.644 to 133.261 and in the West bound passing lane from 114.937 to 119.857	128.644		133.261		They finished West bound driving lane with anything bigger than 4 foot and then went to the passing lane in Livingston county.
			10/21/20	10/22/20	233.10	TONS	Linn County log mile 92.352 to 93.542 and passing lane patches in Livingston county at log mile 120.371 to 120.415, 120.943 to 120.994	92.352		93.542		placement of sp125 in the east bound lanes from log mile 92.352 to 93.542 and passing lane patches at log mile 120.371 to 120.415, 120.943 to 120.994
			10/22/20	10/27/20	365.70	TONS	ESS placed sp-125 from log mile 93.542 to 99.388	93.542		99.388		ESS did longitudinal repairs in the east bound driving lane.
			10/23/20	10/27/20	139.10	TONS	ESS did milling operation and placement of sp-125 from log 99.963 to 101.789	99.963		101.789		ESS did longitudinal repairs in the east bound driving lane.
			10/28/20	10/30/20	627.40	TONS	log mile 44.339 to 45.925	44.339		45.925		ESS paved center line in caldwell county from logmile 44.339 to 45.925.
			10/29/20	11/3/20	495.20	TONS	Caldwell, EB, IR, CL	36.043		46.920		This payment is for 495.2 tons of SP125 that was placed in various widths and depths for longitudinal repairs in the EBL inside rumble and centerline from LM 36.043 to 46.920.
			10/30/20	11/3/20	540.00	TONS	Caldwell, EB, IR, CL	39.926		46.595		This payment is for 540 tons of SP125 that was placed in various widths and depths for longitudinal repairs from LM 39.926 to 46.595.
0110	4071005	TACK COAT	10/16/20	10/20/20	243.00	GAL	WBDL Log Mile 114.937 to 120.994	114.937		120.994		Placed 243 gallons of tack coat on the milled area, in the West Bound Driving Lane.
			10/19/20	11/3/20	340.00	GAL	West bound passing lane in the rumble and in the driving lane. from coon creek bridge west. 121.857 to 128.512	121.857		128.512		ESS did patch work from coon creek bridge west. in the driving lane.
			10/20/20	10/21/20	209.00	GAL	West bound driving lane from 128.644 to 133.261 and in the West bound passing lane from 114.937 to 119.857	128.644		133.261		They finished West bound driving lane with anything bigger than 4 foot and then went to the passing lane in Livingston county.
			10/21/20	10/22/20	267.00	GAL	Linn County log mile 92.352 to 93.542 and passing lane patches in Livingston county at log mile 120.371 to 120.415, 120.943 to 120.994	92.352		93.352		placement of tack in the east bound lanes from log mile 92.352 to 93.542 and passing lane patches at log mile 120.371 to 120.415, 120.943 to 120.994
			10/22/20	10/27/20	437.00	GAL	ESS placed tack from log mile 93.542 to 99.388	93.542		99.388		ESS was in the east bound driving lane.
			10/23/20	10/27/20	194.00	GAL	ESS did milling operation and placement of sp-125 from log 99.963 to 101.789	99.963		101.789		ESS laid tack for longitudinal repairs in the east bound driving lane.
			10/28/20	10/30/20	728.00	GAL	log mile 44.339 to 45.925	44.339		45.925		ESS tacked center line in caldwell county from logmile 44.339 to 45.925.
			10/29/20	11/3/20	534.00	GAL	Caldwell, EB, IR, CL	36.043		46.920		This payment is for 534 gallons of SS-1H that was placed in various widths for longitudinal repairs in the EBL inside rumble and centerline from LM 36.043 to 46.920.
			10/30/20	11/3/20	607.00	GAL	Caldwell, EB, IR, CL	39.926		46.595		This payment is for 607 gallons of SS-1H that was placed in various widths for longitudinal repairs from LM 39.926 to 46.595.
0180	6131010	FURN & PLACE CONC MATL FOR FULL DEPTH	10/29/20	11/3/20	173.70	SQYD	WBDL Log Mile 91.763 to 93.064 EBDL Log Mile 98.466 to 99.475	91.763		99.475		This payment is for the placing of 173.7 SQYD's of concrete material in full depth pavement repair locations from log mile 91.763 to 99.475
0210	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	10/29/20	11/3/20	788.00	LF	WBDL 91.738 to 93.064 EBDL 98.466 to 99.475	91.738		99.475		This payment is for 788 LF of saw cuts at full depth pavement repair locations from log mile 91.738 to 99.475
0220	6131015	DOWEL BAR (DRILLING, FURNISHING AND INST	10/29/20	11/3/20	420.00	EA	WBDL log mile 91.738 to 93.064 EBDL log mile 98.466 to 99.475	91.738		99.475		This payment is for 420 dowel bars at full depth pavement repair from log mile 91.738 to 99.475
0530	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	10/16/20	10/20/20	1,169.00	SQYD	WBDL Log Mile 114.937 to 120.994	114.937		120.994		Milled 1,169 SQYD's of the driving lane in the West Bound Driving Lane at various widths and at a depth of 1.75 inches.
			10/30/20	11/3/20	21,914.00	SQYD	Caldwell, EB, IR, CL	39.926		46.595		This payment is for 5336 s.y. of coldmilling that was done in the EBL in the inside rumble and centerline from 39.926 to 46.595. It also includes the following. 10/19 - 2635 s.y. 10/20 - 1,680 s.y. 10/21 - 1,964 s.y. 10/22 - 2,783 s.y. 10/23 - 711 s.y. 10/28 - 5,267 s.y. 10/29 - 1,538 s.y.

The information below this line are details from Line Item agency views.

No Agency View Details Exist



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on November 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0110	TACK COAT	Material		6	Oct 20, 2020	SYSTEM	(\$6,641.25)	
			- Total				(\$6,641.25)	
		Material - Total					(\$6,641.25)	
	TACK COAT	MaterialCredit		7	Nov 3, 2020	SYSTEM	\$6,641.25	
			- Total				\$6,641.25	
		MaterialCredit - Total					\$6,641.25	
0110 - Total							\$0.00	
Overall - Total							\$0.00	