



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 4, 2021

Pay Estimate Created Date: August 1, 2021

Progress Estimate Number 2	Contract ID 200821-G03 Prime Contractor APAC-Central, Inc.	Pay Period Start October 1, 2020 Pay Period End August 1, 2021	Original Contract Amount \$1,045,624.69 Net Change Order Amount \$0.00 Current Contract Amount \$1,045,624.69
--------------------------------------	---	---	--

Approval Date		By User
August 1, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	WILLAM
August 2, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gripkd
August 3, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2021	November 1, 2021		75.36%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	September 2, 2020	September 2, 2020	
Letting Date	August 21, 2020	August 21, 2020	
Notice to Proceed Date	October 5, 2020	October 5, 2020	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
200821-G03			
Total Posted Items Pay	\$787,957.42	\$0.00	\$787,957.42
Gross Item Adjustments	(\$228,273.33)	\$197,500.00	(\$30,773.33)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$197,500.00	\$757,184.09
Contract Total Payable This Estimate:	\$559,684.09		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7S3301	0050	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$56.200	12,125.16	\$681,433.99
	0060	4071005	TACK COAT	GAL	\$2.120	10,340	\$21,920.80
	0090	6161005	CONSTRUCTION SIGNS	SQFT	\$6.100	2,833.25	\$17,282.83
	0120	6161025	CHANNELIZER (TRIM LINE)	EA	\$13.150	20	\$263.00
	0130	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$2,300.000	2	\$4,600.00
	0140	6181000	MOBILIZATION	LS	\$86,300.000	0.5	\$43,150.00
	0190	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$9.600	1,933	\$18,556.80
	0200	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$1,500.000	0.5	\$750.00
Project J7S3301 - Total							\$787,957.42
Overall - Total							\$787,957.42

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7S3301	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,221.3	\$3.19	\$7,079.73
	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,030.31	\$3.19	\$3,283.80



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 4, 2021

Pay Estimate Created Date: August 1, 2021

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
Progress Estimate Number 2		Contract ID 200821-G03 Prime Contractor APAC-Central, Inc.		Pay Period Start October 1, 2020 Pay Period End August 1, 2021		Original Contract Amount \$1,045,624.69 Net Change Order Amount \$0.00 Current Contract Amount \$1,045,624.69		
J7S3301		(SURFACE LEVELING)						
	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,883.96	\$3.19	\$6,004.56
	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,804.61	\$3.19	\$5,751.65
	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,368.36	\$3.19	\$4,361.24
	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,769.04	\$3.19	\$5,638.28
	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,559.85	\$3.19	\$4,971.55
	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	487.73	\$3.19	\$1,554.49
	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$197,500.00)
	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	-1,039.16	\$59.39	(\$61,712.80)
	0090	CONSTRUCTION SIGNS	Overrun			-1,263.25	\$6.10	(\$7,705.83)
Total								(\$228,273.33)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on August 4, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7S3301	FAS S602(97)	Resurface	MO 245	CEDAR	from Rte. 32 west of Fair Play to Rte. 160

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J7S3301	Posted Item Pay	\$787,957.42	\$0.00	\$787,957.42
	Gross Item Adjustments	(\$228,273.33)	\$197,500.00	(\$30,773.33)
	Gross Item Pay	\$559,684.09	\$197,500.00	\$757,184.09
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on August 4, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Item Overrun: Contract 200821-G03, Contract Project J7S3301, Project Item Line Number 0050, Contract Line Item Number 0050, Item 4020520, Minor Item.	Will be on next change order.	WILLAM	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200821-G03, Contract Project J7S3301, Project Item Line Number 0090, Contract Line Item Number 0090, Item 6161005, Minor Item.	Will be on next change order.	WILLAM	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 4, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200821-G03	J7S3301	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$10,200.00	\$0.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	18.00	0.00	18.00	100F	0.00	\$850.00	\$0.00
		0001	0030	3049910	MISC.Permanent Aggregate Edge Treatment	3,366.60	0.00	3,366.60	TONS	0.00	\$8.00	\$0.00
		0001	0040	3105002	GRAVEL (A) OR CRUSHED STONE (B)	316.00	0.00	316.00	TONS	0.00	\$32.15	\$0.00
		0001	0050	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	11,086.00	0.00	11,086.00	TONS	12,125.16	\$56.20	\$681,433.99
		0001	0060	4071005	TACK COAT	14,451.00	0.00	14,451.00	GAL	10,340.00	\$2.12	\$21,920.80
		0001	0070	4081018	PRIME-LIQUID ASPHALT MC 800	9,931.00	0.00	9,931.00	GAL	0.00	\$2.15	\$0.00
		0001	0080	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00
		0001	0090	6161005	CONSTRUCTION SIGNS	1,570.00	0.00	1,570.00	SQFT	2,833.25	\$6.10	\$17,282.82
		0001	0100	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$81.00	\$0.00
		0001	0110	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	0.00	\$20.20	\$0.00
		0001	0120	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	20.00	\$13.15	\$263.00
		0001	0130	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$2,300.00	\$4,600.00
		0001	0140	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$86,300.00	\$43,150.00
		0001	0150	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	84.00	0.00	84.00	LF	0.00	\$26.25	\$0.00
		0001	0160	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	177,704.00	0.00	177,704.00	LF	0.00	\$0.12	\$0.00
		0001	0170	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	177,704.00	0.00	177,704.00	LF	0.00	\$0.11	\$0.00
		0001	0180	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	882.00	0.00	882.00	SQYD	0.00	\$9.60	\$0.00
		0001	0190	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,933.00	0.00	1,933.00	SQYD	1,933.00	\$9.60	\$18,556.80
		0001	0200	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.50	\$1,500.00	\$750.00
		0001	0210	8051000A	SEEDING - COOL SEASON MIXTURES	0.50	0.00	0.50	ACRE	0.00	\$11,282.00	\$0.00
		0001	0220	8061016	SEDIMENT REMOVAL	12.00	0.00	12.00	CUYD	0.00	\$39.60	\$0.00
		0001	0230	8061019	SILT FENCE	1,200.00	0.00	1,200.00	LF	0.00	\$3.85	\$0.00
		0010	0240	6061060	MGS GUARDRAIL	2,925.00	0.00	2,925.00	LF	0.00	\$17.60	\$0.00
		0010	0250	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	10.00	0.00	10.00	EA	0.00	\$2,620.00	\$0.00
		0010	0260	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	18.00	0.00	18.00	EA	0.00	\$2,500.00	\$0.00
Project J7S3301 - Total Value Posted to Date as of Report Generated Date											\$787,957.42	
200821-G03 Overall - Total Value Posted to Date as of Report Generated Date											\$787,957.42	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 4, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J7S3301

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0050	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	7/23/21	7/27/21	2,221.30	TONS	SB Rte. 245 from log mile 16.833 to log mile 10.613.	16.833		10.613		
			7/24/21	7/27/21	1,030.31	TONS	SB Rte. 245 from log mile 10.613 to log mile 7.8.	10.613		7.8		
			7/26/21	7/27/21	1,883.96	TONS	SB Rte. 245 from log mile 7.8 to log mile 2.5.		7.8		2.5	
			7/27/21	7/30/21	1,804.61	TONS	SB Rte. 245 from log mile 2.5 to log mile 0.0 and NB Rte. 245 from log mile 0.0 to log mile 2.4.		0		2.5	
			7/28/21	8/1/21	1,368.36	TONS	NB Rte. 245 from log mile 2.4 to log mile 6.7.		2.4		6.7	
			7/29/21	8/1/21	1,769.04	TONS	NB Rte. 245 from log mile 6.7 to log mile 11.7.		6.7		11.7	
			7/30/21	8/1/21	1,559.85	TONS	NB Rte. 245 from log mile 11.7 to log mile 15.8.		11.7		15.8	
			7/31/21	8/1/21	487.73	TONS	NB Rte. 245 from log mile 15.8 to log mile 16.8.		15.8		16.8	
0060	4071005	TACK COAT	7/23/21	7/27/21	2,765.00	GAL	SB Rte. 245 from log mile 16.833 to log mile 10.613.	16.833		10.613		
			7/24/21	7/27/21	1,200.00	GAL	SB Rte. 245 from log mile 10.613 to log mile 7.8.	10.613		7.8		
			7/26/21	7/27/21	1,800.00	GAL	SB Rte. 245 from log mile 7.8 to log mile 2.5.		7.8		2.5	
			7/27/21	7/30/21	1,400.00	GAL	SB Rte. 245 from log mile 2.5 to log mile 0.0 and NB Rte. 245 from log mile 0.0 to log mile 2.4.		0		2.5	
			7/28/21	8/1/21	775.00	GAL	NB Rte. 245 from log mile 2.4 to log mile 6.7.		2.4		6.7	
			7/29/21	8/1/21	950.00	GAL	NB Rte. 245 from log mile 6.7 to log mile 11.7.		6.7		11.7	
			7/30/21	8/1/21	1,050.00	GAL	NB Rte. 245 from log mile 11.7 to log mile 15.8.		11.7		15.8	
			7/31/21	8/1/21	400.00	GAL	NB Rte. 245 from log mile 15.8 to log mile 16.8.		15.8		16.8	
0090	6161005	CONSTRUCTION SIGNS	7/27/21	7/30/21	2,833.25	SQFT	Project work zone.		0			
0120	6161025	CHANNELIZER (TRIM LINE)	7/27/21	7/30/21	20.00	EA	Project work zone.		0			
0130	6161099	CMS WITH COMMUNICATION INTERFACE, CONT F	7/20/21	7/26/21	2.00	EA	Project work zone.		0			
0140	6181000	MOBILIZATION	7/23/21	7/27/21	0.25	LS	Project		0			
			7/27/21	7/30/21	0.25	LS	Project		0			
0190	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	7/20/21	7/26/21	1,933.00	SQYD	Various locations throughout project.		0			
0200	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	7/23/21	7/27/21	0.50	LS	Project		0			

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Aug 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J7S3301	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Construction Stockpile		2	Aug 1, 2021	SYSTEM	(\$197,500.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							(\$197,500.00)			
			Construction Stockpile - Total							(\$197,500.00)			
			Construction Stockpile STMI		1	Oct 1, 2020	SYSTEM	\$197,500.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							\$197,500.00			
			Construction Stockpile STMI - Total							\$197,500.00			
			Overrun	Overrun	2	Aug 1, 2021	SYSTEM	(\$61,712.80)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
			Overrun - Total							(\$61,712.80)			
			Overrun - Total							(\$61,712.80)			
			Price FUEL		2	Aug 1, 2021	SYSTEM	\$38,645.30	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
			- Total							\$38,645.30			
			Price FUEL - Total							\$38,645.30			
			0050 - Total							(\$23,067.50)			
			0090	CONSTRUCTION SIGNS	Overrun	Overrun	2	Aug 1, 2021	SYSTEM	(\$7,705.83)			
					Overrun - Total							(\$7,705.83)	
					Overrun - Total							(\$7,705.83)	
			0090 - Total							(\$7,705.83)			
J7S3301 - Total							(\$30,773.33)						
Overall - Total							(\$30,773.33)						