



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on March 3, 2021

Pay Estimate Created Date: March 1, 2021

Progress Estimate Number 3	Contract ID 200918-C02 Prime Contractor Magruder Paving, LLC	Pay Period Start February 16, 2021 Pay Period End March 1, 2021	Original Contract Amount \$2,681,859.59 Net Change Order Amount \$0.00 Current Contract Amount \$2,681,859.59
--------------------------------------	---	--	--

Approval Date		By User
March 1, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	mothee
March 1, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	rileyr1
March 3, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2021	November 1, 2021		19.62%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	October 7, 2020	October 7, 2020	
Letting Date	September 18, 2020	September 18, 2020	
Notice to Proceed Date	December 7, 2020	December 7, 2020	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 3			
	This Estimate	Previous	To Date
200918-C02			
Total Posted Items Pay	\$58,743.22	\$467,405.10	\$526,148.32
Gross Item Adjustments	\$134.96	\$0.00	\$134.96
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$467,405.10	\$526,283.28
Contract Total Payable This Estimate:	\$58,878.18		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J3S3137	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$38,500.000	0.1	\$3,850.00
	0070	2071000	LINEAR GRADING CLASS 1	STA	\$575.000	3.13	\$1,799.75
	0080	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$12.750	440.6	\$5,617.65
	0180	6081010	CONCRETE CURB RAMP	SQYD	\$125.100	133.2	\$16,663.32
	0210	6085007	PAVED APPROACH, 7 IN.	SQYD	\$62.000	25.5	\$1,581.00
	0220	6085008	PAVED APPROACH, 8 IN.	SQYD	\$65.000	415.1	\$26,981.50
	0540	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$7,500.000	0.3	\$2,250.00
Project J3S3137 - Total							\$58,743.22
Overall - Total							\$58,743.22

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J3S3137	0080	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	281.7	\$0.06	\$17.32
	0080	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	158.9	\$0.06	\$9.77
	0080	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-440.6	\$12.75	(\$5,617.65)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on March 3, 2021

Pay Estimate Created Date: March 1, 2021

Progress Estimate Number 3	Contract ID 200918-C02 Prime Contractor Magruder Paving, LLC	Pay Period Start February 16, 2021 Pay Period End March 1, 2021	Original Contract Amount \$2,681,859.59 Net Change Order Amount \$0.00 Current Contract Amount \$2,681,859.59
--------------------------------------	---	--	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J3S3137	0080	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mothee overriding Payment Estimate Exception 1 on the current Payment Estimate.	440.6	\$12.75	\$5,617.65
	0180	CONCRETE CURB RAMP	Material			-133.2	\$125.10	(\$16,663.32)
	0180	CONCRETE CURB RAMP	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mothee overriding Payment Estimate Exception 2 on the current Payment Estimate.	133.2	\$125.10	\$16,663.32
	0210	PAVED APPROACH, 7 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	25.5	\$0.23	\$5.75
	0210	PAVED APPROACH, 7 IN.	Material			-25.5	\$62.00	(\$1,581.00)
	0210	PAVED APPROACH, 7 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user mothee overriding Payment Estimate Exception 5 on the current Payment Estimate.	25.5	\$62.00	\$1,581.00
	0220	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	256.2	\$0.25	\$63.03
	0220	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	158.9	\$0.25	\$39.09
	0220	PAVED APPROACH, 8 IN.	Material			-415.1	\$65.00	(\$26,981.50)
	0220	PAVED APPROACH, 8 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user mothee overriding Payment Estimate Exception 9 on the current Payment Estimate.	415.1	\$65.00	\$26,981.50
	0230	CONCRETE SIDEWALK, 4 IN.	Material			-3,390.4	\$50.85	(\$172,401.84)
	0230	CONCRETE SIDEWALK, 4 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user mothee overriding Payment Estimate Exception 13 on the current Payment Estimate.	3,390.4	\$50.85	\$172,401.84
	0240	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material			-9	\$41.50	(\$373.50)
	0240	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user mothee overriding Payment Estimate Exception 14 on the current Payment Estimate.	9	\$41.50	\$373.50
	0260	CURB AND GUTTER TYPE A	Material			-217	\$36.75	(\$7,974.75)
	0260	CURB AND GUTTER TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user mothee overriding Payment Estimate Exception 15 on the current Payment Estimate.	217	\$36.75	\$7,974.75
	0270	CURB AND GUTTER TYPE B	Material			-13	\$40.00	(\$520.00)
	0270	CURB AND GUTTER TYPE B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user mothee overriding Payment Estimate Exception 16 on the current Payment Estimate.	13	\$40.00	\$520.00
	0350	MANHOLE FRAME AND COVER, TYPE 2	Material			-1	\$525.00	(\$525.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on March 3, 2021

Pay Estimate Created Date: March 1, 2021

Progress Estimate Number 3		Contract ID 200918-C02 Prime Contractor Magruder Paving, LLC	Pay Period Start February 16, 2021 Pay Period End March 1, 2021	Original Contract Amount \$2,681,859.59 Net Change Order Amount \$0.00 Current Contract Amount \$2,681,859.59				
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J3S3137	0350	MANHOLE FRAME AND COVER, TYPE 2	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user mothee overriding Payment Estimate Exception 17 on the current Payment Estimate.	1	\$525.00	\$525.00
Total								\$134.96



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on March 3, 2021

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J3S3137	FAS S302(15)	Resurface and add shoulders	Y	PETTIS	from Quisenberry Road to Route 65

Totals by Job Numbers				
J3S3137		This Estimate	Previous	To Date
	Posted Item Pay	\$58,743.22	\$467,405.10	\$526,148.32
	Gross Item Adjustments	\$134.96	\$0.00	\$134.96
	Gross Item Pay	\$58,878.18	\$467,405.10	\$526,283.28
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on March 3, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J3S3137, Item 3040504, Project Item Line Number 0080, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	All required samples have been taken. Waiting on results and/or results to be entered into AASHTOWARE.	mothee	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3137, Item 6081010, Project Item Line Number 0180, Material Set 608101096, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	All required samples have been taken. Waiting on results and/or results to be entered into AASHTOWARE.	mothee	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3137, Item 6081010, Project Item Line Number 0180, Material Set 608101096, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	All required samples have been taken. Waiting on results and/or results to be entered into AASHTOWARE.	mothee	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3137, Item 6081010, Project Item Line Number 0180, Material Set 608101096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	All required samples have been taken. Waiting on results and/or results to be entered into AASHTOWARE.	mothee	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3137, Item 6085007, Project Item Line Number 0210, Material Set 608500796, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	All required samples have been taken. Waiting on results and/or results to be entered into AASHTOWARE.	mothee	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3137, Item 6085007, Project Item Line Number 0210, Material Set 608500796, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	All required samples have been taken. Waiting on results and/or results to be entered into AASHTOWARE.	mothee	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3137, Item 6085007, Project Item Line Number 0210, Material Set 608500796, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	All required samples have been taken. Waiting on results and/or results to be entered into AASHTOWARE.	mothee	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3137, Item 6085007, Project Item Line Number 0210, Material Set 608500796, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	All required samples have been taken. Waiting on results and/or results to be entered into AASHTOWARE.	mothee	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3137, Item 6085008, Project Item Line Number 0220, Material Set 608500896, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	All required samples have been taken. Waiting on results and/or results to be entered into AASHTOWARE.	mothee	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3137, Item 6085008, Project Item Line Number 0220, Material Set 608500896, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	All required samples have been taken. Waiting on results and/or results to be entered into AASHTOWARE.	mothee	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3137, Item 6085008, Project Item Line Number 0220, Material Set 608500896, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	All required samples have been taken. Waiting on results and/or results to be entered into AASHTOWARE.	mothee	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3137, Item 6085008, Project Item Line Number 0220, Material Set 608500896, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	All required samples have been taken. Waiting on results and/or results to be entered into AASHTOWARE.	mothee	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3137, Item 6086004, Project Item Line Number 0230, Material Set 608600496, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	All required samples have been taken. Waiting on results and/or results to be entered into AASHTOWARE.	mothee	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3137, Item 6091010, Project Item Line Number 0240, Material Set 609101096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	All required samples have been taken. Waiting on results and/or results to be entered into AASHTOWARE.	mothee	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3137, Item 6091051, Project Item Line Number 0260, Material Set 609105196, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	All required samples have been taken. Waiting on results and/or results to be entered into AASHTOWARE.	mothee	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3137, Item 6091052, Project Item Line Number 0270, Material Set 609105296, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	All required samples have been taken. Waiting on results and/or results to be entered into AASHTOWARE.	mothee	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3137, Item 6143012, Project Item Line Number 0350, Material Set 614301296, Material 0614DFMNFC - Manhole Frame and Cover, Acceptance Action Generic 0614DFMNFC is insufficient.	Waiting on certifications from contractor.	mothee	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 3, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200918-C02	J3S3137	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.30	\$38,500.00	\$11,550.00
		0001	0020	2031000	CLASS A EXCAVATION	1,971.00	0.00	1,971.00	CUYD	0.00	\$18.06	\$0.00
		0001	0030	2035500	EMBANKMENT IN PLACE	47.00	0.00	47.00	CUYD	0.00	\$114.01	\$0.00
		0001	0040	2036000	COMPACTING EMBANKMENT	1,643.00	0.00	1,643.00	CUYD	0.00	\$1.80	\$0.00
		0001	0050	2063000	CLASS 3 EXCAVATION	6.00	0.00	6.00	CUYD	0.00	\$60.00	\$0.00
		0001	0060	2063500	CULVERT CLEANOUT	29.00	0.00	29.00	EA	0.00	\$2,500.00	\$0.00
		0001	0070	2071000	LINEAR GRADING CLASS 1	114.10	0.00	114.10	STA	57.15	\$575.00	\$32,861.25
		0001	0080	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	2,189.00	0.00	2,189.00	SQYD	545.10	\$12.75	\$6,950.02
		0001	0090	3049910	MISC.TYPE 1 AGGREGATE FOR BASE (2 IN. THICK)	22.80	0.00	22.80	TONS	0.00	\$187.91	\$0.00
		0001	0100	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	23.00	0.00	23.00	TONS	0.00	\$212.98	\$0.00
		0001	0110	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	1,430.10	0.00	1,430.10	TONS	0.00	\$84.34	\$0.00
		0001	0120	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	1,909.00	0.00	1,909.00	TONS	0.00	\$86.61	\$0.00
		0001	0130	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	3,791.00	0.00	3,791.00	TONS	0.00	\$89.95	\$0.00
		0001	0140	4071005	TACK COAT	6,435.00	0.00	6,435.00	GAL	0.00	\$2.75	\$0.00
		0001	0150	6042010	ADJUSTING MANHOLE	9.00	0.00	9.00	EA	1.00	\$400.00	\$400.00
		0001	0160	6044011	PIPE COLLAR, TYPE A	3.00	0.00	3.00	EA	0.00	\$1,275.00	\$0.00
		0001	0170	6081000	CONCRETE MEDIAN	197.40	0.00	197.40	SQYD	0.00	\$115.28	\$0.00
		0001	0180	6081010	CONCRETE CURB RAMP	777.90	0.00	777.90	SQYD	133.20	\$125.10	\$16,663.32
		0001	0190	6081012	TRUNCATED DOMES	1,083.00	0.00	1,083.00	SQFT	0.00	\$32.50	\$0.00
		0001	0200	6084023	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	640.00	0.00	640.00	LF	0.00	\$95.00	\$0.00
		0001	0210	6085007	PAVED APPROACH, 7 IN.	78.70	0.00	78.70	SQYD	25.50	\$62.00	\$1,581.00
		0001	0220	6085008	PAVED APPROACH, 8 IN.	1,872.60	0.00	1,872.60	SQYD	519.60	\$65.00	\$33,774.00
		0001	0230	6086004	CONCRETE SIDEWALK, 4 IN.	6,392.20	0.00	6,392.20	SQYD	3,523.70	\$50.85	\$179,180.14
		0001	0240	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	177.00	0.00	177.00	LF	9.00	\$41.50	\$373.50
		0001	0250	6091041	CONCRETE GUTTER TYPE A	22.00	0.00	22.00	LF	0.00	\$28.95	\$0.00
		0001	0260	6091051	CURB AND GUTTER TYPE A	248.00	0.00	248.00	LF	217.00	\$36.75	\$7,974.75
		0001	0270	6091052	CURB AND GUTTER TYPE B	83.00	0.00	83.00	LF	13.00	\$40.00	\$520.00
		0001	0280	6091060	PAVED DITCH	24.00	0.00	24.00	SQYD	0.00	\$95.00	\$0.00
		0001	0290	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	459.00	0.00	459.00	LF	0.00	\$21.50	\$0.00
		0001	0300	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	13.00	0.00	13.00	CUYD	0.00	\$29.75	\$0.00
		0001	0310	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	8.00	0.00	8.00	CUYD	0.00	\$35.10	\$0.00
		0001	0320	6096041	PLACING TYPE 1 ROCK DITCH LINER	13.00	0.00	13.00	CUYD	0.00	\$29.75	\$0.00
		0001	0330	6096042	PLACING TYPE 2 ROCK DITCH LINER	8.00	0.00	8.00	CUYD	0.00	\$28.00	\$0.00
		0001	0340	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$3,000.00	\$0.00
		0001	0350	6143012	MANHOLE FRAME AND COVER, TYPE 2	6.00	0.00	6.00	EA	1.00	\$525.00	\$525.00
		0001	0360	6161005	CONSTRUCTION SIGNS	1,649.00	0.00	1,649.00	SQFT	680.00	\$7.00	\$4,760.00
		0001	0370	6161009	FLAG ASSEMBLY	8.00	0.00	8.00	EA	8.00	\$30.00	\$240.00
		0001	0380	6161025	CHANNELIZER (TRIM LINE)	235.00	0.00	235.00	EA	150.00	\$15.00	\$2,250.00
		0001	0390	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	11.00	0.00	11.00	EA	0.00	\$200.00	\$0.00
		0001	0400	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$1,000.00	\$2,000.00
		0001	0410	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	0.00	6.00	EA	4.00	\$4,500.00	\$18,000.00
		0001	0420	6169902	MISC.ADA COMPLIANT BARRICADE	8.00	0.00	8.00	EA	8.00	\$110.00	\$880.00
		0001	0430	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$430,150.00	\$215,075.00
		0001	0440	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0450	6191000	PAVEMENT EDGE TREATMENT	19,927.00	0.00	19,927.00	LF	0.00	\$0.01	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 3, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200918-C02	J3S3137	0001	0460	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	649.00	0.00	649.00	LF	0.00	\$4.50	\$0.00
		0001	0470	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	183.00	0.00	183.00	LF	0.00	\$22.00	\$0.00
		0001	0480	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	28.00	0.00	28.00	EA	0.00	\$210.00	\$0.00
		0001	0490	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	76.00	0.00	76.00	EA	0.00	\$150.00	\$0.00
		0001	0500	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	25,081.00	0.00	25,081.00	LF	0.00	\$0.15	\$0.00
		0001	0510	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	25,065.00	0.00	25,065.00	LF	0.00	\$0.15	\$0.00
		0001	0520	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	39,477.00	0.00	39,477.00	SQYD	0.00	\$1.70	\$0.00
		0001	0530	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,060.00	0.00	1,060.00	SQYD	0.00	\$11.49	\$0.00
		0001	0540	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.30	\$7,500.00	\$2,250.00
		0001	0550	7261015	15 IN. PIPE GROUP A	4.00	0.00	4.00	LF	0.00	\$200.00	\$0.00
		0001	0560	7261024	24 IN. PIPE GROUP A	4.00	0.00	4.00	LF	0.00	\$205.00	\$0.00
		0001	0570	7261036	36 IN. PIPE GROUP A	6.00	0.00	6.00	LF	0.00	\$235.00	\$0.00
		0001	0580	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$235.00	\$0.00
		0001	0590	7320636A	36 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$775.00	\$0.00
		0001	0600	8051000A	SEEDING - COOL SEASON MIXTURES	6.30	0.00	6.30	ACRE	0.00	\$1,800.00	\$0.00
		0001	0610	8061005	ROCK DITCH CHECK	49.00	0.00	49.00	LF	0.00	\$15.50	\$0.00
		0001	0620	8061006	ALTERNATE DITCH CHECK	6,338.00	0.00	6,338.00	LF	40.00	\$8.75	\$350.00
		0001	0630	8061007A	CURB INLET CHECK	40.00	0.00	40.00	EA	25.00	\$130.00	\$3,250.00
		0001	0640	8061016	SEDIMENT REMOVAL	1,068.00	0.00	1,068.00	CUYD	0.00	\$1.00	\$0.00
		0001	0650	8061019	SILT FENCE	9,060.00	0.00	9,060.00	LF	0.00	\$2.15	\$0.00
		0001	0660	8064128	TYPE 1 TURF REINFORCEMENT MAT	5,545.00	0.00	5,545.00	SQYD	0.00	\$2.90	\$0.00
		0001	0670	8064129	TYPE 2 TURF REINFORCEMENT MAT	5,504.00	0.00	5,504.00	SQYD	0.00	\$3.10	\$0.00
		0001	0680	8064133	TYPE 1C EROSION CONTROL BLANKET	17,054.00	0.00	17,054.00	SQYD	0.00	\$1.90	\$0.00
		0020	0690	9011030	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	1.00	0.00	1.00	EA	0.00	\$3,525.00	\$0.00
		0020	0700	9011106	BRACKET ARM, 6 FT. OR 1.8 M	1.00	0.00	1.00	EA	0.00	\$340.00	\$0.00
		0020	0710	9011110	BRACKET ARM, 10 FT. OR 3.0 M	1.00	0.00	1.00	EA	0.00	\$875.00	\$0.00
		0020	0720	9011112	BRACKET ARM, 12 FT. OR 3.6 M	2.00	0.00	2.00	EA	0.00	\$915.00	\$0.00
		0020	0730	9011311	LUMINAIRE, LED-A	4.00	0.00	4.00	EA	0.00	\$775.00	\$0.00
		0020	0740	9015010	TRENCHING TYPE I	11.00	0.00	11.00	LF	0.00	\$12.00	\$0.00
		0020	0750	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	90.00	0.00	90.00	LF	0.00	\$1.50	\$0.00
		0020	0760	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	30.00	0.00	30.00	LF	0.00	\$4.25	\$0.00
		0020	0770	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	1.00	0.00	1.00	EA	0.00	\$1,220.00	\$0.00
		0030	0780	9020414	SIGNAL HEAD, TYPE 4C	4.00	0.00	4.00	EA	0.00	\$2,860.00	\$0.00
		0030	0790	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	8.00	0.00	8.00	EA	0.00	\$525.00	\$0.00
		0030	0800	9020833	SH-FLAT SHEET - SIGNAL SIGN	38.00	0.00	38.00	SQFT	0.00	\$29.50	\$0.00
		0030	0810	9020834	SIGNAL SIGN, MOUNTING HARDWARE	12.00	0.00	12.00	EA	0.00	\$270.00	\$0.00
		0030	0820	9022708	POST, SIGNAL 8 FT. OR 2.4 M	8.00	0.00	8.00	EA	0.00	\$1,415.00	\$0.00
		0030	0830	9024944	DETECTOR, VEHICLE INDUCTION LOOP (2 CHANNEL - RACK MOUNTED)	10.00	0.00	10.00	EA	0.00	\$245.00	\$0.00
		0030	0840	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	9.00	0.00	9.00	LF	0.00	\$22.00	\$0.00
		0030	0850	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	298.00	0.00	298.00	LF	0.00	\$31.00	\$0.00
		0030	0860	9028308	CABLE, 16 AWG 2 CONDUCTOR	1,180.00	0.00	1,180.00	LF	0.00	\$1.75	\$0.00
		0030	0870	9028310	CABLE, 16 AWG 5 CONDUCTOR	1,190.00	0.00	1,190.00	LF	0.00	\$2.00	\$0.00
		0030	0880	9028311	CABLE, 16 AWG 7 CONDUCTOR	110.00	0.00	110.00	LF	0.00	\$2.50	\$0.00
		0030	0890	9028500	CABLE, LOOP DETECTOR, IN DUCT	3,030.00	0.00	3,030.00	LF	0.00	\$6.75	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 3, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
200918-C02	J3S3137	0030	0900	9028811	PULL BOX, PREFORMED CLASS 2	4.00	0.00	4.00	EA	0.00	\$1,400.00	\$0.00		
		0030	0910	9028812	PULL BOX, PREFORMED CLASS 3	1.00	0.00	1.00	EA	0.00	\$1,750.00	\$0.00		
		0030	0920	9029100	BASE, CONCRETE	4.90	0.00	4.90	CUYD	0.00	\$1,140.00	\$0.00		
		0030	0930	9029902	MISC.ACCESSIBLE PEDESTRIAN SIGNALS (PUSHBUTTONS)	8.00	0.00	8.00	EA	0.00	\$1,650.00	\$0.00		
		0030	0940	9029902	MISC.GREEN SIGNAL HEAD LENS INSTALL	1.00	0.00	1.00	EA	0.00	\$275.00	\$0.00		
		0040	0950	9031010	CONCRETE FOOTINGS, EMBEDDED	1.30	0.00	1.30	CUYD	0.00	\$1,800.00	\$0.00		
		0040	0960	9031220	PIPE POSTS	940.00	0.00	940.00	LB	0.00	\$4.00	\$0.00		
		0040	0970	9031270A	2 IN. PSST POST - 12 GA.	60.00	0.00	60.00	LF	0.00	\$15.00	\$0.00		
		0040	0980	9031279	OMNIDIRECTIONAL POST ANCHOR FOR 2 IN. PSST - 7 GA.	15.00	0.00	15.00	LF	0.00	\$50.00	\$0.00		
		0040	0990	9031280	2.5 IN. PSST POST - 12 GA.	13.00	0.00	13.00	LF	0.00	\$16.00	\$0.00		
		0040	1000	9031282	OMNIDIRECTIONAL POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	3.00	0.00	3.00	LF	0.00	\$60.00	\$0.00		
		0040	1010	9035004A	SH-FLAT SHEET	28.00	0.00	28.00	SQFT	0.00	\$20.00	\$0.00		
		0040	1020	9035069A	SHF-FLAT SHEET FLUORESCENT	96.00	0.00	96.00	SQFT	0.00	\$25.00	\$0.00		
		0040	1030	9039902	MISC.RELOCATE EXISTING SIGNS TO NEW POSTS	3.00	0.00	3.00	EA	0.00	\$175.00	\$0.00		
		0070	1040	2063300	CLASS 4 EXCAVATION	10.00	0.00	10.00	CUYD	0.00	\$110.00	\$0.00		
		0070	1050	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	0.00	\$4,200.00	\$0.00		
		0070	1060	2163501	PARTIAL REMOVAL OF CULVERT-BRIDGE CONCRETE	1.00	0.00	1.00	LS	0.00	\$4,900.00	\$0.00		
		0070	1070	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	46.80	0.00	46.80	CUYD	0.00	\$1,625.00	\$0.00		
		0070	1080	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	6,820.00	0.00	6,820.00	LB	0.00	\$2.00	\$0.00		
		0071	1090	2063300	CLASS 4 EXCAVATION	10.00	0.00	10.00	CUYD	0.00	\$110.00	\$0.00		
		0071	1100	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	0.00	\$4,200.00	\$0.00		
		0071	1110	2163501	PARTIAL REMOVAL OF CULVERT-BRIDGE CONCRETE	1.00	0.00	1.00	LS	0.00	\$4,900.00	\$0.00		
		0071	1120	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	36.60	0.00	36.60	CUYD	0.00	\$1,625.00	\$0.00		
		0071	1130	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	6,140.00	0.00	6,140.00	LB	0.00	\$2.00	\$0.00		
		Project J3S3137 - Total Value Posted to Date as of Report Generated Date												\$541,407.99
		200918-C02 Overall - Total Value Posted to Date as of Report Generated Date												\$541,407.99



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on March 3, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J3S3137

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	3/1/21	3/1/21	0.10	LS	30% of contract	291+04		462+45		
0070	2071000	LINEAR GRADING CLASS 1	2/25/21	2/25/21	0.12	STA	Gate 4	436+09 Rt				
				2/25/21	0.13	STA	SFCC W. Entrance	401+39 Rt				
				2/25/21	0.13	STA	Utility Entrance	407+94 Rt				
				2/25/21	0.17	STA	Gate 4	434+75 Rt				
				2/25/21	0.20	STA	Gate 5	426+52 Rt				
				2/26/21	2/26/21	2.00	STA	400+94 to 401+17 - 0.2 401+62 to 401+86 - 0.2 407+67 to 407+88 - 0.2 408+00 to 408+17 - 0.2 426+15 to 426+36 - 0.2 426+66 to 426+85 - 0.2 434+45 to 434+62 - 0.2 434+88 to 435+06 - 0.2 435+76 to 435+96 - 0.2 436+20 to 436+39 - 0.2	400+94 Rt	436+39 Rt		
				3/1/21	3/1/21	0.16	STA	SFCC Main Entrance	412+73 Rt			
				3/1/21	0.22	STA	SFCC Main Entrance	413+33 Rt				
0080	3040504	TYPE 5 AGGREGATE FOR BASE	2/25/21	2/25/21	25.50	SQYD	Field Entrance	407+94 Rt				
				2/25/21	43.50	SQYD	Gate 4	436+09 Rt				
				2/25/21	56.90	SQYD	Gate 4	434+75 Rt				
				2/25/21	77.30	SQYD	Gate 5	426+52 Rt				
				2/25/21	78.50	SQYD	SFCC	401+39 Rt				
				3/1/21	3/1/21	70.40	SQYD	SFCC Main Entrance	412+73 Rt			
				3/1/21	88.50	SQYD	SFCC Main Entrance	413+33 Rt				
0180	6081010	CONCRETE CURB RAMP	2/26/21	2/26/21	11.30	SQYD		408+00 Rt		408+17 Rt		
				2/26/21	12.00	SQYD		434+88 Rt		435+06 Rt		
				2/26/21	12.20	SQYD		434+45 Rt		434+62 Rt		
				2/26/21	12.30	SQYD		426+66 Rt		426+85 Rt		
				2/26/21	12.40	SQYD		436+20 Rt		436+39 Rt		
				2/26/21	13.70	SQYD		435+76 Rt		435+96 Rt		
				2/26/21	14.00	SQYD		426+15 Rt		426+36 Rt		
				2/26/21	14.70	SQYD		407+67 Rt		407+88 Rt		
				2/26/21	15.20	SQYD		400+94 Rt		401+17 Rt		
				2/26/21	15.40	SQYD		401+62 Rt		401+86 Rt		
0210	6085007	PAVED APPROACH, 7 IN.	2/25/21	2/25/21	25.50	SQYD	Field Entrance	407+94 Rt				
0220	6085008	PAVED APPROACH, 8 IN.	2/25/21	2/25/21	43.50	SQYD	Gate 4	436+09 Rt				
				2/25/21	56.90	SQYD	Gate 4	434+75 Rt				
				2/25/21	77.30	SQYD	Gate 5	426+52 Rt				
				2/25/21	78.50	SQYD	SFCC	401+39 Rt				
				3/1/21	3/1/21	70.40	SQYD	SFCC Main Entrance	412+73 Rt			
				3/1/21	88.50	SQYD	SFCC Main Entrance	413+33 Rt				
0540	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	3/1/21	3/1/21	0.30	LS		291+04		462+45		

The information below this line are details for Construction Signs (if applicable).
No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on March 3, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0080	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		3	Mar 1, 2021	SYSTEM	(\$5,617.65)		
				3	Mar 1, 2021	SYSTEM	\$5,617.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mothee overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				- Total			\$0.00		
	Material - Total							\$0.00	
	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price			3	Mar 1, 2021	SYSTEM	\$27.09	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total			\$27.09	
Price - Total							\$27.09		
0080 - Total							\$27.09		
0180	CONCRETE CURB RAMP	Material		3	Mar 1, 2021	SYSTEM	(\$16,663.32)		
				3	Mar 1, 2021	SYSTEM	\$16,663.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mothee overriding Payment Estimate Exception 2 on the current Payment Estimate.	
	- Total			\$0.00					
Material - Total							\$0.00		
0180 - Total							\$0.00		
0210	PAVED APPROACH, 7 IN.	Material		3	Mar 1, 2021	SYSTEM	(\$1,581.00)		
				3	Mar 1, 2021	SYSTEM	\$1,581.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user mothee overriding Payment Estimate Exception 5 on the current Payment Estimate.	
	- Total			\$0.00					
	Material - Total							\$0.00	
	PAVED APPROACH, 7 IN.	Price			3	Mar 1, 2021	SYSTEM	\$5.75	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
- Total						\$5.75			
Price - Total							\$5.75		
0210 - Total							\$5.75		
0220	PAVED APPROACH, 8 IN.	Material		3	Mar 1, 2021	SYSTEM	(\$26,981.50)		
				3	Mar 1, 2021	SYSTEM	\$26,981.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user mothee overriding Payment Estimate Exception 9 on the current Payment Estimate.	
	- Total			\$0.00					
	Material - Total							\$0.00	
	PAVED APPROACH, 8 IN.	Price			3	Mar 1, 2021	SYSTEM	\$102.12	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
- Total						\$102.12			
Price - Total							\$102.12		
0220 - Total							\$102.12		
0230	CONCRETE SIDEWALK, 4 IN.	Material		1	Feb 1, 2021	SYSTEM	(\$123,184.12)		
				1	Feb 1, 2021	SYSTEM	\$123,184.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mothee overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				2	Feb 16, 2021	SYSTEM	(\$172,401.84)		
				2	Feb 16, 2021	SYSTEM	\$172,401.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mothee overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				3	Mar 1, 2021	SYSTEM	(\$172,401.84)		
				3	Mar 1, 2021	SYSTEM	\$172,401.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user mothee overriding Payment Estimate Exception 13 on the current Payment Estimate.	
	- Total			\$0.00					
Material - Total							\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on March 3, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0230 - Total							\$0.00	
0240	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material		2	Feb 16, 2021	SYSTEM	(\$373.50)	
				2	Feb 16, 2021	SYSTEM	\$373.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mothee overriding Payment Estimate Exception 3 on the current Payment Estimate.
				3	Mar 1, 2021	SYSTEM	(\$373.50)	
				3	Mar 1, 2021	SYSTEM	\$373.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user mothee overriding Payment Estimate Exception 14 on the current Payment Estimate.
- Total							\$0.00	
Material - Total							\$0.00	
0240 - Total							\$0.00	
0260	CURB AND GUTTER TYPE A	Material		2	Feb 16, 2021	SYSTEM	(\$7,974.75)	
				2	Feb 16, 2021	SYSTEM	\$7,974.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mothee overriding Payment Estimate Exception 4 on the current Payment Estimate.
				3	Mar 1, 2021	SYSTEM	(\$7,974.75)	
				3	Mar 1, 2021	SYSTEM	\$7,974.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user mothee overriding Payment Estimate Exception 15 on the current Payment Estimate.
- Total							\$0.00	
Material - Total							\$0.00	
0260 - Total							\$0.00	
0270	CURB AND GUTTER TYPE B	Material		2	Feb 16, 2021	SYSTEM	(\$520.00)	
				2	Feb 16, 2021	SYSTEM	\$520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mothee overriding Payment Estimate Exception 5 on the current Payment Estimate.
				3	Mar 1, 2021	SYSTEM	(\$520.00)	
				3	Mar 1, 2021	SYSTEM	\$520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user mothee overriding Payment Estimate Exception 16 on the current Payment Estimate.
- Total							\$0.00	
Material - Total							\$0.00	
0270 - Total							\$0.00	
0350	MANHOLE FRAME AND COVER, TYPE 2	Material		2	Feb 16, 2021	SYSTEM	(\$525.00)	
				2	Feb 16, 2021	SYSTEM	\$525.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user mothee overriding Payment Estimate Exception 6 on the current Payment Estimate.
				3	Mar 1, 2021	SYSTEM	(\$525.00)	
				3	Mar 1, 2021	SYSTEM	\$525.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user mothee overriding Payment Estimate Exception 17 on the current Payment Estimate.
- Total							\$0.00	
Material - Total							\$0.00	
0350 - Total							\$0.00	
0620	ALTERNATE DITCH CHECK	Material		1	Feb 1, 2021	SYSTEM	(\$350.00)	
				1	Feb 1, 2021	SYSTEM	\$350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mothee overriding Payment Estimate Exception 4 on the current Payment Estimate.
- Total							\$0.00	
Material - Total							\$0.00	
0620 - Total							\$0.00	
0630	CURB INLET CHECK	Material		1	Feb 1, 2021	SYSTEM	(\$3,250.00)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on March 3, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0630	CURB INLET CHECK	Material		1	Feb 1, 2021	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mothee overriding Payment Estimate Exception 5 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0630 - Total							\$0.00	
Overall - Total							\$134.96	