



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 18, 2021

Pay Estimate Created Date: January 5, 2021

Progress Estimate Number 3	Contract ID 200918-D06	Pay Period Start December 16, 2020	Original Contract Amount \$402,252.08
	Prime Contractor E & C Bridge, LLC	Pay Period End January 1, 2021	Net Change Order Amount \$0.00
			Current Contract Amount \$402,252.08

Approval Date		By User
January 5, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	shankb1
January 5, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	abbote1
January 6, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2021	December 1, 2021		14.48%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 3			
	This Estimate	Previous	To Date
200918-D06			
Total Posted Items Pay	\$28,731.00	\$29,495.25	\$58,226.25
Gross Item Adjustments	\$0.00	(\$150.00)	(\$150.00)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$29,345.25	\$58,076.25
Contract Total Payable This Estimate:	\$28,731.00		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3282	0020	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	SQFT	\$200.000	12	\$2,400.00
	0070	6099901	MISC.FLOWABLE BACKFILL	LS	\$3,500.000	1	\$3,500.00
	0080	6113020	FURNISHING TYPE 2 ROCK BLANKET	CUYD	\$40.000	63	\$2,520.00
	0090	6113040	PLACING TYPE 2 ROCK BLANKET	CUYD	\$28.000	63	\$1,764.00
	0191	6181000	MOBILIZATION	LS	\$18,608.000	0.25	\$4,652.00
	0220	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	SQYD	\$6.000	95	\$570.00
	0230	8061005	ROCK DITCH CHECK	LF	\$35.000	55	\$1,925.00
	0260	2169901	MISC.REMOVAL OF EXISTING SUPERSTRUCTURE	LS	\$38,000.000	0.3	\$11,400.00
Project J5S3282 - Total							\$28,731.00
Overall - Total							\$28,731.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3282	0080	FURNISHING TYPE 2 ROCK BLANKET	Material			-63	\$40.00	(\$2,520.00)
	0080	FURNISHING TYPE 2 ROCK BLANKET	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user shankb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	63	\$40.00	\$2,520.00
	0220	PERMANENT EROSION CONTROL GEOTEXTILE	Material			-95	\$6.00	(\$570.00)
	0220	PERMANENT EROSION CONTROL GEOTEXTILE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user shankb1 overriding Payment Estimate Exception 2 on	95	\$6.00	\$570.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 18, 2021

Pay Estimate Created Date: January 5, 2021

Progress Estimate Number 3		Contract ID 200918-D06 Prime Contractor E & C Bridge, LLC	Pay Period Start December 16, 2020 Pay Period End January 1, 2021	Original Contract Amount \$402,252.08 Net Change Order Amount \$0.00 Current Contract Amount \$402,252.08				
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3282					the current Payment Estimate.			
	0230	ROCK DITCH CHECK	Material			-55	\$35.00	(\$1,925.00)
	0230	ROCK DITCH CHECK	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user shankb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	55	\$35.00	\$1,925.00
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on January 18, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3282	FAS-S402(012)	Bridge deck replacement	N	MARIES	over Rodgers Creek

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J5S3282	Posted Item Pay	\$28,731.00	\$29,495.25	\$58,226.25
	Gross Item Adjustments	\$0.00	(\$150.00)	(\$150.00)
	Gross Item Pay	\$28,731.00	\$29,345.25	\$58,076.25
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on January 18, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5S3282, Item 6113020, Project Item Line Number 0080, Material Set 611302096, Material 0611EPM - Embankment Protection Material, Acceptance Action Generic 0611EPM is insufficient.	No Remark was entered by Engineer	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3282, Item 6240103A, Project Item Line Number 0220, Material Set 6240103A96, Material 1011GXT3 - Geotextile Fabric for ErosionControl(T3), Acceptance Action Generic 1011GXT3 is insufficient.	No Remark was entered by Engineer	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3282, Item 8061005, Project Item Line Number 0230, Material Set 806100596, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	No Remark was entered by Engineer	shankb1	Overridden
Estimate Exception Type: Item Overrun: Contract 200918-D06, Contract Project J5S3282, Project Item Line Number 0130, Contract Line Item Number 0130, Item 6161009, Minor Item.	No Remark was entered by Engineer	shankb1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 18, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
200918-D06	J5S3282	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.10	\$6,500.00	\$650.00	
		0001	0020	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	12.00	0.00	12.00	SQFT	12.00	\$200.00	\$2,400.00	
		0001	0030	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	123.00	0.00	123.00	SQYD	0.00	\$14.00	\$0.00	
		0001	0040	4019905	MISC.OPTIONAL PAVEMENT (12" HMA OR PCC)	123.00	0.00	123.00	SQYD	0.00	\$95.00	\$0.00	
		0001	0050	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	8.00	0.00	8.00	CUYD	0.00	\$100.00	\$0.00	
		0001	0060	6096042	PLACING TYPE 2 ROCK DITCH LINER	8.00	0.00	8.00	CUYD	0.00	\$100.00	\$0.00	
		0001	0070	6099901	MISC.FLOWABLE BACKFILL	1.00	0.00	1.00	LS	1.00	\$3,500.00	\$3,500.00	
		0001	0080	6113020	FURNISHING TYPE 2 ROCK BLANKET	84.00	0.00	84.00	CUYD	63.00	\$40.00	\$2,520.00	
		0001	0090	6113040	PLACING TYPE 2 ROCK BLANKET	84.00	0.00	84.00	CUYD	63.00	\$28.00	\$1,764.00	
		0001	0100	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$1.00	\$0.00	
		0001	0110	6161005	CONSTRUCTION SIGNS	259.00	0.00	259.00	SQFT	121.50	\$7.50	\$911.25	
		0001	0120	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$100.00	\$200.00	
		0001	0130	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	5.00	\$50.00	\$250.00	
		0001	0140	6161025	CHANNELIZER (TRIM LINE)	30.00	0.00	30.00	EA	0.00	\$25.00	\$0.00	
		0001	0150	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	6.00	0.00	6.00	EA	6.00	\$215.00	\$1,290.00	
		0001	0160	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$245.00	\$0.00	
		0001	0170	6161047	TYPE III OBJECT MARKER	4.00	0.00	4.00	EA	0.00	\$135.00	\$0.00	
		0001	0180	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	3.00	0.00	3.00	EA	3.00	\$2,250.00	\$6,750.00	
		0001	0190	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$22,000.00	\$0.00	
		0001	0191	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.50	\$18,608.00	\$9,304.00	
		0001	0200	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	375.00	0.00	375.00	LF	0.00	\$0.95	\$0.00	
		0001	0210	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	234.00	0.00	234.00	LF	0.00	\$0.95	\$0.00	
		0001	0220	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	145.00	0.00	145.00	SQYD	95.00	\$6.00	\$570.00	
		0001	0230	8061005	ROCK DITCH CHECK	60.00	0.00	60.00	LF	55.00	\$35.00	\$1,925.00	
		0001	0240	8061016	SEDIMENT REMOVAL	10.00	0.00	10.00	CUYD	0.00	\$1.00	\$0.00	
		0001	0250	8061019	SILT FENCE	290.00	0.00	290.00	LF	0.00	\$6.00	\$0.00	
		0070	0260	2169901	MISC.REMOVAL OF EXISTING SUPERSTRUCTURE	1.00	0.00	1.00	LS	0.60	\$38,000.00	\$22,800.00	
		0070	0270	7034212	SLAB ON STEEL	428.00	0.00	428.00	SQYD	0.00	\$235.00	\$0.00	
		0070	0280	7034216	TYPE H BARRIER	288.00	0.00	288.00	LF	0.00	\$65.00	\$0.00	
		0070	0290	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$3,823.63	\$0.00	
		0070	0300	7121113	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50W	54,640.00	0.00	54,640.00	LB	0.00	\$2.51	\$0.00	
		0070	0310	7123610	SLAB DRAIN	20.00	0.00	20.00	EA	0.00	\$225.00	\$0.00	
		0070	0320	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	4.00	0.00	4.00	EA	0.00	\$750.00	\$0.00	
		0070	0330	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	12.00	0.00	12.00	EA	0.00	\$2,000.00	\$0.00	
		0001	5001	6189901	MISC.Misc. Contract Bond Payment	0.00	1.00	1.00	LS	1.00	\$3,392.00	\$3,392.00	
		Project J5S3282 - Total Value Posted to Date as of Report Generated Date											\$58,226.25
		200918-D06 Overall - Total Value Posted to Date as of Report Generated Date											\$58,226.25



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on January 18, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5S3282

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	2024043	REMOVAL OF MISCELLANEOUS ACM NON-FRIABLE	12/31/20	1/5/21	12.00	SQFT	Asbestos pad removal and disposal. Disposal paperwork received from landfill.	77+52		79+39		
0070	6099901	MISC. PAVED DRAINAGE	12/31/20	1/5/21	1.00	LS	Flowable backfill at Bent #1.	77+75				
0080	6113020	FURNISHING TYPE 2 ROCK BLANKET	12/31/20	1/5/21	63.00	CUYD	Rock blanket at Bent 1	77+75				
0090	6113040	PLACING TYPE 2 ROCK BLANKET	12/31/20	1/5/21	63.00	CUYD	Rock Blanket Bent 1	77+75				
0191	6181000	MOBILIZATION	12/31/20	1/5/21	0.25	LS	Mobilization Payment.	.1				
0220	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	12/31/20	1/5/21	95.00	SQYD	Rock Blanket Geotextile Fabric at Bent 1.	77+75				
0230	8061005	ROCK DITCH CHECK	12/31/20	1/5/21	25.00	LF	Ditch Check N end of bridge RT	77+25				
				1/5/21	30.00	LF	Ditch check N end of bridge LT	77+75 LT				
0260	2169901	MISC. REMOVALS	12/31/20	1/5/21	0.30	LS	Superstructure Removal. Withholding 40% until slabs are hauled away.	77+75		79+16		

The information below this line are details for Construction Signs (if applicable).
No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
0080	FURNISHING TYPE 2 ROCK BLANKET	Material		3	Jan 5, 2021	SYSTEM	(\$2,520.00)				
				3	Jan 5, 2021	SYSTEM	\$2,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user shankb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
			- Total						\$0.00		
			Material - Total						\$0.00		
0080 - Total							\$0.00				
0130	FLAG ASSEMBLY	Overrun	Overrun	2	Dec 16, 2020	SYSTEM	(\$150.00)				
				Overrun - Total						(\$150.00)	
				Overrun - Total						(\$150.00)	
				0130 - Total						(\$150.00)	
0220	PERMANENT EROSION CONTROL GEOTEXTILE	Material		3	Jan 5, 2021	SYSTEM	(\$570.00)				
				3	Jan 5, 2021	SYSTEM	\$570.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user shankb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
			- Total						\$0.00		
			Material - Total						\$0.00		
0220 - Total							\$0.00				
0230	ROCK DITCH CHECK	Material		3	Jan 5, 2021	SYSTEM	(\$1,925.00)				
				3	Jan 5, 2021	SYSTEM	\$1,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user shankb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
			- Total						\$0.00		
			Material - Total						\$0.00		
0230 - Total							\$0.00				
Overall - Total							(\$150.00)				