



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on February 16, 2022

Pay Estimate Created Date: February 4, 2022

<b>Progress Estimate Number</b>  12	<b>Contract ID</b>	200918-D10	<b>Pay Period Start</b>	January 16, 2022	<b>Original Contract Amount</b>	\$565,123.19
	<b>Prime Contractor</b>	Blevins Asphalt Construction Company	<b>Pay Period End</b>	February 1, 2022	<b>Net Change Order Amount</b>	\$0.00
					<b>Current Contract Amount</b>	\$565,123.19

Approval Date			By User
February 4, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by		browns1
February 4, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		browns1
February 4, 2022	Reviewed and Approved at the Central Office Controllers Office Level by		ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 1, 2021	October 1, 2021		96.86%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	October 7, 2020	October 7, 2020	
Letting Date	September 18, 2020	September 18, 2020	
Notice to Proceed Date	November 9, 2020	November 9, 2020	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 12			
	This Estimate	Previous	To Date
200918-D10			
Total Posted Items Pay	\$0.00	\$547,353.15	\$547,353.15
Gross Item Adjustments	\$157,157.70	(\$146,291.16)	\$10,866.54
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$157,157.70</b>	\$401,061.99	\$558,219.69

**Items Paid This Estimate Period**

No Data Available

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3355	0040	SEAL COAT AGGREGATE, GRADE B2	Other Item Adjustment	Overrun Re-adjustment	browns1 - Releasing suspected overpayment that was withheld on Estimate No. 5.			\$157,157.70
	0130	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-139,132	\$0.11	(\$15,304.52)
	0130	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user browns1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	139,132	\$0.11	\$15,304.52
<b>Total</b>								<b>\$157,157.70</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on February 16, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3355	FAS-S402(056)	Seal coat	D,V	PULASKI	from Rte. 28 to I-44 and Maries County Rte. V from Rte. 42 to Rte. N

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J5S3355	<b>Posted Item Pay</b>	\$0.00	\$547,353.15	\$547,353.15
	<b>Gross Item Adjustments</b>	\$157,157.70	(\$146,291.16)	\$10,866.54
	<b>Gross Item Pay</b>	<b>\$157,157.70</b>	<b>\$401,061.99</b>	<b>\$558,219.69</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on February 16, 2022

## Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5S3355, Item 6206001C, Project Item Line Number 0130, Material Set 6206001C96, Material 1048PMTRWBYL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBYL is insufficient.	QA Performance Inspection not complete.	browns1	Overridden
Estimate Exception Type: Item Overrun: Contract 200918-D10, Contract Project J5S3355, Project Item Line Number 0040, Contract Line Item Number 0040, Item 4094012, Minor Item.	Change Order not complete at this time.	browns1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200918-D10, Contract Project J5S3355, Project Item Line Number 0120, Contract Line Item Number 0120, Item 6206000C, Minor Item.	Change Order not complete at this time.	browns1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200918-D10, Contract Project J5S3355, Project Item Line Number 0140, Contract Line Item Number 0140, Item 6061060, Minor Item.	Change Order not complete at this time.	browns1	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 16, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200918-D10	J5S3355	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$10,565.00	\$10,565.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	34.00	0.00	34.00	100F	30.76	\$970.00	\$29,837.20
		0001	0030	4091048	EMULSIFIED ASPHALT, SEAL COAT	62,696.00	0.00	62,696.00	GAL	59,420.00	\$2.12	\$125,970.40
		0001	0040	4094012	SEAL COAT AGGREGATE, GRADE B2	223,913.00	0.00	223,913.00	SQYD	224,511.00	\$0.70	\$157,157.70
		0001	0050	4135000	BITUMINOUS PAVEMENT CRACK SEALING	1,744.00	0.00	1,744.00	LF	1,744.00	\$16.10	\$28,078.40
		0001	0060	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$1,635.00	\$0.00
		0001	0070	6161005	CONSTRUCTION SIGNS	2,508.00	0.00	2,508.00	SQFT	1,882.00	\$7.15	\$13,456.30
		0001	0080	6161009	FLAG ASSEMBLY	33.00	0.00	33.00	EA	12.00	\$25.55	\$306.60
		0001	0090	6161025	CHANNELIZER (TRIM LINE)	200.00	0.00	200.00	EA	45.00	\$15.35	\$690.75
		0001	0100	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$2,555.00	\$10,220.00
		0001	0110	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$47,500.00	\$47,500.00
		0001	0120	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	174,822.00	0.00	174,822.00	LF	176,748.00	\$0.11	\$19,442.28
		0001	0130	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	170,840.00	0.00	170,840.00	LF	139,132.00	\$0.11	\$15,304.52
		0010	0140	6061060	MGS GUARDRAIL	1,638.00	0.00	1,638.00	LF	1,862.50	\$26.00	\$48,425.00
		0010	0150	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$2,860.00	\$11,440.00
		0010	0155	6061074	MGS HEIGHT AND BLOCK TRANSITION	4.00	0.00	4.00	EA	4.00	\$536.00	\$2,144.00
		0010	0160	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	1.00	\$1,075.00	\$1,075.00
		0010	0170	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	9.00	0.00	9.00	EA	9.00	\$2,860.00	\$25,740.00
<b>Project J5S3355 - Total Value Posted to Date as of Report Generated Date</b>											<b>\$547,353.15</b>	
<b>200918-D10 Overall - Total Value Posted to Date as of Report Generated Date</b>											<b>\$547,353.15</b>	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 16, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J5S3355	0070	June 17, 2021	867	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.003 south	Outer Road	1.00	16			16
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		0.010 south	Rte. V	1.00	10			10
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		0.013 east	Rte. D	1.00	10			10
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		0.014 north	Rte. V	1.00	10			10
				CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		0.018 south	Rte. V	1.00	8			8
				CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		0.020 north	Rte. V	1.00	8			8
				GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		0.020 west	Rte. D	1.00	10			10
				WO8-7 36x36 9.00 LOOSE GRAVEL		0.024 east	Rte D Fresh Oil	1.00	9			9
				WO8-7 36x36 9.00 LOOSE GRAVEL		0.029 south	Rte. V Fresh Oil	1.00	9			9
				WO8-7 36x36 9.00 LOOSE GRAVEL		0.030 north	Rte. V Fresh Oil	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		0.052 west	Rte. D	1.00	16			16
				WO8-12 48x48 16.00 NO CENTER LINE		0.057 south	Rte. V	1.00	16			16
				WO8-12 48x48 16.00 NO CENTER LINE		0.058 north	Rte. V	1.00	16			16
				WO8-12 48x48 16.00 NO CENTER LINE		0.060 east	Rte. D	1.00	16			16
				WO8-12 48x48 16.00 NO CENTER LINE		0.060 east	Rte. D		16			
				CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		0.091 west	Rte. D	1.00	8			8
				CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		0.095 east	Rte. D	1.00	8			8
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		0.105 south	Rte. V	1.00	12			12
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		0.130 west	Rte. D	1.00	12			12
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		0.150 east	Rte. D	1.00	12			12
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		0.187 north	Rte. V	1.00	12			12
				WO8-7 36x36 9.00 LOOSE GRAVEL		1.050 east	Rte D Fresh Oil	1.00	9			9
				WO8-7 36x36 9.00 LOOSE GRAVEL		1.056 north	Rte. V Fresh Oil	1.00	9			9
				WO8-7 36x36 9.00 LOOSE GRAVEL		1.060 south	Rte. V Fresh Oil	1.00	9			9
				WO8-7 36x36 9.00 LOOSE GRAVEL		1.060 west	Rte D Fresh Oil	1.00	9			9
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.351 west	Rte. N	1.00	16			16
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		16.245 west	MO 42	1.00	16			16
				WO8-7 36x36 9.00 LOOSE GRAVEL		2.030 east	Rte D Fresh Oil	1.00	9			9
				WO8-7 36x36 9.00 LOOSE GRAVEL		2.055 south	Rte. V Fresh Oil	1.00	9			9
				WO8-7 36x36 9.00 LOOSE GRAVEL		2.060 west	Rte D Fresh Oil	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		2.070 east	Rte. D	1.00	16			16
				WO8-12 48x48 16.00 NO CENTER LINE		2.083 south	Rte. V	1.00	16			16



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 16, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J5S3355	0070	June 17, 2021	867	LINE								
				WO8-12 LINE 48x48 16.00 NO CENTER		2.092 west	Rte. D	1.00	16			16
				WO8-7 GRAVEL 36x36 9.00 LOOSE		2.096 north	Rte. V Fresh Oil	1.00	9			9
				WO8-12 LINE 48x48 16.00 NO CENTER		2.122 north	Rte. V	1.00	16			16
				WO20-1 ROAD/BRIDGE/RAMP WORK AHEAD 48x48 16.00		2.995 east	Rte. N	1.00	16			16
				WO20-1 ROAD/BRIDGE/RAMP WORK AHEAD 48x48 16.00		200' south of intersection	west bound off Ramp I-44	1.00	16			16
				WO8-7 GRAVEL 36x36 9.00 LOOSE		3.015 north	Rte. V Fresh Oil	1.00	9			9
				WO8-7 GRAVEL 36x36 9.00 LOOSE		3.040 east	Rte D Fresh Oil	1.00	9			9
				WO8-7 GRAVEL 36x36 9.00 LOOSE		3.040 south	Rte. V Fresh Oil	1.00	9			9
				WO8-7 GRAVEL 36x36 9.00 LOOSE		3.084 west	Rte D Fresh Oil	1.00	9			9
				WO20-1 ROAD/BRIDGE/RAMP WORK AHEAD 48x48 16.00		3.675 north	Outer Road	1.00	16			16
				WO8-7 GRAVEL 36x36 9.00 LOOSE		4.005 north	Rte. V Fresh Oil	1.00	9			9
				WO8-12 LINE 48x48 16.00 NO CENTER		4.033 north	Rte. V	1.00	16			16
				WO8-7 GRAVEL 36x36 9.00 LOOSE		4.037 south	Rte. V Fresh Oil	1.00	9			9
				WO8-12 LINE 48x48 16.00 NO CENTER		4.069 south	Rte. V	1.00	16			16
				WO8-7 GRAVEL 36x36 9.00 LOOSE		4.070 west	Rte D Fresh Oil	1.00	9			9
				WO8-7 GRAVEL 36x36 9.00 LOOSE		4.097 east	Rte D Fresh Oil	1.00	9			9
				WO8-12 LINE 48x48 16.00 NO CENTER		4.118 west	Rte. D	1.00	16			16
				WO8-12 LINE 48x48 16.00 NO CENTER		4.145 east	Rte. D	1.00	16			16
				WO20-1 ROAD/BRIDGE/RAMP WORK AHEAD 48x48 16.00		43.925 east	MO 42	1.00	16			16
				WO8-7 GRAVEL 36x36 9.00 LOOSE		5.055 south	Rte. V Fresh Oil	1.00	9			9
				WO8-7 GRAVEL 36x36 9.00 LOOSE		5.060 north	Rte. V Fresh Oil	1.00	9			9
				WO8-7 GRAVEL 36x36 9.00 LOOSE		5.120 west	Rte D Fresh Oil	1.00	9			9
				WO8-7 GRAVEL 36x36 9.00 LOOSE		5.213 east	Rte D Fresh Oil	1.00	9			9
				WO8-7 GRAVEL 36x36 9.00 LOOSE		6.044 west	Rte D Fresh Oil	1.00	9			9
				WO8-7 GRAVEL 36x36 9.00 LOOSE		6.047 south	Rte. V Fresh Oil	1.00	9			9
				WO8-7 GRAVEL 36x36 9.00 LOOSE		6.050 north	Rte. V Fresh Oil	1.00	9			9
				WO8-12 LINE 48x48 16.00 NO CENTER		6.075 south	Rte. V	1.00	16			16
				WO8-7 GRAVEL 36x36 9.00 LOOSE		6.094 east	Rte D Fresh Oil	1.00	9			9
				WO8-12 LINE 48x48 16.00 NO CENTER		6.102 west	Rte. D	1.00	16			16
				WO8-12 LINE 48x48 16.00 NO CENTER		6.115 north	Rte. V	1.00	16			16
				WO8-12 LINE 48x48 16.00 NO CENTER		6.130 east	Rte. D	1.00	16			16



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 16, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J5S3355	0070	June 17, 2021	867	LINE								
				WO8-7 GRAVEL 36x36 9.00 LOOSE		6.972 north	Rte. V Fresh Oil	1.00	9			9
				WO8-7 GRAVEL 36x36 9.00 LOOSE		7.079 south	Rte. V Fresh Oil	1.00	9			9
				WO8-7 GRAVEL 36x36 9.00 LOOSE		7.120 west	Rte D Fresh Oil	1.00	9			9
				WO8-7 GRAVEL 36x36 9.00 LOOSE		7.140 east	Rte D Fresh Oil	1.00	9			9
				GO20-2 WORK 48x24 8.00 END ROAD		7.420 south	Rte. V	1	8			8
				GO20-2 WORK 48x24 8.00 END ROAD		7.445 north	Rte. V	1.00	8			8
				WO8-7 GRAVEL 36x36 9.00 LOOSE		8.117 east	Rte D Fresh Oil	1.00	9			9
				WO8-7 GRAVEL 36x36 9.00 LOOSE		8.146 west	Rte D Fresh Oil	1.00	9			9
				WO8-12 LINE 48x48 16.00 NO CENTER		8.176 east	Rte. D	1.00	16			16
				WO8-12 LINE 48x48 16.00 NO CENTER		8.186 west	Rte. D	1.00	16			16
				WO8-7 GRAVEL 36x36 9.00 LOOSE		9.020 east	Rte. D Fresh Oil facing west bound off Ramp I-44 west	1.00	9			9
				WO8-7 GRAVEL 36x36 9.00 LOOSE		9.050 east	Rte. D Fresh Oil (angle sign face on north side)	1.00	9			9
				GO20-2 WORK 48x24 8.00 END ROAD		9.108 west	Rte. D	1.00	8			8
				GO20-2 WORK 48x24 8.00 END ROAD		9.166 east	Rte. D	1.00	8			8
<b>0070 - Total</b>											<b>867</b>	



## Line Item Adjustments by Estimate

Feb 16, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5S3355	0030	EMULSIFIED ASPHALT, SEAL COAT	Material		3	Sep 16, 2021	SYSTEM	\$125,970.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user ahlhoc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					3	Sep 16, 2021	SYSTEM	(\$125,970.40)				
			<b>- Total</b>								<b>\$0.00</b>	
			<b>Material - Total</b>								<b>\$0.00</b>	
			Other Item Adjustment	SEAL	3	Sep 17, 2021	ahlhoc1	\$17,334.00	59420 gallons were used.			
			<b>SEAL - Total</b>								<b>\$17,334.00</b>	
			<b>Other Item Adjustment - Total</b>								<b>\$17,334.00</b>	
			<b>0030 - Total</b>								<b>\$17,334.00</b>	
			0040	SEAL COAT AGGREGATE, GRADE B2	Material		3	Sep 16, 2021	SYSTEM	(\$157,157.70)		
							4	Oct 1, 2021	SYSTEM	(\$157,157.70)		
	<b>- Total</b>								<b>(\$314,315.40)</b>			
	<b>Material - Total</b>								<b>(\$314,315.40)</b>			
	MaterialCredit				4	Oct 1, 2021	SYSTEM	\$157,157.70				
					5	Oct 19, 2021	SYSTEM	\$157,157.70				
		<b>- Total</b>								<b>\$314,315.40</b>		
	<b>MaterialCredit - Total</b>								<b>\$314,315.40</b>			
	Other Item Adjustment	OADJ			5	Oct 19, 2021	browns1	(\$157,157.70)	browns1 - this adjustment is to correct the system generated line item overpayment. Line 40 has already been paid up to plan quantity and AWP is trying to pay that item again.			
					12	Feb 4, 2022	browns1	\$157,157.70	browns1 - Releasing suspected overpayment that was withheld on Estimate No. 5.			
		<b>OADJ - Total</b>								<b>\$0.00</b>		
	<b>Other Item Adjustment - Total</b>								<b>\$0.00</b>			
	Overrun	Overrun			3	Sep 16, 2021	SYSTEM	\$418.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 5 on the current Payment Estimate. Material Insufficiency Quantity 224511.000; Overrun Quantity Balance 598.00.			
					3	Sep 16, 2021	SYSTEM	(\$418.60)				
					4	Oct 1, 2021	SYSTEM	(\$418.60)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
			4	Oct 1, 2021	SYSTEM	\$418.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 4 on the current Payment Estimate. Material Insufficiency Quantity 224511.000; Overrun Quantity Balance 598.00.					
			5	Oct 19, 2021	SYSTEM	(\$418.60)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
<b>Overrun - Total</b>								<b>(\$418.60)</b>				
<b>Overrun - Total</b>								<b>(\$418.60)</b>				
<b>0040 - Total</b>								<b>(\$418.60)</b>				
0120	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		5	Oct 19, 2021	SYSTEM	\$15,647.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user ahlhoc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				5	Oct 19, 2021	SYSTEM	(\$15,647.72)					
				6	Nov 2, 2021	SYSTEM	\$15,647.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user ahlhoc1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
				6	Nov 2, 2021	SYSTEM	(\$15,647.72)					
				7	Nov 16, 2021	SYSTEM	\$15,647.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user ahlhoc1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
				7	Nov 16, 2021	SYSTEM	(\$15,647.72)					





## Line Item Adjustments by Estimate

Feb 16, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5S3355	0120	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material			2021					
			<b>- Total</b>							<b>\$0.00</b>	
			<b>Material - Total</b>							<b>\$0.00</b>	
			Overrun	Overrun	10	Jan 4, 2022	SYSTEM		(\$211.86)		
			<b>Overrun - Total</b>							<b>(\$211.86)</b>	
			<b>Overrun - Total</b>							<b>(\$211.86)</b>	
	<b>0120 - Total</b>							<b>(\$211.86)</b>			
	0130	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		5	Oct 19, 2021	SYSTEM	\$15,304.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user ahlboc1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					5	Oct 19, 2021	SYSTEM	(\$15,304.52)			
					6	Nov 2, 2021	SYSTEM	\$15,304.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user ahlboc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					6	Nov 2, 2021	SYSTEM	(\$15,304.52)			
					7	Nov 16, 2021	SYSTEM	\$15,304.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user ahlboc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					7	Nov 16, 2021	SYSTEM	(\$15,304.52)			
					8	Dec 2, 2021	SYSTEM	\$15,304.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user ahlboc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					8	Dec 2, 2021	SYSTEM	(\$15,304.52)			
					9	Dec 16, 2021	SYSTEM	\$15,304.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user ahlboc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					9	Dec 16, 2021	SYSTEM	(\$15,304.52)			
					10	Jan 4, 2022	SYSTEM	\$15,304.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user ahlboc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					10	Jan 4, 2022	SYSTEM	(\$15,304.52)			
					11	Jan 19, 2022	SYSTEM	\$15,304.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user ahlboc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					11	Jan 19, 2022	SYSTEM	(\$15,304.52)			
					12	Feb 4, 2022	SYSTEM	\$15,304.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user browns1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					12	Feb 4, 2022	SYSTEM	(\$15,304.52)			
			<b>- Total</b>							<b>\$0.00</b>	
			<b>Material - Total</b>							<b>\$0.00</b>	
<b>0130 - Total</b>							<b>\$0.00</b>				
0140	MGS GUARDRAIL	Overrun	Overrun	9	Dec 16, 2021	SYSTEM	(\$5,837.00)				
		<b>Overrun - Total</b>							<b>(\$5,837.00)</b>		
		<b>Overrun - Total</b>							<b>(\$5,837.00)</b>		
<b>0140 - Total</b>							<b>(\$5,837.00)</b>				
<b>J5S3355 - Total</b>							<b>\$10,866.54</b>				
<b>Overall - Total</b>							<b>\$10,866.54</b>				