



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 6, 2021

Pay Estimate Created Date: October 1, 2021

Progress Estimate Number 22	Contract ID 200918-F02	Pay Period Start September 16, 2021	Original Contract Amount \$10,232,211.33
	Prime Contractor N.B. West Contracting Company	Pay Period End September 30, 2021	Net Change Order Amount \$238,349.02
			Current Contract Amount \$10,470,560.35

Approval Date		By User
October 1, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	dunnj1
October 4, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	janssm
October 5, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
September 30, 2023	September 30, 2023		37.39%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	October 7, 2020	October 7, 2020	
Letting Date	September 18, 2020	September 18, 2020	
Notice to Proceed Date	March 15, 2021	March 15, 2021	
Open to Traffic Date			
Work Began Date	February 2, 2021	February 2, 2021	

Contract Total Pay For Estimate No. 22			
	This Estimate	Previous	To Date
200918-F02			
Total Posted Items Pay	\$336,532.58	\$3,578,657.12	\$3,915,189.70
Gross Item Adjustments	(\$46,333.74)	\$47,265.32	\$931.58
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$290,198.84	\$3,625,922.44	\$3,916,121.28

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3049	0030	2063000	CLASS 3 EXCAVATION	CUYD	\$10.000	122.6	\$1,226.00
	0050	2071000	LINEAR GRADING CLASS 1	STA	\$150.000	4.36	\$654.00
	0060	2072000	LINEAR GRADING CLASS 2	STA	\$250.000	83.26	\$20,815.00
	0070	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$5.100	675	\$3,442.50
	0080	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$2.500	374.3	\$935.75
	0130	5024008	CONCRETE BASE (8 IN. NON-REINF)	SQYD	\$61.200	165.6	\$10,134.72
	0210	6081012	TRUNCATED DOMES	SQFT	\$25.000	59	\$1,475.00
	0220	6083006	6 IN. CONCRETE MEDIAN STRIP	SQYD	\$50.000	59	\$2,950.00
	0240	6085008	PAVED APPROACH, 8 IN.	SQYD	\$84.000	208.7	\$17,530.80
	0250	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$36.000	607.5	\$21,870.00
	0260	6089902	MISC.ADA CURB RAMP	EA	\$300.000	14	\$4,200.00
	0310	6099903	MISC.INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE B	LF	\$22.000	949.5	\$20,889.00
	0350	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	SQYD	\$125.000	91.1	\$11,387.50
	0360	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	SQYD	\$0.010	91.1	\$0.91
	0370	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	SQYD	\$3.000	91.1	\$273.30
	0380	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	LF	\$0.500	120.2	\$60.10



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 6, 2021

Pay Estimate Created Date: October 1, 2021

Progress Estimate Number 22	Contract ID 200918-F02	Pay Period Start September 16, 2021	Original Contract Amount \$10,232,211.33
	Prime Contractor N.B. West Contracting Company	Pay Period End September 30, 2021	Net Change Order Amount \$238,349.02
			Current Contract Amount \$10,470,560.35

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3049	0390	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	EA	\$1.500	86	\$129.00
	0400	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	EA	\$1,000.000	8	\$8,000.00
	0410	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	EA	\$1,350.000	8	\$10,800.00
	0430	6149902	MISC.CURB INLET TYPE 'T'	EA	\$1,000.000	2	\$2,000.00
	0520	6189902	MISC.ADDITIONAL MOBILIZATION FOR STRIPING	EA	\$600.000	2	\$1,200.00
	0860	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	FT	\$850.000	16	\$13,600.00
	0870	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	FT	\$605.000	49	\$29,645.00
	0880	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	FT	\$575.000	30	\$17,250.00
	0890	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	FT	\$730.000	7	\$5,110.00
	0960	8031000A	TURF TYPE TALL FESCUE SODDING	SQYD	\$9.000	4,570	\$41,130.00
	1080	6061060	MGS GUARDRAIL	LF	\$24.000	225	\$5,400.00
	1090	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	LF	\$40.000	100	\$4,000.00
	1100	6061065	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75 IN. SPACING	LF	\$58.000	75	\$4,350.00
	1120	6061080	MGS END ANCHOR	EA	\$1,200.000	2	\$2,400.00
	1130	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$2,900.000	2	\$5,800.00
	1140	6069903	MISC."TIGHT RADIUS-MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75 IN. SPACING"	LF	\$88.000	38.2	\$3,361.60
	1250	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	LF	\$0.500	636	\$318.00
	1280	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	EA	\$1,033.000	1	\$1,033.00
	1293	9019902	MISC.45 FT. TOP MOUNT LIGHT POLE	EA	\$1,539.000	4	\$6,156.00
	1297	9019902	MISC.170W TOP MOUNTED LED-B LUMINAIRE	EA	\$596.000	4	\$2,384.00
	1300	9020513	SIGNAL HEAD, TYPE 3B	EA	\$1,015.000	1	\$1,015.00
	1310	9020514	SIGNAL HEAD, TYPE 4B	EA	\$1,038.000	2	\$2,076.00
	1340	9022708	POST, SIGNAL 8 FT. OR 2.4 M	EA	\$640.000	4	\$2,560.00
	1400	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	LF	\$12.000	213	\$2,556.00
	1410	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	LF	\$31.000	63	\$1,953.00
	1430	9028308	CABLE, 16 AWG 2 CONDUCTOR	LF	\$0.450	1,251	\$562.95
	1450	9028310	CABLE, 16 AWG 5 CONDUCTOR	LF	\$1.050	1,257	\$1,319.85
	1460	9028311	CABLE, 16 AWG 7 CONDUCTOR	LF	\$1.500	303	\$454.50
	1480	9028810	PULL BOX, PREFORMED CLASS 1	EA	\$756.000	3	\$2,268.00
	1510	9029100	BASE, CONCRETE	CUYD	\$1,400.000	2.64	\$3,696.00
	1530	9029902	MISC.AUDIBLE PUSH BUTTON & SIGNING W/ VERBAL WALK MESSAGE	EA	\$732.000	8	\$5,856.00
	1550	9029902	MISC.COUNTDOWN PEDESTRIAN SIGNAL HEAD, TYPE 1S	EA	\$440.000	13	\$5,720.00
	1570	9029902	MISC.OPTIONAL DETECTION SYSTEM	EA	\$16,180.000	1	\$16,180.00
	1850	6089905	MISC.GRG CONCRETE SIDEWALK 4-IN.	SQYD	\$35.000	67.5	\$2,362.50
	1860	6139904	MISC.GRG TRUNCATED DOMES	SQFT	\$25.000	140	\$3,500.00
	5001	6143012	MANHOLE FRAME AND COVER, TYPE 2	EA	\$352.800	7	\$2,469.60
	5003	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	EA	\$3.000	24	\$72.00

Project J6S3049 - Total \$336,532.58



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 6, 2021

Pay Estimate Created Date: October 1, 2021

Progress Estimate Number 22	Contract ID 200918-F02	Pay Period Start September 16, 2021	Original Contract Amount \$10,232,211.33
	Prime Contractor N.B. West Contracting Company	Pay Period End September 30, 2021	Net Change Order Amount \$238,349.02
			Current Contract Amount \$10,470,560.35

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
Overall - Total							\$336,532.58

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3049	0070	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material			-9,006.76	\$5.10	(\$45,934.48)
	0070	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0065) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	9,006.76	\$5.10	\$45,934.48
	0080	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-6,475.81	\$2.50	(\$16,189.52)
	0080	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	6,475.81	\$2.50	\$16,189.52
	0130	CONCRETE BASE (8 IN. NON-REINF)	Material			-2,354.6	\$61.20	(\$144,101.52)
	0130	CONCRETE BASE (8 IN. NON-REINF)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	2,354.6	\$61.20	\$144,101.52
	0170	ADJUSTING MANHOLE	Material			-5	\$1,600.00	(\$8,000.00)
	0170	ADJUSTING MANHOLE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	5	\$1,600.00	\$8,000.00
	0190	PIPE COLLAR, TYPE A	Material			-2	\$300.00	(\$600.00)
	0190	PIPE COLLAR, TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0066) due to user dunnj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	2	\$300.00	\$600.00
	0220	6 IN. CONCRETE MEDIAN STRIP	Material			-350.53	\$50.00	(\$17,526.50)
	0220	6 IN. CONCRETE MEDIAN STRIP	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0067) due to user dunnj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	350.53	\$50.00	\$17,526.50
	0230	PAVED APPROACH, 7 IN.	Material			-3,465.55	\$80.00	(\$277,244.00)
	0230	PAVED APPROACH, 7 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0068) due to user dunnj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	3,465.55	\$80.00	\$277,244.00
	0240	PAVED APPROACH, 8 IN.	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0043) overriding Payment	208.7	\$84.00	\$17,530.80



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 6, 2021

Pay Estimate Created Date: October 1, 2021

Progress Estimate Number 22	Contract ID 200918-F02	Pay Period Start September 16, 2021	Original Contract Amount \$10,232,211.33
Prime Contractor N.B. West Contracting Company	Pay Period End September 30, 2021	Net Change Order Amount \$238,349.02	Current Contract Amount \$10,470,560.35

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3049					Estimate Exception 82 on the current Payment Estimate. Material Insufficiency Quantity 554.400; Overrun Quantity Balance 446.30.			
	0240	PAVED APPROACH, 8 IN.	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0044) overriding Payment Estimate Exception 82 on the current Payment Estimate. Material Insufficiency Quantity 554.400; Overrun Quantity Balance 446.30.	237.6	\$84.00	\$19,958.40
	0240	PAVED APPROACH, 8 IN.	Overrun			-208.7	\$84.00	(\$17,530.80)
	0240	PAVED APPROACH, 8 IN.	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-237.6	\$84.00	(\$19,958.40)
	0240	PAVED APPROACH, 8 IN.	Material			-554.4	\$84.00	(\$46,569.60)
	0240	PAVED APPROACH, 8 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user dunnj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	554.4	\$84.00	\$46,569.60
	0240	PAVED APPROACH, 8 IN.	Overrun	Overrun Re-adjustment	This adjustment adds back the overrun adjustment that the system overrode. Money will be paid on a future change order			(\$17,530.80)
	0250	CONCRETE SIDEWALK, 4 IN.	Material			-7,275.26	\$36.00	(\$261,909.36)
	0250	CONCRETE SIDEWALK, 4 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0069) due to user dunnj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.	7,275.26	\$36.00	\$261,909.36
	0260	MISC.	Material			-181	\$300.00	(\$54,300.00)
	0260	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user dunnj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.	181	\$300.00	\$54,300.00
	0270	MISC.	Material			-1,667.2	\$46.00	(\$76,691.20)
	0270	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user dunnj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.	1,667.2	\$46.00	\$76,691.20
	0280	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material			-33	\$28.00	(\$924.00)
	0280	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0070) due to user dunnj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.	33	\$28.00	\$924.00
	0290	CURB AND GUTTER TYPE B	Material			-183.7	\$26.00	(\$4,776.20)
	0290	CURB AND GUTTER TYPE B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0071) due to user dunnj1 overriding Payment Estimate Exception 50 on the current Payment Estimate.	183.7	\$26.00	\$4,776.20
	0300	ROCK LINING	Material			-7	\$100.00	(\$700.00)
	0300	ROCK LINING	Material		This adjustment offsets the original system-	7	\$100.00	\$700.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 6, 2021

Pay Estimate Created Date: October 1, 2021

Progress Estimate Number 22	Contract ID 200918-F02	Pay Period Start September 16, 2021	Original Contract Amount \$10,232,211.33
Prime Contractor N.B. West Contracting Company	Pay Period End September 30, 2021	Net Change Order Amount \$238,349.02	Current Contract Amount \$10,470,560.35

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3049					generated Material Payment Estimate Item Adjustment (0072) due to user dunnj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.			
	0350	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material			-645.6	\$125.00	(\$80,700.00)
	0350	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0073) due to user dunnj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.	645.6	\$125.00	\$80,700.00
	0360	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	Material			-647.4	\$0.01	(\$6.47)
	0360	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0074) due to user dunnj1 overriding Payment Estimate Exception 56 on the current Payment Estimate.	647.4	\$0.01	\$6.47
	0370	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	Material			-647.4	\$3.00	(\$1,942.20)
	0370	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0075) due to user dunnj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.	647.4	\$3.00	\$1,942.20
	0600	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material			-2	\$325.00	(\$650.00)
	0600	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0061) due to user dunnj1 overriding Payment Estimate Exception 69 on the current Payment Estimate.	2	\$325.00	\$650.00
	0690	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-107.5	\$6.00	(\$645.00)
	0690	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0064) due to user dunnj1 overriding Payment Estimate Exception 70 on the current Payment Estimate.	107.5	\$6.00	\$645.00
	0850	MISC.	Material			-5	\$3,200.00	(\$16,000.00)
	0850	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0062) due to user dunnj1 overriding Payment Estimate Exception 73 on the current Payment Estimate.	5	\$3,200.00	\$16,000.00
	0860	PRECAST CONCRETE MANHOLE - 48 IN.	Material			-22	\$850.00	(\$18,700.00)
	0860	PRECAST CONCRETE MANHOLE - 48 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0076) due to user dunnj1 overriding Payment Estimate Exception 78	22	\$850.00	\$18,700.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 6, 2021

Pay Estimate Created Date: October 1, 2021

Progress Estimate Number 22	Contract ID 200918-F02	Pay Period Start September 16, 2021	Original Contract Amount \$10,232,211.33
Prime Contractor N.B. West Contracting Company	Pay Period End September 30, 2021	Net Change Order Amount \$238,349.02	Current Contract Amount \$10,470,560.35

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3049					on the current Payment Estimate.			
	0890	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	Overrun			-3	\$730.00	(\$2,190.00)
	0950	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material			-1	\$500.00	(\$500.00)
	0950	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0077) due to user dunnj1 overriding Payment Estimate Exception 79 on the current Payment Estimate.	1	\$500.00	\$500.00
	0960	TURF TYPE TALL FESCUE SODDING	Overrun			-1,025	\$9.00	(\$9,225.00)
	1080	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,299.50)
	1090	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,660.00)
	1100	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75 IN. SPACING	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,204.25)
	1120	MGS END ANCHOR	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,064.00)
	1130	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,982.00)
	1140	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,122.69)
	1290	MISC.	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-1	\$3,104.00	(\$3,104.00)
	1300	SIGNAL HEAD, TYPE 3B	Overrun			-1	\$1,015.00	(\$1,015.00)
	1460	CABLE, 16 AWG 7 CONDUCTOR	Overrun			-283	\$1.50	(\$424.50)
	1510	BASE, CONCRETE	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0048) overriding Payment Estimate Exception 87 on the current Payment Estimate. Material Insufficiency Quantity 28.580; Overrun Quantity Balance 1.08.	0.88	\$1,400.00	\$1,232.00
	1510	BASE, CONCRETE	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0049) overriding Payment Estimate Exception 87 on the current Payment Estimate. Material Insufficiency Quantity 28.580; Overrun Quantity Balance 1.08.	0.2	\$1,400.00	\$280.00
	1510	BASE, CONCRETE	Overrun			-0.88	\$1,400.00	(\$1,232.00)
	1510	BASE, CONCRETE	Overrun			-0.2	\$1,400.00	(\$280.00)
	1510	BASE, CONCRETE	Material			-28.58	\$1,400.00	(\$40,012.00)
	1510	BASE, CONCRETE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user dunnj1 overriding Payment Estimate Exception 80 on the current Payment Estimate.	28.58	\$1,400.00	\$40,012.00
	1510	BASE, CONCRETE	Overrun	Overrun Re-	This adjustment adds back the overrun adjustment that the system overrode.			(\$1,512.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 6, 2021

Pay Estimate Created Date: October 1, 2021

Progress Estimate Number 22	Contract ID 200918-F02	Pay Period Start September 16, 2021	Original Contract Amount \$10,232,211.33
Prime Contractor N.B. West Contracting Company	Pay Period End September 30, 2021	Net Change Order Amount \$238,349.02	Current Contract Amount \$10,470,560.35

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3049				adjustment	Money will be paid on a future change order			
	1850	MISC.	Material			-67.5	\$35.00	(\$2,362.50)
	1850	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0063) due to user dunnj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.	67.5	\$35.00	\$2,362.50
	1860	MISC.	Material			-140	\$25.00	(\$3,500.00)
	1860	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0078) due to user dunnj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.	140	\$25.00	\$3,500.00
	5001	MANHOLE FRAME AND COVER, TYPE 2	Material			-20	\$352.80	(\$7,056.00)
	5001	MANHOLE FRAME AND COVER, TYPE 2	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0081) due to user dunnj1 overriding Payment Estimate Exception 62 on the current Payment Estimate.	20	\$352.80	\$7,056.00
	5003	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Material			-340	\$3.00	(\$1,020.00)
	5003	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0082) due to user dunnj1 overriding Payment Estimate Exception 58 on the current Payment Estimate.	340	\$3.00	\$1,020.00
	5004	CONCRETE GUTTER TYPE B	Material			-446	\$36.00	(\$16,056.00)
	5004	CONCRETE GUTTER TYPE B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0079) due to user dunnj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.	446	\$36.00	\$16,056.00
	5007	CONCRETE TRAFFIC BARRIER, TYPE D (MODIFIED)	Material			-105	\$199.00	(\$20,895.00)
	5007	CONCRETE TRAFFIC BARRIER, TYPE D (MODIFIED)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0080) due to user dunnj1 overriding Payment Estimate Exception 63 on the current Payment Estimate.	105	\$199.00	\$20,895.00
Total								(\$46,333.74)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on October 6, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3049	FAF-S500(33)	Coldmill and resurface	180	ST LOUIS	from Interstate 170 to St. Louis City limits

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J6S3049	Posted Item Pay	\$336,532.58	\$3,578,657.12	\$3,915,189.70
	Gross Item Adjustments	(\$46,333.74)	\$47,265.32	\$931.58
	Gross Item Pay	\$290,198.84	\$3,625,922.44	\$3,916,121.28
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 6, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 3040143, Project Item Line Number 0070, Material Set 304014396, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Awaiting QA/QC aggregate tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 3040143, Project Item Line Number 0070, Material Set 304014396, Material 1007..RCBT1T5 - Agg Base T1/T5 Reclaimed Concrete, Acceptance Action Generic 1007..RCBT1T5 is insufficient.	Awaiting QA/QC aggregate tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 3040504, Project Item Line Number 0080, Material Set 304050496, Material 1007..RCBT1T5 - Agg Base T1/T5 Reclaimed Concrete, Acceptance Action Generic 1007..RCBT1T5 is insufficient.	Awaiting QA/QC aggregate tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 5024008, Project Item Line Number 0130, Material Set 502400896, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 5024008, Project Item Line Number 0130, Material Set 502400896, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 5024008, Project Item Line Number 0130, Material Set 502400896, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 5024008, Project Item Line Number 0130, Material Set 502400896, Material 1057JMDAEC6.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 5024008, Project Item Line Number 0130, Material Set 502400896, Material 1057JMDAEC4.11 - Dowel Assemblies Epoxy Ctd Gr40 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 5024008, Project Item Line Number 0130, Material Set 502400896, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 5024008, Project Item Line Number 0130, Material Set 502400896, Material 1015EA...SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6042010, Project Item Line Number 0170, Material Set 6042010, Material 1036RSDFEC42M13 - Rein Steel EC No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6042010, Project Item Line Number 0170, Material Set 6042010, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6042010, Project Item Line Number 0170, Material Set 6042010, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6044011, Project Item Line Number 0190, Material Set 604401196, Material 0604CPCR - Collar for Pipe Connection, Acceptance Action Generic 0604CPCR is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6044011, Project Item Line Number 0190, Material Set 604401196, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6044011, Project Item Line Number 0190, Material Set 604401196, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6049902, Project Item Line Number 0200, Material Set 604990296, Material 0604CPCR - Collar for Pipe Connection, Acceptance Action Generic 0604CPCR is insufficient.	Sample record will be entered soon	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6083006, Project Item Line Number 0220, Material Set 608300696, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6083006, Project Item Line Number 0220, Material Set 608300696, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6083006, Project Item Line Number 0220, Material Set 608300696, Material 1057JMDBEC6.02 - Dowel Bar Epoxy Ctd Gr60 0 5/8" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6085007, Project Item Line Number 0230, Material Set 608500796, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6085007, Project Item Line Number 0230, Material Set 608500796, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6085007, Project Item Line Number 0230, Material Set 608500796, Material 1055CMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMLDST2 is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6085007, Project Item Line Number 0230, Material Set 608500796, Material 1005FACCNS..CA - Natural Sand for Conc Class A,	Awaiting QA/QC tests	dunnj1	Overridden



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 6, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Acceptance Action Generic 1005FACCNS..CA is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6085007, Project Item Line Number 0230, Material Set 608500796, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6085008, Project Item Line Number 0240, Material Set 608500896, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6085008, Project Item Line Number 0240, Material Set 608500896, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6085008, Project Item Line Number 0240, Material Set 608500896, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6085008, Project Item Line Number 0240, Material Set 608500896, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6085008, Project Item Line Number 0240, Material Set 608500896, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6085008, Project Item Line Number 0240, Material Set 608500896, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6086004, Project Item Line Number 0250, Material Set 608600496, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6086004, Project Item Line Number 0250, Material Set 608600496, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6089902, Project Item Line Number 0260, Material Set 608990296, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6089902, Project Item Line Number 0260, Material Set 608990296, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6089905, Project Item Line Number 0270, Material Set 6089905, Material 1056TM - Tinting Material for Concrete, Acceptance Action Generic 1056TM is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6089905, Project Item Line Number 0270, Material Set 6089905, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6089905, Project Item Line Number 1850, Material Set 6089905, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6089905, Project Item Line Number 1850, Material Set 6089905, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6089905, Project Item Line Number 1850, Material Set 6089905, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6089905, Project Item Line Number 1850, Material Set 6089905, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6091010, Project Item Line Number 0280, Material Set 609101096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6091010, Project Item Line Number 0280, Material Set 609101096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6091010, Project Item Line Number 0280, Material Set 609101096, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6091042, Project Item Line Number 5004, Material Set 609104296, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6091042, Project Item Line Number 5004, Material Set 609104296, Material 1036RSDFL42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6091042, Project Item Line Number 5004, Material Set 609104296, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6091042, Project Item Line	Awaiting QA/QC tests	dunnj1	Overridden



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 6, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Number 5004, Material Set 609104296, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6091042, Project Item Line Number 5004, Material Set 609104296, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6091052, Project Item Line Number 0290, Material Set 609105296, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6091052, Project Item Line Number 0290, Material Set 609105296, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6097000, Project Item Line Number 0300, Material Set 609700096, Material 0611EPM - Embankment Protection Material, Acceptance Action Generic 0611EPM is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6131010, Project Item Line Number 0350, Material Set 613101096, Material 1015EA.....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6131010, Project Item Line Number 0350, Material Set 613101096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6131010, Project Item Line Number 0350, Material Set 613101096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6131012, Project Item Line Number 0360, Material Set 613101296, Material 0200XXCS - Compacted Soil for Subgrade orEmbankment, Acceptance Action Generic 0200XXCS is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6131013, Project Item Line Number 0370, Material Set 613101396, Material 1007..RCBT1T5 - Agg Base T1/T5 Reclaimed Concrete, Acceptance Action Generic 1007..RCBT1T5 is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6131018, Project Item Line Number 5003, Material Set 613101896, Material 1057JMTBE42019 - Tie Bar Ep Ctd 40" No. 6/M19 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	New item, waiting for PAL	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6131018, Project Item Line Number 5003, Material Set 613101896, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	New item, waiting for PAL	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6131018, Project Item Line Number 5003, Material Set 613101896, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	New item, waiting for PAL	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6139904, Project Item Line Number 1860, Material Set 613990496, Material 1067TRDO - Truncated Domes for ADA, Acceptance Action Generic 1067TRDO is insufficient.	Sample record will be entered soon	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6143012, Project Item Line Number 5001, Material Set 614301296, Material 0614DFMNFC - Manhole Frame and Cover, Acceptance Action Generic 0614DFMNFC is insufficient.	New item, waiting for PAL	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6173101, Project Item Line Number 5007, Material Set 617310196, Material 1057JMDBEC6.10 - Dowel Bar Epoxy Ctd Gr60 1" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6173101, Project Item Line Number 5007, Material Set 617310196, Material 1036RSDFEC42M16 - Rein Steel EC No. 5/M16 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6173101, Project Item Line Number 5007, Material Set 617310196, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6173101, Project Item Line Number 5007, Material Set 617310196, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6173101, Project Item Line Number 5007, Material Set 617310196, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6173101, Project Item Line Number 5007, Material Set 617310196, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6200021, Project Item Line Number 0600, Material Set 620002196, Material 1048PMPFVHXX - Pref Mrk Tape Direct Indcat or Shape WH, Acceptance Action Generic 1048PMPFVHXX is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6206124A, Project Item Line Number 0690, Material Set 6206124A96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6206124A, Project Item Line Number 0690, Material Set 6206124A96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBid White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 6, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 6206124A, Project Item Line Number 0690, Material Set 6206124A96, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 7269902, Project Item Line Number 0850, Material Set 7269902, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 7269902, Project Item Line Number 0850, Material Set 7269902, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 7269902, Project Item Line Number 0850, Material Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 7269902, Project Item Line Number 0850, Material Set 7269902, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 7269902, Project Item Line Number 0850, Material Set 7269902, Material 1036RSDFE42M13 - Rein Steel EC No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 7310048, Project Item Line Number 0860, Material Set 731004896, Material 1033MHRCPK - Precast Conc Manhole, Acceptance Action Generic 1033MHRCPK is insufficient.	Awaiting materials inspection	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 7320015A, Project Item Line Number 0950, Material Set 7320015A96, Material 1020ESAC - Flared End Section Aluminum coated steel, Acceptance Action Generic 1020ESAC is insufficient.	Sample record will be entered soon	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 9029100, Project Item Line Number 1510, Material Set 902910096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3049, Item 9029100, Project Item Line Number 1510, Material Set 902910096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Awaiting QA/QC tests	dunnj1	Overridden
Estimate Exception Type: Item Overrun: Contract 200918-F02, Contract Project J6S3049, Project Item Line Number 0240, Contract Line Item Number 0240, Item 6085008, Minor Item.	No Remark was entered by Engineer	dunnj1	Overridden
Estimate Exception Type: Item Overrun: Contract 200918-F02, Contract Project J6S3049, Project Item Line Number 0890, Contract Line Item Number 0890, Item 7311053, Minor Item.	No Remark was entered by Engineer	dunnj1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200918-F02, Contract Project J6S3049, Project Item Line Number 0960, Contract Line Item Number 0960, Item 8031000A, Minor Item.	No Remark was entered by Engineer	dunnj1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200918-F02, Contract Project J6S3049, Project Item Line Number 1300, Contract Line Item Number 1300, Item 9020513, Minor Item.	No Remark was entered by Engineer	dunnj1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200918-F02, Contract Project J6S3049, Project Item Line Number 1460, Contract Line Item Number 1460, Item 9028311, Minor Item.	No Remark was entered by Engineer	dunnj1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200918-F02, Contract Project J6S3049, Project Item Line Number 1510, Contract Line Item Number 1510, Item 9029100, Minor Item.	No Remark was entered by Engineer	dunnj1	Overridden
Estimate Exception Type: Item Overrun: Contract 200918-F02, Contract Project J6S3049, Project Item Line Number 1290, Contract Line Item Number 1290, Item 9019902, Minor Item.	No Remark was entered by Engineer	dunnj1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200918-F02, Contract Project J6S3049, Project Item Line Number 1200, Contract Line Item Number 1200, Item 9013003, Minor Item.	No Remark was entered by Engineer	dunnj1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 6, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200918-F02	J6S3049	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.50	\$1,191,442.00	\$595,721.00
		0001	0020	2029902	MISC.REMOVAL OF TREES	5.00	0.00	5.00	EA	4.00	\$650.00	\$2,600.00
		0001	0030	2063000	CLASS 3 EXCAVATION	4,575.00	0.00	4,575.00	CUYD	1,736.13	\$10.00	\$17,361.30
		0001	0040	2063500	CULVERT CLEANOUT	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0050	2071000	LINEAR GRADING CLASS 1	22.80	0.00	22.80	STA	11.38	\$150.00	\$1,707.00
		0001	0060	2072000	LINEAR GRADING CLASS 2	326.70	0.00	326.70	STA	180.64	\$250.00	\$45,160.00
		0001	0070	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	16,415.00	0.00	16,415.00	SQYD	9,006.76	\$5.10	\$45,934.48
		0001	0080	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	12,447.00	0.00	12,447.00	SQYD	6,475.81	\$2.50	\$16,189.52
		0001	0090	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	270.00	0.00	270.00	TONS	53.07	\$125.00	\$6,633.75
		0001	0100	4030109	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	16,095.00	0.00	16,095.00	TONS	0.00	\$105.00	\$0.00
		0001	0110	4039910	MISC.ASPHALT FOR WEDGING	1,000.00	0.00	1,000.00	TONS	0.00	\$72.00	\$0.00
		0001	0120	4071005	TACK COAT	11,997.00	0.00	11,997.00	GAL	0.00	\$3.00	\$0.00
		0001	0130	5024008	CONCRETE BASE (8 IN. NON-REINF)	4,360.20	0.00	4,360.20	SQYD	2,354.60	\$61.20	\$144,101.52
		0001	0170	6042010	ADJUSTING MANHOLE	26.00	0.00	26.00	EA	11.00	\$1,600.00	\$17,600.00
		0001	0180	6042020	ADJUSTING BASIN OR INLET	15.00	0.00	15.00	EA	1.00	\$700.00	\$700.00
		0001	0190	6044011	PIPE COLLAR, TYPE A	21.00	-15.00	6.00	EA	2.00	\$300.00	\$600.00
		0001	0200	6049902	MISC.PIPE CONNECTION TO REINFORCED CONCRETE BOX (INCLUDES ANY EXCAVATION)	3.00	0.00	3.00	EA	2.00	\$3,000.00	\$6,000.00
		0001	0210	6081012	TRUNCATED DOMES	2,293.00	0.00	2,293.00	SQFT	1,099.70	\$25.00	\$27,492.50
		0001	0220	6083006	6 IN. CONCRETE MEDIAN STRIP	1,834.40	0.00	1,834.40	SQYD	350.53	\$50.00	\$17,526.50
		0001	0230	6085007	PAVED APPROACH, 7 IN.	5,438.00	0.00	5,438.00	SQYD	3,465.55	\$80.00	\$277,244.00
		0001	0240	6085008	PAVED APPROACH, 8 IN.	88.30	19.80	108.10	SQYD	554.40	\$84.00	\$46,569.60
		0001	0250	6086004	CONCRETE SIDEWALK, 4 IN.	11,963.00	0.00	11,963.00	SQYD	7,275.26	\$36.00	\$261,909.36
		0001	0260	6089902	MISC.ADA CURB RAMP	418.00	0.00	418.00	EA	181.00	\$300.00	\$54,300.00
		0001	0270	6089905	MISC.CONCRETE SIDEWALK, 4 IN., TINTED	2,086.00	0.00	2,086.00	SQYD	1,667.20	\$46.00	\$76,691.20
		0001	0280	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	1,119.00	0.00	1,119.00	LF	33.00	\$28.00	\$924.00
		0001	0290	6091052	CURB AND GUTTER TYPE B	1,163.00	0.00	1,163.00	LF	183.70	\$26.00	\$4,776.20
		0001	0300	6097000	ROCK LINING	12.00	0.00	12.00	CUYD	7.00	\$100.00	\$700.00
		0001	0310	6099903	MISC.INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE B	22,497.00	0.00	22,497.00	LF	13,731.20	\$22.00	\$302,086.40
		0001	0320	6122008	IMPACT ATTENUATOR 40 MPH (SAND BARREL ARRAY)	12.00	0.00	12.00	EA	0.00	\$300.00	\$0.00
		0001	0330	6122020	REPLACEMENT SAND BARREL	8.00	0.00	8.00	EA	0.00	\$100.00	\$0.00
		0001	0340	6122030	IMPACT ATTENUATOR (RELOCATION)	24.00	0.00	24.00	EA	0.00	\$50.00	\$0.00
		0001	0350	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	3,481.10	0.00	3,481.10	SQYD	645.60	\$125.00	\$80,700.00
		0001	0360	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	3,481.10	0.00	3,481.10	SQYD	647.40	\$0.01	\$6.47
		0001	0370	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	3,481.10	0.00	3,481.10	SQYD	647.40	\$3.00	\$1,942.20
		0001	0380	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	16,350.43	0.00	16,350.43	LF	1,438.20	\$0.50	\$719.10
		0001	0390	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	8,184.00	0.00	8,184.00	EA	256.00	\$1.50	\$384.00
		0001	0400	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	45.00	3.00	48.00	EA	32.00	\$1,000.00	\$32,000.00
		0001	0410	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	25.00	4.00	29.00	EA	13.00	\$1,350.00	\$17,550.00
		0001	0420	6143011	MANHOLE FRAME AND COVER, TYPE 1-B	26.00	-20.00	6.00	EA	0.00	\$500.00	\$0.00
		0001	0430	6149902	MISC.CURB INLET TYPE 'T'	7.00	0.00	7.00	EA	2.00	\$1,000.00	\$2,000.00
		0001	0460	6169901	MISC.TEMPORARY TRAFFIC CONTROL ALLOWANCE	1.00	0.00	1.00	LS	0.40	\$250,000.00	\$100,000.00
		0001	0470	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED/RETAINED)	4.00	0.00	4.00	EA	2.00	\$3,200.00	\$6,400.00
		0001	0480	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	1,500.00	0.00	1,500.00	LF	0.00	\$3.00	\$0.00
		0001	0490	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	4,500.00	0.00	4,500.00	LF	0.00	\$1.00	\$0.00
		0001	0500	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$1,528,982.19	\$764,491.10



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 6, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200918-F02	J6S3049	0001	0510	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0520	6189902	MISC.ADDITIONAL MOBILIZATION FOR STRIPING	4.00	0.00	4.00	EA	2.00	\$600.00	\$1,200.00
		0001	0530	6191000	PAVEMENT EDGE TREATMENT	27,497.00	0.00	27,497.00	LF	0.00	\$0.01	\$0.00
		0001	0570	6200012	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE	367.00	0.00	367.00	LF	0.00	\$12.00	\$0.00
		0001	0600	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	159.00	0.00	159.00	EA	2.00	\$325.00	\$650.00
		0001	0620	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	4.00	0.00	4.00	EA	0.00	\$300.00	\$0.00
		0001	0630	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	8.00	0.00	8.00	EA	0.00	\$450.00	\$0.00
		0001	0640	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	139.00	0.00	139.00	EA	0.00	\$35.00	\$0.00
		0001	0650	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	43,610.00	0.00	43,610.00	LF	0.00	\$0.20	\$0.00
		0001	0660	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	52,290.00	0.00	52,290.00	LF	0.00	\$0.20	\$0.00
		0001	0670	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,109.00	0.00	2,109.00	LF	0.00	\$0.20	\$0.00
		0001	0680	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	183.00	0.00	183.00	LF	0.00	\$0.20	\$0.00
		0001	0690	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	6,845.00	0.00	6,845.00	LF	107.50	\$6.00	\$645.00
		0001	0700	6207001	PAVEMENT MARKING REMOVAL	96,256.00	0.00	96,256.00	LF	540.00	\$0.10	\$54.00
		0001	0710	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	107.00	0.00	107.00	EA	0.00	\$10.00	\$0.00
		0001	0720	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	74,860.00	0.00	74,860.00	LF	0.00	\$0.05	\$0.00
		0001	0730	6209902	MISC.18 IN. WHITE ISLAND TUBULAR MARKER	33.00	0.00	33.00	EA	0.00	\$60.00	\$0.00
		0001	0740	6209902	MISC.18 IN. YELLOW ISLAND TUBULAR MARKER	36.00	0.00	36.00	EA	0.00	\$60.00	\$0.00
		0001	0760	6209903	MISC.PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN. YELLOW	379.00	0.00	379.00	LF	0.00	\$12.50	\$0.00
		0001	0770	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	118,772.00	0.00	118,772.00	SQYD	0.00	\$1.50	\$0.00
		0001	0780	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	12,200.00	0.00	12,200.00	SQYD	0.00	\$3.00	\$0.00
		0001	0790	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$87,325.00	\$0.00
		0001	0800	7261012	12 IN. PIPE GROUP A	51.00	0.00	51.00	LF	8.00	\$310.00	\$2,480.00
		0001	0810	7261015	15 IN. PIPE GROUP A	2,848.00	0.00	2,848.00	LF	1,849.00	\$70.00	\$129,430.00
		0001	0820	7261018	18 IN. PIPE GROUP A	571.00	-263.00	308.00	LF	183.00	\$100.00	\$18,300.00
		0001	0830	7261024	24 IN. PIPE GROUP A	581.00	-227.00	354.00	LF	0.00	\$125.00	\$0.00
		0001	0840	7269902	MISC.4' SPECIAL FLUME	1.00	0.00	1.00	EA	0.00	\$4,000.00	\$0.00
		0001	0850	7269902	MISC.REINFORCED SIDEWALK COVERED INLET EXTENSION	10.00	0.00	10.00	EA	5.00	\$3,200.00	\$16,000.00
		0001	0860	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	64.00	-2.00	62.00	FT	22.00	\$850.00	\$18,700.00
		0001	0870	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	188.00	19.00	207.00	FT	158.00	\$605.00	\$95,590.00
		0001	0880	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	59.00	16.00	75.00	FT	53.00	\$575.00	\$30,475.00
		0001	0890	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	4.00	0.00	4.00	FT	7.00	\$730.00	\$5,110.00
		0001	0900	7319903	MISC.PRECAST CONC. AREA INLET 4' X 2'	20.00	0.00	20.00	LF	10.00	\$670.00	\$6,700.00
		0001	0910	7319903	MISC.PRECAST CONC. AREA INLET 5' X 3'	7.00	0.00	7.00	LF	0.00	\$800.00	\$0.00
		0001	0920	7319903	MISC.PRECAST CONC. CURB INLET 4' X 3.5'	7.00	0.00	7.00	LF	0.00	\$800.00	\$0.00
		0001	0930	7319903	MISC.PRECAST CONC. CURB INLET 5' X 4'	22.00	0.00	22.00	LF	0.00	\$575.00	\$0.00
		0001	0940	7319903	MISC.PRECAST CONC. DROP INLET 5' X 4'	7.00	0.00	7.00	LF	0.00	\$1,100.00	\$0.00
		0001	0945	7319903	MISC.MSD GRATE INLET 5' X 3'	78.00	0.00	78.00	LF	0.00	\$750.00	\$0.00
		0001	0950	7320015A	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$500.00	\$500.00
		0001	0960	8031000A	TURF TYPE TALL FESCUE SODDING	3,545.00	0.00	3,545.00	SQYD	4,570.00	\$9.00	\$41,130.00
0001	0970	8059919	MISC.WARM OR COOL SEASON MIXTURES	2.40	0.00	2.40	ACRE	0.00	\$5,000.00	\$0.00		
0001	0980	8061003	SEDIMENT TRAP EXCAVATION	224.00	0.00	224.00	CUYD	0.00	\$0.01	\$0.00		
0001	0990	8061005	ROCK DITCH CHECK	770.00	0.00	770.00	LF	0.00	\$1.00	\$0.00		
0001	1000	8061007A	CURB INLET CHECK	192.00	0.00	192.00	EA	0.00	\$25.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 6, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200918-F02	J6S3049	0001	1010	8061016	SEDIMENT REMOVAL	2,751.00	0.00	2,751.00	CUYD	0.00	\$0.01	\$0.00
		0001	1020	8061017	TEMPORARY SEEDING AND MULCHING	2.40	0.00	2.40	ACRE	0.00	\$1,000.00	\$0.00
		0001	1030	8061019	SILT FENCE	24,180.00	0.00	24,180.00	LF	0.00	\$0.01	\$0.00
		0001	1040	8064133	TYPE 1C EROSION CONTROL BLANKET	250.00	0.00	250.00	SQYD	0.00	\$5.00	\$0.00
		0001	1050	8064141	TYPE 4 EROSION CONTROL BLANKET	68.00	0.00	68.00	SQYD	0.00	\$10.00	\$0.00
		0001	1060	8069902	MISC.CONCRETE WASHOUTS	10.00	0.00	10.00	EA	0.00	\$0.01	\$0.00
		0001	1070	8069903	MISC.SILT FENCE- SEDIMENT LOG	9,515.00	0.00	9,515.00	LF	0.00	\$0.01	\$0.00
		0010	1080	6061060	MGS GUARDRAIL	852.00	0.00	852.00	LF	525.00	\$24.00	\$12,600.00
		0010	1090	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	252.00	0.00	252.00	LF	200.00	\$40.00	\$8,000.00
		0010	1100	6061065	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75 IN. SPACING	275.00	0.00	275.00	LF	160.00	\$58.00	\$9,280.00
		0010	1110	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	5.00	0.00	5.00	EA	0.00	\$3,200.00	\$0.00
		0010	1120	6061080	MGS END ANCHOR	7.00	0.00	7.00	EA	4.00	\$1,200.00	\$4,800.00
		0010	1130	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	0.00	8.00	EA	4.00	\$2,900.00	\$11,600.00
		0010	1140	6069903	MISC."TIGHT RADIUS-MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75 IN. SPACING"	115.00	0.00	115.00	LF	71.50	\$88.00	\$6,292.00
		0020	1160	9011108	BRACKET ARM, 8 FT. OR 2.4 M	2.00	0.00	2.00	EA	0.00	\$1.00	\$0.00
		0020	1170	9011110	BRACKET ARM, 10 FT. OR 3.0 M	9.00	0.00	9.00	EA	0.00	\$1.00	\$0.00
		0020	1190	9012230	BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT	4.00	0.00	4.00	EA	0.00	\$3,104.00	\$0.00
		0020	1200	9013003	CONDUIT, 3 IN. RIGID, IN TRENCH	318.00	0.00	318.00	LF	344.00	\$12.00	\$4,128.00
		0020	1210	9014003	CONDUIT, 3 IN. RIGID, PUSHED	1,155.00	0.00	1,155.00	LF	727.00	\$31.00	\$22,537.00
		0020	1220	9016110	PULL BOX, PREFORMED CLASS 1	14.00	0.00	14.00	EA	12.00	\$735.00	\$8,820.00
		0020	1250	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	1,210.00	0.00	1,210.00	LF	1,086.00	\$0.50	\$543.00
		0020	1270	9017208	WIRE, 8 AWG. BARE NEUTRAL	500.00	0.00	500.00	LF	0.00	\$0.90	\$0.00
		0020	1273	9017401	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 2 AWG	710.00	0.00	710.00	LF	710.00	\$6.00	\$4,260.00
		0020	1277	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	2,820.00	0.00	2,820.00	LF	2,820.00	\$2.70	\$7,614.00
		0020	1280	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	9.00	0.00	9.00	EA	6.00	\$1,033.00	\$6,198.00
		0020	1290	9019902	MISC.PAD MOUNTED 120/240 POWER SUPPLY WITH LIGHTING CONTROLLER	4.00	0.00	4.00	EA	5.00	\$3,104.00	\$15,520.00
		0020	1293	9019902	MISC.45 FT. TOP MOUNT LIGHT POLE	9.00	0.00	9.00	EA	9.00	\$1,539.00	\$13,851.00
		0020	1297	9019902	MISC.170W TOP MOUNTED LED-B LUMINAIRE	12.00	0.00	12.00	EA	10.00	\$596.00	\$5,960.00
		0030	1300	9020513	SIGNAL HEAD, TYPE 3B	11.00	0.00	11.00	EA	12.00	\$1,015.00	\$12,180.00
		0030	1310	9020514	SIGNAL HEAD, TYPE 4B	17.00	0.00	17.00	EA	13.00	\$1,038.00	\$13,494.00
		0030	1320	9020833	SH-FLAT SHEET - SIGNAL SIGN	223.00	0.00	223.00	SQFT	121.40	\$29.00	\$3,520.60
		0030	1330	9020834	SIGNAL SIGN, MOUNTING HARDWARE	61.00	0.00	61.00	EA	20.00	\$41.00	\$820.00
		0030	1340	9022708	POST, SIGNAL 8 FT. OR 2.4 M	23.00	0.00	23.00	EA	19.00	\$640.00	\$12,160.00
		0030	1350	9022715	POST, SIGNAL 15 FT. OR 4.6 M	3.00	0.00	3.00	EA	3.00	\$942.00	\$2,826.00
		0030	1355	9023130	POST, TYPE CL, 30 FT. ARM OR 9.1 M ARM	1.00	0.00	1.00	EA	1.00	\$6,806.00	\$6,806.00
		0030	1357	9023140	POST, TYPE CL, 40 FT. ARM OR 12.2 M ARM	1.00	0.00	1.00	EA	1.00	\$8,046.00	\$8,046.00
		0030	1370	9023240	POST, TYPE C, 40 FT. ARM OR 12.2 M ARM	2.00	0.00	2.00	EA	2.00	\$7,499.00	\$14,998.00
		0030	1380	9023250	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	1.00	0.00	1.00	EA	1.00	\$7,770.00	\$7,770.00
		0030	1390	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	2.00	0.00	2.00	EA	1.00	\$16,155.00	\$16,155.00
		0030	1400	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	920.00	0.00	920.00	LF	573.00	\$12.00	\$6,876.00
		0030	1410	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	1,844.00	0.00	1,844.00	LF	1,656.00	\$31.00	\$51,336.00
		0030	1420	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	60.00	0.00	60.00	LF	60.00	\$0.90	\$54.00
		0030	1425	9028302	CABLE, 12 AWG 2 CONDUCTOR	500.00	0.00	500.00	LF	0.00	\$0.85	\$0.00
		0030	1430	9028308	CABLE, 16 AWG 2 CONDUCTOR	6,200.00	0.00	6,200.00	LF	5,128.00	\$0.45	\$2,307.60
		0030	1440	9028309	CABLE, 16 AWG 3 CONDUCTOR	1,370.00	0.00	1,370.00	LF	1,367.00	\$0.88	\$1,202.96
0030	1450	9028310	CABLE, 16 AWG 5 CONDUCTOR	6,240.00	0.00	6,240.00	LF	5,159.00	\$1.05	\$5,416.95		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 6, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200918-F02	J6S3049	0030	1460	9028311	CABLE, 16 AWG 7 CONDUCTOR	3,680.00	618.00	4,298.00	LF	4,581.00	\$1.50	\$6,871.50
		0030	1470	9028340	RG-8/U COAXIAL CABLE	1,367.00	311.00	1,678.00	EA	1,678.00	\$1.00	\$1,678.00
		0030	1480	9028810	PULL BOX, PREFORMED CLASS 1	25.00	0.00	25.00	EA	21.00	\$756.00	\$15,876.00
		0030	1490	9028811	PULL BOX, PREFORMED CLASS 2	9.00	0.00	9.00	EA	7.00	\$1,206.00	\$8,442.00
		0030	1500	9028812	PULL BOX, PREFORMED CLASS 3	2.00	1.00	3.00	EA	3.00	\$1,620.00	\$4,860.00
		0030	1510	9029100	BASE, CONCRETE	27.50	0.00	27.50	CUYD	28.58	\$1,400.00	\$40,012.00
		0030	1520	9029901	MISC.TRAFFIC SIGNAL MAINTENANCE, PROGRAMMING, AND ADJUSTMENT	1.00	0.00	1.00	LS	0.20	\$12,600.00	\$2,520.00
		0030	1530	9029902	MISC.AUDIBLE PUSH BUTTON & SIGNING W/ VERBAL WALK MESSAGE	48.00	0.00	48.00	EA	38.00	\$732.00	\$27,816.00
		0030	1540	9029902	MISC.COMBINATION PAD MOUNTED 120V/240V POWER SUPPLY AND LIGHTING CONTROLLER WITH UPS	2.00	0.00	2.00	EA	0.00	\$13,835.00	\$0.00
		0030	1550	9029902	MISC.COUNTDOWN PEDESTRIAN SIGNAL HEAD, TYPE 1S	48.00	0.00	48.00	EA	39.00	\$440.00	\$17,160.00
		0030	1560	9029902	MISC.NETWORK CONNECTED SIGNAL MONITOR	2.00	0.00	2.00	EA	0.00	\$1,130.00	\$0.00
		0030	1570	9029902	MISC.OPTIONAL DETECTION SYSTEM	2.00	0.00	2.00	EA	1.00	\$16,180.00	\$16,180.00
		0030	1580	9029902	MISC.PEDESTRIAN PUSH BUTTON STANCHION	1.00	0.00	1.00	EA	0.00	\$682.00	\$0.00
		0030	1590	9029902	MISC.RECTANGULAR RAPID FLASHING BEACON ASSEMBLY	16.00	0.00	16.00	EA	2.00	\$8,460.00	\$16,920.00
		0030	1600	9029902	MISC.RELOCATE TRAFFIC SIGNAL HEAD	16.00	0.00	16.00	EA	0.00	\$428.00	\$0.00
		0030	1610	9029902	MISC.SIGNAL CONTROLLER BASE WIDENING	2.00	0.00	2.00	EA	1.00	\$2,166.00	\$2,166.00
		0040	1620	9031010	CONCRETE FOOTINGS, EMBEDDED	5.20	0.00	5.20	CUYD	0.00	\$1,800.00	\$0.00
		0040	1630	9031210	STRUCTURAL STEEL POSTS	130.00	0.00	130.00	LB	0.00	\$8.00	\$0.00
		0040	1640	9031270A	2 IN. PSST POST - 12 GA.	2,684.00	0.00	2,684.00	LF	0.00	\$16.00	\$0.00
		0040	1650	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	654.00	0.00	654.00	LF	0.00	\$30.00	\$0.00
		0040	1660	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	117.00	0.00	117.00	LF	0.00	\$40.00	\$0.00
		0040	1670	9031280	2.5 IN. PSST POST - 12 GA.	130.00	0.00	130.00	LF	0.00	\$17.00	\$0.00
		0040	1680	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	33.00	0.00	33.00	LF	0.00	\$40.00	\$0.00
		0040	1690	9035004A	SH-FLAT SHEET	1,308.00	0.00	1,308.00	SQFT	0.00	\$24.00	\$0.00
		0040	1700	9035069A	SHF-FLAT SHEET FLUORESCENT	614.00	0.00	614.00	SQFT	0.00	\$26.00	\$0.00
		0050	1710	9103700	CCTV CAMERA ASSEMBLY, INSTALLED	2.00	0.00	2.00	EA	2.00	\$3,495.00	\$6,990.00
		0050	1720	9105201	CONDUIT, 3 IN., RIGID, IN TRENCH	2,250.00	0.00	2,250.00	LF	1,958.00	\$12.00	\$23,496.00
		0050	1730	9108348	COAXIAL CABLE, RG-8/U	410.00	0.00	410.00	LF	0.00	\$1.00	\$0.00
		0050	1740	9108352	FIBER OPTIC CABLE, 24-STRAND, 18 SINGLE MODE, 6 MULTIMODE	2,400.00	0.00	2,400.00	LF	2,400.00	\$1.90	\$4,560.00
		0050	1750	9108811	PULL BOX, PREFORMED CLASS 2	1.00	0.00	1.00	EA	1.00	\$1,665.00	\$1,665.00
		0050	1760	9109901	MISC.ITS ASSET MANAGEMENT TOOL	1.00	0.00	1.00	LS	0.00	\$500.00	\$0.00
		0050	1770	9109902	MISC.ADJUST TO GRADE ITS PULLBOXES (REMOVE AND REPLACE)	10.00	0.00	10.00	EA	3.00	\$1,860.00	\$5,580.00
		0050	1780	9109902	MISC.FIBER OPTIC JUMPER. SM FURNISH & INSTALL	8.00	0.00	8.00	EA	8.00	\$17.50	\$140.00
		0050	1790	9109902	MISC.FIBER OPTIC PIGTAIL. SM FURNISH & INSTALL	8.00	0.00	8.00	EA	8.00	\$9.00	\$72.00
		0050	1800	9109902	MISC.RELOCATE EXISTING COMMUNICATION EQUIPMENT	2.00	0.00	2.00	EA	2.00	\$430.00	\$860.00
		0050	1810	9109902	MISC.SM FIBER OPTIC SPLICE	52.00	0.00	52.00	EA	17.00	\$75.00	\$1,275.00
		0050	1820	9109902	MISC.WALL-MOUNTED INTERCONNECT CENTER F&I	2.00	0.00	2.00	EA	2.00	\$441.00	\$882.00
		0050	1830	9109903	MISC.MODOT ITS ASSET RELOCATION	1,200.00	0.00	1,200.00	LF	0.00	\$16.00	\$0.00
		0051	1840	6089905	MISC.GRG 8 IN. SPECIAL PAVED APPROACH WITH 2 IN. CURB	802.00	0.00	802.00	SQYD	0.00	\$82.00	\$0.00
		0051	1850	6089905	MISC.GRG CONCRETE SIDEWALK 4-IN.	1,160.00	0.00	1,160.00	SQYD	67.50	\$35.00	\$2,362.50
		0051	1860	6139904	MISC.GRG TRUNCATED DOMES	844.00	0.00	844.00	SQFT	140.00	\$25.00	\$3,500.00
		0051	1865	6169904	MISC.GRG MMA PAVEMENT MARKINGS GREEN DRIVEWAY	4,850.00	0.00	4,850.00	SQFT	0.00	\$12.00	\$0.00
0051	1870	6209902	MISC.GRG 24 IN. WHITE ISLAND TUBULAR MARKER	34.00	0.00	34.00	EA	0.00	\$60.00	\$0.00		
0051	1880	6209902	MISC.GRG MMA WHITE ARROW SYMBOL	18.00	0.00	18.00	EA	0.00	\$200.00	\$0.00		
0051	1890	6209902	MISC.GRG MMA WHITE BIKE SYMBOL	18.00	0.00	18.00	EA	0.00	\$200.00	\$0.00		
0051	1900	6209902	MISC.GRG MMA WHITE WORD PAVEMENT MARKINGS	18.00	0.00	18.00	EA	0.00	\$600.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 6, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
200918-F02	J6S3049				"AHEAD"								
			0051	1910	6209902	MISC.GRG MMA WHITE WORD PAVEMENT MARKINGS "STOP"	30.00	0.00	30.00	EA	0.00	\$525.00	\$0.00
			0051	1920	6209903	MISC.GRG MMA 4 IN. SOLID YELLOW DASH	1,001.00	0.00	1,001.00	LF	0.00	\$6.00	\$0.00
			0051	1930	6209903	MISC.GRG MMA PAVEMENT MARKINGS 30 IN. GREEN CROSSWALK	342.00	0.00	342.00	LF	0.00	\$30.00	\$0.00
			0051	1940	6209903	MISC.GRG MMA PAVEMENT MARKINGS 30 IN. WHITE CROSSWALK	342.00	0.00	342.00	LF	0.00	\$30.00	\$0.00
			0051	1960	7209904	MISC.GRG MODULAR SMALL BLOCK WALL	85.00	0.00	85.00	SQFT	0.00	\$50.00	\$0.00
			0051	1970	9039903	MISC.GRG PERFORATED SQUARE STEEL TUBE POST - 2IN.	37.00	0.00	37.00	LF	0.00	\$16.00	\$0.00
			0051	1980	9039903	MISC.GRG POST ANCHOR FOR 2 IN. PSST - 12 GA.	12.00	0.00	12.00	LF	0.00	\$30.00	\$0.00
			0051	1990	9039904	MISC.GRG SH-FLAT SHEET	9.00	0.00	9.00	SQFT	0.00	\$24.00	\$0.00
			0001	5001	6143012	MANHOLE FRAME AND COVER, TYPE 2	0.00	20.00	20.00	EA	20.00	\$352.80	\$7,056.00
			0001	5002	7261030	30 IN. PIPE GROUP A	0.00	575.00	575.00	LF	0.00	\$151.00	\$0.00
			0001	5003	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	0.00	600.00	600.00	EA	340.00	\$3.00	\$1,020.00
			0001	5004	6091042	CONCRETE GUTTER TYPE B	0.00	446.00	446.00	LF	446.00	\$36.00	\$16,056.00
			0001	5005	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	0.00	1,171.00	1,171.00	LF	0.00	\$18.90	\$0.00
			0001	5006	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	0.00	537.00	537.00	EA	0.00	\$212.15	\$0.00
			0001	5007	6173101	CONCRETE TRAFFIC BARRIER, TYPE D (MODIFIED)	0.00	105.00	105.00	LF	105.00	\$199.00	\$20,895.00
			0001	5008	2029901	MISC.Removal of Improvements for Barrier Wall addition	0.00	1.00	1.00	LS	1.00	\$1,119.37	\$1,119.37
			0010	5009	6079903	MISC.Fence - Remove and reinstall	0.00	75.00	75.00	LF	75.00	\$32.00	\$2,400.00
			0001	5010	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	0.00	1,700.00	1,700.00	LF	1,551.00	\$2.00	\$3,102.00
Project J6S3049 - Total Value Posted to Date as of Report Generated Date												\$3,915,189.68	
200918-F02 Overall - Total Value Posted to Date as of Report Generated Date												\$3,915,189.68	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 6, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6S3049

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments				
0030	2063000	CLASS 3 EXCAVATION	9/30/21	10/1/21	2.70	CUYD	WB MO-180 between Atwater Ave and Colfax Ave	587+72.01				MH 14-2 = 2.7 cuyd				
				10/1/21	7.60	CUYD	WB MO-180 between 70th St and Lulu Ave	636+01.87			23-3A = 7.6 cuyd					
				10/1/21	9.50	CUYD	WB MO-180 between Lulu Ave and Lucas-Hunt Rd	657+99.72			26-6A = 9.5 cuyd					
				10/1/21	10.00	CUYD	WB MO-180 between Colfax Ave and Pennsylvania Ave	604+23.92	604+23.93		16-9 = 5.9 cuyd 16-8A = 4.1 cuyd					
				10/1/21	11.30	CUYD	WB MO-180 between 70th St and Lulu Ave	635+49.50	637+85.50		21-8A = 3.4 cuyd 21-10A = 2.8 cuyd MH 21-9 = 2.7 cuyd MH 21-11 = 2.4 cuyd					
				10/1/21	13.30	CUYD	WB MO-180 between 70th St and Lucas-Hunt Rd	644+61.70	647+60.39		MH 24-1 = 2.7 cuyd MH 24-6 = 2.7 cuyd MH 24-7 = 2.7 cuyd MH 24-8 = 2.7 cuyd MH 24-10 = 2.5 cuyd					
				10/1/21	14.70	CUYD	WB MO-180 between Lulu Ave and Lucas-Hunt Rd	654+40.00	656+55.00		26-1T = 6.7 sqyd 26-3T = 8.0 sqyd					
				10/1/21	16.10	CUYD	WB MO-180 between 70th and Lulu Ave	644+61.70	646+40.36		24 series drainage: 24-2A = 4.1 cuyd 24-3A = 4.4 cuyd 24-4A = 4.1 cuyd 24-5A = 3.5 cuyd					
				10/1/21	17.80	CUYD	WB MO-180 between Lulu Ave and Lucas-Hunt Rd	647+60.61	649+69.47		24-9 = 5.7 cuyd 24-11A = 6.0 cuyd 24-12A = 6.1 cuyd					
				10/1/21	19.60	CUYD	WB MO-180 between Lulu Ave and Lucas-Hunt Rd	654+40.00	657+59.96		26-2A = 4.9 cuyd 26-4A = 5.8 cuyd 26-5A = 8.9 cuyd					
0050	2071000	LINEAR GRADING CLASS 1	9/27/21	9/29/21	4.36	STA		0		0						
0060	2072000	LINEAR GRADING CLASS 2	9/27/21	9/29/21	83.26	STA		0		0						
0070	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	9/16/21	9/21/21	46.70	SOYD	WB MO-180 between 70th St and Lulu Ave	634+79		648+07		46.7 sqyd of aggregate for sidewalk				
				9/17/21	108.00	SOYD	WB MO-180 between 70th St and Lulu Ave	634+79		648+07	108 sqyd of aggregate for sidewalk					
				9/23/21	6.70	SOYD	WB MO-180 @ 70th St	634+79			6.7 sqyd of aggregate for sidewalk poured on east side of intersection					
				9/24/21	9/30/21	111.10	SOYD	WB MO-180 between Engelholm Ave and 70th St	630+40		634+79	111.1 sqyd of GRG sidewalk poured				
				9/28/21	9/30/21	57.80	SOYD	WB MO-180 between Engelholm Ave and 70th St	630+40		634+79	57.8 sqyd of aggregate for GRG sidewalk				
				9/29/21	9/30/21	54.70	SOYD	WB MO-180 between 70th St and Lulu Ave	634+79		648+07	54.7 sqyd of aggregate for sidewalk poured				
				9/30/21	9/30/21	130.50	SOYD	WB MO-180 between Lucas-Hunt Rd and Salzman Ave	660+42		663+63	130.5 sqyd of aggregate for sidewalk poured				
				9/30/21	10/1/21	159.50	SOYD	WB MO-180 between Salzman Ave and Ogden Ave	663+63		671+65	159.5 sqyd of aggregate for sidewalk				
				0080	3040504	TYPE 5 AGGREGATE FOR BASE	9/16/21	9/21/21	14.80	SOYD	WB MO-180 between Salzman Ave and Oak Grove Ave	663+63		668+28		14.8 sqyd of aggregate for concrete base
								9/17/21	24.50	SOYD	WB MO-180 between Salzman Ave and Oak Grove Ave	663+63		668+28	24.5 sqyd of aggregate for concrete base	
9/18/21	89.20	SOYD	EB MO-180 between Lucas-Hunt Rd and Salzman Ave					661+41.86		661+91.88	89.2 sqyd of aggregate for paved approach and concrete base at Wallach Iron					
9/21/21	150.60	SOYD	EB MO-180 between Lucas-Hunt Rd and Salzman Ave					662+67.68		663+21.68	150.6 sqyd of aggregate for concrete base and paved approach at Wallach Iron					
9/23/21	10/1/21	10.80	SOYD					EB MO-180 @ Pennsylvania Ave	604+66		604+86	10.8 sqyd of aggregate for base poured for new right-turn median island (EB MO-180 to SB Pennsylvania)				
10/1/21	27.50	SOYD	WB MO-180 between 70th St and Salzman Ave					634+79		663+63	27.5 sqyd of aggregate for concrete base poured at various locations					
9/24/21	9/30/21	16.30	SOYD					WB MO-180 between 70th St and Oak Grove Ave	634+79		668+28	16.3 sqyd of aggregate for concrete base				
9/27/21	10/1/21	12.40	SOYD					WB MO-180 @ 70th St	634+24		634+53	12.4 sqyd of aggregate for concrete base poured				
9/28/21	9/30/21	28.20	SOYD					EB MO-180 between Lucas-Hunt Rd and Ogden Ave	660+42		671+97	28.2 sqyd of aggregate for concrete base				
0130	5024008	CONCRETE BASE (8 IN. NON-REINF)	9/16/21					9/21/21	14.80	SOYD	WB MO-180 between Salzman Ave and Oak Grove Ave	663+63		668+28		14.8 sqyd of base poured
				9/17/21	24.50	SOYD	WB MO-180 between Salzman Ave and Oak Grove Ave	663+63		668+28	24.5 sqyd of concrete base poured					
				9/18/21	9/21/21	10.60	SOYD	EB MO-180 between Lucas-Hunt Rd and Salzman Ave	661+41.86		661+91.88	10.6 sqyd of concrete base in front of paved approach at Wallach Iron				
				9/21/21	20.50	SOYD	EB MO-180 between Lucas-Hunt Rd and Salzman Ave	662+67.68		663+21.68	20.5 sqyd of concrete base in front of paved approach at Wallach Iron					
				9/23/21	10/1/21	10.80	SOYD	EB MO-180 @ Pennsylvania Ave	604+66		604+86	10.8 sqyd of base poured for new right-turn median island (EB MO-180 to SB Pennsylvania)				
				10/1/21	27.50	SOYD	WB MO-180 between 70th St and Salzman Ave	634+79		663+63	27.5 sqyd of concrete base poured at various locations					
				9/24/21	9/30/21	16.30	SOYD	WB MO-180 between 70th St and Oak Grove Ave	634+79		668+28	16.3 sqyd of concrete base poured at various locations				
				9/27/21	10/1/21	12.40	SOYD	WB MO-180 @ 70th St	634+24		634+53	12.4 sqyd of concrete base poured for eventual 6" right-turn median island (SB 70th to WB MO-180)				
				9/28/21	9/30/21	28.20	SOYD	EB MO-180 between Lucas-Hunt Rd and Ogden Ave	660+42		671+97	28.2 sqyd of concrete base poured				
				0210	6081012	TRUNCATED DOMES	9/29/21	9/30/21	15.00	SOFT	WB MO-180 @ Salzman Ave	663+36				15 sqft of domes placed at curb ramp on west side of intersection
9/30/21	20.00	SOFT	EB MO-180 @ Pennsylvania Ave					604+79			20 sqft of domes placed at curb ramps within right-turn median island (EB MO-180 to SB Pennsylvania)					
9/30/21	24.00	SOFT	WB MO-180 @ Salzman Ave					663+91			24 sqft of domes placed at curb ramp on east side of intersection					
0220	6083006	6 IN. CONCRETE MEDIAN STRIP	9/24/21	9/30/21	18.00	SOYD	WB MO-180 @ 70th St	634+99.21		635+21.58		18 sqyd poured for 6" right-turn median island (WB MO-180 to Metrolink Station)				
				9/27/21	10/1/21	10.40	SOYD	EB MO-180 @ Pennsylvania Ave	604+66.54		604+86.72	10.4 sqyd poured for 6" right turn median island (EB MO-180 to SB Pennsylvania)				
				9/28/21	9/30/21	30.60	SOYD	WB MO-180 @ 70th St	634+24		634+53	30.6 sqyd for 6" right-turn median island (SB 70th to WB MO-180)				
0240	6085008	PAVED APPROACH, 8 IN.	9/18/21	9/21/21	78.60	SOYD	EB MO-180 between Lucas-Hunt Rd and Salzman Ave	661+41.86		661+91.88		78.6 sqyd poured for paved approach at Wallach Iron				
				9/21/21	130.10	SOYD	EB MO-180 between Lucas-Hunt Rd and Salzman Ave	662+67.68		663+21.68	130.1 sqyd of paved approach at Wallach Iron					
0250	6086004	CONCRETE SIDEWALK, 4 IN.	9/16/21	9/21/21	46.70	SOYD	WB MO-180 between 70th St and Lulu Ave	634+79		648+07		70' of sidewalk poured (6" wide)				
				9/17/21	108.00	SOYD	WB MO-180 between 70th St and Lulu Ave	634+79		648+07	108 sqyd of sidewalk poured					
				9/23/21	10/1/21	6.70	SOYD	WB MO-180 @ 70th St	634+79			6.7 sqyd of sidewalk poured on east side of intersection				
				9/24/21	9/30/21	66.70	SOYD	WB MO-180 between Engelholm Ave and 70th St	630+40		634+79	66.7 sqyd of GRG sidewalk poured				
				9/28/21	9/30/21	34.70	SOYD	WB MO-180 between Engelholm Ave and 70th St	630+40		634+79	34.7 sqyd of GRG sidewalk poured				
				9/29/21	9/30/21	54.70	SOYD	WB MO-180 between 70th St and Lulu Ave	634+79		648+07	54.7 sqyd of sidewalk poured				
				9/30/21	130.50	SOYD	WB MO-180 between Lucas-Hunt Rd and Salzman Ave	660+42		663+63	130.5 sqyd of sidewalk poured					
				9/30/21	10/1/21	159.50	SOYD	WB MO-180 between Salzman Ave and Ogden Ave	663+63		671+65	159.5 sqyd of sidewalk poured				
				0260	6089902	MISC. CONCRETE	9/23/21	10/1/21	2.00	EA	WB MO-180 @ 70th St	635+06				2 curb ramps poured within 6" right-turn median island (WB MO-180 to MetroLink station)
								10/1/21	2.00	EA	WB MO-180 @ 70th St	635+27			2 curb ramps poured on east side of intersection	
9/27/21	10/1/21	1.00	EA					WB MO-180 @ 70th St	634+17			1 curb ramp poured on west side of intersection (GRG)				
10/1/21	3.00	EA	WB MO-180 @ 70th St					634+24		634+53	3 curb ramps poured at eventual right-turn median island					



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 6, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments	
0260	6089902	MISC. CONCRETE	9/27/21									(SB 70th to WB MO-180) (GRG)	
			9/29/21	9/30/21	1.00	EA	WB MO-180 @ Salzman Ave	663+36				1 curb ramp poured on west side of intersection	
				9/30/21	1.00	EA	WB MO-180 @ Salzman Ave	663+91				1 curb ramp poured on east side of intersection	
				9/30/21	1.00	EA	WB MO-180 between Lucas-Hunt Rd and Salzman Ave	662+09				1 curb ramp poured on east side of Wallach Iron approach	
				9/30/21	2.00	EA	EB MO-180 @ Pennsylvania Ave	604+79				2 curb ramps poured within right-turn median island (EB MO-180 to SB Pennsylvania)	
0310	6099903	MISC. PAVED DRAINAGE	9/30/21	10/1/21	1.00	EA	WB MO-180 between Oak Grove Ave and Ogden Ave	669+35				1 curb ramp poured	
			9/16/21	9/21/21	88.00	LF	WB MO-180 between Salzman Ave and Oak Grove Ave	663+63	668+28			88' of curb poured	
			9/17/21	9/21/21	82.00	LF	WB MO-180 between 70th St and Lulu Ave	634+79	648+07			82' of curb poured	
				9/21/21	145.00	LF	WB MO-180 between Salzman Ave and Oak Grove Ave	663+63	668+28			145' of curb poured	
			9/23/21	10/1/21	26.00	LF	WB MO-180 @ 70th St	634+79				26' of curb poured on west side of intersection	
				10/1/21	183.00	LF	WB MO-180 between Lucas-Hunt Rd and Salzman Ave	660+42	663+63			183' of curb poured	
			9/24/21	9/30/21	127.00	LF	WB MO-180 between Salzman Ave and Oak Grove Ave	663+63	668+28			127' of curb poured	
			9/27/21	10/1/21	114.00	LF	MO-180 between Lucas-Hunt Rd and Salzman Ave	660+42	663+63			114' of curb poured: 68' along WB MO-180 @ Lucas-Hunt (east side), 46' along EB MO-180 between Lucas-Hunt Rd and Salzman Ave	
				9/28/21	9/30/21	169.00	LF	EB MO-180 between Lucas-Hunt Rd and Ogden Ave	660+42	671+97			169' of curb poured
				9/30/21	10/1/21	15.50	LF	EB MO-180 between 70th St and Lulu Ave	642+76.32	643+00.10			15.5' of curb poured along pavement repair within existing EB lanes
0350	6131010	FURN & PLACE CONC MATL FOR FULL DEPTH	9/16/21	9/21/21	57.90	SQYD	WB MO-180 @ 70th St	635+00		635+50		57.9 sqyd of concrete poured for pavement repair within right-turn lane to MetroLink station	
				9/30/21	10/1/21	33.20	SQYD	EB MO-180 between 70th St and Lulu Ave	642+76.32	643+00.10			33.2 sqyd of concrete for pavement repair within existing EB lanes
0360	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM)	9/16/21	9/21/21	57.90	SQYD	WB MO-180 @ 70th St	635+00		635+50		57.9 sqyd of subgrade compaction for pavement repair within right-turn lane to MetroLink station	
				9/30/21	10/1/21	33.20	SQYD	EB MO-180 between 70th St and Lulu Ave	642+76.32	643+00.10			33.2 sqyd of subgrade compaction for pavement repair within existing EB lanes
0370	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH	9/16/21	9/21/21	57.90	SQYD	WB MO-180 @ 70th St	635+00		635+50		57.9 sqyd of aggregate for pavement repair within right-turn lane to MetroLink station	
				9/30/21	10/1/21	33.20	SQYD	EB MO-180 between 70th St and Lulu Ave	642+76.32	643+00.10			33.2 sqyd of aggregate for pavement repair within existing EB lanes
0380	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	9/16/21	9/21/21	48.00	LF	WB MO-180 @ 70th St	635+00		635+50		48' sawcut for pavement repair within right-turn lane to MetroLink station	
				9/30/21	10/1/21	72.20	LF	EB MO-180 between 70th St and Lulu Ave	642+76.32	643+00.10			72.2' of sawcut for pavement repair within existing EB lanes
0390	6131015	DOWEL BAR (DRILLING, FURNISHING AND INST	9/16/21	9/21/21	56.00	EA	WB MO-180 @ 70th St	635+00		635+50		56 dowel bars installed for pavement repair within right-turn lane to MetroLink station	
				9/30/21	10/1/21	30.00	EA	EB MO-180 between 70th St and Lulu Ave	642+76.32	643+00.10			30 dowel bars installed for pavement repair within existing EB lanes
0400	6141120	CURVED VANE GRTE AND FRAME(2 FT. X 2 FT)	9/30/21	10/1/21	1.00	EA	WB MO-180 between Colfax Ave and Pennsylvania Ave	604+23.93				16-9 (not per plan)	
				10/1/21	1.00	EA	WB MO-180 between Lulu Ave and Lucas-Hunt Rd	657+99.72				26-6A	
				10/1/21	2.00	EA	WB MO-180 between 70th St and Lulu Ave	635+49.50	637+85.50			21-8A, 21-10A	
				10/1/21	4.00	EA	WB MO-180 between 70th St and Lulu Ave	644+61.70	646+40.36			24-2A, 24-3A, 24-4A, 24-5A	
0410	6141121	CURVED VANE GRATE AND FRAME(4 FT. X 2 FT	9/30/21	10/1/21	1.00	EA	WB MO-180 between 70th St and Lulu Ave	636+01.87				23-3A	
				10/1/21	1.00	EA	WB MO-180 between Colfax Ave and Pennsylvania Ave	604+23.92				16-8A	
				10/1/21	3.00	EA	WB MO-180 between Lulu Ave and Lucas-Hunt Rd	647+60.61	649+69.47			24-9, 24-11A, 24-12A	
				10/1/21	3.00	EA	WB MO-180 between Lulu Ave and Lucas-Hunt Rd	654+40.00	657+59.96			24-2A, 24-4A, 24-5A	
0430	6149902	MISC. DRAINAGE FITTINGS	9/30/21	10/1/21	2.00	EA	WB MO-180 between Lulu Ave and Lucas-Hunt Rd	654+40.00		656+55.00		26-1T 26-3T	
0520	6189902	MISC.	9/27/21	9/29/21	2.00	EA	MO-180 at Normandy and Pennsylvania	583+00		607+00		1 payment for stripping removal and one payment for temp stripping at Normandy and Pennsylvania	
0860	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	9/30/21	10/1/21	2.00	FT	WB MO-180 between Atwater Ave and Colfax Ave	587+72.01				MH 14-2 = 2'	
				10/1/21	4.00	FT	WB MO-180 between 70th St and Lulu Ave	635+65.63	637+85.47			MH 21-9 = 2' MH 21-11 = 2'	
				10/1/21	10.00	FT	WB MO-180 between 70th St and Lucas-Hunt Rd	644+61.70	647+60.39			24-series drainage: MH 24-1 = 2' MH 24-6 = 2' MH 24-7 = 2' MH 24-8 = 2' MH 24-10 = 2'	
0870	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	9/30/21	10/1/21	4.00	FT	WB MO-180 between Colfax Ave and Pennsylvania Ave	598+00		604+23.93		16 series drainage: 16-9 = 2' (Changed from 5x3 area inlet to 2x2 drop inlet) 16-13A = 2' (Added in lieu of flume)	
				10/1/21	5.00	FT	WB MO-180 between 70th St and Lulu Ave	635+49.50	27.00' LT	637+85.50	21.00' LT		21-series structures: 21-8A = 2' (Changed from 5x3 MSD inlet to 2x2 drop inlet) 21-10A = 3'
				10/1/21	15.00	FT	WB MO--180 between 70th St and Lulu Ave	644+61.70		646+40.36			24 series drainage: 24-2A = 4' 24-3A = 4' 24-4A = 4' 24-5A = 3'
				10/1/21	25.00	FT	WB MO-180 between Lulu Ave and Lucas-Hunt Rd	657+99.72		659+01.06			26-series drainage: 26-6A = 7' 26-7A = 8' 26-12A = 5' 26-13A = 5'
0880	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	9/30/21	10/1/21	2.00	FT	WB MO-180 between Colfax Ave and Pennsylvania Ave	604+23.92				16-8A = 2'	
				10/1/21	4.00	FT	WB MO-180 between 70th St and Lulu Ave	636+01.87				23-3A = 4'	
				10/1/21	11.00	FT	WB MO-180 between Lulu Ave and Lucas-Hunt Rd	647+60.61	649+69.47			24 series drainage: 24-9 = 3' 24-11A = 4' 24-12A = 4'	
				10/1/21	13.00	FT	WB MO-180 between Lulu Ave and Lucas-Hunt Rd	654+40.00	657+59.96			26-series drainage: 26-2A = 3' 26-4A = 4' 26-5A = 6'	
0890	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	9/30/21	10/1/21	7.00	FT	WB MO-180 between Lulu Ave and Lucas-Hunt Rd	654+40.00		656+55.00		26-1T = 3' 26-3T = 4'	
0960	8031000A	TURF TYPE TALL FESCUE SODDING	9/20/21	9/28/21	3,000.00	SQYD	MO-180 from Lucas-Hunt to Normandy	585+00		660+00			
				9/21/21	9/29/21	1,570.00	SQYD	Normandy to eastern job limits	501+19		584+00		
1080	6061060	MGS GUARDRAIL	9/16/21	9/27/21	100.00	LF	MO-180 EB entrance ramp to NB I-170	506+00		508+50			
				9/17/21	9/28/21	125.00	LF	MO-180 WB entrance ramp to SB I-170	503+00		506+00		
1090	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5	9/16/21	9/27/21	50.00	LF	MO-180 EB entrance ramp to NB I-170	506+00		508+50			
				9/17/21	9/28/21	50.00	LF	MO-180 WB entrance ramp to SB I-170	503+00		506+00		
1100	6061065	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75	9/16/21	9/27/21	50.00	LF	MO-180 EB entrance ramp to NB I-170	506+00		508+50			
				9/17/21	9/28/21	25.00	LF	MO-180 WB entrance ramp to SB I-170	503+00		506+00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 6, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
1120	6061080	MGS END ANCHOR	9/16/21	9/27/21	1.00	EA	MO-180 EB entrance ramp to NB I-170	506+00		508+50		
			9/17/21	9/28/21	1.00	EA	MO-180 WB entrance ramp to SB I-170	503+00		506+00		
1130	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	9/16/21	9/27/21	1.00	EA	MO-180 EB entrance ramp to NB I-170	506+00		508+50		
			9/17/21	9/28/21	1.00	EA	MO-180 WB entrance ramp to SB I-170	503+00		506+00		
1140	6069903	MISC. GUARDRAIL ITEM	9/16/21	9/27/21	15.50	LF	MO-180 EB entrance ramp to NB I-170	506+00		508+50		
			9/17/21	9/28/21	22.70	LF	MO-180 WB entrance ramp to SB I-170	503+00		506+00		
1250	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE & BRACKE	9/20/21	9/28/21	636.00	LF	MO-180 at Normandy and Pennsylvania	583+00		607+00		
1280	9018245	POLE FOUNDATION (45 FT. OR 13.5 M	9/20/21	9/28/21	1.00	EA	MO-180 at Normandy	583+00		585+00		
1293	9019902	MISC. HIGHWAY LIGHTING	9/20/21	9/28/21	4.00	EA	MO-180 at Normandy	583+00		585+00		added lights at Normandy
1297	9019902	MISC. HIGHWAY LIGHTING	9/20/21	9/28/21	4.00	EA	MO-180 at Normandy	583+00		585+00		Added lights at Normandy
1300	9020513	SIGNAL HEAD, TYPE 3B	9/20/21	9/28/21	1.00	EA	MO-180 at Pennsylvania	604+00		607+00		signal head 32
1310	9020514	SIGNAL HEAD, TYPE 4B	9/17/21	9/28/21	2.00	EA	MO-180 at Ogden	671+00		673+00		
1340	9022708	POST, SIGNAL 8 FT. OR 2.4 M	9/20/21	9/28/21	2.00	EA	MO-180 at Pennsylvania	604+00		607+00		1 added post on north side
			9/24/21	9/29/21	2.00	EA	MO-180 at Metrolink	634+00		636+00		
1400	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	9/16/21	9/27/21	9.00	LF	MO-180 at Ogden	671+00		673+00		PB4 to Post 7
			9/17/21	9/28/21	36.00	LF	MO-180 at Ogden and Pennsylvania	604+00		673+00		PB9 to bases 6 and 9 at Pennsylvania Controller to PB4 at Ogden
			9/23/21	9/29/21	50.00	LF	MO-180 at Metrolink	634+00		636+00		ped base 4 and added ped base
			9/29/21	10/1/21	72.00	LF	MO-180 at Lucas-Hunt	659+00		661+00		PB2 to PB3 PB3 to Post 2
9/30/21	10/1/21	46.00	LF	MO-180 at Lucas-Hunt	659+00		661+00		Signal base 1 to PB1 controller to PB1			
1410	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	9/30/21	10/1/21	63.00	LF	MO-180 at Lucas-Hunt	659+00		661+00		PB1 to PB2
1430	9028308	CABLE, 16 AWG 2 CONDUCTOR	9/16/21	9/27/21	975.00	LF	MO-180 at Ogden	671+00		673+00		
			9/24/21	9/29/21	276.00	LF	MO-180 at Metrolink	634+00		636+00		
1450	9028310	CABLE, 16 AWG 5 CONDUCTOR	9/16/21	9/27/21	981.00	LF	MO-180 at Ogden	671+00		673+00		
			9/24/21	9/29/21	276.00	LF	MO-180 at Metrolink	634+00		636+00		
1460	9028311	CABLE, 16 AWG 7 CONDUCTOR	9/16/21	9/27/21	303.00	LF	MO-180 at Ogden	671+00		673+00		
1480	9028810	PULL BOX, PREFORMED CLASS 1	9/17/21	9/28/21	1.00	EA	MO-180 at Ogden	671+00		673+00		PB9
			9/29/21	10/1/21	2.00	EA	MO-180 at Lucas-Hunt	659+00		661+00		PB 2 and 3
1510	9029100	BASE, CONCRETE	9/17/21	9/28/21	0.88	CUYD	MO-180 at Pennsylvania	604+00		607+00		base 6 and 9
			9/23/21	9/29/21	0.88	CUYD	MO-180 at Metrolink	634+00		636+00		signal base 4 and added ped base
			9/29/21	10/1/21	0.44	CUYD	MO-180 at Lucas-Hunt	659+00		661+00		Signal Post 2
			9/30/21	10/1/21	0.44	CUYD	MO-180 at Lucas-Hunt	659+00		661+00		Signal base 1
1530	9029902	MISC.	9/20/21	9/28/21	4.00	EA	MO-180 at Pennsylvania	604+00		607+00		
			9/24/21	9/29/21	4.00	EA	MO-180 at Metrolink	634+00		636+00		
1550	9029902	MISC.	9/16/21	9/27/21	4.00	EA	MO-180 at Ogden	671+00		673+00		
			9/17/21	9/28/21	2.00	EA	MO-180 at Ogden	671+00		673+00		
			9/20/21	9/28/21	3.00	EA	MO-180 at Pennsylvania	604+00		607+00		
			9/24/21	9/29/21	4.00	EA	MO-180 at Metrolink	634+00		66		
1570	9029902	MISC.	9/27/21	9/29/21	1.00	EA	MO-180 at Pennsylvania	604+00		607+00		
1850	6089905	MISC. CONCRETE	9/24/21	9/30/21	44.40	SQYD	WB MO-180 between Engelholm Ave and 70th St	630+40		634+79		44.4 sqyd of GRG sidewalk poured
			9/28/21	9/30/21	23.10	SQYD	WB MO-180 between Engelholm Ave and 70th St	630+40		634+79		23.1 sqyd of GRG sidewalk poured
1860	6139904	MISC. PAVEMENT REPAIR	9/23/21	10/1/21	60.00	SQFT	WB MO-180 @ 70th St	635+06		635+27		60 sqft of domes placed: 40 sqft for curb ramps within right-turn median island and 20 sqft for curb ramps on east side of intersection
			9/27/21	10/1/21	20.00	SQFT	WB MO-180 @ 70th St	634+17				20 sqft of domes placed at curb ramp on the west side of intersection
			10/1/21	60.00	SQFT	WB MO-180 @ 70th St	634+24		634+53		60 sqft of domes placed at curb ramps within right-turn median island (SB 70th to WB MO-180)	
5001	6143012	MANHOLE FRAME AND COVER, TYPE 2	9/30/21	10/1/21	7.00	EA	WB MO-180 between Lackland Rd and Lucas-Hunt Rd	519+61.10		647+60.39		Type 2 covers used at the following: MH 21-11, 21-9, 24-1, 24-6, 24-7, 24-8, 24-10
5003	6131018	TIE BAR (DRILL, FURN & INSTAL) (TYPE L	9/16/21	9/21/21	14.00	EA	WB MO-180 @ 70th St	635+00		635+50		14 tie bars installed for pavement repair within right-turn lane to MetroLink station
			9/30/21	10/1/21	10.00	EA	EB MO-180 between 70th St and Lulu Ave	642+76.32		643+00.10		10 tie bars installed for pavement repair within existing EB lanes

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0070	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		11	Apr 16, 2021	SYSTEM	\$10,024.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					11	Apr 16, 2021	SYSTEM	(\$10,024.87)	
					12	May 3, 2021	SYSTEM	\$12,478.27	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					12	May 3, 2021	SYSTEM	(\$12,478.27)	
					13	May 17, 2021	SYSTEM	\$17,764.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					13	May 17, 2021	SYSTEM	(\$17,764.42)	
					14	Jun 2, 2021	SYSTEM	\$20,244.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					14	Jun 2, 2021	SYSTEM	(\$20,244.04)	
					15	Jun 16, 2021	SYSTEM	\$20,987.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					15	Jun 16, 2021	SYSTEM	(\$20,987.32)	
					16	Jul 1, 2021	SYSTEM	\$25,113.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$25,113.22)	
					17	Jul 16, 2021	SYSTEM	\$29,710.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$29,710.36)	
					18	Aug 2, 2021	SYSTEM	\$30,949.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$30,949.66)	
					19	Aug 16, 2021	SYSTEM	\$36,481.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$36,481.12)	
					20	Sep 2, 2021	SYSTEM	\$40,974.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$40,974.73)	
					21	Sep 16, 2021	SYSTEM	\$42,491.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$42,491.98)	
					22	Oct 1, 2021	SYSTEM	\$45,934.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0065) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
22	Oct 1, 2021	SYSTEM	(\$45,934.48)						
								- Total	\$0.00
								Material - Total	\$0.00
0070 - Total								\$0.00	
	0080	TYPE 5 AGGREGATE FOR BASE	Material		8	Mar 2, 2021	SYSTEM	\$45.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.



Line Item Adjustments by Estimate

Oct 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0080	TYPE 5 AGGREGATE FOR BASE	Material		8	Mar 2, 2021	SYSTEM	(\$45.15)	
					9	Mar 16, 2021	SYSTEM	\$733.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Mar 16, 2021	SYSTEM	(\$733.20)	
					10	Apr 2, 2021	SYSTEM	\$2,324.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	Apr 2, 2021	SYSTEM	(\$2,324.75)	
					11	Apr 16, 2021	SYSTEM	\$3,884.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					11	Apr 16, 2021	SYSTEM	(\$3,884.22)	
					12	May 3, 2021	SYSTEM	\$4,927.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					12	May 3, 2021	SYSTEM	(\$4,927.02)	
					13	May 17, 2021	SYSTEM	\$5,032.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					13	May 17, 2021	SYSTEM	(\$5,032.28)	
					14	Jun 2, 2021	SYSTEM	\$6,225.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					14	Jun 2, 2021	SYSTEM	(\$6,225.78)	
					15	Jun 16, 2021	SYSTEM	\$7,880.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					15	Jun 16, 2021	SYSTEM	(\$7,880.52)	
					16	Jul 1, 2021	SYSTEM	\$10,098.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$10,098.02)	
					17	Jul 16, 2021	SYSTEM	\$10,410.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$10,410.28)	
					18	Aug 2, 2021	SYSTEM	\$11,387.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$11,387.78)	
19	Aug 16, 2021	SYSTEM	\$12,064.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
19	Aug 16, 2021	SYSTEM	(\$12,064.78)						
20	Sep 2, 2021	SYSTEM	\$13,501.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
20	Sep 2, 2021	SYSTEM	(\$13,501.78)						
21	Sep 16, 2021	SYSTEM	\$15,253.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
21	Sep 16, 2021	SYSTEM	(\$15,253.78)						



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3049	0080	TYPE 5 AGGREGATE FOR BASE	Material		22	Oct 1, 2021	SYSTEM	\$16,189.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					22	Oct 1, 2021	SYSTEM	(\$16,189.52)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0080 - Total								\$0.00	
	0090	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Price FUEL		13	May 17, 2021	SYSTEM	\$23.90	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					15	Jun 16, 2021	SYSTEM	\$66.47	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					18	Aug 2, 2021	SYSTEM	\$21.61	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					19	Aug 16, 2021	SYSTEM	\$53.89	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					- Total					
Price FUEL - Total								\$165.87		
0090 - Total								\$165.87		
0130	CONCRETE BASE (8 IN. NON-REINF)	Material		8	Mar 2, 2021	SYSTEM	\$1,105.27	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				8	Mar 2, 2021	SYSTEM	(\$1,105.27)			
				9	Mar 16, 2021	SYSTEM	\$14,508.07	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				9	Mar 16, 2021	SYSTEM	(\$14,508.07)			
				10	Apr 2, 2021	SYSTEM	\$25,757.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				10	Apr 2, 2021	SYSTEM	(\$25,757.86)			
				11	Apr 16, 2021	SYSTEM	\$38,547.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				11	Apr 16, 2021	SYSTEM	(\$38,547.43)			
				12	May 3, 2021	SYSTEM	\$39,633.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				12	May 3, 2021	SYSTEM	(\$39,633.73)			
				13	May 17, 2021	SYSTEM	\$42,210.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				13	May 17, 2021	SYSTEM	(\$42,210.25)			
				14	Jun 2, 2021	SYSTEM	\$43,526.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				14	Jun 2, 2021	SYSTEM	(\$43,526.05)			
				15	Jun 16, 2021	SYSTEM	\$45,141.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				15	Jun 16, 2021	SYSTEM	(\$45,141.73)			
				16	Jul 1, 2021	SYSTEM	\$84,340.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				16	Jul 1, 2021	SYSTEM	(\$84,340.33)			



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3049	0130	CONCRETE BASE (8 IN. NON-REINF)	Material		17	Jul 16, 2021	SYSTEM	\$96,732.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					17	Jul 16, 2021	SYSTEM	(\$96,732.72)						
					18	Aug 2, 2021	SYSTEM	\$99,498.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					18	Aug 2, 2021	SYSTEM	(\$99,498.96)						
					19	Aug 16, 2021	SYSTEM	\$110,698.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					19	Aug 16, 2021	SYSTEM	(\$110,698.56)						
					20	Sep 2, 2021	SYSTEM	\$125,790.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					20	Sep 2, 2021	SYSTEM	(\$125,790.48)						
					21	Sep 16, 2021	SYSTEM	\$133,966.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					21	Sep 16, 2021	SYSTEM	(\$133,966.80)						
					22	Oct 1, 2021	SYSTEM	\$144,101.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					22	Oct 1, 2021	SYSTEM	(\$144,101.52)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0130 - Total								\$0.00						
0170	ADJUSTING MANHOLE	Material			14	Jun 2, 2021	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					14	Jun 2, 2021	SYSTEM	(\$3,200.00)						
					15	Jun 16, 2021	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					15	Jun 16, 2021	SYSTEM	(\$4,800.00)						
					16	Jul 1, 2021	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					16	Jul 1, 2021	SYSTEM	(\$4,800.00)						
					17	Jul 16, 2021	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					17	Jul 16, 2021	SYSTEM	(\$4,800.00)						
					18	Aug 2, 2021	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					18	Aug 2, 2021	SYSTEM	(\$4,800.00)						
					19	Aug 16, 2021	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					19	Aug 16, 2021	SYSTEM	(\$4,800.00)						
20	Sep 2, 2021	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3049	0170	ADJUSTING MANHOLE	Material		20	Sep 2, 2021	SYSTEM	(\$8,000.00)		
					21	Sep 16, 2021	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					21	Sep 16, 2021	SYSTEM	(\$8,000.00)		
					22	Oct 1, 2021	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					22	Oct 1, 2021	SYSTEM	(\$8,000.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0170 - Total								\$0.00	
	0190	PIPE COLLAR, TYPE A	Material		14	Jun 2, 2021	SYSTEM	\$300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					14	Jun 2, 2021	SYSTEM	(\$300.00)		
					15	Jun 16, 2021	SYSTEM	\$300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					15	Jun 16, 2021	SYSTEM	(\$300.00)		
					16	Jul 1, 2021	SYSTEM	\$300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user dunnj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					16	Jul 1, 2021	SYSTEM	(\$300.00)		
					17	Jul 16, 2021	SYSTEM	\$300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user dunnj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
17					Jul 16, 2021	SYSTEM	(\$300.00)			
18					Aug 2, 2021	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
18					Aug 2, 2021	SYSTEM	(\$600.00)			
19					Aug 16, 2021	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
19					Aug 16, 2021	SYSTEM	(\$600.00)			
20					Sep 2, 2021	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user dunnj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
20					Sep 2, 2021	SYSTEM	(\$600.00)			
21					Sep 16, 2021	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
21					Sep 16, 2021	SYSTEM	(\$600.00)			
22					Oct 1, 2021	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0066) due to user dunnj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
22					Oct 1, 2021	SYSTEM	(\$600.00)			
- Total								\$0.00		
Material - Total								\$0.00		
0190 - Total								\$0.00		
0200	MISC. DRAINAGE ITEM	Material		8	Mar 2, 2021	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment		



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3049	0200	MISC. DRAINAGE ITEM	Material						Estimate Exception 9 on the current Payment Estimate.					
					8	Mar 2, 2021	SYSTEM	(\$3,000.00)						
					9	Mar 16, 2021	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					9	Mar 16, 2021	SYSTEM	(\$6,000.00)						
					10	Apr 2, 2021	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					10	Apr 2, 2021	SYSTEM	(\$6,000.00)						
					11	Apr 16, 2021	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					11	Apr 16, 2021	SYSTEM	(\$6,000.00)						
					12	May 3, 2021	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					12	May 3, 2021	SYSTEM	(\$6,000.00)						
					13	May 17, 2021	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					13	May 17, 2021	SYSTEM	(\$6,000.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0200 - Total								\$0.00						
J6S3049	0210	TRUNCATED DOMES	Material		10	Apr 2, 2021	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					10	Apr 2, 2021	SYSTEM	(\$750.00)						
					11	Apr 16, 2021	SYSTEM	\$3,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					11	Apr 16, 2021	SYSTEM	(\$3,287.50)						
					12	May 3, 2021	SYSTEM	\$5,652.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					12	May 3, 2021	SYSTEM	(\$5,652.50)						
					13	May 17, 2021	SYSTEM	\$8,602.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					13	May 17, 2021	SYSTEM	(\$8,602.50)						
- Total								\$0.00						
Material - Total								\$0.00						
0210 - Total								\$0.00						
J6S3049	0220	6 IN. CONCRETE MEDIAN STRIP	Material		12	May 3, 2021	SYSTEM	\$2,161.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					12	May 3, 2021	SYSTEM	(\$2,161.50)						
					13	May 17, 2021	SYSTEM	\$3,831.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					13	May 17, 2021	SYSTEM	(\$3,831.50)						



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3049	0220	6 IN. CONCRETE MEDIAN STRIP	Material		14	Jun 2, 2021	SYSTEM	\$3,921.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					14	Jun 2, 2021	SYSTEM	(\$3,921.50)						
					15	Jun 16, 2021	SYSTEM	\$3,921.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					15	Jun 16, 2021	SYSTEM	(\$3,921.50)						
					16	Jul 1, 2021	SYSTEM	\$7,421.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user dunnj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					16	Jul 1, 2021	SYSTEM	(\$7,421.50)						
					17	Jul 16, 2021	SYSTEM	\$8,936.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user dunnj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					17	Jul 16, 2021	SYSTEM	(\$8,936.50)						
					18	Aug 2, 2021	SYSTEM	\$11,716.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					18	Aug 2, 2021	SYSTEM	(\$11,716.50)						
					19	Aug 16, 2021	SYSTEM	\$13,601.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					19	Aug 16, 2021	SYSTEM	(\$13,601.50)						
					20	Sep 2, 2021	SYSTEM	\$14,576.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user dunnj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					20	Sep 2, 2021	SYSTEM	(\$14,576.50)						
					21	Sep 16, 2021	SYSTEM	\$14,576.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					21	Sep 16, 2021	SYSTEM	(\$14,576.50)						
					22	Oct 1, 2021	SYSTEM	\$17,526.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0067) due to user dunnj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					22	Oct 1, 2021	SYSTEM	(\$17,526.50)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0220 - Total								\$0.00	
					J6S3049	0230	PAVED APPROACH, 7 IN.	Material		9	Mar 16, 2021	SYSTEM	\$4,751.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
9	Mar 16, 2021	SYSTEM	(\$4,751.20)											
10	Apr 2, 2021	SYSTEM	\$40,975.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.										
10	Apr 2, 2021	SYSTEM	(\$40,975.20)											
11	Apr 16, 2021	SYSTEM	\$76,288.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.										
11	Apr 16, 2021	SYSTEM	(\$76,288.00)											
12	May 3, 2021	SYSTEM	\$104,779.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3049	0230	PAVED APPROACH, 7 IN.	Material		12	May 3, 2021	SYSTEM	(\$104,779.20)						
					13	May 17, 2021	SYSTEM	\$104,779.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					13	May 17, 2021	SYSTEM	(\$104,779.20)						
					14	Jun 2, 2021	SYSTEM	\$141,107.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					14	Jun 2, 2021	SYSTEM	(\$141,107.20)						
					15	Jun 16, 2021	SYSTEM	\$193,835.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					15	Jun 16, 2021	SYSTEM	(\$193,835.20)						
					16	Jul 1, 2021	SYSTEM	\$204,907.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user dunnj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					16	Jul 1, 2021	SYSTEM	(\$204,907.20)						
					17	Jul 16, 2021	SYSTEM	\$198,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user dunnj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					17	Jul 16, 2021	SYSTEM	(\$198,700.00)						
					18	Aug 2, 2021	SYSTEM	\$221,916.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					18	Aug 2, 2021	SYSTEM	(\$221,916.00)						
					19	Aug 16, 2021	SYSTEM	\$228,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					19	Aug 16, 2021	SYSTEM	(\$228,940.00)						
					20	Sep 2, 2021	SYSTEM	\$239,836.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user dunnj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					20	Sep 2, 2021	SYSTEM	(\$239,836.00)						
					21	Sep 16, 2021	SYSTEM	\$277,244.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					21	Sep 16, 2021	SYSTEM	(\$277,244.00)						
					22	Oct 1, 2021	SYSTEM	\$277,244.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0068) due to user dunnj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					22	Oct 1, 2021	SYSTEM	(\$277,244.00)						
													- Total	\$0.00
													Material - Total	\$0.00
					0230 - Total								\$0.00	
						0240	PAVED APPROACH, 8 IN.	Material		16	Jul 1, 2021	SYSTEM	\$9,080.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
16	Jul 1, 2021	SYSTEM	(\$9,080.40)											
17	Jul 16, 2021	SYSTEM	\$9,080.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.										
17	Jul 16, 2021	SYSTEM	(\$9,080.40)											
18	Aug 2, 2021	SYSTEM	\$9,080.40	This adjustment offsets the original system-generated Material Payment										



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3049	0240	PAVED APPROACH, 8 IN.	Material			2021			Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.			
					18	Aug 2, 2021	SYSTEM	(\$9,080.40)				
					19	Aug 16, 2021	SYSTEM	\$9,080.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.			
					19	Aug 16, 2021	SYSTEM	(\$9,080.40)				
					20	Sep 2, 2021	SYSTEM	\$20,672.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.			
					20	Sep 2, 2021	SYSTEM	(\$20,672.40)				
					21	Sep 16, 2021	SYSTEM	\$29,038.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.			
					21	Sep 16, 2021	SYSTEM	(\$29,038.80)				
					22	Oct 1, 2021	SYSTEM	\$46,569.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user dunnj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.			
					22	Oct 1, 2021	SYSTEM	(\$46,569.60)				
				- Total							\$0.00	
				Material - Total							\$0.00	
						Overrun	Overrun	16	Jul 1, 2021	SYSTEM	\$1,663.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 95 on the current Payment Estimate. Material Insufficiency Quantity 108.100; Overrun Quantity Balance 19.80.
								16	Jul 1, 2021	SYSTEM	(\$1,663.20)	
								17	Jul 16, 2021	SYSTEM	(\$1,663.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
								17	Jul 16, 2021	SYSTEM	\$1,663.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 100 on the current Payment Estimate. Material Insufficiency Quantity 108.100; Overrun Quantity Balance 19.80.
								18	Aug 2, 2021	SYSTEM	(\$1,663.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
								18	Aug 2, 2021	SYSTEM	\$1,663.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 105 on the current Payment Estimate. Material Insufficiency Quantity 108.100; Overrun Quantity Balance 19.80.
								19	Aug 16, 2021	SYSTEM	(\$1,663.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
								19	Aug 16, 2021	SYSTEM	\$1,663.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 104 on the current Payment Estimate. Material Insufficiency Quantity 108.100; Overrun Quantity Balance 19.80.
								20	Sep 2, 2021	SYSTEM	\$11,592.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 132 on the current Payment Estimate. Material Insufficiency Quantity 246.100; Overrun Quantity Balance 138.00.
								20	Sep 2, 2021	dunnj1	(\$11,592.00)	This adjustment offsets the system override of the overrun adjustment. This amount will be paid on a future change order.
								20	Sep 2, 2021	SYSTEM	(\$11,592.00)	
					21	Sep 16, 2021	SYSTEM	(\$11,592.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					21	Sep 16, 2021	dunnj1	(\$8,366.40)	This adjustment adds back the overrun adjustment that the system overrode. Money will be paid on a future change order			
					21	Sep 16, 2021	SYSTEM	\$8,366.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 126 on the current Payment Estimate. Material Insufficiency Quantity 345.700; Overrun Quantity Balance 237.60.			
					21	Sep 16, 2021	SYSTEM	\$11,592.00	This adjustment offsets the original system-generated Overrun Payment			



Line Item Adjustments by Estimate

Oct 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3049	0240	PAVED APPROACH, 8 IN.	Overrun	Overrun		2021			Estimate Item Adjustment (0010) overriding Payment Estimate Exception 126 on the current Payment Estimate. Material Insufficiency Quantity 345.700; Overrun Quantity Balance 237.60.					
					21	Sep 16, 2021	SYSTEM	(\$8,366.40)						
					22	Oct 1, 2021	SYSTEM	(\$19,958.40)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					22	Oct 1, 2021	dunnj1	(\$17,530.80)	This adjustment adds back the overrun adjustment that the system overrode. Money will be paid on a future change order					
					22	Oct 1, 2021	SYSTEM	\$17,530.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0043) overriding Payment Estimate Exception 82 on the current Payment Estimate. Material Insufficiency Quantity 554.400; Overrun Quantity Balance 446.30.					
					22	Oct 1, 2021	SYSTEM	\$19,958.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0044) overriding Payment Estimate Exception 82 on the current Payment Estimate. Material Insufficiency Quantity 554.400; Overrun Quantity Balance 446.30.					
					22	Oct 1, 2021	SYSTEM	(\$17,530.80)						
					Overrun - Total								(\$37,489.20)	
					Overrun - Total								(\$37,489.20)	
					0240 - Total								(\$37,489.20)	
0250		CONCRETE SIDEWALK, 4 IN.	Material		11	Apr 16, 2021	SYSTEM	\$70,763.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
				11	Apr 16, 2021	SYSTEM	(\$70,763.76)							
				12	May 3, 2021	SYSTEM	\$88,081.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.						
				12	May 3, 2021	SYSTEM	(\$88,081.92)							
				13	May 17, 2021	SYSTEM	\$113,803.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.						
				13	May 17, 2021	SYSTEM	(\$113,803.92)							
				14	Jun 2, 2021	SYSTEM	\$127,563.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.						
				14	Jun 2, 2021	SYSTEM	(\$127,563.12)							
				15	Jun 16, 2021	SYSTEM	\$132,924.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.						
				15	Jun 16, 2021	SYSTEM	(\$132,924.96)							
				16	Jul 1, 2021	SYSTEM	\$134,490.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user dunnj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.						
				16	Jul 1, 2021	SYSTEM	(\$134,490.96)							
				17	Jul 16, 2021	SYSTEM	\$149,816.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user dunnj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.						
				17	Jul 16, 2021	SYSTEM	(\$149,816.16)							
				18	Aug 2, 2021	SYSTEM	\$158,564.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.						
				18	Aug 2, 2021	SYSTEM	(\$158,564.16)							
				19	Aug 16, 2021	SYSTEM	\$197,609.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.						
				19	Aug 16, 2021	SYSTEM	(\$197,609.76)							



Line Item Adjustments by Estimate

Oct 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3049	0250	CONCRETE SIDEWALK, 4 IN.	Material			2021								
					20	Sep 2, 2021	SYSTEM	\$229,329.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user dunnj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					20	Sep 2, 2021	SYSTEM	(\$229,329.36)						
					21	Sep 16, 2021	SYSTEM	\$240,039.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					21	Sep 16, 2021	SYSTEM	(\$240,039.36)						
					22	Oct 1, 2021	SYSTEM	\$261,909.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0069) due to user dunnj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					22	Oct 1, 2021	SYSTEM	(\$261,909.36)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0250 - Total								\$0.00	
						0260	MISC. CONCRETE	Material		10	Apr 2, 2021	SYSTEM	\$300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
										10	Apr 2, 2021	SYSTEM	(\$300.00)	
										11	Apr 16, 2021	SYSTEM	\$5,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
										11	Apr 16, 2021	SYSTEM	(\$5,700.00)	
										12	May 3, 2021	SYSTEM	\$11,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
										12	May 3, 2021	SYSTEM	(\$11,400.00)	
										13	May 17, 2021	SYSTEM	\$17,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
13	May 17, 2021	SYSTEM	(\$17,400.00)											
14	Jun 2, 2021	SYSTEM	\$22,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.										
14	Jun 2, 2021	SYSTEM	(\$22,200.00)											
15	Jun 16, 2021	SYSTEM	\$26,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.										
15	Jun 16, 2021	SYSTEM	(\$26,400.00)											
16	Jul 1, 2021	SYSTEM	\$33,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.										
16	Jul 1, 2021	SYSTEM	(\$33,300.00)											
17	Jul 16, 2021	SYSTEM	\$39,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.										
17	Jul 16, 2021	SYSTEM	(\$39,300.00)											
18	Aug 2, 2021	SYSTEM	\$42,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.										
18	Aug 2, 2021	SYSTEM	(\$42,300.00)											
19	Aug 16, 2021	SYSTEM	\$43,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment										



Line Item Adjustments by Estimate

Oct 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3049	0260	MISC. CONCRETE	Material						Estimate Exception 38 on the current Payment Estimate.					
					19	Aug 16, 2021	SYSTEM	(\$43,500.00)						
					20	Sep 2, 2021	SYSTEM	\$47,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.					
					20	Sep 2, 2021	SYSTEM	(\$47,400.00)						
					21	Sep 16, 2021	SYSTEM	\$50,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.					
					21	Sep 16, 2021	SYSTEM	(\$50,100.00)						
					22	Oct 1, 2021	SYSTEM	\$54,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user dunnj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					22	Oct 1, 2021	SYSTEM	(\$54,300.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0260 - Total								\$0.00	
					J6S3049	0270	MISC. CONCRETE	Material		13	May 17, 2021	SYSTEM	\$14,812.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
13	May 17, 2021	SYSTEM	(\$14,812.00)											
14	Jun 2, 2021	SYSTEM	\$19,596.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.										
14	Jun 2, 2021	SYSTEM	(\$19,596.00)											
15	Jun 16, 2021	SYSTEM	\$19,596.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.										
15	Jun 16, 2021	SYSTEM	(\$19,596.00)											
16	Jul 1, 2021	SYSTEM	\$54,809.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.										
16	Jul 1, 2021	SYSTEM	(\$54,809.00)											
17	Jul 16, 2021	SYSTEM	\$76,691.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.										
17	Jul 16, 2021	SYSTEM	(\$76,691.20)											
18	Aug 2, 2021	SYSTEM	\$76,691.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.										
18	Aug 2, 2021	SYSTEM	(\$76,691.20)											
19	Aug 16, 2021	SYSTEM	\$76,691.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.										
19	Aug 16, 2021	SYSTEM	(\$76,691.20)											
20	Sep 2, 2021	SYSTEM	\$76,691.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.										
20	Sep 2, 2021	SYSTEM	(\$76,691.20)											
21	Sep 16, 2021	SYSTEM	\$76,691.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.										
21	Sep 16, 2021	SYSTEM	(\$76,691.20)											



Line Item Adjustments by Estimate

Oct 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3049	0270	MISC. CONCRETE	Material		22	Oct 1, 2021	SYSTEM	\$76,691.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user dunnj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.				
					22	Oct 1, 2021	SYSTEM	(\$76,691.20)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					0270 - Total							\$0.00	
					0280	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		14	Jun 2, 2021	SYSTEM	\$420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
									14	Jun 2, 2021	SYSTEM	(\$420.00)	
									15	Jun 16, 2021	SYSTEM	\$420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
									15	Jun 16, 2021	SYSTEM	(\$420.00)	
									16	Jul 1, 2021	SYSTEM	\$420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user dunnj1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
16	Jul 1, 2021	SYSTEM	(\$420.00)										
17	Jul 16, 2021	SYSTEM	\$420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user dunnj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.									
17	Jul 16, 2021	SYSTEM	(\$420.00)										
18	Aug 2, 2021	SYSTEM	\$924.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.									
18	Aug 2, 2021	SYSTEM	(\$924.00)										
19	Aug 16, 2021	SYSTEM	\$924.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.									
19	Aug 16, 2021	SYSTEM	(\$924.00)										
20	Sep 2, 2021	SYSTEM	\$924.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user dunnj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.									
20	Sep 2, 2021	SYSTEM	(\$924.00)										
21	Sep 16, 2021	SYSTEM	\$924.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.									
21	Sep 16, 2021	SYSTEM	(\$924.00)										
22	Oct 1, 2021	SYSTEM	\$924.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0070) due to user dunnj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.									
22	Oct 1, 2021	SYSTEM	(\$924.00)										
- Total							\$0.00						
Material - Total							\$0.00						
0280 - Total							\$0.00						
0290	CURB AND GUTTER TYPE B	Material		14	Jun 2, 2021	SYSTEM	\$1,612.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
				14	Jun 2, 2021	SYSTEM	(\$1,612.00)						
				15	Jun 16, 2021	SYSTEM	\$4,776.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
				15	Jun 16, 2021	SYSTEM	(\$4,776.20)						



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3049	0290	CURB AND GUTTER TYPE B	Material			2021								
					16	Jul 1, 2021	SYSTEM	\$4,776.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user dunnj1 overriding Payment Estimate Exception 50 on the current Payment Estimate.					
					16	Jul 1, 2021	SYSTEM	(\$4,776.20)						
					17	Jul 16, 2021	SYSTEM	\$4,776.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user dunnj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.					
					17	Jul 16, 2021	SYSTEM	(\$4,776.20)						
					18	Aug 2, 2021	SYSTEM	\$4,776.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.					
					18	Aug 2, 2021	SYSTEM	(\$4,776.20)						
					19	Aug 16, 2021	SYSTEM	\$4,776.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.					
					19	Aug 16, 2021	SYSTEM	(\$4,776.20)						
					20	Sep 2, 2021	SYSTEM	\$4,776.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user dunnj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.					
					20	Sep 2, 2021	SYSTEM	(\$4,776.20)						
					21	Sep 16, 2021	SYSTEM	\$4,776.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.					
					21	Sep 16, 2021	SYSTEM	(\$4,776.20)						
					22	Oct 1, 2021	SYSTEM	\$4,776.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0071) due to user dunnj1 overriding Payment Estimate Exception 50 on the current Payment Estimate.					
					22	Oct 1, 2021	SYSTEM	(\$4,776.20)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0290 - Total								\$0.00	
						0300	ROCK LINING	Material		13	May 17, 2021	SYSTEM	\$711.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
										13	May 17, 2021	SYSTEM	(\$711.00)	
										17	Jul 16, 2021	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user dunnj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
										17	Jul 16, 2021	SYSTEM	(\$700.00)	
										18	Aug 2, 2021	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
18	Aug 2, 2021	SYSTEM	(\$700.00)											
19	Aug 16, 2021	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 51 on the current Payment Estimate.										
19	Aug 16, 2021	SYSTEM	(\$700.00)											
20	Sep 2, 2021	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user dunnj1 overriding Payment Estimate Exception 60 on the current Payment Estimate.										
20	Sep 2, 2021	SYSTEM	(\$700.00)											
21	Sep 16, 2021	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment										



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3049	0300	ROCK LINING	Material						Estimate Exception 56 on the current Payment Estimate.					
					21	Sep 16, 2021	SYSTEM	(\$700.00)						
					22	Oct 1, 2021	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0072) due to user dunnj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.					
					22	Oct 1, 2021	SYSTEM	(\$700.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					0300 - Total							\$0.00		
					J6S3049	0310	MISC. PAVED DRAINAGE	Material		9	Mar 16, 2021	SYSTEM	\$14,245.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
										9	Mar 16, 2021	SYSTEM	(\$14,245.00)	
										10	Apr 2, 2021	SYSTEM	\$76,307.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
10	Apr 2, 2021	SYSTEM	(\$76,307.00)											
11	Apr 16, 2021	SYSTEM	\$87,177.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.										
11	Apr 16, 2021	SYSTEM	(\$87,177.20)											
12	May 3, 2021	SYSTEM	\$89,557.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.										
12	May 3, 2021	SYSTEM	(\$89,557.60)											
13	May 17, 2021	SYSTEM	\$109,045.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.										
13	May 17, 2021	SYSTEM	(\$109,045.20)											
14	Jun 2, 2021	SYSTEM	\$114,360.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.										
14	Jun 2, 2021	SYSTEM	(\$114,360.40)											
15	Jun 16, 2021	SYSTEM	\$144,449.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.										
15	Jun 16, 2021	SYSTEM	(\$144,449.80)											
16	Jul 1, 2021	SYSTEM	\$150,235.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.										
16	Jul 1, 2021	SYSTEM	(\$150,235.80)											
17	Jul 16, 2021	SYSTEM	\$170,216.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.										
17	Jul 16, 2021	SYSTEM	(\$170,216.20)											
18	Aug 2, 2021	SYSTEM	\$188,784.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.										
18	Aug 2, 2021	SYSTEM	(\$188,784.20)											
19	Aug 16, 2021	SYSTEM	\$204,888.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.										
19	Aug 16, 2021	SYSTEM	(\$204,888.20)											



Line Item Adjustments by Estimate

Oct 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3049	0310	MISC. PAVED DRAINAGE	Material		20	Sep 2, 2021	SYSTEM	\$248,534.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.	
					20	Sep 2, 2021	SYSTEM	(\$248,534.00)		
					21	Sep 16, 2021	SYSTEM	\$204,139.61	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.	
					21	Sep 16, 2021	SYSTEM	(\$204,139.61)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0310 - Total								\$0.00	
	0350	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		13	May 17, 2021	SYSTEM	\$12,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.	
					13	May 17, 2021	SYSTEM	(\$12,175.00)		
					14	Jun 2, 2021	SYSTEM	\$12,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.	
					14	Jun 2, 2021	SYSTEM	(\$12,175.00)		
					15	Jun 16, 2021	SYSTEM	\$12,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.	
					15	Jun 16, 2021	SYSTEM	(\$12,175.00)		
					16	Jul 1, 2021	SYSTEM	\$23,162.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user dunnj1 overriding Payment Estimate Exception 54 on the current Payment Estimate.	
16					Jul 1, 2021	SYSTEM	(\$23,162.50)			
17					Jul 16, 2021	SYSTEM	\$37,012.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user dunnj1 overriding Payment Estimate Exception 54 on the current Payment Estimate.		
17					Jul 16, 2021	SYSTEM	(\$37,012.50)			
18					Aug 2, 2021	SYSTEM	\$37,012.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 54 on the current Payment Estimate.		
18					Aug 2, 2021	SYSTEM	(\$37,012.50)			
19					Aug 16, 2021	SYSTEM	\$56,137.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.		
19					Aug 16, 2021	SYSTEM	(\$56,137.50)			
20					Sep 2, 2021	SYSTEM	\$66,837.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user dunnj1 overriding Payment Estimate Exception 62 on the current Payment Estimate.		
20					Sep 2, 2021	SYSTEM	(\$66,837.50)			
21					Sep 16, 2021	SYSTEM	\$69,312.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 58 on the current Payment Estimate.		
21					Sep 16, 2021	SYSTEM	(\$69,312.50)			
22	Oct 1, 2021	SYSTEM	\$80,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0073) due to user dunnj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.						
22	Oct 1, 2021	SYSTEM	(\$80,700.00)							
- Total								\$0.00		
Material - Total								\$0.00		



Line Item Adjustments by Estimate

Oct 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3049	0350 - Total							\$0.00				
	0360	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM)	Material		13	May 17, 2021	SYSTEM	\$0.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.			
					13	May 17, 2021	SYSTEM	(\$0.97)				
					14	Jun 2, 2021	SYSTEM	\$0.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user dunnj1 overriding Payment Estimate Exception 51 on the current Payment Estimate.			
					14	Jun 2, 2021	SYSTEM	(\$0.97)				
					15	Jun 16, 2021	SYSTEM	\$0.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 51 on the current Payment Estimate.			
					15	Jun 16, 2021	SYSTEM	(\$0.97)				
					16	Jul 1, 2021	SYSTEM	\$1.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user dunnj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.			
					16	Jul 1, 2021	SYSTEM	(\$1.87)				
					17	Jul 16, 2021	SYSTEM	\$2.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user dunnj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.			
					17	Jul 16, 2021	SYSTEM	(\$2.98)				
					18	Aug 2, 2021	SYSTEM	\$2.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.			
					18	Aug 2, 2021	SYSTEM	(\$2.98)				
					19	Aug 16, 2021	SYSTEM	\$4.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 56 on the current Payment Estimate.			
					19	Aug 16, 2021	SYSTEM	(\$4.51)				
					20	Sep 2, 2021	SYSTEM	\$5.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user dunnj1 overriding Payment Estimate Exception 65 on the current Payment Estimate.			
					20	Sep 2, 2021	SYSTEM	(\$5.36)				
					21	Sep 16, 2021	SYSTEM	\$5.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user dunnj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.			
					21	Sep 16, 2021	SYSTEM	(\$5.56)				
					22	Oct 1, 2021	SYSTEM	\$6.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0074) due to user dunnj1 overriding Payment Estimate Exception 56 on the current Payment Estimate.			
					22	Oct 1, 2021	SYSTEM	(\$6.47)				
					- Total						\$0.00	
					Material - Total						\$0.00	
	0360 - Total							\$0.00				
	0370	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH)	Material		13	May 17, 2021	SYSTEM	\$292.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.			
					13	May 17, 2021	SYSTEM	(\$292.20)				
					14	Jun 2, 2021	SYSTEM	\$292.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user dunnj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.			
					14	Jun 2, 2021	SYSTEM	(\$292.20)				
					15	Jun 16, 2021	SYSTEM	\$292.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment			



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3049	0370	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH	Material						Estimate Exception 52 on the current Payment Estimate.					
					15	Jun 16, 2021	SYSTEM	(\$292.20)						
					16	Jul 1, 2021	SYSTEM	\$561.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user dunnj1 overriding Payment Estimate Exception 58 on the current Payment Estimate.					
					16	Jul 1, 2021	SYSTEM	(\$561.30)						
					17	Jul 16, 2021	SYSTEM	\$893.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user dunnj1 overriding Payment Estimate Exception 58 on the current Payment Estimate.					
					17	Jul 16, 2021	SYSTEM	(\$893.70)						
					18	Aug 2, 2021	SYSTEM	\$893.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user dunnj1 overriding Payment Estimate Exception 58 on the current Payment Estimate.					
					18	Aug 2, 2021	SYSTEM	(\$893.70)						
					19	Aug 16, 2021	SYSTEM	\$1,352.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user dunnj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.					
					19	Aug 16, 2021	SYSTEM	(\$1,352.70)						
					20	Sep 2, 2021	SYSTEM	\$1,609.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user dunnj1 overriding Payment Estimate Exception 66 on the current Payment Estimate.					
					20	Sep 2, 2021	SYSTEM	(\$1,609.50)						
					21	Sep 16, 2021	SYSTEM	\$1,668.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user dunnj1 overriding Payment Estimate Exception 62 on the current Payment Estimate.					
					21	Sep 16, 2021	SYSTEM	(\$1,668.90)						
					22	Oct 1, 2021	SYSTEM	\$1,942.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0075) due to user dunnj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.					
					22	Oct 1, 2021	SYSTEM	(\$1,942.20)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0370 - Total								\$0.00	
					0390		DOWEL BAR (DRILLING, FURNISHING AND INST	Material		13	May 17, 2021	SYSTEM	\$45.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
										13	May 17, 2021	SYSTEM	(\$45.00)	
										14	Jun 2, 2021	SYSTEM	\$45.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user dunnj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
14	Jun 2, 2021	SYSTEM	(\$45.00)											
15	Jun 16, 2021	SYSTEM	\$45.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.										
15	Jun 16, 2021	SYSTEM	(\$45.00)											
16	Jul 1, 2021	SYSTEM	\$45.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user dunnj1 overriding Payment Estimate Exception 59 on the current Payment Estimate.										
16	Jul 1, 2021	SYSTEM	(\$45.00)											
17	Jul 16, 2021	SYSTEM	\$60.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user dunnj1 overriding Payment Estimate Exception 59 on the current Payment Estimate.										
17	Jul 16, 2021	SYSTEM	(\$60.00)											



Line Item Adjustments by Estimate

Oct 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3049	0390	DOWEL BAR (DRILLING, FURNISHING AND INST	Material	- Total				\$0.00		
			Material - Total					\$0.00		
	0390 - Total								\$0.00	
	0400	CURVED VANE GRTE AND FRAME(2 FT. X 2 FT)	Material			8	Mar 2, 2021	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
						8	Mar 2, 2021	SYSTEM	(\$5,000.00)	
						9	Mar 16, 2021	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
						9	Mar 16, 2021	SYSTEM	(\$6,000.00)	
						10	Apr 2, 2021	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
						10	Apr 2, 2021	SYSTEM	(\$6,000.00)	
						11	Apr 16, 2021	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
						11	Apr 16, 2021	SYSTEM	(\$6,000.00)	
						12	May 3, 2021	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
						12	May 3, 2021	SYSTEM	(\$6,000.00)	
						13	May 17, 2021	SYSTEM	\$19,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
						13	May 17, 2021	SYSTEM	(\$19,000.00)	
	- Total								\$0.00	
	Material - Total								\$0.00	
	0400 - Total								\$0.00	
	0460	MISC.	Material			12	May 3, 2021	SYSTEM	\$50,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dunnj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
						12	May 3, 2021	SYSTEM	(\$50,000.00)	
						13	May 17, 2021	SYSTEM	\$50,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
						13	May 17, 2021	SYSTEM	(\$50,000.00)	
				- Total						
	Material - Total								\$0.00	
	0460 - Total								\$0.00	
0600	PREF THERMO PVMT MARK, LT/RT ARROW	Material			21	Sep 16, 2021	SYSTEM	\$650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user dunnj1 overriding Payment Estimate Exception 73 on the current Payment Estimate.	
					21	Sep 16, 2021	SYSTEM	(\$650.00)		
					22	Oct 1, 2021	SYSTEM	\$650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0061) due to user dunnj1 overriding Payment Estimate Exception 69 on the current Payment Estimate.	
					22	Oct 1, 2021	SYSTEM	(\$650.00)		
			- Total							
Material - Total								\$0.00		
0600 - Total								\$0.00		



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3049	0690	24 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		18	Aug 2, 2021	SYSTEM	\$168.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user dunnj1 overriding Payment Estimate Exception 59 on the current Payment Estimate.					
					18	Aug 2, 2021	SYSTEM	(\$168.00)						
					19	Aug 16, 2021	SYSTEM	\$168.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user dunnj1 overriding Payment Estimate Exception 58 on the current Payment Estimate.					
					19	Aug 16, 2021	SYSTEM	(\$168.00)						
					20	Sep 2, 2021	SYSTEM	\$336.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user dunnj1 overriding Payment Estimate Exception 80 on the current Payment Estimate.					
					20	Sep 2, 2021	SYSTEM	(\$336.00)						
					21	Sep 16, 2021	SYSTEM	\$645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user dunnj1 overriding Payment Estimate Exception 74 on the current Payment Estimate.					
					21	Sep 16, 2021	SYSTEM	(\$645.00)						
					22	Oct 1, 2021	SYSTEM	\$645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0064) due to user dunnj1 overriding Payment Estimate Exception 70 on the current Payment Estimate.					
					22	Oct 1, 2021	SYSTEM	(\$645.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0690 - Total								\$0.00	
0850		MISC. RIGID PIPE CULVERT	Material		10	Apr 2, 2021	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					10	Apr 2, 2021	SYSTEM	(\$6,400.00)						
					11	Apr 16, 2021	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					11	Apr 16, 2021	SYSTEM	(\$9,600.00)						
					12	May 3, 2021	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					12	May 3, 2021	SYSTEM	(\$9,600.00)						
					13	May 17, 2021	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user dunnj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.					
					13	May 17, 2021	SYSTEM	(\$9,600.00)						
					14	Jun 2, 2021	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 54 on the current Payment Estimate.					
					14	Jun 2, 2021	SYSTEM	(\$9,600.00)						
					15	Jun 16, 2021	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 54 on the current Payment Estimate.					
					15	Jun 16, 2021	SYSTEM	(\$9,600.00)						
					16	Jul 1, 2021	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 60 on the current Payment Estimate.					
					16	Jul 1, 2021	SYSTEM	(\$9,600.00)						
					17	Jul 16, 2021	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 60 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3049	0850	MISC. RIGID PIPE CULVERT	Material		17	Jul 16, 2021	SYSTEM	(\$16,000.00)						
					18	Aug 2, 2021	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user dunnj1 overriding Payment Estimate Exception 62 on the current Payment Estimate.					
					18	Aug 2, 2021	SYSTEM	(\$16,000.00)						
					19	Aug 16, 2021	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user dunnj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.					
					19	Aug 16, 2021	SYSTEM	(\$16,000.00)						
					20	Sep 2, 2021	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 83 on the current Payment Estimate.					
					20	Sep 2, 2021	SYSTEM	(\$16,000.00)						
					21	Sep 16, 2021	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user dunnj1 overriding Payment Estimate Exception 77 on the current Payment Estimate.					
					21	Sep 16, 2021	SYSTEM	(\$16,000.00)						
					22	Oct 1, 2021	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0062) due to user dunnj1 overriding Payment Estimate Exception 73 on the current Payment Estimate.					
					22	Oct 1, 2021	SYSTEM	(\$16,000.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0850 - Total								\$0.00						
	0860	PRECAST CONCRETE MANHOLE - 48 IN.	Material		9	Mar 16, 2021	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					9	Mar 16, 2021	SYSTEM	(\$3,400.00)						
					10	Apr 2, 2021	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					10	Apr 2, 2021	SYSTEM	(\$3,400.00)						
					11	Apr 16, 2021	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					11	Apr 16, 2021	SYSTEM	(\$3,400.00)						
					12	May 3, 2021	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.					
					12	May 3, 2021	SYSTEM	(\$3,400.00)						
					13	May 17, 2021	SYSTEM	\$5,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user dunnj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.					
					13	May 17, 2021	SYSTEM	(\$5,100.00)						
					14	Jun 2, 2021	SYSTEM	\$5,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user dunnj1 overriding Payment Estimate Exception 60 on the current Payment Estimate.					
					14	Jun 2, 2021	SYSTEM	(\$5,100.00)						
					15	Jun 16, 2021	SYSTEM	\$5,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user dunnj1 overriding Payment Estimate Exception 60 on the current Payment Estimate.					
15	Jun 16, 2021	SYSTEM	(\$5,100.00)											
16	Jul 1, 2021	SYSTEM	\$5,100.00	This adjustment offsets the original system-generated Material Payment										



Line Item Adjustments by Estimate

Oct 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3049	0860	PRECAST CONCRETE MANHOLE - 48 IN.	Material			2021			Estimate Item Adjustment (0034) due to user dunnj1 overriding Payment Estimate Exception 66 on the current Payment Estimate.				
					16	Jul 1, 2021	SYSTEM	(\$5,100.00)					
					17	Jul 16, 2021	SYSTEM	\$5,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user dunnj1 overriding Payment Estimate Exception 66 on the current Payment Estimate.				
					17	Jul 16, 2021	SYSTEM	(\$5,100.00)					
					18	Aug 2, 2021	SYSTEM	\$5,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user dunnj1 overriding Payment Estimate Exception 68 on the current Payment Estimate.				
					18	Aug 2, 2021	SYSTEM	(\$5,100.00)					
					19	Aug 16, 2021	SYSTEM	\$5,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user dunnj1 overriding Payment Estimate Exception 67 on the current Payment Estimate.				
					19	Aug 16, 2021	SYSTEM	(\$5,100.00)					
					20	Sep 2, 2021	SYSTEM	\$5,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user dunnj1 overriding Payment Estimate Exception 89 on the current Payment Estimate.				
					20	Sep 2, 2021	SYSTEM	(\$5,100.00)					
					21	Sep 16, 2021	SYSTEM	\$5,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user dunnj1 overriding Payment Estimate Exception 82 on the current Payment Estimate.				
					21	Sep 16, 2021	SYSTEM	(\$5,100.00)					
					22	Oct 1, 2021	SYSTEM	\$18,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0076) due to user dunnj1 overriding Payment Estimate Exception 78 on the current Payment Estimate.				
					22	Oct 1, 2021	SYSTEM	(\$18,700.00)					
									- Total			\$0.00	
												\$0.00	
												\$0.00	
					0890	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	Overrun	Overrun	22	Oct 1, 2021	SYSTEM	(\$2,190.00)	
												(\$2,190.00)	
												(\$2,190.00)	
												(\$2,190.00)	
					0950	15 IN. GROUP B FLARED END SEC	Material		13	May 17, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user dunnj1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
					13	May 17, 2021	SYSTEM	(\$500.00)					
					14	Jun 2, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user dunnj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.				
					14	Jun 2, 2021	SYSTEM	(\$500.00)					
					15	Jun 16, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user dunnj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.				
					15	Jun 16, 2021	SYSTEM	(\$500.00)					
					16	Jul 1, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user dunnj1 overriding Payment Estimate Exception 67 on the current Payment Estimate.				
					16	Jul 1, 2021	SYSTEM	(\$500.00)					
					17	Jul 16, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user dunnj1 overriding Payment Estimate Exception 67 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Oct 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3049	0950	15 IN. GROUP B FLARED END SEC	Material		17	Jul 16, 2021	SYSTEM	(\$500.00)				
					18	Aug 2, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user dunnj1 overriding Payment Estimate Exception 69 on the current Payment Estimate.			
					18	Aug 2, 2021	SYSTEM	(\$500.00)				
					19	Aug 16, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user dunnj1 overriding Payment Estimate Exception 68 on the current Payment Estimate.			
					19	Aug 16, 2021	SYSTEM	(\$500.00)				
					20	Sep 2, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user dunnj1 overriding Payment Estimate Exception 90 on the current Payment Estimate.			
					20	Sep 2, 2021	SYSTEM	(\$500.00)				
					21	Sep 16, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user dunnj1 overriding Payment Estimate Exception 83 on the current Payment Estimate.			
					21	Sep 16, 2021	SYSTEM	(\$500.00)				
					22	Oct 1, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0077) due to user dunnj1 overriding Payment Estimate Exception 79 on the current Payment Estimate.			
					22	Oct 1, 2021	SYSTEM	(\$500.00)				
								- Total			\$0.00	
								Material - Total			\$0.00	
								0950 - Total			\$0.00	
0960	TURF TYPE TALL FESCUE SODDING	Overrun	Overrun	22	Oct 1, 2021	SYSTEM	(\$9,225.00)					
						Overrun - Total	(\$9,225.00)					
						Overrun - Total	(\$9,225.00)					
				0960 - Total			(\$9,225.00)					
1080	MGS GUARDRAIL	Construction Stockpile		21	Sep 16, 2021	SYSTEM	(\$3,066.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				22	Oct 1, 2021	SYSTEM	(\$2,299.50)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					- Total	(\$5,365.50)						
					Construction Stockpile - Total	(\$5,365.50)						
				Construction Stockpile STMI	1	Nov 16, 2020	SYSTEM	\$8,707.44	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total	\$8,707.44						
				Construction Stockpile STMI - Total		\$8,707.44						
				1080 - Total			\$3,341.94					
1090	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5	Construction Stockpile		21	Sep 16, 2021	SYSTEM	(\$1,660.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				22	Oct 1, 2021	SYSTEM	(\$1,660.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					- Total	(\$3,320.00)						
					Construction Stockpile - Total	(\$3,320.00)						
				Construction Stockpile STMI	1	Nov 16, 2020	SYSTEM	\$4,183.20	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total	\$4,183.20						
							Construction Stockpile STMI - Total		\$4,183.20			
	Material		21	Sep 16, 2021	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user dunnj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
		21	Sep 16, 2021	SYSTEM	(\$4,000.00)							



Line Item Adjustments by Estimate

Oct 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3049	1090	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5	Material	- Total				\$0.00			
			Material - Total					\$0.00			
	1090 - Total								\$863.20		
	1100	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75	Construction Stockpile			21	Sep 16, 2021	SYSTEM	(\$2,498.15)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						22	Oct 1, 2021	SYSTEM	(\$2,204.25)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total					(\$4,702.40)	
					Construction Stockpile - Total					(\$4,702.40)	
			Construction Stockpile STMI			1	Nov 16, 2020	SYSTEM		\$8,082.25	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total				\$8,082.25	
					Construction Stockpile STMI - Total					\$8,082.25	
			Material			21	Sep 16, 2021	SYSTEM		\$4,930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user dunnj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
						21	Sep 16, 2021	SYSTEM		(\$4,930.00)	
							- Total			\$0.00	
			Material - Total					\$0.00			
	1100 - Total								\$3,379.85		
	1110	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile STMI			1	Nov 16, 2020	SYSTEM	\$7,540.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total			\$7,540.00		
					Construction Stockpile STMI - Total				\$7,540.00		
	1110 - Total								\$7,540.00		
	1120	MGS END ANCHOR	Construction Stockpile			21	Sep 16, 2021	SYSTEM	(\$1,064.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						22	Oct 1, 2021	SYSTEM	(\$1,064.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total				(\$2,128.00)		
					Construction Stockpile - Total				(\$2,128.00)		
			Construction Stockpile STMI			1	Nov 16, 2020	SYSTEM		\$3,724.00	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total				\$3,724.00	
			Construction Stockpile STMI - Total				\$3,724.00				
	1120 - Total								\$1,596.00		
	1130	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile			21	Sep 16, 2021	SYSTEM	(\$2,982.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						22	Oct 1, 2021	SYSTEM	(\$2,982.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total				(\$5,964.00)		
					Construction Stockpile - Total				(\$5,964.00)		
			Construction Stockpile STMI			1	Nov 16, 2020	SYSTEM		\$11,928.00	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total				\$11,928.00	
			Construction Stockpile STMI - Total				\$11,928.00				
	1130 - Total								\$5,964.00		
	1140	MISC. GUARDRAIL ITEM	Construction Stockpile			21	Sep 16, 2021	SYSTEM	(\$978.69)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						22	Oct 1, 2021	SYSTEM	(\$1,122.69)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total				(\$2,101.38)		
					Construction Stockpile - Total				(\$2,101.38)		
	Construction Stockpile			1	Nov 16, 2020	SYSTEM		\$3,379.85	Payment Estimate Item Adjustment generated Stockpile Transaction		



Line Item Adjustments by Estimate

Oct 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	1140	MISC. GUARDRAIL ITEM	STMI	- Total				\$3,379.85	
				Construction Stockpile STMI - Total				\$3,379.85	
			1140 - Total						\$1,278.47
	1200	CONDUIT, 3 IN. RIGID, IN TRENCH	Overrun	Overrun	21	Sep 16, 2021	SYSTEM	(\$312.00)	
				Overrun - Total				(\$312.00)	
			Overrun - Total						(\$312.00)
	1200 - Total						(\$312.00)		
	1250	CABLE, 10 AWG 1 CONDUCTOR, POLE & BRACKE	Material		17	Jul 16, 2021	SYSTEM	\$225.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user dunnj1 overriding Payment Estimate Exception 68 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$225.00)	
					18	Aug 2, 2021	SYSTEM	\$225.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user dunnj1 overriding Payment Estimate Exception 70 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$225.00)	
					19	Aug 16, 2021	SYSTEM	\$225.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user dunnj1 overriding Payment Estimate Exception 69 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$225.00)	
					20	Sep 2, 2021	SYSTEM	\$225.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user dunnj1 overriding Payment Estimate Exception 91 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$225.00)	
					21	Sep 16, 2021	SYSTEM	\$225.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user dunnj1 overriding Payment Estimate Exception 84 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$225.00)	
					- Total				
	Material - Total						\$0.00		
	1250 - Total						\$0.00		
	1273	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material		18	Aug 2, 2021	SYSTEM	\$4,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user dunnj1 overriding Payment Estimate Exception 71 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$4,260.00)	
					19	Aug 16, 2021	SYSTEM	\$4,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user dunnj1 overriding Payment Estimate Exception 70 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$4,260.00)	
					20	Sep 2, 2021	SYSTEM	\$4,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user dunnj1 overriding Payment Estimate Exception 92 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$4,260.00)	
					21	Sep 16, 2021	SYSTEM	\$4,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0063) due to user dunnj1 overriding Payment Estimate Exception 85 on the current Payment Estimate.
21					Sep 16, 2021	SYSTEM	(\$4,260.00)		
- Total						\$0.00			
Material - Total						\$0.00			
1273 - Total						\$0.00			
1277	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material		18	Aug 2, 2021	SYSTEM	\$7,614.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user dunnj1 overriding Payment Estimate Exception 72 on the current Payment Estimate.	
				18	Aug 2, 2021	SYSTEM	(\$7,614.00)		



Line Item Adjustments by Estimate

Oct 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J6S3049	1277	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material			2021									
					19	Aug 16, 2021	SYSTEM	\$7,614.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user dunnj1 overriding Payment Estimate Exception 71 on the current Payment Estimate.						
					19	Aug 16, 2021	SYSTEM	(\$7,614.00)							
					20	Sep 2, 2021	SYSTEM	\$7,614.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user dunnj1 overriding Payment Estimate Exception 93 on the current Payment Estimate.						
					20	Sep 2, 2021	SYSTEM	(\$7,614.00)							
					21	Sep 16, 2021	SYSTEM	\$7,614.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0062) due to user dunnj1 overriding Payment Estimate Exception 86 on the current Payment Estimate.						
					21	Sep 16, 2021	SYSTEM	(\$7,614.00)							
					- Total								\$0.00		
					Material - Total								\$0.00		
					1277 - Total								\$0.00		
						1290	MISC. HIGHWAY LIGHTING	Material		17	Jul 16, 2021	SYSTEM	\$12,416.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user dunnj1 overriding Payment Estimate Exception 69 on the current Payment Estimate.	
										17	Jul 16, 2021	SYSTEM	(\$12,416.00)		
										18	Aug 2, 2021	SYSTEM	\$12,416.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user dunnj1 overriding Payment Estimate Exception 73 on the current Payment Estimate.	
										18	Aug 2, 2021	SYSTEM	(\$12,416.00)		
										19	Aug 16, 2021	SYSTEM	\$12,416.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user dunnj1 overriding Payment Estimate Exception 72 on the current Payment Estimate.	
19	Aug 16, 2021	SYSTEM	(\$12,416.00)												
20	Sep 2, 2021	SYSTEM	\$12,416.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user dunnj1 overriding Payment Estimate Exception 94 on the current Payment Estimate.											
20	Sep 2, 2021	SYSTEM	(\$12,416.00)												
21	Sep 16, 2021	SYSTEM	\$15,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user dunnj1 overriding Payment Estimate Exception 87 on the current Payment Estimate.											
21	Sep 16, 2021	SYSTEM	(\$15,520.00)												
- Total										\$0.00					
Material - Total										\$0.00					
				Overrun						Overrun	21	Sep 16, 2021	dunnj1	(\$3,104.00)	This adjustment adds back the overrun adjustment that the system overrode. Money will be paid on a future change order
											21	Sep 16, 2021	SYSTEM	\$3,104.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0059) overriding Payment Estimate Exception 128 on the current Payment Estimate. Material Insufficiency Quantity 5.000; Overrun Quantity Balance 1.00.
											21	Sep 16, 2021	SYSTEM	(\$3,104.00)	
						22	Oct 1, 2021	SYSTEM	(\$3,104.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
Overrun - Total								(\$6,208.00)							
Overrun - Total								(\$6,208.00)							
1290 - Total								(\$6,208.00)							
	1293	MISC. HIGHWAY LIGHTING	Material		17	Jul 16, 2021	SYSTEM	\$7,695.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user dunnj1 overriding Payment Estimate Exception 70 on the current Payment Estimate.						
					17	Jul 16, 2021	SYSTEM	(\$7,695.00)							



Line Item Adjustments by Estimate

Oct 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3049	1293	MISC. HIGHWAY LIGHTING	Material		18	Aug 2, 2021	SYSTEM	\$7,695.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user dunnj1 overriding Payment Estimate Exception 74 on the current Payment Estimate.			
					18	Aug 2, 2021	SYSTEM	(\$7,695.00)				
					19	Aug 16, 2021	SYSTEM	\$7,695.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user dunnj1 overriding Payment Estimate Exception 73 on the current Payment Estimate.			
					19	Aug 16, 2021	SYSTEM	(\$7,695.00)				
					20	Sep 2, 2021	SYSTEM	\$7,695.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user dunnj1 overriding Payment Estimate Exception 95 on the current Payment Estimate.			
					20	Sep 2, 2021	SYSTEM	(\$7,695.00)				
					21	Sep 16, 2021	SYSTEM	\$7,695.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0061) due to user dunnj1 overriding Payment Estimate Exception 88 on the current Payment Estimate.			
					21	Sep 16, 2021	SYSTEM	(\$7,695.00)				
	- Total							\$0.00				
	Material - Total							\$0.00				
	1293 - Total							\$0.00				
	1300	SIGNAL HEAD, TYPE 3B	Material		16	Jul 1, 2021	SYSTEM	\$11,165.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 68 on the current Payment Estimate.			
					16	Jul 1, 2021	SYSTEM	(\$11,165.00)				
					17	Jul 16, 2021	SYSTEM	\$11,165.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 71 on the current Payment Estimate.			
					17	Jul 16, 2021	SYSTEM	(\$11,165.00)				
					18	Aug 2, 2021	SYSTEM	\$11,165.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user dunnj1 overriding Payment Estimate Exception 75 on the current Payment Estimate.			
					18	Aug 2, 2021	SYSTEM	(\$11,165.00)				
					19	Aug 16, 2021	SYSTEM	\$11,165.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user dunnj1 overriding Payment Estimate Exception 74 on the current Payment Estimate.			
					19	Aug 16, 2021	SYSTEM	(\$11,165.00)				
					20	Sep 2, 2021	SYSTEM	\$11,165.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 96 on the current Payment Estimate.			
					20	Sep 2, 2021	SYSTEM	(\$11,165.00)				
21					Sep 16, 2021	SYSTEM	\$11,165.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user dunnj1 overriding Payment Estimate Exception 89 on the current Payment Estimate.				
21					Sep 16, 2021	SYSTEM	(\$11,165.00)					
- Total							\$0.00					
Material - Total							\$0.00					
					Overrun	Overrun	22	Oct 1, 2021	SYSTEM	(\$1,015.00)		
Overrun - Total							(\$1,015.00)					
Overrun - Total							(\$1,015.00)					
1300 - Total							(\$1,015.00)					
1310	SIGNAL HEAD, TYPE 4B	Material		16	Jul 1, 2021	SYSTEM	\$5,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 69 on the current Payment Estimate.				
				16	Jul 1, 2021	SYSTEM	(\$5,190.00)					



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3049	1310	SIGNAL HEAD, TYPE 4B	Material			2021								
					17	Jul 16, 2021	SYSTEM	\$11,418.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 72 on the current Payment Estimate.					
					17	Jul 16, 2021	SYSTEM	(\$11,418.00)						
					18	Aug 2, 2021	SYSTEM	\$11,418.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user dunnj1 overriding Payment Estimate Exception 76 on the current Payment Estimate.					
					18	Aug 2, 2021	SYSTEM	(\$11,418.00)						
					19	Aug 16, 2021	SYSTEM	\$11,418.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user dunnj1 overriding Payment Estimate Exception 75 on the current Payment Estimate.					
					19	Aug 16, 2021	SYSTEM	(\$11,418.00)						
					20	Sep 2, 2021	SYSTEM	\$11,418.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 97 on the current Payment Estimate.					
					20	Sep 2, 2021	SYSTEM	(\$11,418.00)						
					21	Sep 16, 2021	SYSTEM	\$11,418.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user dunnj1 overriding Payment Estimate Exception 90 on the current Payment Estimate.					
					21	Sep 16, 2021	SYSTEM	(\$11,418.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
1310 - Total								\$0.00						
	1320	SH-FLAT SHEET - SIGNAL SIGN	Material		16	Jul 1, 2021	SYSTEM	\$1,290.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user dunnj1 overriding Payment Estimate Exception 70 on the current Payment Estimate.					
					16	Jul 1, 2021	SYSTEM	(\$1,290.50)						
					17	Jul 16, 2021	SYSTEM	\$2,856.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user dunnj1 overriding Payment Estimate Exception 73 on the current Payment Estimate.					
					17	Jul 16, 2021	SYSTEM	(\$2,856.50)						
					18	Aug 2, 2021	SYSTEM	\$3,520.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user dunnj1 overriding Payment Estimate Exception 77 on the current Payment Estimate.					
					18	Aug 2, 2021	SYSTEM	(\$3,520.60)						
					19	Aug 16, 2021	SYSTEM	\$3,520.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user dunnj1 overriding Payment Estimate Exception 76 on the current Payment Estimate.					
					19	Aug 16, 2021	SYSTEM	(\$3,520.60)						
					20	Sep 2, 2021	SYSTEM	\$3,520.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user dunnj1 overriding Payment Estimate Exception 98 on the current Payment Estimate.					
					20	Sep 2, 2021	SYSTEM	(\$3,520.60)						
					21	Sep 16, 2021	SYSTEM	\$3,520.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user dunnj1 overriding Payment Estimate Exception 91 on the current Payment Estimate.					
					21	Sep 16, 2021	SYSTEM	(\$3,520.60)						
					- Total								\$0.00	
Material - Total								\$0.00						
1320 - Total								\$0.00						
	1330	SIGNAL SIGN, MOUNTING HARDWARE	Material		17	Jul 16, 2021	SYSTEM	\$656.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 74 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	1330	SIGNAL SIGN, MOUNTING HARDWARE	Material		17	Jul 16, 2021	SYSTEM	(\$656.00)	
					18	Aug 2, 2021	SYSTEM	\$820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user dunnj1 overriding Payment Estimate Exception 78 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$820.00)	
					19	Aug 16, 2021	SYSTEM	\$820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user dunnj1 overriding Payment Estimate Exception 77 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$820.00)	
					20	Sep 2, 2021	SYSTEM	\$820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 99 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$820.00)	
					21	Sep 16, 2021	SYSTEM	\$820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user dunnj1 overriding Payment Estimate Exception 92 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$820.00)	
					- Total				
Material - Total								\$0.00	
1330 - Total								\$0.00	
J6S3049	1340	POST, SIGNAL 8 FT. OR 2.4 M	Material		15	Jun 16, 2021	SYSTEM	\$8,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user dunnj1 overriding Payment Estimate Exception 62 on the current Payment Estimate.
					15	Jun 16, 2021	SYSTEM	(\$8,960.00)	
					16	Jul 1, 2021	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user dunnj1 overriding Payment Estimate Exception 71 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$9,600.00)	
					17	Jul 16, 2021	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user dunnj1 overriding Payment Estimate Exception 75 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$9,600.00)	
					18	Aug 2, 2021	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user dunnj1 overriding Payment Estimate Exception 79 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$9,600.00)	
					19	Aug 16, 2021	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user dunnj1 overriding Payment Estimate Exception 78 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$9,600.00)	
					20	Sep 2, 2021	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user dunnj1 overriding Payment Estimate Exception 100 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$9,600.00)	
					21	Sep 16, 2021	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user dunnj1 overriding Payment Estimate Exception 93 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$9,600.00)	
- Total								\$0.00	
Material - Total								\$0.00	
1340 - Total								\$0.00	
J6S3049	1350	POST, SIGNAL 15 FT. OR 4.6 M	Material		15	Jun 16, 2021	SYSTEM	\$942.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user dunnj1 overriding Payment



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	1350	POST, SIGNAL 15 FT. OR 4.6 M	Material						Estimate Exception 65 on the current Payment Estimate.
					15	Jun 16, 2021	SYSTEM	(\$942.00)	
					16	Jul 1, 2021	SYSTEM	\$2,826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user dunnj1 overriding Payment Estimate Exception 73 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$2,826.00)	
					17	Jul 16, 2021	SYSTEM	\$2,826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user dunnj1 overriding Payment Estimate Exception 77 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$2,826.00)	
					18	Aug 2, 2021	SYSTEM	\$2,826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user dunnj1 overriding Payment Estimate Exception 81 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$2,826.00)	
					19	Aug 16, 2021	SYSTEM	\$2,826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user dunnj1 overriding Payment Estimate Exception 80 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$2,826.00)	
					20	Sep 2, 2021	SYSTEM	\$2,826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user dunnj1 overriding Payment Estimate Exception 102 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$2,826.00)	
					21	Sep 16, 2021	SYSTEM	\$2,826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user dunnj1 overriding Payment Estimate Exception 95 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$2,826.00)	
					- Total				
Material - Total								\$0.00	
1350 - Total								\$0.00	
	1355	POST, TYPE CL, 30 FT. ARM OR 9.1 M ARM	Material		16	Jul 1, 2021	SYSTEM	\$6,806.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user dunnj1 overriding Payment Estimate Exception 75 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$6,806.00)	
					17	Jul 16, 2021	SYSTEM	\$6,806.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user dunnj1 overriding Payment Estimate Exception 79 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$6,806.00)	
					18	Aug 2, 2021	SYSTEM	\$6,806.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user dunnj1 overriding Payment Estimate Exception 83 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$6,806.00)	
					19	Aug 16, 2021	SYSTEM	\$6,806.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user dunnj1 overriding Payment Estimate Exception 82 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$6,806.00)	
					20	Sep 2, 2021	SYSTEM	\$6,806.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user dunnj1 overriding Payment Estimate Exception 104 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$6,806.00)	
					21	Sep 16, 2021	SYSTEM	\$6,806.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user dunnj1 overriding Payment Estimate Exception 97 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$6,806.00)	



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3049	1355	POST, TYPE CL, 30 FT. ARM OR 9.1 M ARM	Material	- Total				\$0.00		
				Material - Total				\$0.00		
		1355 - Total							\$0.00	
	1357	POST, TYPE CL, 40 FT. ARM OR 12.2 M ARM	Material			16	Jul 1, 2021	SYSTEM	\$8,046.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 77 on the current Payment Estimate.
						16	Jul 1, 2021	SYSTEM	(\$8,046.00)	
						17	Jul 16, 2021	SYSTEM	\$8,046.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 81 on the current Payment Estimate.
						17	Jul 16, 2021	SYSTEM	(\$8,046.00)	
						18	Aug 2, 2021	SYSTEM	\$8,046.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user dunnj1 overriding Payment Estimate Exception 85 on the current Payment Estimate.
						18	Aug 2, 2021	SYSTEM	(\$8,046.00)	
						19	Aug 16, 2021	SYSTEM	\$8,046.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user dunnj1 overriding Payment Estimate Exception 84 on the current Payment Estimate.
						19	Aug 16, 2021	SYSTEM	(\$8,046.00)	
						20	Sep 2, 2021	SYSTEM	\$8,046.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 106 on the current Payment Estimate.
						20	Sep 2, 2021	SYSTEM	(\$8,046.00)	
						21	Sep 16, 2021	SYSTEM	\$8,046.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user dunnj1 overriding Payment Estimate Exception 99 on the current Payment Estimate.
						21	Sep 16, 2021	SYSTEM	(\$8,046.00)	
								- Total		
					Material - Total			\$0.00		
		1357 - Total							\$0.00	
	1370	POST, TYPE C, 40 FT. ARM OR 12.2 M ARM	Material			16	Jul 1, 2021	SYSTEM	\$14,998.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user dunnj1 overriding Payment Estimate Exception 79 on the current Payment Estimate.
						16	Jul 1, 2021	SYSTEM	(\$14,998.00)	
						17	Jul 16, 2021	SYSTEM	\$14,998.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user dunnj1 overriding Payment Estimate Exception 83 on the current Payment Estimate.
						17	Jul 16, 2021	SYSTEM	(\$14,998.00)	
						18	Aug 2, 2021	SYSTEM	\$14,998.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user dunnj1 overriding Payment Estimate Exception 87 on the current Payment Estimate.
						18	Aug 2, 2021	SYSTEM	(\$14,998.00)	
						19	Aug 16, 2021	SYSTEM	\$14,998.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user dunnj1 overriding Payment Estimate Exception 86 on the current Payment Estimate.
						19	Aug 16, 2021	SYSTEM	(\$14,998.00)	
						20	Sep 2, 2021	SYSTEM	\$14,998.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user dunnj1 overriding Payment Estimate Exception 108 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$14,998.00)		
					21	Sep 16, 2021	SYSTEM	\$14,998.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user dunnj1 overriding Payment Estimate Exception 101 on the current Payment Estimate.	
					21	Sep 16, 2021	SYSTEM	(\$14,998.00)		



Line Item Adjustments by Estimate

Oct 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3049	1370	POST, TYPE C, 40 FT. ARM OR 12.2 M ARM	Material			2021						
				- Total							\$0.00	
				Material - Total							\$0.00	
	1370 - Total								\$0.00			
	1380	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	Material		16	Jul 1, 2021	SYSTEM	\$7,770.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user dunnj1 overriding Payment Estimate Exception 81 on the current Payment Estimate.			
					16	Jul 1, 2021	SYSTEM	(\$7,770.00)				
					17	Jul 16, 2021	SYSTEM	\$7,770.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user dunnj1 overriding Payment Estimate Exception 85 on the current Payment Estimate.			
					17	Jul 16, 2021	SYSTEM	(\$7,770.00)				
					18	Aug 2, 2021	SYSTEM	\$7,770.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user dunnj1 overriding Payment Estimate Exception 89 on the current Payment Estimate.			
					18	Aug 2, 2021	SYSTEM	(\$7,770.00)				
					19	Aug 16, 2021	SYSTEM	\$7,770.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user dunnj1 overriding Payment Estimate Exception 88 on the current Payment Estimate.			
					19	Aug 16, 2021	SYSTEM	(\$7,770.00)				
					20	Sep 2, 2021	SYSTEM	\$7,770.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user dunnj1 overriding Payment Estimate Exception 110 on the current Payment Estimate.			
					20	Sep 2, 2021	SYSTEM	(\$7,770.00)				
					21	Sep 16, 2021	SYSTEM	\$7,770.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user dunnj1 overriding Payment Estimate Exception 103 on the current Payment Estimate.			
				21	Sep 16, 2021	SYSTEM	(\$7,770.00)					
- Total							\$0.00					
Material - Total							\$0.00					
1380 - Total								\$0.00				
1390	CONTROLLER ASSEMBLY HOUSING,	Material		18	Aug 2, 2021	SYSTEM	\$16,155.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user dunnj1 overriding Payment Estimate Exception 91 on the current Payment Estimate.				
				18	Aug 2, 2021	SYSTEM	(\$16,155.00)					
				19	Aug 16, 2021	SYSTEM	\$16,155.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user dunnj1 overriding Payment Estimate Exception 90 on the current Payment Estimate.				
				19	Aug 16, 2021	SYSTEM	(\$16,155.00)					
				20	Sep 2, 2021	SYSTEM	\$16,155.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user dunnj1 overriding Payment Estimate Exception 112 on the current Payment Estimate.				
				20	Sep 2, 2021	SYSTEM	(\$16,155.00)					
				21	Sep 16, 2021	SYSTEM	\$16,155.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user dunnj1 overriding Payment Estimate Exception 105 on the current Payment Estimate.				
				21	Sep 16, 2021	SYSTEM	(\$16,155.00)					
- Total							\$0.00					
Material - Total							\$0.00					
1390 - Total								\$0.00				
1420	CABLE, 8 AWG 1 CONDUCTOR, POWER	Material		21	Sep 16, 2021	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user dunnj1 overriding Payment Estimate Exception 106 on the current Payment Estimate.				
				21	Sep 16, 2021	SYSTEM	(\$54.00)					



Line Item Adjustments by Estimate

Oct 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3049	1420	CABLE, 8 AWG 1 CONDUCTOR, POWER	Material			2021						
				- Total							\$0.00	
				Material - Total							\$0.00	
	1420 - Total								\$0.00			
	1430	CABLE, 16 AWG 2 CONDUCTOR	Material		15	Jun 16, 2021	SYSTEM	\$1,429.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user dunnj1 overriding Payment Estimate Exception 68 on the current Payment Estimate.			
					15	Jun 16, 2021	SYSTEM	(\$1,429.20)				
					16	Jul 1, 2021	SYSTEM	\$1,744.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user dunnj1 overriding Payment Estimate Exception 83 on the current Payment Estimate.			
					16	Jul 1, 2021	SYSTEM	(\$1,744.65)				
					17	Jul 16, 2021	SYSTEM	\$1,744.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user dunnj1 overriding Payment Estimate Exception 87 on the current Payment Estimate.			
					17	Jul 16, 2021	SYSTEM	(\$1,744.65)				
					18	Aug 2, 2021	SYSTEM	\$1,744.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user dunnj1 overriding Payment Estimate Exception 92 on the current Payment Estimate.			
					18	Aug 2, 2021	SYSTEM	(\$1,744.65)				
					19	Aug 16, 2021	SYSTEM	\$1,744.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user dunnj1 overriding Payment Estimate Exception 91 on the current Payment Estimate.			
					19	Aug 16, 2021	SYSTEM	(\$1,744.65)				
					20	Sep 2, 2021	SYSTEM	\$1,744.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user dunnj1 overriding Payment Estimate Exception 113 on the current Payment Estimate.			
					20	Sep 2, 2021	SYSTEM	(\$1,744.65)				
					21	Sep 16, 2021	SYSTEM	\$1,744.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user dunnj1 overriding Payment Estimate Exception 107 on the current Payment Estimate.			
					21	Sep 16, 2021	SYSTEM	(\$1,744.65)				
	- Total							\$0.00				
	Material - Total							\$0.00				
	1430 - Total								\$0.00			
	1440	CABLE, 16 AWG 3 CONDUCTOR	Material		16	Jul 1, 2021	SYSTEM	\$1,202.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user dunnj1 overriding Payment Estimate Exception 84 on the current Payment Estimate.			
					16	Jul 1, 2021	SYSTEM	(\$1,202.96)				
					17	Jul 16, 2021	SYSTEM	\$1,202.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user dunnj1 overriding Payment Estimate Exception 88 on the current Payment Estimate.			
					17	Jul 16, 2021	SYSTEM	(\$1,202.96)				
				18	Aug 2, 2021	SYSTEM	\$1,202.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user dunnj1 overriding Payment Estimate Exception 93 on the current Payment Estimate.				
				18	Aug 2, 2021	SYSTEM	(\$1,202.96)					
				19	Aug 16, 2021	SYSTEM	\$1,202.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user dunnj1 overriding Payment Estimate Exception 92 on the current Payment Estimate.				
				19	Aug 16, 2021	SYSTEM	(\$1,202.96)					
	20	Sep 2, 2021	SYSTEM	\$1,202.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user dunnj1 overriding Payment Estimate Exception 114 on the current Payment Estimate.							



Line Item Adjustments by Estimate

Oct 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3049	1440	CABLE, 16 AWG 3 CONDUCTOR	Material		20	Sep 2, 2021	SYSTEM	(\$1,202.96)					
					21	Sep 16, 2021	SYSTEM	\$1,202.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user dunnj1 overriding Payment Estimate Exception 108 on the current Payment Estimate.				
					21	Sep 16, 2021	SYSTEM	(\$1,202.96)					
					- Total						\$0.00		
					Material - Total						\$0.00		
					1440 - Total						\$0.00		
					1450	CABLE, 16 AWG 5 CONDUCTOR	Material		15	Jun 16, 2021	SYSTEM	\$3,356.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user dunnj1 overriding Payment Estimate Exception 69 on the current Payment Estimate.
									15	Jun 16, 2021	SYSTEM	(\$3,356.85)	
									16	Jul 1, 2021	SYSTEM	\$4,097.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user dunnj1 overriding Payment Estimate Exception 85 on the current Payment Estimate.
									16	Jul 1, 2021	SYSTEM	(\$4,097.10)	
17	Jul 16, 2021	SYSTEM	\$4,097.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user dunnj1 overriding Payment Estimate Exception 89 on the current Payment Estimate.									
17	Jul 16, 2021	SYSTEM	(\$4,097.10)										
18	Aug 2, 2021	SYSTEM	\$4,097.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user dunnj1 overriding Payment Estimate Exception 94 on the current Payment Estimate.									
18	Aug 2, 2021	SYSTEM	(\$4,097.10)										
19	Aug 16, 2021	SYSTEM	\$4,097.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user dunnj1 overriding Payment Estimate Exception 93 on the current Payment Estimate.									
19	Aug 16, 2021	SYSTEM	(\$4,097.10)										
20	Sep 2, 2021	SYSTEM	\$4,097.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user dunnj1 overriding Payment Estimate Exception 115 on the current Payment Estimate.									
20	Sep 2, 2021	SYSTEM	(\$4,097.10)										
21	Sep 16, 2021	SYSTEM	\$4,097.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user dunnj1 overriding Payment Estimate Exception 109 on the current Payment Estimate.									
21	Sep 16, 2021	SYSTEM	(\$4,097.10)										
- Total										\$0.00			
Material - Total						\$0.00							
1450 - Total						\$0.00							
1460	CABLE, 16 AWG 7 CONDUCTOR	Material		15	Jun 16, 2021	SYSTEM	\$3,130.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user dunnj1 overriding Payment Estimate Exception 70 on the current Payment Estimate.					
				15	Jun 16, 2021	SYSTEM	(\$3,130.50)						
				16	Jul 1, 2021	SYSTEM	\$6,417.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 86 on the current Payment Estimate.					
				16	Jul 1, 2021	SYSTEM	(\$6,417.00)						
				17	Jul 16, 2021	SYSTEM	\$6,417.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 90 on the current Payment Estimate.					
				17	Jul 16, 2021	SYSTEM	(\$6,417.00)						
				18	Aug 2, 2021	SYSTEM	\$6,417.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user dunnj1 overriding Payment					



Line Item Adjustments by Estimate

Oct 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3049	1460	CABLE, 16 AWG 7 CONDUCTOR	Material						Estimate Exception 95 on the current Payment Estimate.					
					18	Aug 2, 2021	SYSTEM	(\$6,417.00)						
					19	Aug 16, 2021	SYSTEM	\$6,417.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user dunnj1 overriding Payment Estimate Exception 94 on the current Payment Estimate.					
					19	Aug 16, 2021	SYSTEM	(\$6,417.00)						
					20	Sep 2, 2021	SYSTEM	\$6,417.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user dunnj1 overriding Payment Estimate Exception 116 on the current Payment Estimate.					
					20	Sep 2, 2021	SYSTEM	(\$6,417.00)						
					21	Sep 16, 2021	SYSTEM	\$6,417.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user dunnj1 overriding Payment Estimate Exception 110 on the current Payment Estimate.					
					21	Sep 16, 2021	SYSTEM	(\$6,417.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
								Overrun	Overrun	16	Jul 1, 2021	SYSTEM	\$897.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 96 on the current Payment Estimate. Material Insufficiency Quantity 4278.000; Overrun Quantity Balance 598.00.
										16	Jul 1, 2021	dunnj1	(\$897.00)	This adjustment offsets the system override of the overrun adjustment. This amount will be paid after a change order has been approved
										16	Jul 1, 2021	SYSTEM	(\$897.00)	
										17	Jul 16, 2021	SYSTEM	(\$897.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										17	Jul 16, 2021	SYSTEM	\$897.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 101 on the current Payment Estimate. Material Insufficiency Quantity 4278.000; Overrun Quantity Balance 598.00.
										18	Aug 2, 2021	SYSTEM	(\$897.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										18	Aug 2, 2021	SYSTEM	\$897.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0038) overriding Payment Estimate Exception 106 on the current Payment Estimate. Material Insufficiency Quantity 4278.000; Overrun Quantity Balance 598.00.
										19	Aug 16, 2021	SYSTEM	(\$897.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										19	Aug 16, 2021	SYSTEM	\$897.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0038) overriding Payment Estimate Exception 105 on the current Payment Estimate. Material Insufficiency Quantity 4278.000; Overrun Quantity Balance 598.00.
										20	Sep 2, 2021	dunnj1	\$897.00	This adjustment offsets the previous user entered overrun adjustment. Change order 0002 was approved 9/01/21
										22	Oct 1, 2021	SYSTEM	(\$424.50)	
					Overrun - Total								(\$424.50)	
					Overrun - Total								(\$424.50)	
					1460 - Total								(\$424.50)	
								Material		15	Jun 16, 2021	SYSTEM	\$988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user dunnj1 overriding Payment Estimate Exception 71 on the current Payment Estimate.
										15	Jun 16, 2021	SYSTEM	(\$988.00)	
										16	Jul 1, 2021	SYSTEM	\$1,678.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 87 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$1,678.00)						
					17	Jul 16, 2021	SYSTEM	\$1,678.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 91 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Oct 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3049	1470	RG-8/U COAXIAL CABLE	Material		17	Jul 16, 2021	SYSTEM	(\$1,678.00)				
					18	Aug 2, 2021	SYSTEM	\$1,678.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user dunnj1 overriding Payment Estimate Exception 96 on the current Payment Estimate.			
					18	Aug 2, 2021	SYSTEM	(\$1,678.00)				
					19	Aug 16, 2021	SYSTEM	\$1,678.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user dunnj1 overriding Payment Estimate Exception 95 on the current Payment Estimate.			
					19	Aug 16, 2021	SYSTEM	(\$1,678.00)				
					20	Sep 2, 2021	SYSTEM	\$1,678.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user dunnj1 overriding Payment Estimate Exception 117 on the current Payment Estimate.			
					20	Sep 2, 2021	SYSTEM	(\$1,678.00)				
					21	Sep 16, 2021	SYSTEM	\$1,678.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user dunnj1 overriding Payment Estimate Exception 111 on the current Payment Estimate.			
					21	Sep 16, 2021	SYSTEM	(\$1,678.00)				
					- Total							
	Material - Total								\$0.00			
				Overrun	Overrun	16	Jul 1, 2021	SYSTEM	\$311.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 97 on the current Payment Estimate. Material Insufficiency Quantity 1678.000; Overrun Quantity Balance 311.00.		
						16	Jul 1, 2021	dunnj1	(\$311.00)	This adjustment offsets the system override of the overrun adjustment. This amount will be paid after a change order has been approved		
						16	Jul 1, 2021	SYSTEM	(\$311.00)			
						17	Jul 16, 2021	SYSTEM	(\$311.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
						17	Jul 16, 2021	SYSTEM	\$311.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 102 on the current Payment Estimate. Material Insufficiency Quantity 1678.000; Overrun Quantity Balance 311.00.		
						18	Aug 2, 2021	SYSTEM	(\$311.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
						18	Aug 2, 2021	SYSTEM	\$311.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0040) overriding Payment Estimate Exception 107 on the current Payment Estimate. Material Insufficiency Quantity 1678.000; Overrun Quantity Balance 311.00.		
						19	Aug 16, 2021	SYSTEM	(\$311.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
						19	Aug 16, 2021	SYSTEM	\$311.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0040) overriding Payment Estimate Exception 106 on the current Payment Estimate. Material Insufficiency Quantity 1678.000; Overrun Quantity Balance 311.00.		
						20	Sep 2, 2021	dunnj1	\$311.00	This adjustment offsets the previous user entered overrun adjustment. Change order 0002 was approved 9/01/21		
	Overrun - Total								\$0.00			
	Overrun - Total								\$0.00			
1470 - Total								\$0.00				
	1500	PULL BOX, PREFORMED CLASS 3	Overrun	Overrun	14	Jun 2, 2021	SYSTEM	(\$1,620.00)				
								20	Sep 2, 2021	SYSTEM	\$1,620.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1620.00000 - 1620.00000, 'is applied (if non-zero).
Overrun - Total								\$0.00				
Overrun - Total								\$0.00				
1500 - Total								\$0.00				
	1510	BASE, CONCRETE	Material		12	May 3, 2021	SYSTEM	\$3,696.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment			



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3049	1510	BASE, CONCRETE	Material						Estimate Exception 41 on the current Payment Estimate.					
					12	May 3, 2021	SYSTEM	(\$3,696.00)						
					13	May 17, 2021	SYSTEM	\$6,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user dunnj1 overriding Payment Estimate Exception 51 on the current Payment Estimate.					
					13	May 17, 2021	SYSTEM	(\$6,160.00)						
					14	Jun 2, 2021	SYSTEM	\$17,164.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 62 on the current Payment Estimate.					
					14	Jun 2, 2021	SYSTEM	(\$17,164.00)						
					15	Jun 16, 2021	SYSTEM	\$35,084.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user dunnj1 overriding Payment Estimate Exception 72 on the current Payment Estimate.					
					15	Jun 16, 2021	SYSTEM	(\$35,084.00)						
					16	Jul 1, 2021	SYSTEM	\$35,084.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 88 on the current Payment Estimate.					
					16	Jul 1, 2021	SYSTEM	(\$35,084.00)						
					17	Jul 16, 2021	SYSTEM	\$35,084.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user dunnj1 overriding Payment Estimate Exception 92 on the current Payment Estimate.					
					17	Jul 16, 2021	SYSTEM	(\$35,084.00)						
					18	Aug 2, 2021	SYSTEM	\$35,084.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user dunnj1 overriding Payment Estimate Exception 97 on the current Payment Estimate.					
					18	Aug 2, 2021	SYSTEM	(\$35,084.00)						
					19	Aug 16, 2021	SYSTEM	\$35,084.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user dunnj1 overriding Payment Estimate Exception 96 on the current Payment Estimate.					
					19	Aug 16, 2021	SYSTEM	(\$35,084.00)						
					20	Sep 2, 2021	SYSTEM	\$35,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 118 on the current Payment Estimate.					
					20	Sep 2, 2021	SYSTEM	(\$35,700.00)						
					21	Sep 16, 2021	SYSTEM	\$36,316.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user dunnj1 overriding Payment Estimate Exception 112 on the current Payment Estimate.					
					21	Sep 16, 2021	SYSTEM	(\$36,316.00)						
					22	Oct 1, 2021	SYSTEM	\$40,012.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user dunnj1 overriding Payment Estimate Exception 80 on the current Payment Estimate.					
					22	Oct 1, 2021	SYSTEM	(\$40,012.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
							Overrun	Overrun	22	Oct 1, 2021	dunnj1	(\$1,512.00)	This adjustment adds back the overrun adjustment that the system overrode. Money will be paid on a future change order	
									22	Oct 1, 2021	SYSTEM	\$1,232.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0048) overriding Payment Estimate Exception 87 on the current Payment Estimate. Material Insufficiency Quantity 28.580; Overrun Quantity Balance 1.08.	
									22	Oct 1, 2021	SYSTEM	\$280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0049) overriding Payment Estimate Exception 87 on the current Payment Estimate. Material Insufficiency Quantity 28.580; Overrun Quantity Balance 1.08.	
									22	Oct 1, 2021	SYSTEM	(\$1,512.00)		



Line Item Adjustments by Estimate

Oct 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3049	1510	BASE, CONCRETE	Overrun	Overrun		2021				
					Overrun - Total		(\$1,512.00)			
					Overrun - Total		(\$1,512.00)			
	1510 - Total		(\$1,512.00)							
	1520	MISC.	Material			14	Jun 2, 2021	SYSTEM	\$2,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 65 on the current Payment Estimate.
						14	Jun 2, 2021	SYSTEM	(\$2,520.00)	
						15	Jun 16, 2021	SYSTEM	\$2,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user dunnj1 overriding Payment Estimate Exception 75 on the current Payment Estimate.
						15	Jun 16, 2021	SYSTEM	(\$2,520.00)	
						16	Jul 1, 2021	SYSTEM	\$2,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 91 on the current Payment Estimate.
						16	Jul 1, 2021	SYSTEM	(\$2,520.00)	
						17	Jul 16, 2021	SYSTEM	\$2,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user dunnj1 overriding Payment Estimate Exception 95 on the current Payment Estimate.
						17	Jul 16, 2021	SYSTEM	(\$2,520.00)	
						18	Aug 2, 2021	SYSTEM	\$2,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user dunnj1 overriding Payment Estimate Exception 100 on the current Payment Estimate.
						18	Aug 2, 2021	SYSTEM	(\$2,520.00)	
						19	Aug 16, 2021	SYSTEM	\$2,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user dunnj1 overriding Payment Estimate Exception 99 on the current Payment Estimate.
						19	Aug 16, 2021	SYSTEM	(\$2,520.00)	
						20	Sep 2, 2021	SYSTEM	\$2,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 121 on the current Payment Estimate.
						20	Sep 2, 2021	SYSTEM	(\$2,520.00)	
						21	Sep 16, 2021	SYSTEM	\$2,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user dunnj1 overriding Payment Estimate Exception 115 on the current Payment Estimate.
						21	Sep 16, 2021	SYSTEM	(\$2,520.00)	
						- Total				
			Material - Total						\$0.00	
	1520 - Total		\$0.00							
1530	MISC.	Material			15	Jun 16, 2021	SYSTEM	\$8,784.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user dunnj1 overriding Payment Estimate Exception 77 on the current Payment Estimate.	
					15	Jun 16, 2021	SYSTEM	(\$8,784.00)		
					16	Jul 1, 2021	SYSTEM	\$13,176.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user dunnj1 overriding Payment Estimate Exception 93 on the current Payment Estimate.	
					16	Jul 1, 2021	SYSTEM	(\$13,176.00)		
					17	Jul 16, 2021	SYSTEM	\$19,032.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user dunnj1 overriding Payment Estimate Exception 97 on the current Payment Estimate.	
					17	Jul 16, 2021	SYSTEM	(\$19,032.00)		
					18	Aug 2, 2021	SYSTEM	\$19,032.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user dunnj1 overriding Payment Estimate Exception 102 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Oct 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3049	1530	MISC.	Material		18	Aug 2, 2021	SYSTEM	(\$19,032.00)						
					19	Aug 16, 2021	SYSTEM	\$19,032.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user dunnj1 overriding Payment Estimate Exception 101 on the current Payment Estimate.					
					19	Aug 16, 2021	SYSTEM	(\$19,032.00)						
					20	Sep 2, 2021	SYSTEM	\$19,032.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user dunnj1 overriding Payment Estimate Exception 123 on the current Payment Estimate.					
					20	Sep 2, 2021	SYSTEM	(\$19,032.00)						
					21	Sep 16, 2021	SYSTEM	\$21,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user dunnj1 overriding Payment Estimate Exception 117 on the current Payment Estimate.					
					21	Sep 16, 2021	SYSTEM	(\$21,960.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1530 - Total								\$0.00	
					1550		MISC.	Material		15	Jun 16, 2021	SYSTEM	\$6,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user dunnj1 overriding Payment Estimate Exception 76 on the current Payment Estimate.
										15	Jun 16, 2021	SYSTEM	(\$6,160.00)	
										16	Jul 1, 2021	SYSTEM	\$7,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user dunnj1 overriding Payment Estimate Exception 92 on the current Payment Estimate.
										16	Jul 1, 2021	SYSTEM	(\$7,920.00)	
17	Jul 16, 2021	SYSTEM	\$11,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user dunnj1 overriding Payment Estimate Exception 96 on the current Payment Estimate.										
17	Jul 16, 2021	SYSTEM	(\$11,440.00)											
18	Aug 2, 2021	SYSTEM	\$11,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user dunnj1 overriding Payment Estimate Exception 101 on the current Payment Estimate.										
18	Aug 2, 2021	SYSTEM	(\$11,440.00)											
19	Aug 16, 2021	SYSTEM	\$11,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user dunnj1 overriding Payment Estimate Exception 100 on the current Payment Estimate.										
19	Aug 16, 2021	SYSTEM	(\$11,440.00)											
20	Sep 2, 2021	SYSTEM	\$11,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 122 on the current Payment Estimate.										
20	Sep 2, 2021	SYSTEM	(\$11,440.00)											
21	Sep 16, 2021	SYSTEM	\$11,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user dunnj1 overriding Payment Estimate Exception 116 on the current Payment Estimate.										
21	Sep 16, 2021	SYSTEM	(\$11,440.00)											
- Total										\$0.00				
Material - Total										\$0.00				
1550 - Total								\$0.00						
1590		MISC.	Material		17	Jul 16, 2021	SYSTEM	\$16,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 98 on the current Payment Estimate.					
					17	Jul 16, 2021	SYSTEM	(\$16,920.00)						
					18	Aug 2, 2021	SYSTEM	\$16,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user dunnj1 overriding Payment					



Line Item Adjustments by Estimate

Oct 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3049	1590	MISC.	Material						Estimate Exception 103 on the current Payment Estimate.					
					18	Aug 2, 2021	SYSTEM	(\$16,920.00)						
					19	Aug 16, 2021	SYSTEM	\$16,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user dunnj1 overriding Payment Estimate Exception 102 on the current Payment Estimate.					
					19	Aug 16, 2021	SYSTEM	(\$16,920.00)						
					20	Sep 2, 2021	SYSTEM	\$16,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 124 on the current Payment Estimate.					
					20	Sep 2, 2021	SYSTEM	(\$16,920.00)						
					21	Sep 16, 2021	SYSTEM	\$16,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user dunnj1 overriding Payment Estimate Exception 118 on the current Payment Estimate.					
					21	Sep 16, 2021	SYSTEM	(\$16,920.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
1590 - Total								\$0.00						
1610		MISC.	Material		14	Jun 2, 2021	SYSTEM	\$2,166.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 66 on the current Payment Estimate.					
					14	Jun 2, 2021	SYSTEM	(\$2,166.00)						
					15	Jun 16, 2021	SYSTEM	\$2,166.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user dunnj1 overriding Payment Estimate Exception 78 on the current Payment Estimate.					
					15	Jun 16, 2021	SYSTEM	(\$2,166.00)						
					16	Jul 1, 2021	SYSTEM	\$2,166.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 94 on the current Payment Estimate.					
					16	Jul 1, 2021	SYSTEM	(\$2,166.00)						
					17	Jul 16, 2021	SYSTEM	\$2,166.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 99 on the current Payment Estimate.					
					17	Jul 16, 2021	SYSTEM	(\$2,166.00)						
					18	Aug 2, 2021	SYSTEM	\$2,166.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user dunnj1 overriding Payment Estimate Exception 104 on the current Payment Estimate.					
					18	Aug 2, 2021	SYSTEM	(\$2,166.00)						
					19	Aug 16, 2021	SYSTEM	\$2,166.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user dunnj1 overriding Payment Estimate Exception 103 on the current Payment Estimate.					
					19	Aug 16, 2021	SYSTEM	(\$2,166.00)						
					20	Sep 2, 2021	SYSTEM	\$2,166.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 125 on the current Payment Estimate.					
					20	Sep 2, 2021	SYSTEM	(\$2,166.00)						
					21	Sep 16, 2021	SYSTEM	\$2,166.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user dunnj1 overriding Payment Estimate Exception 119 on the current Payment Estimate.					
					21	Sep 16, 2021	SYSTEM	(\$2,166.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
1610 - Total								\$0.00						



Line Item Adjustments by Estimate

Oct 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3049	1640	2 IN. PSST POST - 12 GA.	Construction Stockpile STMI		8	Mar 2, 2021	SYSTEM		Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				\$11,594.88				
			Construction Stockpile STMI - Total								\$11,594.88	
			1640 - Total								\$11,594.88	
	1650	POST ANCHOR FOR 2 IN. PSST - 12 GA.	Construction Stockpile STMI		8	Mar 2, 2021	SYSTEM		Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				\$3,119.58				
			Construction Stockpile STMI - Total								\$3,119.58	
			1650 - Total								\$3,119.58	
	1660	POST ANCHOR FOR 2 IN. PSST - 7 GA.	Construction Stockpile STMI		8	Mar 2, 2021	SYSTEM		Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				\$1,766.70				
			Construction Stockpile STMI - Total								\$1,766.70	
			1660 - Total								\$1,766.70	
	1670	2.5 IN. PSST POST - 12 GA.	Construction Stockpile STMI		8	Mar 2, 2021	SYSTEM		Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				\$657.80				
			Construction Stockpile STMI - Total								\$657.80	
			1670 - Total								\$657.80	
	1680	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile STMI		8	Mar 2, 2021	SYSTEM		Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				\$725.01				
			Construction Stockpile STMI - Total								\$725.01	
			1680 - Total								\$725.01	
	1690	SH-FLAT SHEET	Construction Stockpile STMI		8	Mar 2, 2021	SYSTEM		Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				\$10,333.20				
			Construction Stockpile STMI - Total								\$10,333.20	
			1690 - Total								\$10,333.20	
	1700	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile STMI		8	Mar 2, 2021	SYSTEM		Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				\$6,692.60				
			Construction Stockpile STMI - Total								\$6,692.60	
			1700 - Total								\$6,692.60	
	1710	CCTV CAMERA ASSEMBLY, INSTALLED	Material		20	Sep 2, 2021	SYSTEM	\$6,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user dunnj1 overriding Payment Estimate Exception 126 on the current Payment Estimate.			
						Sep 2, 2021	SYSTEM	(\$6,990.00)				
					21	Sep 16, 2021	SYSTEM	\$6,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0065) due to user dunnj1 overriding Payment Estimate Exception 120 on the current Payment Estimate.			
						Sep 16, 2021	SYSTEM	(\$6,990.00)				
				- Total								\$0.00
				Material - Total								\$0.00
1710 - Total								\$0.00				
	1740	FIBER OPTIC CABLE, 24-STRAND, 18 SINGLE	Material		20	Sep 2, 2021	SYSTEM	\$4,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user dunnj1 overriding Payment Estimate Exception 127 on the current Payment Estimate.			
						Sep 2, 2021	SYSTEM	(\$4,560.00)				
					21	Sep 16, 2021	SYSTEM	\$4,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0064) due to user dunnj1 overriding Payment Estimate Exception 121 on the current Payment Estimate.			
						Sep 16, 2021	SYSTEM	(\$4,560.00)				



Line Item Adjustments by Estimate

Oct 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3049	1740	FIBER OPTIC CABLE, 24-STRAND, 18 SINGLE	Material	- Total				\$0.00			
			Material - Total						\$0.00		
	1740 - Total								\$0.00		
	1780	MISC. ITS	Material			20	Sep 2, 2021	SYSTEM	\$140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user dunnj1 overriding Payment Estimate Exception 129 on the current Payment Estimate.	
						20	Sep 2, 2021	SYSTEM	(\$140.00)		
						21	Sep 16, 2021	SYSTEM	\$140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0067) due to user dunnj1 overriding Payment Estimate Exception 123 on the current Payment Estimate.	
						21	Sep 16, 2021	SYSTEM	(\$140.00)		
				- Total				\$0.00			
	Material - Total							\$0.00			
	1780 - Total								\$0.00		
1790	MISC. ITS	Material			20	Sep 2, 2021	SYSTEM	\$72.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user dunnj1 overriding Payment Estimate Exception 130 on the current Payment Estimate.		
					20	Sep 2, 2021	SYSTEM	(\$72.00)			
					21	Sep 16, 2021	SYSTEM	\$72.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0068) due to user dunnj1 overriding Payment Estimate Exception 124 on the current Payment Estimate.		
					21	Sep 16, 2021	SYSTEM	(\$72.00)			
						- Total				\$0.00	
			Material - Total							\$0.00	
1790 - Total								\$0.00			
1810	MISC. ITS	Material			20	Sep 2, 2021	SYSTEM	\$1,275.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user dunnj1 overriding Payment Estimate Exception 128 on the current Payment Estimate.		
					20	Sep 2, 2021	SYSTEM	(\$1,275.00)			
					21	Sep 16, 2021	SYSTEM	\$1,275.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0066) due to user dunnj1 overriding Payment Estimate Exception 122 on the current Payment Estimate.		
					21	Sep 16, 2021	SYSTEM	(\$1,275.00)			
						- Total				\$0.00	
			Material - Total							\$0.00	
1810 - Total								\$0.00			
1820	MISC. ITS	Material			20	Sep 2, 2021	SYSTEM	\$882.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user dunnj1 overriding Payment Estimate Exception 131 on the current Payment Estimate.		
					20	Sep 2, 2021	SYSTEM	(\$882.00)			
					21	Sep 16, 2021	SYSTEM	\$882.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0069) due to user dunnj1 overriding Payment Estimate Exception 125 on the current Payment Estimate.		
					21	Sep 16, 2021	SYSTEM	(\$882.00)			
						- Total				\$0.00	
			Material - Total							\$0.00	
1820 - Total								\$0.00			
1850	MISC. CONCRETE	Material			22	Oct 1, 2021	SYSTEM	\$2,362.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0063) due to user dunnj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.		
					22	Oct 1, 2021	SYSTEM	(\$2,362.50)			
						- Total			\$0.00		



Line Item Adjustments by Estimate

Oct 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3049	1850	MISC. CONCRETE	Material - Total						\$0.00		
			1850 - Total						\$0.00		
	1860	MISC. PAVEMENT REPAIR	Material		22	Oct 1, 2021	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0078) due to user dunnj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.		
					22	Oct 1, 2021	SYSTEM	(\$3,500.00)			
				- Total						\$0.00	
				Material - Total						\$0.00	
	1860 - Total						\$0.00				
	1970	MISC. HIGHWAY SIGNING	Construction Stockpile STMI		8	Mar 2, 2021	SYSTEM	\$159.84	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							\$159.84
				Construction Stockpile STMI - Total						\$159.84	
				1970 - Total						\$159.84	
	1980	MISC. HIGHWAY SIGNING	Construction Stockpile STMI		8	Mar 2, 2021	SYSTEM	\$57.24	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							\$57.24
				Construction Stockpile STMI - Total						\$57.24	
				1980 - Total						\$57.24	
	1990	MISC. HIGHWAY SIGNING	Construction Stockpile STMI		8	Mar 2, 2021	SYSTEM	\$71.10	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							\$71.10
				Construction Stockpile STMI - Total						\$71.10	
				1990 - Total						\$71.10	
	5001	MANHOLE FRAME AND COVER, TYPE 2	Material		20	Sep 2, 2021	SYSTEM	\$4,586.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user dunnj1 overriding Payment Estimate Exception 70 on the current Payment Estimate.		
					20	Sep 2, 2021	SYSTEM	(\$4,586.40)			
					21	Sep 16, 2021	SYSTEM	\$4,586.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0072) due to user dunnj1 overriding Payment Estimate Exception 66 on the current Payment Estimate.		
					21	Sep 16, 2021	SYSTEM	(\$4,586.40)			
					22	Oct 1, 2021	SYSTEM	\$7,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0081) due to user dunnj1 overriding Payment Estimate Exception 62 on the current Payment Estimate.		
					22	Oct 1, 2021	SYSTEM	(\$7,056.00)			
				- Total						\$0.00	
				Material - Total						\$0.00	
	5001 - Total						\$0.00				
	5003	TIE BAR (DRILL, FURN & INSTAL) (TYPE L)	Material		20	Sep 2, 2021	SYSTEM	\$921.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0061) due to user dunnj1 overriding Payment Estimate Exception 67 on the current Payment Estimate.		
					20	Sep 2, 2021	SYSTEM	(\$921.00)			
					21	Sep 16, 2021	SYSTEM	\$948.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0073) due to user dunnj1 overriding Payment Estimate Exception 63 on the current Payment Estimate.		
					21	Sep 16, 2021	SYSTEM	(\$948.00)			
				22	Oct 1, 2021	SYSTEM	\$1,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0082) due to user dunnj1 overriding Payment Estimate Exception 58 on the current Payment Estimate.			
				22	Oct 1, 2021	SYSTEM	(\$1,020.00)				
- Total						\$0.00					
Material - Total						\$0.00					



Line Item Adjustments by Estimate

Oct 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3049	5003 - Total								\$0.00	
	5004	CONCRETE GUTTER TYPE B	Material		20	Sep 2, 2021	SYSTEM	\$16,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user dunnj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.	
					20	Sep 2, 2021	SYSTEM	(\$16,056.00)		
					21	Sep 16, 2021	SYSTEM	\$16,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0070) due to user dunnj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.	
					21	Sep 16, 2021	SYSTEM	(\$16,056.00)		
					22	Oct 1, 2021	SYSTEM	\$16,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0079) due to user dunnj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.	
					22	Oct 1, 2021	SYSTEM	(\$16,056.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	5004 - Total								\$0.00	
	5007	CONCRETE TRAFFIC BARRIER, TYPE D (MODIFI	Material		20	Sep 2, 2021	SYSTEM	\$20,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user dunnj1 overriding Payment Estimate Exception 71 on the current Payment Estimate.	
					20	Sep 2, 2021	SYSTEM	(\$20,895.00)		
					21	Sep 16, 2021	SYSTEM	\$20,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0071) due to user dunnj1 overriding Payment Estimate Exception 67 on the current Payment Estimate.	
					21	Sep 16, 2021	SYSTEM	(\$20,895.00)		
					22	Oct 1, 2021	SYSTEM	\$20,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0080) due to user dunnj1 overriding Payment Estimate Exception 63 on the current Payment Estimate.	
					22	Oct 1, 2021	SYSTEM	(\$20,895.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	5007 - Total								\$0.00	
	J6S3049 - Total								\$931.58	
Overall - Total								\$931.58		