



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on April 19, 2025

Pay Estimate Created Date: September 11, 2024

Final Estimate Number 69	Contract ID 200918-F02 Prime Contractor N.B. West Contracting Company	Pay Period Start November 2, 2023 Pay Period End September 1, 2024	Original Contract Amount \$10,232,211.33 Net Change Order Amount (\$702,543.53) Current Contract Amount \$9,529,667.80
------------------------------------	--	---	---

Approval Date		By User
April 14, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by	BAUERD1
April 14, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	stutsb1
April 18, 2025	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
September 30, 2023	September 30, 2023	September 29, 2023	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	September 20, 2024	September 20, 2024	
Awarded Date	October 7, 2020	October 7, 2020	
Letting Date	September 18, 2020	September 18, 2020	
Notice to Proceed Date	March 15, 2021	March 15, 2021	
Open to Traffic Date			
Work Began Date	February 2, 2021	February 2, 2021	

Contract Total Pay For Estimate No. 69

	This Estimate	Previous	To Date
200918-F02			
Total Posted Items Pay	\$0.00	\$9,529,667.83	\$9,529,667.83
Gross Item Adjustments	(\$19.78)	\$329,574.60	\$329,554.82
Incentive	\$0.00	\$22,500.00	\$22,500.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$1,613.57	\$1,613.57
		\$9,883,356.00	\$9,883,336.22
Contract Total Payable This Estimate:	(\$19.78)		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3049	0090	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	Asphalt Cement Price Adjustment	The item adjustment moves the asphalt cement price adjustment from Line item 0110 to Line item 0090. The quantity was originally paid to the wrong line item (Line 0110) and was moved to this line (Line 0090) but the AC adjustment was not moved. Asphalt laid between 12/7/22 - 12/14/22 Mix ID: BP1 22-5 Virgin Asphalt = 3.9% Total Tons = 124.78 Adjustment = 1,149.69 Current Index = 631.25 Base Index = 395 Index Difference = 236.25 AC Adjustment (\$) = Index Difference (\$/Ton) x Installed Quantity (Tons) x Virgin AC % brownjg 12/16/22			\$1,149.69
	0090	BITUMINOUS PAVEMENT	Other Item	Fuel Price	This item adjustment is to adjust for fuel price			\$33.90



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on April 19, 2025

Pay Estimate Created Date: September 11, 2024

Final Estimate Number 69		Contract ID 200918-F02 Prime ContractorN.B. West Contracting Company		Pay Period StartNovember 2, 2023 Pay Period End September 1, 2024		Original Contract Amount \$10,232,211.33 Net Change Order Amount(\$702,543.53) Current Contract Amount \$9,529,667.80		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3049		MIXTURE PG64-22, (BP-1)	Adjustment		discrepancies for offsetting quantities. Quantity was posted Line item 0110 on estimates 0025 and 0051 but was removed and moved to this line item on estimates 0053 and 0057. This caused an under payment on this line of \$33.90 due the change in fuel prices at the time of the offsetting quantity change. On Estimate 53 wrong dates on offsetting postings means AWP only paid \$679.40 instead of \$716.69 Difference of \$37.29 On estimate 57 wrong dates on offsetting postings means AWP paid \$15.64 instead of \$12.25 Difference of \$-3.39 \$37.29 -\$3.39 = \$33.90			
	0110	MISC.	Other Item Adjustment	Asphalt Cement Price Adjustment	This line item adjustment removes the asphalt cement adjustment from this line. The pay quantity for this line was moved to Line item 0090 The AC adjustment was also moved to line item 0090.			(\$1,149.69)
	0110	MISC.	Other Item Adjustment	Fuel Price	This item adjustment is to adjust for fuel price discrepancies for offsetting quantities. Quantity was posted to this line on estimates 0025 and 0051 but was removed and moved to Line item 0090 on estimates 0053 and 0057. This caused an over payment on this line of \$53.68 due the change in fuel prices at the time of the offsetting quantity change. On estimate 53 wrong dates on offsetting postings caused AWP to pull back \$675.26 instead of \$716.69 Difference of \$41.43 On estimate 57 a negative 3 item quantity was posted against line 0110 but AWP didn't calculate a fuel adjustment Original fuel adjustment for 3 item quantity was \$12.25 but there was no fuel adjustment for line 0110 on estimate 57 Difference of \$12.25 \$41.43 + \$12.25 = \$53.68			(\$53.68)
Total								(\$19.78)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on April 19, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3049	FAF-S500(33)	Coldmill and resurface	180	ST LOUIS	from Interstate 170 to St. Louis City limits

Totals by Job Numbers				
J6S3049		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$9,529,667.83	\$9,529,667.83
	Gross Item Adjustments	(\$19.78)	\$329,574.60	\$329,554.82
	Gross Item Pay	(\$19.78)	\$9,859,242.43	\$9,859,222.65
	Incentive	\$0.00	\$22,500.00	\$22,500.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$1,613.57	\$1,613.57



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on April 19, 2025

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200918-F02	J6S3049	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$1,191,442.00	\$1,191,442.00
		0001	0020	2029902	MISC.REMOVAL OF TREES	5.00	-1.00	4.00	EA	4.00	\$650.00	\$2,600.00
		0001	0030	2063000	CLASS 3 EXCAVATION	4,575.00	-662.00	3,913.00	CUYD	3,913.00	\$10.00	\$39,130.00
		0001	0040	2063500	CULVERT CLEANOUT	4.00	-4.00	0.00	EA	0.00	\$600.00	\$0.00
		0001	0050	2071000	LINEAR GRADING CLASS 1	22.80	0.00	22.80	STA	22.80	\$150.00	\$3,420.00
		0001	0060	2072000	LINEAR GRADING CLASS 2	326.70	0.00	326.70	STA	326.70	\$250.00	\$81,675.00
		0001	0070	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	16,415.00	-2,335.00	14,080.00	SQYD	14,080.00	\$5.10	\$71,808.00
		0001	0080	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	12,447.00	-1,448.00	10,999.00	SQYD	10,999.00	\$2.50	\$27,497.50
		0001	0090	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	270.00	304.00	574.00	TONS	574.00	\$125.00	\$71,750.00
		0001	0100	4030109	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	16,095.00	-1,185.00	14,910.00	TONS	14,910.00	\$105.00	\$1,565,550.00
		0001	0110	4039910	MISC.ASPHALT FOR WEDGING	1,000.00	-1,000.00	0.00	TONS	0.00	\$72.00	\$0.00
		0001	0120	4071005	TACK COAT	11,997.00	-11,264.00	733.00	GAL	733.00	\$3.00	\$2,199.00
		0001	0130	5024008	CONCRETE BASE (8 IN. NON-REINF)	4,360.20	-966.00	3,394.20	SQYD	3,394.20	\$61.20	\$207,725.04
		0001	0170	6042010	ADJUSTING MANHOLE	26.00	20.00	46.00	EA	46.00	\$1,600.00	\$73,600.00
		0001	0180	6042020	ADJUSTING BASIN OR INLET	15.00	-3.00	12.00	EA	12.00	\$700.00	\$8,400.00
		0001	0190	6044011	PIPE COLLAR, TYPE A	21.00	-18.00	3.00	EA	3.00	\$300.00	\$900.00
		0001	0200	6049902	MISC.PIPE CONNECTION TO REINFORCED CONCRETE BOX (INCLUDES ANY EXCAVATION)	3.00	2.00	5.00	EA	5.00	\$3,000.00	\$15,000.00
		0001	0210	6081012	TRUNCATED DOMES	2,293.00	-324.00	1,969.00	SQFT	1,969.00	\$25.00	\$49,225.00
		0001	0220	6083006	6 IN. CONCRETE MEDIAN STRIP	1,834.40	-656.47	1,177.93	SQYD	1,177.93	\$50.00	\$58,896.50
		0001	0230	6085007	PAVED APPROACH, 7 IN.	5,438.00	-267.00	5,171.00	SQYD	5,171.00	\$80.00	\$413,680.00
		0001	0240	6085008	PAVED APPROACH, 8 IN.	88.30	466.10	554.40	SQYD	554.40	\$84.00	\$46,569.60
		0001	0250	6086004	CONCRETE SIDEWALK, 4 IN.	11,963.00	91.00	12,054.00	SQYD	12,054.00	\$36.00	\$433,944.00
		0001	0260	6089902	MISC.ADA CURB RAMP	418.00	-68.00	350.00	EA	350.00	\$300.00	\$105,000.00
		0001	0270	6089905	MISC.CONCRETE SIDEWALK, 4 IN., TINTED	2,086.00	-418.80	1,667.20	SQYD	1,667.20	\$46.00	\$76,691.20
		0001	0280	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	1,119.00	-1,046.00	73.00	LF	73.00	\$28.00	\$2,044.00
		0001	0290	6091052	CURB AND GUTTER TYPE B	1,163.00	-951.30	211.70	LF	211.70	\$26.00	\$5,504.20
		0001	0300	6097000	ROCK LINING	12.00	0.00	12.00	CUYD	12.00	\$100.00	\$1,200.00
		0001	0310	6099903	MISC.INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE B	22,497.00	-2,831.00	19,666.00	LF	19,666.00	\$22.00	\$432,652.00
		0001	0320	6122008	IMPACT ATTENUATOR 40 MPH (SAND BARREL ARRAY)	12.00	-12.00	0.00	EA	0.00	\$300.00	\$0.00
		0001	0330	6122020	REPLACEMENT SAND BARREL	8.00	-8.00	0.00	EA	0.00	\$100.00	\$0.00
		0001	0340	6122030	IMPACT ATTENUATOR (RELOCATION)	24.00	-24.00	0.00	EA	0.00	\$50.00	\$0.00
		0001	0350	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	3,481.10	-2,120.10	1,361.00	SQYD	1,361.00	\$125.00	\$170,125.00
		0001	0360	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	3,481.10	-2,120.10	1,361.00	SQYD	1,361.00	\$0.01	\$13.61
		0001	0370	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	3,481.10	-2,120.10	1,361.00	SQYD	1,361.00	\$3.00	\$4,083.00
		0001	0380	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	16,350.43	-13,281.63	3,068.80	LF	3,068.80	\$0.50	\$1,534.40
		0001	0390	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	8,184.00	-7,320.00	864.00	EA	864.00	\$1.50	\$1,296.00
		0001	0400	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	45.00	3.00	48.00	EA	48.00	\$1,000.00	\$48,000.00
		0001	0410	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	25.00	6.00	31.00	EA	31.00	\$1,350.00	\$41,850.00
		0001	0420	6143011	MANHOLE FRAME AND COVER, TYPE 1-B	26.00	-26.00	0.00	EA	0.00	\$500.00	\$0.00
		0001	0430	6149902	MISC.CURB INLET TYPE 'T'	7.00	-3.00	4.00	EA	4.00	\$1,000.00	\$4,000.00
		0001	0460	6169901	MISC.TEMPORARY TRAFFIC CONTROL ALLOWANCE	1.00	0.00	1.00	LS	1.00	\$250,000.00	\$250,000.00
		0001	0470	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED/RETAINED)	4.00	-2.00	2.00	EA	2.00	\$3,200.00	\$6,400.00
		0001	0480	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	1,500.00	-1,500.00	0.00	LF	0.00	\$3.00	\$0.00
		0001	0490	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	4,500.00	-4,500.00	0.00	LF	0.00	\$1.00	\$0.00
		0001	0500	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$1,528,982.19	\$1,528,982.19



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on April 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200918-F02	J6S3049	0001	0510	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	-3.00	1.00	EA	1.00	\$600.00	\$600.00
		0001	0520	6189902	MISC.ADDITIONAL MOBILIZATION FOR STRIPING	4.00	2.00	6.00	EA	6.00	\$600.00	\$3,600.00
		0001	0530	6191000	PAVEMENT EDGE TREATMENT	27,497.00	0.00	27,497.00	LF	27,497.00	\$0.01	\$274.97
		0001	0570	6200012	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE	367.00	0.00	367.00	LF	367.00	\$12.00	\$4,404.00
		0001	0600	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	159.00	-28.00	131.00	EA	131.00	\$325.00	\$42,575.00
		0001	0620	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	4.00	-2.00	2.00	EA	2.00	\$300.00	\$600.00
		0001	0630	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	8.00	-4.00	4.00	EA	4.00	\$450.00	\$1,800.00
		0001	0640	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	139.00	-27.00	112.00	EA	112.00	\$35.00	\$3,920.00
		0001	0650	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	43,610.00	14,504.00	58,114.00	LF	58,114.00	\$0.20	\$11,622.80
		0001	0660	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	52,290.00	-4,372.00	47,918.00	LF	47,918.00	\$0.20	\$9,583.60
		0001	0670	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,109.00	391.00	2,500.00	LF	2,500.00	\$0.20	\$500.00
		0001	0680	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	183.00	1,914.00	2,097.00	LF	2,097.00	\$0.20	\$419.40
		0001	0690	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	6,845.00	-6,737.50	107.50	LF	107.50	\$6.00	\$645.00
		0001	0700	6207001	PAVEMENT MARKING REMOVAL	96,256.00	-85,826.00	10,430.00	LF	10,430.00	\$0.10	\$1,043.00
		0001	0710	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	107.00	-101.00	6.00	EA	6.00	\$10.00	\$60.00
		0001	0720	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	74,860.00	-74,860.00	0.00	LF	0.00	\$0.05	\$0.00
		0001	0730	6209902	MISC.18 IN. WHITE ISLAND TUBULAR MARKER	33.00	3.00	36.00	EA	36.00	\$60.00	\$2,160.00
		0001	0740	6209902	MISC.18 IN. YELLOW ISLAND TUBULAR MARKER	36.00	9.00	45.00	EA	45.00	\$60.00	\$2,700.00
		0001	0760	6209903	MISC.PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN. YELLOW	379.00	-147.00	232.00	LF	232.00	\$12.50	\$2,900.00
		0001	0770	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	118,772.00	0.00	118,772.00	SQYD	118,772.00	\$1.50	\$178,158.00
		0001	0780	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	12,200.00	0.00	12,200.00	SQYD	12,200.00	\$3.00	\$36,600.00
		0001	0790	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$87,325.00	\$87,325.00
		0001	0800	7261012	12 IN. PIPE GROUP A	51.00	11.00	62.00	LF	62.00	\$310.00	\$19,220.00
		0001	0810	7261015	15 IN. PIPE GROUP A	2,848.00	-21.00	2,827.00	LF	2,827.00	\$70.00	\$197,890.00
		0001	0820	7261018	18 IN. PIPE GROUP A	571.00	-273.00	298.00	LF	298.00	\$100.00	\$29,800.00
		0001	0830	7261024	24 IN. PIPE GROUP A	581.00	-238.00	343.00	LF	343.00	\$125.00	\$42,875.00
		0001	0840	7269902	MISC.4' SPECIAL FLUME	1.00	0.00	1.00	EA	1.00	\$4,000.00	\$4,000.00
		0001	0850	7269902	MISC.REINFORCED SIDEWALK COVERED INLET EXTENSION	10.00	-3.00	7.00	EA	7.00	\$3,200.00	\$22,400.00
		0001	0860	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	64.00	-64.00	0.00	FT	0.00	\$850.00	\$0.00
		0001	0870	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	188.00	11.00	199.00	FT	199.00	\$605.00	\$120,395.00
		0001	0880	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	59.00	61.00	120.00	FT	120.00	\$575.00	\$69,000.00
		0001	0890	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	4.00	3.00	7.00	FT	7.00	\$730.00	\$5,110.00
		0001	0900	7319903	MISC.PRECAST CONC. AREA INLET 4' X 2'	20.00	-10.00	10.00	LF	10.00	\$670.00	\$6,700.00
		0001	0910	7319903	MISC.PRECAST CONC. AREA INLET 5' X 3'	7.00	-7.00	0.00	LF	0.00	\$800.00	\$0.00
		0001	0920	7319903	MISC.PRECAST CONC. CURB INLET 4' X 3.5'	7.00	-7.00	0.00	LF	0.00	\$800.00	\$0.00
		0001	0930	7319903	MISC.PRECAST CONC. CURB INLET 5' X 4'	22.00	-12.00	10.00	LF	10.00	\$575.00	\$5,750.00
		0001	0940	7319903	MISC.PRECAST CONC. DROP INLET 5' X 4'	7.00	-7.00	0.00	LF	0.00	\$1,100.00	\$0.00
		0001	0945	7319903	MISC.MSD GRATE INLET 5' X 3'	78.00	-78.00	0.00	LF	0.00	\$750.00	\$0.00
		0001	0950	7320015A	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$500.00	\$500.00
		0001	0960	8031000A	TURF TYPE TALL FESCUE SODDING	3,545.00	4,325.00	7,870.00	SQYD	7,870.00	\$9.00	\$70,830.00
		0001	0970	8059919	MISC.WARM OR COOL SEASON MIXTURES	2.40	-2.40	0.00	ACRE	0.00	\$5,000.00	\$0.00
		0001	0980	8061003	SEDIMENT TRAP EXCAVATION	224.00	-224.00	0.00	CUYD	0.00	\$0.01	\$0.00
		0001	0990	8061005	ROCK DITCH CHECK	770.00	-770.00	0.00	LF	0.00	\$1.00	\$0.00
		0001	1000	8061007A	CURB INLET CHECK	192.00	-192.00	0.00	EA	0.00	\$25.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200918-F02	J6S3049	0001	1010	8061016	SEDIMENT REMOVAL	2,751.00	-2,751.00	0.00	CUYD	0.00	\$0.01	\$0.00
		0001	1020	8061017	TEMPORARY SEEDING	2.40	-2.40	0.00	ACRE	0.00	\$1,000.00	\$0.00
		0001	1030	8061019	SILT FENCE	24,180.00	-24,180.00	0.00	LF	0.00	\$0.01	\$0.00
		0001	1040	8064133	TYPE 1C EROSION CONTROL BLANKET	250.00	-250.00	0.00	SQYD	0.00	\$5.00	\$0.00
		0001	1050	8064141	TYPE 4 EROSION CONTROL BLANKET	68.00	-68.00	0.00	SQYD	0.00	\$10.00	\$0.00
		0001	1060	8069902	MISC.CONCRETE WASHOUTS	10.00	-10.00	0.00	EA	0.00	\$0.01	\$0.00
		0001	1070	8069903	MISC.SILT FENCE- SEDIMENT LOG	9,515.00	-9,515.00	0.00	LF	0.00	\$0.01	\$0.00
		0010	1080	6061060	MGS GUARDRAIL	852.00	-189.50	662.50	LF	662.50	\$24.00	\$15,900.00
		0010	1090	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	252.00	-52.00	200.00	LF	200.00	\$40.00	\$8,000.00
		0010	1100	6061065	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75 IN. SPACING	275.00	-100.00	175.00	LF	175.00	\$58.00	\$10,150.00
		0010	1110	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	5.00	0.00	5.00	EA	5.00	\$3,200.00	\$16,000.00
		0010	1120	6061080	MGS END ANCHOR	7.00	-1.00	6.00	EA	6.00	\$1,200.00	\$7,200.00
		0010	1130	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	-1.00	7.00	EA	7.00	\$2,900.00	\$20,300.00
		0010	1140	6069903	MISC."TIGHT RADIUS-MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75 IN. SPACING"	115.00	-43.50	71.50	LF	71.50	\$88.00	\$6,292.00
		0020	1160	9011108	BRACKET ARM, 8 FT. OR 2.4 M	2.00	-2.00	0.00	EA	0.00	\$1.00	\$0.00
		0020	1170	9011110	BRACKET ARM, 10 FT. OR 3.0 M	9.00	-9.00	0.00	EA	0.00	\$1.00	\$0.00
		0020	1190	9012230	BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT	4.00	-4.00	0.00	EA	0.00	\$3,104.00	\$0.00
		0020	1200	9013003	CONDUIT, 3 IN. RIGID, IN TRENCH	318.00	56.00	374.00	LF	374.00	\$12.00	\$4,488.00
		0020	1210	9014003	CONDUIT, 3 IN. RIGID, PUSHED	1,155.00	-293.00	862.00	LF	862.00	\$31.00	\$26,722.00
		0020	1220	9016110	PULL BOX, PREFORMED CLASS 1	14.00	-2.00	12.00	EA	12.00	\$735.00	\$8,820.00
		0020	1250	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	1,210.00	0.00	1,210.00	LF	1,210.00	\$0.50	\$605.00
		0020	1270	9017208	WIRE, 8 AWG, BARE NEUTRAL	500.00	21.00	521.00	LF	521.00	\$0.90	\$468.90
		0020	1273	9017401	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 2 AWG	710.00	0.00	710.00	LF	710.00	\$6.00	\$4,260.00
		0020	1277	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	2,820.00	505.00	3,325.00	LF	3,325.00	\$2.70	\$8,977.50
		0020	1280	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	9.00	0.00	9.00	EA	9.00	\$1,033.00	\$9,297.00
		0020	1290	9019902	MISC.PAD MOUNTED 120/240 POWER SUPPLY WITH LIGHTING CONTROLLER	4.00	1.00	5.00	EA	5.00	\$3,104.00	\$15,520.00
		0020	1293	9019902	MISC.45 FT. TOP MOUNT LIGHT POLE	9.00	0.00	9.00	EA	9.00	\$1,539.00	\$13,851.00
		0020	1297	9019902	MISC.170W TOP MOUNTED LED-B LUMINAIRE	12.00	-2.00	10.00	EA	10.00	\$596.00	\$5,960.00
		0030	1300	9020513	SIGNAL HEAD, TYPE 3B	11.00	1.00	12.00	EA	12.00	\$1,015.00	\$12,180.00
		0030	1310	9020514	SIGNAL HEAD, TYPE 4B	17.00	-1.00	16.00	EA	16.00	\$1,038.00	\$16,608.00
		0030	1320	9020833	SH-FLAT SHEET - SIGNAL SIGN	223.00	-38.00	185.00	SQFT	185.00	\$29.00	\$5,365.00
		0030	1330	9020834	SIGNAL SIGN, MOUNTING HARDWARE	61.00	-11.00	50.00	EA	50.00	\$41.00	\$2,050.00
		0030	1340	9022708	POST, SIGNAL 8 FT.	23.00	4.00	27.00	EA	27.00	\$640.00	\$17,280.00
		0030	1350	9022715	POST, SIGNAL 15 FT.	3.00	0.00	3.00	EA	3.00	\$942.00	\$2,826.00
		0030	1355	9023130	POST, TYPE CL, 30 FT. ARM OR 9.1 M ARM	1.00	0.00	1.00	EA	1.00	\$6,806.00	\$6,806.00
		0030	1357	9023140	POST, TYPE CL, 40 FT. ARM OR 12.2 M ARM	1.00	0.00	1.00	EA	1.00	\$8,046.00	\$8,046.00
		0030	1370	9023240	POST, TYPE C, 40 FT. ARM OR 12.2 M ARM	2.00	0.00	2.00	EA	2.00	\$7,499.00	\$14,998.00
		0030	1380	9023250	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	1.00	0.00	1.00	EA	1.00	\$7,770.00	\$7,770.00
		0030	1390	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	2.00	0.00	2.00	EA	2.00	\$16,155.00	\$32,310.00
		0030	1400	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	920.00	-347.00	573.00	LF	573.00	\$12.00	\$6,876.00
		0030	1410	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	1,844.00	18.00	1,862.00	LF	1,862.00	\$31.00	\$57,722.00
		0030	1420	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	60.00	0.00	60.00	LF	60.00	\$0.90	\$54.00
		0030	1425	9028302	CABLE, 12 AWG 2 CONDUCTOR	500.00	-500.00	0.00	LF	0.00	\$0.85	\$0.00
		0030	1430	9028308	CABLE, 16 AWG 2 CONDUCTOR	6,200.00	-84.00	6,116.00	LF	6,116.00	\$0.45	\$2,752.20
		0030	1440	9028309	CABLE, 16 AWG 3 CONDUCTOR	1,370.00	0.00	1,370.00	LF	1,370.00	\$0.88	\$1,205.60
		0030	1450	9028310	CABLE, 16 AWG 5 CONDUCTOR	6,240.00	-90.00	6,150.00	LF	6,150.00	\$1.05	\$6,457.50



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on April 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200918-F02	J6S3049	0030	1460	9028311	CABLE, 16 AWG 7 CONDUCTOR	3,680.00	901.00	4,581.00	LF	4,581.00	\$1.50	\$6,871.50
		0030	1470	9028340	RG-8/U COAXIAL CABLE	1,367.00	311.00	1,678.00	EA	1,678.00	\$1.00	\$1,678.00
		0030	1480	9028810	PULL BOX, PREFORMED CLASS 1	25.00	-2.00	23.00	EA	23.00	\$756.00	\$17,388.00
		0030	1490	9028811	PULL BOX, PREFORMED CLASS 2	9.00	-1.00	8.00	EA	8.00	\$1,206.00	\$9,648.00
		0030	1500	9028812	PULL BOX, PREFORMED CLASS 3	2.00	1.00	3.00	EA	3.00	\$1,620.00	\$4,860.00
		0030	1510	9029100	BASE, CONCRETE	27.50	3.28	30.78	CUYD	30.78	\$1,400.00	\$43,092.00
		0030	1520	9029901	MISC.TRAFFIC SIGNAL MAINTENANCE, PROGRAMMING, AND ADJUSTMENT	1.00	0.00	1.00	LS	1.00	\$12,600.00	\$12,600.00
		0030	1530	9029902	MISC.AUDIBLE PUSH BUTTON & SIGNING W/ VERBAL WALK MESSAGE	48.00	5.00	53.00	EA	53.00	\$732.00	\$38,796.00
		0030	1540	9029902	MISC.COMBINATION PAD MOUNTED 120V/240V POWER SUPPLY AND LIGHTING CONTROLLER WITH UPS	2.00	-2.00	0.00	EA	0.00	\$13,835.00	\$0.00
		0030	1550	9029902	MISC.COUNTDOWN PEDESTRIAN SIGNAL HEAD, TYPE 1S	48.00	0.00	48.00	EA	48.00	\$440.00	\$21,120.00
		0030	1560	9029902	MISC.NETWORK CONNECTED SIGNAL MONITOR	2.00	0.00	2.00	EA	2.00	\$1,130.00	\$2,260.00
		0030	1570	9029902	MISC.OPTIONAL DETECTION SYSTEM	2.00	0.00	2.00	EA	2.00	\$16,180.00	\$32,360.00
		0030	1580	9029902	MISC.PEDESTRIAN PUSH BUTTON STANCHION	1.00	-1.00	0.00	EA	0.00	\$682.00	\$0.00
		0030	1590	9029902	MISC.RECTANGULAR RAPID FLASHING BEACON ASSEMBLY	16.00	0.00	16.00	EA	16.00	\$8,460.00	\$135,360.00
		0030	1600	9029902	MISC.RELOCATE TRAFFIC SIGNAL HEAD	16.00	0.00	16.00	EA	16.00	\$428.00	\$6,848.00
		0030	1610	9029902	MISC.SIGNAL CONTROLLER BASE WIDENING	2.00	0.00	2.00	EA	2.00	\$2,166.00	\$4,332.00
		0040	1620	9031010	CONCRETE FOOTINGS, EMBEDDED	5.20	0.00	5.20	CUYD	5.20	\$1,800.00	\$9,360.00
		0040	1630	9031210	STRUCTURAL STEEL POSTS	130.00	0.00	130.00	LB	130.00	\$8.00	\$1,040.00
		0040	1640	9031270A	2 IN. PSST POST - 12 GA.	2,684.00	-277.50	2,406.50	LF	2,406.50	\$16.00	\$38,504.00
		0040	1650	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	654.00	-81.00	573.00	LF	573.00	\$30.00	\$17,190.00
		0040	1660	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	117.00	0.00	117.00	LF	117.00	\$40.00	\$4,680.00
		0040	1670	9031280	2.5 IN. PSST POST - 12 GA.	130.00	0.00	130.00	LF	130.00	\$17.00	\$2,210.00
		0040	1680	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	33.00	0.00	33.00	LF	33.00	\$40.00	\$1,320.00
		0040	1690	9035004A	SH-FLAT SHEET	1,308.00	0.00	1,308.00	SQFT	1,308.00	\$24.00	\$31,392.00
		0040	1700	9035069A	SHF-FLAT SHEET FLUORESCENT	614.00	0.00	614.00	SQFT	614.00	\$26.00	\$15,964.00
		0050	1710	9103700	CCTV CAMERA ASSEMBLY, INSTALLED	2.00	0.00	2.00	EA	2.00	\$3,495.00	\$6,990.00
		0050	1720	9105201	CONDUIT, 3 IN., RIGID, IN TRENCH	2,250.00	331.00	2,581.00	LF	2,581.00	\$12.00	\$30,972.00
		0050	1730	9108348	COAXIAL CABLE, RG-8/U	410.00	-410.00	0.00	LF	0.00	\$1.00	\$0.00
		0050	1740	9108352	FIBER OPTIC CABLE, 24-STRAND, 18 SINGLE MODE, 6 MULTIMODE	2,400.00	2,086.00	4,486.00	LF	4,486.00	\$1.90	\$8,523.40
		0050	1750	9108811	PULL BOX, PREFORMED CLASS 2	1.00	0.00	1.00	EA	1.00	\$1,665.00	\$1,665.00
		0050	1760	9109901	MISC.ITS ASSET MANAGEMENT TOOL	1.00	-1.00	0.00	LS	0.00	\$500.00	\$0.00
		0050	1770	9109902	MISC.ADJUST TO GRADE ITS PULLBOXES (REMOVE AND REPLACE)	10.00	0.00	10.00	EA	10.00	\$1,860.00	\$18,600.00
		0050	1780	9109902	MISC.FIBER OPTIC JUMPER. SM FURNISH & INSTALL	8.00	0.00	8.00	EA	8.00	\$17.50	\$140.00
		0050	1790	9109902	MISC.FIBER OPTIC PIGTAIL. SM FURNISH & INSTALL	8.00	0.00	8.00	EA	8.00	\$9.00	\$72.00
		0050	1800	9109902	MISC.RELOCATE EXISTING COMMUNICATION EQUIPMENT	2.00	0.00	2.00	EA	2.00	\$430.00	\$860.00
		0050	1810	9109902	MISC.SM FIBER OPTIC SPLICE	52.00	-31.00	21.00	EA	21.00	\$75.00	\$1,575.00
		0050	1820	9109902	MISC.WALL-MOUNTED INTERCONNECT CENTER F&I	2.00	0.00	2.00	EA	2.00	\$441.00	\$882.00
		0050	1830	9109903	MISC.MODOT ITS ASSET RELOCATION	1,200.00	-1,200.00	0.00	LF	0.00	\$16.00	\$0.00
		0051	1840	6089905	MISC.GRG 8 IN. SPECIAL PAVED APPROACH WITH 2 IN. CURB	802.00	-100.60	701.40	SQYD	701.40	\$82.00	\$57,514.80
		0051	1850	6089905	MISC.GRG CONCRETE SIDEWALK 4-IN.	1,160.00	-801.00	359.00	SQYD	359.00	\$35.00	\$12,565.00
		0051	1860	6139904	MISC.GRG TRUNCATED DOMES	844.00	-103.00	741.00	SQFT	741.00	\$25.00	\$18,525.00
		0051	1865	6169904	MISC.GRG MMA PAVEMENT MARKINGS GREEN DRIVEWAY	4,850.00	-505.00	4,345.00	SQFT	4,345.00	\$12.00	\$52,140.00
		0051	1870	6209902	MISC.GRG 24 IN. WHITE ISLAND TUBULAR MARKER	34.00	0.00	34.00	EA	34.00	\$60.00	\$2,040.00
		0051	1880	6209902	MISC.GRG MMA WHITE ARROW SYMBOL	18.00	-2.00	16.00	EA	16.00	\$200.00	\$3,200.00
		0051	1890	6209902	MISC.GRG MMA WHITE BIKE SYMBOL	18.00	-14.00	4.00	EA	4.00	\$200.00	\$800.00
		0051	1900	6209902	MISC.GRG MMA WHITE WORD PAVEMENT MARKINGS "AHEAD"	18.00	-2.00	16.00	EA	16.00	\$600.00	\$9,600.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on April 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200918-F02	J6S3049	0051	1910	6209902	MISC.GRG MMA WHITE WORD PAVEMENT MARKINGS "STOP"	30.00	-6.00	24.00	EA	24.00	\$525.00	\$12,600.00
		0051	1920	6209903	MISC.GRG MMA 4 IN. SOLID YELLOW DASH	1,001.00	-818.00	183.00	LF	183.00	\$6.00	\$1,098.00
		0051	1930	6209903	MISC.GRG MMA PAVEMENT MARKINGS 30 IN. GREEN CROSSWALK	342.00	-142.00	200.00	LF	200.00	\$30.00	\$6,000.00
		0051	1940	6209903	MISC.GRG MMA PAVEMENT MARKINGS 30 IN. WHITE CROSSWALK	342.00	-62.00	280.00	LF	280.00	\$30.00	\$8,400.00
		0051	1960	7209904	MISC.GRG MODULAR SMALL BLOCK WALL	85.00	-85.00	0.00	SQFT	0.00	\$50.00	\$0.00
		0051	1970	9039903	MISC.GRG PERFORATED SQUARE STEEL TUBE POST - 2IN.	37.00	0.00	37.00	LF	37.00	\$16.00	\$592.00
		0051	1980	9039903	MISC.GRG POST ANCHOR FOR 2 IN. PSST - 12 GA.	12.00	0.00	12.00	LF	12.00	\$30.00	\$360.00
		0051	1990	9039904	MISC.GRG SH-FLAT SHEET	9.00	0.00	9.00	SQFT	9.00	\$24.00	\$216.00
		0001	5001	6143012	MANHOLE FRAME AND COVER, TYPE 2	0.00	27.00	27.00	EA	27.00	\$352.80	\$9,525.60
		0001	5002	7261030	30 IN. PIPE GROUP A	0.00	548.00	548.00	LF	548.00	\$151.00	\$82,748.00
		0001	5003	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	0.00	475.00	475.00	EA	475.00	\$3.00	\$1,425.00
		0001	5004	6091042	CONCRETE GUTTER TYPE B	0.00	446.00	446.00	LF	446.00	\$36.00	\$16,056.00
		0001	5005	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	0.00	1,171.00	1,171.00	LF	1,171.00	\$18.90	\$22,131.90
		0001	5006	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	0.00	305.00	305.00	EA	305.00	\$212.15	\$64,705.75
		0001	5007	6173101	CONCRETE TRAFFIC BARRIER, TYPE D (MODIFIED)	0.00	105.00	105.00	LF	105.00	\$199.00	\$20,895.00
		0001	5008	2029901	MISC.Removal of Improvements for Barrier Wall addition	0.00	1.00	1.00	LS	1.00	\$1,119.37	\$1,119.37
		0010	5009	6079903	MISC.Fence - Remove and reinstall	0.00	75.00	75.00	LF	75.00	\$32.00	\$2,400.00
		0001	5010	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	0.00	1,551.00	1,551.00	LF	1,551.00	\$2.00	\$3,102.00
		0001	5011	2029901	MISC.Misc. Removal of Improvements for a Coal Chute	0.00	6.00	6.00	LS	6.00	\$5,635.20	\$33,811.20
		0030	5012	9029901	MISC.Misc. Solar Powered LED Roadside Sign	0.00	1.00	1.00	LS	1.00	\$3,443.10	\$3,443.10
		0030	5013	9029902	MISC.Misc. Retroreflective Backplate, 3B	0.00	2.00	2.00	EA	2.00	\$426.65	\$853.30
		0020	5014	9017002	CABLE, 2 AWG 1 CONDUCTOR	0.00	63.00	63.00	LF	63.00	\$3.60	\$226.80
		0020	5015	9015010	TRENCHING TYPE I	0.00	50.00	50.00	LF	50.00	\$2.71	\$135.50
		0020	5016	9015020	TRENCHING TYPE II	0.00	12.00	12.00	LF	12.00	\$4.32	\$51.84
		0020	5017	9011030	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	0.00	4.00	4.00	EA	4.00	\$2,948.60	\$11,794.40
		0020	5018	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	0.00	4.00	4.00	EA	4.00	\$1,041.90	\$4,167.60
		0020	5019	9011311	LUMINAIRE, LED-A	0.00	4.00	4.00	EA	4.00	\$338.10	\$1,352.40
		0001	5020	6071012A	CHAIN-LINK FENCE (60 IN.)	0.00	50.00	50.00	LF	50.00	\$64.00	\$3,200.00
		0001	5021	4071007	TACK COAT - NON-TRACKING	0.00	10,848.00	10,848.00	GAL	10,848.00	\$3.27	\$35,472.96
		0001	5022	6209902	MISC.Thermoplastic Lane Reduction Arrow	0.00	5.00	5.00	EA	5.00	\$941.43	\$4,707.15
		0030	5023	9029902	MISC.Misc. SL District Traffic Signal Detection System	0.00	1.00	1.00	EA	1.00	\$29,416.80	\$29,416.80
		0030	5024	9025020	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACER WIRE	0.00	420.00	420.00	LF	420.00	\$9.83	\$4,128.60
		0030	5025	9029901	MISC.Push Button Adjustment	0.00	1.00	1.00	LS	1.00	\$506.52	\$506.52
		0001	5026	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$43,021.60	\$43,021.60
Project J6S3049 - Total Value Posted to Date as of Report Generated Date												\$9,529,667.80
200918-F02 Overall - Total Value Posted to Date as of Report Generated Date												\$9,529,667.80



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on April 19, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3049	0070	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		11	Apr 16, 2021	SYSTEM	\$10,024.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					11	Apr 16, 2021	SYSTEM	(\$10,024.87)						
					12	May 3, 2021	SYSTEM	\$12,478.27	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					12	May 3, 2021	SYSTEM	(\$12,478.27)						
					13	May 17, 2021	SYSTEM	\$17,764.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					13	May 17, 2021	SYSTEM	(\$17,764.42)						
					14	Jun 2, 2021	SYSTEM	\$20,244.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					14	Jun 2, 2021	SYSTEM	(\$20,244.04)						
					15	Jun 16, 2021	SYSTEM	\$20,987.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					15	Jun 16, 2021	SYSTEM	(\$20,987.32)						
					16	Jul 1, 2021	SYSTEM	\$25,113.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					16	Jul 1, 2021	SYSTEM	(\$25,113.22)						
					17	Jul 16, 2021	SYSTEM	\$29,710.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					17	Jul 16, 2021	SYSTEM	(\$29,710.36)						
					18	Aug 2, 2021	SYSTEM	\$30,949.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					18	Aug 2, 2021	SYSTEM	(\$30,949.66)						
					19	Aug 16, 2021	SYSTEM	\$36,481.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					19	Aug 16, 2021	SYSTEM	(\$36,481.12)						
					20	Sep 2, 2021	SYSTEM	\$40,974.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					20	Sep 2, 2021	SYSTEM	(\$40,974.73)						
					21	Sep 16, 2021	SYSTEM	\$42,491.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					21	Sep 16, 2021	SYSTEM	(\$42,491.98)						
					22	Oct 1, 2021	SYSTEM	\$45,934.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0065) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					22	Oct 1, 2021	SYSTEM	(\$45,934.48)						
					23	Oct 18, 2021	SYSTEM	\$48,858.31	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					23	Oct 18, 2021	SYSTEM	(\$48,858.31)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0070 - Total								\$0.00	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0080	TYPE 5 AGGREGATE FOR BASE	Material		8	Mar 2, 2021	SYSTEM	\$45.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					8	Mar 2, 2021	SYSTEM	(\$45.15)	
					9	Mar 16, 2021	SYSTEM	\$733.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Mar 16, 2021	SYSTEM	(\$733.20)	
					10	Apr 2, 2021	SYSTEM	\$2,324.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	Apr 2, 2021	SYSTEM	(\$2,324.75)	
					11	Apr 16, 2021	SYSTEM	\$3,884.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					11	Apr 16, 2021	SYSTEM	(\$3,884.22)	
					12	May 3, 2021	SYSTEM	\$4,927.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					12	May 3, 2021	SYSTEM	(\$4,927.02)	
					13	May 17, 2021	SYSTEM	\$5,032.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					13	May 17, 2021	SYSTEM	(\$5,032.28)	
					14	Jun 2, 2021	SYSTEM	\$6,225.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					14	Jun 2, 2021	SYSTEM	(\$6,225.78)	
					15	Jun 16, 2021	SYSTEM	\$7,880.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					15	Jun 16, 2021	SYSTEM	(\$7,880.52)	
					16	Jul 1, 2021	SYSTEM	\$10,098.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$10,098.02)	
					17	Jul 16, 2021	SYSTEM	\$10,410.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$10,410.28)	
					18	Aug 2, 2021	SYSTEM	\$11,387.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$11,387.78)	
					19	Aug 16, 2021	SYSTEM	\$12,064.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$12,064.78)	
					20	Sep 2, 2021	SYSTEM	\$13,501.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$13,501.78)	
					21	Sep 16, 2021	SYSTEM	\$15,253.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0080	TYPE 5 AGGREGATE FOR BASE	Material		21	Sep 16, 2021	SYSTEM	(\$15,253.78)	
					22	Oct 1, 2021	SYSTEM	\$16,189.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					22	Oct 1, 2021	SYSTEM	(\$16,189.52)	
					23	Oct 18, 2021	SYSTEM	\$16,444.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					23	Oct 18, 2021	SYSTEM	(\$16,444.02)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0080 - Total			\$0.00	
	0090	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	39	Jun 16, 2022	brownjg	\$2,903.76	Asphalt laid between 6/02/22 - 6/15/22 Mix ID: BP1 22-5 Virgin Asphalt = 3.9% Total Tons = 250.27 Adjustment = 2,903.76 Current Index = 692.5 Base Index = 395 Index Difference = 297.5 AC Adjustment (\$) = Index Difference (\$/Ton) x Installed Quantity (Tons) x Virgin AC % brownjg 6/16/22
					51	Dec 16, 2022	brownjg	\$644.96	Asphalt laid between 12/7/22 - 12/14/22 Mix ID: BP1 22-5 Virgin Asphalt = 3.9% Total Tons = 70 Adjustment = 644.96 Current Index = 631.25 Base Index = 395 Index Difference = 236.25 AC Adjustment (\$) = Index Difference (\$/Ton) x Installed Quantity (Tons) x Virgin AC % brownjg 12/16/22
					53	Jan 17, 2023	dunnj1	\$101.88	Asphalt laid between 1/02/23 - 1/15/23 Mix ID: BP1 22-11 Virgin AC = 3.9% Total Tons = 24.88 Adjustment = \$101.88 Current Index = 500 Base Index = 395 Index Difference = 105 AC Adjustment (\$) = Index Difference (\$/Ton) x Installed Quantity (Tons) x Virgin AC %
					69	Nov 14, 2024	dunnj1	\$1,149.69	The item adjustment moves the asphalt cement price adjustment from Line item 0110 to Line item 0090. The quantity was originally paid to the wrong line item (Line 0110) and was moved to this line (Line 0090) but the AC adjustment was not moved. Asphalt laid between 12/7/22 - 12/14/22 Mix ID: BP1 22-5 Virgin Asphalt = 3.9% Total Tons = 124.78 Adjustment = 1,149.69 Current Index = 631.25 Base Index = 395 Index Difference = 236.25 AC Adjustment (\$) = Index Difference (\$/Ton) x Installed Quantity (Tons) x Virgin AC % brownjg 12/16/22
					ACAD - Total			\$4,800.29	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3049	0090	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	FUEL	69	Nov 14, 2024	dunnj1	\$33.90	This item adjustment is to adjust for fuel price discrepancies for offsetting quantities. Quantity was posted Line item 0110 on estimates 0025 and 0051 but was removed and moved to this line item on estimates 0053 and 0057. This caused an under payment on this line of \$33.90 due the change in fuel prices at the time of the offsetting quantity change. On Estimate 53 wrong dates on offsetting postings means AWP only paid \$679.40 instead of \$716.69 Difference of \$37.29 On estimate 57 wrong dates on offsetting postings means AWP paid \$15.64 instead of \$12.25 Difference of \$-3.39 \$37.29 - \$3.39 = \$33.90	
				FUEL - Total				\$33.90		
				Other Item Adjustment - Total				\$4,834.19		
				Overrun	Overrun	39	Jun 16, 2022	SYSTEM	(\$11,112.41)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						51	Dec 16, 2022	SYSTEM	(\$9,152.05)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						53	Jan 17, 2023	SYSTEM	(\$19,517.40)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						57	Mar 16, 2023	SYSTEM	(\$408.87)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						60	May 1, 2023	SYSTEM	\$40,190.73	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',132.20635 - 125.00000, 'is applied (if non-zero).
				Overrun - Total				\$0.00		
				Overrun - Total				\$0.00		
				Price FUEL		13	May 17, 2021	SYSTEM	\$23.90	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						15	Jun 16, 2021	SYSTEM	\$66.47	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						18	Aug 2, 2021	SYSTEM	\$21.61	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						19	Aug 16, 2021	SYSTEM	\$53.89	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						24	Nov 3, 2021	SYSTEM	\$36.19	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						25	Nov 17, 2021	SYSTEM	\$48.76	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						28	Jan 3, 2022	SYSTEM	\$76.09	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						32	Mar 2, 2022	SYSTEM	\$38.90	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						39	Jun 16, 2022	SYSTEM	\$2,966.30	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						51	Dec 16, 2022	SYSTEM	\$402.05	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						53	Jan 17, 2023	SYSTEM	\$134.64	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						53	Jan 17, 2023	SYSTEM	\$675.26	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						57	Mar 16, 2023	SYSTEM	\$16.37	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						- Total				\$4,560.43
				Price FUEL - Total				\$4,560.43		
				0090 - Total				\$9,394.62		
0100		ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP1	Material		39	Jun 16, 2022	SYSTEM	\$1,427,526.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					39	Jun 16, 2022	SYSTEM	(\$1,427,526.45)		
					40	Jul 1, 2022	SYSTEM	\$1,427,526.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjg overriding Payment	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3049	0100	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP1)	Material						Estimate Exception 1 on the current Payment Estimate.					
					40	Jul 1, 2022	SYSTEM	(\$1,427,526.45)						
					41	Jul 18, 2022	SYSTEM	\$1,427,526.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					41	Jul 18, 2022	SYSTEM	(\$1,427,526.45)						
					42	Aug 2, 2022	SYSTEM	\$1,427,526.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					42	Aug 2, 2022	SYSTEM	(\$1,427,526.45)						
					43	Aug 16, 2022	SYSTEM	\$1,427,526.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					43	Aug 16, 2022	SYSTEM	(\$1,427,526.45)						
					44	Sep 1, 2022	SYSTEM	\$1,427,526.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					44	Sep 1, 2022	SYSTEM	(\$1,427,526.45)						
					45	Sep 16, 2022	SYSTEM	\$1,427,526.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					45	Sep 16, 2022	SYSTEM	(\$1,427,526.45)						
					46	Oct 3, 2022	SYSTEM	\$1,427,526.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					46	Oct 3, 2022	SYSTEM	(\$1,427,526.45)						
					47	Oct 18, 2022	SYSTEM	\$1,427,526.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					47	Oct 18, 2022	SYSTEM	(\$1,427,526.45)						
					48	Nov 2, 2022	SYSTEM	\$1,427,526.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustmnet (0001) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					48	Nov 2, 2022	SYSTEM	(\$1,427,526.45)						
					49	Nov 15, 2022	SYSTEM	\$1,427,526.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					49	Nov 15, 2022	SYSTEM	(\$1,427,526.45)						
					50	Dec 2, 2022	SYSTEM	\$1,427,526.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					50	Dec 2, 2022	SYSTEM	(\$1,427,526.45)						
					51	Dec 16, 2022	SYSTEM	\$1,565,532.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					51	Dec 16, 2022	SYSTEM	(\$1,565,532.15)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					Other Item Adjustment			ACAD	38	Jun 2, 2022	brownjg	\$46,637.49	Asphalt laid between 5/16/22 - 5/23/22 Mix ID: SP125 22-15 Virgin Asphalt = 3.9% Total Tons = 4931.27 Adjustment = 46,637.49 Current Index = 637.5 Base Index = 395	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3049	0100	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP1)	Other Item Adjustment	ACAD					Index Difference = 242.5 AC Adjustment (\$) = Index Difference (\$/Ton) x Installed Quantity (Tons) x Virgin AC % brownjg 6/2/22				
					39	Jun 16, 2022	brownjg	\$100,526.61	Asphalt laid between 6/02/22 - 6/15/22 Mix ID: SP125 22-15 Virgin Asphalt = 3.9% Total Tons = 8,664.22 Adjustment = 100,526.61 Current Index = 692.5 Base Index = 395 Index Difference = 297.5 AC Adjustment (\$) = Index Difference (\$/Ton) x Installed Quantity (Tons) x Virgin AC % brownjg 6/16/22				
					51	Dec 16, 2022	brownjg	\$12,420.51	Asphalt laid between 12/7/22 - 12/14/22 Mix ID: SP125 20-37 Virgin Asphalt = 4.0% Total Tons = 1314.34 Adjustment = 12,420.51 Current Index = 631.25 Base Index = 395 Index Difference = 236.25 AC Adjustment (\$) = Index Difference (\$/Ton) x Installed Quantity (Tons) x Virgin AC % brownjg 12/16/22				
					ACAD - Total			\$159,584.61					
					Other Item Adjustment - Total			\$159,584.61					
					Price FUEL		38	Jun 2, 2022	SYSTEM	\$51,243.78	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
							39	Jun 16, 2022	SYSTEM	\$102,691.80	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
							51	Dec 16, 2022	SYSTEM	\$7,549.04	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
							57	Mar 16, 2023	SYSTEM	\$0.89	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					- Total			\$161,485.51					
					Price FUEL - Total			\$161,485.51					
					0100 - Total			\$321,070.12					
					0110	MISC.	Other Item Adjustment	ACAD	51	Dec 16, 2022	brownjg	\$1,149.69	Asphalt laid between 12/7/22 - 12/14/22 Mix ID: BP1 22-5 Virgin Asphalt = 3.9% Total Tons = 124.78 Adjustment = 1,149.69 Current Index = 631.25 Base Index = 395 Index Difference = 236.25 AC Adjustment (\$) = Index Difference (\$/Ton) x Installed Quantity (Tons) x Virgin AC % brownjg 12/16/22
									69	Nov 14, 2024	dunnj1	(\$1,149.69)	This line item adjustment removes the asphalt cement adjustment from this line. The pay quantity for this line was moved to Line item 0090 The AC adjustment was also moved to line item 0090.
									ACAD - Total			\$0.00	
									FUEL	69	Nov 14, 2024	dunnj1	(\$53.68)



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0110	MISC.	Other Item Adjustment						On estimate 57 a negative 3 item quantity was posted against line 0110 but AWP didn't calculate a fuel adjustment Original fuel adjustment for 3 item quantity was \$12.25 but there was no fuel adjustment for line 0110 on estimate 57 Difference of \$12.25 \$41.43 + \$12.25 = \$53.68
				FUEL - Total				(\$53.68)	
				Other Item Adjustment - Total				(\$53.68)	
				0110 - Total				(\$53.68)	
	0120	TACK COAT	Material		25	Nov 17, 2021	SYSTEM	\$15.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjg overriding Payment Estimate Exception 2 on the current Payment Estimate.
					25	Nov 17, 2021	SYSTEM	(\$15.00)	
					26	Dec 2, 2021	SYSTEM	\$15.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					26	Dec 2, 2021	SYSTEM	(\$15.00)	
					27	Dec 16, 2021	SYSTEM	\$15.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.
					27	Dec 16, 2021	SYSTEM	(\$15.00)	
					28	Jan 3, 2022	SYSTEM	\$15.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.
					28	Jan 3, 2022	SYSTEM	(\$15.00)	
					29	Jan 18, 2022	SYSTEM	\$15.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.
					29	Jan 18, 2022	SYSTEM	(\$15.00)	
					30	Feb 1, 2022	SYSTEM	\$15.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.
					30	Feb 1, 2022	SYSTEM	(\$15.00)	
					31	Feb 16, 2022	SYSTEM	\$15.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.
					31	Feb 16, 2022	SYSTEM	(\$15.00)	
					32	Mar 2, 2022	SYSTEM	\$15.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.
					32	Mar 2, 2022	SYSTEM	(\$15.00)	
					33	Mar 17, 2022	SYSTEM	\$15.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.
					33	Mar 17, 2022	SYSTEM	(\$15.00)	
					34	Apr 4, 2022	SYSTEM	\$15.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					34	Apr 4, 2022	SYSTEM	(\$15.00)	
					35	Apr 18, 2022	SYSTEM	\$15.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.
					35	Apr 18, 2022	SYSTEM	(\$15.00)	
					36	May 3, 2022	SYSTEM	\$15.00	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0120	TACK COAT	Material			2022			Estimate Item Adjustment (0003) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.
					36	May 3, 2022	SYSTEM	(\$15.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0120 - Total			\$0.00	
	0130	CONCRETE BASE (8 IN. NON-REINF)	Material		8	Mar 2, 2021	SYSTEM	\$1,105.27	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					8	Mar 2, 2021	SYSTEM	(\$1,105.27)	
					9	Mar 16, 2021	SYSTEM	\$14,508.07	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					9	Mar 16, 2021	SYSTEM	(\$14,508.07)	
					10	Apr 2, 2021	SYSTEM	\$25,757.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					10	Apr 2, 2021	SYSTEM	(\$25,757.86)	
					11	Apr 16, 2021	SYSTEM	\$38,547.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					11	Apr 16, 2021	SYSTEM	(\$38,547.43)	
					12	May 3, 2021	SYSTEM	\$39,633.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					12	May 3, 2021	SYSTEM	(\$39,633.73)	
					13	May 17, 2021	SYSTEM	\$42,210.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					13	May 17, 2021	SYSTEM	(\$42,210.25)	
					14	Jun 2, 2021	SYSTEM	\$43,526.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					14	Jun 2, 2021	SYSTEM	(\$43,526.05)	
					15	Jun 16, 2021	SYSTEM	\$45,141.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					15	Jun 16, 2021	SYSTEM	(\$45,141.73)	
					16	Jul 1, 2021	SYSTEM	\$84,340.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$84,340.33)	
					17	Jul 16, 2021	SYSTEM	\$96,732.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$96,732.72)	
					18	Aug 2, 2021	SYSTEM	\$99,498.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$99,498.96)	
					19	Aug 16, 2021	SYSTEM	\$110,698.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$110,698.56)	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0130	CONCRETE BASE (8 IN. NON-REINF)	Material		20	Sep 2, 2021	SYSTEM	\$125,790.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$125,790.48)	
					21	Sep 16, 2021	SYSTEM	\$133,966.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$133,966.80)	
					22	Oct 1, 2021	SYSTEM	\$144,101.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					22	Oct 1, 2021	SYSTEM	(\$144,101.52)	
					23	Oct 18, 2021	SYSTEM	\$149,652.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					23	Oct 18, 2021	SYSTEM	(\$149,652.36)	
					24	Nov 3, 2021	SYSTEM	\$155,882.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					24	Nov 3, 2021	SYSTEM	(\$155,882.52)	
					25	Nov 17, 2021	SYSTEM	\$156,616.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 3 on the current Payment Estimate.
					25	Nov 17, 2021	SYSTEM	(\$156,616.92)	
					26	Dec 2, 2021	SYSTEM	\$156,929.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					26	Dec 2, 2021	SYSTEM	(\$156,929.04)	
					27	Dec 16, 2021	SYSTEM	\$157,553.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 3 on the current Payment Estimate.
					27	Dec 16, 2021	SYSTEM	(\$157,553.28)	
					28	Jan 3, 2022	SYSTEM	\$158,153.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjg overriding Payment Estimate Exception 3 on the current Payment Estimate.
					28	Jan 3, 2022	SYSTEM	(\$158,153.04)	
					29	Jan 18, 2022	SYSTEM	\$158,153.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user brownjg overriding Payment Estimate Exception 3 on the current Payment Estimate.
					29	Jan 18, 2022	SYSTEM	(\$158,153.04)	
					30	Feb 1, 2022	SYSTEM	\$158,153.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjg overriding Payment Estimate Exception 3 on the current Payment Estimate.
					30	Feb 1, 2022	SYSTEM	(\$158,153.04)	
					31	Feb 16, 2022	SYSTEM	\$158,153.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjg overriding Payment Estimate Exception 3 on the current Payment Estimate.
					31	Feb 16, 2022	SYSTEM	(\$158,153.04)	
					32	Mar 2, 2022	SYSTEM	\$158,153.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjg overriding Payment Estimate Exception 3 on the current Payment Estimate.
					32	Mar 2, 2022	SYSTEM	(\$158,153.04)	
					33	Mar 17, 2022	SYSTEM	\$158,153.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjg overriding Payment Estimate Exception 3 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0130	CONCRETE BASE (8 IN. NON-REINF)	Material		33	Mar 17, 2022	SYSTEM	(\$158,153.04)	
				- Total				\$0.00	
				Material - Total				\$0.00	
				0130 - Total				\$0.00	
J6S3049	0170	ADJUSTING MANHOLE	Material		14	Jun 2, 2021	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					14	Jun 2, 2021	SYSTEM	(\$3,200.00)	
					15	Jun 16, 2021	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					15	Jun 16, 2021	SYSTEM	(\$4,800.00)	
					16	Jul 1, 2021	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$4,800.00)	
					17	Jul 16, 2021	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$4,800.00)	
					18	Aug 2, 2021	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$4,800.00)	
					19	Aug 16, 2021	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$4,800.00)	
					20	Sep 2, 2021	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$8,000.00)	
					21	Sep 16, 2021	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$8,000.00)	
					22	Oct 1, 2021	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					22	Oct 1, 2021	SYSTEM	(\$8,000.00)	
					23	Oct 18, 2021	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					23	Oct 18, 2021	SYSTEM	(\$8,000.00)	
					24	Nov 3, 2021	SYSTEM	\$11,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					24	Nov 3, 2021	SYSTEM	(\$11,200.00)	
					25	Nov 17, 2021	SYSTEM	\$11,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjg overriding Payment Estimate Exception 7 on the current Payment Estimate.
					25	Nov 17, 2021	SYSTEM	(\$11,200.00)	
					26	Dec 2, 2021	SYSTEM	\$12,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0170	ADJUSTING MANHOLE	Material		26	Dec 2, 2021	SYSTEM	(\$12,800.00)	
					27	Dec 16, 2021	SYSTEM	\$17,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjg overriding Payment Estimate Exception 7 on the current Payment Estimate.
					27	Dec 16, 2021	SYSTEM	(\$17,600.00)	
					28	Jan 3, 2022	SYSTEM	\$17,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 7 on the current Payment Estimate.
					28	Jan 3, 2022	SYSTEM	(\$17,600.00)	
					29	Jan 18, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user brownjg overriding Payment Estimate Exception 7 on the current Payment Estimate.
					29	Jan 18, 2022	SYSTEM	(\$16,000.00)	
					30	Feb 1, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjg overriding Payment Estimate Exception 7 on the current Payment Estimate.
					30	Feb 1, 2022	SYSTEM	(\$16,000.00)	
					31	Feb 16, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjg overriding Payment Estimate Exception 6 on the current Payment Estimate.
					31	Feb 16, 2022	SYSTEM	(\$16,000.00)	
					32	Mar 2, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 6 on the current Payment Estimate.
					32	Mar 2, 2022	SYSTEM	(\$16,000.00)	
					33	Mar 17, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 6 on the current Payment Estimate.
					33	Mar 17, 2022	SYSTEM	(\$16,000.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0170 - Total			\$0.00	
J6S3049	0180	ADJUSTING BASIN OR INLET	Material		23	Oct 18, 2021	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					23	Oct 18, 2021	SYSTEM	(\$700.00)	
					24	Nov 3, 2021	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					24	Nov 3, 2021	SYSTEM	(\$2,100.00)	
					25	Nov 17, 2021	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjg overriding Payment Estimate Exception 8 on the current Payment Estimate.
					25	Nov 17, 2021	SYSTEM	(\$2,100.00)	
					26	Dec 2, 2021	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					26	Dec 2, 2021	SYSTEM	(\$4,200.00)	
					27	Dec 16, 2021	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjg overriding Payment Estimate Exception 8 on the current Payment Estimate.
					27	Dec 16, 2021	SYSTEM	(\$4,200.00)	
					28	Jan 3, 2022	SYSTEM	\$4,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjg overriding Payment Estimate Exception 8 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0180	ADJUSTING BASIN OR INLET	Material		28	Jan 3, 2022	SYSTEM	(\$4,900.00)	
					29	Jan 18, 2022	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user brownjg overriding Payment Estimate Exception 8 on the current Payment Estimate.
					29	Jan 18, 2022	SYSTEM	(\$7,000.00)	
					30	Feb 1, 2022	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjg overriding Payment Estimate Exception 8 on the current Payment Estimate.
					30	Feb 1, 2022	SYSTEM	(\$7,000.00)	
					31	Feb 16, 2022	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjg overriding Payment Estimate Exception 7 on the current Payment Estimate.
					31	Feb 16, 2022	SYSTEM	(\$7,000.00)	
					32	Mar 2, 2022	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjg overriding Payment Estimate Exception 7 on the current Payment Estimate.
					32	Mar 2, 2022	SYSTEM	(\$7,000.00)	
					33	Mar 17, 2022	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjg overriding Payment Estimate Exception 7 on the current Payment Estimate.
					33	Mar 17, 2022	SYSTEM	(\$7,000.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0180 - Total			\$0.00	
	0190	PIPE COLLAR, TYPE A	Material		14	Jun 2, 2021	SYSTEM	\$300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					14	Jun 2, 2021	SYSTEM	(\$300.00)	
					15	Jun 16, 2021	SYSTEM	\$300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					15	Jun 16, 2021	SYSTEM	(\$300.00)	
					16	Jul 1, 2021	SYSTEM	\$300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user dunnj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$300.00)	
					17	Jul 16, 2021	SYSTEM	\$300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user dunnj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$300.00)	
					18	Aug 2, 2021	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$600.00)	
					19	Aug 16, 2021	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$600.00)	
					20	Sep 2, 2021	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user dunnj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$600.00)	
					21	Sep 16, 2021	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3049	0190	PIPE COLLAR, TYPE A	Material		21	Sep 16, 2021	SYSTEM	(\$600.00)						
					22	Oct 1, 2021	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0066) due to user dunnj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					22	Oct 1, 2021	SYSTEM	(\$600.00)						
					23	Oct 18, 2021	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					23	Oct 18, 2021	SYSTEM	(\$900.00)						
					24	Nov 3, 2021	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					24	Nov 3, 2021	SYSTEM	(\$900.00)						
					25	Nov 17, 2021	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjg overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					25	Nov 17, 2021	SYSTEM	(\$900.00)						
					26	Dec 2, 2021	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					26	Dec 2, 2021	SYSTEM	(\$900.00)						
					27	Dec 16, 2021	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brownjg overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					27	Dec 16, 2021	SYSTEM	(\$900.00)						
					28	Jan 3, 2022	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjg overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					28	Jan 3, 2022	SYSTEM	(\$900.00)						
					29	Jan 18, 2022	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user brownjg overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					29	Jan 18, 2022	SYSTEM	(\$900.00)						
					30	Feb 1, 2022	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brownjg overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					30	Feb 1, 2022	SYSTEM	(\$900.00)						
					31	Feb 16, 2022	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brownjg overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					31	Feb 16, 2022	SYSTEM	(\$900.00)						
					32	Mar 2, 2022	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjg overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					32	Mar 2, 2022	SYSTEM	(\$900.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0190 - Total								\$0.00	
					0200	MISC. DRAINAGE ITEM	Material		8	Mar 2, 2021	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
									8	Mar 2, 2021	SYSTEM	(\$3,000.00)		
									9	Mar 16, 2021	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3049	0200	MISC. DRAINAGE ITEM	Material		9	Mar 16, 2021	SYSTEM	(\$6,000.00)						
					10	Apr 2, 2021	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					10	Apr 2, 2021	SYSTEM	(\$6,000.00)						
					11	Apr 16, 2021	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					11	Apr 16, 2021	SYSTEM	(\$6,000.00)						
					12	May 3, 2021	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					12	May 3, 2021	SYSTEM	(\$6,000.00)						
					13	May 17, 2021	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					13	May 17, 2021	SYSTEM	(\$6,000.00)						
					45	Sep 16, 2022	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					45	Sep 16, 2022	SYSTEM	(\$9,000.00)						
					46	Oct 3, 2022	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					46	Oct 3, 2022	SYSTEM	(\$9,000.00)						
					47	Oct 18, 2022	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjg overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					47	Oct 18, 2022	SYSTEM	(\$9,000.00)						
					48	Nov 2, 2022	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					48	Nov 2, 2022	SYSTEM	(\$9,000.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					Overrun	Overrun	50	Dec 2, 2022	SYSTEM	(\$6,000.00)				
							60	May 1, 2023	SYSTEM	\$6,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3000.00000 - 3000.00000, 'is applied (if non-zero).			
					Overrun - Total							\$0.00		
					Overrun - Total							\$0.00		
					0200 - Total								\$0.00	
					0210	TRUNCATED DOMES	Material		10	Apr 2, 2021	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
									10	Apr 2, 2021	SYSTEM	(\$750.00)		
									11	Apr 16, 2021	SYSTEM	\$3,287.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
									11	Apr 16, 2021	SYSTEM	(\$3,287.50)		
									12	May 3, 2021	SYSTEM	\$5,652.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
									12	May 3, 2021	SYSTEM	(\$5,652.50)		



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0210	TRUNCATED DOMES	Material		13	May 17, 2021	SYSTEM	\$8,602.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					13	May 17, 2021	SYSTEM	(\$8,602.50)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0210 - Total			\$0.00	
					12	May 3, 2021	SYSTEM	\$2,161.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					12	May 3, 2021	SYSTEM	(\$2,161.50)	
					13	May 17, 2021	SYSTEM	\$3,831.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					13	May 17, 2021	SYSTEM	(\$3,831.50)	
	0220	6 IN. CONCRETE MEDIAN STRIP	Material		14	Jun 2, 2021	SYSTEM	\$3,921.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					14	Jun 2, 2021	SYSTEM	(\$3,921.50)	
					15	Jun 16, 2021	SYSTEM	\$3,921.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					15	Jun 16, 2021	SYSTEM	(\$3,921.50)	
					16	Jul 1, 2021	SYSTEM	\$7,421.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user dunnj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$7,421.50)	
					17	Jul 16, 2021	SYSTEM	\$8,936.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user dunnj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$8,936.50)	
					18	Aug 2, 2021	SYSTEM	\$11,716.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$11,716.50)	
					19	Aug 16, 2021	SYSTEM	\$13,601.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$13,601.50)	
					20	Sep 2, 2021	SYSTEM	\$14,576.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user dunnj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$14,576.50)	
					21	Sep 16, 2021	SYSTEM	\$14,576.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$14,576.50)	
					22	Oct 1, 2021	SYSTEM	\$17,526.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0067) due to user dunnj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					22	Oct 1, 2021	SYSTEM	(\$17,526.50)	
					23	Oct 18, 2021	SYSTEM	\$17,526.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					23	Oct 18, 2021	SYSTEM	(\$17,526.50)	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0220	6 IN. CONCRETE MEDIAN STRIP	Material		24	Nov 3, 2021	SYSTEM	\$17,526.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					24	Nov 3, 2021	SYSTEM	(\$17,526.50)	
					25	Nov 17, 2021	SYSTEM	\$17,526.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjg overriding Payment Estimate Exception 10 on the current Payment Estimate.
					25	Nov 17, 2021	SYSTEM	(\$17,526.50)	
					26	Dec 2, 2021	SYSTEM	\$17,526.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					26	Dec 2, 2021	SYSTEM	(\$17,526.50)	
					27	Dec 16, 2021	SYSTEM	\$17,526.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brownjg overriding Payment Estimate Exception 10 on the current Payment Estimate.
					27	Dec 16, 2021	SYSTEM	(\$17,526.50)	
					28	Jan 3, 2022	SYSTEM	\$18,016.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjg overriding Payment Estimate Exception 10 on the current Payment Estimate.
					28	Jan 3, 2022	SYSTEM	(\$18,016.50)	
					29	Jan 18, 2022	SYSTEM	\$18,016.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user brownjg overriding Payment Estimate Exception 10 on the current Payment Estimate.
					29	Jan 18, 2022	SYSTEM	(\$18,016.50)	
					30	Feb 1, 2022	SYSTEM	\$18,016.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user brownjg overriding Payment Estimate Exception 10 on the current Payment Estimate.
					30	Feb 1, 2022	SYSTEM	(\$18,016.50)	
					31	Feb 16, 2022	SYSTEM	\$18,016.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brownjg overriding Payment Estimate Exception 9 on the current Payment Estimate.
					31	Feb 16, 2022	SYSTEM	(\$18,016.50)	
					32	Mar 2, 2022	SYSTEM	\$18,016.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjg overriding Payment Estimate Exception 9 on the current Payment Estimate.
					32	Mar 2, 2022	SYSTEM	(\$18,016.50)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0220 - Total			\$0.00	
J6S3049	0230	PAVED APPROACH, 7 IN.	Material		9	Mar 16, 2021	SYSTEM	\$4,751.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					9	Mar 16, 2021	SYSTEM	(\$4,751.20)	
					10	Apr 2, 2021	SYSTEM	\$40,975.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					10	Apr 2, 2021	SYSTEM	(\$40,975.20)	
					11	Apr 16, 2021	SYSTEM	\$76,288.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					11	Apr 16, 2021	SYSTEM	(\$76,288.00)	
					12	May 3, 2021	SYSTEM	\$104,779.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					12	May 3, 2021	SYSTEM	(\$104,779.20)	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0230	PAVED APPROACH, 7 IN.	Material		13	May 17, 2021	SYSTEM	\$104,779.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					13	May 17, 2021	SYSTEM	(\$104,779.20)	
					14	Jun 2, 2021	SYSTEM	\$141,107.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					14	Jun 2, 2021	SYSTEM	(\$141,107.20)	
					15	Jun 16, 2021	SYSTEM	\$193,835.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					15	Jun 16, 2021	SYSTEM	(\$193,835.20)	
					16	Jul 1, 2021	SYSTEM	\$204,907.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user dunnj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$204,907.20)	
					17	Jul 16, 2021	SYSTEM	\$198,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user dunnj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$198,700.00)	
					18	Aug 2, 2021	SYSTEM	\$221,916.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$221,916.00)	
					19	Aug 16, 2021	SYSTEM	\$228,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$228,940.00)	
					20	Sep 2, 2021	SYSTEM	\$239,836.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user dunnj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$239,836.00)	
					21	Sep 16, 2021	SYSTEM	\$277,244.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$277,244.00)	
					22	Oct 1, 2021	SYSTEM	\$277,244.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0068) due to user dunnj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					22	Oct 1, 2021	SYSTEM	(\$277,244.00)	
					23	Oct 18, 2021	SYSTEM	\$278,132.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					23	Oct 18, 2021	SYSTEM	(\$278,132.00)	
					24	Nov 3, 2021	SYSTEM	\$299,196.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					24	Nov 3, 2021	SYSTEM	(\$299,196.00)	
					25	Nov 17, 2021	SYSTEM	\$310,076.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brownjg overriding Payment Estimate Exception 12 on the current Payment Estimate.
					25	Nov 17, 2021	SYSTEM	(\$310,076.00)	
					26	Dec 2, 2021	SYSTEM	\$313,412.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3049	0230	PAVED APPROACH, 7 IN.	Material		26	Dec 2, 2021	SYSTEM	(\$313,412.00)					
					27	Dec 16, 2021	SYSTEM	\$319,108.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brownjg overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					27	Dec 16, 2021	SYSTEM	(\$319,108.00)					
					28	Jan 3, 2022	SYSTEM	\$319,108.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjg overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					28	Jan 3, 2022	SYSTEM	(\$319,108.00)					
					29	Jan 18, 2022	SYSTEM	\$319,108.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user brownjg overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					29	Jan 18, 2022	SYSTEM	(\$319,108.00)					
					30	Feb 1, 2022	SYSTEM	\$319,108.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user brownjg overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					30	Feb 1, 2022	SYSTEM	(\$319,108.00)					
					31	Feb 16, 2022	SYSTEM	\$319,108.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user brownjg overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					31	Feb 16, 2022	SYSTEM	(\$319,108.00)					
					32	Mar 2, 2022	SYSTEM	\$319,108.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjg overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					32	Mar 2, 2022	SYSTEM	(\$319,108.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
0230 - Total								\$0.00					
0240		PAVED APPROACH, 8 IN.	Material		16	Jul 1, 2021	SYSTEM	\$9,080.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.				
					16	Jul 1, 2021	SYSTEM	(\$9,080.40)					
					17	Jul 16, 2021	SYSTEM	\$9,080.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
					17	Jul 16, 2021	SYSTEM	(\$9,080.40)					
					18	Aug 2, 2021	SYSTEM	\$9,080.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
					18	Aug 2, 2021	SYSTEM	(\$9,080.40)					
					19	Aug 16, 2021	SYSTEM	\$9,080.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.				
					19	Aug 16, 2021	SYSTEM	(\$9,080.40)					
					20	Sep 2, 2021	SYSTEM	\$20,672.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
					20	Sep 2, 2021	SYSTEM	(\$20,672.40)					
					21	Sep 16, 2021	SYSTEM	\$29,038.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
					21	Sep 16, 2021	SYSTEM	(\$29,038.80)					
					22	Oct 1, 2021	SYSTEM	\$46,569.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user dunnj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0240	PAVED APPROACH, 8 IN.	Material		22	Oct 1, 2021	SYSTEM	(\$46,569.60)	
					23	Oct 18, 2021	SYSTEM	\$46,569.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					23	Oct 18, 2021	SYSTEM	(\$46,569.60)	
					24	Nov 3, 2021	SYSTEM	\$46,569.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					24	Nov 3, 2021	SYSTEM	(\$46,569.60)	
					25	Nov 17, 2021	SYSTEM	\$46,569.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brownjg overriding Payment Estimate Exception 14 on the current Payment Estimate.
					25	Nov 17, 2021	SYSTEM	(\$46,569.60)	
					26	Dec 2, 2021	SYSTEM	\$46,569.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					26	Dec 2, 2021	SYSTEM	(\$46,569.60)	
					27	Dec 16, 2021	SYSTEM	\$46,569.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 13 on the current Payment Estimate.
					27	Dec 16, 2021	SYSTEM	(\$46,569.60)	
					28	Jan 3, 2022	SYSTEM	\$46,569.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brownjg overriding Payment Estimate Exception 13 on the current Payment Estimate.
					28	Jan 3, 2022	SYSTEM	(\$46,569.60)	
					29	Jan 18, 2022	SYSTEM	\$46,569.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user brownjg overriding Payment Estimate Exception 13 on the current Payment Estimate.
					29	Jan 18, 2022	SYSTEM	(\$46,569.60)	
					30	Feb 1, 2022	SYSTEM	\$46,569.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 13 on the current Payment Estimate.
					30	Feb 1, 2022	SYSTEM	(\$46,569.60)	
					31	Feb 16, 2022	SYSTEM	\$46,569.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 12 on the current Payment Estimate.
					31	Feb 16, 2022	SYSTEM	(\$46,569.60)	
					32	Mar 2, 2022	SYSTEM	\$46,569.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brownjg overriding Payment Estimate Exception 11 on the current Payment Estimate.
					32	Mar 2, 2022	SYSTEM	(\$46,569.60)	
					- Total			\$0.00	
					Material - Total			\$0.00	
			Overrun	Overrun	16	Jul 1, 2021	SYSTEM	\$1,663.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 95 on the current Payment Estimate. Material Insufficiency Quantity 108.100; Overrun Quantity Balance 19.80.
					16	Jul 1, 2021	SYSTEM	(\$1,663.20)	
					17	Jul 16, 2021	SYSTEM	(\$1,663.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					17	Jul 16, 2021	SYSTEM	\$1,663.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 100 on the current Payment Estimate. Material Insufficiency Quantity 108.100; Overrun Quantity Balance 19.80.
					18	Aug 2, 2021	SYSTEM	(\$1,663.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0240	PAVED APPROACH, 8 IN.	Overrun	Overrun	18	Aug 2, 2021	SYSTEM	\$1,663.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 105 on the current Payment Estimate. Material Insufficiency Quantity 108.100; Overrun Quantity Balance 19.80.
					19	Aug 16, 2021	SYSTEM	(\$1,663.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					19	Aug 16, 2021	SYSTEM	\$1,663.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 104 on the current Payment Estimate. Material Insufficiency Quantity 108.100; Overrun Quantity Balance 19.80.
					20	Sep 2, 2021	SYSTEM	\$11,592.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 132 on the current Payment Estimate. Material Insufficiency Quantity 246.100; Overrun Quantity Balance 138.00.
					20	Sep 2, 2021	dunnj1	(\$11,592.00)	This adjustment offsets the system override of the overrun adjustment. This amount will be paid on a future change order.
					20	Sep 2, 2021	SYSTEM	(\$11,592.00)	
					21	Sep 16, 2021	SYSTEM	(\$11,592.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					21	Sep 16, 2021	dunnj1	(\$8,366.40)	This adjustment adds back the overrun adjustment that the system overrode. Money will be paid on a future change order
					21	Sep 16, 2021	SYSTEM	\$8,366.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 126 on the current Payment Estimate. Material Insufficiency Quantity 345.700; Overrun Quantity Balance 237.60.
					21	Sep 16, 2021	SYSTEM	\$11,592.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) overriding Payment Estimate Exception 126 on the current Payment Estimate. Material Insufficiency Quantity 345.700; Overrun Quantity Balance 237.60.
					21	Sep 16, 2021	SYSTEM	(\$8,366.40)	
					22	Oct 1, 2021	SYSTEM	(\$19,958.40)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					22	Oct 1, 2021	dunnj1	(\$17,530.80)	This adjustment adds back the overrun adjustment that the system overrode. Money will be paid on a future change order
					22	Oct 1, 2021	SYSTEM	\$17,530.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0043) overriding Payment Estimate Exception 82 on the current Payment Estimate. Material Insufficiency Quantity 554.400; Overrun Quantity Balance 446.30.
					22	Oct 1, 2021	SYSTEM	\$19,958.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0044) overriding Payment Estimate Exception 82 on the current Payment Estimate. Material Insufficiency Quantity 554.400; Overrun Quantity Balance 446.30.
					22	Oct 1, 2021	SYSTEM	(\$17,530.80)	
					23	Oct 18, 2021	SYSTEM	(\$37,489.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					23	Oct 18, 2021	SYSTEM	\$37,489.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 87 on the current Payment Estimate. Material Insufficiency Quantity 554.400; Overrun Quantity Balance 446.30.
					24	Nov 3, 2021	SYSTEM	(\$37,489.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					24	Nov 3, 2021	SYSTEM	\$37,489.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) overriding Payment Estimate Exception 39 on the current Payment Estimate. Material Insufficiency Quantity 554.400; Overrun Quantity Balance 446.30.
					25	Nov 17, 2021	SYSTEM	(\$37,489.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					25	Nov 17, 2021	SYSTEM	\$37,489.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) overriding Payment Estimate Exception 42 on the current Payment Estimate. Material Insufficiency Quantity 554.400; Overrun Quantity Balance 446.30.
					26	Dec 2, 2021	SYSTEM	(\$37,489.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					26	Dec 2, 2021	SYSTEM	\$37,489.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 40 on the current Payment Estimate. Material Insufficiency Quantity 554.400; Overrun Quantity Balance 446.30.
					27	Dec 16, 2021	SYSTEM	(\$37,489.20)	Averaged Price Adjustment from this item on all previous payment estimates



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0240	PAVED APPROACH, 8 IN.	Overrun	Overrun		2021			of '0.00000' is applied (if non-zero).
					27	Dec 16, 2021	SYSTEM	\$37,489.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 39 on the current Payment Estimate. Material Insufficiency Quantity 554.400; Overrun Quantity Balance 446.30.
					28	Jan 3, 2022	SYSTEM	(\$37,489.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					28	Jan 3, 2022	SYSTEM	\$37,489.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 49 on the current Payment Estimate. Material Insufficiency Quantity 554.400; Overrun Quantity Balance 446.30.
					29	Jan 18, 2022	SYSTEM	(\$37,489.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					29	Jan 18, 2022	SYSTEM	\$37,489.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) overriding Payment Estimate Exception 45 on the current Payment Estimate. Material Insufficiency Quantity 554.400; Overrun Quantity Balance 446.30.
					30	Feb 1, 2022	SYSTEM	(\$37,489.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					30	Feb 1, 2022	SYSTEM	\$37,489.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 47 on the current Payment Estimate. Material Insufficiency Quantity 554.400; Overrun Quantity Balance 446.30.
					31	Feb 16, 2022	SYSTEM	(\$37,489.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					31	Feb 16, 2022	SYSTEM	\$37,489.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 52 on the current Payment Estimate. Material Insufficiency Quantity 554.400; Overrun Quantity Balance 446.30.
					32	Mar 2, 2022	SYSTEM	(\$37,489.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					32	Mar 2, 2022	SYSTEM	\$37,489.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 37 on the current Payment Estimate. Material Insufficiency Quantity 554.400; Overrun Quantity Balance 446.30.
					33	Mar 17, 2022	SYSTEM	(\$37,489.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					33	Mar 17, 2022	SYSTEM	\$37,489.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user brownjg overriding Payment Estimate Exception 34 on the current Payment Estimate.
					34	Apr 4, 2022	SYSTEM	(\$37,489.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					34	Apr 4, 2022	dunnj1	\$37,489.20	This adjustment offsets the previous user entered adjustments for materials exceptions and item overruns. Now that all materials exceptions have been satisfied the system will handle the overrun adjustment.
					52	Jan 3, 2023	SYSTEM	\$37,489.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',84.00000 - 84.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					0240 - Total			\$0.00	
	0250	CONCRETE SIDEWALK, 4 IN.	Material		11	Apr 16, 2021	SYSTEM	\$70,763.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					11	Apr 16, 2021	SYSTEM	(\$70,763.76)	
					12	May 3, 2021	SYSTEM	\$88,081.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					12	May 3, 2021	SYSTEM	(\$88,081.92)	
					13	May 17, 2021	SYSTEM	\$113,803.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					13	May 17, 2021	SYSTEM	(\$113,803.92)	
					14	Jun 2, 2021	SYSTEM	\$127,563.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3049	0250	CONCRETE SIDEWALK, 4 IN.	Material		14	Jun 2, 2021	SYSTEM	(\$127,563.12)						
					15	Jun 16, 2021	SYSTEM	\$132,924.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					15	Jun 16, 2021	SYSTEM	(\$132,924.96)						
					16	Jul 1, 2021	SYSTEM	\$134,490.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user dunnj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					16	Jul 1, 2021	SYSTEM	(\$134,490.96)						
					17	Jul 16, 2021	SYSTEM	\$149,816.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user dunnj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					17	Jul 16, 2021	SYSTEM	(\$149,816.16)						
					18	Aug 2, 2021	SYSTEM	\$158,564.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					18	Aug 2, 2021	SYSTEM	(\$158,564.16)						
					19	Aug 16, 2021	SYSTEM	\$197,609.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					19	Aug 16, 2021	SYSTEM	(\$197,609.76)						
					20	Sep 2, 2021	SYSTEM	\$229,329.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user dunnj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					20	Sep 2, 2021	SYSTEM	(\$229,329.36)						
					21	Sep 16, 2021	SYSTEM	\$240,039.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					21	Sep 16, 2021	SYSTEM	(\$240,039.36)						
					22	Oct 1, 2021	SYSTEM	\$261,909.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0069) due to user dunnj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					22	Oct 1, 2021	SYSTEM	(\$261,909.36)						
					23	Oct 18, 2021	SYSTEM	\$280,100.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					23	Oct 18, 2021	SYSTEM	(\$280,100.16)						
					51	Dec 16, 2022	SYSTEM	\$421,821.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brownjg overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					51	Dec 16, 2022	SYSTEM	(\$421,821.36)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					Overrun			Overrun	53	Jan 17, 2023	SYSTEM	(\$2,774.16)		
									54	Feb 2, 2023	SYSTEM	(\$475.20)		
									57	Mar 16, 2023	SYSTEM	(\$26.64)		
									60	May 1, 2023	SYSTEM	\$3,276.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',36.00000 - 36.00000, 'is applied (if non-zero).	
			Overrun - Total								\$0.00			
			Overrun - Total								\$0.00			
			0250 - Total								\$0.00			



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0260	MISC. CONCRETE	Material		10	Apr 2, 2021	SYSTEM	\$300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					10	Apr 2, 2021	SYSTEM	(\$300.00)	
					11	Apr 16, 2021	SYSTEM	\$5,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					11	Apr 16, 2021	SYSTEM	(\$5,700.00)	
					12	May 3, 2021	SYSTEM	\$11,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					12	May 3, 2021	SYSTEM	(\$11,400.00)	
					13	May 17, 2021	SYSTEM	\$17,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					13	May 17, 2021	SYSTEM	(\$17,400.00)	
					14	Jun 2, 2021	SYSTEM	\$22,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					14	Jun 2, 2021	SYSTEM	(\$22,200.00)	
					15	Jun 16, 2021	SYSTEM	\$26,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					15	Jun 16, 2021	SYSTEM	(\$26,400.00)	
					16	Jul 1, 2021	SYSTEM	\$33,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$33,300.00)	
					17	Jul 16, 2021	SYSTEM	\$39,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$39,300.00)	
					18	Aug 2, 2021	SYSTEM	\$42,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$42,300.00)	
					19	Aug 16, 2021	SYSTEM	\$43,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$43,500.00)	
					20	Sep 2, 2021	SYSTEM	\$47,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$47,400.00)	
					21	Sep 16, 2021	SYSTEM	\$50,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$50,100.00)	
					22	Oct 1, 2021	SYSTEM	\$54,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user dunnj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					22	Oct 1, 2021	SYSTEM	(\$54,300.00)	
					23	Oct 18, 2021	SYSTEM	\$63,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0260	MISC. CONCRETE	Material		23	Oct 18, 2021	SYSTEM	(\$63,900.00)	
				- Total				\$0.00	
				Material - Total				\$0.00	
				0260 - Total				\$0.00	
J6S3049	0270	MISC. CONCRETE	Material		13	May 17, 2021	SYSTEM	\$14,812.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					13	May 17, 2021	SYSTEM	(\$14,812.00)	
					14	Jun 2, 2021	SYSTEM	\$19,596.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					14	Jun 2, 2021	SYSTEM	(\$19,596.00)	
					15	Jun 16, 2021	SYSTEM	\$19,596.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					15	Jun 16, 2021	SYSTEM	(\$19,596.00)	
					16	Jul 1, 2021	SYSTEM	\$54,809.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$54,809.00)	
					17	Jul 16, 2021	SYSTEM	\$76,691.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$76,691.20)	
					18	Aug 2, 2021	SYSTEM	\$76,691.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$76,691.20)	
					19	Aug 16, 2021	SYSTEM	\$76,691.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$76,691.20)	
					20	Sep 2, 2021	SYSTEM	\$76,691.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$76,691.20)	
					21	Sep 16, 2021	SYSTEM	\$76,691.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$76,691.20)	
					22	Oct 1, 2021	SYSTEM	\$76,691.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user dunnj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					22	Oct 1, 2021	SYSTEM	(\$76,691.20)	
					23	Oct 18, 2021	SYSTEM	\$76,691.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					23	Oct 18, 2021	SYSTEM	(\$76,691.20)	
					24	Nov 3, 2021	SYSTEM	\$76,691.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					24	Nov 3, 2021	SYSTEM	(\$76,691.20)	
					25	Nov 17, 2021	SYSTEM	\$76,691.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brownjg overriding Payment Estimate Exception 16 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0270	MISC. CONCRETE	Material		25	Nov 17, 2021	SYSTEM	(\$76,691.20)	
					26	Dec 2, 2021	SYSTEM	\$76,691.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					26	Dec 2, 2021	SYSTEM	(\$76,691.20)	
					27	Dec 16, 2021	SYSTEM	\$76,691.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjg overriding Payment Estimate Exception 15 on the current Payment Estimate.
					27	Dec 16, 2021	SYSTEM	(\$76,691.20)	
					28	Jan 3, 2022	SYSTEM	\$76,691.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brownjg overriding Payment Estimate Exception 15 on the current Payment Estimate.
					28	Jan 3, 2022	SYSTEM	(\$76,691.20)	
					29	Jan 18, 2022	SYSTEM	\$76,691.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user brownjg overriding Payment Estimate Exception 15 on the current Payment Estimate.
					29	Jan 18, 2022	SYSTEM	(\$76,691.20)	
					30	Feb 1, 2022	SYSTEM	\$76,691.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brownjg overriding Payment Estimate Exception 15 on the current Payment Estimate.
					30	Feb 1, 2022	SYSTEM	(\$76,691.20)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0270 - Total			\$0.00	
	0280	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		14	Jun 2, 2021	SYSTEM	\$420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					14	Jun 2, 2021	SYSTEM	(\$420.00)	
					15	Jun 16, 2021	SYSTEM	\$420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					15	Jun 16, 2021	SYSTEM	(\$420.00)	
					16	Jul 1, 2021	SYSTEM	\$420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user dunnj1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$420.00)	
					17	Jul 16, 2021	SYSTEM	\$420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user dunnj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$420.00)	
					18	Aug 2, 2021	SYSTEM	\$924.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$924.00)	
					19	Aug 16, 2021	SYSTEM	\$924.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$924.00)	
					20	Sep 2, 2021	SYSTEM	\$924.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user dunnj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$924.00)	
					21	Sep 16, 2021	SYSTEM	\$924.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3049	0280	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		21	Sep 16, 2021	SYSTEM	(\$924.00)						
					22	Oct 1, 2021	SYSTEM	\$924.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0070) due to user dunnj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.					
					22	Oct 1, 2021	SYSTEM	(\$924.00)						
					23	Oct 18, 2021	SYSTEM	\$924.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user dunnj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					23	Oct 18, 2021	SYSTEM	(\$924.00)						
					24	Nov 3, 2021	SYSTEM	\$924.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					24	Nov 3, 2021	SYSTEM	(\$924.00)						
					25	Nov 17, 2021	SYSTEM	\$924.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brownjg overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					25	Nov 17, 2021	SYSTEM	(\$924.00)						
					26	Dec 2, 2021	SYSTEM	\$924.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					26	Dec 2, 2021	SYSTEM	(\$924.00)						
					27	Dec 16, 2021	SYSTEM	\$924.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brownjg overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					27	Dec 16, 2021	SYSTEM	(\$924.00)						
					28	Jan 3, 2022	SYSTEM	\$924.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brownjg overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					28	Jan 3, 2022	SYSTEM	(\$924.00)						
					29	Jan 18, 2022	SYSTEM	\$924.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user brownjg overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					29	Jan 18, 2022	SYSTEM	(\$924.00)						
					30	Feb 1, 2022	SYSTEM	\$924.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user brownjg overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					30	Feb 1, 2022	SYSTEM	(\$924.00)						
					31	Feb 16, 2022	SYSTEM	\$924.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user brownjg overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					31	Feb 16, 2022	SYSTEM	(\$924.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0280 - Total								\$0.00	
					0290	CURB AND GUTTER TYPE B	Material		14	Jun 2, 2021	SYSTEM	\$1,612.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.	
									14	Jun 2, 2021	SYSTEM	(\$1,612.00)		
									15	Jun 16, 2021	SYSTEM	\$4,776.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.	
									15	Jun 16, 2021	SYSTEM	(\$4,776.20)		
									16	Jul 1, 2021	SYSTEM	\$4,776.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user dunnj1 overriding Payment Estimate Exception 50 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0290	CURB AND GUTTER TYPE B	Material		16	Jul 1, 2021	SYSTEM	(\$4,776.20)	
					17	Jul 16, 2021	SYSTEM	\$4,776.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user dunnj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$4,776.20)	
					18	Aug 2, 2021	SYSTEM	\$4,776.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$4,776.20)	
					19	Aug 16, 2021	SYSTEM	\$4,776.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$4,776.20)	
					20	Sep 2, 2021	SYSTEM	\$4,776.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user dunnj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$4,776.20)	
					21	Sep 16, 2021	SYSTEM	\$4,776.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$4,776.20)	
					22	Oct 1, 2021	SYSTEM	\$4,776.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0071) due to user dunnj1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
					22	Oct 1, 2021	SYSTEM	(\$4,776.20)	
					23	Oct 18, 2021	SYSTEM	\$4,776.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user dunnj1 overriding Payment Estimate Exception 51 on the current Payment Estimate.
					23	Oct 18, 2021	SYSTEM	(\$4,776.20)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0290 - Total			\$0.00	
0300	ROCK LINING	Material			13	May 17, 2021	SYSTEM	\$711.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					13	May 17, 2021	SYSTEM	(\$711.00)	
					17	Jul 16, 2021	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user dunnj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$700.00)	
					18	Aug 2, 2021	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$700.00)	
					19	Aug 16, 2021	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 51 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$700.00)	
					20	Sep 2, 2021	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user dunnj1 overriding Payment Estimate Exception 60 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$700.00)	
					21	Sep 16, 2021	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 56 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0300	ROCK LINING	Material		21	Sep 16, 2021	SYSTEM	(\$700.00)	
					22	Oct 1, 2021	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0072) due to user dunnj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
					22	Oct 1, 2021	SYSTEM	(\$700.00)	
					23	Oct 18, 2021	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user dunnj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
					23	Oct 18, 2021	SYSTEM	(\$700.00)	
					24	Nov 3, 2021	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					24	Nov 3, 2021	SYSTEM	(\$700.00)	
					25	Nov 17, 2021	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brownjg overriding Payment Estimate Exception 22 on the current Payment Estimate.
					25	Nov 17, 2021	SYSTEM	(\$700.00)	
					26	Dec 2, 2021	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					26	Dec 2, 2021	SYSTEM	(\$700.00)	
					27	Dec 16, 2021	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brownjg overriding Payment Estimate Exception 21 on the current Payment Estimate.
					27	Dec 16, 2021	SYSTEM	(\$700.00)	
					28	Jan 3, 2022	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brownjg overriding Payment Estimate Exception 21 on the current Payment Estimate.
					28	Jan 3, 2022	SYSTEM	(\$700.00)	
					29	Jan 18, 2022	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user brownjg overriding Payment Estimate Exception 21 on the current Payment Estimate.
					29	Jan 18, 2022	SYSTEM	(\$700.00)	
					30	Feb 1, 2022	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user brownjg overriding Payment Estimate Exception 21 on the current Payment Estimate.
					30	Feb 1, 2022	SYSTEM	(\$700.00)	
					31	Feb 16, 2022	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user brownjg overriding Payment Estimate Exception 19 on the current Payment Estimate.
					31	Feb 16, 2022	SYSTEM	(\$700.00)	
					32	Mar 2, 2022	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brownjg overriding Payment Estimate Exception 16 on the current Payment Estimate.
					32	Mar 2, 2022	SYSTEM	(\$700.00)	
					33	Mar 17, 2022	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjg overriding Payment Estimate Exception 14 on the current Payment Estimate.
					33	Mar 17, 2022	SYSTEM	(\$700.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0300 - Total			\$0.00	
	0310	MISC. PAVED DRAINAGE	Material		9	Mar 16, 2021	SYSTEM	\$14,245.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3049	0310	MISC. PAVED DRAINAGE	Material		9	Mar 16, 2021	SYSTEM	(\$14,245.00)						
					10	Apr 2, 2021	SYSTEM	\$76,307.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					10	Apr 2, 2021	SYSTEM	(\$76,307.00)						
					11	Apr 16, 2021	SYSTEM	\$87,177.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					11	Apr 16, 2021	SYSTEM	(\$87,177.20)						
					12	May 3, 2021	SYSTEM	\$89,557.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					12	May 3, 2021	SYSTEM	(\$89,557.60)						
					13	May 17, 2021	SYSTEM	\$109,045.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					13	May 17, 2021	SYSTEM	(\$109,045.20)						
					14	Jun 2, 2021	SYSTEM	\$114,360.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.					
					14	Jun 2, 2021	SYSTEM	(\$114,360.40)						
					15	Jun 16, 2021	SYSTEM	\$144,449.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.					
					15	Jun 16, 2021	SYSTEM	(\$144,449.80)						
					16	Jul 1, 2021	SYSTEM	\$150,235.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.					
					16	Jul 1, 2021	SYSTEM	(\$150,235.80)						
					17	Jul 16, 2021	SYSTEM	\$170,216.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.					
					17	Jul 16, 2021	SYSTEM	(\$170,216.20)						
					18	Aug 2, 2021	SYSTEM	\$188,784.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.					
					18	Aug 2, 2021	SYSTEM	(\$188,784.20)						
					19	Aug 16, 2021	SYSTEM	\$204,888.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.					
					19	Aug 16, 2021	SYSTEM	(\$204,888.20)						
					20	Sep 2, 2021	SYSTEM	\$248,534.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.					
					20	Sep 2, 2021	SYSTEM	(\$248,534.00)						
					21	Sep 16, 2021	SYSTEM	\$204,139.61	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.					
					21	Sep 16, 2021	SYSTEM	(\$204,139.61)						
					48	Nov 2, 2022	SYSTEM	\$393,023.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					48	Nov 2, 2022	SYSTEM	(\$393,023.40)						
					- Total								\$0.00	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0310	MISC. PAVED DRAINAGE	Material - Total					\$0.00	
	0310 - Total							\$0.00	
	0350	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		13	May 17, 2021	SYSTEM	\$12,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					13	May 17, 2021	SYSTEM	(\$12,175.00)	
					14	Jun 2, 2021	SYSTEM	\$12,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					14	Jun 2, 2021	SYSTEM	(\$12,175.00)	
					15	Jun 16, 2021	SYSTEM	\$12,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					15	Jun 16, 2021	SYSTEM	(\$12,175.00)	
					16	Jul 1, 2021	SYSTEM	\$23,162.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user dunnj1 overriding Payment Estimate Exception 54 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$23,162.50)	
					17	Jul 16, 2021	SYSTEM	\$37,012.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user dunnj1 overriding Payment Estimate Exception 54 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$37,012.50)	
					18	Aug 2, 2021	SYSTEM	\$37,012.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 54 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$37,012.50)	
					19	Aug 16, 2021	SYSTEM	\$56,137.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$56,137.50)	
					20	Sep 2, 2021	SYSTEM	\$66,837.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user dunnj1 overriding Payment Estimate Exception 62 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$66,837.50)	
					21	Sep 16, 2021	SYSTEM	\$69,312.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 58 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$69,312.50)	
					22	Oct 1, 2021	SYSTEM	\$80,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0073) due to user dunnj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
					22	Oct 1, 2021	SYSTEM	(\$80,700.00)	
					23	Oct 18, 2021	SYSTEM	\$80,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user dunnj1 overriding Payment Estimate Exception 54 on the current Payment Estimate.
					23	Oct 18, 2021	SYSTEM	(\$80,700.00)	
					24	Nov 3, 2021	SYSTEM	\$80,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					24	Nov 3, 2021	SYSTEM	(\$80,700.00)	
					25	Nov 17, 2021	SYSTEM	\$80,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brownjg overriding Payment Estimate Exception 23 on the current Payment Estimate.
					25	Nov 17, 2021	SYSTEM	(\$80,700.00)	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0350	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		26	Dec 2, 2021	SYSTEM	\$80,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					26	Dec 2, 2021	SYSTEM	(\$80,700.00)	
					27	Dec 16, 2021	SYSTEM	\$92,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brownjg overriding Payment Estimate Exception 22 on the current Payment Estimate.
					27	Dec 16, 2021	SYSTEM	(\$92,975.00)	
					28	Jan 3, 2022	SYSTEM	\$118,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brownjg overriding Payment Estimate Exception 22 on the current Payment Estimate.
					28	Jan 3, 2022	SYSTEM	(\$118,750.00)	
					29	Jan 18, 2022	SYSTEM	\$118,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user brownjg overriding Payment Estimate Exception 22 on the current Payment Estimate.
					29	Jan 18, 2022	SYSTEM	(\$118,750.00)	
					30	Feb 1, 2022	SYSTEM	\$118,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user brownjg overriding Payment Estimate Exception 22 on the current Payment Estimate.
					30	Feb 1, 2022	SYSTEM	(\$118,750.00)	
					39	Jun 16, 2022	SYSTEM	\$124,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brownjg overriding Payment Estimate Exception 2 on the current Payment Estimate.
					39	Jun 16, 2022	SYSTEM	(\$124,700.00)	
					40	Jul 1, 2022	SYSTEM	\$125,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 2 on the current Payment Estimate.
					40	Jul 1, 2022	SYSTEM	(\$125,950.00)	
					41	Jul 18, 2022	SYSTEM	\$125,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					41	Jul 18, 2022	SYSTEM	(\$125,950.00)	
					42	Aug 2, 2022	SYSTEM	\$125,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					42	Aug 2, 2022	SYSTEM	(\$125,950.00)	
					43	Aug 16, 2022	SYSTEM	\$125,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 2 on the current Payment Estimate.
					43	Aug 16, 2022	SYSTEM	(\$125,950.00)	
					44	Sep 1, 2022	SYSTEM	\$125,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjg overriding Payment Estimate Exception 2 on the current Payment Estimate.
					44	Sep 1, 2022	SYSTEM	(\$125,950.00)	
					45	Sep 16, 2022	SYSTEM	\$126,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjg overriding Payment Estimate Exception 3 on the current Payment Estimate.
					45	Sep 16, 2022	SYSTEM	(\$126,175.00)	
					46	Oct 3, 2022	SYSTEM	\$126,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					46	Oct 3, 2022	SYSTEM	(\$126,175.00)	
					47	Oct 18, 2022	SYSTEM	\$126,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 3 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0350	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		47	Oct 18, 2022	SYSTEM	(\$126,175.00)	
					48	Nov 2, 2022	SYSTEM	\$130,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					48	Nov 2, 2022	SYSTEM	(\$130,875.00)	
					49	Nov 15, 2022	SYSTEM	\$130,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					49	Nov 15, 2022	SYSTEM	(\$130,875.00)	
					50	Dec 2, 2022	SYSTEM	\$140,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					50	Dec 2, 2022	SYSTEM	(\$140,775.00)	
					51	Dec 16, 2022	SYSTEM	\$154,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brownjg overriding Payment Estimate Exception 5 on the current Payment Estimate.
					51	Dec 16, 2022	SYSTEM	(\$154,475.00)	
					52	Jan 3, 2023	SYSTEM	\$163,737.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.
					52	Jan 3, 2023	SYSTEM	(\$163,737.50)	
					53	Jan 17, 2023	SYSTEM	\$166,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					53	Jan 17, 2023	SYSTEM	(\$166,175.00)	
					54	Feb 2, 2023	SYSTEM	\$169,312.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brownjg overriding Payment Estimate Exception 3 on the current Payment Estimate.
					54	Feb 2, 2023	SYSTEM	(\$169,312.50)	
					55	Feb 16, 2023	SYSTEM	\$169,312.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjg overriding Payment Estimate Exception 3 on the current Payment Estimate.
					55	Feb 16, 2023	SYSTEM	(\$169,312.50)	
					56	Mar 2, 2023	SYSTEM	\$169,312.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					56	Mar 2, 2023	SYSTEM	(\$169,312.50)	
					57	Mar 16, 2023	SYSTEM	\$169,312.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					57	Mar 16, 2023	SYSTEM	(\$169,312.50)	
					58	Apr 3, 2023	SYSTEM	\$169,312.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					58	Apr 3, 2023	SYSTEM	(\$169,312.50)	
					59	Apr 17, 2023	SYSTEM	\$169,312.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					59	Apr 17, 2023	SYSTEM	(\$169,312.50)	
					60	May 1, 2023	SYSTEM	\$169,312.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					60	May 1, 2023	SYSTEM	(\$169,312.50)	
					61	May 16, 2023	SYSTEM	\$169,312.50	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0350	FURN & PLACE CONC MATL FOR FULL DEPTH	Material			2023			Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					61	May 16, 2023	SYSTEM	(\$169,312.50)	
					62	Jun 2, 2023	SYSTEM	\$169,312.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					62	Jun 2, 2023	SYSTEM	(\$169,312.50)	
					63	Jun 19, 2023	SYSTEM	\$169,312.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					63	Jun 19, 2023	SYSTEM	(\$169,312.50)	
					64	Jun 30, 2023	SYSTEM	\$169,312.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					64	Jun 30, 2023	SYSTEM	(\$169,312.50)	
					65	Aug 3, 2023	SYSTEM	\$169,312.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					65	Aug 3, 2023	SYSTEM	(\$169,312.50)	
					66	Sep 5, 2023	SYSTEM	\$170,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					66	Sep 5, 2023	SYSTEM	(\$170,125.00)	
					67	Sep 18, 2023	SYSTEM	\$170,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					67	Sep 18, 2023	SYSTEM	(\$170,125.00)	
					68	Nov 2, 2023	SYSTEM	\$170,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					68	Nov 2, 2023	SYSTEM	(\$170,125.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0350 - Total			\$0.00	
	0360	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM)	Material		13	May 17, 2021	SYSTEM	\$0.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					13	May 17, 2021	SYSTEM	(\$0.97)	
					14	Jun 2, 2021	SYSTEM	\$0.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user dunnj1 overriding Payment Estimate Exception 51 on the current Payment Estimate.
					14	Jun 2, 2021	SYSTEM	(\$0.97)	
					15	Jun 16, 2021	SYSTEM	\$0.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 51 on the current Payment Estimate.
					15	Jun 16, 2021	SYSTEM	(\$0.97)	
					16	Jul 1, 2021	SYSTEM	\$1.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user dunnj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$1.87)	
					17	Jul 16, 2021	SYSTEM	\$2.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user dunnj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$2.98)	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0360	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM)	Material		18	Aug 2, 2021	SYSTEM	\$2.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$2.98)	
					19	Aug 16, 2021	SYSTEM	\$4.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 56 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$4.51)	
					20	Sep 2, 2021	SYSTEM	\$5.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user dunnj1 overriding Payment Estimate Exception 65 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$5.36)	
					21	Sep 16, 2021	SYSTEM	\$5.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user dunnj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$5.56)	
					22	Oct 1, 2021	SYSTEM	\$6.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0074) due to user dunnj1 overriding Payment Estimate Exception 56 on the current Payment Estimate.
					22	Oct 1, 2021	SYSTEM	(\$6.47)	
					23	Oct 18, 2021	SYSTEM	\$6.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user dunnj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.
					23	Oct 18, 2021	SYSTEM	(\$6.47)	
					24	Nov 3, 2021	SYSTEM	\$6.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					24	Nov 3, 2021	SYSTEM	(\$6.47)	
					25	Nov 17, 2021	SYSTEM	\$6.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brownjg overriding Payment Estimate Exception 24 on the current Payment Estimate.
					25	Nov 17, 2021	SYSTEM	(\$6.47)	
					26	Dec 2, 2021	SYSTEM	\$6.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					26	Dec 2, 2021	SYSTEM	(\$6.47)	
					27	Dec 16, 2021	SYSTEM	\$7.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user brownjg overriding Payment Estimate Exception 23 on the current Payment Estimate.
					27	Dec 16, 2021	SYSTEM	(\$7.46)	
					28	Jan 3, 2022	SYSTEM	\$9.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brownjg overriding Payment Estimate Exception 23 on the current Payment Estimate.
					28	Jan 3, 2022	SYSTEM	(\$9.52)	
					29	Jan 18, 2022	SYSTEM	\$9.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user brownjg overriding Payment Estimate Exception 23 on the current Payment Estimate.
					29	Jan 18, 2022	SYSTEM	(\$9.52)	
					30	Feb 1, 2022	SYSTEM	\$9.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user brownjg overriding Payment Estimate Exception 23 on the current Payment Estimate.
					30	Feb 1, 2022	SYSTEM	(\$9.52)	
					31	Feb 16, 2022	SYSTEM	\$9.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user brownjg overriding Payment Estimate Exception 20 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0360	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM	Material		31	Feb 16, 2022	SYSTEM	(\$9.52)	
					32	Mar 2, 2022	SYSTEM	\$9.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brownjg overriding Payment Estimate Exception 17 on the current Payment Estimate.
					32	Mar 2, 2022	SYSTEM	(\$9.52)	
					33	Mar 17, 2022	SYSTEM	\$9.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjg overriding Payment Estimate Exception 15 on the current Payment Estimate.
					33	Mar 17, 2022	SYSTEM	(\$9.52)	
					34	Apr 4, 2022	SYSTEM	\$9.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					34	Apr 4, 2022	SYSTEM	(\$9.52)	
					35	Apr 18, 2022	SYSTEM	\$9.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjg overriding Payment Estimate Exception 3 on the current Payment Estimate.
					35	Apr 18, 2022	SYSTEM	(\$9.52)	
					36	May 3, 2022	SYSTEM	\$9.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjg overriding Payment Estimate Exception 3 on the current Payment Estimate.
					36	May 3, 2022	SYSTEM	(\$9.52)	
					37	May 17, 2022	SYSTEM	\$9.59	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.
					37	May 17, 2022	SYSTEM	(\$9.59)	
					38	Jun 2, 2022	SYSTEM	\$9.59	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.
					38	Jun 2, 2022	SYSTEM	(\$9.59)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0360 - Total			\$0.00	
	0370	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH	Material		13	May 17, 2021	SYSTEM	\$292.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					13	May 17, 2021	SYSTEM	(\$292.20)	
					14	Jun 2, 2021	SYSTEM	\$292.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user dunnj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
					14	Jun 2, 2021	SYSTEM	(\$292.20)	
					15	Jun 16, 2021	SYSTEM	\$292.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
					15	Jun 16, 2021	SYSTEM	(\$292.20)	
					16	Jul 1, 2021	SYSTEM	\$561.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user dunnj1 overriding Payment Estimate Exception 58 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$561.30)	
					17	Jul 16, 2021	SYSTEM	\$893.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user dunnj1 overriding Payment Estimate Exception 58 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$893.70)	
					18	Aug 2, 2021	SYSTEM	\$893.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user dunnj1 overriding Payment Estimate Exception 58 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0370	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH	Material		18	Aug 2, 2021	SYSTEM	(\$893.70)	
					19	Aug 16, 2021	SYSTEM	\$1,352.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user dunnj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$1,352.70)	
					20	Sep 2, 2021	SYSTEM	\$1,609.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user dunnj1 overriding Payment Estimate Exception 66 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$1,609.50)	
					21	Sep 16, 2021	SYSTEM	\$1,668.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user dunnj1 overriding Payment Estimate Exception 62 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$1,668.90)	
					22	Oct 1, 2021	SYSTEM	\$1,942.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0075) due to user dunnj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.
					22	Oct 1, 2021	SYSTEM	(\$1,942.20)	
					23	Oct 18, 2021	SYSTEM	\$1,942.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user dunnj1 overriding Payment Estimate Exception 58 on the current Payment Estimate.
					23	Oct 18, 2021	SYSTEM	(\$1,942.20)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0370 - Total			\$0.00	
	0390	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		13	May 17, 2021	SYSTEM	\$45.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					13	May 17, 2021	SYSTEM	(\$45.00)	
					14	Jun 2, 2021	SYSTEM	\$45.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user dunnj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
					14	Jun 2, 2021	SYSTEM	(\$45.00)	
					15	Jun 16, 2021	SYSTEM	\$45.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
					15	Jun 16, 2021	SYSTEM	(\$45.00)	
					16	Jul 1, 2021	SYSTEM	\$45.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user dunnj1 overriding Payment Estimate Exception 59 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$45.00)	
					17	Jul 16, 2021	SYSTEM	\$60.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user dunnj1 overriding Payment Estimate Exception 59 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$60.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0390 - Total			\$0.00	
	0400	CURVED VANE GRTE AND FRAME(2 FT. X 2 FT)	Material		8	Mar 2, 2021	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					8	Mar 2, 2021	SYSTEM	(\$5,000.00)	
					9	Mar 16, 2021	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3049	0400	CURVED VANE GRTE AND FRAME(2 FT. X 2 FT)	Material		9	Mar 16, 2021	SYSTEM	(\$6,000.00)			
					10	Apr 2, 2021	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.		
					10	Apr 2, 2021	SYSTEM	(\$6,000.00)			
					11	Apr 16, 2021	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.		
					11	Apr 16, 2021	SYSTEM	(\$6,000.00)			
					12	May 3, 2021	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.		
					12	May 3, 2021	SYSTEM	(\$6,000.00)			
					13	May 17, 2021	SYSTEM	\$19,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.		
					13	May 17, 2021	SYSTEM	(\$19,000.00)			
					- Total			\$0.00			
			Material - Total			\$0.00					
			Overrun	Overrun	54	Feb 2, 2023	SYSTEM	(\$1,000.00)			
					57	Mar 16, 2023	SYSTEM	\$1,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1000.00000 - 1000.00000, 'is applied (if non-zero).		
				Overrun - Total			\$0.00				
				Overrun - Total			\$0.00				
			0400 - Total			\$0.00					
			0410	CURVED VANE GRATE AND FRAME(4 FT. X 2 FT	Overrun	Overrun	54	Feb 2, 2023	SYSTEM	(\$1,350.00)	
							57	Mar 16, 2023	SYSTEM	(\$1,350.00)	
							60	May 1, 2023	SYSTEM	\$2,700.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1350.00000 - 1350.00000, 'is applied (if non-zero).
							Overrun - Total			\$0.00	
	Overrun - Total						\$0.00				
	0410 - Total			\$0.00							
	0460	MISC.	Material		12	May 3, 2021	SYSTEM	\$50,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dunnj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.		
					12	May 3, 2021	SYSTEM	(\$50,000.00)			
					13	May 17, 2021	SYSTEM	\$50,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.		
					13	May 17, 2021	SYSTEM	(\$50,000.00)			
					- Total			\$0.00			
					Material - Total			\$0.00			
					0460 - Total			\$0.00			
	0520	MISC.	Overrun	Overrun	54	Feb 2, 2023	SYSTEM	(\$600.00)			
					60	May 1, 2023	SYSTEM	\$600.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',600.00000 - 600.00000, 'is applied (if non-zero).		
					Overrun - Total			\$0.00			
					Overrun - Total			\$0.00			
	0520 - Total			\$0.00							



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3049	0530	PAVEMENT EDGE TREATMENT	Material		57	Mar 16, 2023	SYSTEM	\$274.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					57	Mar 16, 2023	SYSTEM	(\$274.97)						
					58	Apr 3, 2023	SYSTEM	\$274.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					58	Apr 3, 2023	SYSTEM	(\$274.97)						
					59	Apr 17, 2023	SYSTEM	\$274.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					59	Apr 17, 2023	SYSTEM	(\$274.97)						
					60	May 1, 2023	SYSTEM	\$274.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					60	May 1, 2023	SYSTEM	(\$274.97)						
					61	May 16, 2023	SYSTEM	\$274.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					61	May 16, 2023	SYSTEM	(\$274.97)						
					62	Jun 2, 2023	SYSTEM	\$274.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					62	Jun 2, 2023	SYSTEM	(\$274.97)						
					63	Jun 19, 2023	SYSTEM	\$274.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					63	Jun 19, 2023	SYSTEM	(\$274.97)						
					64	Jun 30, 2023	SYSTEM	\$274.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					64	Jun 30, 2023	SYSTEM	(\$274.97)						
					65	Aug 3, 2023	SYSTEM	\$274.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					65	Aug 3, 2023	SYSTEM	(\$274.97)						
					66	Sep 5, 2023	SYSTEM	\$274.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					66	Sep 5, 2023	SYSTEM	(\$274.97)						
					67	Sep 18, 2023	SYSTEM	\$274.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					67	Sep 18, 2023	SYSTEM	(\$274.97)						
					68	Nov 2, 2023	SYSTEM	\$274.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					68	Nov 2, 2023	SYSTEM	(\$274.97)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0530 - Total								\$0.00	
					0570	PREF THERMO PAVMT MARKING, 12 IN WHITE	Construction Stockpile		43	Aug 16, 2022	SYSTEM	(\$409.11)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				45					Sep 16, 2022	SYSTEM	(\$175.34)	Payment Estimate Item Adjustment generated Stockpile Transaction		



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0570	PREF THERMO PAVMT MARKING, 12 IN WHITE	Construction Stockpile		56	Mar 2, 2023	SYSTEM	(\$677.27)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$1,261.72)	
			Construction Stockpile - Total					(\$1,261.72)	
			Construction Stockpile STMI		33	Mar 17, 2022	SYSTEM	\$1,261.72	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$1,261.72	
			Construction Stockpile STMI - Total					\$1,261.72	
			Material		43	Aug 16, 2022	SYSTEM	\$1,428.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 4 on the current Payment Estimate.
					43	Aug 16, 2022	SYSTEM	(\$1,428.00)	
					44	Sep 1, 2022	SYSTEM	\$1,428.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 4 on the current Payment Estimate.
					44	Sep 1, 2022	SYSTEM	(\$1,428.00)	
					45	Sep 16, 2022	SYSTEM	\$2,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 5 on the current Payment Estimate.
					45	Sep 16, 2022	SYSTEM	(\$2,040.00)	
					46	Oct 3, 2022	SYSTEM	\$2,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					46	Oct 3, 2022	SYSTEM	(\$2,040.00)	
					47	Oct 18, 2022	SYSTEM	\$2,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjg overriding Payment Estimate Exception 5 on the current Payment Estimate.
					47	Oct 18, 2022	SYSTEM	(\$2,040.00)	
					48	Nov 2, 2022	SYSTEM	\$2,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					48	Nov 2, 2022	SYSTEM	(\$2,040.00)	
					49	Nov 15, 2022	SYSTEM	\$2,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					49	Nov 15, 2022	SYSTEM	(\$2,040.00)	
					50	Dec 2, 2022	SYSTEM	\$2,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					50	Dec 2, 2022	SYSTEM	(\$2,040.00)	
					51	Dec 16, 2022	SYSTEM	(\$2,040.00)	
					52	Jan 3, 2023	SYSTEM	\$2,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brownjg overriding Payment Estimate Exception 3 on the current Payment Estimate.
					52	Jan 3, 2023	SYSTEM	(\$2,040.00)	
					53	Jan 17, 2023	SYSTEM	\$2,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					53	Jan 17, 2023	SYSTEM	(\$2,040.00)	
					54	Feb 2, 2023	SYSTEM	\$2,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brownjg overriding Payment Estimate Exception 5 on the current Payment Estimate.
					54	Feb 2, 2023	SYSTEM	(\$2,040.00)	
					55	Feb 16, 2023	SYSTEM	\$2,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjg overriding Payment



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0570	PREF THERMO PAVMT MARKING, 12 IN WHITE	Material						Estimate Exception 5 on the current Payment Estimate.
					55	Feb 16, 2023	SYSTEM	(\$2,040.00)	
					56	Mar 2, 2023	SYSTEM	\$2,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					56	Mar 2, 2023	SYSTEM	(\$2,040.00)	
					57	Mar 16, 2023	SYSTEM	\$2,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					57	Mar 16, 2023	SYSTEM	(\$2,040.00)	
					58	Apr 3, 2023	SYSTEM	\$2,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					58	Apr 3, 2023	SYSTEM	(\$2,040.00)	
					59	Apr 17, 2023	SYSTEM	\$2,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					59	Apr 17, 2023	SYSTEM	(\$2,040.00)	
					60	May 1, 2023	SYSTEM	\$2,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					60	May 1, 2023	SYSTEM	(\$2,040.00)	
					61	May 16, 2023	SYSTEM	\$4,404.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					61	May 16, 2023	SYSTEM	(\$4,404.00)	
					62	Jun 2, 2023	SYSTEM	\$4,404.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					62	Jun 2, 2023	SYSTEM	(\$4,404.00)	
					63	Jun 19, 2023	SYSTEM	\$4,404.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					63	Jun 19, 2023	SYSTEM	(\$4,404.00)	
					64	Jun 30, 2023	SYSTEM	\$4,404.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					64	Jun 30, 2023	SYSTEM	(\$4,404.00)	
					65	Aug 3, 2023	SYSTEM	\$4,404.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					65	Aug 3, 2023	SYSTEM	(\$4,404.00)	
					66	Sep 5, 2023	SYSTEM	\$4,404.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					66	Sep 5, 2023	SYSTEM	(\$4,404.00)	
					67	Sep 18, 2023	SYSTEM	\$4,404.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					67	Sep 18, 2023	SYSTEM	(\$4,404.00)	
					68	Nov 2, 2023	SYSTEM	\$4,404.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					68	Nov 2, 2023	SYSTEM	(\$4,404.00)	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0570	PREF THERMO PAVMT MARKING, 12 IN WHITE	Material	- Total				(\$2,040.00)	
			Material - Total					(\$2,040.00)	
			MaterialCredit		52	Jan 3, 2023	SYSTEM	\$2,040.00	
			- Total					\$2,040.00	
			MaterialCredit - Total					\$2,040.00	
			0570 - Total					\$0.00	
	0600	PREF THERMO PVMT MARK, LT/RT ARROW	Construction Stockpile		41	Jul 18, 2022	SYSTEM	(\$5,932.30)	Payment Estimate Item Adjustment generated Stockpile Transaction
					42	Aug 2, 2022	SYSTEM	(\$1,617.90)	Payment Estimate Item Adjustment generated Stockpile Transaction
					43	Aug 16, 2022	SYSTEM	(\$1,510.03)	Payment Estimate Item Adjustment generated Stockpile Transaction
					56	Mar 2, 2023	SYSTEM	(\$7,873.78)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$16,934.01)	
			Construction Stockpile - Total					(\$16,934.01)	
			Construction Stockpile STMI		33	Mar 17, 2022	SYSTEM	\$16,934.01	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$16,934.01	
			Construction Stockpile STMI - Total					\$16,934.01	
			Material		21	Sep 16, 2021	SYSTEM	\$650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user dunnj1 overriding Payment Estimate Exception 73 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$650.00)	
					22	Oct 1, 2021	SYSTEM	\$650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0061) due to user dunnj1 overriding Payment Estimate Exception 69 on the current Payment Estimate.
					22	Oct 1, 2021	SYSTEM	(\$650.00)	
					23	Oct 18, 2021	SYSTEM	\$650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 69 on the current Payment Estimate.
					23	Oct 18, 2021	SYSTEM	(\$650.00)	
					24	Nov 3, 2021	SYSTEM	\$650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					24	Nov 3, 2021	SYSTEM	(\$650.00)	
					25	Nov 17, 2021	SYSTEM	\$650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brownjg overriding Payment Estimate Exception 32 on the current Payment Estimate.
					25	Nov 17, 2021	SYSTEM	(\$650.00)	
					26	Dec 2, 2021	SYSTEM	\$650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					26	Dec 2, 2021	SYSTEM	(\$650.00)	
					27	Dec 16, 2021	SYSTEM	\$650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjg overriding Payment Estimate Exception 30 on the current Payment Estimate.
					27	Dec 16, 2021	SYSTEM	(\$650.00)	
					28	Jan 3, 2022	SYSTEM	\$650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brownjg overriding Payment Estimate Exception 30 on the current Payment Estimate.
					28	Jan 3, 2022	SYSTEM	(\$650.00)	
					29	Jan 18, 2022	SYSTEM	\$650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user brownjg overriding Payment Estimate Exception 30 on the current Payment Estimate.
					29	Jan 18, 2022	SYSTEM	(\$650.00)	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3049	0600	PREF THERMO PVMT MARK, LT/RT ARROW	Material			2022								
					30	Feb 1, 2022	SYSTEM	\$650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brownjg overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					30	Feb 1, 2022	SYSTEM	(\$650.00)						
					31	Feb 16, 2022	SYSTEM	\$650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brownjg overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					31	Feb 16, 2022	SYSTEM	(\$650.00)						
					32	Mar 2, 2022	SYSTEM	\$650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brownjg overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					32	Mar 2, 2022	SYSTEM	(\$650.00)						
					33	Mar 17, 2022	SYSTEM	\$650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brownjg overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					33	Mar 17, 2022	SYSTEM	(\$650.00)						
					34	Apr 4, 2022	SYSTEM	\$650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					34	Apr 4, 2022	SYSTEM	(\$650.00)						
					35	Apr 18, 2022	SYSTEM	\$650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					35	Apr 18, 2022	SYSTEM	(\$650.00)						
					36	May 3, 2022	SYSTEM	\$650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					36	May 3, 2022	SYSTEM	(\$650.00)						
					- Total			\$0.00						
					Material - Total			\$0.00						
					0600 - Total			\$0.00						
					0620		PREF THERMO PVMT MRKG, STRIAGHT ARROW	Construction Stockpile		56	Mar 2, 2023	SYSTEM	(\$1,087.22)	Payment Estimate Item Adjustment generated Stockpile Transaction
										- Total			(\$1,087.22)	
								Construction Stockpile - Total			(\$1,087.22)			
								Construction Stockpile STMI		33	Mar 17, 2022	SYSTEM	\$1,087.22	Payment Estimate Item Adjustment generated Stockpile Transaction
										- Total			\$1,087.22	
Construction Stockpile STMI - Total			\$1,087.22											
Material		59	Apr 17, 2023	SYSTEM				\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
		59	Apr 17, 2023	SYSTEM				(\$600.00)						
		60	May 1, 2023	SYSTEM				\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
		60	May 1, 2023	SYSTEM				(\$600.00)						
		61	May 16, 2023	SYSTEM				\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
		61	May 16, 2023	SYSTEM				(\$600.00)						
		62	Jun 2, 2023	SYSTEM				\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
		62	Jun 2, 2023	SYSTEM				(\$600.00)						



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0620	PREF THERMO PVMT MRKG, STRIAGHT ARROW	Material			2023			
					63	Jun 19, 2023	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					63	Jun 19, 2023	SYSTEM	(\$600.00)	
					64	Jun 30, 2023	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					64	Jun 30, 2023	SYSTEM	(\$600.00)	
					65	Aug 3, 2023	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					65	Aug 3, 2023	SYSTEM	(\$600.00)	
					66	Sep 5, 2023	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					66	Sep 5, 2023	SYSTEM	(\$600.00)	
					67	Sep 18, 2023	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					67	Sep 18, 2023	SYSTEM	(\$600.00)	
					68	Nov 2, 2023	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					68	Nov 2, 2023	SYSTEM	(\$600.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0620 - Total			\$0.00	
	0630	PREF THERMO PVMT MARK, WORD (ONLY)	Construction Stockpile		42	Aug 2, 2022	SYSTEM	(\$471.68)	Payment Estimate Item Adjustment generated Stockpile Transaction
					43	Aug 16, 2022	SYSTEM	(\$157.23)	Payment Estimate Item Adjustment generated Stockpile Transaction
					56	Mar 2, 2023	SYSTEM	(\$628.91)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$1,257.82)	
					Construction Stockpile - Total			(\$1,257.82)	
			Construction Stockpile STMI		33	Mar 17, 2022	SYSTEM	\$1,257.82	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$1,257.82	
					Construction Stockpile STMI - Total			\$1,257.82	
			Material		42	Aug 2, 2022	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					42	Aug 2, 2022	SYSTEM	(\$1,350.00)	
					43	Aug 16, 2022	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjg overriding Payment Estimate Exception 6 on the current Payment Estimate.
					43	Aug 16, 2022	SYSTEM	(\$1,800.00)	
					44	Sep 1, 2022	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjg overriding Payment Estimate Exception 6 on the current Payment Estimate.
					44	Sep 1, 2022	SYSTEM	(\$1,800.00)	
					45	Sep 16, 2022	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjg overriding Payment Estimate Exception 7 on the current Payment Estimate.
					45	Sep 16, 2022	SYSTEM	(\$1,800.00)	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0630	PREF THERMO PVMT MARK, WORD (ONLY)	Material		46	Oct 3, 2022	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					46	Oct 3, 2022	SYSTEM	(\$1,800.00)	
					47	Oct 18, 2022	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjg overriding Payment Estimate Exception 7 on the current Payment Estimate.
					47	Oct 18, 2022	SYSTEM	(\$1,800.00)	
					48	Nov 2, 2022	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					48	Nov 2, 2022	SYSTEM	(\$1,800.00)	
					49	Nov 15, 2022	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					49	Nov 15, 2022	SYSTEM	(\$1,800.00)	
					50	Dec 2, 2022	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					50	Dec 2, 2022	SYSTEM	(\$1,800.00)	
					51	Dec 16, 2022	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brownjg overriding Payment Estimate Exception 9 on the current Payment Estimate.
					51	Dec 16, 2022	SYSTEM	(\$1,800.00)	
					52	Jan 3, 2023	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user brownjg overriding Payment Estimate Exception 5 on the current Payment Estimate.
					52	Jan 3, 2023	SYSTEM	(\$1,800.00)	
					53	Jan 17, 2023	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					53	Jan 17, 2023	SYSTEM	(\$1,800.00)	
					54	Feb 2, 2023	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brownjg overriding Payment Estimate Exception 7 on the current Payment Estimate.
					54	Feb 2, 2023	SYSTEM	(\$1,800.00)	
					55	Feb 16, 2023	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjg overriding Payment Estimate Exception 7 on the current Payment Estimate.
					55	Feb 16, 2023	SYSTEM	(\$1,800.00)	
					56	Mar 2, 2023	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					56	Mar 2, 2023	SYSTEM	(\$1,800.00)	
					57	Mar 16, 2023	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					57	Mar 16, 2023	SYSTEM	(\$1,800.00)	
					58	Apr 3, 2023	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					58	Apr 3, 2023	SYSTEM	(\$1,800.00)	
					59	Apr 17, 2023	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0630	PREF THERMO PVMT MARK, WORD (ONLY)	Material		59	Apr 17, 2023	SYSTEM	(\$1,800.00)	
					60	May 1, 2023	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					60	May 1, 2023	SYSTEM	(\$1,800.00)	
					61	May 16, 2023	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					61	May 16, 2023	SYSTEM	(\$1,800.00)	
					62	Jun 2, 2023	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					62	Jun 2, 2023	SYSTEM	(\$1,800.00)	
					63	Jun 19, 2023	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					63	Jun 19, 2023	SYSTEM	(\$1,800.00)	
					64	Jun 30, 2023	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					64	Jun 30, 2023	SYSTEM	(\$1,800.00)	
					65	Aug 3, 2023	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					65	Aug 3, 2023	SYSTEM	(\$1,800.00)	
					66	Sep 5, 2023	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					66	Sep 5, 2023	SYSTEM	(\$1,800.00)	
					67	Sep 18, 2023	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					67	Sep 18, 2023	SYSTEM	(\$1,800.00)	
					68	Nov 2, 2023	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					68	Nov 2, 2023	SYSTEM	(\$1,800.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0630 - Total			\$0.00	
0640	PREF THERMO PVMT MARK, YIELD TRIAN	Construction Stockpile			40	Jul 1, 2022	SYSTEM	(\$97.37)	Payment Estimate Item Adjustment generated Stockpile Transaction
					41	Jul 18, 2022	SYSTEM	(\$66.22)	Payment Estimate Item Adjustment generated Stockpile Transaction
					42	Aug 2, 2022	SYSTEM	(\$198.64)	Payment Estimate Item Adjustment generated Stockpile Transaction
					56	Mar 2, 2023	SYSTEM	(\$179.17)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$541.40)	
					Construction Stockpile - Total			(\$541.40)	
		Construction Stockpile STMI			33	Mar 17, 2022	SYSTEM	\$541.40	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$541.40	
					Construction Stockpile STMI - Total			\$541.40	
		Material			40	Jul 1, 2022	SYSTEM	\$875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0640	PREF THERMO PVMT MARK, YIELD TRIAN	Material						Estimate Exception 6 on the current Payment Estimate.
					40	Jul 1, 2022	SYSTEM	(\$875.00)	
					41	Jul 18, 2022	SYSTEM	\$1,470.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					41	Jul 18, 2022	SYSTEM	(\$1,470.00)	
					42	Aug 2, 2022	SYSTEM	\$3,255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					42	Aug 2, 2022	SYSTEM	(\$3,255.00)	
					43	Aug 16, 2022	SYSTEM	\$3,255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjg overriding Payment Estimate Exception 8 on the current Payment Estimate.
					43	Aug 16, 2022	SYSTEM	(\$3,255.00)	
					44	Sep 1, 2022	SYSTEM	\$3,255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjg overriding Payment Estimate Exception 8 on the current Payment Estimate.
					44	Sep 1, 2022	SYSTEM	(\$3,255.00)	
					45	Sep 16, 2022	SYSTEM	\$3,255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjg overriding Payment Estimate Exception 9 on the current Payment Estimate.
					45	Sep 16, 2022	SYSTEM	(\$3,255.00)	
					46	Oct 3, 2022	SYSTEM	\$3,255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					46	Oct 3, 2022	SYSTEM	(\$3,255.00)	
					47	Oct 18, 2022	SYSTEM	\$3,255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjg overriding Payment Estimate Exception 9 on the current Payment Estimate.
					47	Oct 18, 2022	SYSTEM	(\$3,255.00)	
					48	Nov 2, 2022	SYSTEM	\$3,255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					48	Nov 2, 2022	SYSTEM	(\$3,255.00)	
					49	Nov 15, 2022	SYSTEM	\$3,255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					49	Nov 15, 2022	SYSTEM	(\$3,255.00)	
					50	Dec 2, 2022	SYSTEM	\$3,255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					50	Dec 2, 2022	SYSTEM	(\$3,255.00)	
					51	Dec 16, 2022	SYSTEM	\$3,255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brownjg overriding Payment Estimate Exception 11 on the current Payment Estimate.
					51	Dec 16, 2022	SYSTEM	(\$3,255.00)	
					52	Jan 3, 2023	SYSTEM	\$3,255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brownjg overriding Payment Estimate Exception 7 on the current Payment Estimate.
					52	Jan 3, 2023	SYSTEM	(\$3,255.00)	
					53	Jan 17, 2023	SYSTEM	\$3,255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					53	Jan 17, 2023	SYSTEM	(\$3,255.00)	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0640	PREF THERMO PVMT MARK, YIELD TRIAN	Material		54	Feb 2, 2023	SYSTEM	\$3,255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brownjg overriding Payment Estimate Exception 9 on the current Payment Estimate.
					54	Feb 2, 2023	SYSTEM	(\$3,255.00)	
					55	Feb 16, 2023	SYSTEM	\$3,255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjg overriding Payment Estimate Exception 9 on the current Payment Estimate.
					55	Feb 16, 2023	SYSTEM	(\$3,255.00)	
					56	Mar 2, 2023	SYSTEM	\$3,255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					56	Mar 2, 2023	SYSTEM	(\$3,255.00)	
					57	Mar 16, 2023	SYSTEM	\$3,255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					57	Mar 16, 2023	SYSTEM	(\$3,255.00)	
					58	Apr 3, 2023	SYSTEM	\$3,255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					58	Apr 3, 2023	SYSTEM	(\$3,255.00)	
					59	Apr 17, 2023	SYSTEM	\$3,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					59	Apr 17, 2023	SYSTEM	(\$3,920.00)	
					60	May 1, 2023	SYSTEM	\$3,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					60	May 1, 2023	SYSTEM	(\$3,920.00)	
					61	May 16, 2023	SYSTEM	\$3,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					61	May 16, 2023	SYSTEM	(\$3,920.00)	
					62	Jun 2, 2023	SYSTEM	\$3,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					62	Jun 2, 2023	SYSTEM	(\$3,920.00)	
					63	Jun 19, 2023	SYSTEM	\$3,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					63	Jun 19, 2023	SYSTEM	(\$3,920.00)	
					64	Jun 30, 2023	SYSTEM	\$3,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					64	Jun 30, 2023	SYSTEM	(\$3,920.00)	
					65	Aug 3, 2023	SYSTEM	\$3,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					65	Aug 3, 2023	SYSTEM	(\$3,920.00)	
					66	Sep 5, 2023	SYSTEM	\$3,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					66	Sep 5, 2023	SYSTEM	(\$3,920.00)	
					67	Sep 18, 2023	SYSTEM	\$3,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0640	PREF THERMO PVMT MARK, YIELD TRIAN	Material		67	Sep 18, 2023	SYSTEM	(\$3,920.00)	
					68	Nov 2, 2023	SYSTEM	\$3,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					68	Nov 2, 2023	SYSTEM	(\$3,920.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0640 - Total			\$0.00	
	0650	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		45	Sep 16, 2022	SYSTEM	\$6,490.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjg overriding Payment Estimate Exception 10 on the current Payment Estimate.
					45	Sep 16, 2022	SYSTEM	(\$6,490.40)	
					46	Oct 3, 2022	SYSTEM	\$6,999.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					46	Oct 3, 2022	SYSTEM	(\$6,999.20)	
					- Total			\$0.00	
					Material - Total			\$0.00	
			Other Item Adjustment	REFL	63	Jun 19, 2023	dunnj1	\$51.79	34,996 LF @ \$0.20 per LF = \$6999.20 x 14.80% x 5% bonus = \$51.79
					63	Jun 19, 2023	dunnj1	(\$751.71)	34,996 LF @ \$0.20 per LF = \$6999.20 x 53.70% x 20% deduct = \$751.71
				REFL - Total			(\$699.92)		
			Other Item Adjustment - Total			(\$699.92)			
			Overrun	Overrun	53	Jan 17, 2023	SYSTEM	(\$834.40)	
					61	May 16, 2023	SYSTEM	(\$2,066.40)	
					68	Nov 2, 2023	SYSTEM	\$2,900.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '0.20000 - 0.20000,' is applied (if non-zero).
			Overrun - Total			\$0.00			
			Overrun - Total			\$0.00			
0650 - Total			(\$699.92)						
0660	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		45	Sep 16, 2022	SYSTEM	\$1,317.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brownjg overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				45	Sep 16, 2022	SYSTEM	(\$1,317.20)		
				46	Oct 3, 2022	SYSTEM	\$7,777.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				46	Oct 3, 2022	SYSTEM	(\$7,777.60)		
				- Total			\$0.00		
				Material - Total			\$0.00		
		Other Item Adjustment	REFL	63	Jun 19, 2023	dunnj1	(\$427.77)	38,888 LF @ \$0.20 per LF = \$7777.60 x 27.50% x 20% deduct = \$427.77	
				63	Jun 19, 2023	dunnj1	\$217.77	38,888 LF @ \$0.20 per LF = \$7777.60 x 56.00% x 5% bonus = \$217.77	
		REFL - Total			(\$210.00)				
		Other Item Adjustment - Total			(\$210.00)				
0660 - Total			(\$210.00)						
0670	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		46	Oct 3, 2022	SYSTEM	\$467.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
				46	Oct 3, 2022	SYSTEM	(\$467.20)		
				- Total			\$0.00		



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3049	0670	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material - Total					\$0.00		
			Overrun	Overrun	46	Oct 3, 2022	SYSTEM	(\$45.40)		
					61	May 16, 2023	SYSTEM	(\$32.80)		
					68	Nov 2, 2023	SYSTEM	\$78.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '0.20000 - 0.20000, 'is applied (if non-zero).	
			Overrun - Total				\$0.00			
			Overrun - Total				\$0.00			
			0670 - Total				\$0.00			
	0680	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		30	Feb 1, 2022	SYSTEM	\$122.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 31 on the current Payment Estimate.	
					30	Feb 1, 2022	SYSTEM	(\$122.20)		
					31	Feb 16, 2022	SYSTEM	\$122.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 26 on the current Payment Estimate.	
31					Feb 16, 2022	SYSTEM	(\$122.20)			
32					Mar 2, 2022	SYSTEM	\$122.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brownjg overriding Payment Estimate Exception 22 on the current Payment Estimate.		
32					Mar 2, 2022	SYSTEM	(\$122.20)			
33					Mar 17, 2022	SYSTEM	\$122.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brownjg overriding Payment Estimate Exception 20 on the current Payment Estimate.		
33					Mar 17, 2022	SYSTEM	(\$122.20)			
34					Apr 4, 2022	SYSTEM	\$122.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
34					Apr 4, 2022	SYSTEM	(\$122.20)			
35					Apr 18, 2022	SYSTEM	\$122.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 6 on the current Payment Estimate.		
35					Apr 18, 2022	SYSTEM	(\$122.20)			
36					May 3, 2022	SYSTEM	\$122.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjg overriding Payment Estimate Exception 6 on the current Payment Estimate.		
36					May 3, 2022	SYSTEM	(\$122.20)			
- Total							\$0.00			
Material - Total							\$0.00			
Overrun					Overrun	30	Feb 1, 2022	brownjg	(\$85.60)	The overrun adjustment reinstates the overrun deduction that the system overrode. This will be paid on a future change order.
						30	Feb 1, 2022	SYSTEM	\$85.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 48 on the current Payment Estimate. Material Insufficiency Quantity 611.000; Overrun Quantity Balance 428.00.
			30	Feb 1, 2022		SYSTEM	(\$85.60)			
			31	Feb 16, 2022		SYSTEM	(\$85.60)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
			31	Feb 16, 2022		SYSTEM	\$85.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 53 on the current Payment Estimate. Material Insufficiency Quantity 611.000; Overrun Quantity Balance 428.00.		
			32	Mar 2, 2022		SYSTEM	(\$85.60)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
			32	Mar 2, 2022		SYSTEM	\$85.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) overriding Payment Estimate Exception 38 on the current Payment Estimate. Material Insufficiency Quantity 611.000;		



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0680	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Overrun	Overrun					Overrun Quantity Balance 428.00.
					33	Mar 17, 2022	SYSTEM	(\$85.60)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					33	Mar 17, 2022	SYSTEM	\$85.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) overriding Payment Estimate Exception 35 on the current Payment Estimate. Material Insufficiency Quantity 611.000; Overrun Quantity Balance 428.00.
					34	Apr 4, 2022	SYSTEM	(\$85.60)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					34	Apr 4, 2022	SYSTEM	\$85.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 13 on the current Payment Estimate. Material Insufficiency Quantity 611.000; Overrun Quantity Balance 428.00.
					35	Apr 18, 2022	SYSTEM	(\$85.60)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					35	Apr 18, 2022	SYSTEM	\$85.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 12 on the current Payment Estimate. Material Insufficiency Quantity 611.000; Overrun Quantity Balance 428.00.
					36	May 3, 2022	SYSTEM	(\$85.60)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					36	May 3, 2022	SYSTEM	\$85.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 12 on the current Payment Estimate. Material Insufficiency Quantity 611.000; Overrun Quantity Balance 428.00.
					37	May 17, 2022	SYSTEM	(\$85.60)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					41	Jul 19, 2022	dunnj1	\$85.60	This adjustment offsets the previous user entered adjustment for materials exceptions overriding the overrun withholding.
					52	Jan 3, 2023	SYSTEM	\$85.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.20000 - 0.20000', is applied (if non-zero).
					53	Jan 17, 2023	SYSTEM	(\$297.20)	
					68	Nov 2, 2023	SYSTEM	\$297.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.20000 - 0.20000', is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					0680 - Total			\$0.00	
J6S3049	0690	24 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		18	Aug 2, 2021	SYSTEM	\$168.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user dunnj1 overriding Payment Estimate Exception 59 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$168.00)	
					19	Aug 16, 2021	SYSTEM	\$168.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user dunnj1 overriding Payment Estimate Exception 58 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$168.00)	
					20	Sep 2, 2021	SYSTEM	\$336.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user dunnj1 overriding Payment Estimate Exception 80 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$336.00)	
					21	Sep 16, 2021	SYSTEM	\$645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user dunnj1 overriding Payment Estimate Exception 74 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$645.00)	
					22	Oct 1, 2021	SYSTEM	\$645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0064) due to user dunnj1 overriding Payment Estimate Exception 70 on the current Payment Estimate.
					22	Oct 1, 2021	SYSTEM	(\$645.00)	
					23	Oct 18, 2021	SYSTEM	\$645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 70 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0690	24 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		23	Oct 18, 2021	SYSTEM	(\$645.00)	
					24	Nov 3, 2021	SYSTEM	\$645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					24	Nov 3, 2021	SYSTEM	(\$645.00)	
					25	Nov 17, 2021	SYSTEM	\$645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user brownjg overriding Payment Estimate Exception 33 on the current Payment Estimate.
					25	Nov 17, 2021	SYSTEM	(\$645.00)	
					26	Dec 2, 2021	SYSTEM	\$645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					26	Dec 2, 2021	SYSTEM	(\$645.00)	
					27	Dec 16, 2021	SYSTEM	\$645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brownjg overriding Payment Estimate Exception 31 on the current Payment Estimate.
					27	Dec 16, 2021	SYSTEM	(\$645.00)	
					28	Jan 3, 2022	SYSTEM	\$645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brownjg overriding Payment Estimate Exception 31 on the current Payment Estimate.
					28	Jan 3, 2022	SYSTEM	(\$645.00)	
					29	Jan 18, 2022	SYSTEM	\$645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user brownjg overriding Payment Estimate Exception 31 on the current Payment Estimate.
					29	Jan 18, 2022	SYSTEM	(\$645.00)	
					30	Feb 1, 2022	SYSTEM	\$645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brownjg overriding Payment Estimate Exception 33 on the current Payment Estimate.
					30	Feb 1, 2022	SYSTEM	(\$645.00)	
					31	Feb 16, 2022	SYSTEM	\$645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brownjg overriding Payment Estimate Exception 28 on the current Payment Estimate.
					31	Feb 16, 2022	SYSTEM	(\$645.00)	
					32	Mar 2, 2022	SYSTEM	\$645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brownjg overriding Payment Estimate Exception 24 on the current Payment Estimate.
					32	Mar 2, 2022	SYSTEM	(\$645.00)	
					33	Mar 17, 2022	SYSTEM	\$645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brownjg overriding Payment Estimate Exception 22 on the current Payment Estimate.
					33	Mar 17, 2022	SYSTEM	(\$645.00)	
					34	Apr 4, 2022	SYSTEM	\$645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					34	Apr 4, 2022	SYSTEM	(\$645.00)	
					35	Apr 18, 2022	SYSTEM	\$645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjg overriding Payment Estimate Exception 8 on the current Payment Estimate.
					35	Apr 18, 2022	SYSTEM	(\$645.00)	
					36	May 3, 2022	SYSTEM	\$645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjg overriding Payment Estimate Exception 8 on the current Payment Estimate.
					36	May 3, 2022	SYSTEM	(\$645.00)	
					- Total			\$0.00	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0690	24 IN. WHITE WATERBORNE PAVEMENT MARKING	Material - Total					\$0.00	
			0690 - Total					\$0.00	
	0730	MISC. PAVEMENT MARKINGS	Overrun	Overrun	55	Feb 16, 2023	SYSTEM	(\$180.00)	
					60	May 1, 2023	SYSTEM	\$180.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',60.00000 - 60.00000, 'is applied (if non-zero).
				Overrun - Total			\$0.00		
			Overrun - Total			\$0.00			
			0730 - Total					\$0.00	
	0740	MISC. PAVEMENT MARKINGS	Overrun	Overrun	54	Feb 2, 2023	SYSTEM	(\$180.00)	
					55	Feb 16, 2023	SYSTEM	(\$360.00)	
					60	May 1, 2023	SYSTEM	\$540.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',60.00000 - 60.00000, 'is applied (if non-zero).
			Overrun - Total			\$0.00			
			Overrun - Total			\$0.00			
	0740 - Total					\$0.00			
	0760	MISC. PAVEMENT MARKINGS	Construction Stockpile		43	Aug 16, 2022	SYSTEM	(\$804.81)	Payment Estimate Item Adjustment generated Stockpile Transaction
					56	Mar 2, 2023	SYSTEM	(\$509.95)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			(\$1,314.76)		
			Construction Stockpile - Total					(\$1,314.76)	
			Construction Stockpile STMI		33	Mar 17, 2022	SYSTEM	\$1,314.76	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$1,314.76		
			Construction Stockpile STMI - Total					\$1,314.76	
			Material		43	Aug 16, 2022	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brownjg overriding Payment Estimate Exception 9 on the current Payment Estimate.
					43	Aug 16, 2022	SYSTEM	(\$2,900.00)	
					44	Sep 1, 2022	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 9 on the current Payment Estimate.
					44	Sep 1, 2022	SYSTEM	(\$2,900.00)	
					45	Sep 16, 2022	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brownjg overriding Payment Estimate Exception 14 on the current Payment Estimate.
					45	Sep 16, 2022	SYSTEM	(\$2,900.00)	
					46	Oct 3, 2022	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					46	Oct 3, 2022	SYSTEM	(\$2,900.00)	
					47	Oct 18, 2022	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjg overriding Payment Estimate Exception 10 on the current Payment Estimate.
					47	Oct 18, 2022	SYSTEM	(\$2,900.00)	
					48	Nov 2, 2022	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
		48		Nov 2, 2022	SYSTEM	(\$2,900.00)			
		49	Nov 15, 2022	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment			



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0760	MISC. PAVEMENT MARKINGS	Material						Estimate Exception 10 on the current Payment Estimate.
					49	Nov 15, 2022	SYSTEM	(\$2,900.00)	
					50	Dec 2, 2022	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					50	Dec 2, 2022	SYSTEM	(\$2,900.00)	
					51	Dec 16, 2022	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brownjg overriding Payment Estimate Exception 12 on the current Payment Estimate.
					51	Dec 16, 2022	SYSTEM	(\$2,900.00)	
					52	Jan 3, 2023	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user brownjg overriding Payment Estimate Exception 8 on the current Payment Estimate.
					52	Jan 3, 2023	SYSTEM	(\$2,900.00)	
					53	Jan 17, 2023	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					53	Jan 17, 2023	SYSTEM	(\$2,900.00)	
					54	Feb 2, 2023	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brownjg overriding Payment Estimate Exception 10 on the current Payment Estimate.
					54	Feb 2, 2023	SYSTEM	(\$2,900.00)	
					55	Feb 16, 2023	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjg overriding Payment Estimate Exception 10 on the current Payment Estimate.
					55	Feb 16, 2023	SYSTEM	(\$2,900.00)	
					56	Mar 2, 2023	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					56	Mar 2, 2023	SYSTEM	(\$2,900.00)	
					57	Mar 16, 2023	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					57	Mar 16, 2023	SYSTEM	(\$2,900.00)	
					58	Apr 3, 2023	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					58	Apr 3, 2023	SYSTEM	(\$2,900.00)	
					59	Apr 17, 2023	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					59	Apr 17, 2023	SYSTEM	(\$2,900.00)	
					60	May 1, 2023	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					60	May 1, 2023	SYSTEM	(\$2,900.00)	
					61	May 16, 2023	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					61	May 16, 2023	SYSTEM	(\$2,900.00)	
					62	Jun 2, 2023	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					62	Jun 2, 2023	SYSTEM	(\$2,900.00)	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3049	0760	MISC. PAVEMENT MARKINGS	Material		63	Jun 19, 2023	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					63	Jun 19, 2023	SYSTEM	(\$2,900.00)					
					64	Jun 30, 2023	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					64	Jun 30, 2023	SYSTEM	(\$2,900.00)					
					65	Aug 3, 2023	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					65	Aug 3, 2023	SYSTEM	(\$2,900.00)					
					66	Sep 5, 2023	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					66	Sep 5, 2023	SYSTEM	(\$2,900.00)					
					67	Sep 18, 2023	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					67	Sep 18, 2023	SYSTEM	(\$2,900.00)					
					68	Nov 2, 2023	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					68	Nov 2, 2023	SYSTEM	(\$2,900.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
	0760 - Total							\$0.00					
	0800	12 IN. PIPE GROUP A	Overrun	Overrun	47	Oct 18, 2022	SYSTEM	(\$3,410.00)					
					60	May 1, 2023	SYSTEM	\$3,410.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',310.00000 - 310.00000, 'is applied (if non-zero).				
					Overrun - Total							\$0.00	
					Overrun - Total							\$0.00	
					0800 - Total							\$0.00	
0840	MISC. RIGID PIPE CULVERT	Material		48	Nov 2, 2022	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
				48	Nov 2, 2022	SYSTEM	(\$4,000.00)						
				49	Nov 15, 2022	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
				49	Nov 15, 2022	SYSTEM	(\$4,000.00)						
				50	Dec 2, 2022	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
				50	Dec 2, 2022	SYSTEM	(\$4,000.00)						
				51	Dec 16, 2022	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brownjg overriding Payment Estimate Exception 13 on the current Payment Estimate.					
				51	Dec 16, 2022	SYSTEM	(\$4,000.00)						
				52	Jan 3, 2023	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brownjg overriding Payment Estimate Exception 9 on the current Payment Estimate.					
				52	Jan 3, 2023	SYSTEM	(\$4,000.00)						



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0840	MISC. RIGID PIPE CULVERT	Material		53	Jan 17, 2023	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					53	Jan 17, 2023	SYSTEM	(\$4,000.00)	
					54	Feb 2, 2023	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brownjg overriding Payment Estimate Exception 11 on the current Payment Estimate.
					54	Feb 2, 2023	SYSTEM	(\$4,000.00)	
					55	Feb 16, 2023	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjg overriding Payment Estimate Exception 11 on the current Payment Estimate.
					55	Feb 16, 2023	SYSTEM	(\$4,000.00)	
					56	Mar 2, 2023	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					56	Mar 2, 2023	SYSTEM	(\$4,000.00)	
					57	Mar 16, 2023	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					57	Mar 16, 2023	SYSTEM	(\$4,000.00)	
					58	Apr 3, 2023	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					58	Apr 3, 2023	SYSTEM	(\$4,000.00)	
					59	Apr 17, 2023	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					59	Apr 17, 2023	SYSTEM	(\$4,000.00)	
					60	May 1, 2023	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					60	May 1, 2023	SYSTEM	(\$4,000.00)	
					61	May 16, 2023	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					61	May 16, 2023	SYSTEM	(\$4,000.00)	
					62	Jun 2, 2023	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					62	Jun 2, 2023	SYSTEM	(\$4,000.00)	
					63	Jun 19, 2023	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					63	Jun 19, 2023	SYSTEM	(\$4,000.00)	
					64	Jun 30, 2023	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					64	Jun 30, 2023	SYSTEM	(\$4,000.00)	
					65	Aug 3, 2023	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					65	Aug 3, 2023	SYSTEM	(\$4,000.00)	
					66	Sep 5, 2023	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0840	MISC. RIGID PIPE CULVERT	Material		66	Sep 5, 2023	SYSTEM	(\$4,000.00)	
					67	Sep 18, 2023	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dunnj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					67	Sep 18, 2023	SYSTEM	(\$4,000.00)	
					68	Nov 2, 2023	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					68	Nov 2, 2023	SYSTEM	(\$4,000.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0840 - Total			\$0.00	
J6S3049	0850	MISC. RIGID PIPE CULVERT	Material		10	Apr 2, 2021	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					10	Apr 2, 2021	SYSTEM	(\$6,400.00)	
					11	Apr 16, 2021	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					11	Apr 16, 2021	SYSTEM	(\$9,600.00)	
					12	May 3, 2021	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					12	May 3, 2021	SYSTEM	(\$9,600.00)	
					13	May 17, 2021	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user dunnj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
					13	May 17, 2021	SYSTEM	(\$9,600.00)	
					14	Jun 2, 2021	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 54 on the current Payment Estimate.
					14	Jun 2, 2021	SYSTEM	(\$9,600.00)	
					15	Jun 16, 2021	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 54 on the current Payment Estimate.
					15	Jun 16, 2021	SYSTEM	(\$9,600.00)	
					16	Jul 1, 2021	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 60 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$9,600.00)	
					17	Jul 16, 2021	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 60 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$16,000.00)	
					18	Aug 2, 2021	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user dunnj1 overriding Payment Estimate Exception 62 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$16,000.00)	
					19	Aug 16, 2021	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user dunnj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$16,000.00)	
					20	Sep 2, 2021	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 83 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0850	MISC. RIGID PIPE CULVERT	Material		20	Sep 2, 2021	SYSTEM	(\$16,000.00)	
					21	Sep 16, 2021	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user dunnj1 overriding Payment Estimate Exception 77 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$16,000.00)	
					22	Oct 1, 2021	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0062) due to user dunnj1 overriding Payment Estimate Exception 73 on the current Payment Estimate.
					22	Oct 1, 2021	SYSTEM	(\$16,000.00)	
					23	Oct 18, 2021	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 73 on the current Payment Estimate.
					23	Oct 18, 2021	SYSTEM	(\$16,000.00)	
					24	Nov 3, 2021	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					24	Nov 3, 2021	SYSTEM	(\$16,000.00)	
					25	Nov 17, 2021	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user brownjg overriding Payment Estimate Exception 36 on the current Payment Estimate.
					25	Nov 17, 2021	SYSTEM	(\$16,000.00)	
					26	Dec 2, 2021	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					26	Dec 2, 2021	SYSTEM	(\$16,000.00)	
					27	Dec 16, 2021	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brownjg overriding Payment Estimate Exception 34 on the current Payment Estimate.
					27	Dec 16, 2021	SYSTEM	(\$16,000.00)	
					28	Jan 3, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user brownjg overriding Payment Estimate Exception 34 on the current Payment Estimate.
					28	Jan 3, 2022	SYSTEM	(\$16,000.00)	
					29	Jan 18, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user brownjg overriding Payment Estimate Exception 34 on the current Payment Estimate.
					29	Jan 18, 2022	SYSTEM	(\$16,000.00)	
					30	Feb 1, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brownjg overriding Payment Estimate Exception 36 on the current Payment Estimate.
					30	Feb 1, 2022	SYSTEM	(\$16,000.00)	
					31	Feb 16, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brownjg overriding Payment Estimate Exception 31 on the current Payment Estimate.
					31	Feb 16, 2022	SYSTEM	(\$16,000.00)	
					32	Mar 2, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brownjg overriding Payment Estimate Exception 27 on the current Payment Estimate.
					32	Mar 2, 2022	SYSTEM	(\$16,000.00)	
					33	Mar 17, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user brownjg overriding Payment Estimate Exception 25 on the current Payment Estimate.
					33	Mar 17, 2022	SYSTEM	(\$16,000.00)	
					- Total			\$0.00	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0850	MISC. RIGID PIPE CULVERT	Material - Total					\$0.00	
	0850 - Total							\$0.00	
	0860	PRECAST CONCRETE MANHOLE - 48 IN.	Material		9	Mar 16, 2021	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					9	Mar 16, 2021	SYSTEM	(\$3,400.00)	
					10	Apr 2, 2021	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					10	Apr 2, 2021	SYSTEM	(\$3,400.00)	
					11	Apr 16, 2021	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					11	Apr 16, 2021	SYSTEM	(\$3,400.00)	
					12	May 3, 2021	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					12	May 3, 2021	SYSTEM	(\$3,400.00)	
					13	May 17, 2021	SYSTEM	\$5,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user dunnj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					13	May 17, 2021	SYSTEM	(\$5,100.00)	
					14	Jun 2, 2021	SYSTEM	\$5,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user dunnj1 overriding Payment Estimate Exception 60 on the current Payment Estimate.
					14	Jun 2, 2021	SYSTEM	(\$5,100.00)	
					15	Jun 16, 2021	SYSTEM	\$5,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user dunnj1 overriding Payment Estimate Exception 60 on the current Payment Estimate.
					15	Jun 16, 2021	SYSTEM	(\$5,100.00)	
					16	Jul 1, 2021	SYSTEM	\$5,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user dunnj1 overriding Payment Estimate Exception 66 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$5,100.00)	
					17	Jul 16, 2021	SYSTEM	\$5,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user dunnj1 overriding Payment Estimate Exception 66 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$5,100.00)	
					18	Aug 2, 2021	SYSTEM	\$5,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user dunnj1 overriding Payment Estimate Exception 68 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$5,100.00)	
					19	Aug 16, 2021	SYSTEM	\$5,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user dunnj1 overriding Payment Estimate Exception 67 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$5,100.00)	
					20	Sep 2, 2021	SYSTEM	\$5,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user dunnj1 overriding Payment Estimate Exception 89 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$5,100.00)	
					21	Sep 16, 2021	SYSTEM	\$5,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user dunnj1 overriding Payment Estimate Exception 82 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$5,100.00)	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0860	PRECAST CONCRETE MANHOLE - 48 IN.	Material		22	Oct 1, 2021	SYSTEM	\$18,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0076) due to user dunnj1 overriding Payment Estimate Exception 78 on the current Payment Estimate.
					22	Oct 1, 2021	SYSTEM	(\$18,700.00)	
					23	Oct 18, 2021	SYSTEM	\$18,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user dunnj1 overriding Payment Estimate Exception 78 on the current Payment Estimate.
					23	Oct 18, 2021	SYSTEM	(\$18,700.00)	
					24	Nov 3, 2021	SYSTEM	\$18,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					24	Nov 3, 2021	SYSTEM	(\$18,700.00)	
					25	Nov 17, 2021	SYSTEM	\$18,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user brownjg overriding Payment Estimate Exception 39 on the current Payment Estimate.
					25	Nov 17, 2021	SYSTEM	(\$18,700.00)	
					26	Dec 2, 2021	SYSTEM	\$18,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					26	Dec 2, 2021	SYSTEM	(\$18,700.00)	
					27	Dec 16, 2021	SYSTEM	\$18,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user brownjg overriding Payment Estimate Exception 37 on the current Payment Estimate.
					27	Dec 16, 2021	SYSTEM	(\$18,700.00)	
					28	Jan 3, 2022	SYSTEM	\$18,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user brownjg overriding Payment Estimate Exception 37 on the current Payment Estimate.
					28	Jan 3, 2022	SYSTEM	(\$18,700.00)	
					29	Jan 18, 2022	SYSTEM	\$18,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user brownjg overriding Payment Estimate Exception 37 on the current Payment Estimate.
					29	Jan 18, 2022	SYSTEM	(\$18,700.00)	
					30	Feb 1, 2022	SYSTEM	\$18,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user brownjg overriding Payment Estimate Exception 39 on the current Payment Estimate.
					30	Feb 1, 2022	SYSTEM	(\$18,700.00)	
					31	Feb 16, 2022	SYSTEM	\$18,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user brownjg overriding Payment Estimate Exception 34 on the current Payment Estimate.
					31	Feb 16, 2022	SYSTEM	(\$18,700.00)	
					32	Mar 2, 2022	SYSTEM	\$18,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user brownjg overriding Payment Estimate Exception 29 on the current Payment Estimate.
					32	Mar 2, 2022	SYSTEM	(\$18,700.00)	
					33	Mar 17, 2022	SYSTEM	\$18,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user brownjg overriding Payment Estimate Exception 26 on the current Payment Estimate.
					33	Mar 17, 2022	SYSTEM	(\$18,700.00)	
					34	Apr 4, 2022	SYSTEM	\$18,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					34	Apr 4, 2022	SYSTEM	(\$18,700.00)	
					35	Apr 18, 2022	SYSTEM	\$18,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjg overriding Payment Estimate Exception 11 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0860	PRECAST CONCRETE MANHOLE - 48 IN.	Material		35	Apr 18, 2022	SYSTEM	(\$18,700.00)	
					36	May 3, 2022	SYSTEM	\$18,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjg overriding Payment Estimate Exception 11 on the current Payment Estimate.
					36	May 3, 2022	SYSTEM	(\$18,700.00)	
					- Total			\$0.00	
			Material - Total			\$0.00			
	0860 - Total			\$0.00					
	0880	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	Overrun	Overrun	47	Oct 18, 2022	SYSTEM	(\$24,725.00)	
					60	May 1, 2023	SYSTEM	\$24,725.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',575.00000 - 575.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
0880 - Total			\$0.00						
0890	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	Overrun	Overrun	22	Oct 1, 2021	SYSTEM	(\$2,190.00)		
				52	Jan 3, 2023	SYSTEM	\$2,190.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',730.00000 - 730.00000, 'is applied (if non-zero).	
				Overrun - Total			\$0.00		
				Overrun - Total			\$0.00		
		0890 - Total			\$0.00				
0950	15 IN. GROUP B FLARED END SEC	Material		13	May 17, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user dunnj1 overriding Payment Estimate Exception 50 on the current Payment Estimate.	
				13	May 17, 2021	SYSTEM	(\$500.00)		
				14	Jun 2, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user dunnj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.	
				14	Jun 2, 2021	SYSTEM	(\$500.00)		
				15	Jun 16, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user dunnj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.	
				15	Jun 16, 2021	SYSTEM	(\$500.00)		
				16	Jul 1, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user dunnj1 overriding Payment Estimate Exception 67 on the current Payment Estimate.	
				16	Jul 1, 2021	SYSTEM	(\$500.00)		
				17	Jul 16, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user dunnj1 overriding Payment Estimate Exception 67 on the current Payment Estimate.	
				17	Jul 16, 2021	SYSTEM	(\$500.00)		
				18	Aug 2, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user dunnj1 overriding Payment Estimate Exception 69 on the current Payment Estimate.	
				18	Aug 2, 2021	SYSTEM	(\$500.00)		
				19	Aug 16, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user dunnj1 overriding Payment Estimate Exception 68 on the current Payment Estimate.	
				19	Aug 16, 2021	SYSTEM	(\$500.00)		
				20	Sep 2, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user dunnj1 overriding Payment Estimate Exception 90 on the current Payment Estimate.	
				20	Sep 2, 2021	SYSTEM	(\$500.00)		



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	0950	15 IN. GROUP B FLARED END SEC	Material		21	Sep 16, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user dunnj1 overriding Payment Estimate Exception 83 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$500.00)	
					22	Oct 1, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0077) due to user dunnj1 overriding Payment Estimate Exception 79 on the current Payment Estimate.
					22	Oct 1, 2021	SYSTEM	(\$500.00)	
					23	Oct 18, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user dunnj1 overriding Payment Estimate Exception 79 on the current Payment Estimate.
					23	Oct 18, 2021	SYSTEM	(\$500.00)	
					24	Nov 3, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					24	Nov 3, 2021	SYSTEM	(\$500.00)	
					25	Nov 17, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user brownjg overriding Payment Estimate Exception 40 on the current Payment Estimate.
					25	Nov 17, 2021	SYSTEM	(\$500.00)	
					26	Dec 2, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user dunnj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					26	Dec 2, 2021	SYSTEM	(\$500.00)	
					27	Dec 16, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user brownjg overriding Payment Estimate Exception 38 on the current Payment Estimate.
					27	Dec 16, 2021	SYSTEM	(\$500.00)	
					28	Jan 3, 2022	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user brownjg overriding Payment Estimate Exception 38 on the current Payment Estimate.
					28	Jan 3, 2022	SYSTEM	(\$500.00)	
					29	Jan 18, 2022	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user brownjg overriding Payment Estimate Exception 38 on the current Payment Estimate.
					29	Jan 18, 2022	SYSTEM	(\$500.00)	
					30	Feb 1, 2022	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user brownjg overriding Payment Estimate Exception 40 on the current Payment Estimate.
					30	Feb 1, 2022	SYSTEM	(\$500.00)	
					31	Feb 16, 2022	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user brownjg overriding Payment Estimate Exception 35 on the current Payment Estimate.
					31	Feb 16, 2022	SYSTEM	(\$500.00)	
					32	Mar 2, 2022	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user brownjg overriding Payment Estimate Exception 30 on the current Payment Estimate.
					32	Mar 2, 2022	SYSTEM	(\$500.00)	
					33	Mar 17, 2022	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user brownjg overriding Payment Estimate Exception 27 on the current Payment Estimate.
					33	Mar 17, 2022	SYSTEM	(\$500.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0950 - Total			\$0.00	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3049	0960	TURF TYPE TALL FESCUE SODDING	Overrun	Overrun	22	Oct 1, 2021	SYSTEM	(\$9,225.00)		
					52	Jan 3, 2023	SYSTEM	\$9,225.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',9.00000 - 9.00000, 'is applied (if non-zero).	
					54	Feb 2, 2023	SYSTEM	(\$29,700.00)		
					60	May 1, 2023	SYSTEM	\$29,700.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',9.00000 - 9.00000, 'is applied (if non-zero).	
				Overrun - Total			\$0.00			
				Overrun - Total			\$0.00			
				0960 - Total			\$0.00			
	1080	MGS GUARDRAIL	Construction Stockpile		21	Sep 16, 2021	SYSTEM	(\$3,066.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					22	Oct 1, 2021	SYSTEM	(\$2,299.50)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					26	Dec 2, 2021	SYSTEM	(\$1,405.25)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					56	Mar 2, 2023	SYSTEM	(\$1,936.69)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total			(\$8,707.44)				
			Construction Stockpile - Total			(\$8,707.44)				
			Construction Stockpile STMI		1	Nov 16, 2020	SYSTEM	\$8,707.44	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			\$8,707.44		
			Construction Stockpile STMI - Total			\$8,707.44				
			1080 - Total			\$0.00				
1090	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5	Construction Stockpile		21	Sep 16, 2021	SYSTEM	(\$1,660.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				22	Oct 1, 2021	SYSTEM	(\$1,660.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				56	Mar 2, 2023	SYSTEM	(\$863.20)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total			(\$4,183.20)			
		Construction Stockpile - Total			(\$4,183.20)					
		Construction Stockpile STMI		1	Nov 16, 2020	SYSTEM	\$4,183.20	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total			\$4,183.20			
		Construction Stockpile STMI - Total			\$4,183.20					
		Material		21	Sep 16, 2021	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user dunnj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
				21	Sep 16, 2021	SYSTEM	(\$4,000.00)			
		- Total			\$0.00					
		Material - Total			\$0.00					
		1090 - Total			\$0.00					
		1100	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75	Construction Stockpile		21	Sep 16, 2021	SYSTEM	(\$2,498.15)	Payment Estimate Item Adjustment generated Stockpile Transaction
						22	Oct 1, 2021	SYSTEM	(\$2,204.25)	Payment Estimate Item Adjustment generated Stockpile Transaction
						47	Oct 18, 2022	SYSTEM	(\$440.85)	Payment Estimate Item Adjustment generated Stockpile Transaction
						56	Mar 2, 2023	SYSTEM	(\$2,939.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
- Total				(\$8,082.25)						
Construction Stockpile - Total				(\$8,082.25)						
Construction Stockpile STMI				1	Nov 16, 2020	SYSTEM	\$8,082.25	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total			\$8,082.25			



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3049	1100	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75	Construction Stockpile STMI - Total					\$8,082.25		
			Material		21	Sep 16, 2021	SYSTEM	\$4,930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user dunnj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
					21	Sep 16, 2021	SYSTEM	(\$4,930.00)		
					- Total			\$0.00		
			Material - Total					\$0.00		
			1100 - Total					\$0.00		
	1110	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile		26	Dec 2, 2021	SYSTEM	(\$7,540.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			(\$7,540.00)		
			Construction Stockpile - Total					(\$7,540.00)		
			Construction Stockpile STMI		1	Nov 16, 2020	SYSTEM	\$7,540.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			\$7,540.00		
			Construction Stockpile STMI - Total					\$7,540.00		
	1110 - Total					\$0.00				
	1120	MGS END ANCHOR	Construction Stockpile		21	Sep 16, 2021	SYSTEM	(\$1,064.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					22	Oct 1, 2021	SYSTEM	(\$1,064.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					26	Dec 2, 2021	SYSTEM	(\$1,064.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					56	Mar 2, 2023	SYSTEM	(\$532.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total			(\$3,724.00)				
			Construction Stockpile - Total					(\$3,724.00)		
			Construction Stockpile STMI		1	Nov 16, 2020	SYSTEM	\$3,724.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			\$3,724.00		
			Construction Stockpile STMI - Total					\$3,724.00		
			1120 - Total					\$0.00		
	1130	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		21	Sep 16, 2021	SYSTEM	(\$2,982.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					22	Oct 1, 2021	SYSTEM	(\$2,982.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					26	Dec 2, 2021	SYSTEM	(\$4,473.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					56	Mar 2, 2023	SYSTEM	(\$1,491.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total			(\$11,928.00)				
			Construction Stockpile - Total					(\$11,928.00)		
			Construction Stockpile STMI		1	Nov 16, 2020	SYSTEM	\$11,928.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			\$11,928.00		
			Construction Stockpile STMI - Total					\$11,928.00		
			1130 - Total					\$0.00		
	1140	MISC. GUARDRAIL ITEM	Construction Stockpile		21	Sep 16, 2021	SYSTEM	(\$978.69)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					22	Oct 1, 2021	SYSTEM	(\$1,122.69)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					56	Mar 2, 2023	SYSTEM	(\$1,278.47)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total			(\$3,379.85)				
			Construction Stockpile - Total					(\$3,379.85)		
			Construction Stockpile STMI		1	Nov 16, 2020	SYSTEM	\$3,379.85	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			\$3,379.85		



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	1140	MISC. GUARDRAIL ITEM	Construction Stockpile STMI - Total					\$3,379.85	
	1140 - Total							\$0.00	
	1200	CONDUIT, 3 IN. RIGID, IN TRENCH	Overrun	Overrun	21	Sep 16, 2021	SYSTEM	(\$312.00)	
					50	Dec 2, 2022	SYSTEM	(\$360.00)	
					52	Jan 3, 2023	SYSTEM	\$312.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',12.00000 - 12.00000, 'is applied (if non-zero).
					60	May 1, 2023	SYSTEM	\$360.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',12.00000 - 12.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
	1200 - Total							\$0.00	
	1250	CABLE, 10 AWG 1 CONDUCTOR, POLE & BRACKE	Material		17	Jul 16, 2021	SYSTEM	\$225.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user dunnj1 overriding Payment Estimate Exception 68 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$225.00)	
					18	Aug 2, 2021	SYSTEM	\$225.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user dunnj1 overriding Payment Estimate Exception 70 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$225.00)	
					19	Aug 16, 2021	SYSTEM	\$225.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user dunnj1 overriding Payment Estimate Exception 69 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$225.00)	
					20	Sep 2, 2021	SYSTEM	\$225.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user dunnj1 overriding Payment Estimate Exception 91 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$225.00)	
					21	Sep 16, 2021	SYSTEM	\$225.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user dunnj1 overriding Payment Estimate Exception 84 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$225.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1250 - Total				
	1273	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material		18	Aug 2, 2021	SYSTEM	\$4,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user dunnj1 overriding Payment Estimate Exception 71 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$4,260.00)	
					19	Aug 16, 2021	SYSTEM	\$4,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user dunnj1 overriding Payment Estimate Exception 70 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$4,260.00)	
					20	Sep 2, 2021	SYSTEM	\$4,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user dunnj1 overriding Payment Estimate Exception 92 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$4,260.00)	
					21	Sep 16, 2021	SYSTEM	\$4,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0063) due to user dunnj1 overriding Payment Estimate Exception 85 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$4,260.00)	
	- Total			\$0.00					



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	1273	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material - Total					\$0.00	
	1273 - Total							\$0.00	
	1277	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material		18	Aug 2, 2021	SYSTEM	\$7,614.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user dunnj1 overriding Payment Estimate Exception 72 on the current Payment Estimate.
	18	Aug 2, 2021			SYSTEM	(\$7,614.00)			
	19	Aug 16, 2021			SYSTEM	\$7,614.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user dunnj1 overriding Payment Estimate Exception 71 on the current Payment Estimate.		
	19	Aug 16, 2021			SYSTEM	(\$7,614.00)			
	20	Sep 2, 2021			SYSTEM	\$7,614.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user dunnj1 overriding Payment Estimate Exception 93 on the current Payment Estimate.		
	20	Sep 2, 2021			SYSTEM	(\$7,614.00)			
	21	Sep 16, 2021			SYSTEM	\$7,614.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0062) due to user dunnj1 overriding Payment Estimate Exception 86 on the current Payment Estimate.		
	21	Sep 16, 2021			SYSTEM	(\$7,614.00)			
	- Total					\$0.00			
	Material - Total					\$0.00			
	1277 - Total							\$0.00	
	1290	MISC. HIGHWAY LIGHTING	Material		17	Jul 16, 2021	SYSTEM	\$12,416.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user dunnj1 overriding Payment Estimate Exception 69 on the current Payment Estimate.
	17	Jul 16, 2021			SYSTEM	(\$12,416.00)			
	18	Aug 2, 2021			SYSTEM	\$12,416.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user dunnj1 overriding Payment Estimate Exception 73 on the current Payment Estimate.		
	18	Aug 2, 2021			SYSTEM	(\$12,416.00)			
	19	Aug 16, 2021			SYSTEM	\$12,416.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user dunnj1 overriding Payment Estimate Exception 72 on the current Payment Estimate.		
	19	Aug 16, 2021			SYSTEM	(\$12,416.00)			
	20	Sep 2, 2021			SYSTEM	\$12,416.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user dunnj1 overriding Payment Estimate Exception 94 on the current Payment Estimate.		
	20	Sep 2, 2021			SYSTEM	(\$12,416.00)			
	21	Sep 16, 2021			SYSTEM	\$15,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user dunnj1 overriding Payment Estimate Exception 87 on the current Payment Estimate.		
	21	Sep 16, 2021			SYSTEM	(\$15,520.00)			
	- Total					\$0.00			
	Material - Total					\$0.00			
	Overrun		Overrun	Overrun	21	Sep 16, 2021	dunnj1	(\$3,104.00)	This adjustment adds back the overrun adjustment that the system overrode. Money will be paid on a future change order
					21	Sep 16, 2021	SYSTEM	\$3,104.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0059) overriding Payment Estimate Exception 128 on the current Payment Estimate. Material Insufficiency Quantity 5.000; Overrun Quantity Balance 1.00.
					21	Sep 16, 2021	SYSTEM	(\$3,104.00)	
					22	Oct 1, 2021	SYSTEM	(\$3,104.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					24	Nov 3, 2021	dunnj1	\$3,104.00	This adjustment offsets the previous user generated adjustment now that the materials exception has been entered and the system is holding back the



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	1290	MISC. HIGHWAY LIGHTING	Overrun	Overrun					overrun
					52	Jan 3, 2023	SYSTEM	\$3,104.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3104.00000 - 3104.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					1290 - Total			\$0.00	
					17	Jul 16, 2021	SYSTEM	\$7,695.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user dunnj1 overriding Payment Estimate Exception 70 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$7,695.00)	
					18	Aug 2, 2021	SYSTEM	\$7,695.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user dunnj1 overriding Payment Estimate Exception 74 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$7,695.00)	
	1293	MISC. HIGHWAY LIGHTING	Material		19	Aug 16, 2021	SYSTEM	\$7,695.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user dunnj1 overriding Payment Estimate Exception 73 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$7,695.00)	
					20	Sep 2, 2021	SYSTEM	\$7,695.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user dunnj1 overriding Payment Estimate Exception 95 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$7,695.00)	
					21	Sep 16, 2021	SYSTEM	\$7,695.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0061) due to user dunnj1 overriding Payment Estimate Exception 88 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$7,695.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1293 - Total			\$0.00	
	1300	SIGNAL HEAD, TYPE 3B	Material		16	Jul 1, 2021	SYSTEM	\$11,165.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 68 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$11,165.00)	
					17	Jul 16, 2021	SYSTEM	\$11,165.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 71 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$11,165.00)	
					18	Aug 2, 2021	SYSTEM	\$11,165.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user dunnj1 overriding Payment Estimate Exception 75 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$11,165.00)	
					19	Aug 16, 2021	SYSTEM	\$11,165.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user dunnj1 overriding Payment Estimate Exception 74 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$11,165.00)	
					20	Sep 2, 2021	SYSTEM	\$11,165.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 96 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$11,165.00)	
					21	Sep 16, 2021	SYSTEM	\$11,165.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user dunnj1 overriding Payment Estimate Exception 89 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$11,165.00)	
					- Total			\$0.00	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	1300	SIGNAL HEAD, TYPE 3B	Material - Total					\$0.00	
			Overrun	Overrun	22	Oct 1, 2021	SYSTEM	(\$1,015.00)	
					52	Jan 3, 2023	SYSTEM	\$1,015.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1015.00000 - 1015.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
			1300 - Total			\$0.00			
	1310	SIGNAL HEAD, TYPE 4B	Material		16	Jul 1, 2021	SYSTEM	\$5,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 69 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$5,190.00)	
					17	Jul 16, 2021	SYSTEM	\$11,418.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 72 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$11,418.00)	
					18	Aug 2, 2021	SYSTEM	\$11,418.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user dunnj1 overriding Payment Estimate Exception 76 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$11,418.00)	
					19	Aug 16, 2021	SYSTEM	\$11,418.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user dunnj1 overriding Payment Estimate Exception 75 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$11,418.00)	
					20	Sep 2, 2021	SYSTEM	\$11,418.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 97 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$11,418.00)	
					21	Sep 16, 2021	SYSTEM	\$11,418.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user dunnj1 overriding Payment Estimate Exception 90 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$11,418.00)	
								- Total	\$0.00
						Material - Total	\$0.00		
			1310 - Total			\$0.00			
	1320	SH-FLAT SHEET - SIGNAL SIGN	Material		16	Jul 1, 2021	SYSTEM	\$1,290.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user dunnj1 overriding Payment Estimate Exception 70 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$1,290.50)	
					17	Jul 16, 2021	SYSTEM	\$2,856.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user dunnj1 overriding Payment Estimate Exception 73 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$2,856.50)	
					18	Aug 2, 2021	SYSTEM	\$3,520.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user dunnj1 overriding Payment Estimate Exception 77 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$3,520.60)	
					19	Aug 16, 2021	SYSTEM	\$3,520.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user dunnj1 overriding Payment Estimate Exception 76 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$3,520.60)	
					20	Sep 2, 2021	SYSTEM	\$3,520.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user dunnj1 overriding Payment Estimate Exception 98 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$3,520.60)	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	1320	SH-FLAT SHEET - SIGNAL SIGN	Material			2021			
					21	Sep 16, 2021	SYSTEM	\$3,520.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user dunnj1 overriding Payment Estimate Exception 91 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$3,520.60)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1320 - Total			\$0.00	
					17	Jul 16, 2021	SYSTEM	\$656.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 74 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$656.00)	
					18	Aug 2, 2021	SYSTEM	\$820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user dunnj1 overriding Payment Estimate Exception 78 on the current Payment Estimate.
	1330	SIGNAL SIGN, MOUNTING HARDWARE	Material		18	Aug 2, 2021	SYSTEM	(\$820.00)	
					19	Aug 16, 2021	SYSTEM	\$820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user dunnj1 overriding Payment Estimate Exception 77 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$820.00)	
					20	Sep 2, 2021	SYSTEM	\$820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 99 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$820.00)	
					21	Sep 16, 2021	SYSTEM	\$820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user dunnj1 overriding Payment Estimate Exception 92 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$820.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1330 - Total			\$0.00	
	1340	POST, SIGNAL 8 FT.	Material		15	Jun 16, 2021	SYSTEM	\$8,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user dunnj1 overriding Payment Estimate Exception 62 on the current Payment Estimate.
					15	Jun 16, 2021	SYSTEM	(\$8,960.00)	
					16	Jul 1, 2021	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user dunnj1 overriding Payment Estimate Exception 71 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$9,600.00)	
					17	Jul 16, 2021	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user dunnj1 overriding Payment Estimate Exception 75 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$9,600.00)	
					18	Aug 2, 2021	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user dunnj1 overriding Payment Estimate Exception 79 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$9,600.00)	
					19	Aug 16, 2021	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user dunnj1 overriding Payment Estimate Exception 78 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$9,600.00)	
					20	Sep 2, 2021	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user dunnj1 overriding Payment Estimate Exception 100 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$9,600.00)	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	1340	POST, SIGNAL 8 FT.	Material			2021			
					21	Sep 16, 2021	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user dunnj1 overriding Payment Estimate Exception 93 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$9,600.00)	
				- Total				\$0.00	
				Material - Total				\$0.00	
			Overrun	Overrun	50	Dec 2, 2022	SYSTEM	(\$1,280.00)	
					52	Jan 3, 2023	SYSTEM	\$1,280.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',640.00000 - 640.00000, 'is applied (if non-zero).
				Overrun - Total				\$0.00	
				Overrun - Total				\$0.00	
				1340 - Total				\$0.00	
	1350	POST, SIGNAL 15 FT.	Material		15	Jun 16, 2021	SYSTEM	\$942.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user dunnj1 overriding Payment Estimate Exception 65 on the current Payment Estimate.
					15	Jun 16, 2021	SYSTEM	(\$942.00)	
					16	Jul 1, 2021	SYSTEM	\$2,826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user dunnj1 overriding Payment Estimate Exception 73 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$2,826.00)	
					17	Jul 16, 2021	SYSTEM	\$2,826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user dunnj1 overriding Payment Estimate Exception 77 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$2,826.00)	
					18	Aug 2, 2021	SYSTEM	\$2,826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user dunnj1 overriding Payment Estimate Exception 81 on the current Payment Estimate.
18					Aug 2, 2021	SYSTEM	(\$2,826.00)		
19					Aug 16, 2021	SYSTEM	\$2,826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user dunnj1 overriding Payment Estimate Exception 80 on the current Payment Estimate.	
19					Aug 16, 2021	SYSTEM	(\$2,826.00)		
20					Sep 2, 2021	SYSTEM	\$2,826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user dunnj1 overriding Payment Estimate Exception 102 on the current Payment Estimate.	
20					Sep 2, 2021	SYSTEM	(\$2,826.00)		
21					Sep 16, 2021	SYSTEM	\$2,826.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user dunnj1 overriding Payment Estimate Exception 95 on the current Payment Estimate.	
21					Sep 16, 2021	SYSTEM	(\$2,826.00)		
			- Total				\$0.00		
			Material - Total				\$0.00		
Overrun			Overrun	24	Nov 3, 2021	SYSTEM	(\$942.00)		
				58	Apr 3, 2023	SYSTEM	\$942.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',942.00000 - 942.00000, 'is applied (if non-zero).	
					Overrun - Total				\$0.00
			Overrun - Total				\$0.00		
			1350 - Total				\$0.00		
1355	POST, TYPE CL, 30 FT. ARM OR 9.1 M ARM	Material		16	Jul 1, 2021	SYSTEM	\$6,806.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user dunnj1 overriding Payment Estimate Exception 75 on the current Payment Estimate.	
				16	Jul 1,	SYSTEM	(\$6,806.00)		



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	1355	POST, TYPE CL, 30 FT. ARM OR 9.1 M ARM	Material			2021			
					17	Jul 16, 2021	SYSTEM	\$6,806.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user dunnj1 overriding Payment Estimate Exception 79 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$6,806.00)	
					18	Aug 2, 2021	SYSTEM	\$6,806.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user dunnj1 overriding Payment Estimate Exception 83 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$6,806.00)	
					19	Aug 16, 2021	SYSTEM	\$6,806.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user dunnj1 overriding Payment Estimate Exception 82 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$6,806.00)	
					20	Sep 2, 2021	SYSTEM	\$6,806.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user dunnj1 overriding Payment Estimate Exception 104 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$6,806.00)	
					21	Sep 16, 2021	SYSTEM	\$6,806.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user dunnj1 overriding Payment Estimate Exception 97 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$6,806.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1355 - Total			\$0.00	
	1357	POST, TYPE CL, 40 FT. ARM OR 12.2 M ARM	Material		16	Jul 1, 2021	SYSTEM	\$8,046.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 77 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$8,046.00)	
					17	Jul 16, 2021	SYSTEM	\$8,046.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 81 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$8,046.00)	
					18	Aug 2, 2021	SYSTEM	\$8,046.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user dunnj1 overriding Payment Estimate Exception 85 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$8,046.00)	
					19	Aug 16, 2021	SYSTEM	\$8,046.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user dunnj1 overriding Payment Estimate Exception 84 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$8,046.00)	
					20	Sep 2, 2021	SYSTEM	\$8,046.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 106 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$8,046.00)	
					21	Sep 16, 2021	SYSTEM	\$8,046.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user dunnj1 overriding Payment Estimate Exception 99 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$8,046.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1357 - Total			\$0.00	
	1370	POST, TYPE C, 40 FT. ARM OR 12.2 M ARM	Material		16	Jul 1, 2021	SYSTEM	\$14,998.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user dunnj1 overriding Payment Estimate Exception 79 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$14,998.00)	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	1370	POST, TYPE C, 40 FT. ARM OR 12.2 M ARM	Material			2021			
					17	Jul 16, 2021	SYSTEM	\$14,998.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user dunnj1 overriding Payment Estimate Exception 83 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$14,998.00)	
					18	Aug 2, 2021	SYSTEM	\$14,998.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user dunnj1 overriding Payment Estimate Exception 87 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$14,998.00)	
					19	Aug 16, 2021	SYSTEM	\$14,998.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user dunnj1 overriding Payment Estimate Exception 86 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$14,998.00)	
					20	Sep 2, 2021	SYSTEM	\$14,998.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user dunnj1 overriding Payment Estimate Exception 108 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$14,998.00)	
					21	Sep 16, 2021	SYSTEM	\$14,998.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user dunnj1 overriding Payment Estimate Exception 101 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$14,998.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1370 - Total			\$0.00	
	1380	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	Material		16	Jul 1, 2021	SYSTEM	\$7,770.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user dunnj1 overriding Payment Estimate Exception 81 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$7,770.00)	
					17	Jul 16, 2021	SYSTEM	\$7,770.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user dunnj1 overriding Payment Estimate Exception 85 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$7,770.00)	
					18	Aug 2, 2021	SYSTEM	\$7,770.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user dunnj1 overriding Payment Estimate Exception 89 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$7,770.00)	
					19	Aug 16, 2021	SYSTEM	\$7,770.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user dunnj1 overriding Payment Estimate Exception 88 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$7,770.00)	
					20	Sep 2, 2021	SYSTEM	\$7,770.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user dunnj1 overriding Payment Estimate Exception 110 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$7,770.00)	
					21	Sep 16, 2021	SYSTEM	\$7,770.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user dunnj1 overriding Payment Estimate Exception 103 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$7,770.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1380 - Total			\$0.00	
	1390	CONTROLLER ASSEMBLY HOUSING,	Material		18	Aug 2, 2021	SYSTEM	\$16,155.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user dunnj1 overriding Payment Estimate Exception 91 on the current Payment Estimate.
					18	Aug 2,	SYSTEM	(\$16,155.00)	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	1390	CONTROLLER ASSEMBLY HOUSING,	Material			2021			
					19	Aug 16, 2021	SYSTEM	\$16,155.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user dunnj1 overriding Payment Estimate Exception 90 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$16,155.00)	
					20	Sep 2, 2021	SYSTEM	\$16,155.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user dunnj1 overriding Payment Estimate Exception 112 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$16,155.00)	
					21	Sep 16, 2021	SYSTEM	\$16,155.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user dunnj1 overriding Payment Estimate Exception 105 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$16,155.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1390 - Total			\$0.00	
1410	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Overrun	Overrun		50	Dec 2, 2022	SYSTEM	(\$558.00)	
					60	May 1, 2023	SYSTEM	\$558.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',31.00000 - 31.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					1410 - Total			\$0.00	
1420	CABLE, 8 AWG 1 CONDUCTOR, POWER	Material			21	Sep 16, 2021	SYSTEM	\$54.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user dunnj1 overriding Payment Estimate Exception 106 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$54.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1420 - Total			\$0.00	
1430	CABLE, 16 AWG 2 CONDUCTOR	Material			15	Jun 16, 2021	SYSTEM	\$1,429.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user dunnj1 overriding Payment Estimate Exception 68 on the current Payment Estimate.
					15	Jun 16, 2021	SYSTEM	(\$1,429.20)	
					16	Jul 1, 2021	SYSTEM	\$1,744.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user dunnj1 overriding Payment Estimate Exception 83 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$1,744.65)	
					17	Jul 16, 2021	SYSTEM	\$1,744.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user dunnj1 overriding Payment Estimate Exception 87 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$1,744.65)	
					18	Aug 2, 2021	SYSTEM	\$1,744.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user dunnj1 overriding Payment Estimate Exception 92 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$1,744.65)	
					19	Aug 16, 2021	SYSTEM	\$1,744.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user dunnj1 overriding Payment Estimate Exception 91 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$1,744.65)	
					20	Sep 2, 2021	SYSTEM	\$1,744.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user dunnj1 overriding Payment Estimate Exception 113 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$1,744.65)	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	1430	CABLE, 16 AWG 2 CONDUCTOR	Material		21	Sep 16, 2021	SYSTEM	\$1,744.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user dunnj1 overriding Payment Estimate Exception 107 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$1,744.65)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1430 - Total			\$0.00	
	1440	CABLE, 16 AWG 3 CONDUCTOR	Material		16	Jul 1, 2021	SYSTEM	\$1,202.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user dunnj1 overriding Payment Estimate Exception 84 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$1,202.96)	
					17	Jul 16, 2021	SYSTEM	\$1,202.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user dunnj1 overriding Payment Estimate Exception 88 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$1,202.96)	
					18	Aug 2, 2021	SYSTEM	\$1,202.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user dunnj1 overriding Payment Estimate Exception 93 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$1,202.96)	
					19	Aug 16, 2021	SYSTEM	\$1,202.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user dunnj1 overriding Payment Estimate Exception 92 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$1,202.96)	
					20	Sep 2, 2021	SYSTEM	\$1,202.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user dunnj1 overriding Payment Estimate Exception 114 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$1,202.96)	
					21	Sep 16, 2021	SYSTEM	\$1,202.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user dunnj1 overriding Payment Estimate Exception 108 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$1,202.96)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1440 - Total			\$0.00	
	1450	CABLE, 16 AWG 5 CONDUCTOR	Material		15	Jun 16, 2021	SYSTEM	\$3,356.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user dunnj1 overriding Payment Estimate Exception 69 on the current Payment Estimate.
					15	Jun 16, 2021	SYSTEM	(\$3,356.85)	
					16	Jul 1, 2021	SYSTEM	\$4,097.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user dunnj1 overriding Payment Estimate Exception 85 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$4,097.10)	
					17	Jul 16, 2021	SYSTEM	\$4,097.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user dunnj1 overriding Payment Estimate Exception 89 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$4,097.10)	
					18	Aug 2, 2021	SYSTEM	\$4,097.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user dunnj1 overriding Payment Estimate Exception 94 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$4,097.10)	
					19	Aug 16, 2021	SYSTEM	\$4,097.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user dunnj1 overriding Payment Estimate Exception 93 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$4,097.10)	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	1450	CABLE, 16 AWG 5 CONDUCTOR	Material		20	Sep 2, 2021	SYSTEM	\$4,097.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user dunnj1 overriding Payment Estimate Exception 115 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$4,097.10)	
					21	Sep 16, 2021	SYSTEM	\$4,097.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user dunnj1 overriding Payment Estimate Exception 109 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$4,097.10)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1450 - Total			\$0.00	
J6S3049	1460	CABLE, 16 AWG 7 CONDUCTOR	Material		15	Jun 16, 2021	SYSTEM	\$3,130.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user dunnj1 overriding Payment Estimate Exception 70 on the current Payment Estimate.
					15	Jun 16, 2021	SYSTEM	(\$3,130.50)	
					16	Jul 1, 2021	SYSTEM	\$6,417.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 86 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$6,417.00)	
					17	Jul 16, 2021	SYSTEM	\$6,417.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 90 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$6,417.00)	
					18	Aug 2, 2021	SYSTEM	\$6,417.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user dunnj1 overriding Payment Estimate Exception 95 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$6,417.00)	
					19	Aug 16, 2021	SYSTEM	\$6,417.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user dunnj1 overriding Payment Estimate Exception 94 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$6,417.00)	
					20	Sep 2, 2021	SYSTEM	\$6,417.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user dunnj1 overriding Payment Estimate Exception 116 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$6,417.00)	
					21	Sep 16, 2021	SYSTEM	\$6,417.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user dunnj1 overriding Payment Estimate Exception 110 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$6,417.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
J6S3049			Overrun	Overrun	16	Jul 1, 2021	SYSTEM	\$897.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 96 on the current Payment Estimate. Material Insufficiency Quantity 4278.000; Overrun Quantity Balance 598.00.
					16	Jul 1, 2021	dunnj1	(\$897.00)	This adjustment offsets the system override of the overrun adjustment. This amount will be paid after a change order has been approved
					16	Jul 1, 2021	SYSTEM	(\$897.00)	
					17	Jul 16, 2021	SYSTEM	(\$897.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					17	Jul 16, 2021	SYSTEM	\$897.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 101 on the current Payment Estimate. Material Insufficiency Quantity 4278.000; Overrun Quantity Balance 598.00.
					18	Aug 2, 2021	SYSTEM	(\$897.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					18	Aug 2, 2021	SYSTEM	\$897.00	This adjustment offsets the original system-generated Overrun Payment



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	1460	CABLE, 16 AWG 7 CONDUCTOR	Overrun	Overrun		2021			Estimate Item Adjustment (0038) overriding Payment Estimate Exception 106 on the current Payment Estimate. Material Insufficiency Quantity 4278.000; Overrun Quantity Balance 598.00.
					19	Aug 16, 2021	SYSTEM	(\$897.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					19	Aug 16, 2021	SYSTEM	\$897.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0038) overriding Payment Estimate Exception 105 on the current Payment Estimate. Material Insufficiency Quantity 4278.000; Overrun Quantity Balance 598.00.
					20	Sep 2, 2021	dunnj1	\$897.00	This adjustment offsets the previous user entered overrun adjustment. Change order 0002 was approved 9/01/21
					22	Oct 1, 2021	SYSTEM	(\$424.50)	
					52	Jan 3, 2023	SYSTEM	\$424.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.50000 - 1.50000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					1460 - Total			\$0.00	
	1470	RG-8/U COAXIAL CABLE	Material		15	Jun 16, 2021	SYSTEM	\$988.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user dunnj1 overriding Payment Estimate Exception 71 on the current Payment Estimate.
					15	Jun 16, 2021	SYSTEM	(\$988.00)	
					16	Jul 1, 2021	SYSTEM	\$1,678.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 87 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$1,678.00)	
					17	Jul 16, 2021	SYSTEM	\$1,678.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 91 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$1,678.00)	
					18	Aug 2, 2021	SYSTEM	\$1,678.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user dunnj1 overriding Payment Estimate Exception 96 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$1,678.00)	
					19	Aug 16, 2021	SYSTEM	\$1,678.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user dunnj1 overriding Payment Estimate Exception 95 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$1,678.00)	
					20	Sep 2, 2021	SYSTEM	\$1,678.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user dunnj1 overriding Payment Estimate Exception 117 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$1,678.00)	
					21	Sep 16, 2021	SYSTEM	\$1,678.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user dunnj1 overriding Payment Estimate Exception 111 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$1,678.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
			Overrun	Overrun	16	Jul 1, 2021	SYSTEM	\$311.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 97 on the current Payment Estimate. Material Insufficiency Quantity 1678.000; Overrun Quantity Balance 311.00.
					16	Jul 1, 2021	dunnj1	(\$311.00)	This adjustment offsets the system override of the overrun adjustment. This amount will be paid after a change order has been approved
					16	Jul 1, 2021	SYSTEM	(\$311.00)	
					17	Jul 16, 2021	SYSTEM	(\$311.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					17	Jul 16, 2021	SYSTEM	\$311.00	This adjustment offsets the original system-generated Overrun Payment



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3049	1470	RG-8/U COAXIAL CABLE	Overrun	Overrun		2021			Estimate Item Adjustment (0005) overriding Payment Estimate Exception 102 on the current Payment Estimate. Material Insufficiency Quantity 1678.000; Overrun Quantity Balance 311.00.					
					18	Aug 2, 2021	SYSTEM	(\$311.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					18	Aug 2, 2021	SYSTEM	\$311.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0040) overriding Payment Estimate Exception 107 on the current Payment Estimate. Material Insufficiency Quantity 1678.000; Overrun Quantity Balance 311.00.					
					19	Aug 16, 2021	SYSTEM	(\$311.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					19	Aug 16, 2021	SYSTEM	\$311.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0040) overriding Payment Estimate Exception 106 on the current Payment Estimate. Material Insufficiency Quantity 1678.000; Overrun Quantity Balance 311.00.					
					20	Sep 2, 2021	dunnj1	\$311.00	This adjustment offsets the previous user entered overrun adjustment. Change order 0002 was approved 9/01/21					
					Overrun - Total				\$0.00					
					Overrun - Total				\$0.00					
					1470 - Total				\$0.00					
					1500	PULL BOX, PREFORMED CLASS 3	Overrun	Overrun	14	Jun 2, 2021	SYSTEM	(\$1,620.00)		
									20	Sep 2, 2021	SYSTEM	\$1,620.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1620.00000 - 1620.00000, 'is applied (if non-zero).	
									Overrun - Total				\$0.00	
									Overrun - Total				\$0.00	
									1500 - Total				\$0.00	
1510	BASE, CONCRETE	Material		12					May 3, 2021	SYSTEM	\$3,696.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.		
				12	May 3, 2021	SYSTEM	(\$3,696.00)							
				13	May 17, 2021	SYSTEM	\$6,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user dunnj1 overriding Payment Estimate Exception 51 on the current Payment Estimate.						
				13	May 17, 2021	SYSTEM	(\$6,160.00)							
				14	Jun 2, 2021	SYSTEM	\$17,164.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 62 on the current Payment Estimate.						
				14	Jun 2, 2021	SYSTEM	(\$17,164.00)							
				15	Jun 16, 2021	SYSTEM	\$35,084.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user dunnj1 overriding Payment Estimate Exception 72 on the current Payment Estimate.						
				15	Jun 16, 2021	SYSTEM	(\$35,084.00)							
				16	Jul 1, 2021	SYSTEM	\$35,084.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 88 on the current Payment Estimate.						
				16	Jul 1, 2021	SYSTEM	(\$35,084.00)							
				17	Jul 16, 2021	SYSTEM	\$35,084.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user dunnj1 overriding Payment Estimate Exception 92 on the current Payment Estimate.						
				17	Jul 16, 2021	SYSTEM	(\$35,084.00)							
				18	Aug 2, 2021	SYSTEM	\$35,084.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user dunnj1 overriding Payment Estimate Exception 97 on the current Payment Estimate.						
				18	Aug 2, 2021	SYSTEM	(\$35,084.00)							
				19	Aug 16, 2021	SYSTEM	\$35,084.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user dunnj1 overriding Payment Estimate Exception 96 on the current Payment Estimate.						
				19	Aug 16, 2021	SYSTEM	(\$35,084.00)							



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	1510	BASE, CONCRETE	Material			2021			
					20	Sep 2, 2021	SYSTEM	\$35,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 118 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$35,700.00)	
					21	Sep 16, 2021	SYSTEM	\$36,316.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user dunnj1 overriding Payment Estimate Exception 112 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$36,316.00)	
					22	Oct 1, 2021	SYSTEM	\$40,012.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user dunnj1 overriding Payment Estimate Exception 80 on the current Payment Estimate.
					22	Oct 1, 2021	SYSTEM	(\$40,012.00)	
					23	Oct 18, 2021	SYSTEM	\$40,012.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 80 on the current Payment Estimate.
					23	Oct 18, 2021	SYSTEM	(\$40,012.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
			Overrun	Overrun	22	Oct 1, 2021	dunnj1	(\$1,512.00)	This adjustment adds back the overrun adjustment that the system overrode. Money will be paid on a future change order
					22	Oct 1, 2021	SYSTEM	\$1,232.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0048) overriding Payment Estimate Exception 87 on the current Payment Estimate. Material Insufficiency Quantity 28.580; Overrun Quantity Balance 1.08.
					22	Oct 1, 2021	SYSTEM	\$280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0049) overriding Payment Estimate Exception 87 on the current Payment Estimate. Material Insufficiency Quantity 28.580; Overrun Quantity Balance 1.08.
					22	Oct 1, 2021	SYSTEM	(\$1,512.00)	
					23	Oct 18, 2021	SYSTEM	(\$1,512.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					23	Oct 18, 2021	SYSTEM	\$1,512.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 88 on the current Payment Estimate. Material Insufficiency Quantity 28.580; Overrun Quantity Balance 1.08.
					24	Nov 3, 2021	SYSTEM	(\$1,512.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					24	Nov 3, 2021	dunnj1	\$1,512.00	This adjustment offsets the previous user generated adjustment now that the materials exception has been entered and the system is holding back the overrun
					39	Jun 16, 2022	SYSTEM	(\$2,464.00)	
					50	Dec 2, 2022	SYSTEM	(\$2,464.00)	
					52	Jan 3, 2023	SYSTEM	\$4,592.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1400.00000 - 1400.00000, 'is applied (if non-zero).
					54	Feb 2, 2023	SYSTEM	\$1,848.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1400.00000 - 1400.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					1510 - Total			\$0.00	
	1520	MISC.	Material		14	Jun 2, 2021	SYSTEM	\$2,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 65 on the current Payment Estimate.
					14	Jun 2, 2021	SYSTEM	(\$2,520.00)	
					15	Jun 16, 2021	SYSTEM	\$2,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user dunnj1 overriding Payment Estimate Exception 75 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3049	1520	MISC.	Material		15	Jun 16, 2021	SYSTEM	(\$2,520.00)					
					16	Jul 1, 2021	SYSTEM	\$2,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 91 on the current Payment Estimate.				
					16	Jul 1, 2021	SYSTEM	(\$2,520.00)					
					17	Jul 16, 2021	SYSTEM	\$2,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user dunnj1 overriding Payment Estimate Exception 95 on the current Payment Estimate.				
					17	Jul 16, 2021	SYSTEM	(\$2,520.00)					
					18	Aug 2, 2021	SYSTEM	\$2,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user dunnj1 overriding Payment Estimate Exception 100 on the current Payment Estimate.				
					18	Aug 2, 2021	SYSTEM	(\$2,520.00)					
					19	Aug 16, 2021	SYSTEM	\$2,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user dunnj1 overriding Payment Estimate Exception 99 on the current Payment Estimate.				
					19	Aug 16, 2021	SYSTEM	(\$2,520.00)					
					20	Sep 2, 2021	SYSTEM	\$2,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 121 on the current Payment Estimate.				
					20	Sep 2, 2021	SYSTEM	(\$2,520.00)					
					21	Sep 16, 2021	SYSTEM	\$2,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user dunnj1 overriding Payment Estimate Exception 115 on the current Payment Estimate.				
					21	Sep 16, 2021	SYSTEM	(\$2,520.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
1520 - Total							\$0.00						
1530		MISC.	Material		15	Jun 16, 2021	SYSTEM	\$8,784.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user dunnj1 overriding Payment Estimate Exception 77 on the current Payment Estimate.				
					15	Jun 16, 2021	SYSTEM	(\$8,784.00)					
					16	Jul 1, 2021	SYSTEM	\$13,176.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user dunnj1 overriding Payment Estimate Exception 93 on the current Payment Estimate.				
					16	Jul 1, 2021	SYSTEM	(\$13,176.00)					
					17	Jul 16, 2021	SYSTEM	\$19,032.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user dunnj1 overriding Payment Estimate Exception 97 on the current Payment Estimate.				
					17	Jul 16, 2021	SYSTEM	(\$19,032.00)					
					18	Aug 2, 2021	SYSTEM	\$19,032.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user dunnj1 overriding Payment Estimate Exception 102 on the current Payment Estimate.				
					18	Aug 2, 2021	SYSTEM	(\$19,032.00)					
					19	Aug 16, 2021	SYSTEM	\$19,032.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user dunnj1 overriding Payment Estimate Exception 101 on the current Payment Estimate.				
					19	Aug 16, 2021	SYSTEM	(\$19,032.00)					
					20	Sep 2, 2021	SYSTEM	\$19,032.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user dunnj1 overriding Payment Estimate Exception 123 on the current Payment Estimate.				
					20	Sep 2, 2021	SYSTEM	(\$19,032.00)					
					21	Sep 16, 2021	SYSTEM	\$21,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user dunnj1 overriding Payment Estimate Exception 117 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	1530	MISC.	Material		21	Sep 16, 2021	SYSTEM	(\$21,960.00)	
					- Total			\$0.00	
			Material - Total					\$0.00	
			Overrun	Overrun	50	Dec 2, 2022	SYSTEM	(\$3,660.00)	
					52	Jan 3, 2023	SYSTEM	\$3,660.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',732.00000 - 732.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
			Overrun - Total					\$0.00	
			1530 - Total					\$0.00	
	1550	MISC.	Material		15	Jun 16, 2021	SYSTEM	\$6,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user dunnj1 overriding Payment Estimate Exception 76 on the current Payment Estimate.
					15	Jun 16, 2021	SYSTEM	(\$6,160.00)	
					16	Jul 1, 2021	SYSTEM	\$7,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user dunnj1 overriding Payment Estimate Exception 92 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$7,920.00)	
					17	Jul 16, 2021	SYSTEM	\$11,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user dunnj1 overriding Payment Estimate Exception 96 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$11,440.00)	
					18	Aug 2, 2021	SYSTEM	\$11,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user dunnj1 overriding Payment Estimate Exception 101 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$11,440.00)	
					19	Aug 16, 2021	SYSTEM	\$11,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user dunnj1 overriding Payment Estimate Exception 100 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$11,440.00)	
					20	Sep 2, 2021	SYSTEM	\$11,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 122 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$11,440.00)	
					21	Sep 16, 2021	SYSTEM	\$11,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user dunnj1 overriding Payment Estimate Exception 116 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$11,440.00)	
					- Total			\$0.00	
			Material - Total					\$0.00	
			Overrun	Overrun	50	Dec 2, 2022	SYSTEM	(\$440.00)	
					58	Apr 3, 2023	SYSTEM	\$440.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',440.00000 - 440.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
			Overrun - Total					\$0.00	
			1550 - Total					\$0.00	
	1590	MISC.	Material		17	Jul 16, 2021	SYSTEM	\$16,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 98 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$16,920.00)	
					18	Aug 2, 2021	SYSTEM	\$16,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user dunnj1 overriding Payment Estimate Exception 103 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	1590	MISC.	Material		18	Aug 2, 2021	SYSTEM	(\$16,920.00)	
					19	Aug 16, 2021	SYSTEM	\$16,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user dunnj1 overriding Payment Estimate Exception 102 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$16,920.00)	
					20	Sep 2, 2021	SYSTEM	\$16,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 124 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$16,920.00)	
					21	Sep 16, 2021	SYSTEM	\$16,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user dunnj1 overriding Payment Estimate Exception 118 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$16,920.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1590 - Total			\$0.00	
					14	Jun 2, 2021	SYSTEM	\$2,166.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dunnj1 overriding Payment Estimate Exception 66 on the current Payment Estimate.
					14	Jun 2, 2021	SYSTEM	(\$2,166.00)	
					15	Jun 16, 2021	SYSTEM	\$2,166.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user dunnj1 overriding Payment Estimate Exception 78 on the current Payment Estimate.
	1610	MISC.	Material		15	Jun 16, 2021	SYSTEM	(\$2,166.00)	
					16	Jul 1, 2021	SYSTEM	\$2,166.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 94 on the current Payment Estimate.
					16	Jul 1, 2021	SYSTEM	(\$2,166.00)	
					17	Jul 16, 2021	SYSTEM	\$2,166.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 99 on the current Payment Estimate.
					17	Jul 16, 2021	SYSTEM	(\$2,166.00)	
					18	Aug 2, 2021	SYSTEM	\$2,166.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user dunnj1 overriding Payment Estimate Exception 104 on the current Payment Estimate.
					18	Aug 2, 2021	SYSTEM	(\$2,166.00)	
					19	Aug 16, 2021	SYSTEM	\$2,166.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user dunnj1 overriding Payment Estimate Exception 103 on the current Payment Estimate.
					19	Aug 16, 2021	SYSTEM	(\$2,166.00)	
					20	Sep 2, 2021	SYSTEM	\$2,166.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 125 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$2,166.00)	
					21	Sep 16, 2021	SYSTEM	\$2,166.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user dunnj1 overriding Payment Estimate Exception 119 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$2,166.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1610 - Total			\$0.00	
	1640	2 IN. PSST POST - 12 GA.	Construction Stockpile		29	Jan 18, 2022	SYSTEM	(\$2,153.52)	Payment Estimate Item Adjustment generated Stockpile Transaction
					42	Aug 2,	SYSTEM	(\$5,614.92)	Payment Estimate Item Adjustment generated Stockpile Transaction



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	1640	2 IN. PSST POST - 12 GA.	Construction Stockpile			2022			
					56	Mar 2, 2023	SYSTEM	(\$3,826.44)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total				(\$11,594.88)
				Construction Stockpile - Total				(\$11,594.88)	
			Construction Stockpile STMI		8	Mar 2, 2021	SYSTEM	\$11,594.88	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total				\$11,594.88
				Construction Stockpile STMI - Total				\$11,594.88	
			Material		29	Jan 18, 2022	SYSTEM	\$7,976.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user brownjg overriding Payment Estimate Exception 39 on the current Payment Estimate.
					29	Jan 18, 2022	SYSTEM	(\$7,976.00)	
					30	Feb 1, 2022	SYSTEM	\$7,976.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brownjg overriding Payment Estimate Exception 41 on the current Payment Estimate.
					30	Feb 1, 2022	SYSTEM	(\$7,976.00)	
					31	Feb 16, 2022	SYSTEM	\$7,976.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brownjg overriding Payment Estimate Exception 36 on the current Payment Estimate.
					31	Feb 16, 2022	SYSTEM	(\$7,976.00)	
					32	Mar 2, 2022	SYSTEM	\$7,976.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user brownjg overriding Payment Estimate Exception 31 on the current Payment Estimate.
					32	Mar 2, 2022	SYSTEM	(\$7,976.00)	
					33	Mar 17, 2022	SYSTEM	\$7,976.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user brownjg overriding Payment Estimate Exception 28 on the current Payment Estimate.
					33	Mar 17, 2022	SYSTEM	(\$7,976.00)	
					- Total				\$0.00
				Material - Total				\$0.00	
			1640 - Total				\$0.00		
	1650	POST ANCHOR FOR 2 IN. PSST - 12 GA.	Construction Stockpile		29	Jan 18, 2022	SYSTEM	(\$457.92)	Payment Estimate Item Adjustment generated Stockpile Transaction
					42	Aug 2, 2022	SYSTEM	(\$1,502.55)	Payment Estimate Item Adjustment generated Stockpile Transaction
					56	Mar 2, 2023	SYSTEM	(\$1,159.11)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$3,119.58)	
				Construction Stockpile - Total				(\$3,119.58)	
			Construction Stockpile STMI		8	Mar 2, 2021	SYSTEM	\$3,119.58	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total				\$3,119.58
				Construction Stockpile STMI - Total				\$3,119.58	
			Material		29	Jan 18, 2022	SYSTEM	\$2,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user brownjg overriding Payment Estimate Exception 41 on the current Payment Estimate.
					29	Jan 18, 2022	SYSTEM	(\$2,880.00)	
					30	Feb 1, 2022	SYSTEM	\$2,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brownjg overriding Payment Estimate Exception 43 on the current Payment Estimate.
					30	Feb 1, 2022	SYSTEM	(\$2,880.00)	
					31	Feb 16, 2022	SYSTEM	\$2,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brownjg overriding Payment Estimate Exception 38 on the current Payment Estimate.
					31	Feb 16, 2022	SYSTEM	(\$2,880.00)	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	1650	POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material		32	Mar 2, 2022	SYSTEM	\$2,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user brownjg overriding Payment Estimate Exception 33 on the current Payment Estimate.
					32	Mar 2, 2022	SYSTEM	(\$2,880.00)	
					33	Mar 17, 2022	SYSTEM	\$2,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user brownjg overriding Payment Estimate Exception 31 on the current Payment Estimate.
					33	Mar 17, 2022	SYSTEM	(\$2,880.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1650 - Total			\$0.00	
J6S3049	1660	POST ANCHOR FOR 2 IN. PSST - 7 GA.	Construction Stockpile		29	Jan 18, 2022	SYSTEM	(\$679.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
					42	Aug 2, 2022	SYSTEM	(\$815.40)	Payment Estimate Item Adjustment generated Stockpile Transaction
					56	Mar 2, 2023	SYSTEM	(\$271.80)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$1,766.70)	
					Construction Stockpile - Total			(\$1,766.70)	
			Construction Stockpile STMI		8	Mar 2, 2021	SYSTEM	\$1,766.70	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$1,766.70	
					Construction Stockpile STMI - Total			\$1,766.70	
			Material		29	Jan 18, 2022	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user brownjg overriding Payment Estimate Exception 43 on the current Payment Estimate.
					29	Jan 18, 2022	SYSTEM	(\$1,800.00)	
					30	Feb 1, 2022	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brownjg overriding Payment Estimate Exception 45 on the current Payment Estimate.
					30	Feb 1, 2022	SYSTEM	(\$1,800.00)	
					31	Feb 16, 2022	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brownjg overriding Payment Estimate Exception 40 on the current Payment Estimate.
					31	Feb 16, 2022	SYSTEM	(\$1,800.00)	
					32	Mar 2, 2022	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user brownjg overriding Payment Estimate Exception 35 on the current Payment Estimate.
					32	Mar 2, 2022	SYSTEM	(\$1,800.00)	
					33	Mar 17, 2022	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user brownjg overriding Payment Estimate Exception 33 on the current Payment Estimate.
					33	Mar 17, 2022	SYSTEM	(\$1,800.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1660 - Total			\$0.00	
J6S3049	1670	2.5 IN. PSST POST - 12 GA.	Construction Stockpile		42	Aug 2, 2022	SYSTEM	(\$480.70)	Payment Estimate Item Adjustment generated Stockpile Transaction
					56	Mar 2, 2023	SYSTEM	(\$177.10)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$657.80)	
					Construction Stockpile - Total			(\$657.80)	
			Construction Stockpile STMI		8	Mar 2, 2021	SYSTEM	\$657.80	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$657.80	
					Construction Stockpile STMI - Total			\$657.80	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3049	1670 - Total							\$0.00			
	1680	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile		42	Aug 2, 2022	SYSTEM	(\$527.28)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					56	Mar 2, 2023	SYSTEM	(\$197.73)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total			(\$725.01)			
					Construction Stockpile - Total			(\$725.01)			
			Construction Stockpile STMI		8	Mar 2, 2021	SYSTEM	\$725.01	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total			\$725.01			
					Construction Stockpile STMI - Total			\$725.01			
	1680 - Total							\$0.00			
	1690	SH-FLAT SHEET	Construction Stockpile		29	Jan 18, 2022	SYSTEM	(\$3,195.55)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					42	Aug 2, 2022	SYSTEM	(\$5,229.01)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					56	Mar 2, 2023	SYSTEM	(\$1,908.64)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total			(\$10,333.20)			
					Construction Stockpile - Total			(\$10,333.20)			
			Construction Stockpile STMI		8	Mar 2, 2021	SYSTEM	\$10,333.20	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total			\$10,333.20			
					Construction Stockpile STMI - Total			\$10,333.20			
			1690 - Total							\$0.00	
			1700	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile		29	Jan 18, 2022	SYSTEM	(\$1,166.30)	Payment Estimate Item Adjustment generated Stockpile Transaction
	42	Aug 2, 2022					SYSTEM	(\$1,654.08)	Payment Estimate Item Adjustment generated Stockpile Transaction		
	56	Mar 2, 2023					SYSTEM	(\$3,872.22)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total			(\$6,692.60)			
					Construction Stockpile - Total			(\$6,692.60)			
	Construction Stockpile STMI				8	Mar 2, 2021	SYSTEM	\$6,692.60	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total			\$6,692.60			
					Construction Stockpile STMI - Total			\$6,692.60			
	1700 - Total							\$0.00			
	1710	CCTV CAMERA ASSEMBLY, INSTALLED	Material		20	Sep 2, 2021	SYSTEM	\$6,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user dunnj1 overriding Payment Estimate Exception 126 on the current Payment Estimate.		
					20	Sep 2, 2021	SYSTEM	(\$6,990.00)			
					21	Sep 16, 2021	SYSTEM	\$6,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0065) due to user dunnj1 overriding Payment Estimate Exception 120 on the current Payment Estimate.		
					21	Sep 16, 2021	SYSTEM	(\$6,990.00)			
					- Total			\$0.00			
					Material - Total			\$0.00			
			1710 - Total							\$0.00	
	1720	CONDUIT, 3 IN., RIGID, IN TRENCH	Overrun	Overrun	24	Nov 3, 2021	SYSTEM	(\$3,972.00)			
					52	Jan 3, 2023	SYSTEM	\$3,972.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',12.00000 - 12.00000, 'is applied (if non-zero).		
					Overrun - Total			\$0.00			
					Overrun - Total			\$0.00			
	1720 - Total							\$0.00			
	1740	FIBER OPTIC	Material		20	Sep 2,	SYSTEM	\$4,560.00	This adjustment offsets the original system-generated Material Payment		



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3049	1740	CABLE, 24-STRAND, 18 SINGLE	Material			2021			Estimate Item Adjustment (0025) due to user dunnj1 overriding Payment Estimate Exception 127 on the current Payment Estimate.		
					20	Sep 2, 2021	SYSTEM	(\$4,560.00)			
					21	Sep 16, 2021	SYSTEM	\$4,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0064) due to user dunnj1 overriding Payment Estimate Exception 121 on the current Payment Estimate.		
					21	Sep 16, 2021	SYSTEM	(\$4,560.00)			
			- Total						\$0.00		
			Material - Total						\$0.00		
			Overrun	Overrun	26	Dec 2, 2021	SYSTEM	(\$3,963.40)			
					52	Jan 3, 2023	SYSTEM	\$3,963.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.90000 - 1.90000, 'is applied (if non-zero).		
			Overrun - Total						\$0.00		
			Overrun - Total						\$0.00		
			1740 - Total						\$0.00		
			1780	MISC. ITS	Material		20	Sep 2, 2021	SYSTEM	\$140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user dunnj1 overriding Payment Estimate Exception 129 on the current Payment Estimate.
							20	Sep 2, 2021	SYSTEM	(\$140.00)	
							21	Sep 16, 2021	SYSTEM	\$140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0067) due to user dunnj1 overriding Payment Estimate Exception 123 on the current Payment Estimate.
	21	Sep 16, 2021					SYSTEM	(\$140.00)			
	- Total							\$0.00			
	Material - Total							\$0.00			
	1780 - Total							\$0.00			
	1790	MISC. ITS			Material		20	Sep 2, 2021	SYSTEM	\$72.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user dunnj1 overriding Payment Estimate Exception 130 on the current Payment Estimate.
							20	Sep 2, 2021	SYSTEM	(\$72.00)	
							21	Sep 16, 2021	SYSTEM	\$72.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0068) due to user dunnj1 overriding Payment Estimate Exception 124 on the current Payment Estimate.
							21	Sep 16, 2021	SYSTEM	(\$72.00)	
					- Total						\$0.00
			Material - Total						\$0.00		
			1790 - Total						\$0.00		
			1810	MISC. ITS	Material		20	Sep 2, 2021	SYSTEM	\$1,275.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user dunnj1 overriding Payment Estimate Exception 128 on the current Payment Estimate.
20	Sep 2, 2021	SYSTEM					(\$1,275.00)				
21	Sep 16, 2021	SYSTEM					\$1,275.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0066) due to user dunnj1 overriding Payment Estimate Exception 122 on the current Payment Estimate.			
21	Sep 16, 2021	SYSTEM					(\$1,275.00)				
- Total								\$0.00			
Material - Total								\$0.00			
1810 - Total								\$0.00			
1820	MISC. ITS	Material				20	Sep 2, 2021	SYSTEM	\$882.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user dunnj1 overriding Payment Estimate Exception 131 on the current Payment Estimate.	
			20	Sep 2, 2021		SYSTEM	(\$882.00)				



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	1820	MISC. ITS	Material		21	Sep 16, 2021	SYSTEM	\$882.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0069) due to user dunnj1 overriding Payment Estimate Exception 125 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$882.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
			1820 - Total			\$0.00			
	1840	MISC. CONCRETE	Material		48	Nov 2, 2022	SYSTEM	\$11,783.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					48	Nov 2, 2022	SYSTEM	(\$11,783.40)	
					49	Nov 15, 2022	SYSTEM	\$44,206.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					49	Nov 15, 2022	SYSTEM	(\$44,206.20)	
					50	Dec 2, 2022	SYSTEM	\$44,206.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					50	Dec 2, 2022	SYSTEM	(\$44,206.20)	
					51	Dec 16, 2022	SYSTEM	\$57,514.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user brownjg overriding Payment Estimate Exception 3 on the current Payment Estimate.
					51	Dec 16, 2022	SYSTEM	(\$57,514.80)	
			- Total			\$0.00			
			Material - Total			\$0.00			
	1840 - Total			\$0.00					
1850	MISC. CONCRETE	Material		22	Oct 1, 2021	SYSTEM	\$2,362.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0063) due to user dunnj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.	
				22	Oct 1, 2021	SYSTEM	(\$2,362.50)		
				23	Oct 18, 2021	SYSTEM	\$4,742.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.	
				23	Oct 18, 2021	SYSTEM	(\$4,742.50)		
				24	Nov 3, 2021	SYSTEM	\$4,742.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user dunnj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
				24	Nov 3, 2021	SYSTEM	(\$4,742.50)		
				25	Nov 17, 2021	SYSTEM	\$4,742.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user brownjg overriding Payment Estimate Exception 17 on the current Payment Estimate.	
				25	Nov 17, 2021	SYSTEM	(\$4,742.50)		
				26	Dec 2, 2021	SYSTEM	\$4,742.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user dunnj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
				26	Dec 2, 2021	SYSTEM	(\$4,742.50)		
				27	Dec 16, 2021	SYSTEM	\$4,742.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brownjg overriding Payment Estimate Exception 16 on the current Payment Estimate.	
				27	Dec 16, 2021	SYSTEM	(\$4,742.50)		
				28	Jan 3, 2022	SYSTEM	\$4,742.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user brownjg overriding Payment Estimate Exception 16 on the current Payment Estimate.	
				28	Jan 3, 2022	SYSTEM	(\$4,742.50)		



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	1850	MISC. CONCRETE	Material		29	Jan 18, 2022	SYSTEM	\$4,742.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user brownjg overriding Payment Estimate Exception 16 on the current Payment Estimate.
					29	Jan 18, 2022	SYSTEM	(\$4,742.50)	
					30	Feb 1, 2022	SYSTEM	\$4,742.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brownjg overriding Payment Estimate Exception 16 on the current Payment Estimate.
					30	Feb 1, 2022	SYSTEM	(\$4,742.50)	
					31	Feb 16, 2022	SYSTEM	\$4,742.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brownjg overriding Payment Estimate Exception 14 on the current Payment Estimate.
					31	Feb 16, 2022	SYSTEM	(\$4,742.50)	
					32	Mar 2, 2022	SYSTEM	\$4,742.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user brownjg overriding Payment Estimate Exception 12 on the current Payment Estimate.
					32	Mar 2, 2022	SYSTEM	(\$4,742.50)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1850 - Total			\$0.00	
	1860	MISC. PAVEMENT REPAIR	Material		22	Oct 1, 2021	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0078) due to user dunnj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.
					22	Oct 1, 2021	SYSTEM	(\$3,500.00)	
					23	Oct 18, 2021	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user dunnj1 overriding Payment Estimate Exception 62 on the current Payment Estimate.
					23	Oct 18, 2021	SYSTEM	(\$4,000.00)	
					24	Nov 3, 2021	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user dunnj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					24	Nov 3, 2021	SYSTEM	(\$4,000.00)	
					25	Nov 17, 2021	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user brownjg overriding Payment Estimate Exception 27 on the current Payment Estimate.
					25	Nov 17, 2021	SYSTEM	(\$4,000.00)	
					26	Dec 2, 2021	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user dunnj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					26	Dec 2, 2021	SYSTEM	(\$4,000.00)	
					27	Dec 16, 2021	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user brownjg overriding Payment Estimate Exception 26 on the current Payment Estimate.
					27	Dec 16, 2021	SYSTEM	(\$4,000.00)	
					28	Jan 3, 2022	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user brownjg overriding Payment Estimate Exception 26 on the current Payment Estimate.
					28	Jan 3, 2022	SYSTEM	(\$4,000.00)	
					29	Jan 18, 2022	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user brownjg overriding Payment Estimate Exception 26 on the current Payment Estimate.
					29	Jan 18, 2022	SYSTEM	(\$4,000.00)	
					30	Feb 1, 2022	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user brownjg overriding Payment Estimate Exception 26 on the current Payment Estimate.
					30	Feb 1, 2022	SYSTEM	(\$4,000.00)	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	1860	MISC. PAVEMENT REPAIR	Material	- Total				\$0.00	
			Material - Total					\$0.00	
			1860 - Total					\$0.00	
	1865	MISC. TRAFFIC CONTROL DEVICES	Construction Stockpile		58	Apr 3, 2023	SYSTEM	(\$10,592.76)	Payment Estimate Item Adjustment generated Stockpile Transaction
					59	Apr 17, 2023	SYSTEM	(\$1,697.10)	Payment Estimate Item Adjustment generated Stockpile Transaction
					60	May 1, 2023	SYSTEM	(\$1,428.40)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$13,718.26)	
			Construction Stockpile - Total					(\$13,718.26)	
			Construction Stockpile STMI		33	Mar 17, 2022	SYSTEM	\$13,718.26	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$13,718.26	
				Construction Stockpile STMI - Total				\$13,718.26	
			1865 - Total					\$0.00	
	1880	MISC. PAVEMENT MARKINGS	Construction Stockpile		59	Apr 17, 2023	SYSTEM	(\$174.30)	Payment Estimate Item Adjustment generated Stockpile Transaction
					60	May 1, 2023	SYSTEM	(\$21.79)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$196.09)	
			Construction Stockpile - Total					(\$196.09)	
			Construction Stockpile STMI		33	Mar 17, 2022	SYSTEM	\$196.09	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$196.09	
			Construction Stockpile STMI - Total					\$196.09	
			1880 - Total					\$0.00	
	1890	MISC. PAVEMENT MARKINGS	Construction Stockpile		59	Apr 17, 2023	SYSTEM	(\$43.58)	Payment Estimate Item Adjustment generated Stockpile Transaction
					60	May 1, 2023	SYSTEM	(\$152.51)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$196.09)	
			Construction Stockpile - Total					(\$196.09)	
			Construction Stockpile STMI		33	Mar 17, 2022	SYSTEM	\$196.09	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$196.09	
			Construction Stockpile STMI - Total					\$196.09	
			1890 - Total					\$0.00	
	1900	MISC. PAVEMENT MARKINGS	Construction Stockpile		59	Apr 17, 2023	SYSTEM	(\$457.57)	Payment Estimate Item Adjustment generated Stockpile Transaction
					60	May 1, 2023	SYSTEM	(\$130.74)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$588.31)	
			Construction Stockpile - Total					(\$588.31)	
			Construction Stockpile STMI		33	Mar 17, 2022	SYSTEM	\$588.31	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$588.31	
			Construction Stockpile STMI - Total					\$588.31	
			1900 - Total					\$0.00	
	1910	MISC. PAVEMENT MARKINGS	Construction Stockpile		59	Apr 17, 2023	SYSTEM	(\$629.18)	Payment Estimate Item Adjustment generated Stockpile Transaction
					60	May 1, 2023	SYSTEM	(\$228.79)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$857.97)	
			Construction Stockpile - Total					(\$857.97)	
			Construction Stockpile STMI		33	Mar 17, 2022	SYSTEM	\$857.97	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$857.97	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	1910	MISC. PAVEMENT MARKINGS	Construction Stockpile STMI - Total					\$857.97	
			1910 - Total					\$0.00	
	1920	MISC. PAVEMENT MARKINGS	Construction Stockpile		59	Apr 17, 2023	SYSTEM	(\$102.42)	Payment Estimate Item Adjustment generated Stockpile Transaction
					60	May 1, 2023	SYSTEM	(\$457.82)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$560.24)	
			Construction Stockpile - Total					(\$560.24)	
			Construction Stockpile STMI		33	Mar 17, 2022	SYSTEM	\$560.24	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total					\$560.24
			Construction Stockpile STMI - Total					\$560.24	
			Material		59	Apr 17, 2023	SYSTEM	\$1,098.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					59	Apr 17, 2023	SYSTEM	(\$1,098.00)	
					60	May 1, 2023	SYSTEM	\$1,098.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					60	May 1, 2023	SYSTEM	(\$1,098.00)	
					61	May 16, 2023	SYSTEM	\$1,098.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					61	May 16, 2023	SYSTEM	(\$1,098.00)	
					62	Jun 2, 2023	SYSTEM	\$1,098.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					62	Jun 2, 2023	SYSTEM	(\$1,098.00)	
					63	Jun 19, 2023	SYSTEM	\$1,098.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					63	Jun 19, 2023	SYSTEM	(\$1,098.00)	
					64	Jun 30, 2023	SYSTEM	\$1,098.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					64	Jun 30, 2023	SYSTEM	(\$1,098.00)	
					65	Aug 3, 2023	SYSTEM	\$1,098.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					65	Aug 3, 2023	SYSTEM	(\$1,098.00)	
					66	Sep 5, 2023	SYSTEM	\$1,098.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					66	Sep 5, 2023	SYSTEM	(\$1,098.00)	
					67	Sep 18, 2023	SYSTEM	\$1,098.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					67	Sep 18, 2023	SYSTEM	(\$1,098.00)	
					68	Nov 2, 2023	SYSTEM	\$1,098.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					68	Nov 2, 2023	SYSTEM	(\$1,098.00)	
			- Total					\$0.00	
			Material - Total					\$0.00	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	1920 - Total							\$0.00	
	1930	MISC. PAVEMENT MARKINGS	Construction Stockpile		58	Apr 3, 2023	SYSTEM	(\$989.98)	Payment Estimate Item Adjustment generated Stockpile Transaction
					59	Apr 17, 2023	SYSTEM	(\$424.27)	Payment Estimate Item Adjustment generated Stockpile Transaction
					60	May 1, 2023	SYSTEM	(\$1,004.12)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$2,418.37)	
			Construction Stockpile - Total					(\$2,418.37)	
			Construction Stockpile STMI		33	Mar 17, 2022	SYSTEM	\$2,418.37	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$2,418.37	
			Construction Stockpile STMI - Total					\$2,418.37	
			1930 - Total						
	1940	MISC. PAVEMENT MARKINGS	Construction Stockpile		59	Apr 17, 2023	SYSTEM	(\$1,926.35)	Payment Estimate Item Adjustment generated Stockpile Transaction
					60	May 1, 2023	SYSTEM	(\$426.55)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$2,352.90)	
			Construction Stockpile - Total					(\$2,352.90)	
			Construction Stockpile STMI		33	Mar 17, 2022	SYSTEM	\$2,352.90	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$2,352.90	
			Construction Stockpile STMI - Total					\$2,352.90	
			Material		59	Apr 17, 2023	SYSTEM	\$8,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					59	Apr 17, 2023	SYSTEM	(\$8,400.00)	
					60	May 1, 2023	SYSTEM	\$8,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user dunnj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					60	May 1, 2023	SYSTEM	(\$8,400.00)	
					61	May 16, 2023	SYSTEM	\$8,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					61	May 16, 2023	SYSTEM	(\$8,400.00)	
					62	Jun 2, 2023	SYSTEM	\$8,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					62	Jun 2, 2023	SYSTEM	(\$8,400.00)	
					63	Jun 19, 2023	SYSTEM	\$8,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					63	Jun 19, 2023	SYSTEM	(\$8,400.00)	
					64	Jun 30, 2023	SYSTEM	\$8,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					64	Jun 30, 2023	SYSTEM	(\$8,400.00)	
					65	Aug 3, 2023	SYSTEM	\$8,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					65	Aug 3, 2023	SYSTEM	(\$8,400.00)	
					66	Sep 5, 2023	SYSTEM	\$8,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					66	Sep 5, 2023	SYSTEM	(\$8,400.00)	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	1940	MISC. PAVEMENT MARKINGS	Material		67	Sep 18, 2023	SYSTEM	\$8,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dunnj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					67	Sep 18, 2023	SYSTEM	(\$8,400.00)	
					68	Nov 2, 2023	SYSTEM	\$8,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dunnj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					68	Nov 2, 2023	SYSTEM	(\$8,400.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					1940 - Total			\$0.00	
	1970	MISC. HIGHWAY SIGNING	Construction Stockpile		56	Mar 2, 2023	SYSTEM	(\$159.84)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$159.84)	
					Construction Stockpile - Total			(\$159.84)	
					8	Mar 2, 2021	SYSTEM	\$159.84	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$159.84	
					Construction Stockpile STMI - Total			\$159.84	
					1970 - Total			\$0.00	
	1980	MISC. HIGHWAY SIGNING	Construction Stockpile		56	Mar 2, 2023	SYSTEM	(\$57.24)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$57.24)	
					Construction Stockpile - Total			(\$57.24)	
					8	Mar 2, 2021	SYSTEM	\$57.24	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$57.24	
					Construction Stockpile STMI - Total			\$57.24	
					1980 - Total			\$0.00	
	1990	MISC. HIGHWAY SIGNING	Construction Stockpile		56	Mar 2, 2023	SYSTEM	(\$71.10)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$71.10)	
					Construction Stockpile - Total			(\$71.10)	
					8	Mar 2, 2021	SYSTEM	\$71.10	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$71.10	
					Construction Stockpile STMI - Total			\$71.10	
					1990 - Total			\$0.00	
	5001	MANHOLE FRAME AND COVER, TYPE 2	Material		20	Sep 2, 2021	SYSTEM	\$4,586.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user dunnj1 overriding Payment Estimate Exception 70 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$4,586.40)	
					21	Sep 16, 2021	SYSTEM	\$4,586.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0072) due to user dunnj1 overriding Payment Estimate Exception 66 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$4,586.40)	
					22	Oct 1, 2021	SYSTEM	\$7,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0081) due to user dunnj1 overriding Payment Estimate Exception 62 on the current Payment Estimate.
					22	Oct 1, 2021	SYSTEM	(\$7,056.00)	
					23	Oct 18, 2021	SYSTEM	\$7,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user dunnj1 overriding Payment Estimate Exception 63 on the current Payment Estimate.
					23	Oct 18, 2021	SYSTEM	(\$7,056.00)	
					24	Nov 3, 2021	SYSTEM	\$7,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user dunnj1 overriding Payment



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	5001	MANHOLE FRAME AND COVER, TYPE 2	Material						Estimate Exception 26 on the current Payment Estimate.
					24	Nov 3, 2021	SYSTEM	(\$7,056.00)	
					25	Nov 17, 2021	SYSTEM	\$7,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user brownjg overriding Payment Estimate Exception 28 on the current Payment Estimate.
					25	Nov 17, 2021	SYSTEM	(\$7,056.00)	
					26	Dec 2, 2021	SYSTEM	\$7,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user dunnj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					26	Dec 2, 2021	SYSTEM	(\$7,056.00)	
					27	Dec 16, 2021	SYSTEM	\$7,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user brownjg overriding Payment Estimate Exception 27 on the current Payment Estimate.
					27	Dec 16, 2021	SYSTEM	(\$7,056.00)	
					28	Jan 3, 2022	SYSTEM	\$7,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user brownjg overriding Payment Estimate Exception 27 on the current Payment Estimate.
					28	Jan 3, 2022	SYSTEM	(\$7,056.00)	
					29	Jan 18, 2022	SYSTEM	\$6,350.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user brownjg overriding Payment Estimate Exception 27 on the current Payment Estimate.
					29	Jan 18, 2022	SYSTEM	(\$6,350.40)	
					30	Feb 1, 2022	SYSTEM	\$6,350.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user brownjg overriding Payment Estimate Exception 27 on the current Payment Estimate.
					30	Feb 1, 2022	SYSTEM	(\$6,350.40)	
					31	Feb 16, 2022	SYSTEM	\$6,350.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user brownjg overriding Payment Estimate Exception 22 on the current Payment Estimate.
					31	Feb 16, 2022	SYSTEM	(\$6,350.40)	
					32	Mar 2, 2022	SYSTEM	\$6,350.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user brownjg overriding Payment Estimate Exception 19 on the current Payment Estimate.
					32	Mar 2, 2022	SYSTEM	(\$6,350.40)	
					33	Mar 17, 2022	SYSTEM	\$6,350.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user brownjg overriding Payment Estimate Exception 17 on the current Payment Estimate.
					33	Mar 17, 2022	SYSTEM	(\$6,350.40)	
					34	Apr 4, 2022	SYSTEM	\$6,350.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					34	Apr 4, 2022	SYSTEM	(\$6,350.40)	
					35	Apr 18, 2022	SYSTEM	\$6,350.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjg overriding Payment Estimate Exception 4 on the current Payment Estimate.
					35	Apr 18, 2022	SYSTEM	(\$6,350.40)	
					36	May 3, 2022	SYSTEM	\$6,350.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjg overriding Payment Estimate Exception 4 on the current Payment Estimate.
					36	May 3, 2022	SYSTEM	(\$6,350.40)	
					37	May 17, 2022	SYSTEM	\$6,350.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjg overriding Payment Estimate Exception 2 on the current Payment Estimate.
					37	May 17, 2022	SYSTEM	(\$6,350.40)	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	5001	MANHOLE FRAME AND COVER, TYPE 2	Material		38	Jun 2, 2022	SYSTEM	\$6,350.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjg overriding Payment Estimate Exception 2 on the current Payment Estimate.
					38	Jun 2, 2022	SYSTEM	(\$6,350.40)	
					39	Jun 16, 2022	SYSTEM	\$6,350.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brownjg overriding Payment Estimate Exception 3 on the current Payment Estimate.
					39	Jun 16, 2022	SYSTEM	(\$6,350.40)	
					40	Jul 1, 2022	SYSTEM	\$6,350.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brownjg overriding Payment Estimate Exception 3 on the current Payment Estimate.
					40	Jul 1, 2022	SYSTEM	(\$6,350.40)	
					41	Jul 18, 2022	SYSTEM	\$6,350.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					41	Jul 18, 2022	SYSTEM	(\$6,350.40)	
					42	Aug 2, 2022	SYSTEM	\$6,350.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					42	Aug 2, 2022	SYSTEM	(\$6,350.40)	
					43	Aug 16, 2022	SYSTEM	\$6,350.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brownjg overriding Payment Estimate Exception 3 on the current Payment Estimate.
					43	Aug 16, 2022	SYSTEM	(\$6,350.40)	
					44	Sep 1, 2022	SYSTEM	\$6,350.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brownjg overriding Payment Estimate Exception 3 on the current Payment Estimate.
					44	Sep 1, 2022	SYSTEM	(\$6,350.40)	
					45	Sep 16, 2022	SYSTEM	\$6,350.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brownjg overriding Payment Estimate Exception 4 on the current Payment Estimate.
					45	Sep 16, 2022	SYSTEM	(\$6,350.40)	
					46	Oct 3, 2022	SYSTEM	\$6,350.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					46	Oct 3, 2022	SYSTEM	(\$6,350.40)	
					47	Oct 18, 2022	SYSTEM	\$6,350.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brownjg overriding Payment Estimate Exception 4 on the current Payment Estimate.
					47	Oct 18, 2022	SYSTEM	(\$6,350.40)	
					48	Nov 2, 2022	SYSTEM	\$6,350.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					48	Nov 2, 2022	SYSTEM	(\$6,350.40)	
					49	Nov 15, 2022	SYSTEM	\$6,350.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					49	Nov 15, 2022	SYSTEM	(\$6,350.40)	
					50	Dec 2, 2022	SYSTEM	\$6,350.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					50	Dec 2, 2022	SYSTEM	(\$6,350.40)	
					51	Dec 16, 2022	SYSTEM	\$6,350.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user brownjg overriding Payment Estimate Exception 6 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3049	5001	MANHOLE FRAME AND COVER, TYPE 2	Material		51	Dec 16, 2022	SYSTEM	(\$6,350.40)			
					52	Jan 3, 2023	SYSTEM	\$6,350.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user brownjg overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					52	Jan 3, 2023	SYSTEM	(\$6,350.40)			
					53	Jan 17, 2023	SYSTEM	\$6,350.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					53	Jan 17, 2023	SYSTEM	(\$6,350.40)			
					54	Feb 2, 2023	SYSTEM	\$9,525.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brownjg overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					54	Feb 2, 2023	SYSTEM	(\$9,525.60)			
					55	Feb 16, 2023	SYSTEM	\$9,525.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brownjg overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					55	Feb 16, 2023	SYSTEM	(\$9,525.60)			
					- Total			\$0.00			
					Material - Total			\$0.00			
			Overrun	Overrun	54	Feb 2, 2023	SYSTEM	(\$2,469.60)			
					60	May 1, 2023	SYSTEM	\$2,469.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',352.80000 - 352.80000, 'is applied (if non-zero).		
				Overrun - Total			\$0.00				
				Overrun - Total			\$0.00				
				5001 - Total			\$0.00				
			5003	TIE BAR (DRILL, FURN & INSTAL) (TYPE L	Material		20	Sep 2, 2021	SYSTEM	\$921.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0061) due to user dunnj1 overriding Payment Estimate Exception 67 on the current Payment Estimate.
							20	Sep 2, 2021	SYSTEM	(\$921.00)	
							21	Sep 16, 2021	SYSTEM	\$948.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0073) due to user dunnj1 overriding Payment Estimate Exception 63 on the current Payment Estimate.
							21	Sep 16, 2021	SYSTEM	(\$948.00)	
							22	Oct 1, 2021	SYSTEM	\$1,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0082) due to user dunnj1 overriding Payment Estimate Exception 58 on the current Payment Estimate.
							22	Oct 1, 2021	SYSTEM	(\$1,020.00)	
							23	Oct 18, 2021	SYSTEM	\$1,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user dunnj1 overriding Payment Estimate Exception 59 on the current Payment Estimate.
23	Oct 18, 2021	SYSTEM					(\$1,020.00)				
24	Nov 3, 2021	SYSTEM					\$1,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user dunnj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.			
24	Nov 3, 2021	SYSTEM					(\$1,020.00)				
25	Nov 17, 2021	SYSTEM					\$1,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user brownjg overriding Payment Estimate Exception 25 on the current Payment Estimate.			
25	Nov 17, 2021	SYSTEM					(\$1,020.00)				
26	Dec 2, 2021	SYSTEM					\$1,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user dunnj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.			
26	Dec 2, 2021	SYSTEM					(\$1,020.00)				



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	5003	TIE BAR (DRILL, FURN & INSTAL) (TYPE L)	Material		27	Dec 16, 2021	SYSTEM	\$1,095.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user brownjg overriding Payment Estimate Exception 24 on the current Payment Estimate.
					27	Dec 16, 2021	SYSTEM	(\$1,095.00)	
					28	Jan 3, 2022	SYSTEM	\$1,335.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user brownjg overriding Payment Estimate Exception 24 on the current Payment Estimate.
					28	Jan 3, 2022	SYSTEM	(\$1,335.00)	
					29	Jan 18, 2022	SYSTEM	\$1,335.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user brownjg overriding Payment Estimate Exception 24 on the current Payment Estimate.
					29	Jan 18, 2022	SYSTEM	(\$1,335.00)	
					30	Feb 1, 2022	SYSTEM	\$1,335.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user brownjg overriding Payment Estimate Exception 24 on the current Payment Estimate.
					30	Feb 1, 2022	SYSTEM	(\$1,335.00)	
					31	Feb 16, 2022	SYSTEM	\$1,335.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user brownjg overriding Payment Estimate Exception 21 on the current Payment Estimate.
					31	Feb 16, 2022	SYSTEM	(\$1,335.00)	
					32	Mar 2, 2022	SYSTEM	\$1,335.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user brownjg overriding Payment Estimate Exception 18 on the current Payment Estimate.
					32	Mar 2, 2022	SYSTEM	(\$1,335.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					5003 - Total			\$0.00	
	5004	CONCRETE GUTTER TYPE B	Material		20	Sep 2, 2021	SYSTEM	\$16,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user dunnj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$16,056.00)	
					21	Sep 16, 2021	SYSTEM	\$16,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0070) due to user dunnj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$16,056.00)	
					22	Oct 1, 2021	SYSTEM	\$16,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0079) due to user dunnj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					22	Oct 1, 2021	SYSTEM	(\$16,056.00)	
					23	Oct 18, 2021	SYSTEM	\$16,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user dunnj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
					23	Oct 18, 2021	SYSTEM	(\$16,056.00)	
					24	Nov 3, 2021	SYSTEM	\$16,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user dunnj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					24	Nov 3, 2021	SYSTEM	(\$16,056.00)	
					25	Nov 17, 2021	SYSTEM	\$16,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user brownjg overriding Payment Estimate Exception 20 on the current Payment Estimate.
					25	Nov 17, 2021	SYSTEM	(\$16,056.00)	
					26	Dec 2, 2021	SYSTEM	\$16,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user dunnj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					26	Dec 2, 2021	SYSTEM	(\$16,056.00)	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3049	5004	CONCRETE GUTTER TYPE B	Material		27	Dec 16, 2021	SYSTEM	\$16,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user brownjg overriding Payment Estimate Exception 19 on the current Payment Estimate.				
					27	Dec 16, 2021	SYSTEM	(\$16,056.00)					
					28	Jan 3, 2022	SYSTEM	\$16,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user brownjg overriding Payment Estimate Exception 19 on the current Payment Estimate.				
					28	Jan 3, 2022	SYSTEM	(\$16,056.00)					
					29	Jan 18, 2022	SYSTEM	\$16,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user brownjg overriding Payment Estimate Exception 19 on the current Payment Estimate.				
					29	Jan 18, 2022	SYSTEM	(\$16,056.00)					
					30	Feb 1, 2022	SYSTEM	\$16,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user brownjg overriding Payment Estimate Exception 19 on the current Payment Estimate.				
					30	Feb 1, 2022	SYSTEM	(\$16,056.00)					
					31	Feb 16, 2022	SYSTEM	\$16,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user brownjg overriding Payment Estimate Exception 17 on the current Payment Estimate.				
					31	Feb 16, 2022	SYSTEM	(\$16,056.00)					
					32	Mar 2, 2022	SYSTEM	\$16,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user brownjg overriding Payment Estimate Exception 14 on the current Payment Estimate.				
					32	Mar 2, 2022	SYSTEM	(\$16,056.00)					
					33	Mar 17, 2022	SYSTEM	\$16,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user brownjg overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					33	Mar 17, 2022	SYSTEM	(\$16,056.00)					
					- Total						\$0.00		
					Material - Total						\$0.00		
					5004 - Total						\$0.00		
					5005	PREF THERMO PVMT MARK, 24 IN WHIT	Construction Stockpile		40	Jul 1, 2022	SYSTEM	(\$509.78)	Payment Estimate Item Adjustment generated Stockpile Transaction
									41	Jul 18, 2022	SYSTEM	(\$2,183.30)	Payment Estimate Item Adjustment generated Stockpile Transaction
									42	Aug 2, 2022	SYSTEM	(\$1,652.93)	Payment Estimate Item Adjustment generated Stockpile Transaction
	43	Aug 16, 2022	SYSTEM	(\$432.54)					Payment Estimate Item Adjustment generated Stockpile Transaction				
	53	Jan 17, 2023	SYSTEM	(\$865.08)					Payment Estimate Item Adjustment generated Stockpile Transaction				
	56	Mar 2, 2023	SYSTEM	(\$386.20)					Payment Estimate Item Adjustment generated Stockpile Transaction				
	- Total										(\$6,029.83)		
	Construction Stockpile - Total										(\$6,029.83)		
	Construction Stockpile STMI		33	Mar 17, 2022					SYSTEM	\$6,029.83	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total								\$6,029.83		
Construction Stockpile STMI - Total										\$6,029.83			
Material			40	Jul 1, 2022					SYSTEM	\$1,871.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjg overriding Payment Estimate Exception 4 on the current Payment Estimate.		
			40	Jul 1, 2022			SYSTEM	(\$1,871.10)					
			41	Jul 18, 2022			SYSTEM	\$9,884.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
			41	Jul 18, 2022			SYSTEM	(\$9,884.70)					



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	5005	PREF THERMO PVMT MARK, 24 IN WHIT	Material		42	Aug 2, 2022	SYSTEM	\$15,951.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					42	Aug 2, 2022	SYSTEM	(\$15,951.60)	
					43	Aug 16, 2022	SYSTEM	\$17,539.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brownjg overriding Payment Estimate Exception 5 on the current Payment Estimate.
					43	Aug 16, 2022	SYSTEM	(\$17,539.20)	
					44	Sep 1, 2022	SYSTEM	\$17,539.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjg overriding Payment Estimate Exception 5 on the current Payment Estimate.
					44	Sep 1, 2022	SYSTEM	(\$17,539.20)	
					45	Sep 16, 2022	SYSTEM	\$17,539.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brownjg overriding Payment Estimate Exception 6 on the current Payment Estimate.
					45	Sep 16, 2022	SYSTEM	(\$17,539.20)	
					46	Oct 3, 2022	SYSTEM	\$17,539.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					46	Oct 3, 2022	SYSTEM	(\$17,539.20)	
					47	Oct 18, 2022	SYSTEM	\$17,539.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brownjg overriding Payment Estimate Exception 6 on the current Payment Estimate.
					47	Oct 18, 2022	SYSTEM	(\$17,539.20)	
					48	Nov 2, 2022	SYSTEM	\$17,539.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					48	Nov 2, 2022	SYSTEM	(\$17,539.20)	
					49	Nov 15, 2022	SYSTEM	\$17,539.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					49	Nov 15, 2022	SYSTEM	(\$17,539.20)	
					50	Dec 2, 2022	SYSTEM	\$17,539.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					50	Dec 2, 2022	SYSTEM	(\$17,539.20)	
					51	Dec 16, 2022	SYSTEM	\$17,539.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user brownjg overriding Payment Estimate Exception 8 on the current Payment Estimate.
					51	Dec 16, 2022	SYSTEM	(\$17,539.20)	
					52	Jan 3, 2023	SYSTEM	\$17,539.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user brownjg overriding Payment Estimate Exception 4 on the current Payment Estimate.
					52	Jan 3, 2023	SYSTEM	(\$17,539.20)	
					53	Jan 17, 2023	SYSTEM	\$20,714.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					53	Jan 17, 2023	SYSTEM	(\$20,714.40)	
					54	Feb 2, 2023	SYSTEM	\$20,714.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user brownjg overriding Payment Estimate Exception 6 on the current Payment Estimate.
					54	Feb 2, 2023	SYSTEM	(\$20,714.40)	
					55	Feb 16, 2023	SYSTEM	\$20,714.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brownjg overriding Payment Estimate Exception 6 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3049	5005	PREF THERMO PVMT MARK, 24 IN WHIT	Material		55	Feb 16, 2023	SYSTEM	(\$20,714.40)						
					56	Mar 2, 2023	SYSTEM	\$22,131.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user dunnj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					56	Mar 2, 2023	SYSTEM	(\$22,131.90)						
					57	Mar 16, 2023	SYSTEM	\$22,131.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					57	Mar 16, 2023	SYSTEM	(\$22,131.90)						
					58	Apr 3, 2023	SYSTEM	\$22,131.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					58	Apr 3, 2023	SYSTEM	(\$22,131.90)						
					59	Apr 17, 2023	SYSTEM	\$22,131.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					59	Apr 17, 2023	SYSTEM	(\$22,131.90)						
					60	May 1, 2023	SYSTEM	\$22,131.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user dunnj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					60	May 1, 2023	SYSTEM	(\$22,131.90)						
					61	May 16, 2023	SYSTEM	\$22,131.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					61	May 16, 2023	SYSTEM	(\$22,131.90)						
					62	Jun 2, 2023	SYSTEM	\$22,131.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					62	Jun 2, 2023	SYSTEM	(\$22,131.90)						
					63	Jun 19, 2023	SYSTEM	\$22,131.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					63	Jun 19, 2023	SYSTEM	(\$22,131.90)						
					64	Jun 30, 2023	SYSTEM	\$22,131.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					64	Jun 30, 2023	SYSTEM	(\$22,131.90)						
					65	Aug 3, 2023	SYSTEM	\$22,131.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					65	Aug 3, 2023	SYSTEM	(\$22,131.90)						
					66	Sep 5, 2023	SYSTEM	\$22,131.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					66	Sep 5, 2023	SYSTEM	(\$22,131.90)						
					67	Sep 18, 2023	SYSTEM	\$22,131.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					67	Sep 18, 2023	SYSTEM	(\$22,131.90)						
					68	Nov 2, 2023	SYSTEM	\$22,131.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					68	Nov 2, 2023	SYSTEM	(\$22,131.90)						
					- Total								\$0.00	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	5005	PREF THERMO PVMT MARK, 24 IN WHIT	Material - Total					\$0.00	
	5005 - Total							\$0.00	
	5006	PREF THERMO PVMT MARK, 30" WHT MIDBL	Construction Stockpile		40	Jul 1, 2022	SYSTEM	(\$11,218.08)	Payment Estimate Item Adjustment generated Stockpile Transaction
					41	Jul 18, 2022	SYSTEM	(\$2,533.11)	Payment Estimate Item Adjustment generated Stockpile Transaction
					42	Aug 2, 2022	SYSTEM	(\$4,197.73)	Payment Estimate Item Adjustment generated Stockpile Transaction
					43	Aug 16, 2022	SYSTEM	(\$506.63)	Payment Estimate Item Adjustment generated Stockpile Transaction
					56	Mar 2, 2023	SYSTEM	(\$20,409.66)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$38,865.21)	
			Construction Stockpile - Total					(\$38,865.21)	
			Construction Stockpile STMI		33	Mar 17, 2022	SYSTEM	\$38,865.21	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$38,865.21	
			Construction Stockpile STMI - Total					\$38,865.21	
			Material		40	Jul 1, 2022	SYSTEM	\$32,883.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjg overriding Payment Estimate Exception 5 on the current Payment Estimate.
					40	Jul 1, 2022	SYSTEM	(\$32,883.25)	
					41	Jul 18, 2022	SYSTEM	\$40,308.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dunnj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					41	Jul 18, 2022	SYSTEM	(\$40,308.50)	
					42	Aug 2, 2022	SYSTEM	\$52,613.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					42	Aug 2, 2022	SYSTEM	(\$52,613.20)	
					43	Aug 16, 2022	SYSTEM	\$54,098.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brownjg overriding Payment Estimate Exception 7 on the current Payment Estimate.
					43	Aug 16, 2022	SYSTEM	(\$54,098.25)	
					44	Sep 1, 2022	SYSTEM	\$54,098.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjg overriding Payment Estimate Exception 7 on the current Payment Estimate.
					44	Sep 1, 2022	SYSTEM	(\$54,098.25)	
					45	Sep 16, 2022	SYSTEM	\$54,098.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brownjg overriding Payment Estimate Exception 8 on the current Payment Estimate.
					45	Sep 16, 2022	SYSTEM	(\$54,098.25)	
					46	Oct 3, 2022	SYSTEM	\$54,098.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					46	Oct 3, 2022	SYSTEM	(\$54,098.25)	
					47	Oct 18, 2022	SYSTEM	\$54,098.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brownjg overriding Payment Estimate Exception 8 on the current Payment Estimate.
					47	Oct 18, 2022	SYSTEM	(\$54,098.25)	
					48	Nov 2, 2022	SYSTEM	\$54,098.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
			48	Nov 2, 2022	SYSTEM	(\$54,098.25)			
			49	Nov 15,	SYSTEM	\$54,098.25	This adjustment offsets the original system-generated Material Payment		



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	5006	PREF THERMO PVMT MARK, 30" WHT MIDBL	Material			2022			Estimate Item Adjustment (0010) due to user dunnj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					49	Nov 15, 2022	SYSTEM	(\$54,098.25)	
					50	Dec 2, 2022	SYSTEM	\$54,098.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					50	Dec 2, 2022	SYSTEM	(\$54,098.25)	
					51	Dec 16, 2022	SYSTEM	\$54,098.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user brownjg overriding Payment Estimate Exception 10 on the current Payment Estimate.
					51	Dec 16, 2022	SYSTEM	(\$54,098.25)	
					52	Jan 3, 2023	SYSTEM	\$54,098.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user brownjg overriding Payment Estimate Exception 6 on the current Payment Estimate.
					52	Jan 3, 2023	SYSTEM	(\$54,098.25)	
					53	Jan 17, 2023	SYSTEM	\$54,098.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					53	Jan 17, 2023	SYSTEM	(\$54,098.25)	
					54	Feb 2, 2023	SYSTEM	\$54,098.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user brownjg overriding Payment Estimate Exception 8 on the current Payment Estimate.
					54	Feb 2, 2023	SYSTEM	(\$54,098.25)	
					55	Feb 16, 2023	SYSTEM	\$54,098.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brownjg overriding Payment Estimate Exception 8 on the current Payment Estimate.
					55	Feb 16, 2023	SYSTEM	(\$54,098.25)	
					56	Mar 2, 2023	SYSTEM	\$64,705.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user dunnj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					56	Mar 2, 2023	SYSTEM	(\$64,705.75)	
					57	Mar 16, 2023	SYSTEM	\$64,705.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					57	Mar 16, 2023	SYSTEM	(\$64,705.75)	
					58	Apr 3, 2023	SYSTEM	\$64,705.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					58	Apr 3, 2023	SYSTEM	(\$64,705.75)	
					59	Apr 17, 2023	SYSTEM	\$64,705.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user dunnj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					59	Apr 17, 2023	SYSTEM	(\$64,705.75)	
					60	May 1, 2023	SYSTEM	\$64,705.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user dunnj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					60	May 1, 2023	SYSTEM	(\$64,705.75)	
					61	May 16, 2023	SYSTEM	\$64,705.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					61	May 16, 2023	SYSTEM	(\$64,705.75)	
					62	Jun 2, 2023	SYSTEM	\$64,705.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					62	Jun 2, 2023	SYSTEM	(\$64,705.75)	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	5006	PREF THERMO PVMT MARK, 30" WHT MIDBL	Material			2023			
					63	Jun 19, 2023	SYSTEM	\$64,705.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					63	Jun 19, 2023	SYSTEM	(\$64,705.75)	
					64	Jun 30, 2023	SYSTEM	\$64,705.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					64	Jun 30, 2023	SYSTEM	(\$64,705.75)	
					65	Aug 3, 2023	SYSTEM	\$64,705.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					65	Aug 3, 2023	SYSTEM	(\$64,705.75)	
					66	Sep 5, 2023	SYSTEM	\$64,705.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					66	Sep 5, 2023	SYSTEM	(\$64,705.75)	
					67	Sep 18, 2023	SYSTEM	\$64,705.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					67	Sep 18, 2023	SYSTEM	(\$64,705.75)	
					68	Nov 2, 2023	SYSTEM	\$64,705.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user dunnj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					68	Nov 2, 2023	SYSTEM	(\$64,705.75)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					5006 - Total			\$0.00	
J6S3049	5007	CONCRETE TRAFFIC BARRIER, TYPE D (MODIFI	Material		20	Sep 2, 2021	SYSTEM	\$20,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user dunnj1 overriding Payment Estimate Exception 71 on the current Payment Estimate.
					20	Sep 2, 2021	SYSTEM	(\$20,895.00)	
					21	Sep 16, 2021	SYSTEM	\$20,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0071) due to user dunnj1 overriding Payment Estimate Exception 67 on the current Payment Estimate.
					21	Sep 16, 2021	SYSTEM	(\$20,895.00)	
					22	Oct 1, 2021	SYSTEM	\$20,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0080) due to user dunnj1 overriding Payment Estimate Exception 63 on the current Payment Estimate.
					22	Oct 1, 2021	SYSTEM	(\$20,895.00)	
					23	Oct 18, 2021	SYSTEM	\$20,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user dunnj1 overriding Payment Estimate Exception 64 on the current Payment Estimate.
					23	Oct 18, 2021	SYSTEM	(\$20,895.00)	
					24	Nov 3, 2021	SYSTEM	\$20,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user dunnj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					24	Nov 3, 2021	SYSTEM	(\$20,895.00)	
					25	Nov 17, 2021	SYSTEM	\$20,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user brownjg overriding Payment Estimate Exception 29 on the current Payment Estimate.
					25	Nov 17, 2021	SYSTEM	(\$20,895.00)	
					26	Dec 2, 2021	SYSTEM	\$20,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user dunnj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3049	5007	CONCRETE TRAFFIC BARRIER, TYPE D (MODIFIED)	Material		26	Dec 2, 2021	SYSTEM	(\$20,895.00)						
					27	Dec 16, 2021	SYSTEM	\$20,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user brownjg overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					27	Dec 16, 2021	SYSTEM	(\$20,895.00)						
					28	Jan 3, 2022	SYSTEM	\$20,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user brownjg overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					28	Jan 3, 2022	SYSTEM	(\$20,895.00)						
					29	Jan 18, 2022	SYSTEM	\$20,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user brownjg overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					29	Jan 18, 2022	SYSTEM	(\$20,895.00)						
					30	Feb 1, 2022	SYSTEM	\$20,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user brownjg overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					30	Feb 1, 2022	SYSTEM	(\$20,895.00)						
					31	Feb 16, 2022	SYSTEM	\$20,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user brownjg overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					31	Feb 16, 2022	SYSTEM	(\$20,895.00)						
					32	Mar 2, 2022	SYSTEM	\$20,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user brownjg overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					32	Mar 2, 2022	SYSTEM	(\$20,895.00)						
					33	Mar 17, 2022	SYSTEM	\$20,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user brownjg overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					33	Mar 17, 2022	SYSTEM	(\$20,895.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					5007 - Total								\$0.00	
					5012	MISC.	Material		53	Jan 17, 2023	SYSTEM	\$3,443.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user dunnj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
	53	Jan 17, 2023	SYSTEM	(\$3,443.10)										
54	Feb 2, 2023	SYSTEM	\$3,443.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user brownjg overriding Payment Estimate Exception 16 on the current Payment Estimate.										
54	Feb 2, 2023	SYSTEM	(\$3,443.10)											
55	Feb 16, 2023	SYSTEM	\$3,443.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brownjg overriding Payment Estimate Exception 14 on the current Payment Estimate.										
55	Feb 16, 2023	SYSTEM	(\$3,443.10)											
56	Mar 2, 2023	SYSTEM	\$3,443.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user dunnj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.										
56	Mar 2, 2023	SYSTEM	(\$3,443.10)											
57	Mar 16, 2023	SYSTEM	\$3,443.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.										
57	Mar 16, 2023	SYSTEM	(\$3,443.10)											
58	Apr 3, 2023	SYSTEM	\$3,443.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	5012	MISC.	Material		58	Apr 3, 2023	SYSTEM	(\$3,443.10)	
					59	Apr 17, 2023	SYSTEM	\$3,443.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user dunnj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					59	Apr 17, 2023	SYSTEM	(\$3,443.10)	
					60	May 1, 2023	SYSTEM	\$3,443.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user dunnj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					60	May 1, 2023	SYSTEM	(\$3,443.10)	
					61	May 16, 2023	SYSTEM	\$3,443.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					61	May 16, 2023	SYSTEM	(\$3,443.10)	
					62	Jun 2, 2023	SYSTEM	\$3,443.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					62	Jun 2, 2023	SYSTEM	(\$3,443.10)	
					63	Jun 19, 2023	SYSTEM	\$3,443.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					63	Jun 19, 2023	SYSTEM	(\$3,443.10)	
					64	Jun 30, 2023	SYSTEM	\$3,443.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					64	Jun 30, 2023	SYSTEM	(\$3,443.10)	
					65	Aug 3, 2023	SYSTEM	\$3,443.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					65	Aug 3, 2023	SYSTEM	(\$3,443.10)	
					66	Sep 5, 2023	SYSTEM	\$3,443.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					66	Sep 5, 2023	SYSTEM	(\$3,443.10)	
					67	Sep 18, 2023	SYSTEM	\$3,443.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					67	Sep 18, 2023	SYSTEM	(\$3,443.10)	
					68	Nov 2, 2023	SYSTEM	\$3,443.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					68	Nov 2, 2023	SYSTEM	(\$3,443.10)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					5012 - Total			\$0.00	
J6S3049	5013	MISC.	Material		53	Jan 17, 2023	SYSTEM	\$853.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user dunnj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					53	Jan 17, 2023	SYSTEM	(\$853.30)	
					54	Feb 2, 2023	SYSTEM	\$853.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user brownjg overriding Payment Estimate Exception 17 on the current Payment Estimate.
					54	Feb 2, 2023	SYSTEM	(\$853.30)	
					55	Feb 16, 2023	SYSTEM	\$853.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brownjg overriding Payment Estimate Exception 15 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3049	5013	MISC.	Material		55	Feb 16, 2023	SYSTEM	(\$853.30)						
					56	Mar 2, 2023	SYSTEM	\$853.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user dunnj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					56	Mar 2, 2023	SYSTEM	(\$853.30)						
					57	Mar 16, 2023	SYSTEM	\$853.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					57	Mar 16, 2023	SYSTEM	(\$853.30)						
					58	Apr 3, 2023	SYSTEM	\$853.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					58	Apr 3, 2023	SYSTEM	(\$853.30)						
					59	Apr 17, 2023	SYSTEM	\$853.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user dunnj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					59	Apr 17, 2023	SYSTEM	(\$853.30)						
					60	May 1, 2023	SYSTEM	\$853.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user dunnj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					60	May 1, 2023	SYSTEM	(\$853.30)						
					61	May 16, 2023	SYSTEM	\$853.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					61	May 16, 2023	SYSTEM	(\$853.30)						
					62	Jun 2, 2023	SYSTEM	\$853.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					62	Jun 2, 2023	SYSTEM	(\$853.30)						
					63	Jun 19, 2023	SYSTEM	\$853.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					63	Jun 19, 2023	SYSTEM	(\$853.30)						
					64	Jun 30, 2023	SYSTEM	\$853.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					64	Jun 30, 2023	SYSTEM	(\$853.30)						
					65	Aug 3, 2023	SYSTEM	\$853.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					65	Aug 3, 2023	SYSTEM	(\$853.30)						
					66	Sep 5, 2023	SYSTEM	\$853.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					66	Sep 5, 2023	SYSTEM	(\$853.30)						
					67	Sep 18, 2023	SYSTEM	\$853.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					67	Sep 18, 2023	SYSTEM	(\$853.30)						
					68	Nov 2, 2023	SYSTEM	\$853.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					68	Nov 2, 2023	SYSTEM	(\$853.30)						
					- Total								\$0.00	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	5013	MISC.	Material - Total					\$0.00	
	5013 - Total							\$0.00	
	5014	CABLE, 2 AWG 1 CONDUCTOR	Material		53	Jan 17, 2023	SYSTEM	\$226.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user dunnj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				53	Jan 17, 2023	SYSTEM	(\$226.80)		
				54	Feb 2, 2023	SYSTEM	\$226.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user brownjg overriding Payment Estimate Exception 14 on the current Payment Estimate.	
				54	Feb 2, 2023	SYSTEM	(\$226.80)		
				55	Feb 16, 2023	SYSTEM	\$226.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brownjg overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				55	Feb 16, 2023	SYSTEM	(\$226.80)		
				56	Mar 2, 2023	SYSTEM	\$226.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				56	Mar 2, 2023	SYSTEM	(\$226.80)		
				57	Mar 16, 2023	SYSTEM	\$226.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				57	Mar 16, 2023	SYSTEM	(\$226.80)		
				58	Apr 3, 2023	SYSTEM	\$226.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				58	Apr 3, 2023	SYSTEM	(\$226.80)		
				59	Apr 17, 2023	SYSTEM	\$226.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustmnet (0024) due to user dunnj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
				59	Apr 17, 2023	SYSTEM	(\$226.80)		
				60	May 1, 2023	SYSTEM	\$226.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user dunnj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
				60	May 1, 2023	SYSTEM	(\$226.80)		
				61	May 16, 2023	SYSTEM	\$226.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
				61	May 16, 2023	SYSTEM	(\$226.80)		
				62	Jun 2, 2023	SYSTEM	\$226.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
				62	Jun 2, 2023	SYSTEM	(\$226.80)		
				63	Jun 19, 2023	SYSTEM	\$226.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
				63	Jun 19, 2023	SYSTEM	(\$226.80)		
				64	Jun 30, 2023	SYSTEM	\$226.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
				64	Jun 30, 2023	SYSTEM	(\$226.80)		
				65	Aug 3, 2023	SYSTEM	\$226.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
				65	Aug 3, 2023	SYSTEM	(\$226.80)		
				66	Sep 5,	SYSTEM	\$226.80	This adjustment offsets the original system-generated Material Payment	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	5014	CABLE, 2 AWG 1 CONDUCTOR	Material			2023			Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					66	Sep 5, 2023	SYSTEM	(\$226.80)	
					67	Sep 18, 2023	SYSTEM	\$226.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					67	Sep 18, 2023	SYSTEM	(\$226.80)	
					68	Nov 2, 2023	SYSTEM	\$226.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					68	Nov 2, 2023	SYSTEM	(\$226.80)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					5014 - Total			\$0.00	
	5017	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	Material		53	Jan 17, 2023	SYSTEM	\$11,794.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user dunnj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					53	Jan 17, 2023	SYSTEM	(\$11,794.40)	
					54	Feb 2, 2023	SYSTEM	\$11,794.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user brownjg overriding Payment Estimate Exception 12 on the current Payment Estimate.
					54	Feb 2, 2023	SYSTEM	(\$11,794.40)	
					55	Feb 16, 2023	SYSTEM	\$11,794.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brownjg overriding Payment Estimate Exception 12 on the current Payment Estimate.
					55	Feb 16, 2023	SYSTEM	(\$11,794.40)	
					56	Mar 2, 2023	SYSTEM	\$11,794.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user dunnj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					56	Mar 2, 2023	SYSTEM	(\$11,794.40)	
					57	Mar 16, 2023	SYSTEM	\$11,794.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					57	Mar 16, 2023	SYSTEM	(\$11,794.40)	
					58	Apr 3, 2023	SYSTEM	\$11,794.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dunnj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					58	Apr 3, 2023	SYSTEM	(\$11,794.40)	
					59	Apr 17, 2023	SYSTEM	\$11,794.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user dunnj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					59	Apr 17, 2023	SYSTEM	(\$11,794.40)	
					60	May 1, 2023	SYSTEM	\$11,794.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user dunnj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					60	May 1, 2023	SYSTEM	(\$11,794.40)	
					61	May 16, 2023	SYSTEM	\$11,794.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dunnj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					61	May 16, 2023	SYSTEM	(\$11,794.40)	
					62	Jun 2, 2023	SYSTEM	\$11,794.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					62	Jun 2, 2023	SYSTEM	(\$11,794.40)	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3049	5017	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	Material		63	Jun 19, 2023	SYSTEM	\$11,794.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
					63	Jun 19, 2023	SYSTEM	(\$11,794.40)					
					64	Jun 30, 2023	SYSTEM	\$11,794.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
					64	Jun 30, 2023	SYSTEM	(\$11,794.40)					
					65	Aug 3, 2023	SYSTEM	\$11,794.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
					65	Aug 3, 2023	SYSTEM	(\$11,794.40)					
					66	Sep 5, 2023	SYSTEM	\$11,794.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
					66	Sep 5, 2023	SYSTEM	(\$11,794.40)					
					67	Sep 18, 2023	SYSTEM	\$11,794.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dunnj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
					67	Sep 18, 2023	SYSTEM	(\$11,794.40)					
					68	Nov 2, 2023	SYSTEM	\$11,794.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dunnj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
					68	Nov 2, 2023	SYSTEM	(\$11,794.40)					
					- Total							\$0.00	
	Material - Total							\$0.00					
	5017 - Total							\$0.00					
	5018	POLE FOUNDATION (30 FT. OR 9.0 M	Material		53	Jan 17, 2023	SYSTEM	\$4,167.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
					53	Jan 17, 2023	SYSTEM	(\$4,167.60)					
					54	Feb 2, 2023	SYSTEM	\$4,167.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user brownjg overriding Payment Estimate Exception 15 on the current Payment Estimate.				
					54	Feb 2, 2023	SYSTEM	(\$4,167.60)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					5018 - Total							\$0.00	
	5020	CHAIN-LINK FENCE (60 IN.)	Material		53	Jan 17, 2023	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
53					Jan 17, 2023	SYSTEM	(\$3,200.00)						
54					Feb 2, 2023	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brownjg overriding Payment Estimate Exception 2 on the current Payment Estimate.					
54					Feb 2, 2023	SYSTEM	(\$3,200.00)						
55					Feb 16, 2023	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brownjg overriding Payment Estimate Exception 2 on the current Payment Estimate.					
55					Feb 16, 2023	SYSTEM	(\$3,200.00)						
- Total							\$0.00						
Material - Total							\$0.00						
5020 - Total							\$0.00						
5021	TACK COAT - NON-TRACKING	Material		53	Jan 17, 2023	SYSTEM	\$35,472.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user dunnj1 overriding Payment					



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	5021	TACK COAT - NON-TRACKING	Material						Estimate Exception 1 on the current Payment Estimate.
					53	Jan 17, 2023	SYSTEM	(\$35,472.96)	
					54	Feb 2, 2023	SYSTEM	\$35,472.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.
					54	Feb 2, 2023	SYSTEM	(\$35,472.96)	
					55	Feb 16, 2023	SYSTEM	\$35,472.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brownjg overriding Payment Estimate Exception 1 on the current Payment Estimate.
					55	Feb 16, 2023	SYSTEM	(\$35,472.96)	
					56	Mar 2, 2023	SYSTEM	\$35,472.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					56	Mar 2, 2023	SYSTEM	(\$35,472.96)	
					57	Mar 16, 2023	SYSTEM	\$35,472.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					57	Mar 16, 2023	SYSTEM	(\$35,472.96)	
					58	Apr 3, 2023	SYSTEM	\$35,472.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					58	Apr 3, 2023	SYSTEM	(\$35,472.96)	
					59	Apr 17, 2023	SYSTEM	\$35,472.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					59	Apr 17, 2023	SYSTEM	(\$35,472.96)	
					60	May 1, 2023	SYSTEM	\$35,472.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					60	May 1, 2023	SYSTEM	(\$35,472.96)	
					61	May 16, 2023	SYSTEM	\$35,472.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					61	May 16, 2023	SYSTEM	(\$35,472.96)	
					62	Jun 2, 2023	SYSTEM	\$35,472.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					62	Jun 2, 2023	SYSTEM	(\$35,472.96)	
					63	Jun 19, 2023	SYSTEM	\$35,472.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					63	Jun 19, 2023	SYSTEM	(\$35,472.96)	
					64	Jun 30, 2023	SYSTEM	\$35,472.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					64	Jun 30, 2023	SYSTEM	(\$35,472.96)	
					65	Aug 3, 2023	SYSTEM	\$35,472.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					65	Aug 3, 2023	SYSTEM	(\$35,472.96)	
					66	Sep 5, 2023	SYSTEM	\$35,472.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					66	Sep 5, 2023	SYSTEM	(\$35,472.96)	



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3049	5021	TACK COAT - NON-TRACKING	Material		67	Sep 18, 2023	SYSTEM	\$35,472.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					67	Sep 18, 2023	SYSTEM	(\$35,472.96)			
					68	Nov 2, 2023	SYSTEM	\$35,472.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					68	Nov 2, 2023	SYSTEM	(\$35,472.96)			
			- Total						\$0.00		
			Material - Total						\$0.00		
			Overrun	Overrun	53	Jan 17, 2023	SYSTEM	(\$4,087.50)			
					60	May 1, 2023	SYSTEM	\$4,087.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.27000 - 3.27000, 'is applied (if non-zero).		
					Overrun - Total				\$0.00		
					Overrun - Total				\$0.00		
			5021 - Total							\$0.00	
			5022	MISC. PAVEMENT MARKINGS	Overrun	Overrun	56	Mar 2, 2023	SYSTEM	(\$1,882.86)	
							60	May 1, 2023	SYSTEM	\$1,882.86	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',941.43000 - 941.43000, 'is applied (if non-zero).
							Overrun - Total				\$0.00
	Overrun - Total						\$0.00				
	5022 - Total							\$0.00			
	5023	MISC.	Material		67	Sep 18, 2023	SYSTEM	\$29,416.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
					67	Sep 18, 2023	SYSTEM	(\$29,416.80)			
					68	Nov 2, 2023	SYSTEM	\$29,416.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user dunnj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
					68	Nov 2, 2023	SYSTEM	(\$29,416.80)			
			- Total				\$0.00				
			Material - Total				\$0.00				
			5023 - Total							\$0.00	
	5024	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACE	Material		60	May 1, 2023	SYSTEM	\$4,128.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user dunnj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
					60	May 1, 2023	SYSTEM	(\$4,128.60)			
					61	May 16, 2023	SYSTEM	\$4,128.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user dunnj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
					61	May 16, 2023	SYSTEM	(\$4,128.60)			
62					Jun 2, 2023	SYSTEM	\$4,128.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
62					Jun 2, 2023	SYSTEM	(\$4,128.60)				
63					Jun 19, 2023	SYSTEM	\$4,128.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
63					Jun 19, 2023	SYSTEM	(\$4,128.60)				
64					Jun 30, 2023	SYSTEM	\$4,128.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
64					Jun 30, 2023	SYSTEM	(\$4,128.60)				



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	5024	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACE	Material			2023			
					65	Aug 3, 2023	SYSTEM	\$4,128.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					65	Aug 3, 2023	SYSTEM	(\$4,128.60)	
					66	Sep 5, 2023	SYSTEM	\$4,128.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dunnj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					66	Sep 5, 2023	SYSTEM	(\$4,128.60)	
					67	Sep 18, 2023	SYSTEM	\$4,128.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					67	Sep 18, 2023	SYSTEM	(\$4,128.60)	
					68	Nov 2, 2023	SYSTEM	\$4,128.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user dunnj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					68	Nov 2, 2023	SYSTEM	(\$4,128.60)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					5024 - Total			\$0.00	
	5025	MISC.	Material		60	May 1, 2023	SYSTEM	\$506.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user dunnj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					60	May 1, 2023	SYSTEM	(\$506.52)	
					61	May 16, 2023	SYSTEM	\$506.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user dunnj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					61	May 16, 2023	SYSTEM	(\$506.52)	
					62	Jun 2, 2023	SYSTEM	\$506.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					62	Jun 2, 2023	SYSTEM	(\$506.52)	
					63	Jun 19, 2023	SYSTEM	\$506.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					63	Jun 19, 2023	SYSTEM	(\$506.52)	
					64	Jun 30, 2023	SYSTEM	\$506.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					64	Jun 30, 2023	SYSTEM	(\$506.52)	
					65	Aug 3, 2023	SYSTEM	\$506.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					65	Aug 3, 2023	SYSTEM	(\$506.52)	
					66	Sep 5, 2023	SYSTEM	\$506.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dunnj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					66	Sep 5, 2023	SYSTEM	(\$506.52)	
					67	Sep 18, 2023	SYSTEM	\$506.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user dunnj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					67	Sep 18, 2023	SYSTEM	(\$506.52)	
					68	Nov 2, 2023	SYSTEM	\$506.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user dunnj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 19, 2025

Contract ID: 200918-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3049	5025	MISC.	Material		68	Nov 2, 2023	SYSTEM	(\$506.52)	
				- Total				\$0.00	
			Material - Total					\$0.00	
	5025 - Total							\$0.00	
J6S3049 - Total								\$329,501.14	
Overall - Total								\$329,501.14	



Contract Adjustments for Contract - 200918-F02

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
44	J6S3049	Other Contract Adjustment	SPAD	(\$16,695.00)	100	Sep 1, 2022	brownjg	Lot 1 SP125CLP Mix ID: SP125 22-15 Density = 94.8; Pay Factor = 101.6% AC = 4.72; Pay Factor = 83.7% VMA = 14.4; Pay Factor = 101.6% Air Voids = 4.78; Pay Factor = 92.2% Total Pay Factor = 94.7% brownjg
		Other Contract Adjustment	SPAD	\$7,245.00	100	Sep 1, 2022	brownjg	Lot 2 SP125CLP Mix ID: SP125 22-15 Density = 94.87; Pay Factor = 98% AC = 4.88; Pay Factor = 105% VMA = 14.44; Pay Factor = 105% Air Voids = 4.22; Pay Factor = 101.3% Total Pay Factor = 102.3% brownjg
		Other Contract Adjustment	SPAD	(\$9,450.00)	100	Sep 1, 2022	brownjg	Lot 3 SP125CLP Mix ID: SP125 22-15 Density = 94.45; Pay Factor = 100.8% AC = 4.77; Pay Factor = 90.8% VMA = 14.42; Pay Factor = 105% Air Voids = 4.12; Pay Factor = 91.6% Total Pay Factor = 97% brownjg
		Other Contract Adjustment	TSR	\$31,500.00	100	Sep 1, 2022	brownjg	SP125 22-15 First 10,000 tons TSR% = 91.0 Pay Adjustment = 103.0
		44 - Total						
				\$12,600.00				
45	J6S3049	Other Contract Adjustment	SPAD	(\$16,695.00)	100	Sep 16, 2022	brownjg	Lot 4 SP125CLP Mix ID: SP125 22-15 Density = 93.4; Pay Factor = 100.5% AC = 5.0; Pay Factor = 105% VMA = 14.5; Pay Factor = 100.3% Air Voids = 3.5; Pay Factor = 73.3% Total Pay Factor = 94.7% brownjg
45 - Total				(\$16,695.00)				
60	J6S3049	Other Contract Adjustment	TSR	\$7,071.44	100	May 1, 2023	dunnj1	SP125 22-15 2244.9 Tons TSR% = 91.0 Pay Adjustment = 103.0
		Other Contract Adjustment	SPAD	\$16,695.00	100	May 1, 2023	dunnj1	This adjustment offsets the original Lot 4 adjustment. Lot 4 has been revised to an extended Lot.
		Other Contract Adjustment	SPAD	(\$18,057.87)	100	May 1, 2023	dunnj1	Lot 4 Extended SP125CLP Mix ID = SP125 22-15 Density = 93.32; Pay Factor = 100.5 AC = 5.07; Pay factor = 105.0 VMA = 14.67; Pay Factor = 100.3 Air Voids = 4.17; Pay Factor = 73.3 Total Pay Factor = 94.7 dunnj1
60 - Total				\$5,708.57				
63	J6S3049	Incentive	ATRN	\$22,500.00	100	Jun 19, 2023	dunnj1	Trainee payment of 2250 hours x \$10.00/hr. 1250 hours for Darnise Lawrence, 500 hours for Lorenzo Alonso and 500 hours for Isreal Gonzalez.
63 - Total				\$22,500.00				
Overall - Total				\$24,113.57				