



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 27, 2021

Pay Estimate Created Date: November 19, 2021

<b>Final Estimate Number</b> 10	<b>Contract ID</b> 200918-F04 <b>Prime Contractor</b> N.B. West Contracting Company	<b>Pay Period Start</b> November 16, 2021 <b>Pay Period End</b> November 19, 2021	<b>Original Contract Amount</b> \$297,756.74 <b>Net Change Order Amount</b> (\$4,435.40) <b>Current Contract Amount</b> \$293,321.34
------------------------------------	--	--	--

Approval Date		By User
December 15, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	lewisj1
December 15, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holdtc
December 17, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2021	September 1, 2021	August 27, 2021	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	November 19, 2021	November 19, 2021	
Awarded Date	October 7, 2020	October 7, 2020	
Letting Date	September 18, 2020	September 18, 2020	
Notice to Proceed Date	November 9, 2020	November 9, 2020	
Open to Traffic Date			
Work Began Date	July 15, 2021	July 15, 2021	

Contract Total Pay For Estimate No. 10			
	This Estimate	Previous	To Date
200918-F04			
Total Posted Items Pay	\$0.00	\$293,321.34	\$293,321.34
Gross Item Adjustments	\$0.00	\$9,630.87	\$9,630.87
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$302,952.21	\$302,952.21
<b>Contract Total Payable This Estimate:</b>	<b>\$0.00</b>		

**Items Paid This Estimate Period**  
No Data Available

**Contract Adjustments This Estimate**  
No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**  
No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on December 27, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3318		Seal coat	C	ST CHARLES	from Salt River Road to End of Maintenance

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
J6S3318	<b>Posted Item Pay</b>	\$0.00	\$293,321.34
	<b>Gross Item Adjustments</b>	\$0.00	\$9,630.87
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$302,952.21</b>
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on December 27, 2021

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 27, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200918-F04	J6S3318	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	4.00	0.00	4.00	100F	4.00	\$800.00	\$3,200.00
		0001	0030	4091048	EMULSIFIED ASPHALT, SEAL COAT	33,980.00	-548.00	33,432.00	GAL	33,432.00	\$2.05	\$68,535.60
		0001	0040	4094002	SEAL COAT AGGREGATE, GRADE A2	121,369.00	0.00	121,369.00	SQYD	121,369.00	\$0.74	\$89,813.06
		0001	0050	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$0.01	\$0.02
		0001	0060	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	6.30	3.70	10.00	TONS	10.00	\$1,000.00	\$10,000.00
		0001	0070	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	57.80	7.70	65.50	SQYD	65.50	\$80.00	\$5,240.00
		0001	0080	6161005	CONSTRUCTION SIGNS	954.00	0.00	954.00	SQFT	954.00	\$6.25	\$5,962.50
		0001	0090	6161008	ADVANCED WARNING RAIL SYSTEM	24.00	-24.00	0.00	EA	0.00	\$50.00	\$0.00
		0001	0100	6161009	FLAG ASSEMBLY	16.00	-4.00	12.00	EA	12.00	\$7.00	\$84.00
		0001	0110	6161025	CHANNELIZER (TRIM LINE)	150.00	-150.00	0.00	EA	0.00	\$18.00	\$0.00
		0001	0120	6161040	FLASHING ARROW PANEL	2.00	-2.00	0.00	EA	0.00	\$500.00	\$0.00
		0001	0130	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	12.00	-12.00	0.00	EA	0.00	\$225.00	\$0.00
		0001	0140	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	2.00	0.00	2.00	EA	2.00	\$3,500.00	\$7,000.00
		0001	0150	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$55,000.00	\$55,000.00
		0001	0160	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	24.00	0.00	24.00	LF	24.00	\$20.00	\$480.00
		0001	0170	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	2.00	\$1,200.00	\$2,400.00
		0001	0180	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	49,651.00	0.00	49,651.00	LF	49,651.00	\$0.12	\$5,958.12
		0001	0190	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	22,067.00	0.00	22,067.00	LF	22,067.00	\$0.12	\$2,648.04
		0010	0200	6061060	MGS GUARDRAIL	200.00	0.00	200.00	LF	200.00	\$21.00	\$4,200.00
		0010	0210	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	4.00	0.00	4.00	EA	4.00	\$3,000.00	\$12,000.00
0010	0220	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$2,700.00	\$10,800.00		
<b>Project J6S3318 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$293,321.34</b>
<b>200918-F04 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$293,321.34</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 27, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Dec 27, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3318	0030	EMULSIFIED ASPHALT, SEAL COAT	Other Item Adjustment	SEAL	7	Oct 18, 2021	engemc1	\$9,630.87	work was performed on 8-9-21 and 8-10-21. i used the factor from august 2021 and the contract let date of September 2020 to generate factors	
				SEAL - Total				\$9,630.87		
				Other Item Adjustment - Total				\$9,630.87		
	0030 - Total								\$9,630.87	
	0040	SEAL COAT AGGREGATE, GRADE A2	Material		3	Aug 17, 2021	SYSTEM	(\$89,813.06)		
					4	Sep 2, 2021	SYSTEM	(\$89,813.06)		
				- Total				(\$179,626.12)		
				Material - Total				(\$179,626.12)		
					4	Sep 2, 2021	SYSTEM	\$89,813.06		
					5	Sep 16, 2021	SYSTEM	\$89,813.06		
				- Total				\$179,626.12		
	MaterialCredit - Total				\$179,626.12					
	0040 - Total								\$0.00	
	0060	FURN & PLACE BIT. MATL FOR CL C PARTIAL	Overrun	Overrun	2	Aug 2, 2021	SYSTEM	(\$3,700.00)		
					9	Nov 16, 2021	SYSTEM	\$3,700.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1000.00000 - 1000.00000, 'is applied (if non-zero).	
					Overrun - Total					\$0.00
					Overrun - Total				\$0.00	
	0060 - Total								\$0.00	
	0070	REMOVAL FOR CLASS C PARTIAL DEPTH PAVT REPAIR	Overrun	Overrun	2	Aug 2, 2021	SYSTEM	(\$616.00)		
					9	Nov 16, 2021	SYSTEM	\$616.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',80.00000 - 80.00000, 'is applied (if non-zero).	
					Overrun - Total					\$0.00
					Overrun - Total				\$0.00	
	0070 - Total								\$0.00	
	0160	PREF THERMO PVMT MARK, 24 IN WHIT	Material		4	Sep 2, 2021	SYSTEM	(\$480.00)		
					5	Sep 16, 2021	SYSTEM	(\$480.00)		
				6	Oct 4, 2021	SYSTEM	(\$480.00)			
- Total				(\$1,440.00)						
Material - Total				(\$1,440.00)						
				5	Sep 16, 2021	SYSTEM	\$480.00			
				6	Oct 4, 2021	SYSTEM	\$480.00			
				7	Oct 18, 2021	SYSTEM	\$480.00			
- Total				\$1,440.00						
MaterialCredit - Total				\$1,440.00						
0160 - Total								\$0.00		
0170	PREF THERMO PVMT MARK, R/R XING	Material		4	Sep 2, 2021	SYSTEM	(\$2,400.00)			
				5	Sep 16, 2021	SYSTEM	(\$2,400.00)			
				6	Oct 4, 2021	SYSTEM	(\$2,400.00)			
			- Total				(\$7,200.00)			



## Line Item Adjustments by Estimate

Dec 27, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3318	0170	PREF THERMO PVMT MARK, R/R XING	<b>Material - Total</b>							<b>(\$7,200.00)</b>		
			MaterialCredit		5	Sep 16, 2021	SYSTEM	\$2,400.00				
					6	Oct 4, 2021	SYSTEM	\$2,400.00				
					7	Oct 18, 2021	SYSTEM	\$2,400.00				
					<b>- Total</b>						<b>\$7,200.00</b>	
				<b>MaterialCredit - Total</b>						<b>\$7,200.00</b>		
			<b>0170 - Total</b>								<b>\$0.00</b>	
			0180	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		4	Sep 2, 2021	SYSTEM	(\$5,958.12)		
							5	Sep 16, 2021	SYSTEM	(\$5,958.12)		
							6	Oct 4, 2021	SYSTEM	(\$5,958.12)		
					<b>- Total</b>						<b>(\$17,874.36)</b>	
		<b>Material - Total</b>						<b>(\$17,874.36)</b>				
	MaterialCredit				5	Sep 16, 2021	SYSTEM	\$5,958.12				
					6	Oct 4, 2021	SYSTEM	\$5,958.12				
					7	Oct 18, 2021	SYSTEM	\$5,958.12				
					<b>- Total</b>						<b>\$17,874.36</b>	
		<b>MaterialCredit - Total</b>						<b>\$17,874.36</b>				
	<b>0180 - Total</b>								<b>\$0.00</b>			
	0190	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		4	Sep 2, 2021	SYSTEM	(\$2,648.04)				
					5	Sep 16, 2021	SYSTEM	(\$2,648.04)				
					6	Oct 4, 2021	SYSTEM	(\$2,648.04)				
					<b>- Total</b>						<b>(\$7,944.12)</b>	
			<b>Material - Total</b>						<b>(\$7,944.12)</b>			
MaterialCredit				5	Sep 16, 2021	SYSTEM	\$2,648.04					
				6	Oct 4, 2021	SYSTEM	\$2,648.04					
				7	Oct 18, 2021	SYSTEM	\$2,648.04					
				<b>- Total</b>						<b>\$7,944.12</b>		
			<b>MaterialCredit - Total</b>						<b>\$7,944.12</b>			
<b>0190 - Total</b>								<b>\$0.00</b>				
<b>J6S3318 - Total</b>								<b>\$9,630.87</b>				
<b>Overall - Total</b>								<b>\$9,630.87</b>				