



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 20, 2022

Pay Estimate Created Date: June 17, 2022

Final Estimate Number 24	Contract ID 201016-C02 Prime Contractor Capital Paving & Construction, LLC	Pay Period Start February 2, 2022 Pay Period End June 15, 2022	Original Contract Amount \$5,716,989.09 Net Change Order Amount (\$51,868.46) Current Contract Amount \$5,665,120.63
------------------------------------	---	---	---

Approval Date		By User
July 13, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	sandis1
July 13, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holdtc
July 19, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2021	November 3, 2021	November 3, 2021	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	June 23, 2022	June 23, 2022	
Awarded Date	November 5, 2020	November 5, 2020	
Letting Date	October 16, 2020	October 16, 2020	
Notice to Proceed Date	January 4, 2021	January 4, 2021	
Work Began Date	February 22, 2021	February 22, 2021	

Contract Total Pay For Estimate No. 24			
	This Estimate	Previous	To Date
201016-C02			
Total Posted Items Pay	\$0.00	\$5,665,120.67	\$5,665,120.67
Gross Item Adjustments	(\$9,574.71)	\$376,154.90	\$366,580.19
Incentive	\$0.00	\$243,449.55	\$243,449.55
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$6,284,725.12	\$6,275,150.41
Contract Total Payable This Estimate:	(\$9,574.71)		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J413222	0150	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	Other Item Adjustment	Fuel Price	A line item adjustment was previously made on estimate 0016 for fuel in error. This line item adjustment offsets the adjustment from estimate 0016 so that there are no fuel adjustments for this line number.			(\$326.71)
	0180	MISC.	Other Item Adjustment	Fuel Price	A line item adjustment was previously made on estimate 0016 for fuel in error. This line item adjustment offsets the adjustment from estimate 0016 so that there are no fuel adjustments for this line number.			(\$9,248.00)
Total								(\$9,574.71)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on July 20, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J413222	I 70-1(212)	Resurface	I-70	JACKSON	from Route 7 to Horseshoe Creek bridge

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J413222	Posted Item Pay	\$0.00	\$5,665,120.67	\$5,665,120.67
	Gross Item Adjustments	(\$9,574.71)	\$376,154.90	\$366,580.19
	Gross Item Pay	(\$9,574.71)	\$6,041,275.57	\$6,031,700.86
	Incentive	\$0.00	\$243,449.55	\$243,449.55
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 20, 2022

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 20, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201016-C02	J413222	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$25,450.00	\$25,450.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	134.00	2.00	136.00	100F	136.00	\$685.00	\$93,160.00
		0001	0030	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	734.30	826.70	1,561.00	TONS	1,561.00	\$72.05	\$112,470.05
		0001	0040	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	6,988.70	1,588.05	8,576.75	TONS	8,576.75	\$57.98	\$497,279.96
		0001	0050	4030009	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	30,494.70	-676.98	29,817.72	TONS	29,817.72	\$82.14	\$2,449,227.52
		0001	0060	4071005	TACK COAT	42,343.00	-42,343.00	0.00	GAL	0.00	\$2.03	\$0.00
		0001	0070	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$500.00	\$1,000.00
		0001	0080	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	3,743.30	-1,186.50	2,556.80	SQYD	2,556.80	\$208.20	\$532,325.76
		0001	0090	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	375.00	-375.00	0.00	SQYD	0.00	\$1.00	\$0.00
		0001	0100	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	375.00	-375.00	0.00	SQYD	0.00	\$1.00	\$0.00
		0001	0110	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	9,624.00	-4,277.00	5,347.00	LF	5,347.00	\$2.00	\$10,694.00
		0001	0120	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	1,602.00	-144.00	1,458.00	EA	1,458.00	\$4.25	\$6,196.50
		0001	0130	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	85.00	-5.00	80.00	EA	80.00	\$8.25	\$660.00
		0001	0140	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	512.00	-126.00	386.00	EA	386.00	\$7.50	\$2,895.00
		0001	0150	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	112.60	-20.60	92.00	TONS	92.00	\$181.66	\$16,712.72
		0001	0160	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	675.40	-10.80	664.60	SQYD	664.60	\$71.21	\$47,326.17
		0001	0170	6139905	MISC.REMOVAL FOR CLASS C PARTIAL DEPTH RUMBLE STRIP REPAIR	16,363.00	-169.90	16,193.10	SQYD	16,193.10	\$2.98	\$48,255.44
		0001	0180	6139910	MISC.FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH RUMBLE STRIP REPAIR	2,585.60	17.71	2,603.31	TONS	2,603.31	\$52.96	\$137,871.30
		0001	0190	6161005	CONSTRUCTION SIGNS	1,794.00	-238.14	1,555.86	SQFT	1,555.86	\$5.00	\$7,779.30
		0001	0200	6161009	FLAG ASSEMBLY	19.00	-8.00	11.00	EA	11.00	\$15.00	\$165.00
		0001	0210	6161024	CHANNELIZER (TRIM LINE) WITH LIGHT	607.00	-211.00	396.00	EA	396.00	\$38.00	\$15,048.00
		0001	0220	6161034	DIRECTIONAL INDICATOR BARRICADE WITH LIGHT	93.00	-63.00	30.00	EA	30.00	\$94.00	\$2,820.00
		0001	0230	6161040	FLASHING ARROW PANEL	4.00	1.00	5.00	EA	5.00	\$4,000.00	\$20,000.00
		0001	0240	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	-4.00	0.00	EA	0.00	\$1,000.00	\$0.00
		0001	0250	6171000	CONCRETE TRAFFIC BARRIER, TYPE A	50.00	-29.00	21.00	LF	21.00	\$315.18	\$6,618.78
		0001	0260	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	32.00	-32.00	0.00	LF	0.00	\$298.50	\$0.00
		0001	0270	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$146,859.59	\$146,859.59
		0001	0280	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	455.00	-86.00	369.00	LF	369.00	\$18.00	\$6,642.00
		0001	0290	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	441.00	-18.00	423.00	LF	423.00	\$18.00	\$7,614.00
		0001	0300	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	25.00	0.00	25.00	EA	25.00	\$250.00	\$6,250.00
		0001	0310	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	127,559.00	-1,147.00	126,412.00	LF	126,412.00	\$0.16	\$20,225.92
		0001	0320	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	104,914.00	-2,747.00	102,167.00	LF	102,167.00	\$0.16	\$16,346.72
		0001	0330	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	7,113.00	-1,067.00	6,046.00	LF	6,046.00	\$0.30	\$1,813.80
		0001	0340	6207001	PAVEMENT MARKING REMOVAL	300.00	10.00	310.00	LF	310.00	\$1.00	\$310.00
		0001	0350	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	414,629.00	2,868.79	417,497.79	SQYD	417,497.79	\$0.65	\$271,373.56
		0001	0360	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	11,710.00	-478.08	11,231.92	SQYD	11,231.92	\$2.50	\$28,079.80
		0001	0370	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,650.30	0.00	1,650.30	STA	1,650.30	\$13.00	\$21,453.90
		0010	0380	6061014	GUARDRAIL TYPE A WITH RUBRAIL	113.00	-113.00	0.00	LF	0.00	\$23.50	\$0.00
		0010	0390	6061050	GUARDRAIL TYPE E, 6 FT. POST, 3 FT.-1.5 IN. SPACING	138.00	-138.00	0.00	LF	0.00	\$23.50	\$0.00
		0010	0400	6061060	MGS GUARDRAIL	21,050.00	1,175.00	22,225.00	LF	22,225.00	\$16.25	\$361,156.25
		0010	0410	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	12,075.00	88.00	12,163.00	LF	12,163.00	\$19.50	\$237,178.50
		0010	0420	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	20.00	4.00	24.00	EA	24.00	\$2,400.00	\$57,600.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 20, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
201016-C02	J413222	0010	0430	6061075	MGS LONG SPAN GUARDRAIL SECTION	2.00	-1.00	1.00	EA	1.00	\$2,200.00	\$2,200.00	
		0010	0440	6061080	MGS END ANCHOR	35.00	1.00	36.00	EA	36.00	\$800.00	\$28,800.00	
		0010	0450	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	2.00	-2.00	0.00	EA	0.00	\$3,250.00	\$0.00	
		0010	0460	6062300A	TRANSITION SECTION, 6.5 FT. POSTS	6.00	-6.00	0.00	EA	0.00	\$350.00	\$0.00	
		0010	0470	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	42.00	3.00	45.00	EA	45.00	\$2,300.00	\$103,500.00	
		0010	0480	6063017	TYPE C CRASHWORTHY END TERMINAL	3.00	0.00	3.00	EA	3.00	\$18,000.00	\$54,000.00	
		0010	0490	6066620	GUARDRAIL ANCHOR, EMBEDDED	1.00	0.00	1.00	EA	1.00	\$4,000.00	\$4,000.00	
		0030	0500	9020213	SIGNAL HEAD, TYPE 3S	1.00	0.00	1.00	EA	1.00	\$1,080.00	\$1,080.00	
		0030	0510	9020513	SIGNAL HEAD, TYPE 3B	4.00	0.00	4.00	EA	4.00	\$1,165.00	\$4,660.00	
		0030	0520	9023450	POST, TYPE BL, LONGEST ARM 50 FT. OR 15.2 M	1.00	0.00	1.00	EA	1.00	\$21,220.00	\$21,220.00	
		0030	0530	9025400	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	10.00	0.00	10.00	LF	10.00	\$75.00	\$750.00	
		0030	0540	9028100	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	90.00	0.00	90.00	LF	90.00	\$2.85	\$256.50	
		0030	0550	9028311	CABLE, 16 AWG 7 CONDUCTOR	30.00	0.00	30.00	LF	30.00	\$37.00	\$1,110.00	
		0030	0560	9029100	BASE, CONCRETE	3.70	0.00	3.70	CUYD	3.70	\$3,600.00	\$13,320.00	
		0001	5001	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	0.00	4.00	4.00	EA	4.00	\$1,500.00	\$6,000.00	
		0001	5002	4071007	TACK COAT - LOW OR NON-TRACKING	0.00	46,355.00	46,355.00	GAL	46,355.00	\$3.85	\$178,466.75	
		0010	5003	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	0.00	87.50	87.50	LF	87.50	\$34.15	\$2,988.12	
		0010	5004	6069903	MISC.MGS Guardrail, 8 Ft. Posts, 3 Ft. 1 1/2 In. Spacing	0.00	50.00	50.00	LF	50.00	\$49.21	\$2,460.50	
		0010	5005	6069901	MISC.Guard Cable and Cable Anchor at Route 7	0.00	1.00	1.00	LS	1.00	\$15,067.06	\$15,067.06	
		0010	5006	6069902	MISC.Flume Coring for Guardrail Installation	0.00	4.00	4.00	EA	4.00	\$194.25	\$777.00	
		0030	5007	9029901	MISC.Signal Loop Repair at WB I-70 Off Ramp to Route 7	0.00	1.00	1.00	LS	1.00	\$5,801.25	\$5,801.25	
		0001	5008	6209901	MISC.Misc. Symbol Removal	0.00	1.00	1.00	LS	1.00	\$963.90	\$963.90	
		0001	5009	6161030	TYPE III MOVEABLE BARRICADE	0.00	8.00	8.00	EA	8.00	\$105.00	\$840.00	
		Project J413222 - Total Value Posted to Date as of Report Generated Date											\$5,665,120.63
		201016-C02 Overall - Total Value Posted to Date as of Report Generated Date											\$5,665,120.63



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 20, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
J4I3222	0030	MISC. AGGREGATE FOR BASE	Material		16	Oct 19, 2021	SYSTEM	\$52,906.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.								
					16	Oct 19, 2021	SYSTEM	(\$52,906.32)									
					17	Nov 2, 2021	SYSTEM	\$52,906.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.								
					17	Nov 2, 2021	SYSTEM	(\$52,906.32)									
					18	Nov 16, 2021	SYSTEM	\$52,906.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user woodyb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.								
					18	Nov 16, 2021	SYSTEM	(\$52,906.32)									
					19	Dec 2, 2021	SYSTEM	\$52,906.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.								
					19	Dec 2, 2021	SYSTEM	(\$52,906.32)									
					20	Dec 16, 2021	SYSTEM	\$112,470.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.								
					20	Dec 16, 2021	SYSTEM	(\$112,470.05)									
					21	Jan 3, 2022	SYSTEM	\$112,470.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.								
					21	Jan 3, 2022	SYSTEM	(\$112,470.05)									
					22	Jan 18, 2022	SYSTEM	\$112,470.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.								
					22	Jan 18, 2022	SYSTEM	(\$112,470.05)									
				- Total								\$0.00					
				Material - Total								\$0.00					
				0030 - Total								\$0.00					
				0040	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	Other Item Adjustment	ACAD		16	Oct 19, 2021	frizzm	\$22,863.59	AC adjustments for Line No. 0040. See 201016-C02_J4I3222_Aspphalt Roadway Reports Line No. 0040_NW Outer Rd. Oak Grove and 201016-C02_J4I3222_Aspphalt Roadway Reports Line No. 0040_Shoulders for details.				
									19	Dec 2, 2021	frizzm	\$5,359.37					
								ACAD - Total								\$28,222.96	
									FUEL	19	Dec 2, 2021	frizzm	\$3.39				
								FUEL - Total								\$3.39	
Other Item Adjustment - Total								\$28,226.35									
Overrun	Overrun							16	Oct 19, 2021	SYSTEM	(\$99,059.59)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
								16	Oct 19, 2021	SYSTEM	\$85,243.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user frizzm overriding Payment Estimate Exception 33 on the current Payment Estimate.					
								16	Oct 19, 2021	SYSTEM	\$13,815.69	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user frizzm overriding Payment Estimate Exception 33 on the current Payment Estimate.					
								17	Nov 2, 2021	SYSTEM	(\$98,191.66)	Averaged Price Adjustment from this item on all previous payment estimates of '3.67146' is applied (if non-zero).					
				19	Dec 2, 2021	SYSTEM	\$286.06	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',61.65146 - 57.98000', is applied (if non-zero).									
				22	Jan 18, 2022	SYSTEM	\$97,905.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',61.65146 - 57.98000', is applied (if non-zero).									
Overrun - Total								\$0.00									



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J4I3222	0040	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	Overrun - Total						\$0.00						
			Price FUEL		14	Sep 16, 2021	SYSTEM	\$294.35	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
					15	Oct 4, 2021	SYSTEM	\$15,616.79	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
					16	Oct 19, 2021	SYSTEM	\$15,595.11	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
					19	Dec 2, 2021	SYSTEM	(\$19.87)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
				- Total						\$31,486.38					
				Price FUEL - Total						\$31,486.38					
			0040 - Total						\$59,712.73						
			0050	ASPH. CONC. MIXTURE PG 76-22 (SP095BSM)	Other Item Adjustment	ACAD	16	Oct 19, 2021	frizzm	\$202,417.60	AC adjustments for Line No. 0050. See 201016-C02_J4I3222_Aspphalt Roadway Reports Line No. 0050_Mainline and 201016-C02_J4I3222_Aspphalt Roadway Reports Line No. 0050_Ramps for details.				
							19	Dec 2, 2021	frizzm	(\$5,964.48)					
								ACAD - Total						\$196,453.12	
							FUEL	19	Dec 2, 2021	frizzm	\$626.66				
								FUEL - Total						\$626.66	
							Other Item Adjustment - Total						\$197,079.78		
							Price FUEL	13	Sep 2, 2021	SYSTEM	\$9,778.05	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
14	Sep 16, 2021	SYSTEM						\$39,837.79	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
15	Oct 4, 2021	SYSTEM						\$49,754.22	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
19	Dec 2, 2021	SYSTEM						\$19.87	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
	- Total						\$99,389.93								
	Price FUEL - Total						\$99,389.93								
0050 - Total							\$296,469.71								
0080	FURN & PLACE CONC MATL FOR FULL DEPTH	Material						10	Jul 1, 2021	SYSTEM	\$81,468.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user frizzm overriding Payment Estimate Exception 4 on the current Payment Estimate.			
								10	Jul 1, 2021	SYSTEM	(\$81,468.66)				
				11	Jul 16, 2021	SYSTEM	\$532,325.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user frizzm overriding Payment Estimate Exception 4 on the current Payment Estimate.							
				11	Jul 16, 2021	SYSTEM	(\$532,325.76)								
				12	Aug 17, 2021	SYSTEM	\$532,325.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user frizzm overriding Payment Estimate Exception 4 on the current Payment Estimate.							
				12	Aug 17, 2021	SYSTEM	(\$532,325.76)								
				13	Sep 2, 2021	SYSTEM	\$532,325.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user frizzm overriding Payment Estimate Exception 5 on the current Payment Estimate.							
				13	Sep 2, 2021	SYSTEM	(\$532,325.76)								
				- Total						\$0.00					
				Material - Total						\$0.00					
0080 - Total						\$0.00									
0120	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		10	Jul 1, 2021	SYSTEM	\$595.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user frizzm overriding Payment Estimate Exception 7 on the current Payment Estimate.							
				10	Jul 1, 2021	SYSTEM	(\$595.00)								
				11	Jul 16, 2021	SYSTEM	\$6,196.50	This adjustment offsets the original system-generated Material Payment							



Line Item Adjustments by Estimate

Jul 20, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413222	0120	DOWEL BAR (DRILLING, FURNISHING AND INST	Material			2021			Estimate Item Adjustment (0003) due to user frizzm overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					11	Jul 16, 2021	SYSTEM	(\$6,196.50)						
					12	Aug 17, 2021	SYSTEM	\$6,196.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user frizzm overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					12	Aug 17, 2021	SYSTEM	(\$6,196.50)						
					13	Sep 2, 2021	SYSTEM	\$6,196.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frizzm overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					13	Sep 2, 2021	SYSTEM	(\$6,196.50)						
					14	Sep 16, 2021	SYSTEM	\$6,196.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user frizzm overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					14	Sep 16, 2021	SYSTEM	(\$6,196.50)						
					15	Oct 4, 2021	SYSTEM	\$6,196.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user frizzm overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					15	Oct 4, 2021	SYSTEM	(\$6,196.50)						
					16	Oct 19, 2021	SYSTEM	\$6,196.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user frizzm overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					16	Oct 19, 2021	SYSTEM	(\$6,196.50)						
					17	Nov 2, 2021	SYSTEM	\$6,196.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frizzm overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					17	Nov 2, 2021	SYSTEM	(\$6,196.50)						
					18	Nov 16, 2021	SYSTEM	\$6,196.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodyb1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					18	Nov 16, 2021	SYSTEM	(\$6,196.50)						
					19	Dec 2, 2021	SYSTEM	\$6,196.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user frizzm overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					19	Dec 2, 2021	SYSTEM	(\$6,196.50)						
					20	Dec 16, 2021	SYSTEM	\$6,196.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user frizzm overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					20	Dec 16, 2021	SYSTEM	(\$6,196.50)						
					21	Jan 3, 2022	SYSTEM	\$6,196.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user frizzm overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					21	Jan 3, 2022	SYSTEM	(\$6,196.50)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0120 - Total								\$0.00	
						0130	DOWEL BAR (FURNISH AND INSTALL WITH BASK	Material		10	Jul 1, 2021	SYSTEM	\$107.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frizzm overriding Payment Estimate Exception 8 on the current Payment Estimate.
										10	Jul 1, 2021	SYSTEM	(\$107.25)	
11	Jul 16, 2021	SYSTEM	\$660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frizzm overriding Payment Estimate Exception 8 on the current Payment Estimate.										
11	Jul 16, 2021	SYSTEM	(\$660.00)											



Line Item Adjustments by Estimate

Jul 20, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413222	0130	DOWEL BAR (FURNISH AND INSTALL WITH BASK	Material			2021								
					12	Aug 17, 2021	SYSTEM	\$660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frizzm overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					12	Aug 17, 2021	SYSTEM	(\$660.00)						
					13	Sep 2, 2021	SYSTEM	\$660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user frizzm overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					13	Sep 2, 2021	SYSTEM	(\$660.00)						
					14	Sep 16, 2021	SYSTEM	\$660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user frizzm overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					14	Sep 16, 2021	SYSTEM	(\$660.00)						
					15	Oct 4, 2021	SYSTEM	\$660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user frizzm overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					15	Oct 4, 2021	SYSTEM	(\$660.00)						
					16	Oct 19, 2021	SYSTEM	\$660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user frizzm overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					16	Oct 19, 2021	SYSTEM	(\$660.00)						
					17	Nov 2, 2021	SYSTEM	\$660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user frizzm overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					17	Nov 2, 2021	SYSTEM	(\$660.00)						
					18	Nov 16, 2021	SYSTEM	\$660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodyb1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					18	Nov 16, 2021	SYSTEM	(\$660.00)						
					19	Dec 2, 2021	SYSTEM	\$660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user frizzm overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					19	Dec 2, 2021	SYSTEM	(\$660.00)						
					20	Dec 16, 2021	SYSTEM	\$660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user frizzm overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					20	Dec 16, 2021	SYSTEM	(\$660.00)						
					21	Jan 3, 2022	SYSTEM	\$660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frizzm overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					21	Jan 3, 2022	SYSTEM	(\$660.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0130 - Total								\$0.00						
J413222	0140	TIE BAR (DRILL, FURN & INSTAL) (TYPE L	Material		10	Jul 1, 2021	SYSTEM	\$525.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user frizzm overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					10	Jul 1, 2021	SYSTEM	(\$525.00)						
					11	Jul 16, 2021	SYSTEM	\$2,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user frizzm overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					11	Jul 16, 2021	SYSTEM	(\$2,895.00)						
					12	Aug 17, 2021	SYSTEM	\$2,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user frizzm overriding Payment					



Line Item Adjustments by Estimate

Jul 20, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I3222	0140	TIE BAR (DRILL, FURN & INSTAL) (TYPE L)	Material						Estimate Exception 9 on the current Payment Estimate.					
					12	Aug 17, 2021	SYSTEM	(\$2,895.00)						
					13	Sep 2, 2021	SYSTEM	\$2,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user frizzm overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					13	Sep 2, 2021	SYSTEM	(\$2,895.00)						
					14	Sep 16, 2021	SYSTEM	\$2,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user frizzm overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					14	Sep 16, 2021	SYSTEM	(\$2,895.00)						
					15	Oct 4, 2021	SYSTEM	\$2,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user frizzm overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					15	Oct 4, 2021	SYSTEM	(\$2,895.00)						
					16	Oct 19, 2021	SYSTEM	\$2,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user frizzm overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					16	Oct 19, 2021	SYSTEM	(\$2,895.00)						
					17	Nov 2, 2021	SYSTEM	\$2,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user frizzm overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					17	Nov 2, 2021	SYSTEM	(\$2,895.00)						
					18	Nov 16, 2021	SYSTEM	\$2,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodyb1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					18	Nov 16, 2021	SYSTEM	(\$2,895.00)						
					19	Dec 2, 2021	SYSTEM	\$2,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user frizzm overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					19	Dec 2, 2021	SYSTEM	(\$2,895.00)						
					20	Dec 16, 2021	SYSTEM	\$2,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user frizzm overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					20	Dec 16, 2021	SYSTEM	(\$2,895.00)						
					21	Jan 3, 2022	SYSTEM	\$2,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user frizzm overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					21	Jan 3, 2022	SYSTEM	(\$2,895.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0140 - Total								\$0.00	
	0150	FURN & PLACE BIT. MATL FOR CL B PARTIAL	Material		13	Sep 2, 2021	SYSTEM	\$16,707.27	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user frizzm overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					13	Sep 2, 2021	SYSTEM	(\$16,707.27)						
					14	Sep 16, 2021	SYSTEM	\$16,707.27	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user frizzm overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					14	Sep 16, 2021	SYSTEM	(\$16,707.27)						
					15	Oct 4, 2021	SYSTEM	\$16,707.27	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user frizzm overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					15	Oct 4, 2021	SYSTEM	(\$16,707.27)						



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J413222	0150	FURN & PLACE BIT. MATL FOR CL B PARTIAL	Material		16	Oct 19, 2021	SYSTEM	\$16,707.27	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user frizzm overriding Payment Estimate Exception 12 on the current Payment Estimate.				
					16	Oct 19, 2021	SYSTEM	(\$16,707.27)					
					17	Nov 2, 2021	SYSTEM	\$16,707.27	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user frizzm overriding Payment Estimate Exception 12 on the current Payment Estimate.				
					17	Nov 2, 2021	SYSTEM	(\$16,707.27)					
					18	Nov 16, 2021	SYSTEM	\$16,707.27	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user woodyb1 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
					18	Nov 16, 2021	SYSTEM	(\$16,707.27)					
					19	Dec 2, 2021	SYSTEM	\$16,707.27	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user frizzm overriding Payment Estimate Exception 14 on the current Payment Estimate.				
					19	Dec 2, 2021	SYSTEM	(\$16,707.27)					
					20	Dec 16, 2021	SYSTEM	\$16,707.27	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user frizzm overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					20	Dec 16, 2021	SYSTEM	(\$16,707.27)					
					21	Jan 3, 2022	SYSTEM	\$16,707.27	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user frizzm overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					21	Jan 3, 2022	SYSTEM	(\$16,707.27)					
								- Total			\$0.00		
								Material - Total			\$0.00		
							Other Item Adjustment	ACAD	16	Oct 19, 2021	frizzm	\$305.34	AC adjustments for Line No. 0150. See 201016-C02_J413222_Aspphalt Roadway Reports Line No. 0150_Class B for details.
								ACAD - Total			\$305.34		
								FUEL	16	Oct 19, 2021	frizzm	\$326.71	Fuel price adjustments for Line No. 0150. See 201016-C02_J413222_Aspphalt Roadway Reports Line No. 0150_Class B for details.
									24	Jun 17, 2022	yostj1	(\$326.71)	A line item adjustment was previously made on estimate 0016 for fuel in error. This line item adjustment offsets the adjustment from estimate 0016 so that there are no fuel adjustments for this line number.
								FUEL - Total			\$0.00		
								Other Item Adjustment - Total			\$305.34		
								0150 - Total			\$305.34		
0170	MISC. PAVEMENT REPAIR	Material		13	Sep 2, 2021	SYSTEM	\$48,255.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user frizzm overriding Payment Estimate Exception 13 on the current Payment Estimate.					
				13	Sep 2, 2021	SYSTEM	(\$48,255.44)						
				14	Sep 16, 2021	SYSTEM	\$48,255.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user frizzm overriding Payment Estimate Exception 12 on the current Payment Estimate.					
				14	Sep 16, 2021	SYSTEM	(\$48,255.44)						
				15	Oct 4, 2021	SYSTEM	\$48,255.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user frizzm overriding Payment Estimate Exception 12 on the current Payment Estimate.					
				15	Oct 4, 2021	SYSTEM	(\$48,255.44)						
				16	Oct 19, 2021	SYSTEM	\$48,255.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user frizzm overriding Payment Estimate Exception 13 on the current Payment Estimate.					
				16	Oct 19, 2021	SYSTEM	(\$48,255.44)						
				17	Nov 2, 2021	SYSTEM	\$48,255.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user frizzm overriding Payment Estimate Exception 13 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
J4I3222	0170	MISC. PAVEMENT REPAIR	Material		17	Nov 2, 2021	SYSTEM	(\$48,255.44)								
					18	Nov 16, 2021	SYSTEM	\$48,255.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user woodyb1 overriding Payment Estimate Exception 15 on the current Payment Estimate.							
					18	Nov 16, 2021	SYSTEM	(\$48,255.44)								
					19	Dec 2, 2021	SYSTEM	\$48,255.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user frizzm overriding Payment Estimate Exception 15 on the current Payment Estimate.							
					19	Dec 2, 2021	SYSTEM	(\$48,255.44)								
					20	Dec 16, 2021	SYSTEM	\$48,255.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user frizzm overriding Payment Estimate Exception 12 on the current Payment Estimate.							
					20	Dec 16, 2021	SYSTEM	(\$48,255.44)								
					21	Jan 3, 2022	SYSTEM	\$48,255.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user frizzm overriding Payment Estimate Exception 12 on the current Payment Estimate.							
					21	Jan 3, 2022	SYSTEM	(\$48,255.44)								
	- Total								\$0.00							
	Material - Total								\$0.00							
	0170 - Total								\$0.00							
	0180	MISC. PAVEMENT REPAIR	Other Item Adjustment	ACAD	16	Oct 19, 2021	frizzm	\$8,642.99	AC adjustments for Line No. 0180. See 201016-C02_J4I3222_Aspphalt Roadway Reports Line No. 0180_Class C for details.							
								ACAD - Total							\$8,642.99	
								FUEL	16	Oct 19, 2021	frizzm	\$9,248.00	Fuel price adjustments for Line No. 0180. See 201016-C02_J4I3222_Aspphalt Roadway Reports Line No. 0180_Class C for details.			
									24	Jun 17, 2022	yostj1	(\$9,248.00)	A line item adjustment was previously made on estimate 0016 for fuel in error. This line item adjustment offsets the adjustment from estimate 0016 so that there are no fuel adjustments for this line number.			
								FUEL - Total							\$0.00	
								Other Item Adjustment - Total							\$8,642.99	
								Overrun	Overrun	13	Sep 2, 2021	SYSTEM	\$937.92	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user frizzm overriding Payment Estimate Exception 17 on the current Payment Estimate.		
													(\$937.92)			
													(\$937.92)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
\$937.92													This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user frizzm overriding Payment Estimate Exception 16 on the current Payment Estimate.			
(\$937.92)													Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
\$937.92	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user frizzm overriding Payment Estimate Exception 26 on the current Payment Estimate.															
(\$937.92)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).															
\$937.92	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user frizzm overriding Payment Estimate Exception 34 on the current Payment Estimate.															
(\$937.92)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).															
22	Jan 18, 2022	SYSTEM	\$937.92	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '52.96000 - 52.96000, 'is applied (if non-zero).												
Overrun - Total							\$0.00									
Overrun - Total							\$0.00									
0180 - Total							\$8,642.99									
0190	CONSTRUCTION	Material		10	Jul 1,	SYSTEM	\$3,914.65	This adjustment offsets the original system-generated Material Payment								



Line Item Adjustments by Estimate

Jul 20, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J413222	0190	SIGNS	Material			2021			Estimate Item Adjustment (0006) due to user frizzm overriding Payment Estimate Exception 14 on the current Payment Estimate.			
					10	Jul 1, 2021	SYSTEM	(\$3,914.65)				
					- Total						\$0.00	
					Material - Total						\$0.00	
					0190 - Total						\$0.00	
	0200	FLAG ASSEMBLY	Material		10	Jul 1, 2021	SYSTEM	\$30.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user frizzm overriding Payment Estimate Exception 15 on the current Payment Estimate.			
					10	Jul 1, 2021	SYSTEM	(\$30.00)				
					- Total						\$0.00	
					Material - Total						\$0.00	
					0200 - Total						\$0.00	
	0210	CHANNELIZER (TRIM LINE) WITH LIGHT	Material		10	Jul 1, 2021	SYSTEM	\$4,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user frizzm overriding Payment Estimate Exception 16 on the current Payment Estimate.			
					10	Jul 1, 2021	SYSTEM	(\$4,940.00)				
					- Total						\$0.00	
					Material - Total						\$0.00	
					0210 - Total						\$0.00	
	0230	FLASHING ARROW PANEL	Material		10	Jul 1, 2021	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user frizzm overriding Payment Estimate Exception 17 on the current Payment Estimate.			
					10	Jul 1, 2021	SYSTEM	(\$8,000.00)				
					- Total						\$0.00	
					Material - Total						\$0.00	
					0230 - Total						\$0.00	
	0250	CONCRETE TRAFFIC BARRIER, TYPE A	Material		16	Oct 19, 2021	SYSTEM	\$15,759.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user frizzm overriding Payment Estimate Exception 17 on the current Payment Estimate.			
					16	Oct 19, 2021	SYSTEM	(\$15,759.00)				
					17	Nov 2, 2021	SYSTEM	\$6,618.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user frizzm overriding Payment Estimate Exception 17 on the current Payment Estimate.			
					17	Nov 2, 2021	SYSTEM	(\$6,618.78)				
					18	Nov 16, 2021	SYSTEM	\$6,618.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user woodyb1 overriding Payment Estimate Exception 19 on the current Payment Estimate.			
					18	Nov 16, 2021	SYSTEM	(\$6,618.78)				
					19	Dec 2, 2021	SYSTEM	\$6,618.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user frizzm overriding Payment Estimate Exception 19 on the current Payment Estimate.			
					19	Dec 2, 2021	SYSTEM	(\$6,618.78)				
					20	Dec 16, 2021	SYSTEM	\$6,618.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user frizzm overriding Payment Estimate Exception 16 on the current Payment Estimate.			
					20	Dec 16, 2021	SYSTEM	(\$6,618.78)				
					21	Jan 3, 2022	SYSTEM	\$6,618.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user frizzm overriding Payment Estimate Exception 17 on the current Payment Estimate.			
					21	Jan 3, 2022	SYSTEM	(\$6,618.78)				
22	Jan 18, 2022	SYSTEM	\$6,618.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frizzm overriding Payment Estimate Exception 4 on the current Payment Estimate.								



Line Item Adjustments by Estimate

Jul 20, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4I3222	0250	CONCRETE TRAFFIC BARRIER, TYPE A	Material		22	Jan 18, 2022	SYSTEM	(\$6,618.78)					
					23	Feb 2, 2022	SYSTEM	\$6,618.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					23	Feb 2, 2022	SYSTEM	(\$6,618.78)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					0250 - Total							\$0.00	
					0280	PREF THERMO PVMT MARK, 24 IN WHIT	Material		17	Nov 2, 2021	SYSTEM	\$6,642.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user frizzm overriding Payment Estimate Exception 23 on the current Payment Estimate.
									17	Nov 2, 2021	SYSTEM	(\$6,642.00)	
									18	Nov 16, 2021	SYSTEM	\$6,642.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user woodyb1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
									18	Nov 16, 2021	SYSTEM	(\$6,642.00)	
									19	Dec 2, 2021	SYSTEM	\$6,642.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user frizzm overriding Payment Estimate Exception 25 on the current Payment Estimate.
									19	Dec 2, 2021	SYSTEM	(\$6,642.00)	
									20	Dec 16, 2021	SYSTEM	\$6,642.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user frizzm overriding Payment Estimate Exception 22 on the current Payment Estimate.
20	Dec 16, 2021	SYSTEM	(\$6,642.00)										
21	Jan 3, 2022	SYSTEM	\$6,642.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user frizzm overriding Payment Estimate Exception 22 on the current Payment Estimate.									
21	Jan 3, 2022	SYSTEM	(\$6,642.00)										
22	Jan 18, 2022	SYSTEM	\$6,642.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user frizzm overriding Payment Estimate Exception 9 on the current Payment Estimate.									
22	Jan 18, 2022	SYSTEM	(\$6,642.00)										
- Total									\$0.00				
Material - Total							\$0.00						
0280 - Total							\$0.00						
0290	PREF THERMO PVMT MARK, 24 IN YELLOW	Material		17	Nov 2, 2021	SYSTEM	\$7,614.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user frizzm overriding Payment Estimate Exception 24 on the current Payment Estimate.					
				17	Nov 2, 2021	SYSTEM	(\$7,614.00)						
				18	Nov 16, 2021	SYSTEM	\$7,614.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user woodyb1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
				18	Nov 16, 2021	SYSTEM	(\$7,614.00)						
				19	Dec 2, 2021	SYSTEM	\$7,614.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user frizzm overriding Payment Estimate Exception 26 on the current Payment Estimate.					
				19	Dec 2, 2021	SYSTEM	(\$7,614.00)						
				20	Dec 16, 2021	SYSTEM	\$7,614.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user frizzm overriding Payment Estimate Exception 23 on the current Payment Estimate.					
				20	Dec 16, 2021	SYSTEM	(\$7,614.00)						
				21	Jan 3, 2022	SYSTEM	\$7,614.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user frizzm overriding Payment Estimate Exception 23 on the current Payment Estimate.					
				- Total							\$0.00		



Line Item Adjustments by Estimate

Jul 20, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J413222	0290	PREF THERMO PVMT MARK, 24 IN YELLOW	Material		21	Jan 3, 2022	SYSTEM	(\$7,614.00)			
					22	Jan 18, 2022	SYSTEM	\$7,614.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user frizzm overriding Payment Estimate Exception 10 on the current Payment Estimate.		
					22	Jan 18, 2022	SYSTEM	(\$7,614.00)			
									- Total	\$0.00	
									Material - Total	\$0.00	
									0290 - Total	\$0.00	
	0300	PREF THERMO PVMT MARK, LT/RT ARROW	Material		17	Nov 2, 2021	SYSTEM	\$6,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user frizzm overriding Payment Estimate Exception 25 on the current Payment Estimate.		
					17	Nov 2, 2021	SYSTEM	(\$6,250.00)			
					18	Nov 16, 2021	SYSTEM	\$6,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user woodyb1 overriding Payment Estimate Exception 27 on the current Payment Estimate.		
					18	Nov 16, 2021	SYSTEM	(\$6,250.00)			
19					Dec 2, 2021	SYSTEM	\$6,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user frizzm overriding Payment Estimate Exception 27 on the current Payment Estimate.			
19					Dec 2, 2021	SYSTEM	(\$6,250.00)				
20					Dec 16, 2021	SYSTEM	\$6,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user frizzm overriding Payment Estimate Exception 24 on the current Payment Estimate.			
20					Dec 16, 2021	SYSTEM	(\$6,250.00)				
21					Jan 3, 2022	SYSTEM	\$6,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user frizzm overriding Payment Estimate Exception 24 on the current Payment Estimate.			
21					Jan 3, 2022	SYSTEM	(\$6,250.00)				
22					Jan 18, 2022	SYSTEM	\$6,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user frizzm overriding Payment Estimate Exception 11 on the current Payment Estimate.			
22					Jan 18, 2022	SYSTEM	(\$6,250.00)				
								Material - Total	\$0.00		
								0300 - Total	\$0.00		
0310	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		17	Nov 2, 2021	SYSTEM	\$20,225.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user frizzm overriding Payment Estimate Exception 26 on the current Payment Estimate.			
				17	Nov 2, 2021	SYSTEM	(\$20,225.92)				
									- Total	\$0.00	
									Material - Total	\$0.00	
			Other Item Adjustment	REFL	20	Dec 16, 2021	frizzm	(\$224.91)	5.56% on 126412 deduction of 20%.		
					20	Dec 16, 2021	frizzm	\$893.28	88.33% of 126412 LF eligible for 5% bonus.		
									REFL - Total	\$668.37	
								Other Item Adjustment - Total	\$668.37		
								0310 - Total	\$668.37		
0320	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		17	Nov 2, 2021	SYSTEM	\$16,346.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user frizzm overriding Payment Estimate Exception 28 on the current Payment Estimate.			
				17	Nov 2, 2021	SYSTEM	(\$16,346.72)				
											- Total



Line Item Adjustments by Estimate

Jul 20, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J413222	0320	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material - Total						\$0.00	
			Other Item Adjustment	REFL	20	Dec 16, 2021	frizzm	\$781.05	95.56% of 102167 eligible for 5% bonus.	
			REFL - Total						\$781.05	
			Other Item Adjustment - Total						\$781.05	
			0320 - Total						\$781.05	
	0330	12 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		17	Nov 2, 2021	SYSTEM	\$1,813.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user frizzm overriding Payment Estimate Exception 30 on the current Payment Estimate.	
					17	Nov 2, 2021	SYSTEM	(\$1,813.80)		
			- Total						\$0.00	
			Material - Total						\$0.00	
			0330 - Total						\$0.00	
	0350	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	16	Oct 19, 2021	SYSTEM	\$1,864.71	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user frizzm overriding Payment Estimate Exception 35 on the current Payment Estimate.	
					16	Oct 19, 2021	SYSTEM	(\$1,864.71)		
					17	Nov 2, 2021	SYSTEM	(\$1,864.71)		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					22	Jan 18, 2022	SYSTEM	\$1,864.71		
			Overrun - Total						\$0.00	
			Overrun - Total						\$0.00	
0350 - Total						\$0.00				
	0380	GUARDRAIL TYPE A WITH RUBRAIL	Construction Stockpile		9	Jun 17, 2021	SYSTEM	(\$1,846.25)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						
			Construction Stockpile - Total						(\$1,846.25)	
			Construction Stockpile STMI		1	Feb 16, 2021	SYSTEM	\$1,846.25	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						
			Construction Stockpile STMI - Total						\$1,846.25	
			Material		9	Jun 17, 2021	SYSTEM	\$2,655.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					9	Jun 17, 2021	SYSTEM	(\$2,655.50)		
					10	Jul 1, 2021	SYSTEM	\$2,655.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					10	Jul 1, 2021	SYSTEM	(\$2,655.50)		
					11	Jul 16, 2021	SYSTEM	\$2,655.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					11	Jul 16, 2021	SYSTEM	(\$2,655.50)		
					12	Aug 17, 2021	SYSTEM	\$2,655.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					12	Aug 17, 2021	SYSTEM	(\$2,655.50)		
					13	Sep 2, 2021	SYSTEM	\$2,655.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user frizzm overriding Payment Estimate Exception 2 on the current Payment Estimate.	
	13	Sep 2, 2021		SYSTEM	(\$2,655.50)					
	17	Nov 2, 2021	SYSTEM	\$2,655.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user frizzm overriding Payment Estimate Exception 3 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Jul 20, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J413222	0380	GUARDRAIL TYPE A WITH RUBRAIL	Material		17	Nov 2, 2021	SYSTEM	(\$2,655.50)			
				- Total						\$0.00	
			Material - Total							\$0.00	
			Overrun	Overrun	16	Oct 19, 2021	SYSTEM	(\$2,655.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.000000' is applied (if non-zero).		
					16	Oct 19, 2021	SYSTEM	\$2,655.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user frizzm overriding Payment Estimate Exception 36 on the current Payment Estimate.		
				Overrun - Total						\$0.00	
				Overrun - Total						\$0.00	
			0380 - Total						\$0.00		
			0390	GUARDRAIL TYPE E, 6 FT. POST, 3 FT.-1.5	Material		7	May 17, 2021	SYSTEM	\$1,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.
							7	May 17, 2021	SYSTEM	(\$1,175.00)	
		8				Jun 1, 2021	SYSTEM	\$2,056.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.		
		8				Jun 1, 2021	SYSTEM	(\$2,056.25)			
	- Total									\$0.00	
	Material - Total									\$0.00	
	0390 - Total						\$0.00				
0400	MGS GUARDRAIL	Construction Stockpile		2	Mar 3, 2021	SYSTEM	(\$36,103.78)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				3	Mar 16, 2021	SYSTEM	(\$40,951.63)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				4	Apr 2, 2021	SYSTEM	(\$18,753.56)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				5	Apr 16, 2021	SYSTEM	(\$24,116.81)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				6	May 1, 2021	SYSTEM	(\$9,185.41)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				7	May 17, 2021	SYSTEM	(\$53,836.73)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				8	Jun 1, 2021	SYSTEM	(\$5,230.58)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				9	Jun 17, 2021	SYSTEM	(\$23,843.75)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						(\$212,022.25)		
		Construction Stockpile - Total						(\$212,022.25)			
		Construction Stockpile STMI		1	Feb 16, 2021	SYSTEM	\$212,022.25	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						\$212,022.25		
		Construction Stockpile STMI - Total						\$212,022.25			
		Material		2	Mar 3, 2021	SYSTEM	\$57,484.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				2	Mar 3, 2021	SYSTEM	(\$57,484.38)				
	3		Mar 16, 2021	SYSTEM	\$122,687.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.					
	3		Mar 16, 2021	SYSTEM	(\$122,687.50)						
	4		Apr 2, 2021	SYSTEM	\$152,546.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.					
	4		Apr 2, 2021	SYSTEM	(\$152,546.88)						



Line Item Adjustments by Estimate

Jul 20, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I3222	0400	MGS GUARDRAIL	Material		5	Apr 16, 2021	SYSTEM	\$190,945.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					5	Apr 16, 2021	SYSTEM	(\$190,945.62)						
					6	May 1, 2021	SYSTEM	\$205,570.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					6	May 1, 2021	SYSTEM	(\$205,570.62)						
					7	May 17, 2021	SYSTEM	\$291,289.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frizzm overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					7	May 17, 2021	SYSTEM	(\$291,289.38)						
					8	Jun 1, 2021	SYSTEM	\$299,617.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frizzm overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					8	Jun 1, 2021	SYSTEM	(\$299,617.50)						
				- Total							\$0.00			
				Material - Total							\$0.00			
				Overrun	Overrun		9	Jun 17, 2021	SYSTEM	(\$4,273.75)				
						16	Oct 19, 2021	SYSTEM	\$4,273.75	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',16.25000 - 16.25000, 'is applied (if non-zero).				
						Overrun - Total							\$0.00	
				Overrun - Total							\$0.00			
				0400 - Total							\$0.00			
			0410	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		3	Mar 16, 2021	SYSTEM	(\$11,862.83)	Payment Estimate Item Adjustment generated Stockpile Transaction			
							4	Apr 2, 2021	SYSTEM	(\$9,705.95)	Payment Estimate Item Adjustment generated Stockpile Transaction			
							5	Apr 16, 2021	SYSTEM	(\$29,271.91)	Payment Estimate Item Adjustment generated Stockpile Transaction			
							6	May 1, 2021	SYSTEM	(\$51,461.31)	Payment Estimate Item Adjustment generated Stockpile Transaction			
							- Total							(\$102,302.00)
						Construction Stockpile - Total							(\$102,302.00)	
					Construction Stockpile STMI		1	Feb 16, 2021	SYSTEM	\$102,302.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
							- Total							\$102,302.00
	Construction Stockpile STMI - Total							\$102,302.00						
Material		3			Mar 16, 2021	SYSTEM	\$18,768.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frizzm overriding Payment Estimate Exception 2 on the current Payment Estimate.						
		3			Mar 16, 2021	SYSTEM	(\$18,768.75)							
		4			Apr 2, 2021	SYSTEM	\$34,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frizzm overriding Payment Estimate Exception 2 on the current Payment Estimate.						
		4			Apr 2, 2021	SYSTEM	(\$34,125.00)							
		5			Apr 16, 2021	SYSTEM	\$80,437.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frizzm overriding Payment Estimate Exception 2 on the current Payment Estimate.						
		5			Apr 16, 2021	SYSTEM	(\$80,437.50)							
		6			May 1, 2021	SYSTEM	\$184,518.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frizzm overriding Payment Estimate Exception 2 on the current Payment Estimate.						
		6	May 1, 2021	SYSTEM	(\$184,518.75)									



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4I3222	0410	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Material		7	May 17, 2021	SYSTEM	\$214,743.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frizzm overriding Payment Estimate Exception 3 on the current Payment Estimate.
					7	May 17, 2021	SYSTEM	(\$214,743.75)	
					8	Jun 1, 2021	SYSTEM	\$214,743.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frizzm overriding Payment Estimate Exception 3 on the current Payment Estimate.
					8	Jun 1, 2021	SYSTEM	(\$214,743.75)	
					9	Jun 17, 2021	SYSTEM	\$239,118.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user frizzm overriding Payment Estimate Exception 2 on the current Payment Estimate.
					9	Jun 17, 2021	SYSTEM	(\$239,118.75)	
					10	Jul 1, 2021	SYSTEM	\$239,118.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frizzm overriding Payment Estimate Exception 2 on the current Payment Estimate.
					10	Jul 1, 2021	SYSTEM	(\$239,118.75)	
					11	Jul 16, 2021	SYSTEM	\$239,118.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frizzm overriding Payment Estimate Exception 2 on the current Payment Estimate.
					11	Jul 16, 2021	SYSTEM	(\$239,118.75)	
					12	Aug 17, 2021	SYSTEM	\$239,118.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frizzm overriding Payment Estimate Exception 2 on the current Payment Estimate.
					12	Aug 17, 2021	SYSTEM	(\$239,118.75)	
					13	Sep 2, 2021	SYSTEM	\$239,118.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user frizzm overriding Payment Estimate Exception 3 on the current Payment Estimate.
					13	Sep 2, 2021	SYSTEM	(\$239,118.75)	
					14	Sep 16, 2021	SYSTEM	\$239,118.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user frizzm overriding Payment Estimate Exception 3 on the current Payment Estimate.
					14	Sep 16, 2021	SYSTEM	(\$239,118.75)	
					15	Oct 4, 2021	SYSTEM	\$239,118.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user frizzm overriding Payment Estimate Exception 3 on the current Payment Estimate.
					15	Oct 4, 2021	SYSTEM	(\$239,118.75)	
					16	Oct 19, 2021	SYSTEM	\$239,118.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user frizzm overriding Payment Estimate Exception 4 on the current Payment Estimate.
					16	Oct 19, 2021	SYSTEM	(\$239,118.75)	
17	Nov 2, 2021	SYSTEM	\$239,118.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user frizzm overriding Payment Estimate Exception 4 on the current Payment Estimate.					
17	Nov 2, 2021	SYSTEM	(\$239,118.75)						
18	Nov 16, 2021	SYSTEM	\$239,118.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user woodyb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
18	Nov 16, 2021	SYSTEM	(\$239,118.75)						
19	Dec 2, 2021	SYSTEM	\$239,118.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user frizzm overriding Payment Estimate Exception 3 on the current Payment Estimate.					
19	Dec 2, 2021	SYSTEM	(\$239,118.75)						
20	Dec 16, 2021	SYSTEM	\$239,118.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user frizzm overriding Payment Estimate Exception 3 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Jul 20, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J413222	0410	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Material		20	Dec 16, 2021	SYSTEM	(\$239,118.75)				
					21	Jan 3, 2022	SYSTEM	\$239,118.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user frizzm overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					21	Jan 3, 2022	SYSTEM	(\$239,118.75)				
						- Total					\$0.00	
						Material - Total					\$0.00	
						Overrun	Overrun	9	Jun 17, 2021	SYSTEM	\$3,656.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 5 on the current Payment Estimate. Material Insufficiency Quantity 12262.500; Overrun Quantity Balance 187.50.
								9	Jun 17, 2021	SYSTEM	(\$3,656.25)	
								10	Jul 1, 2021	SYSTEM	(\$3,656.25)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
								10	Jul 1, 2021	SYSTEM	\$3,656.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 19 on the current Payment Estimate. Material Insufficiency Quantity 12262.500; Overrun Quantity Balance 187.50.
								11	Jul 16, 2021	SYSTEM	(\$3,656.25)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
								11	Jul 16, 2021	SYSTEM	\$3,656.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 14 on the current Payment Estimate. Material Insufficiency Quantity 12262.500; Overrun Quantity Balance 187.50.
								12	Aug 17, 2021	SYSTEM	(\$3,656.25)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
								12	Aug 17, 2021	SYSTEM	\$3,656.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 11 on the current Payment Estimate. Material Insufficiency Quantity 12262.500; Overrun Quantity Balance 187.50.
								13	Sep 2, 2021	SYSTEM	(\$3,656.25)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
								13	Sep 2, 2021	SYSTEM	\$3,656.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 18 on the current Payment Estimate. Material Insufficiency Quantity 12262.500; Overrun Quantity Balance 187.50.
								14	Sep 16, 2021	SYSTEM	(\$3,656.25)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
								14	Sep 16, 2021	SYSTEM	\$3,656.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) overriding Payment Estimate Exception 17 on the current Payment Estimate. Material Insufficiency Quantity 12262.500; Overrun Quantity Balance 187.50.
								15	Oct 4, 2021	SYSTEM	(\$3,656.25)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
								15	Oct 4, 2021	SYSTEM	\$3,656.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) overriding Payment Estimate Exception 27 on the current Payment Estimate. Material Insufficiency Quantity 12262.500; Overrun Quantity Balance 187.50.
								Overrun - Total				\$0.00
						Overrun - Total					\$0.00	
						0410 - Total					\$0.00	
				0420	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		2	Mar 3, 2021	SYSTEM	(\$1,468.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
							3	Mar 16, 2021	SYSTEM	(\$1,468.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
							4	Apr 2, 2021	SYSTEM	(\$7,340.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	5	Apr 16, 2021	SYSTEM				(\$5,872.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
	6	May 1, 2021	SYSTEM				(\$4,404.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
	7	May 17, 2021	SYSTEM				(\$8,808.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							(\$29,360.00)		



Line Item Adjustments by Estimate

Jul 20, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413222	0420	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile - Total							(\$29,360.00)				
			Construction Stockpile STMI		1	Feb 16, 2021	SYSTEM	\$29,360.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
			- Total							\$29,360.00				
			Construction Stockpile STMI - Total							\$29,360.00				
			Overrun	Overrun	7	May 17, 2021	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user frizzm overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					7	May 17, 2021	SYSTEM	(\$2,400.00)						
					8	Jun 1, 2021	SYSTEM	(\$2,400.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					8	Jun 1, 2021	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user frizzm overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					9	Jun 17, 2021	SYSTEM	(\$2,400.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					9	Jun 17, 2021	SYSTEM	(\$2,400.00)						
					16	Oct 19, 2021	SYSTEM	\$4,800.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2400.00000 - 2400.00000, 'is applied (if non-zero).					
			Overrun - Total							\$0.00				
			Overrun - Total							\$0.00				
			0420 - Total							\$0.00				
			0430	MGS LONG SPAN GUARDRAIL SECTION	Construction Stockpile		5	Apr 16, 2021	SYSTEM	(\$1,155.85)	Payment Estimate Item Adjustment generated Stockpile Transaction			
							16	Oct 19, 2021	SYSTEM	(\$1,155.85)	Payment Estimate Item Adjustment generated Stockpile Transaction			
						- Total							(\$2,311.70)	
						Construction Stockpile - Total							(\$2,311.70)	
						Construction Stockpile STMI		1	Feb 16, 2021	SYSTEM	\$2,311.70	Payment Estimate Item Adjustment generated Stockpile Transaction		
						- Total							\$2,311.70	
						Construction Stockpile STMI - Total							\$2,311.70	
						Material		5	Apr 16, 2021	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user frizzm overriding Payment Estimate Exception 4 on the current Payment Estimate.		
								5	Apr 16, 2021	SYSTEM	(\$2,200.00)			
								6	May 1, 2021	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user frizzm overriding Payment Estimate Exception 4 on the current Payment Estimate.		
								6	May 1, 2021	SYSTEM	(\$2,200.00)			
		7				May 17, 2021	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user frizzm overriding Payment Estimate Exception 5 on the current Payment Estimate.					
		7				May 17, 2021	SYSTEM	(\$2,200.00)						
		8				Jun 1, 2021	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user frizzm overriding Payment Estimate Exception 5 on the current Payment Estimate.					
		8				Jun 1, 2021	SYSTEM	(\$2,200.00)						
		9				Jun 17, 2021	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user frizzm overriding Payment Estimate Exception 3 on the current Payment Estimate.					
		9				Jun 17, 2021	SYSTEM	(\$2,200.00)						
		10				Jul 1, 2021	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user frizzm overriding Payment Estimate Exception 3 on the current Payment Estimate.					
		10				Jul 1, 2021	SYSTEM	(\$2,200.00)						



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413222	0430	MGS LONG SPAN GUARDRAIL SECTION	Material			2021								
					11	Jul 16, 2021	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user frizzm overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					11	Jul 16, 2021	SYSTEM	(\$2,200.00)						
					12	Aug 17, 2021	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user frizzm overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					12	Aug 17, 2021	SYSTEM	(\$2,200.00)						
					13	Sep 2, 2021	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user frizzm overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					13	Sep 2, 2021	SYSTEM	(\$2,200.00)						
					14	Sep 16, 2021	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user frizzm overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					14	Sep 16, 2021	SYSTEM	(\$2,200.00)						
					15	Oct 4, 2021	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user frizzm overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					15	Oct 4, 2021	SYSTEM	(\$2,200.00)						
					16	Oct 19, 2021	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user frizzm overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					16	Oct 19, 2021	SYSTEM	(\$2,200.00)						
					17	Nov 2, 2021	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user frizzm overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					17	Nov 2, 2021	SYSTEM	(\$2,200.00)						
					18	Nov 16, 2021	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user woodyb1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					18	Nov 16, 2021	SYSTEM	(\$2,200.00)						
					19	Dec 2, 2021	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user frizzm overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					19	Dec 2, 2021	SYSTEM	(\$2,200.00)						
					20	Dec 16, 2021	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user frizzm overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					20	Dec 16, 2021	SYSTEM	(\$2,200.00)						
					21	Jan 3, 2022	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user frizzm overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					21	Jan 3, 2022	SYSTEM	(\$2,200.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0430 - Total								\$0.00	
							MGS END ANCHOR	Construction Stockpile		2	Mar 3, 2021	SYSTEM	(\$1,054.02)	Payment Estimate Item Adjustment generated Stockpile Transaction
										3	Mar 16, 2021	SYSTEM	(\$1,054.02)	Payment Estimate Item Adjustment generated Stockpile Transaction
4	Apr 2, 2021	SYSTEM	(\$2,635.06)	Payment Estimate Item Adjustment generated Stockpile Transaction										
5	Apr 16, 2021	SYSTEM	(\$4,216.09)	Payment Estimate Item Adjustment generated Stockpile Transaction										



Line Item Adjustments by Estimate

Jul 20, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J413222	0440	MGS END ANCHOR	Construction Stockpile			2021							
						6	May 1, 2021	SYSTEM	(\$3,688.81)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							(\$12,648.00)		
				Construction Stockpile - Total								(\$12,648.00)	
						1	Feb 16, 2021	SYSTEM	\$12,648.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							\$12,648.00		
				Construction Stockpile STMI - Total								\$12,648.00	
					Overrun	Overrun	9	Jun 17, 2021	SYSTEM	(\$1,600.00)			
							16	Oct 19, 2021	SYSTEM	(\$800.00)	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0033) due to user frizzm overriding Payment Estimate Exception 38 on the current Payment Estimate.		
							16	Oct 19, 2021	SYSTEM	\$800.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',800.00000 - 800.00000, 'is applied (if non-zero).		
							17	Nov 2, 2021	SYSTEM	\$1,600.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',800.00000 - 800.00000, 'is applied (if non-zero).		
				Overrun - Total							\$0.00		
				Overrun - Total								\$0.00	
				0440 - Total								\$0.00	
				J413222	0450	MGS BR APP TRANSITION (THRIE-BEAM BRIDGE)	Construction Stockpile		19	Dec 2, 2021	SYSTEM	(\$4,134.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
- Total								(\$4,134.00)					
Construction Stockpile - Total								(\$4,134.00)					
		1	Feb 16, 2021					SYSTEM	\$4,134.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
- Total								\$4,134.00					
Construction Stockpile STMI - Total								\$4,134.00					
0450 - Total								\$0.00					
J413222	0460	TRANSITION SECTION, 6.5 FT. POSTS	Material		7	May 17, 2021	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user frizzm overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					7	May 17, 2021	SYSTEM	(\$700.00)					
					8	Jun 1, 2021	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user frizzm overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					8	Jun 1, 2021	SYSTEM	(\$1,400.00)					
				- Total							\$0.00		
				Material - Total								\$0.00	
0460 - Total								\$0.00					
J413222	0470	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		2	Mar 3, 2021	SYSTEM	(\$4,494.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					3	Mar 16, 2021	SYSTEM	(\$2,996.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					4	Apr 2, 2021	SYSTEM	(\$5,992.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					5	Apr 16, 2021	SYSTEM	(\$14,980.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					6	May 1, 2021	SYSTEM	(\$14,980.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					7	May 17, 2021	SYSTEM	(\$13,482.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					8	Jun 1, 2021	SYSTEM	(\$5,992.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total							(\$62,916.00)		
				Construction Stockpile - Total								(\$62,916.00)	



Line Item Adjustments by Estimate

Jul 20, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J413222	0470	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Feb 16, 2021	SYSTEM	\$62,916.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total						\$62,916.00		
			Construction Stockpile STMI - Total						\$62,916.00			
			Overrun	Overrun	9	Jun 17, 2021	SYSTEM	(\$6,900.00)				
					16	Oct 19, 2021	SYSTEM	\$6,900.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2300.00000 - 2300.00000, 'is applied (if non-zero).			
				Overrun - Total						\$0.00		
			Overrun - Total						\$0.00			
			0470 - Total						\$0.00			
			J413222	0480	TYPE C CRASHWORTHY END TERMINAL	Construction Stockpile		17	Nov 2, 2021	SYSTEM	(\$35,600.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
							- Total					
Construction Stockpile - Total									(\$35,600.00)			
Construction Stockpile STMI		1				Feb 16, 2021	SYSTEM	\$35,600.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
	- Total								\$35,600.00			
Construction Stockpile STMI - Total									\$35,600.00			
0480 - Total						\$0.00						
J413222	0490	GUARDRAIL ANCHOR, EMBEDDED	Construction Stockpile		9	Jun 17, 2021	SYSTEM	(\$2,412.50)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total						(\$2,412.50)		
			Construction Stockpile - Total						(\$2,412.50)			
			Construction Stockpile STMI		1	Feb 16, 2021	SYSTEM	\$2,412.50	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total						\$2,412.50		
Construction Stockpile STMI - Total						\$2,412.50						
0490 - Total						\$0.00						
J413222	0500	SIGNAL HEAD, TYPE 3S	Material		15	Oct 4, 2021	SYSTEM	\$1,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user frizzm overriding Payment Estimate Exception 16 on the current Payment Estimate.			
					15	Oct 4, 2021	SYSTEM	(\$1,080.00)				
					16	Oct 19, 2021	SYSTEM	\$1,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user frizzm overriding Payment Estimate Exception 23 on the current Payment Estimate.			
					16	Oct 19, 2021	SYSTEM	(\$1,080.00)				
					17	Nov 2, 2021	SYSTEM	\$1,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user frizzm overriding Payment Estimate Exception 32 on the current Payment Estimate.			
					17	Nov 2, 2021	SYSTEM	(\$1,080.00)				
					18	Nov 16, 2021	SYSTEM	\$1,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user woodyb1 overriding Payment Estimate Exception 28 on the current Payment Estimate.			
					18	Nov 16, 2021	SYSTEM	(\$1,080.00)				
					19	Dec 2, 2021	SYSTEM	\$1,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user frizzm overriding Payment Estimate Exception 28 on the current Payment Estimate.			
					19	Dec 2, 2021	SYSTEM	(\$1,080.00)				
					20	Dec 16, 2021	SYSTEM	\$1,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user frizzm overriding Payment Estimate Exception 25 on the current Payment Estimate.			
					20	Dec 16, 2021	SYSTEM	(\$1,080.00)				
					21	Jan 3, 2022	SYSTEM	\$1,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user frizzm overriding Payment			



Line Item Adjustments by Estimate

Jul 20, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413222	0500	SIGNAL HEAD, TYPE 3S	Material						Estimate Exception 25 on the current Payment Estimate.					
					21	Jan 3, 2022	SYSTEM	(\$1,080.00)						
					22	Jan 18, 2022	SYSTEM	\$1,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user frizzm overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					22	Jan 18, 2022	SYSTEM	(\$1,080.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0500 - Total								\$0.00	
					0510	0510	SIGNAL HEAD, TYPE 3B	Material		15	Oct 4, 2021	SYSTEM	\$4,660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user frizzm overriding Payment Estimate Exception 17 on the current Payment Estimate.
										15	Oct 4, 2021	SYSTEM	(\$4,660.00)	
										16	Oct 19, 2021	SYSTEM	\$4,660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user frizzm overriding Payment Estimate Exception 24 on the current Payment Estimate.
										16	Oct 19, 2021	SYSTEM	(\$4,660.00)	
										17	Nov 2, 2021	SYSTEM	\$4,660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user frizzm overriding Payment Estimate Exception 33 on the current Payment Estimate.
										17	Nov 2, 2021	SYSTEM	(\$4,660.00)	
										18	Nov 16, 2021	SYSTEM	\$4,660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user woodyb1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
										18	Nov 16, 2021	SYSTEM	(\$4,660.00)	
19	Dec 2, 2021	SYSTEM	\$4,660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user frizzm overriding Payment Estimate Exception 29 on the current Payment Estimate.										
19	Dec 2, 2021	SYSTEM	(\$4,660.00)											
20	Dec 16, 2021	SYSTEM	\$4,660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user frizzm overriding Payment Estimate Exception 26 on the current Payment Estimate.										
20	Dec 16, 2021	SYSTEM	(\$4,660.00)											
21	Jan 3, 2022	SYSTEM	\$4,660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user frizzm overriding Payment Estimate Exception 26 on the current Payment Estimate.										
21	Jan 3, 2022	SYSTEM	(\$4,660.00)											
22	Jan 18, 2022	SYSTEM	\$4,660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user frizzm overriding Payment Estimate Exception 13 on the current Payment Estimate.										
22	Jan 18, 2022	SYSTEM	(\$4,660.00)											
- Total								\$0.00						
Material - Total								\$0.00						
0510 - Total								\$0.00						
0520	0520	POST, TYPE BL, LONGEST ARM 50 FT. OR 15.	Material		15	Oct 4, 2021	SYSTEM	\$21,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user frizzm overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					15	Oct 4, 2021	SYSTEM	(\$21,220.00)						
					16	Oct 19, 2021	SYSTEM	\$21,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user frizzm overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					16	Oct 19, 2021	SYSTEM	(\$21,220.00)						
					17	Nov 2, 2021	SYSTEM	\$21,220.00	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413222	0520	POST, TYPE BL, LONGEST ARM 50 FT. OR 15.	Material			2021			Estimate Item Adjustment (0021) due to user frizzm overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					17	Nov 2, 2021	SYSTEM	(\$21,220.00)						
					18	Nov 16, 2021	SYSTEM	\$21,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user woodyb1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					18	Nov 16, 2021	SYSTEM	(\$21,220.00)						
					19	Dec 2, 2021	SYSTEM	\$21,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user frizzm overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					19	Dec 2, 2021	SYSTEM	(\$21,220.00)						
					20	Dec 16, 2021	SYSTEM	\$21,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user frizzm overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					20	Dec 16, 2021	SYSTEM	(\$21,220.00)						
					21	Jan 3, 2022	SYSTEM	\$21,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user frizzm overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					21	Jan 3, 2022	SYSTEM	(\$21,220.00)						
					22	Jan 18, 2022	SYSTEM	\$21,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user frizzm overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					22	Jan 18, 2022	SYSTEM	(\$21,220.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0520 - Total								\$0.00						
0530		CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	Material		15	Oct 4, 2021	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user frizzm overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					15	Oct 4, 2021	SYSTEM	(\$750.00)						
					16	Oct 19, 2021	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user frizzm overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					16	Oct 19, 2021	SYSTEM	(\$750.00)						
					17	Nov 2, 2021	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user frizzm overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					17	Nov 2, 2021	SYSTEM	(\$750.00)						
					18	Nov 16, 2021	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user woodyb1 overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					18	Nov 16, 2021	SYSTEM	(\$750.00)						
					19	Dec 2, 2021	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user frizzm overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					19	Dec 2, 2021	SYSTEM	(\$750.00)						
					20	Dec 16, 2021	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user frizzm overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					20	Dec 16, 2021	SYSTEM	(\$750.00)						
					21	Jan 3, 2022	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user frizzm overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					21	Jan 3, 2022	SYSTEM	(\$750.00)						



Line Item Adjustments by Estimate

Jul 20, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4I3222	0530	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	Material			2022								
					22	Jan 18, 2022	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user frizzm overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					22	Jan 18, 2022	SYSTEM	(\$750.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0530 - Total								\$0.00	
					0540	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRAC	Material		15	Oct 4, 2021	SYSTEM	\$256.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user frizzm overriding Payment Estimate Exception 22 on the current Payment Estimate.	
									15	Oct 4, 2021	SYSTEM	(\$256.50)		
									16	Oct 19, 2021	SYSTEM	\$256.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user frizzm overriding Payment Estimate Exception 29 on the current Payment Estimate.	
									16	Oct 19, 2021	SYSTEM	(\$256.50)		
									17	Nov 2, 2021	SYSTEM	\$256.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user frizzm overriding Payment Estimate Exception 38 on the current Payment Estimate.	
									17	Nov 2, 2021	SYSTEM	(\$256.50)		
									18	Nov 16, 2021	SYSTEM	\$256.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user woodyb1 overriding Payment Estimate Exception 34 on the current Payment Estimate.	
									18	Nov 16, 2021	SYSTEM	(\$256.50)		
									19	Dec 2, 2021	SYSTEM	\$256.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user frizzm overriding Payment Estimate Exception 34 on the current Payment Estimate.	
19	Dec 2, 2021	SYSTEM	(\$256.50)											
20	Dec 16, 2021	SYSTEM	\$256.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user frizzm overriding Payment Estimate Exception 31 on the current Payment Estimate.										
20	Dec 16, 2021	SYSTEM	(\$256.50)											
21	Jan 3, 2022	SYSTEM	\$256.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user frizzm overriding Payment Estimate Exception 31 on the current Payment Estimate.										
21	Jan 3, 2022	SYSTEM	(\$256.50)											
22	Jan 18, 2022	SYSTEM	\$256.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user frizzm overriding Payment Estimate Exception 18 on the current Payment Estimate.										
22	Jan 18, 2022	SYSTEM	(\$256.50)											
- Total								\$0.00						
Material - Total								\$0.00						
0540 - Total								\$0.00						
0550	CABLE, 16 AWG 7 CONDUCTOR	Material		15	Oct 4, 2021	SYSTEM	\$1,110.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user frizzm overriding Payment Estimate Exception 23 on the current Payment Estimate.						
				15	Oct 4, 2021	SYSTEM	(\$1,110.00)							
				16	Oct 19, 2021	SYSTEM	\$1,110.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user frizzm overriding Payment Estimate Exception 30 on the current Payment Estimate.						
				16	Oct 19, 2021	SYSTEM	(\$1,110.00)							
				17	Nov 2, 2021	SYSTEM	\$1,110.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user frizzm overriding Payment Estimate Exception 39 on the current Payment Estimate.						



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413222	0550	CABLE, 16 AWG 7 CONDUCTOR	Material		17	Nov 2, 2021	SYSTEM	(\$1,110.00)						
					18	Nov 16, 2021	SYSTEM	\$1,110.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user woodyb1 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					18	Nov 16, 2021	SYSTEM	(\$1,110.00)						
					19	Dec 2, 2021	SYSTEM	\$1,110.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user frizzm overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					19	Dec 2, 2021	SYSTEM	(\$1,110.00)						
					20	Dec 16, 2021	SYSTEM	\$1,110.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user frizzm overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					20	Dec 16, 2021	SYSTEM	(\$1,110.00)						
					21	Jan 3, 2022	SYSTEM	\$1,110.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user frizzm overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					21	Jan 3, 2022	SYSTEM	(\$1,110.00)						
					22	Jan 18, 2022	SYSTEM	\$1,110.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user frizzm overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					22	Jan 18, 2022	SYSTEM	(\$1,110.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0550 - Total								\$0.00						
0560		BASE, CONCRETE	Material		15	Oct 4, 2021	SYSTEM	\$13,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user frizzm overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					15	Oct 4, 2021	SYSTEM	(\$13,320.00)						
					16	Oct 19, 2021	SYSTEM	\$13,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user frizzm overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					16	Oct 19, 2021	SYSTEM	(\$13,320.00)						
					17	Nov 2, 2021	SYSTEM	\$13,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user frizzm overriding Payment Estimate Exception 40 on the current Payment Estimate.					
					17	Nov 2, 2021	SYSTEM	(\$13,320.00)						
					18	Nov 16, 2021	SYSTEM	\$13,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user woodyb1 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					18	Nov 16, 2021	SYSTEM	(\$13,320.00)						
					19	Dec 2, 2021	SYSTEM	\$13,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user frizzm overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					19	Dec 2, 2021	SYSTEM	(\$13,320.00)						
					20	Dec 16, 2021	SYSTEM	\$13,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user frizzm overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					20	Dec 16, 2021	SYSTEM	(\$13,320.00)						
					21	Jan 3, 2022	SYSTEM	\$13,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user frizzm overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					21	Jan 3, 2022	SYSTEM	(\$13,320.00)						
22	Jan 18, 2022	SYSTEM	\$13,320.00	This adjustment offsets the original system-generated Material Payment										



Line Item Adjustments by Estimate

Jul 20, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413222	0560	BASE, CONCRETE	Material			2022			Estimate Item Adjustment (0014) due to user frizzm overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					22	Jan 18, 2022	SYSTEM	(\$13,320.00)						
					23	Feb 2, 2022	SYSTEM	\$13,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frizzm overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					23	Feb 2, 2022	SYSTEM	(\$13,320.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					0560 - Total							\$0.00		
					5001		CMS WITH COMMUNICATION INTERFACE, CONT F	Material		10	Jul 1, 2021	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user frizzm overriding Payment Estimate Exception 18 on the current Payment Estimate.
										10	Jul 1, 2021	SYSTEM	(\$6,000.00)	
										- Total				
Material - Total											\$0.00			
5001 - Total							\$0.00							
5002		TACK COAT - LOW OR NON-TRACKING	Material		13	Sep 2, 2021	SYSTEM	\$14,726.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					13	Sep 2, 2021	SYSTEM	(\$14,726.25)						
					14	Sep 16, 2021	SYSTEM	\$74,628.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					14	Sep 16, 2021	SYSTEM	(\$74,628.40)						
					15	Oct 4, 2021	SYSTEM	\$159,547.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					15	Oct 4, 2021	SYSTEM	(\$159,547.85)						
					16	Oct 19, 2021	SYSTEM	\$173,084.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user frizzm overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					16	Oct 19, 2021	SYSTEM	(\$173,084.45)						
					17	Nov 2, 2021	SYSTEM	\$173,084.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user frizzm overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					17	Nov 2, 2021	SYSTEM	(\$173,084.45)						
					18	Nov 16, 2021	SYSTEM	\$173,084.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodyb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					18	Nov 16, 2021	SYSTEM	(\$173,084.45)						
					19	Dec 2, 2021	SYSTEM	\$173,084.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user frizzm overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					19	Dec 2, 2021	SYSTEM	(\$173,084.45)						
					20	Dec 16, 2021	SYSTEM	\$173,084.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user frizzm overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					20	Dec 16, 2021	SYSTEM	(\$173,084.45)						
					21	Jan 3, 2022	SYSTEM	\$173,084.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frizzm overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					21	Jan 3, 2022	SYSTEM	(\$173,084.45)						



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J413222	5002	TACK COAT - LOW OR NON-TRACKING	Material	- Total				\$0.00					
			Material - Total					\$0.00					
			Overrun	Overrun	16	Oct 19, 2021	SYSTEM	\$5,501.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) overriding Payment Estimate Exception 37 on the current Payment Estimate. Material Insufficiency Quantity 44957.000; Overrun Quantity Balance 2614.00.				
					16	Oct 19, 2021	SYSTEM	\$4,562.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) overriding Payment Estimate Exception 37 on the current Payment Estimate. Material Insufficiency Quantity 44957.000; Overrun Quantity Balance 2614.00.				
					16	Oct 19, 2021	SYSTEM	(\$10,063.90)					
					17	Nov 2, 2021	SYSTEM	(\$10,063.90)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
					17	Nov 2, 2021	SYSTEM	\$10,063.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) overriding Payment Estimate Exception 45 on the current Payment Estimate. Material Insufficiency Quantity 44957.000; Overrun Quantity Balance 2614.00.				
					18	Nov 16, 2021	SYSTEM	(\$10,063.90)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
					18	Nov 16, 2021	SYSTEM	\$10,063.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 38 on the current Payment Estimate. Material Insufficiency Quantity 44957.000; Overrun Quantity Balance 2614.00.				
					19	Dec 2, 2021	SYSTEM	(\$10,063.90)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
					19	Dec 2, 2021	SYSTEM	\$10,063.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) overriding Payment Estimate Exception 40 on the current Payment Estimate. Material Insufficiency Quantity 44957.000; Overrun Quantity Balance 2614.00.				
					20	Dec 16, 2021	SYSTEM	(\$10,063.90)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
					20	Dec 16, 2021	SYSTEM	\$10,063.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) overriding Payment Estimate Exception 35 on the current Payment Estimate. Material Insufficiency Quantity 44957.000; Overrun Quantity Balance 2614.00.				
					21	Jan 3, 2022	SYSTEM	(\$10,063.90)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
					21	Jan 3, 2022	SYSTEM	\$10,063.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 35 on the current Payment Estimate. Material Insufficiency Quantity 44957.000; Overrun Quantity Balance 2614.00.				
					Overrun - Total					\$0.00			
					Overrun - Total					\$0.00			
					5002 - Total					\$0.00			
			J413222	5003	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5	Material		18	Nov 16, 2021	SYSTEM	\$2,988.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user woodyb1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
								18	Nov 16, 2021	SYSTEM	(\$2,988.12)		
								19	Dec 2, 2021	SYSTEM	\$2,988.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user frizzm overriding Payment Estimate Exception 4 on the current Payment Estimate.	
								19	Dec 2, 2021	SYSTEM	(\$2,988.12)		
								20	Dec 16, 2021	SYSTEM	\$2,988.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user frizzm overriding Payment Estimate Exception 4 on the current Payment Estimate.	
20	Dec 16, 2021	SYSTEM						(\$2,988.12)					
21	Jan 3, 2022	SYSTEM						\$2,988.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user frizzm overriding Payment Estimate Exception 4 on the current Payment Estimate.				
21	Jan 3, 2022	SYSTEM						(\$2,988.12)					
		- Total									\$0.00		
		Material - Total									\$0.00		



Line Item Adjustments by Estimate

Jul 20, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J413222	5003 - Total							\$0.00	
	5004	MISC. GUARDRAIL ITEM	Material		18	Nov 16, 2021	SYSTEM	\$2,460.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user woodyb1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					18	Nov 16, 2021	SYSTEM	(\$2,460.50)	
					19	Dec 2, 2021	SYSTEM	\$2,460.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user frizzm overriding Payment Estimate Exception 7 on the current Payment Estimate.
					19	Dec 2, 2021	SYSTEM	(\$2,460.50)	
					20	Dec 16, 2021	SYSTEM	\$2,460.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user frizzm overriding Payment Estimate Exception 7 on the current Payment Estimate.
					20	Dec 16, 2021	SYSTEM	(\$2,460.50)	
					21	Jan 3, 2022	SYSTEM	\$2,460.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user frizzm overriding Payment Estimate Exception 7 on the current Payment Estimate.
					21	Jan 3, 2022	SYSTEM	(\$2,460.50)	
					- Total			\$0.00	
					Material - Total			\$0.00	
	5004 - Total							\$0.00	
	5007	MISC.	Material		22	Jan 18, 2022	SYSTEM	\$5,801.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user frizzm overriding Payment Estimate Exception 22 on the current Payment Estimate.
					22	Jan 18, 2022	SYSTEM	(\$5,801.25)	
					- Total			\$0.00	
					Material - Total			\$0.00	
	5007 - Total							\$0.00	
	5009	TYPE III MOVEABLE BARRICADE	Material		22	Jan 18, 2022	SYSTEM	\$840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user frizzm overriding Payment Estimate Exception 2 on the current Payment Estimate.
					22	Jan 18, 2022	SYSTEM	(\$840.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
	5009 - Total							\$0.00	
J413222 - Total								\$366,580.19	
Overall - Total								\$366,580.19	