



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 19, 2021

Pay Estimate Created Date: May 17, 2021

<b>Progress Estimate Number</b> 7	<b>Contract ID</b> 201016-C02 <b>Prime Contractor</b> Capital Paving & Construction, LLC	<b>Pay Period Start</b> May 2, 2021 <b>Pay Period End</b> May 15, 2021	<b>Original Contract Amount</b> \$5,716,989.09 <b>Net Change Order Amount</b> \$2,000.00 <b>Current Contract Amount</b> \$5,718,989.09
--------------------------------------	---	---	--

Approval Date		By User
May 18, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	sandis1
May 18, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	sandis1
May 19, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2021	November 1, 2021		13.23%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	November 5, 2020	November 5, 2020	
Letting Date	October 16, 2020	October 16, 2020	
Notice to Proceed Date	January 4, 2021	January 4, 2021	
Work Began Date			

Contract Total Pay For Estimate No. 7			
	This Estimate	Previous	To Date
201016-C02			
Total Posted Items Pay	\$160,803.75	\$596,044.39	\$756,848.14
Gross Item Adjustments	(\$76,126.73)	\$156,341.66	\$80,214.93
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$84,677.02</b>	<b>\$752,386.05</b>	<b>\$837,063.07</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4I3222	0020	2153000	SHAPING SLOPES, CLASS III	100F	\$685.000	1	\$685.00
	0390	6061050	GUARDRAIL TYPE E, 6 FT. POST, 3 FT.-1.5 IN. SPACING	LF	\$23.500	50	\$1,175.00
	0400	6061060	MGS GUARDRAIL	LF	\$16.250	5,275	\$85,718.75
	0410	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	LF	\$19.500	1,550	\$30,225.00
	0420	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	EA	\$2,400.000	7	\$16,800.00
	0440	6061080	MGS END ANCHOR	EA	\$800.000	6	\$4,800.00
	0460	6062300A	TRANSITION SECTION, 6.5 FT. POSTS	EA	\$350.000	2	\$700.00
	0470	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$2,300.000	9	\$20,700.00
<b>Project J4I3222 - Total</b>							<b>\$160,803.75</b>
<b>Overall - Total</b>							<b>\$160,803.75</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4I3222	0390	GUARDRAIL TYPE E, 6 FT. POST, 3 FT.-1.5 IN. SPACING	Material			-50	\$23.50	(\$1,175.00)
	0390	GUARDRAIL TYPE E, 6 FT. POST, 3 FT.-1.5 IN. SPACING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user frizzm overriding Payment Estimate Exception 1 on	50	\$23.50	\$1,175.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 19, 2021

Pay Estimate Created Date: May 17, 2021

<b>Progress Estimate Number</b> 7	<b>Contract ID</b> 201016-C02 <b>Prime Contractor</b> Capital Paving & Construction, LLC	<b>Pay Period Start</b> May 2, 2021 <b>Pay Period End</b> May 15, 2021	<b>Original Contract Amount</b> \$5,716,989.09 <b>Net Change Order Amount</b> \$2,000.00 <b>Current Contract Amount</b> \$5,718,989.09
--------------------------------------	---	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J413222					the current Payment Estimate.			
	0400	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$53,836.73)
	0400	MGS GUARDRAIL	Material			-17,925.5	\$16.25	(\$291,289.38)
	0400	MGS GUARDRAIL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frizzm overriding Payment Estimate Exception 2 on the current Payment Estimate.	17,925.5	\$16.25	\$291,289.38
	0410	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material			-11,012.5	\$19.50	(\$214,743.75)
	0410	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frizzm overriding Payment Estimate Exception 3 on the current Payment Estimate.	11,012.5	\$19.50	\$214,743.75
	0420	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$8,808.00)
	0420	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Overrun			-1	\$2,400.00	(\$2,400.00)
	0420	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user frizzm overriding Payment Estimate Exception 8 on the current Payment Estimate.	1	\$2,400.00	\$2,400.00
	0430	MGS LONG SPAN GUARDRAIL SECTION	Material			-1	\$2,200.00	(\$2,200.00)
	0430	MGS LONG SPAN GUARDRAIL SECTION	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user frizzm overriding Payment Estimate Exception 5 on the current Payment Estimate.	1	\$2,200.00	\$2,200.00
	0460	TRANSITION SECTION, 6.5 FT. POSTS	Material			-2	\$350.00	(\$700.00)
	0460	TRANSITION SECTION, 6.5 FT. POSTS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user frizzm overriding Payment Estimate Exception 7 on the current Payment Estimate.	2	\$350.00	\$700.00
	0470	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$13,482.00)
<b>Total</b>								<b>(\$76,126.73)</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on May 19, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J413222	I 70-1(212)	Resurface	I-70	JACKSON	from Route 7 to Horseshoe Creek bridge

Totals by Job Numbers

Job Number	Totals			
	This Estimate	Previous	To Date	
J413222	<b>Posted Item Pay</b>	\$160,803.75	\$596,044.39	\$756,848.14
	<b>Gross Item Adjustments</b>	(\$76,126.73)	\$156,341.66	\$80,214.93
	<b>Gross Item Pay</b>	<b>\$84,677.02</b>	<b>\$752,386.05</b>	<b>\$837,063.07</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on May 19, 2021

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J413222, Item 6061050, Project Item Line Number 0390, Material Set 606105096, Material 1040GRTBCAT2 - Steel Thrie Beam for Class A Type 2, Acceptance Action Generic 1040GRTBCAT2 is insufficient.	Currently working with Contractor and KC Materials to resolve exception. frizzm 5/17/21.	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413222, Item 6061060, Project Item Line Number 0400, Material Set 606106096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Currently working with Contractor and KC Materials to resolve exception. frizzm 5/17/21.	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413222, Item 6061061, Project Item Line Number 0410, Material Set 606106196, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Currently working with Contractor and KC Materials to resolve exception. frizzm 5/17/21.	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413222, Item 6061061, Project Item Line Number 0410, Material Set 606106196, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	Currently working with Contractor and KC Materials to resolve exception. frizzm 5/17/21.	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413222, Item 6061075, Project Item Line Number 0430, Material Set 606107596, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	Currently working with Contractor and KC Materials to resolve exception. frizzm 5/17/21.	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413222, Item 6061075, Project Item Line Number 0410, Material Set 606107596, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Currently working with Contractor and KC Materials to resolve exception. frizzm 5/17/21.	frizzm	Overridden
Estimate Exception Type: Insufficient Materials: Project J413222, Item 6062300A, Project Item Line Number 0460, Material Set 6062300A96, Material 1040GRTS - Transition Section, Acceptance Action Generic 1040GRTS is insufficient.	Currently working with Contractor and KC Materials to resolve exception. frizzm 5/17/21.	frizzm	Overridden
Estimate Exception Type: Item Overrun: Contract 201016-C02, Contract Project J413222, Project Item Line Number 0420, Contract Line Item Number 0420, Item 6061069, Minor Item.	A change order will be processed to address the overrun. frizzm 5/17/21.	frizzm	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 19, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201016-C02	J413222	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$25,450.00	\$0.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	134.00	0.00	134.00	100F	124.00	\$685.00	\$84,940.00
		0001	0030	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	734.30	0.00	734.30	TONS	0.00	\$72.05	\$0.00
		0001	0040	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	6,988.70	0.00	6,988.70	TONS	0.00	\$57.98	\$0.00
		0001	0050	4030009	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	30,494.70	0.00	30,494.70	TONS	0.00	\$82.14	\$0.00
		0001	0060	4071005	TACK COAT	42,343.00	0.00	42,343.00	GAL	0.00	\$2.03	\$0.00
		0001	0070	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00
		0001	0080	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	3,743.30	0.00	3,743.30	SQYD	0.00	\$208.20	\$0.00
		0001	0090	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	375.00	0.00	375.00	SQYD	0.00	\$1.00	\$0.00
		0001	0100	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	375.00	0.00	375.00	SQYD	0.00	\$1.00	\$0.00
		0001	0110	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	9,624.00	0.00	9,624.00	LF	0.00	\$2.00	\$0.00
		0001	0120	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	1,602.00	0.00	1,602.00	EA	0.00	\$4.25	\$0.00
		0001	0130	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	85.00	0.00	85.00	EA	0.00	\$8.25	\$0.00
		0001	0140	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	512.00	0.00	512.00	EA	0.00	\$7.50	\$0.00
		0001	0150	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	112.60	0.00	112.60	TONS	0.00	\$181.66	\$0.00
		0001	0160	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	675.40	0.00	675.40	SQYD	0.00	\$71.21	\$0.00
		0001	0170	6139905	MISC.REMOVAL FOR CLASS C PARTIAL DEPTH RUMBLE STRIP REPAIR	16,363.00	0.00	16,363.00	SQYD	0.00	\$2.98	\$0.00
		0001	0180	6139910	MISC.FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH RUMBLE STRIP REPAIR	2,585.60	0.00	2,585.60	TONS	0.00	\$52.96	\$0.00
		0001	0190	6161005	CONSTRUCTION SIGNS	1,794.00	0.00	1,794.00	SQFT	0.00	\$5.00	\$0.00
		0001	0200	6161009	FLAG ASSEMBLY	19.00	0.00	19.00	EA	0.00	\$15.00	\$0.00
		0001	0210	6161024	CHANNELIZER (TRIM LINE) WITH LIGHT	607.00	0.00	607.00	EA	0.00	\$38.00	\$0.00
		0001	0220	6161034	DIRECTIONAL INDICATOR BARRICADE WITH LIGHT	93.00	0.00	93.00	EA	0.00	\$94.00	\$0.00
		0001	0230	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	0.00	\$4,000.00	\$0.00
		0001	0240	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	-4.00	0.00	EA	0.00	\$1,000.00	\$0.00
		0001	0250	6171000	CONCRETE TRAFFIC BARRIER, TYPE A	50.00	0.00	50.00	LF	0.00	\$315.18	\$0.00
		0001	0260	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	32.00	0.00	32.00	LF	0.00	\$298.50	\$0.00
		0001	0270	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$146,859.59	\$0.00
		0001	0280	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	455.00	0.00	455.00	LF	0.00	\$18.00	\$0.00
		0001	0290	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	441.00	0.00	441.00	LF	0.00	\$18.00	\$0.00
		0001	0300	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	25.00	0.00	25.00	EA	0.00	\$250.00	\$0.00
		0001	0310	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	127,559.00	0.00	127,559.00	LF	0.00	\$0.16	\$0.00
		0001	0320	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	104,914.00	0.00	104,914.00	LF	0.00	\$0.16	\$0.00
		0001	0330	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	7,113.00	0.00	7,113.00	LF	0.00	\$0.30	\$0.00
		0001	0340	6207001	PAVEMENT MARKING REMOVAL	300.00	0.00	300.00	LF	0.00	\$1.00	\$0.00
		0001	0350	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	414,629.00	0.00	414,629.00	SQYD	0.00	\$0.65	\$0.00
		0001	0360	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	11,710.00	0.00	11,710.00	SQYD	0.00	\$2.50	\$0.00
		0001	0370	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,650.30	0.00	1,650.30	STA	0.00	\$13.00	\$0.00
		0010	0380	6061014	GUARDRAIL TYPE A WITH RUBRAIL	113.00	0.00	113.00	LF	0.00	\$23.50	\$0.00
		0010	0390	6061050	GUARDRAIL TYPE E, 6 FT. POST, 3 FT.-1.5 IN. SPACING	138.00	0.00	138.00	LF	50.00	\$23.50	\$1,175.00
		0010	0400	6061060	MGS GUARDRAIL	21,050.00	0.00	21,050.00	LF	17,925.50	\$16.25	\$291,289.38
		0010	0410	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	12,075.00	0.00	12,075.00	LF	11,012.50	\$19.50	\$214,743.75
		0010	0420	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	20.00	0.00	20.00	EA	21.00	\$2,400.00	\$50,400.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 19, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
201016-C02	J413222		0010	0430	6061075	MGS LONG SPAN GUARDRAIL SECTION	2.00	0.00	2.00	EA	1.00	\$2,200.00	\$2,200.00
			0010	0440	6061080	MGS END ANCHOR	35.00	0.00	35.00	EA	30.00	\$800.00	\$24,000.00
			0010	0450	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	2.00	0.00	2.00	EA	0.00	\$3,250.00	\$0.00
			0010	0460	6062300A	TRANSITION SECTION, 6.5 FT. POSTS	6.00	0.00	6.00	EA	2.00	\$350.00	\$700.00
			0010	0470	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	42.00	0.00	42.00	EA	38.00	\$2,300.00	\$87,400.00
			0010	0480	6063017	TYPE C CRASHWORTHY END TERMINAL	3.00	0.00	3.00	EA	0.00	\$18,000.00	\$0.00
			0010	0490	6066620	GUARDRAIL ANCHOR, EMBEDDED	1.00	0.00	1.00	EA	0.00	\$4,000.00	\$0.00
			0030	0500	9020213	SIGNAL HEAD, TYPE 3S	1.00	0.00	1.00	EA	0.00	\$1,080.00	\$0.00
			0030	0510	9020513	SIGNAL HEAD, TYPE 3B	4.00	0.00	4.00	EA	0.00	\$1,165.00	\$0.00
			0030	0520	9023450	POST, TYPE BL, LONGEST ARM 50 FT. OR 15.2 M	1.00	0.00	1.00	EA	0.00	\$21,220.00	\$0.00
			0030	0530	9025400	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	10.00	0.00	10.00	LF	0.00	\$75.00	\$0.00
			0030	0540	9028100	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	90.00	0.00	90.00	LF	0.00	\$2.85	\$0.00
			0030	0550	9028311	CABLE, 16 AWG 7 CONDUCTOR	30.00	0.00	30.00	LF	0.00	\$37.00	\$0.00
			0030	0560	9029100	BASE, CONCRETE	3.70	0.00	3.70	CUYD	0.00	\$3,600.00	\$0.00
			0001	5001	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	0.00	4.00	4.00	EA	0.00	\$1,500.00	\$0.00
			<b>Project J413222 - Total Value Posted to Date as of Report Generated Date</b>										
<b>201016-C02 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$756,848.12</b>	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 19, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J413222

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	2153000	SHAPING SLOPES, CLASS III	5/3/21	5/17/21	1.00	100F	WB I-70 RT	224.563		224.705		
0390	6061050	GUARDRAIL TYPE E, 6 FT. POST, 3 FT.-1.5	5/12/21	5/17/21	50.00	LF	WB I-70 RT	227.991		228.022		
0400	6061060	MGS GUARDRAIL	5/4/21	5/17/21	212.50	LF	WB I-70 LT	224.807		224.857		
			5/17/21	262.50	LF	WB I-70 LT	225.498		225.565			
			5/5/21	5/17/21	187.50	LF	WB I-70 RT	225.513		225.565		
			5/17/21	187.50	LF	WB I-70 RT	225.592		225.637			
			5/6/21	5/17/21	1,737.50	LF	WB I-70 RT	226.464		226.806		
			5/10/21	5/17/21	1,100.00	LF	WB I-70 RT	226.858		227.079		
			5/11/21	5/17/21	1,125.00	LF	WB I-70 RT	227.368		227.584		
			5/12/21	5/17/21	37.50	LF	WB I-70 RT	227.991		228.022		
			5/13/21	5/17/21	187.50	LF	WB I-70 RT	228.285		228.337		
			5/17/21	237.50	LF	WB I-70 RT	229.520		229.581			
			0410	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	5/3/21	5/17/21	662.50	LF	WB I-70 RT	224.563	
5/12/21	5/17/21	887.50	LF	WB I-70 RT	227.190		227.368					
0420	6061069	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	5/3/21	5/17/21	1.00	EA	WB I-70 RT	224.563		224.705		
			5/4/21	5/17/21	1.00	EA	WB I-70 LT	224.807		224.857		
			5/17/21	1.00	EA	WB I-70 LT	225.498		225.565			
			5/5/21	5/17/21	1.00	EA	WB I-70 RT	225.513		225.565		
			5/17/21	1.00	EA	WB I-70 RT	225.592		225.637			
			5/13/21	5/17/21	1.00	EA	WB I-70 RT	228.285		228.337		
5/17/21	1.00	EA	WB I-70 RT	229.520		229.581						
0440	6061080	MGS END ANCHOR	5/4/21	5/17/21	1.00	EA	WB I-70 LT	224.807		224.857		
			5/5/21	5/17/21	1.00	EA	WB I-70 RT	225.592		225.637		
			5/6/21	5/17/21	1.00	EA	WB I-70 RT	226.464		226.806		
			5/10/21	5/17/21	1.00	EA	WB I-70 RT	226.858		227.079		
			5/11/21	5/17/21	1.00	EA	WB I-70 RT	227.368		227.584		
5/12/21	5/17/21	1.00	EA	WB I-70 RT	227.991		228.022					
0460	6062300A	TRANSITION SECTION, 6.5 FT. POSTS	5/12/21	5/17/21	2.00	EA	WB I-70 RT	227.991		228.022		
0470	6063014	TYPE A CRSHWTHY END TERMINAL (MASH)	5/3/21	5/17/21	1.00	EA	WB I-70 RT	224.563		224.705		
			5/4/21	5/17/21	1.00	EA	WB I-70 LT	225.498		225.565		
			5/5/21	5/17/21	1.00	EA	WB I-70 RT	225.513		225.565		
			5/6/21	5/17/21	1.00	EA	WB I-70 RT	226.464		226.806		
			5/10/21	5/17/21	1.00	EA	WB I-70 RT	226.858		227.079		
			5/12/21	5/17/21	1.00	EA	WB I-70 RT	227.190		227.368		
			5/17/21	1.00	EA	WB I-70 RT	227.991		228.022			
			5/13/21	5/17/21	1.00	EA	WB I-70 RT	228.285		228.337		
5/17/21	1.00	EA	WB I-70 RT	229.520		229.581						

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



### Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J413222	0380	GUARDRAIL TYPE A WITH RUBRAIL	Construction Stockpile STMI		1	Feb 16, 2021	SYSTEM	\$1,846.25	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							\$1,846.25	
				Construction Stockpile STMI - Total							\$1,846.25	
	0380 - Total								\$1,846.25			
	0390	GUARDRAIL TYPE E, 6 FT. POST, 3 FT.-1.5	Material		7	May 17, 2021	SYSTEM	\$1,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					7	May 17, 2021	SYSTEM	(\$1,175.00)				
				- Total							\$0.00	
				Material - Total							\$0.00	
	0390 - Total								\$0.00			
	0400	MGS GUARDRAIL	Construction Stockpile		2	Mar 3, 2021	SYSTEM	(\$36,103.78)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					3	Mar 16, 2021	SYSTEM	(\$40,951.63)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					4	Apr 2, 2021	SYSTEM	(\$18,753.56)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					5	Apr 16, 2021	SYSTEM	(\$24,116.81)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					6	May 1, 2021	SYSTEM	(\$9,185.41)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					7	May 17, 2021	SYSTEM	(\$53,836.73)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							(\$182,947.92)	
				Construction Stockpile - Total							(\$182,947.92)	
					1	Feb 16, 2021	SYSTEM	\$212,022.25	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							\$212,022.25	
				Construction Stockpile STMI - Total							\$212,022.25	
					2	Mar 3, 2021	SYSTEM	\$57,484.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					2	Mar 3, 2021	SYSTEM	(\$57,484.38)				
					3	Mar 16, 2021	SYSTEM	\$122,687.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				3	Mar 16, 2021	SYSTEM	(\$122,687.50)					
				4	Apr 2, 2021	SYSTEM	\$152,546.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				4	Apr 2, 2021	SYSTEM	(\$152,546.88)					
				5	Apr 16, 2021	SYSTEM	\$190,945.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				5	Apr 16, 2021	SYSTEM	(\$190,945.62)					
				6	May 1, 2021	SYSTEM	\$205,570.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frizzm overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				6	May 1, 2021	SYSTEM	(\$205,570.62)					
				7	May 17, 2021	SYSTEM	\$291,289.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user frizzm overriding Payment Estimate Exception 2 on the current Payment Estimate.				
				7	May 17, 2021	SYSTEM	(\$291,289.38)					
- Total							\$0.00					





### Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J413222	0400	MGS GUARDRAIL	<b>Material - Total</b>						<b>\$0.00</b>	
	<b>0400 - Total</b>							<b>\$29,074.33</b>		
	0410	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		3	Mar 16, 2021	SYSTEM	(\$11,862.83)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					4	Apr 2, 2021	SYSTEM	(\$9,705.95)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					5	Apr 16, 2021	SYSTEM	(\$29,271.91)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					6	May 1, 2021	SYSTEM	(\$51,461.31)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					<b>- Total</b>			<b>(\$102,302.00)</b>		
			<b>Construction Stockpile - Total</b>					<b>(\$102,302.00)</b>		
		Construction Stockpile STMI			1	Feb 16, 2021	SYSTEM	\$102,302.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					<b>- Total</b>			<b>\$102,302.00</b>		
			<b>Construction Stockpile STMI - Total</b>					<b>\$102,302.00</b>		
		Material			3	Mar 16, 2021	SYSTEM	\$18,768.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frizzm overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					3	Mar 16, 2021	SYSTEM	(\$18,768.75)		
					4	Apr 2, 2021	SYSTEM	\$34,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frizzm overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					4	Apr 2, 2021	SYSTEM	(\$34,125.00)		
					5	Apr 16, 2021	SYSTEM	\$80,437.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frizzm overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					5	Apr 16, 2021	SYSTEM	(\$80,437.50)		
					6	May 1, 2021	SYSTEM	\$184,518.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frizzm overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					6	May 1, 2021	SYSTEM	(\$184,518.75)		
					7	May 17, 2021	SYSTEM	\$214,743.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user frizzm overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					7	May 17, 2021	SYSTEM	(\$214,743.75)		
					<b>- Total</b>			<b>\$0.00</b>		
			<b>Material - Total</b>					<b>\$0.00</b>		
	<b>0410 - Total</b>							<b>\$0.00</b>		
	0420	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		2	Mar 3, 2021	SYSTEM	(\$1,468.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					3	Mar 16, 2021	SYSTEM	(\$1,468.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					4	Apr 2, 2021	SYSTEM	(\$7,340.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					5	Apr 16, 2021	SYSTEM	(\$5,872.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					6	May 1, 2021	SYSTEM	(\$4,404.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					7	May 17, 2021	SYSTEM	(\$8,808.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					<b>- Total</b>			<b>(\$29,360.00)</b>		
			<b>Construction Stockpile - Total</b>					<b>(\$29,360.00)</b>		
		Construction Stockpile STMI			1	Feb 16, 2021	SYSTEM	\$29,360.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					<b>- Total</b>			<b>\$29,360.00</b>		



## Line Item Adjustments by Estimate

May 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J413222	0420	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	<b>Construction Stockpile STMI - Total</b>						<b>\$29,360.00</b>	
			Overrun	Overrun	7	May 17, 2021	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user frizzm overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					7	May 17, 2021	SYSTEM	(\$2,400.00)		
			<b>Overrun - Total</b>						<b>\$0.00</b>	
			<b>Overrun - Total</b>						<b>\$0.00</b>	
	<b>0420 - Total</b>						<b>\$0.00</b>			
	0430	MGS LONG SPAN GUARDRAIL SECTION	Construction Stockpile		5	Apr 16, 2021	SYSTEM	(\$1,155.85)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				<b>- Total</b>						<b>(\$1,155.85)</b>
			<b>Construction Stockpile - Total</b>						<b>(\$1,155.85)</b>	
			Construction Stockpile STMI		1	Feb 16, 2021	SYSTEM	\$2,311.70	Payment Estimate Item Adjustment generated Stockpile Transaction	
				<b>- Total</b>						<b>\$2,311.70</b>
			<b>Construction Stockpile STMI - Total</b>						<b>\$2,311.70</b>	
			Material		5	Apr 16, 2021	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user frizzm overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					5	Apr 16, 2021	SYSTEM	(\$2,200.00)		
					6	May 1, 2021	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user frizzm overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				6	May 1, 2021	SYSTEM	(\$2,200.00)			
				7	May 17, 2021	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user frizzm overriding Payment Estimate Exception 5 on the current Payment Estimate.		
				7	May 17, 2021	SYSTEM	(\$2,200.00)			
<b>- Total</b>						<b>\$0.00</b>				
<b>Material - Total</b>						<b>\$0.00</b>				
<b>0430 - Total</b>						<b>\$1,155.85</b>				
0440	MGS END ANCHOR	Construction Stockpile		2	Mar 3, 2021	SYSTEM	(\$1,054.02)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				3	Mar 16, 2021	SYSTEM	(\$1,054.02)			
				4	Apr 2, 2021	SYSTEM	(\$2,635.06)			
				5	Apr 16, 2021	SYSTEM	(\$4,216.09)			
				6	May 1, 2021	SYSTEM	(\$3,688.81)			
			<b>- Total</b>						<b>(\$12,648.00)</b>	
		<b>Construction Stockpile - Total</b>						<b>(\$12,648.00)</b>		
		Construction Stockpile STMI		1	Feb 16, 2021	SYSTEM	\$12,648.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			<b>- Total</b>						<b>\$12,648.00</b>	
		<b>Construction Stockpile STMI - Total</b>						<b>\$12,648.00</b>		
<b>0440 - Total</b>						<b>\$0.00</b>				
0450	MGS BR APP TRANSITION (THRIE-BEAM BRIDGE)	Construction Stockpile STMI		1	Feb 16, 2021	SYSTEM	\$4,134.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			<b>- Total</b>						<b>\$4,134.00</b>	
		<b>Construction Stockpile STMI - Total</b>						<b>\$4,134.00</b>		
<b>0450 - Total</b>						<b>\$4,134.00</b>				
0460	TRANSITION SECTION, 6.5	Material		7	May 17, 2021	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user frizzm overriding Payment		



## Line Item Adjustments by Estimate

May 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413222	0460	FT. POSTS	Material						Estimate Exception 7 on the current Payment Estimate.					
					7	May 17, 2021	SYSTEM	(\$700.00)						
									<b>- Total</b>	<b>\$0.00</b>				
									<b>Material - Total</b>	<b>\$0.00</b>				
									<b>0460 - Total</b>	<b>\$0.00</b>				
	0470	TYPE A CRSHWTHY END TERMINAL (MASH)	Construction Stockpile			2	Mar 3, 2021	SYSTEM	(\$4,494.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
						3	Mar 16, 2021	SYSTEM	(\$2,996.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
						4	Apr 2, 2021	SYSTEM	(\$5,992.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
						5	Apr 16, 2021	SYSTEM	(\$14,980.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
						6	May 1, 2021	SYSTEM	(\$14,980.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
						7	May 17, 2021	SYSTEM	(\$13,482.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
												<b>- Total</b>	<b>(\$56,924.00)</b>	
													<b>Construction Stockpile - Total</b>	<b>(\$56,924.00)</b>
			Construction Stockpile STMI		1	Feb 16, 2021	SYSTEM	\$62,916.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
									<b>- Total</b>	<b>\$62,916.00</b>				
									<b>Construction Stockpile STMI - Total</b>	<b>\$62,916.00</b>				
									<b>0470 - Total</b>	<b>\$5,992.00</b>				
	0480	TYPE C CRASHWORTHY END TERMINAL	Construction Stockpile STMI			1	Feb 16, 2021	SYSTEM	\$35,600.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
												<b>- Total</b>	<b>\$35,600.00</b>	
												<b>Construction Stockpile STMI - Total</b>	<b>\$35,600.00</b>	
									<b>0480 - Total</b>	<b>\$35,600.00</b>				
	0490	GUARDRAIL ANCHOR, EMBEDDED	Construction Stockpile STMI			1	Feb 16, 2021	SYSTEM	\$2,412.50	Payment Estimate Item Adjustment generated Stockpile Transaction				
												<b>- Total</b>	<b>\$2,412.50</b>	
											<b>Construction Stockpile STMI - Total</b>	<b>\$2,412.50</b>		
								<b>0490 - Total</b>	<b>\$2,412.50</b>					
								<b>J413222 - Total</b>	<b>\$80,214.93</b>					
								<b>Overall - Total</b>	<b>\$80,214.93</b>					