



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on October 3, 2024

Pay Estimate Created Date: October 1, 2024

<b>Progress Estimate Number</b>  49	<b>Contract ID</b>	201016-G01	<b>Pay Period Start</b>	August 16, 2024	<b>Original Contract Amount</b>	\$2,987,500.00
	<b>Prime Contractor</b>	West Plains Bridge & Grading, LLC	<b>Pay Period End</b>	September 30, 2024	<b>Net Change Order Amount</b>	\$921,849.58
					<b>Current Contract Amount</b>	\$3,909,349.58

<b>Approval Date</b>		By User
October 1, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	howelj4
October 1, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	howelj4
October 2, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

<b>Original Completion Date</b>	<b>Current Completion Date</b>	<b>Actual Completion Date</b>	<b>% of Current Contract Amount Complete</b>
December 1, 2021	December 5, 2022		98.95%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - J7I3363 - JSP B 2.1 - Calendar Days	October 28, 2022	December 5, 2022	-667	
Awarded Date	November 5, 2020	November 5, 2020					
Letting Date	October 16, 2020	October 16, 2020					
Notice to Proceed Date	January 4, 2021	January 4, 2021					
Work Began Date	April 4, 2022	April 4, 2022					

<b>Contract Total Pay For Estimate No. 49</b>				
		This Estimate	Previous	To Date
201016-G01	Total Posted Items Pay	\$35,551.55	\$3,832,591.39	\$3,868,142.94
	Gross Item Adjustments	(\$3,150.00)	\$45,820.73	\$42,670.73
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	(\$148,626.92)	(\$148,626.92)
	<b>Contract Total Payable This Estimate:</b>	<b>\$32,401.55</b>	\$3,729,785.20	\$3,762,186.75

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7I3363	5020	6169901	MISC.Northbound & Southbound Traffic Control to Facilitate repairs to wall A9030	LS	\$12,401.550	1	\$12,401.55
	5022	1094000A	FORCE ACCOUNT	EA	\$0.010	2,000,000	\$20,000.00
	5023	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$1,575.000	2	\$3,150.00
<b>Project J7I3363 - Total</b>							<b>\$35,551.55</b>
<b>Overall - Total</b>							<b>\$35,551.55</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7I3363	5023	CHANGEABLE MESSAGE SIGN WITH	Material			-2	\$1,575.00	(\$3,150.00)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on October 3, 2024

Pay Estimate Created Date: October 1, 2024

<b>Progress Estimate Number</b> 49		<b>Contract ID</b> 201016-G01	<b>Pay Period Start</b> August 16, 2024	<b>Original Contract Amount</b> \$2,987,500.00
		<b>Prime Contractor</b> West Plains Bridge & Grading, LLC	<b>Pay Period End</b> September 30, 2024	<b>Net Change Order Amount</b> \$921,849.58
				<b>Current Contract Amount</b> \$3,909,349.58

  

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
		COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED						
<b>Total</b>								<b>(\$3,150.00)</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on October 3, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J713363	I 49-2(407)	Bridge replacement	I-49	VERNON	on southbound bridge over Missouri and North Arkansas Railroad

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J713363	<b>Posted Item Pay</b>	\$35,551.55	\$3,832,591.39	\$3,868,142.94
	<b>Gross Item Adjustments</b>	(\$3,150.00)	\$45,820.73	\$42,670.73
	<b>Gross Item Pay</b>	<b>\$32,401.55</b>	<b>\$3,878,412.12</b>	<b>\$3,910,813.67</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	(\$148,626.92)	(\$148,626.92)



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 3, 2024

## Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J713363, Item 6161099, Project Item Line Number 5023, Material Set 616109996, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	howelj4	Unresolved



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 3, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201016-G01	J713363	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$70,000.00	\$70,000.00
		0001	0020	2031000	CLASS A EXCAVATION	5,182.00	0.00	5,182.00	CUYD	5,182.00	\$10.00	\$51,820.00
		0001	0030	2036000	COMPACTING EMBANKMENT	2,875.00	0.00	2,875.00	CUYD	2,875.00	\$2.50	\$7,187.50
		0001	0040	2072000	LINEAR GRADING CLASS 2	36.40	0.00	36.40	STA	36.40	\$720.00	\$26,208.00
		0001	0050	2153000	SHAPING SLOPES, CLASS III	2.00	0.00	2.00	100F	2.00	\$700.00	\$1,400.00
		0001	0053	3030600	FURNISHING ROCK BASE MATERIAL	3,842.00	-980.00	2,862.00	SQYD	2,862.00	\$8.75	\$25,042.50
		0001	0057	3030610A	PLACING ROCK BASE	3,842.00	-980.00	2,862.00	SQYD	2,862.00	\$4.85	\$13,880.70
		0001	0060	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	5,799.00	0.00	5,799.00	SQYD	5,799.00	\$7.00	\$40,593.00
		0001	0070	4010150	TYPE A2 SHOULDER	1,647.00	0.00	1,647.00	SQYD	1,647.00	\$40.10	\$66,044.70
		0001	0080	4019905	MISC.OPTIONAL PAVEMENT - I-49	3,840.00	0.00	3,840.00	SQYD	3,840.00	\$51.40	\$197,376.00
		0001	0090	4019905	MISC.OPTIONAL PAVEMENT - TEMPORARY CROSSEOVERS	3,326.00	0.00	3,326.00	SQYD	3,326.00	\$37.10	\$123,394.60
		0001	0100	5041000	CONCRETE APPROACH PAVEMENT	312.00	0.00	312.00	SQYD	312.00	\$130.00	\$40,560.00
		0001	0105	6071011A	CHAIN-LINK FENCE (48 IN.)	226.00	0.00	226.00	LF	153.00	\$49.00	\$7,497.00
		0001	0110	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	148.00	-75.00	73.00	LF	73.00	\$11.78	\$859.94
		0001	0120	6094010	DRAIN BASIN	4.00	0.00	4.00	EA	4.00	\$5,325.00	\$21,300.00
		0001	0130	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	16.00	0.00	16.00	CUYD	7.00	\$32.50	\$227.50
		0001	0140	6096041	PLACING TYPE 1 ROCK DITCH LINER	16.00	0.00	16.00	CUYD	7.00	\$120.00	\$840.00
		0001	0150	6097000	ROCK LINING	8.00	0.00	8.00	CUYD	8.00	\$82.00	\$656.00
		0001	0160	6113020	FURNISHING TYPE 2 ROCK BLANKET	436.00	302.00	738.00	CUYD	738.00	\$45.00	\$33,210.00
		0001	0170	6113040	PLACING TYPE 2 ROCK BLANKET	436.00	302.00	738.00	CUYD	738.00	\$17.50	\$12,915.00
		0001	0180	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	2.00	\$2,800.00	\$5,600.00
		0001	0190	6122020	REPLACEMENT SAND BARREL	4.00	-4.00	0.00	EA	0.00	\$200.00	\$0.00
		0001	0200	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$400.00	\$800.00
		0001	0210	6161005	CONSTRUCTION SIGNS	1,211.00	132.00	1,343.00	SOFT	1,343.00	\$7.25	\$9,736.75
		0001	0220	6161008	ADVANCED WARNING RAIL SYSTEM	12.00	0.00	12.00	EA	12.00	\$100.00	\$1,200.00
		0001	0230	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	4.00	\$20.00	\$80.00
		0001	0240	6161025	CHANNELIZER (TRIM LINE)	210.00	24.00	234.00	EA	234.00	\$17.00	\$3,978.00
		0001	0250	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	8.00	0.00	8.00	EA	8.00	\$180.00	\$1,440.00
		0001	0260	6161034	DIRECTIONAL INDICATOR BARRICADE WITH LIGHT	28.00	0.00	28.00	EA	28.00	\$80.00	\$2,240.00
		0001	0270	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$1,250.00	\$2,500.00
		0001	0280	6161055	SEQUENTIAL FLASHING WARNING LIGHT	28.00	0.00	28.00	EA	28.00	\$80.00	\$2,240.00
		0001	0290	6161070	TUBULAR MARKER	228.00	50.00	278.00	EA	278.00	\$60.00	\$16,680.00
		0001	0300	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$4,000.00	\$8,000.00
		0001	0310	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	8.00	\$600.00	\$4,800.00
		0001	0320	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	460.00	0.00	460.00	LF	460.00	\$29.50	\$13,570.00
		0001	0330	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$145,446.66	\$0.00
		0001	0331	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$131,215.66	\$131,215.66
		0001	0340	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	1.00	1.00	2.00	EA	2.00	\$600.00	\$1,200.00
		0001	0350	6191000	PAVEMENT EDGE TREATMENT	1,480.00	0.00	1,480.00	LF	1,480.00	\$2.25	\$3,330.00
		0001	0360	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	5,644.00	0.00	5,644.00	LF	5,644.00	\$0.18	\$1,015.92
		0001	0370	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	12,417.00	0.00	12,417.00	LF	12,417.00	\$0.19	\$2,359.23
		0001	0380	6207001	PAVEMENT MARKING REMOVAL	32,285.00	8,860.00	41,145.00	LF	41,145.00	\$0.40	\$16,458.00
		0001	0390	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	40,370.00	0.00	40,370.00	LF	40,370.00	\$0.12	\$4,844.40
		0001	0400	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	944.00	532.00	1,476.00	SQYD	1,476.00	\$3.50	\$5,166.00
		0001	0410	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	39.30	0.00	39.30	STA	39.30	\$345.00	\$13,558.50
		0001	0420	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$40,000.00	\$40,000.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 3, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201016-G01	J713363	0001	0430	8051000A	SEEDING - COOL SEASON GRASSES	4.10	0.00	4.10	ACRE	4.10	\$2,850.00	\$11,685.00
		0001	0440	8061005	ROCK DITCH CHECK	90.00	0.00	90.00	LF	90.00	\$15.00	\$1,350.00
		0001	0450	8061016	SEDIMENT REMOVAL	37.00	-37.00	0.00	CUYD	0.00	\$8.00	\$0.00
		0001	0460	8061019	SILT FENCE	2,944.00	0.00	2,944.00	LF	2,944.00	\$2.50	\$7,360.00
		0010	0470	6061060	MGS GUARDRAIL	2,100.00	0.00	2,100.00	LF	2,100.00	\$19.00	\$39,900.00
		0010	0480	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	5.00	0.00	5.00	EA	5.00	\$2,190.00	\$10,950.00
		0010	0490	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	1.00	\$975.00	\$975.00
		0010	0500	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$2,425.00	\$9,700.00
		0020	0510	9019400	TEMPORARY LIGHTING	1.00	-1.00	0.00	LS	0.00	\$37,500.00	\$0.00
		0030	0520	9025400	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	75.00	0.00	75.00	LF	75.00	\$20.00	\$1,500.00
		0030	0530	9027400	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	200.00	0.00	200.00	LF	200.00	\$30.00	\$6,000.00
		0070	0540	2061000	CLASS 1 EXCAVATION	310.00	0.00	310.00	CUYD	310.00	\$42.00	\$13,020.00
		0070	0550	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$62,000.00	\$62,000.00
		0070	0560	5031010A	BRIDGE APPROACH SLAB (MAJOR)	180.00	0.00	180.00	SQYD	180.00	\$315.00	\$56,700.00
		0070	0570	6071060	PEDESTRIAN FENCE (STRUCTURES)	300.00	0.00	300.00	LF	300.00	\$130.00	\$39,000.00
		0070	0575	6181010	RAILROAD ENGINEERING	1.00	0.00	1.00	LS	1.00	\$150,000.00	\$150,000.00
		0070	0580	7011108	DRILLED SHAFTS (5 FT. 0 IN. DIA.)	32.00	-10.30	21.70	LF	21.70	\$1,530.00	\$33,201.00
		0070	0581	7011108	DRILLED SHAFTS (5 FT. 0 IN. DIA.)	0.00	1.00	1.00	LF	1.00	(\$1,958.11)	(\$1,958.11)
		0070	0590	7011207	ROCK SOCKETS (4 FT 6 IN. DIA.)	48.00	27.45	75.45	LF	75.45	\$715.00	\$53,946.75
		0070	0600	7011300	VIDEO CAMERA INSPECTION	4.00	0.00	4.00	EA	4.00	\$250.00	\$1,000.00
		0070	0610	7011400	FOUNDATION INSPECTION HOLES	88.00	0.00	88.00	LF	88.00	\$91.90	\$8,087.20
		0070	0620	7011600	SONIC LOGGING TESTING	4.00	0.00	4.00	EA	4.00	\$1,500.00	\$6,000.00
		0070	0630	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	608.00	-57.00	551.00	LF	551.00	\$70.00	\$38,570.00
		0070	0640	7027000	PILE POINT REINFORCEMENT	16.00	0.00	16.00	EA	16.00	\$100.00	\$1,600.00
		0070	0650	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	382.30	0.00	382.30	CUYD	382.30	\$605.00	\$231,291.50
		0070	0660	7034219A	TYPE D BARRIER	575.00	0.00	575.00	LF	575.00	\$120.00	\$69,000.00
		0070	0670	7034221	SLAB ON CONCRETE NU-GIRDER	1,242.00	0.00	1,242.00	SQYD	1,242.00	\$320.00	\$397,440.00
		0070	0680	7056022	NU 43, PRESTRESSED CONCRETE NU-GIRDER	1,283.00	0.00	1,283.00	LF	1,283.00	\$270.00	\$346,410.00
		0070	0690	7061060	REINFORCING STEEL (BRIDGES)	47,400.00	0.00	47,400.00	LB	47,400.00	\$1.40	\$66,360.00
		0070	0700	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,600.00	\$3,200.00
		0070	0710	7161002	LAMINATED NEOPRENE BEARING PAD	30.00	0.00	30.00	EA	30.00	\$134.78	\$4,043.40
		0071	0720	7011104	DRILLED SHAFTS (3 FT. 0 IN. DIA.)	201.00	0.00	201.00	LF	201.00	\$190.00	\$38,190.00
		0071	0730	7011203	ROCK SOCKETS (2 FT 6IN. DIA.)	80.00	48.00	128.00	LF	128.00	\$325.00	\$41,600.00
		0071	0740	7011300	VIDEO CAMERA INSPECTION	4.00	0.00	4.00	EA	4.00	\$50.00	\$200.00
		0071	0750	7011400	FOUNDATION INSPECTION HOLES	60.00	0.00	60.00	LF	60.00	\$63.00	\$3,780.00
		0071	0760	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	441.00	32.00	473.00	LF	473.00	\$47.00	\$22,231.00
		0071	0770	7039904	MISC.PRECAST CONCRETE WALL PANELS	1,335.00	0.00	1,335.00	SQFT	1,335.00	\$36.00	\$48,060.00
		0072	0780	7011104	DRILLED SHAFTS (3 FT. 0 IN. DIA.)	153.00	0.00	153.00	LF	153.00	\$190.00	\$29,070.00
		0072	0790	7011203	ROCK SOCKETS (2 FT 6IN. DIA.)	60.00	36.00	96.00	LF	96.00	\$340.00	\$32,640.00
		0072	0800	7011300	VIDEO CAMERA INSPECTION	4.00	0.00	4.00	EA	4.00	\$50.00	\$200.00
		0072	0810	7011400	FOUNDATION INSPECTION HOLES	60.00	0.00	60.00	LF	60.00	\$63.00	\$3,780.00
		0072	0820	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	329.00	24.00	353.00	LF	353.00	\$47.00	\$16,591.00
		0072	0830	7039904	MISC.PRECAST CONCRETE WALL PANELS	909.00	0.00	909.00	SQFT	909.00	\$39.00	\$35,451.00
		0001	5001	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$14,231.00	\$14,231.00
		0001	5002	1094000	FORCE ACCOUNT	0.00	42,499.89	42,499.89	EA	42,499.89	\$1.00	\$42,499.89
		0070	5003	7019901	MISC.ADDITIONAL DRILLED SHAFT REINFORCING STEEL, BENT 3	0.00	1.00	1.00	LS	1.00	\$10,243.41	\$10,243.41
		0001	5004	1099901A	MISC.ADDITIONAL AGGREGATE TESTING COSTS	0.00	1.00	1.00	LS	1.00	\$3,167.89	\$3,167.89



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 3, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
201016-G01	J713363	0001	5005	2069905	MISC.Misc. 12" Aggregate and Geotech	0.00	0.00	0.00	SQYD	0.00	\$39.66	\$0.00	
		0001	5006	4039902	MISC.Daily Bituminous Plant Startup Cost (5 day minimum)	0.00	5.00	5.00	EA	5.00	\$1,000.00	\$5,000.00	
		0001	5007	6053030A	PIPE AGGREGATE PAVEMENT EDGE DRAIN	0.00	481.00	481.00	LF	481.00	\$45.85	\$22,053.85	
		0001	5008	6057000	AGGREGATE DRAIN	0.00	90.00	90.00	LF	90.00	\$57.15	\$5,143.50	
		0001	5009	6051018A	PIPE AGGREGATE PAVEMENT CROSS DRAIN	0.00	60.00	60.00	LF	60.00	\$71.95	\$4,317.00	
		0001	5010	6059905	MISC.AGGREGATE DRAIN PLACED UNDER TENSAR	0.00	24.00	24.00	SQYD	24.00	\$291.00	\$6,984.00	
		0001	5011	6249905	MISC.MISC.TENSAR NX 850	0.00	3,840.00	3,840.00	SQYD	3,840.00	\$14.60	\$56,064.00	
		0001	5012	2035000	UNCLASSIFIED EXCAVATION	0.00	1,022.40	1,022.40	CUYD	1,022.40	\$23.29	\$23,811.70	
		0001	5013	3049905	MISC.TYPE 5 AGGREGATE FOR BASE OVER TENSAR (12 IN. TO 18.72 IN. THICK)	0.00	3,840.00	3,840.00	SQYD	3,840.00	\$50.39	\$193,497.60	
		0001	5014	9039902	MISC.REINSTALLATION OF MILE MARKER SIGN INCLUDING FOOTING, ANCHOR & POST	0.00	2.00	2.00	EA	2.00	\$630.00	\$1,260.00	
		0071	5015	6189916	MISC.Payment for extension of the Construction Right of Entry Agreement to facilitate repairs to wall A9030	0.00	1,025.00	1,025.00	DLR	1,025.00	\$1.00	\$1,025.00	
		0071	5016	6189916	MISC.Payment for extension of the MNA Construction Right of Entry Agreement to facilitate repairs to wall A9030.	0.00	1.00	1.00	DLR	1.00	\$4,000.00	\$4,000.00	
		0071	5017	6189916	MISC.Payment for extension of the Union Pacific Railroad Company Construction Right of Entry Agreement to facilitate repairs to wall A9030.	0.00	1.00	1.00	DLR	1.00	\$1,025.00	\$1,025.00	
		0071	5018	6189916	MISC.Payment for Missouri Northern Arkansas Railroad Liability Insurance required to facilitate repairs to wall A9030	0.00	1.00	1.00	DLR	1.00	\$6,208.00	\$6,208.00	
		0071	5019	6189916	MISC.Payment for Union Pacific Railroad Company Liability Insurance required to facilitate repairs to wall A9030	0.00	1.00	1.00	DLR	1.00	\$6,208.00	\$6,208.00	
		0001	5020	6169901	MISC.Northbound & Southbound Traffic Control to Facilitate repairs to wall A9030	0.00	2.00	2.00	LS	2.00	\$12,401.55	\$24,803.10	
		0001	5021	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$3,150.00	\$3,150.00	
		0071	5022	1094000A	FORCE ACCOUNT	0.00	7,500,000.00	7,500,000.00	EA	7,240,651.00	\$0.01	\$72,406.51	
		0071	5023	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	0.00	4.00	4.00	EA	2.00	\$1,575.00	\$3,150.00	
		0001	6000	1099902	MISC.Payment for Material Cost Increases per Section 108.15 inclusive of 10% per Section 109.11.1(e)	0.00	230,000.00	230,000.00	EA	199,486.34	\$1.00	\$199,486.34	
		0001	6001	1099902	MISC.Payment for Rental Cost Increases per Section 108.15 inclusive of 10% per Section 109.11.1(e)	0.00	154,961.79	154,961.79	EA	154,961.79	\$1.00	\$154,961.79	
		0001	6002	1099902	MISC.Payment for Labor Cost Increases per Section 108.15 inclusive of 10% per Section 109.11.1(e)	0.00	30,295.71	30,295.71	EA	30,295.71	\$1.00	\$30,295.71	
		Project J713363 - Total Value Posted to Date as of Report Generated Date											\$3,868,142.93
		201016-G01 Overall - Total Value Posted to Date as of Report Generated Date											\$3,868,142.93



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 3, 2024

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J713363

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
5020	6169901	MISC.	9/30/24	10/1/24	1.00	LS	Southbound I-49 Lane drop package to allow contractor to mobilize and demobilize.	southbound				Signs were set ~45 days ago but package not used. The next 30 days will require the use of this package.
5022	1094000A	FORCE ACCOUNT	9/30/24	10/1/24	2,000,000.00	EA	Force Account	n/a		n/a		Estimate
5023	6161099	CMS WITH COMMUNICATION INTERFACE, CONT F	9/30/24	10/1/24	2.00	EA	North and south bound I-49 30day window of use from 9/25 to 10/25.	Northbound		Southbound		

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J713363	0210	May 9, 2022	1219	See Special Sign Details	1134+60		49 NB	1.00		CONST-4 96X48 32.00 POINT OF PRESENCE	32.00	32
				See Special Sign Details	882+72		49 SB	1.00		CONST-4 96X48 32.00 POINT OF PRESENCE	32.00	32
				R2-1 36x48 12.00 SPEED LIMIT XX	1000+00		49 NB	1.00	12			12
				R2-1 36x48 12.00 SPEED LIMIT XX	1010+00		49 NB	1.00	12			12
				R2-1 36x48 12.00 SPEED LIMIT XX	1020+00		49 NB	1.00	12			12
				R2-1 36x48 12.00 SPEED LIMIT XX	1030+00		49 NB	1.00	12			12
				R2-1 36x48 12.00 SPEED LIMIT XX	1040+00		49 NB	1.00	12			12
				R2-1 36x48 12.00 SPEED LIMIT XX	1050+00		49 NB	1.00	12			12
				R2-1 36x48 12.00 SPEED LIMIT XX	971+62		49 NB	1.00	12			12
				R2-1 36x48 12.00 SPEED LIMIT XX	991+62		49 NB	1.00	12			12
				W06-3 48x48 16.00 TWO WAY TRAFFIC (SYMBOL)	1000+00		49 NB	1.00	16			16
				W06-3 48x48 16.00 TWO WAY TRAFFIC (SYMBOL)	1010+00		49 NB	1.00	16			16
				W06-3 48x48 16.00 TWO WAY TRAFFIC (SYMBOL)	1020+00		49 NB	1.00	16			16
				W06-3 48x48 16.00 TWO WAY TRAFFIC (SYMBOL)	1030+00		49 NB	1.00	16			16
				W06-3 48x48 16.00 TWO WAY TRAFFIC (SYMBOL)	1040+00		49 NB	1.00	16			16
				W04-1aL 48x48 16.00 MERGE (ARROW SYMBOL)	1088+20		49 NB	1.00	16			16
				W020-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED	1088+20		49 NB	1.00	16			16
				W04-1aL 48x48 16.00 MERGE (ARROW SYMBOL)	929+12		49 SB	1.00	16			16
				W020-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED	929+12		49 SB	1.00	16			16
				W06-3 48x48 16.00 TWO WAY TRAFFIC (SYMBOL)	971+62		49 NB	1.00	16			16
				W06-3 48x48 16.00 TWO WAY TRAFFIC (SYMBOL)	991+62		49 NB	1.00	16			16
				CONST-7 72x36 18.00 RATE OUR WORK ZONE	1049+60		49 NB	1.00	18			18
				CONST-7 72x36 18.00 RATE OUR WORK ZONE	867+72		49 SB	1.00	18			18
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)	1000+00		49 NB	1.00	6			6
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)	1010+00		49 NB	1.00	6			6
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)	1020+00		49 NB	1.00	6			6
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)	1030+00		49 NB	1.00	6			6
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)	1040+00		49 NB	1.00	6			6
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)	1050+00		49 NB	1.00	6			6
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)	971+62		49 NB	1.00	6			6
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)	991+62		49 NB	1.00	6			6
				W07-3a 30x24 5.00 NEXT XX MILES (PLAQUE)	966+62		49 NB	2.00	5			10
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)	1059+60		49 NB	2.00	6			12
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)	1080+25		49 NB	2.00	6			12
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)	936+77		49 SB	2.00	6			12
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)	966+62		49 NB	2.00	6			12
				W013-1 30x30 6.25 ADVISORY SPEED (PLAQUE)	1050+00		49 NB	2.00	6.25			12.5
				G020-2 48x24 8.00 END ROAD WORK	1090+60			2.00	8			16
				G020-2 48x24 8.00 END ROAD WORK	926+77		49 NB	2.00	8			16
				G020-1 60x24 10.00 ROAD WORK NEXT XX MILES	1144+60		49 NB	2.00	10			20
				G020-1 60x24 10.00 ROAD WORK NEXT XX MILES	872+72		49 SB	2.00	10			20
				R4-1 36x48 12.00 DO NOT PASS	1059+60		49 NB	2.00	12			24
				R2-1 36x48 12.00 SPEED LIMIT XX	1080+25		49 NB	2.00	12			24
				R2-1 36x48 12.00 SPEED LIMIT XX	1080+60		49 SB	2.00	12			24
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE	1139+60		49 NB	2.00	12			24
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE	877+72		49 SB	2.00	12			24
				R2-1 36x48 12.00 SPEED LIMIT XX	936+77		49 NB	2.00	12			24





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 3, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J713363	0210	May 9, 2022	1219	R2-1 36x48 12.00 SPEED LIMIT XX	936+77		I49 SB	2.00	12			24
				R4-1 36x48 12.00 DO NOT PASS	966+62		I49 NB	2.00	12			24
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE	ON RAMP		ON RAMP	2.00	12			24
				W01-4L 48x48 16.00 REVERSE CURVE (SYMBOL LEFT ARROW)	1050+00		I49 NB	2.00	16			32
				W020-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD	1103+20		I49 NB	2.00	16			32
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	1129+60		I49 NB	2.00	16			32
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	887+72		I49 SB	2.00	16			32
				W020-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD	914+12		I49 SB	2.00	16			32
				W06-3 48x48 16.00 TWO WAY TRAFFIC (SYMBOL)	966+62		I49 NB	2.00	16			32
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	ON RAMP		ON RAMP	2.00	16			32
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)	1015+00		I49 NB	4.00	6			24
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)	1045+00		I49 NB	4.00	6			24
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)	981+62		I49 NB	4.00	6			24
				R4-1 36x48 12.00 DO NOT PASS	1015+00		I49 NB	4.00	12			48
				R4-1 36x48 12.00 DO NOT PASS	1045+00		I49 NB	4.00	12			48
				R4-1 36x48 12.00 DO NOT PASS	981+62		I49 NB	4.00	12			48
		June 20, 2022	124	See Special Sign Details	1015+00		NB	1.00		Deduct 1 XX Miles Add No Phone	2.00	2
				R4-1 36x48 12.00 DO NOT PASS	1015+00		NB	2.00	12			24
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)	1015+00		NB	5.00	6			30
				R2-1 36x48 12.00 SPEED LIMIT XX	1015+00		NB	3.00	12			36
				W06-3 48x48 16.00 TWO WAY TRAFFIC (SYMBOL)	1015+00		NB	2.00	16			32
<b>0210 - Total</b>												<b>1342.5</b>



## Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 201016-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J713363	0070	TYPE A2 SHOULDER	Other Item Adjustment	ACAD	38	Jan 4, 2023	howelj4	\$4,840.58	241.25*1.98*1647*4"/36*3.7%=\$3,234.34 241.25*1.98*1647*1.75/36*4.2%=\$1,606.24			
								ACAD - Total		\$4,840.58		
			Other Item Adjustment - Total		\$4,840.58							
			0070 - Total		\$4,840.58							
			J713363	0080	MISC.	Other Item Adjustment	ACAD	38	Jan 4, 2023	howelj4	\$24,953.74	241.25*1.98*3840*8.25"/36*3.7%=\$15,553.10 241.25*1.98*3840*3"/36*3.7%=\$5,655.67 241.25*1.98*3840*1.75"/36*4.2%=\$3,744.97
ACAD - Total		\$24,953.74										
Other Item Adjustment - Total		\$24,953.74										
0080 - Total		\$24,953.74										
J713363	0090	MISC.				Material		22	May 2, 2022	SYSTEM	(\$65,704.10)	
			- Total		(\$65,704.10)							
			Material - Total		(\$65,704.10)							
			MaterialCredit		23	May 16, 2022	SYSTEM	\$65,704.10				
								- Total		\$65,704.10		
			MaterialCredit - Total		\$65,704.10							
			Other Item Adjustment	ACAD	22	May 2, 2022	martik3	\$5,728.48	ASPHALT CEMENT PRICE ADJUSTMENT FOR HOT MIX ASPHALT (SY)::: Mix ID BB18-16; 1680 SY @ 7.25" Thick; 3.9% Virgin AC; \$167.5 Index Difference::: Mix ID BB18-16; 941 SY @ 4" Thick; 3.9% Virgin AC; \$167.5 Index Difference			
								ACAD - Total		\$13,393.30		
					23	May 16, 2022	martik3	\$7,664.82	FOR HOT MIX ASPHALT (SY)::: MIX ID SP125 21-40A; 3326 SY @ 1.75" THICK; 4.2% VIRGIN AC; \$247.50 INDEX DIFFERENCE::: MIX ID BB18-16; 941 SY @ 3.25" THICK; 3.9% VIRGIN AC; \$247.50 INDEX DIFFERENCE::: MIX ID BB18-16; 705 SY @ 7.25" THICK; 3.9% VIRGIN AC; \$247.50 INDEX DIFFERENCE			
								Other Item Adjustment - Total		\$13,393.30		
0090 - Total		\$13,393.30										
J713363	0100	CONCRETE APPROACH PAVEMENT	Material		37	Dec 19, 2022	SYSTEM	\$40,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user howelj4 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
								- Total		\$0.00		
			Material - Total		\$0.00							
			0100 - Total		\$0.00							
J713363	0130	FURNISHING TYPE 1 ROCK DITCH LINER	Material		40	Feb 6, 2023	SYSTEM	(\$227.50)	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user howelj4 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
								41		Feb 16, 2023	SYSTEM	\$227.50
												- Total
			Material - Total		(\$227.50)							
			MaterialCredit		41	Feb 16, 2023	SYSTEM	\$227.50				
								- Total		\$227.50		
			MaterialCredit - Total		\$227.50							
0130 - Total		\$0.00										
J713363	0150	ROCK LINING	Material		40	Feb 6, 2023	SYSTEM	(\$656.00)	This adjustment offsets the original system-generated Material Payment			
								41		Feb 16,	SYSTEM	\$656.00



## Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 201016-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
J713363	0150	ROCK LINING	Material			2023			Estimate Item Adjustment (0004) due to user howelj4 overriding Payment Estimate Exception 7 on the current Payment Estimate.							
					41	Feb 16, 2023	SYSTEM	(\$656.00)								
											<b>- Total</b>	<b>(\$656.00)</b>				
											<b>Material - Total</b>	<b>(\$656.00)</b>				
											MaterialCredit	41	Feb 16, 2023	SYSTEM	\$656.00	
											<b>- Total</b>	<b>\$656.00</b>				
											<b>MaterialCredit - Total</b>	<b>\$656.00</b>				
											<b>0150 - Total</b>	<b>\$0.00</b>				
			0160	FURNISHING TYPE 2 ROCK BLANKET	Overrun	Overrun	31	Sep 16, 2022	SYSTEM	(\$3,690.00)						
							32	Oct 3, 2022	SYSTEM	\$3,690.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',45.00000 - 45.00000, 'is applied (if non-zero).					
										<b>Overrun - Total</b>	<b>\$0.00</b>					
										<b>Overrun - Total</b>	<b>\$0.00</b>					
										<b>0160 - Total</b>	<b>\$0.00</b>					
0170	PLACING TYPE 2 ROCK BLANKET	Overrun	Overrun	31	Sep 16, 2022	SYSTEM	(\$1,435.00)									
				32	Oct 3, 2022	SYSTEM	\$1,435.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',17.50000 - 17.50000, 'is applied (if non-zero).								
										<b>Overrun - Total</b>	<b>\$0.00</b>					
										<b>Overrun - Total</b>	<b>\$0.00</b>					
										<b>0170 - Total</b>	<b>\$0.00</b>					
0200	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		23	May 16, 2022	SYSTEM	(\$800.00)									
											<b>- Total</b>	<b>(\$800.00)</b>				
										<b>Material - Total</b>	<b>(\$800.00)</b>					
										MaterialCredit	24	Jun 2, 2022	SYSTEM	\$800.00		
										<b>- Total</b>	<b>\$800.00</b>					
								<b>MaterialCredit - Total</b>	<b>\$800.00</b>							
								<b>0200 - Total</b>	<b>\$0.00</b>							
0210	CONSTRUCTION SIGNS	Overrun	Overrun	23	May 16, 2022	SYSTEM	(\$58.00)									
				26	Jul 6, 2022	SYSTEM	\$58.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',7.25000 - 7.25000, 'is applied (if non-zero).								
										<b>Overrun - Total</b>	<b>\$0.00</b>					
										<b>Overrun - Total</b>	<b>\$0.00</b>					
										<b>0210 - Total</b>	<b>\$0.00</b>					
0290	TUBULAR MARKER	Overrun	Overrun	23	May 16, 2022	SYSTEM	(\$3,000.00)									
				26	Jul 6, 2022	SYSTEM	\$3,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',60.00000 - 60.00000, 'is applied (if non-zero).								
										<b>Overrun - Total</b>	<b>\$0.00</b>					
										<b>Overrun - Total</b>	<b>\$0.00</b>					
										<b>0290 - Total</b>	<b>\$0.00</b>					
0340	ADDITIONAL MOBILIZATION FOR SEEDING	Overrun	Overrun	40	Feb 6, 2023	SYSTEM	(\$600.00)									
				45	May 2, 2023	SYSTEM	\$600.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',600.00000 - 600.00000, 'is applied (if non-zero).								
										<b>Overrun - Total</b>	<b>\$0.00</b>					
										<b>Overrun - Total</b>	<b>\$0.00</b>					



## Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 201016-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J713363	<b>0340 - Total</b>							<b>\$0.00</b>			
	0360	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		39	Jan 18, 2023	SYSTEM	(\$360.72)			
						40	Feb 6, 2023	SYSTEM	(\$360.72)		
						41	Feb 16, 2023	SYSTEM	(\$360.72)		
						<b>- Total</b>				<b>(\$1,082.16)</b>	
				<b>Material - Total</b>						<b>(\$1,082.16)</b>	
			MaterialCredit			40	Feb 6, 2023	SYSTEM	\$360.72		
						41	Feb 16, 2023	SYSTEM	\$360.72		
						42	Mar 6, 2023	SYSTEM	\$360.72		
						<b>- Total</b>				<b>\$1,082.16</b>	
				<b>MaterialCredit - Total</b>						<b>\$1,082.16</b>	
	<b>0360 - Total</b>							<b>\$0.00</b>			
	0370	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		39	Jan 18, 2023	SYSTEM	(\$304.76)			
						40	Feb 6, 2023	SYSTEM	(\$304.76)		
						41	Feb 16, 2023	SYSTEM	(\$304.76)		
						<b>- Total</b>				<b>(\$914.28)</b>	
				<b>Material - Total</b>						<b>(\$914.28)</b>	
			MaterialCredit			40	Feb 6, 2023	SYSTEM	\$304.76		
						41	Feb 16, 2023	SYSTEM	\$304.76		
						42	Mar 6, 2023	SYSTEM	\$304.76		
						<b>- Total</b>				<b>\$914.28</b>	
				<b>MaterialCredit - Total</b>						<b>\$914.28</b>	
	<b>0370 - Total</b>							<b>\$0.00</b>			
	0390	4 IN TEMPORARY PAVEMENT MARKING PAINT	Material		23	May 16, 2022	SYSTEM	(\$4,844.40)			
						<b>- Total</b>				<b>(\$4,844.40)</b>	
				<b>Material - Total</b>						<b>(\$4,844.40)</b>	
			MaterialCredit			24	Jun 2, 2022	SYSTEM	\$4,844.40		
						<b>- Total</b>				<b>\$4,844.40</b>	
				<b>MaterialCredit - Total</b>						<b>\$4,844.40</b>	
	<b>0390 - Total</b>							<b>\$0.00</b>			
	0400	PERMANENT EROSION CONTROL GEOTEXTILE	Material		31	Sep 16, 2022	SYSTEM	(\$5,442.50)			
						<b>- Total</b>				<b>(\$5,442.50)</b>	
				<b>Material - Total</b>						<b>(\$5,442.50)</b>	
			MaterialCredit			32	Oct 3, 2022	SYSTEM	\$5,442.50		
						<b>- Total</b>				<b>\$5,442.50</b>	
				<b>MaterialCredit - Total</b>						<b>\$5,442.50</b>	
			Overrun	Overrun		31	Sep 16, 2022	SYSTEM	(\$2,138.50)		
							32	Oct 3, 2022	SYSTEM	\$2,138.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '3.50000 - 3.50000, 'is applied (if non-zero).
				<b>Overrun - Total</b>				<b>\$0.00</b>			
			<b>Overrun - Total</b>						<b>\$0.00</b>		



## Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 201016-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J713363	<b>0400 - Total</b>							<b>\$0.00</b>	
	0430	SEEDING - COOL SEASON GRASSES	Material		23	May 16, 2022	SYSTEM	(\$1,282.50)	
					24	Jun 2, 2022	SYSTEM	(\$1,282.50)	
					25	Jun 16, 2022	SYSTEM	(\$1,282.50)	
					26	Jul 6, 2022	SYSTEM	(\$1,282.50)	
					27	Jul 19, 2022	SYSTEM	(\$1,282.50)	
					28	Aug 2, 2022	SYSTEM	(\$1,282.50)	
					29	Aug 16, 2022	SYSTEM	(\$1,282.50)	
					30	Sep 2, 2022	SYSTEM	(\$1,282.50)	
					31	Sep 16, 2022	SYSTEM	(\$1,282.50)	
					32	Oct 3, 2022	SYSTEM	(\$1,282.50)	
					<b>- Total</b>			<b>(\$12,825.00)</b>	
			<b>Material - Total</b>					<b>(\$12,825.00)</b>	
			MaterialCredit		24	Jun 2, 2022	SYSTEM	\$1,282.50	
					25	Jun 16, 2022	SYSTEM	\$1,282.50	
					26	Jul 6, 2022	SYSTEM	\$1,282.50	
					27	Jul 19, 2022	SYSTEM	\$1,282.50	
					28	Aug 2, 2022	SYSTEM	\$1,282.50	
					29	Aug 16, 2022	SYSTEM	\$1,282.50	
					30	Sep 2, 2022	SYSTEM	\$1,282.50	
					31	Sep 16, 2022	SYSTEM	\$1,282.50	
					32	Oct 3, 2022	SYSTEM	\$1,282.50	
					33	Oct 17, 2022	SYSTEM	\$1,282.50	
					<b>- Total</b>			<b>\$12,825.00</b>	
			<b>MaterialCredit - Total</b>					<b>\$12,825.00</b>	
	<b>0430 - Total</b>							<b>\$0.00</b>	
	0470	MGS GUARDRAIL	Construction Stockpile		22	May 2, 2022	SYSTEM	(\$332.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
					39	Jan 17, 2023	SYSTEM	(\$27,597.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
					<b>- Total</b>			<b>(\$27,930.00)</b>	
			<b>Construction Stockpile - Total</b>					<b>(\$27,930.00)</b>	
			Construction Stockpile STMI		1	May 17, 2021	SYSTEM	\$27,930.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					<b>- Total</b>			<b>\$27,930.00</b>	
			<b>Construction Stockpile STMI - Total</b>					<b>\$27,930.00</b>	
			Material		22	May 2, 2022	SYSTEM	(\$475.00)	
					<b>- Total</b>			<b>(\$475.00)</b>	
			<b>Material - Total</b>					<b>(\$475.00)</b>	
			MaterialCredit		23	May 16, 2022	SYSTEM	\$475.00	



## Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 201016-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J713363	0470	MGS GUARDRAIL	MaterialCredit			2022						
				- Total							\$475.00	
				MaterialCredit - Total							\$475.00	
	<b>0470 - Total</b>								<b>\$0.00</b>			
	0480	MGS VERTICAL CONCRETE BARRIER TRANSITION	Construction Stockpile		22	May 2, 2022	SYSTEM	(\$3,336.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					39	Jan 17, 2023	SYSTEM	(\$5,004.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							(\$8,340.00)	
			Construction Stockpile - Total							(\$8,340.00)		
			Construction Stockpile STMI		1	May 17, 2021	SYSTEM	\$8,340.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							\$8,340.00	
			Construction Stockpile STMI - Total							\$8,340.00		
	<b>0480 - Total</b>								<b>\$0.00</b>			
	0490	MGS END ANCHOR	Construction Stockpile		39	Jan 17, 2023	SYSTEM	(\$579.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							(\$579.00)	
			Construction Stockpile - Total							(\$579.00)		
			Construction Stockpile STMI		1	May 17, 2021	SYSTEM	\$579.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							\$579.00	
	Construction Stockpile STMI - Total							\$579.00				
	<b>0490 - Total</b>								<b>\$0.00</b>			
	0500	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		22	May 2, 2022	SYSTEM	(\$3,090.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					39	Jan 17, 2023	SYSTEM	(\$3,090.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total							(\$6,180.00)		
			Construction Stockpile - Total							(\$6,180.00)		
			Construction Stockpile STMI		1	May 17, 2021	SYSTEM	\$6,180.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
	- Total							\$6,180.00				
	Construction Stockpile STMI - Total							\$6,180.00				
	<b>0500 - Total</b>								<b>\$0.00</b>			
	0520	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	Material		37	Dec 19, 2022	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user howelj4 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
				37	Dec 19, 2022	SYSTEM	(\$1,500.00)					
- Total							\$0.00					
Material - Total							\$0.00					
<b>0520 - Total</b>								<b>\$0.00</b>				
0530	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	Material		37	Dec 19, 2022	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user howelj4 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
				37	Dec 19, 2022	SYSTEM	(\$6,000.00)					
		- Total							\$0.00			
		Material - Total							\$0.00			
<b>0530 - Total</b>								<b>\$0.00</b>				
0560	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		36	Dec 2, 2022	SYSTEM	(\$56,700.00)					
				37	Dec 19, 2022	SYSTEM	\$56,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user howelj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				37	Dec 19, 2022	SYSTEM	(\$56,700.00)					
		- Total							(\$56,700.00)			



## Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 201016-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J713363	0560	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material - Total						(\$56,700.00)		
			MaterialCredit		37	Dec 19, 2022	SYSTEM	\$56,700.00			
			- Total							\$56,700.00	
			MaterialCredit - Total							\$56,700.00	
			0560 - Total							\$0.00	
	0570	PEDESTRIAN FENCE (STRUCTURES)	Material		37	Dec 19, 2022	SYSTEM	\$39,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user howelj4 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					37	Dec 19, 2022	SYSTEM	(\$39,000.00)			
			- Total							\$0.00	
			Material - Total							\$0.00	
			0570 - Total							\$0.00	
	0580	DRILLED SHAFTS (5 FT. 0 IN. DIA.)	Material		27	Jul 19, 2022	SYSTEM	(\$33,201.00)	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user rosenl2 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					28	Aug 2, 2022	SYSTEM	\$33,201.00			
					28	Aug 2, 2022	SYSTEM	(\$33,201.00)			
			- Total							(\$33,201.00)	
			Material - Total							(\$33,201.00)	
			MaterialCredit		28	Aug 2, 2022	SYSTEM	\$33,201.00			
			- Total							\$33,201.00	
MaterialCredit - Total							\$33,201.00				
0580 - Total							\$0.00				
	0581	DRILLED SHAFTS (5 FT. 0 IN. DIA.)	Other Item Adjustment	MATL	42	Mar 6, 2023	howelj4	\$2,633.11	Compensation for 28 #11 bars measuring 29.25 feet long plus delivery to the Springfield Maintenance Facility.		
			MATL - Total							\$2,633.11	
			Other Item Adjustment - Total							\$2,633.11	
0581 - Total							\$2,633.11				
	0590	ROCK SOCKETS (4 FT 6 IN. DIA.)	Material		27	Jul 19, 2022	SYSTEM	(\$47,404.50)	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user rosenl2 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
					28	Aug 2, 2022	SYSTEM	\$47,404.50			
					28	Aug 2, 2022	SYSTEM	(\$47,404.50)			
			- Total							(\$47,404.50)	
			Material - Total							(\$47,404.50)	
			MaterialCredit		28	Aug 2, 2022	SYSTEM	\$47,404.50			
			- Total							\$47,404.50	
			MaterialCredit - Total							\$47,404.50	
			Overrun	Overrun	27	Jul 19, 2022	SYSTEM	(\$13,084.50)			
					29	Aug 16, 2022	SYSTEM	(\$6,542.25)			
		30	Sep 2, 2022	SYSTEM	\$19,626.75	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ,715.00000 - 715.00000, 'is applied (if non-zero).					
Overrun - Total							\$0.00				
Overrun - Total							\$0.00				
0590 - Total							\$0.00				
	0650	CLASS B CONCRETE (SUBSTRUCTURE)	Material		28	Aug 2, 2022	SYSTEM	\$24,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user rosenl2 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
					28	Aug 2, 2022	SYSTEM	(\$24,200.00)			



## Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 201016-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J713363	0650	CLASS B CONCRETE (SUBSTRUCTURE)	Material			2022					
					29	Aug 16, 2022	SYSTEM	\$66,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user rosenl2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					29	Aug 16, 2022	SYSTEM	(\$66,550.00)			
				<b>- Total</b>						\$0.00	
				<b>Material - Total</b>						\$0.00	
	<b>0650 - Total</b>								\$0.00		
	0670	SLAB ON CONCRETE NU-GIRDER	Material		32	Oct 3, 2022	SYSTEM	\$139,104.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user martik3 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					32	Oct 3, 2022	SYSTEM	(\$139,104.00)			
					33	Oct 17, 2022	SYSTEM	\$218,592.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user martik3 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					33	Oct 17, 2022	SYSTEM	(\$218,592.00)			
				<b>- Total</b>						\$0.00	
	<b>Material - Total</b>						\$0.00				
	<b>0670 - Total</b>								\$0.00		
	0680	NU 43, PRESTRESSED CONC NU-GIRDER	Construction Stockpile		31	Sep 16, 2022	SYSTEM	(\$174,432.98)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					32	Oct 3, 2022	SYSTEM	(\$74,230.92)	Payment Estimate Item Adjustment generated Stockpile Transaction		
<b>- Total</b>							(\$248,663.90)				
<b>Construction Stockpile - Total</b>						(\$248,663.90)					
Construction Stockpile STMI				14	Dec 1, 2021	SYSTEM	\$248,663.90	Payment Estimate Item Adjustment generated Stockpile Transaction			
			<b>- Total</b>						\$248,663.90		
<b>Construction Stockpile STMI - Total</b>						\$248,663.90					
Other Item Adjustment			OTHR	14	Dec 2, 2021	edelhb1	(\$248,663.90)	Withholding payment of materials stockpile until verification of inspection and approval of NU-Girders is received.			
				15	Dec 15, 2021	edelhb1	\$248,663.90	Payment for stockpiled materials previously withheld from pay estimate 0014 due to lack of any report or documentation of inspection. The inspection report has since been received. Sample ID 21KCHJB024 has been reviewed and is ready for authorization once the material has been shipped.			
			<b>OTHR - Total</b>						\$0.00		
<b>Other Item Adjustment - Total</b>						\$0.00					
<b>0680 - Total</b>								\$0.00			
0700	VERTICAL DRAIN AT END BENTS	Material		31	Sep 16, 2022	SYSTEM	(\$1,600.00)				
			<b>- Total</b>						(\$1,600.00)		
		<b>Material - Total</b>						(\$1,600.00)			
		MaterialCredit		32	Oct 3, 2022	SYSTEM	\$1,600.00				
			<b>- Total</b>						\$1,600.00		
<b>MaterialCredit - Total</b>						\$1,600.00					
<b>0700 - Total</b>								\$0.00			
0720	DRILLED SHAFTS (3 FT. 0 IN. DIA.)	Material		28	Aug 2, 2022	SYSTEM	\$38,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user rosenl2 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				28	Aug 2, 2022	SYSTEM	(\$38,190.00)				
			<b>- Total</b>						\$0.00		
<b>Material - Total</b>						\$0.00					
<b>0720 - Total</b>								\$0.00			
0730	ROCK SOCKETS (2 FT 6IN. DIA.)	Material		28	Aug 2, 2022	SYSTEM	\$36,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user rosenl2 overriding Payment Estimate Exception 11 on the current Payment Estimate.			





## Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 201016-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J713363	0730	ROCK SOCKETS (2 FT 6IN. DIA.)	Material		28	Aug 2, 2022	SYSTEM	(\$36,400.00)				
				- Total							\$0.00	
			Material - Total							\$0.00		
			Overrun	Overrun	28	Aug 2, 2022	SYSTEM	\$10,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user rosenl2 overriding Payment Estimate Exception 23 on the current Payment Estimate.			
					28	Aug 2, 2022	SYSTEM	(\$10,400.00)				
					29	Aug 16, 2022	SYSTEM	(\$10,400.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					29	Aug 16, 2022	SYSTEM	(\$5,200.00)				
					30	Sep 2, 2022	SYSTEM	\$15,600.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',325.00000 - 325.00000, 'is applied (if non-zero).			
			Overrun - Total							\$0.00		
			Overrun - Total							\$0.00		
0730 - Total							\$0.00					
0760	GALVANIZED STRUCTURAL STEEL PILES (12 IN	Overrun	Overrun	28	Aug 2, 2022	SYSTEM	\$1,504.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user rosenl2 overriding Payment Estimate Exception 24 on the current Payment Estimate.				
				28	Aug 2, 2022	SYSTEM	(\$1,504.00)					
				29	Aug 16, 2022	SYSTEM	(\$1,504.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				30	Sep 2, 2022	SYSTEM	\$1,504.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',47.00000 - 47.00000, 'is applied (if non-zero).				
				Overrun - Total							\$0.00	
				Overrun - Total							\$0.00	
0760 - Total							\$0.00					
0780	DRILLED SHAFTS (3 FT. 0 IN. DIA.)	Material		28	Aug 2, 2022	SYSTEM	\$21,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user rosenl2 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
				28	Aug 2, 2022	SYSTEM	(\$21,850.00)					
			- Total							\$0.00		
			Material - Total							\$0.00		
0780 - Total							\$0.00					
0790	ROCK SOCKETS (2 FT 6IN. DIA.)	Material		28	Aug 2, 2022	SYSTEM	\$21,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user rosenl2 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
				28	Aug 2, 2022	SYSTEM	(\$21,420.00)					
		- Total							\$0.00			
		Material - Total							\$0.00			
		Overrun	Overrun	28	Aug 2, 2022	SYSTEM	\$1,020.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user rosenl2 overriding Payment Estimate Exception 25 on the current Payment Estimate.				
				28	Aug 2, 2022	SYSTEM	(\$1,020.00)					
				29	Aug 16, 2022	SYSTEM	(\$1,020.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				29	Aug 16, 2022	SYSTEM	(\$3,060.00)					
				30	Sep 2, 2022	SYSTEM	\$4,080.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',340.00000 - 340.00000, 'is applied (if non-zero).				
		Overrun - Total							\$0.00			
Overrun - Total							\$0.00					
0790 - Total							\$0.00					



## Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 201016-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J713363	5005	MISC. SHORING	Material		35	Nov 17, 2022	SYSTEM	\$40,096.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user martik3 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					35	Nov 17, 2022	SYSTEM	(\$40,096.26)						
					36	Dec 2, 2022	SYSTEM	\$138,928.98						
					36	Dec 2, 2022	SYSTEM	(\$138,928.98)						
	- Total								\$0.00					
	Material - Total								\$0.00					
	5005 - Total								\$0.00					
	5007	PIPE AGGREGATE PAVEMENT EDGE DRAIN	Material		41	Feb 16, 2023	SYSTEM	\$22,053.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user howelj4 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					41	Feb 16, 2023	SYSTEM	(\$22,053.85)						
					- Total								\$0.00	
					Material - Total								\$0.00	
	5007 - Total								\$0.00					
5009	PIPE AGGREGATE PAVEMENT CROSS DRAIN	Material		41	Feb 16, 2023	SYSTEM	\$4,317.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user howelj4 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
				41	Feb 16, 2023	SYSTEM	(\$4,317.00)							
				- Total								\$0.00		
				Material - Total								\$0.00		
5009 - Total								\$0.00						
5011	MISC. GEOTEXTILE	Material		41	Feb 16, 2023	SYSTEM	\$56,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user howelj4 overriding Payment Estimate Exception 12 on the current Payment Estimate.						
				41	Feb 16, 2023	SYSTEM	(\$56,064.00)							
				- Total								\$0.00		
				Material - Total								\$0.00		
5011 - Total								\$0.00						
5013	MISC. AGGREGATE FOR BASE	Material		41	Feb 16, 2023	SYSTEM	\$193,497.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user howelj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
				41	Feb 16, 2023	SYSTEM	(\$193,497.60)							
				- Total								\$0.00		
				Material - Total								\$0.00		
5013 - Total								\$0.00						
5014	MISC.	Material		41	Feb 16, 2023	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user howelj4 overriding Payment Estimate Exception 13 on the current Payment Estimate.						
				41	Feb 16, 2023	SYSTEM	(\$1,260.00)							
				- Total								\$0.00		
				Material - Total								\$0.00		
5014 - Total								\$0.00						
5023	CMS WITH COMMUNICATION INTERFACE, CONT F	Material		49	Oct 1, 2024	SYSTEM	(\$3,150.00)							
				- Total								(\$3,150.00)		
				Material - Total								(\$3,150.00)		
5023 - Total								(\$3,150.00)						
6001	MISC.	Overrun		Overrun	43	Apr 3, 2023	SYSTEM	(\$575.03)						
					44	Apr 17,	SYSTEM	(\$1,933.76)						



## Line Item Adjustments by Estimate

Oct 3, 2024

Contract ID: 201016-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J713363	6001	MISC.	Overrun	Overrun	45	May 2, 2023	SYSTEM	\$2,508.79	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.00000 - 1.00000, 'is applied (if non-zero).
								<b>Overrun - Total</b>	<b>\$0.00</b>
								<b>Overrun - Total</b>	<b>\$0.00</b>
								<b>6001 - Total</b>	<b>\$0.00</b>
<b>J713363 - Total</b>								<b>\$42,670.73</b>	
<b>Overall - Total</b>								<b>\$42,670.73</b>	



### Contract Adjustments for Contract - 201016-G01

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
34	J713363	Other Contract Adjustment	RFAD	(\$15,087.42)	100	Nov 2, 2022	martik3	Missouri & Northern AR RR Invoice No. PROJ012673
<b>34 - Total</b>					<b>(\$15,087.42)</b>			
45	J713363	Other Contract Adjustment	RFAD	(\$133,539.50)	100	May 2, 2023	howelj4	MNA Invoice#: PROJ013653 ECC CORP. Invoice: 1762-296 June - \$16,256.00 1762-290 July - \$20,478.00 1762-336 August - \$22,758.00 1762-337 September - \$21,157.00 1762-363 October - \$24,408.00 1762-395 November - \$17,567.00 1762-413 December - \$15,238.00 credit on 4/14/2023 of (\$8,297.50) MNA processing charges of \$3,975.00
<b>45 - Total</b>					<b>(\$133,539.50)</b>			
<b>Overall - Total</b>					<b>(\$148,626.92)</b>			