



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 4, 2021

Pay Estimate Created Date: August 1, 2021

<b>Progress Estimate Number</b>  4	<b>Contract ID</b>	201016-G07	<b>Pay Period Start</b>	July 16, 2021	<b>Original Contract Amount</b>	\$390,561.00
	<b>Prime Contractor</b>	Blevins Asphalt Construction Company	<b>Pay Period End</b>	August 1, 2021	<b>Net Change Order Amount</b>	(\$24,304.53)
					<b>Current Contract Amount</b>	\$366,256.47

Approval Date		By User
August 1, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	davisjf
August 2, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gripkd
August 3, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2021	November 1, 2021		100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	November 5, 2020	November 5, 2020	
Letting Date	October 16, 2020	October 16, 2020	
Notice to Proceed Date	December 7, 2020	December 7, 2020	
Work Began Date			

**Contract Total Pay For Estimate No. 4**

		This Estimate	Previous	To Date
201016-G07				
	Total Posted Items Pay	\$0.00	\$366,256.47	\$366,256.47
	Gross Item Adjustments	\$0.00	\$37,225.74	\$37,225.74
	Incentive	\$6,766.01	\$0.00	\$6,766.01
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>		<b>\$6,766.01</b>	\$403,482.21	\$410,248.22

**Items Paid This Estimate Period**  
No Data Available

**Contract Adjustments This Estimate**

Adj Type	Entered By	Comments	Time Units	Rate	Amount
ABIR--Incentive	davisjf	Smoothness Asphalt Bonus IRI			\$6,766.01

**Overall - Total**  
These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments **\$6,766.01**

**Line Item Adjustments This Estimate**  
No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on August 4, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J8S3205	FAS-S603(060)	Resurface	NN	GREENE	from 0.1 mile south of Farm Road 197 to 0.1 mile east of Rte. J in Ozark

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
J8S3205	<b>Posted Item Pay</b>	\$0.00	\$366,256.47
	<b>Gross Item Adjustments</b>	\$0.00	\$37,225.74
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$403,482.21</b>
	<b>Incentive</b>	\$6,766.01	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on August 4, 2021

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 4, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201016-G07	J8S3205	0001	0010	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	867.40	-112.27	755.13	TONS	755.13	\$8.00	\$6,041.04
		0001	0020	3105002	GRAVEL (A) OR CRUSHED STONE (B)	132.00	0.00	132.00	TONS	132.00	\$57.12	\$7,539.84
		0001	0030	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	6,196.00	-413.70	5,782.30	TONS	5,782.30	\$46.25	\$267,431.38
		0001	0040	4071005	TACK COAT	4,824.00	-150.00	4,674.00	GAL	4,674.00	\$2.01	\$9,394.74
		0001	0050	4081018	PRIME-LIQUID ASPHALT MC 800	2,559.00	-63.00	2,496.00	GAL	2,496.00	\$2.85	\$7,113.60
		0001	0060	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	1.00	\$542.00	\$542.00
		0001	0070	6161005	CONSTRUCTION SIGNS	1,388.00	-720.00	668.00	SQFT	668.00	\$4.01	\$2,678.68
		0001	0080	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$75.10	\$150.20
		0001	0090	6161025	CHANNELIZER (TRIM LINE)	100.00	-90.00	10.00	EA	10.00	\$10.05	\$100.50
		0001	0100	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$1,255.00	\$2,510.00
		0001	0110	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	4.00	\$801.00	\$3,204.00
		0001	0120	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$35,127.98	\$35,127.98
		0001	0130	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	165.00	0.00	165.00	LF	165.00	\$19.05	\$3,143.25
		0001	0140	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	6.00	0.00	6.00	EA	6.00	\$200.20	\$1,201.20
		0001	0150	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	45,799.00	0.00	45,799.00	LF	45,799.00	\$0.14	\$6,411.86
		0001	0160	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	39,040.00	0.00	39,040.00	LF	39,040.00	\$0.14	\$5,465.60
		0001	0170	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,304.00	0.00	1,304.00	SQYD	1,304.00	\$5.15	\$6,715.60
		0001	0180	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$1,485.00	\$1,485.00
<b>Project J8S3205 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$366,256.46</b>
<b>201016-G07 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$366,256.46</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 4, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Aug 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J8S3205	0030	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	1	Jun 16, 2021	davisjf	\$18,604.42		
<b>ACAD - Total</b>							\$18,604.42			
<b>Other Item Adjustment - Total</b>							\$18,604.42			
Price FUEL				1	Jun 16, 2021	SYSTEM	\$18,621.19	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				2	Jun 30, 2021	SYSTEM	\$0.13	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
<b>- Total</b>							\$18,621.32			
<b>Price FUEL - Total</b>							\$18,621.32			
<b>0030 - Total</b>							\$37,225.74			
	0040		TACK COAT	Material		1	Jun 16, 2021	SYSTEM	\$9,394.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user davisjf overriding Payment Estimate Exception 1 on the current Payment Estimate.
						1	Jun 16, 2021	SYSTEM	(\$9,394.74)	
<b>- Total</b>							\$0.00			
<b>Material - Total</b>							\$0.00			
<b>0040 - Total</b>							\$0.00			
<b>J8S3205 - Total</b>							\$37,225.74			
<b>Overall - Total</b>							\$37,225.74			