



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 5, 2021

Pay Estimate Created Date: October 1, 2021

Progress Estimate Number 13	Contract ID 201016-H01 Prime Contractor Apex Paving Co.	Pay Period Start September 16, 2021 Pay Period End September 30, 2021	Original Contract Amount \$6,773,481.30 Net Change Order Amount \$357,537.31 Current Contract Amount \$7,131,018.61
---------------------------------------	--	--	---

Approval Date		By User
October 1, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	woodsk1
October 1, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	bollis1
October 4, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2021	December 7, 2021		48.44%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	November 5, 2020	November 5, 2020	
Letting Date	October 16, 2020	October 16, 2020	
Notice to Proceed Date	March 15, 2021	March 15, 2021	
Work Began Date	March 22, 2021	March 22, 2021	

Contract Total Pay For Estimate No. 13			
	This Estimate	Previous	To Date
201016-H01			
Total Posted Items Pay	\$265,831.54	\$3,188,777.68	\$3,454,609.22
Gross Item Adjustments	\$50,274.59	\$124,360.58	\$174,635.17
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$7,695.02	\$7,695.02
Contract Total Payable This Estimate:	\$316,106.13	\$3,320,833.28	\$3,636,939.41

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J913545	0050	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	TONS	\$73.460	3,209	\$235,733.14
	0060	4071005	TACK COAT	GAL	\$1.900	3,088	\$5,867.20
	0380	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$0.600	26,066	\$15,639.60
	0390	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$2.590	3,317.22	\$8,591.60
Project J913545 - Total							\$265,831.54
Overall - Total							\$265,831.54

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J913545	0050	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Material			-22,286.2	\$73.46	(\$1,637,144.25)
	0050	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodsk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	22,286.2	\$73.46	\$1,637,144.25
	0050	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Other Item Adjustment	Other	TSR Adjustment (For SP-125)			\$29,384.00
					Lot #2 \$14,692			
					Lot #3 \$14,692			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 5, 2021

Pay Estimate Created Date: October 1, 2021

Progress Estimate Number 13		Contract ID 201016-H01 Prime Contractor Apex Paving Co.		Pay Period Start September 16, 2021 Pay Period End September 30, 2021		Original Contract Amount \$6,773,481.30 Net Change Order Amount \$357,537.31 Current Contract Amount \$7,131,018.61		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J913545	0050	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	AC Adjustment For Hot Mix Asphalt This Pay Period.			\$20,890.59
	0060	TACK COAT	Material			-20,464	\$1.90	(\$38,881.60)
	0060	TACK COAT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodsk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	20,464	\$1.90	\$38,881.60
	0500	SEAL COAT AGGREGATE, GRADE B1	Material			-851	\$5.00	(\$4,255.00)
	0500	SEAL COAT AGGREGATE, GRADE B1	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodsk1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	851	\$5.00	\$4,255.00
	0610	SEAL COAT AGGREGATE, GRADE B1	Material			-851	\$5.00	(\$4,255.00)
	0610	SEAL COAT AGGREGATE, GRADE B1	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodsk1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	851	\$5.00	\$4,255.00
	5009	FLOWABLE BACKFILL	Material			-1	\$1,174.32	(\$1,174.32)
	5009	FLOWABLE BACKFILL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user woodsk1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	1	\$1,174.32	\$1,174.32
	5010	SUBSTRUCTURE REPAIR (FORMED)	Material			-1	\$13,549.13	(\$13,549.13)
	5010	SUBSTRUCTURE REPAIR (FORMED)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodsk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	1	\$13,549.13	\$13,549.13
	5012	SUBSTRUCTURE REPAIR (FORMED)	Material			-1	\$8,694.66	(\$8,694.66)
	5012	SUBSTRUCTURE REPAIR (FORMED)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user woodsk1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	1	\$8,694.66	\$8,694.66
Total								\$50,274.59



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on October 5, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J913545	I 55-1(173)	Resurface	I-55	SCOTT	from I-57 to Rte. 77

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J913545	Posted Item Pay	\$265,831.54	\$3,188,777.68	\$3,454,609.22
	Gross Item Adjustments	\$50,274.59	\$124,360.58	\$174,635.17
	Gross Item Pay	\$316,106.13	\$3,313,138.26	\$3,629,244.39
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$7,695.02	\$7,695.02



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 5, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9I3545, Item 4030132, Project Item Line Number 0050, Material Set 403013296, Material 0403SP125BSM - Superpave 12.5 mm, Des B SM, Acceptance Action Generic AspHigh is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3545, Item 4071005, Project Item Line Number 0060, Material Set 407100596, Material 1015EA...CSS1H - Emulsified Asphalt CSS-1H, Acceptance Action Generic AspEmulsion is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3545, Item 4094011, Project Item Line Number 0500, Material Set 409401196, Material 1003GB - Aggregate for Seal Coat Grade B1, Acceptance Action Generic 1003GB is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3545, Item 4094011, Project Item Line Number 0610, Material Set 409401196, Material 1003GB - Aggregate for Seal Coat Grade B1, Acceptance Action Generic 1003GB is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3545, Item 6214600A, Project Item Line Number 5009, Material Set 6214600A96, Material 0621FB - Flowable Backfill, Acceptance Action Generic 0621FB is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3545, Item 7040101, Project Item Line Number 5010, Material Set 704010196, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3545, Item 7040101, Project Item Line Number 5012, Material Set 704010196, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	No Remark was entered by Engineer	woodsk1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 5, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201016-H01	J9I3545	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$58,420.05	\$58,420.05
		0001	0020	2159903	MISC.MODIFIED SHAPING SLOPES CLASS III	3,750.00	0.00	3,750.00	LF	3,300.00	\$7.50	\$24,750.00
		0001	0030	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	3,710.80	0.00	3,710.80	TONS	0.00	\$26.90	\$0.00
		0001	0040	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	14,032.60	0.00	14,032.60	TONS	1,352.40	\$50.02	\$67,647.05
		0001	0050	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	54,886.40	0.00	54,886.40	TONS	22,286.20	\$73.46	\$1,637,144.25
		0001	0060	4071005	TACK COAT	54,787.00	0.00	54,787.00	GAL	19,990.00	\$1.90	\$37,981.00
		0001	0070	4134000	BITUMINOUS FOG SEAL	13,348.00	0.00	13,348.00	GAL	0.00	\$2.56	\$0.00
		0001	0080	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	2.00	2.00	4.00	EA	4.00	\$4,250.00	\$17,000.00
		0001	0090	6122020	REPLACEMENT SAND BARREL	8.00	0.00	8.00	EA	0.00	\$300.00	\$0.00
		0001	0100	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	9.00	11.00	EA	11.00	\$687.00	\$7,557.00
		0001	0110	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$250.00	\$0.00
		0001	0120	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	48.00	28.00	76.00	SQYD	76.00	\$462.62	\$35,159.12
		0001	0130	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	5.00	-5.00	0.00	SQYD	0.00	\$30.00	\$0.00
		0001	0140	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	5.00	-5.00	0.00	SQYD	0.00	\$98.00	\$0.00
		0001	0150	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	204.00	132.00	336.00	LF	336.00	\$6.00	\$2,016.00
		0001	0160	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	120.00	50.00	170.00	EA	170.00	\$18.50	\$3,145.00
		0001	0170	6161005	CONSTRUCTION SIGNS	5,187.00	0.00	5,187.00	SQFT	2,208.00	\$7.00	\$15,456.00
		0001	0180	6161008	ADVANCED WARNING RAIL SYSTEM	42.00	-12.00	30.00	EA	14.00	\$45.00	\$630.00
		0001	0190	6161009	FLAG ASSEMBLY	16.00	0.00	16.00	EA	0.00	\$20.00	\$0.00
		0001	0200	6161025	CHANNELIZER (TRIM LINE)	794.00	0.00	794.00	EA	459.00	\$16.00	\$7,344.00
		0001	0210	6161033	DIRECTIONAL INDICATOR BARRICADE	204.00	0.00	204.00	EA	149.00	\$50.00	\$7,450.00
		0001	0220	6161040	FLASHING ARROW PANEL	11.00	0.00	11.00	EA	9.00	\$725.00	\$6,525.00
		0001	0230	6161055	SEQUENTIAL FLASHING WARNING LIGHT	46.00	0.00	46.00	EA	36.00	\$80.00	\$2,880.00
		0001	0240	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,500.00	\$7,000.00
		0001	0250	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	16.00	0.00	16.00	EA	4.00	\$2,000.00	\$8,000.00
		0001	0260	6172000	CONCRETE TRAFFIC BARRIER, TYPE B	270.00	30.00	300.00	LF	300.00	\$258.03	\$77,409.00
		0001	0270	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	1,222.00	675.00	1,897.00	LF	1,897.00	\$31.89	\$60,495.33
		0001	0280	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	1,222.00	1,222.00	2,444.00	LF	2,444.00	\$11.32	\$27,666.08
		0001	0290	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$48,386.40	\$36,289.80
		0001	0300	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	24.00	0.00	24.00	LF	0.00	\$18.00	\$0.00
		0001	0310	6200039	PREFORMED THERMOPLASTIC PAVEMENT MARKING, OFF RAMP WRONG WAY ARROW	3.00	0.00	3.00	EA	0.00	\$1,800.00	\$0.00
		0001	0320	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	8,876.00	0.00	8,876.00	LF	5,078.00	\$1.25	\$6,347.50
		0001	0330	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	201,642.00	0.00	201,642.00	LF	0.00	\$0.20	\$0.00
		0001	0340	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	161,010.00	0.00	161,010.00	LF	0.00	\$0.20	\$0.00
		0001	0350	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	3,228.00	0.00	3,228.00	LF	0.00	\$0.75	\$0.00
		0001	0360	6207001	PAVEMENT MARKING REMOVAL	8,876.00	5,537.00	14,413.00	LF	14,413.00	\$0.70	\$10,089.10
		0001	0370	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$0.00	\$0.00
		0001	0380	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	529,219.00	0.00	529,219.00	SQYD	223,243.50	\$0.60	\$133,946.10
		0001	0390	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	19,092.00	0.00	19,092.00	SQYD	4,005.50	\$2.59	\$10,374.24
		0001	0400	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	3,078.00	0.00	3,078.00	STA	0.00	\$21.22	\$0.00
		0001	0410	7123000	STEEL BAR DAM	2.00	-2.00	0.00	EA	0.00	\$6,700.00	\$0.00
		0010	0420	6061060	MGS GUARDRAIL	13,550.00	213.00	13,763.00	LF	13,763.00	\$18.00	\$247,734.00
0010	0430	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	31.00	1.00	32.00	EA	32.00	\$2,450.00	\$78,400.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 5, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201016-H01	J9I3545	0010	0440	6061080	MGS END ANCHOR	24.00	0.00	24.00	EA	24.00	\$950.00	\$22,800.00
		0010	0450	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	29.00	0.00	29.00	EA	29.00	\$2,350.00	\$68,150.00
		0070	0460	2161501	REMOVAL OF ASPHALT WEARING SURFACE	7,612.00	0.00	7,612.00	SQFT	7,612.00	\$1.36	\$10,352.32
		0070	0470	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	71.00	0.00	71.00	LF	71.00	\$310.00	\$22,010.00
		0070	0480	2169903	MISC.Remove and Replace Curb	8.00	0.00	8.00	LF	8.00	\$650.00	\$5,200.00
		0070	0490	4091048	EMULSIFIED ASPHALT, SEAL COAT	341.00	0.00	341.00	GAL	341.00	\$5.00	\$1,705.00
		0070	0500	4094011	SEAL COAT AGGREGATE, GRADE B1	851.00	0.00	851.00	SQYD	851.00	\$5.00	\$4,255.00
		0070	0510	7034214	CLASS B-2 CONCRETE	8.30	0.00	8.30	CUYD	8.30	\$3,940.00	\$32,702.00
		0070	0520	7034600	CURB BLOCKOUT	510.00	0.00	510.00	LF	510.00	\$120.00	\$61,200.00
		0070	0530	7040104	HALF-SOLE REPAIR	700.00	2,280.00	2,980.00	SQFT	2,980.00	\$50.50	\$150,490.00
		0070	0540	7040106	FULL DEPTH REPAIR	200.00	-194.00	6.00	SQFT	6.00	\$70.00	\$420.00
		0070	0550	7101000	REINFORCING STEEL (EPOXY COATED)	540.00	0.00	540.00	LB	540.00	\$6.25	\$3,375.00
		0070	0560	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	71.00	0.00	71.00	LF	71.00	\$475.00	\$33,725.00
		0071	0570	2161501	REMOVAL OF ASPHALT WEARING SURFACE	7,612.00	0.00	7,612.00	SQFT	7,612.00	\$1.36	\$10,352.32
		0071	0580	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	71.00	0.00	71.00	LF	71.00	\$310.00	\$22,010.00
		0071	0590	2169903	MISC.Remove and Replace Curb	8.00	0.00	8.00	LF	8.00	\$650.00	\$5,200.00
		0071	0600	4091048	EMULSIFIED ASPHALT, SEAL COAT	341.00	0.00	341.00	GAL	341.00	\$5.00	\$1,705.00
		0071	0610	4094011	SEAL COAT AGGREGATE, GRADE B1	851.00	0.00	851.00	SQYD	851.00	\$5.00	\$4,255.00
		0071	0620	7034214	CLASS B-2 CONCRETE	8.30	0.00	8.30	CUYD	8.30	\$3,940.00	\$32,702.00
		0071	0630	7034600	CURB BLOCKOUT	510.00	0.00	510.00	LF	510.00	\$120.00	\$61,200.00
		0071	0640	7040104	HALF-SOLE REPAIR	500.00	2,883.00	3,383.00	SQFT	3,383.00	\$52.00	\$175,916.00
		0071	0650	7040106	FULL DEPTH REPAIR	200.00	-196.70	3.30	SQFT	3.30	\$70.00	\$231.00
		0071	0660	7101000	REINFORCING STEEL (EPOXY COATED)	540.00	0.00	540.00	LB	540.00	\$6.25	\$3,375.00
		0071	0670	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	71.00	0.00	71.00	LF	71.00	\$475.00	\$33,725.00
		0001	5001	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	0.00	4.00	4.00	EA	4.00	\$2,100.00	\$8,400.00
		0001	5002	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	0.00	10,018.00	10,018.00	LF	10,018.00	\$1.25	\$12,522.50
		0071	5003	6214600A	FLOWABLE BACKFILL	0.00	0.00	0.00	CUYD	0.00	\$1,118.40	\$0.00
		0070	5004	7040101	SUBSTRUCTURE REPAIR (FORMED)	0.00	0.00	0.00	SQFT	0.00	\$12,903.93	\$0.00
		0070	5005	7049901	MISC.Girder Modifications Structures A09131 and A09132, Stage 1	0.00	0.00	0.00	LS	0.00	\$2,071.52	\$0.00
		0070	5006	7040101	SUBSTRUCTURE REPAIR (FORMED)	0.00	0.00	0.00	SQFT	0.00	\$8,280.63	\$0.00
		0070	5007	7049901	MISC.Girder Modifications Structures A09131 and A09132 Stage 2	0.00	0.00	0.00	LS	0.00	\$3,444.44	\$0.00
		0010	5008	3109910	MISC.Furnish and Place 6" rock fill in wash outs behind guardrail.	0.00	0.00	0.00	TONS	0.00	\$33.67	\$0.00
		0071	5009	6214600A	FLOWABLE BACKFILL	0.00	1.00	1.00	CUYD	1.00	\$1,174.32	\$1,174.32
		0070	5010	7040101	SUBSTRUCTURE REPAIR (FORMED)	0.00	1.00	1.00	SQFT	1.00	\$13,549.13	\$13,549.13
		0070	5011	7049901	MISC.Girder Modifications Structures A09131 and A09132, Stage 1	0.00	1.00	1.00	LS	1.00	\$2,175.10	\$2,175.10
		0070	5012	7040101	SUBSTRUCTURE REPAIR (FORMED)	0.00	1.00	1.00	SQFT	1.00	\$8,694.66	\$8,694.66
		0070	5013	7049901	MISC.Girder Modifications Structures A09131 and A09132 Stage 2	0.00	1.00	1.00	LS	1.00	\$3,616.66	\$3,616.66
		0010	5014	3109910	MISC.Furnish and Place 6" rock fill in wash outs behind guardrail.	0.00	47.10	47.10	TONS	47.10	\$35.35	\$1,664.98
Project J9I3545 - Total Value Posted to Date as of Report Generated Date												\$3,453,708.62
201016-H01 Overall - Total Value Posted to Date as of Report Generated Date												\$3,453,708.62



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 5, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J913545

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0050	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	9/27/21	9/28/21	1,310.70	TONS	Northbound Passing Lane	77.701		79.012		
				9/29/21	10/1/21	898.80	TONS	I-55	79.0		79.9	
				9/30/21	10/1/21	999.50	TONS	I-55 NB.	79.92		80.95	
0060	4071005	TACK COAT	9/27/21	9/28/21	1,258.00	GAL	Northbound Passing Lane	77.701		79.012		
				9/29/21	10/1/21	870.00	GAL	I-55	79.0		79.9	
				9/30/21	10/1/21	960.00	GAL	I-55 NB.	79.92		80.95	
0380	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	9/27/21	9/28/21	17,459.00	SQYD	Northbound Passing Lane 80.00 - 78.14 = 1.86 x 5280 = 9,820.8 LF 9,820.8 LF x 16 FT = 157,132.8 SF / 9 = 17,459.2 SY	78.14		80.00		
				9/28/21	9/28/21	8,607.00	SQYD	Northbound Passing Lane 80.917 to 80.00 = 0.917 x 5280 = 4,841.76 LF 4,841.76 x 16 FT = 77,468.16 SF / 9 = 8,607.6 SY Pay = 8,607 SY	80.00		80.917	
0390	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	9/27/21	9/28/21	244.72	SQYD	Correction to pay from 7/27/21. Supposed to have paid 311.00 SY, only paid 66.28. Pay remainder 244.72 SY	66.28		66.313		
				9/28/21	427.90	SQYD	NB DL Plan Qty = 738.9 SY, already paid 311.00 SY. Pay remainder = 427.9 SY	66.280		66.313		
				9/28/21	427.90	SQYD	NB North of Bridge A09131 Plan Qty = 738.9 SY, already paid 311.00 SY. Pay remainder = 427.9 SY	67.527		67.560		
				9/28/21	427.90	SQYD	NB South of Bridge A09131 Plan Qty = 738.9 SY, already paid 311.00 SY. Pay remainder = 427.9 SY	67.389		67.422		
				9/28/21	738.90	SQYD	NB North End of Bridge A0913. Not paid on previous estimate. Pay Plan Quantity = 738.9 SY	75.465		75.498		
				9/28/21	738.90	SQYD	NB South of Bridge A0913. Not paid on previous estimate. Pay Plan Quantity = 738.9 SY	75.383		75.416		
				9/28/21	311.00	SQYD	Northbound Passing Lane 175 FT x 16 FT = 2,800.00 SF / 9 = 311.11 SY Pay = 311 SY	80.917		80.95		

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post		
J913545	0170	March 31, 2021	529	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		76.403	NB I-55, LT. and RT.	2.00	16			32		
				CONST-3A 60x48 20.00 FINE SIGN		76.592	NB I-55, LT. and RT.	2.00	20		40			
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD	981+97		NB I-55, LT. and RT	2.00	16		32			
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD	901+61		SB I-55, LT. and RT.	2.00	16		32			
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	875+21		SB I-55, LT. and RT.	2.00	16		32			
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	1008+37		NB I-55, LT. and RT	2.00	16		32			
				R2-1 36x48 12.00 SPEED LIMIT XX	966+97		NB I-55, LT. and RT.	2.00	12		24			
				R2-1 36x48 12.00 SPEED LIMIT XX	954+80		SB I-55, LT. and RT.	2.00	12		24			
				R2-1 36x48 12.00 SPEED LIMIT XX	928+78		NB I-55, LT. and RT.	2.00	12		24			
				R2-1 36x48 12.00 SPEED LIMIT XX	916+61		SB I-55, LT. and RT.	2.00	12		24			
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)	966+97		NB I-55, LT. and RT.	2.00	6		12			
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)	916+61		SB I-55, LT. and RT.	2.00	6		12			
				WO4-1aL 48x48 16.00 MERGE (SYMBOL FROM LEFT)	966+97		NB I-55, RT	1.00	16		16			
				WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED	966+97		NB I-55, LT.	1.00	16		16			
				WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED	916+61		SB I-55, LT.	1.00	16		16			
				WO4-1aL 48x48 16.00 MERGE (SYMBOL FROM LEFT)	916+61		SB I-55, RT.	1	16		16			
				R2-1 36x48 12.00 SPEED LIMIT XX	77.255		NB I-55, LT. and RT.	2.00	12		24			
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)	77.255		NB I-55, LT. and RT.	2.00	6		12			
				WO4-1aL 48x48 16.00 MERGE (SYMBOL FROM LEFT)	77.255		NB I-55, RT.	1.00	16		16			
				WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED	77.255		NB I-55, LT.	1.00	16		16			
		WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD	76.971		NB I-55, LT. and RT.	2.00	16		32					
		CONST-3X 56x12 4.67 SPEEDING/PASSING (PLATE)	76.592		NB I-55, LT. and RT.	2.00	4.67		9.34					
		G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)	76.781		NB I-55, LT. and RT.	2.00	6		12					
		R4-1 36x48 12.00 DO NOT PASS	76.781		NB I-55, LT. and RT.	2.00	12		24					
		WO4-1aL 48x48 16.00 MERGE (SYMBOL FROM LEFT)	72.0		NB I-55	1.00	16		16					
		G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)	72.2		NB I-55	2.00	6		12					
		R2-1 36x48 12.00 SPEED LIMIT XX	72.2		NB I-55	2.00	12		24					
		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	71.16		NB I-55	2	16		32					
		WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED	72.0		NB I-55	1.00	16		16					
		CONST-3X 56x12 4.67 SPEEDING/PASSING (PLATE)	71.347		NB I-55	2.00	4.67		9.34					
		J913545	0170	April 19, 2021	217	WO4-1aL 48x48 16.00 MERGE (SYMBOL FROM LEFT)		72.0	NB I-55	1.00	16			16
						G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)		72.2	NB I-55	2.00	6		12	
						R2-1 36x48 12.00 SPEED LIMIT XX		72.2	NB I-55	2.00	12		24	
						WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		71.16	NB I-55	2	16		32	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 5, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post				
J913545	0170	April 19, 2021	217	G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)		71.54	NB I-55	2.00	6			12				
				R4-1 36x48 12.00 DO NOT PASS		71.54	NB I-55	2.00	12			24				
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		71.72	NB I-55	2.00	16			32				
				CONST-3A 60x48 20.00 FINE SIGN		71.34	NB I-55	2.00	20			40				
		June 15, 2021	216	G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)		131.717	SB I-55 RT/LT	2.00	6					12		
				R2-1 36x48 12.00 SPEED LIMIT XX		131.717	SB I-55 RT/LT	2.00	12					24		
				R4-2 36x48 12.00 PASS WITH CARE		132.301	SB I-55 RT/LT	2.00	12					24		
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		130.865	SB I-55 RT/LT	2.00	16					32		
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)		131.054	SB I-55 RT/LT	2.00	6					12		
				R4-1 36x48 12.00 DO NOT PASS		131.054	SB I-55 RT/LT	2.00	12					24		
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		131.244	SB I-55 RT/LT	2.00	16					32		
				R2-1 36x48 12.00 SPEED LIMIT XX		132.490	SB I-55 RT/LT	2.00	12					24		
				WO4-1aL 48x48 16.00 MERGE (SYMBOL FROM LEFT)		131.528	SB I-55 RT	1.00	16					16		
				WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED		131.528	SB I-55 LT	1.00	16					16		
				June 16, 2021	156	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		137.550	RT & LT	2.00	16					32
						WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		138.050	RT & LT	2.00	16					32
						WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED		138.335	RT & LT	1.00	16					16
						WO4-1aL 48x48 16.00 MERGE (SYMBOL FROM LEFT)		138.335	RT & LT	1.00	16					16
						G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)		138.479	RT & LT	2.00	6					12
						R2-1 36x48 12.00 SPEED LIMIT XX		138.479	RT & LT	2.00	12					24
		R2-1 36x48 12.00 SPEED LIMIT XX				139.107	RT & LT	2.00	12					24		
		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD				141.965	RT & LT	2.00	16					32		
		WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD				142.465	RT & LT	2.00	16					32		
		WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED				142.750	RT & LT	1.00	16					16		
		WO4-1aL 48x48 16.00 MERGE (SYMBOL FROM LEFT)				142.750	RT & LT	1.00	16					16		
		G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)				142.894	RT & LT	2.00	6					12		
		R2-1 36x48 12.00 SPEED LIMIT XX				142.894	RT & LT	2.00	12					24		
		R2-1 36x48 12.00 SPEED LIMIT XX				143.522	RT & LT	2.00	12					24		
		July 27, 2021	100			WO8-15 48x48 16.00 GROOVED PAVEMENT		67.474	South of Bridge A0938 NB DL/PL	2.00	16					32
				WO8-1(36) 36x36 9.00 BUMP		67.474	South of Bridge A0938 NB DL/PL	2.00	9					18		
				WO8-15 48x48 16.00 GROOVED PAVEMENT		142.329	North of Bridge A0938 SB DL/PL	2.00	16					32		
				WO8-1(36) 36x36 9.00 BUMP		142.329	North of Bridge A0938 SB DL/PL	2.00	9					18		
			396	CONST-3A 60x48 20.00 FINE SIGN		65.044	DL/PL	2.00	20						40	
				CONST-3X 56x12 4.67 SPEEDING/PASSING (PLATE)		65.044	DL/PL	2.00	4.67						9.34	
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)		65.200	DL/PL	2.00	6						12	
				R4-1 36x48 12.00 DO NOT PASS		65.200	DL/PL	2.00	12						24	
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		65.400	DL/PL	2.00	16						32	
				WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED		65.635	DL	1.00	16						16	
				WO4-1aR 48x48 16.00 MERGE (SYMBOL FROM RIGHT)		65.635	PL	1.00	16						16	
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)		65.885	DL/PL	2.00	6						12	
				R2-1 36x48 12.00 SPEED LIMIT XX		65.885	DL/PL	2.00	12						24	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		Rte 60 W to I-55 NB Ramp	1.00	16							16	
				WO4-1R 48x48 16.00 MERGE (SYMBOL FROM RIGHT)		Rte 60 W to I-55 NB Ramp	1.00	16							16	
				R1-2 48 TRI 6.93 YIELD		Rte 60 W to I-55 NB Ramp	1.00	6.93							6.93	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		Rte 62 to I-55 NB Ramp	1.00	16							16	
				WO3-2 48x48 16.00 YIELD AHEAD (SYMBOL)		Rte 62 to I-55 NB Ramp	1.00	16							16	
				R1-2 48 TRI 6.93 YIELD		Rte 62 to I-55 NB Ramp	1.00	6.93							6.93	
WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD				Rte HH to I-55 NB Ramp	1.00	16							16			
WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD				64.841	DL/PL	2.00	16						32			
CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE				64.646	DL/PL	2.00	12						24			
GO20-1 60x24 10.00 ROAD WORK				64.548	DL/PL	2.00	10						20			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 5, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post		
J913545	0170	July 27, 2021	396	NEXT XX MILES										
				CONST-7-72 72x36 18.00 RATE OUR WORK ZONE	64.449	DL	1.00	18				18		
				W03-2 48x48 16.00 YIELD AHEAD (SYMBOL)	Rte HH to I-55 NB	Ramp	1.00	16				16		
				R1-2 48 TRI 6.93 YIELD	Rte HH to I-55 NB	Ramp	1.00	6.93				6.93		
		July 28, 2021	64	W08-11 LANES	48x48 16.00 UNEVEN	67.964			2.00	16				32
				W08-11 LANES	48x48 16.00 UNEVEN	67.024	DL/PL	2.00	16				32	
		August 3, 2021	90	W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		66.106	S of Bridge crossing I-57	1.00	5					5
				W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		69.460	NB PL	1.00	5					5
				W08-1(36) 36x36 9.00 BUMP		67.391	NB DL	1.00	9					9
				W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		67.417	NB DL	1.00	5					5
				W08-1(36) 36x36 9.00 BUMP		69.405	NB PL	1.00	9					9
				W08-15 48x48 16.00 GROOVED PAVEMENT		69.460	NB PL	1.00	16					16
				W08-1(36) 36x36 9.00 BUMP		66.086	S of Bridge Crossing I-57	1.00	9					9
				W08-15 48x48 16.00 GROOVED PAVEMENT		66.086	S of Bridge crossing I-57	1.00	16					16
				W08-15 48x48 16.00 GROOVED PAVEMENT		67.391	NB DL	1.00	16					16
				August 5, 2021	178	W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		66.755	DU/PL	2.00	5			
		W08-11 LANES	48x48 16.00 UNEVEN			70.961	DU/PL	2.00	16					32
		W08-11 LANES	48x48 16.00 UNEVEN			69.956	DU/PL	2.00	16					32
		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)				68.770	DL	1.00	5					5
		W08-17 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)				66.755	DU/PL	2.00	16					32
		W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)				67.766	DU/PL	2.00	5					10
		W08-17 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)				67.766	DU/PL	2.00	16					32
		W08-1(36) 36x36 9.00 BUMP				68.715	DL	1.00	9					9
		W08-15 48x48 16.00 GROOVED PAVEMENT				68.770	DL	1.00	16					16
		August 6, 2021	64			W08-11 LANES	48x48 16.00 UNEVEN	72.015	DU/PL	2.00	16			
				W08-11 LANES	48x48 16.00 UNEVEN	72.979	DU/PL	2.00	16					32
		August 9, 2021	42	W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		69.75	DU/PL	2.00	5					10
				W08-17 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		69.75	DU/PL	2.00	16					32
		0170 - Total											2208.81	



Line Item Adjustments by Estimate

Oct 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J913545	0040	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	Other Item Adjustment	ACAD	10	Aug 16, 2021	brooks3	\$4,489.97	For 1353.4 tons placed the value is \$4489.97				
								ACAD - Total		\$4,489.97			
								Other Item Adjustment - Total		\$4,489.97			
	0040 - Total				\$4,489.97								
	0050	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	Material			10	Aug 23, 2021	SYSTEM	(\$497,662.12)	Added to address the 'ghost' adjustment on Estimate 0010			
						10	Aug 17, 2021	SYSTEM	\$497,662.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user bollis1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
						10	Aug 17, 2021	SYSTEM	(\$497,662.12)				
						11	Sep 2, 2021	SYSTEM	\$1,401,411.11	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brooks3 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
						11	Sep 2, 2021	SYSTEM	(\$1,401,411.11)				
						12	Sep 15, 2021	SYSTEM	\$1,401,411.11	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brooks3 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
						12	Sep 15, 2021	SYSTEM	(\$1,401,411.11)				
						13	Oct 1, 2021	SYSTEM	\$1,637,144.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woods1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
						13	Oct 1, 2021	SYSTEM	(\$1,637,144.25)				
						- Total		(\$497,662.12)					
						Material - Total		(\$497,662.12)					
						MaterialCredit			11	Sep 2, 2021	SYSTEM	\$497,662.12	
						- Total		\$497,662.12					
						MaterialCredit - Total		\$497,662.12					
						Other Item Adjustment	ACAD	9	Aug 2, 2021	woodsk1	\$16,823.89	AC Adjustment.	
	10	Aug 16, 2021	brooks3	\$43,348.62	For the 6739.00 tons placed the value is \$43,348.62.								
	11	Sep 2, 2021	brooks3	\$59,698.10	For 9280.7 tons placed the value is \$59,698.10.								
	13	Oct 1, 2021	woodsk1	\$20,890.59	AC Adjustment For Hot Mix Asphalt This Pay Period.								
	ACAD - Total		\$140,761.20										
	OTHR	13	Oct 1, 2021	woodsk1	\$29,384.00	TSR Adjustment (For SP-125)							
							Lot #2 \$14,692						
OTHR - Total		\$29,384.00											
Other Item Adjustment - Total		\$170,145.20											
0050 - Total				\$170,145.20									
0060	TACK COAT	Material			9	Aug 2, 2021	SYSTEM	\$5,061.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woods1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					9	Aug 2, 2021	SYSTEM	(\$5,061.60)					
					10	Aug 23, 2021	SYSTEM	(\$18,944.90)	Added to address the 'ghost' adjustment on Estimate 0010				
					10	Aug 17, 2021	SYSTEM	\$18,944.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user bollis1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					10	Aug 17, 2021	SYSTEM	(\$18,944.90)					
					13	Oct 1, 2021	SYSTEM	\$38,881.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woods1 overriding Payment				



Line Item Adjustments by Estimate

Oct 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J913545	0060	TACK COAT	Material						Estimate Exception 2 on the current Payment Estimate.					
					13	Oct 1, 2021	SYSTEM	(\$38,881.60)						
					- Total									
					Material - Total									
								MaterialCredit		11	Sep 2, 2021	SYSTEM	\$18,944.90	
					- Total									
					MaterialCredit - Total									
					0060 - Total									
								Overrun	Overrun	7	Jul 1, 2021	SYSTEM	(\$2,061.00)	
										8	Jul 15, 2021	SYSTEM	\$2,061.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '687.00000 - 687.00000, 'is applied (if non-zero).
					Overrun - Total									
					Overrun - Total									
					0100 - Total									
								Material		3	May 3, 2021	SYSTEM	\$22,205.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user connen1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
										3	May 3, 2021	SYSTEM	(\$22,205.76)	
			4	May 17, 2021	SYSTEM	\$22,205.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user connen1 overriding Payment Estimate Exception 3 on the current Payment Estimate.							
			4	May 17, 2021	SYSTEM	(\$22,205.76)								
- Total														
Material - Total														
0120 - Total														
			Material		4	May 17, 2021	SYSTEM	\$10,321.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user connen1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					4	May 17, 2021	SYSTEM	(\$10,321.20)						
					5	Jun 2, 2021	SYSTEM	\$34,834.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brooks3 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					5	Jun 2, 2021	SYSTEM	(\$34,834.05)						
					6	Jun 16, 2021	SYSTEM	\$47,735.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user leez1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					6	Jun 16, 2021	SYSTEM	(\$47,735.55)						
					7	Jul 1, 2021	SYSTEM	\$64,507.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user leez1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					7	Jul 1, 2021	SYSTEM	(\$64,507.50)						
					8	Jul 15, 2021	SYSTEM	\$69,668.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user leez1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					8	Jul 15, 2021	SYSTEM	(\$69,668.10)						
					9	Aug 2, 2021	SYSTEM	\$69,668.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user woods1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					9	Aug 2, 2021	SYSTEM	(\$69,668.10)						
					10	Aug 23, 2021	SYSTEM	(\$69,668.10)	Added to address the 'ghost' adjustment on Estimate 0010					
					10	Aug 17, 2021	SYSTEM	\$69,668.10	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Oct 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J913545	0260	CONCRETE TRAFFIC BARRIER, TYPE B	Material			2021			Estimate Item Adjustment (0036) due to user bollis1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					10	Aug 17, 2021	SYSTEM	(\$69,668.10)				
			- Total								(\$69,668.10)	
			Material - Total								(\$69,668.10)	
			MaterialCredit					Sep 2, 2021	SYSTEM	\$69,668.10		
							11			\$69,668.10		
			- Total								\$69,668.10	
			MaterialCredit - Total								\$69,668.10	
			0260 - Total								\$0.00	
			J913545	0270	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Overrun	Overrun	7	Jul 1, 2021	SYSTEM	(\$14,350.50)	
8	Jul 15, 2021	SYSTEM						\$14,350.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',31.89000 - 31.89000, 'is applied (if non-zero).			
Overrun - Total								\$0.00				
Overrun - Total								\$0.00				
0270 - Total								\$0.00				
J913545	0280	RELOCATING TEMPORARY TRAFFIC BARRIER	Overrun	Overrun	7	Jul 1, 2021	SYSTEM	(\$10,437.04)				
					8	Jul 15, 2021	SYSTEM	\$10,437.04	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',11.32000 - 11.32000, 'is applied (if non-zero).			
			Overrun - Total								\$0.00	
			Overrun - Total								\$0.00	
			0280 - Total								\$0.00	
J913545	0320	TEMPORARY REMOVABLE MARKING TAPE 4 IN.,	Material		1	Apr 2, 2021	SYSTEM	\$5,878.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user connen1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					1	Apr 2, 2021	SYSTEM	(\$5,878.75)				
					2	Apr 16, 2021	SYSTEM	\$5,878.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user connen1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					2	Apr 16, 2021	SYSTEM	(\$5,878.75)				
			- Total								\$0.00	
			Material - Total								\$0.00	
0320 - Total								\$0.00				
J913545	0360	PAVEMENT MARKING REMOVAL	Overrun	Overrun	7	Jul 1, 2021	SYSTEM	(\$106.40)				
					8	Jul 15, 2021	SYSTEM	\$106.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.70000 - 0.70000, 'is applied (if non-zero).			
			Overrun - Total								\$0.00	
			Overrun - Total								\$0.00	
0360 - Total								\$0.00				
J913545	0420	MGS GUARDRAIL	Construction Stockpile		2	Apr 16, 2021	SYSTEM	(\$15,550.17)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					4	May 17, 2021	SYSTEM	(\$74,443.58)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total								(\$89,993.75)	
			Construction Stockpile - Total								(\$89,993.75)	
			Construction Stockpile STMI				2	Apr 16, 2021	SYSTEM	\$89,993.75	Payment Estimate Item Adjustment generated Stockpile Transaction	
							- Total					
Construction Stockpile STMI - Total								\$89,993.75				
0420 - Total								\$0.00				
J913545	0430	MGS BRIDGE	Construction		2	Apr 16,	SYSTEM	(\$2,814.31)	Payment Estimate Item Adjustment generated Stockpile Transaction			



Line Item Adjustments by Estimate

Oct 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J913545	0430	APP. TRANS SEC (REG/NO CURB)	Stockpile			2021							
						4	May 17, 2021	SYSTEM	(\$14,071.53)	Payment Estimate Item Adjustment generated Stockpile Transaction			
						5	Jun 2, 2021	SYSTEM	(\$11,257.22)	Payment Estimate Item Adjustment generated Stockpile Transaction			
						6	Jun 16, 2021	SYSTEM	(\$10,806.94)	Payment Estimate Item Adjustment generated Stockpile Transaction			
						- Total					(\$38,950.00)		
					Construction Stockpile - Total					(\$38,950.00)			
					Construction Stockpile STMI		2	Apr 16, 2021	SYSTEM	\$38,950.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
							- Total				\$38,950.00		
					Construction Stockpile STMI - Total					\$38,950.00			
					0430 - Total							\$0.00	
			0440		MGS END ANCHOR	Construction Stockpile		4	May 17, 2021	SYSTEM	(\$9,418.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total					(\$9,418.00)
							Construction Stockpile - Total					(\$9,418.00)	
						Construction Stockpile STMI		2	Apr 16, 2021	SYSTEM	\$9,418.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total					\$9,418.00
	Construction Stockpile STMI - Total								\$9,418.00				
Overrun	Overrun	7				Jul 1, 2021	SYSTEM	(\$950.00)					
		8				Jul 15, 2021	SYSTEM	\$950.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',950.00000 - 950.00000, 'is applied (if non-zero).				
		Overrun - Total							\$0.00				
		Overrun - Total							\$0.00				
		0440 - Total							\$0.00				
0450		TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		2	Apr 16, 2021	SYSTEM	(\$9,415.29)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					4	May 17, 2021	SYSTEM	(\$20,148.71)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					- Total					(\$29,564.00)			
				Construction Stockpile - Total					(\$29,564.00)				
			Construction Stockpile STMI		2	Apr 16, 2021	SYSTEM	\$29,564.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
					- Total					\$29,564.00			
	Construction Stockpile STMI - Total					\$29,564.00							
		0450 - Total							\$0.00				
0490		EMULSIFIED ASPHALT, SEAL COAT	Material		9	Aug 2, 2021	SYSTEM	\$1,705.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woods1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					9	Aug 2, 2021	SYSTEM	(\$1,705.00)					
					10	Aug 23, 2021	SYSTEM	(\$1,705.00)	Added to address the 'ghost' adjustment on Estimate 0010				
					10	Aug 17, 2021	SYSTEM	\$1,705.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user bolis1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					10	Aug 17, 2021	SYSTEM	(\$1,705.00)					
				- Total					(\$1,705.00)				
				Material - Total					(\$1,705.00)				
			MaterialCredit		11	Sep 2, 2021	SYSTEM	\$1,705.00					
					- Total					\$1,705.00			
				MaterialCredit - Total					\$1,705.00				



Line Item Adjustments by Estimate

Oct 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J913545	0490 - Total								\$0.00	
	0500	SEAL COAT AGGREGATE, GRADE B1	Material		9	Aug 2, 2021	SYSTEM	\$4,255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woods1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					9	Aug 2, 2021	SYSTEM	(\$4,255.00)		
					10	Aug 23, 2021	SYSTEM	(\$4,255.00)	Added to address the 'ghost' adjustment on Estimate 0010	
					10	Aug 17, 2021	SYSTEM	\$4,255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user bollis1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					10	Aug 17, 2021	SYSTEM	(\$4,255.00)		
					11	Sep 2, 2021	SYSTEM	\$4,255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brooks3 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					11	Sep 2, 2021	SYSTEM	(\$4,255.00)		
					12	Sep 15, 2021	SYSTEM	\$4,255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brooks3 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					12	Sep 15, 2021	SYSTEM	(\$4,255.00)		
					13	Oct 1, 2021	SYSTEM	\$4,255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woods1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					13	Oct 1, 2021	SYSTEM	(\$4,255.00)		
					- Total			(\$4,255.00)		
					Material - Total			(\$4,255.00)		
			MaterialCredit		11	Sep 2, 2021	SYSTEM	\$4,255.00		
					- Total			\$4,255.00		
					MaterialCredit - Total			\$4,255.00		
	0500 - Total								\$0.00	
	0510	CLASS B-2 CONCRETE	Material		4	May 17, 2021	SYSTEM	\$16,548.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user connen1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					4	May 17, 2021	SYSTEM	(\$16,548.00)		
					- Total			\$0.00		
					Material - Total			\$0.00		
	0510 - Total								\$0.00	
	0520	CURB BLOCKOUT	Material		4	May 17, 2021	SYSTEM	\$30,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user connen1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
					4	May 17, 2021	SYSTEM	(\$30,600.00)		
					5	Jun 2, 2021	SYSTEM	\$30,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brooks3 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					5	Jun 2, 2021	SYSTEM	(\$30,600.00)		
					6	Jun 16, 2021	SYSTEM	\$61,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user leez1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					6	Jun 16, 2021	SYSTEM	(\$61,200.00)		
					- Total			\$0.00		
					Material - Total			\$0.00		
	0520 - Total								\$0.00	
	0530	HALF-SOLE REPAIR	Material		2	Apr 16, 2021	SYSTEM	\$35,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user connen1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Oct 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J913545	0530	HALF-SOLE REPAIR	Material		2	Apr 16, 2021	SYSTEM	(\$35,350.00)						
					3	May 3, 2021	SYSTEM	\$35,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user connen1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					3	May 3, 2021	SYSTEM	(\$35,350.00)						
					5	Jun 2, 2021	SYSTEM	\$70,195.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brooks3 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					5	Jun 2, 2021	SYSTEM	(\$70,195.00)						
					6	Jun 16, 2021	SYSTEM	\$70,195.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user leez1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					6	Jun 16, 2021	SYSTEM	(\$70,195.00)						
					7	Jul 1, 2021	SYSTEM	\$70,195.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user leez1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					7	Jul 1, 2021	SYSTEM	(\$70,195.00)						
					8	Jul 15, 2021	SYSTEM	\$70,195.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user leez1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					8	Jul 15, 2021	SYSTEM	(\$70,195.00)						
					9	Aug 2, 2021	SYSTEM	\$70,195.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woods1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					9	Aug 2, 2021	SYSTEM	(\$70,195.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
								Overrun	Overrun	7	Jul 1, 2021	leez1	(\$10,100.00)	Offset system generated adjustment since Change Order has not been approved.
										7	Jul 1, 2021	SYSTEM	\$10,100.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 12 on the current Payment Estimate. Material Insufficiency Quantity 1390.000; Overrun Quantity Balance 200.00.
										7	Jul 1, 2021	SYSTEM	(\$10,100.00)	
										8	Jul 15, 2021	leez1	\$10,100.00	Change Order number 0002 has been approved. Payment for overrun adjustment on estimate 0007.
					Overrun - Total								\$0.00	
Overrun - Total								\$0.00						
0530 - Total								\$0.00						
0540	FULL DEPTH REPAIR	Material			5	Jun 2, 2021	SYSTEM	\$280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brooks3 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					5	Jun 2, 2021	SYSTEM	(\$280.00)						
					6	Jun 16, 2021	SYSTEM	\$280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user leez1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					6	Jun 16, 2021	SYSTEM	(\$280.00)						
					7	Jul 1, 2021	SYSTEM	\$420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user leez1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					7	Jul 1, 2021	SYSTEM	(\$420.00)						
					8	Jul 15, 2021	SYSTEM	\$420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user leez1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					8	Jul 15, 2021	SYSTEM	(\$420.00)						



Line Item Adjustments by Estimate

Oct 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J913545	0540	FULL DEPTH REPAIR	Material		9	Aug 2, 2021	SYSTEM	\$420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woods1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					9	Aug 2, 2021	SYSTEM	(\$420.00)						
					10	Aug 23, 2021	SYSTEM	(\$420.00)	Added to address the 'ghost' adjustment on Estimate 0010					
					10	Aug 17, 2021	SYSTEM	\$420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user bollis1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					10	Aug 17, 2021	SYSTEM	(\$420.00)						
					- Total							(\$420.00)		
					Material - Total							(\$420.00)		
							MaterialCredit		11	Sep 2, 2021	SYSTEM	\$420.00		
					- Total								\$420.00	
					MaterialCredit - Total								\$420.00	
					0540 - Total								\$0.00	
					J913545	0550	REINFORCING STEEL (EPOXY COATED)	Material		2	Apr 16, 2021	SYSTEM	\$843.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user connen1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
2	Apr 16, 2021	SYSTEM	(\$843.75)											
3	May 3, 2021	SYSTEM	\$1,687.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user connen1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
3	May 3, 2021	SYSTEM	(\$1,687.50)											
4	May 17, 2021	SYSTEM	\$1,687.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user connen1 overriding Payment Estimate Exception 37 on the current Payment Estimate.										
4	May 17, 2021	SYSTEM	(\$1,687.50)											
- Total												\$0.00		
Material - Total												\$0.00		
0550 - Total													\$0.00	
J913545	0600	EMULSIFIED ASPHALT, SEAL COAT	Material							9	Aug 2, 2021	SYSTEM	\$1,705.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user woods1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
										9	Aug 2, 2021	SYSTEM	(\$1,705.00)	
										10	Aug 23, 2021	SYSTEM	(\$1,705.00)	Added to address the 'ghost' adjustment on Estimate 0010
					10	Aug 17, 2021	SYSTEM	\$1,705.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user bollis1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					10	Aug 17, 2021	SYSTEM	(\$1,705.00)						
					- Total							(\$1,705.00)		
					Material - Total							(\$1,705.00)		
							MaterialCredit		11	Sep 2, 2021	SYSTEM	\$1,705.00		
					- Total								\$1,705.00	
					MaterialCredit - Total								\$1,705.00	
					0600 - Total								\$0.00	
					J913545	0610	SEAL COAT AGGREGATE, GRADE B1	Material		9	Aug 2, 2021	SYSTEM	\$4,255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user woods1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
9	Aug 2, 2021	SYSTEM	(\$4,255.00)											
10	Aug 23, 2021	SYSTEM	(\$4,255.00)	Added to address the 'ghost' adjustment on Estimate 0010										



Line Item Adjustments by Estimate

Oct 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J913545	0610	SEAL COAT AGGREGATE, GRADE B1	Material		10	Aug 17, 2021	SYSTEM	\$4,255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user bolliis1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					10	Aug 17, 2021	SYSTEM	(\$4,255.00)						
					11	Sep 2, 2021	SYSTEM	\$4,255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brooks3 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					11	Sep 2, 2021	SYSTEM	(\$4,255.00)						
					12	Sep 15, 2021	SYSTEM	\$4,255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brooks3 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					12	Sep 15, 2021	SYSTEM	(\$4,255.00)						
					13	Oct 1, 2021	SYSTEM	\$4,255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woods1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					13	Oct 1, 2021	SYSTEM	(\$4,255.00)						
					- Total								(\$4,255.00)	
					Material - Total								(\$4,255.00)	
							MaterialCredit		11	Sep 2, 2021	SYSTEM	\$4,255.00		
					- Total								\$4,255.00	
					MaterialCredit - Total								\$4,255.00	
					0610 - Total								\$0.00	
					0620	CLASS B-2 CONCRETE	Material		4	May 17, 2021	SYSTEM	\$16,548.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user connen1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
									4	May 17, 2021	SYSTEM	(\$16,548.00)		
									5	Jun 2, 2021	SYSTEM	\$16,548.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brooks3 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
5	Jun 2, 2021	SYSTEM	(\$16,548.00)											
- Total									\$0.00					
Material - Total									\$0.00					
0620 - Total									\$0.00					
0630	CURB BLOCKOUT	Material		4	May 17, 2021	SYSTEM	\$30,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user connen1 overriding Payment Estimate Exception 27 on the current Payment Estimate.						
				4	May 17, 2021	SYSTEM	(\$30,600.00)							
				5	Jun 2, 2021	SYSTEM	\$30,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brooks3 overriding Payment Estimate Exception 4 on the current Payment Estimate.						
				5	Jun 2, 2021	SYSTEM	(\$30,600.00)							
				6	Jun 16, 2021	SYSTEM	\$61,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user leez1 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
				6	Jun 16, 2021	SYSTEM	(\$61,200.00)							
				- Total								\$0.00		
Material - Total								\$0.00						
0630 - Total								\$0.00						
0640	HALF-SOLE REPAIR	Material		2	Apr 16, 2021	SYSTEM	\$26,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user connen1 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
				2	Apr 16, 2021	SYSTEM	(\$26,000.00)							
				3	May 3, 2021	SYSTEM	\$26,000.00	This adjustment offsets the original system-generated Material Payment						



Line Item Adjustments by Estimate

Oct 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J913545	0640	HALF-SOLE REPAIR	Material			2021			Estimate Item Adjustment (0003) due to user connen1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					3	May 3, 2021	SYSTEM	(\$26,000.00)						
					6	Jun 16, 2021	SYSTEM	\$86,632.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user leez1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					6	Jun 16, 2021	SYSTEM	(\$86,632.00)						
					7	Jul 1, 2021	SYSTEM	\$86,632.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user leez1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					7	Jul 1, 2021	SYSTEM	(\$86,632.00)						
					8	Jul 15, 2021	SYSTEM	\$86,632.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user leez1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					8	Jul 15, 2021	SYSTEM	(\$86,632.00)						
					9	Aug 2, 2021	SYSTEM	\$86,632.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user woods1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					9	Aug 2, 2021	SYSTEM	(\$86,632.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
							Overrun	Overrun	7	Jul 1, 2021	leez1	(\$2,496.00)	Offset system generated adjustment since Change Order has not been approved.	
									7	Jul 1, 2021	SYSTEM	\$2,496.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) overriding Payment Estimate Exception 13 on the current Payment Estimate. Material Insufficiency Quantity 1666.000; Overrun Quantity Balance 48.00.	
									7	Jul 1, 2021	SYSTEM	(\$2,496.00)		
									8	Jul 15, 2021	leez1	\$2,496.00	Change Order number 0002 has been approved. Payment for overrun adjustment on estimate 0007.	
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0640 - Total								\$0.00	
							FULL DEPTH REPAIR	Material		4	May 17, 2021	SYSTEM	\$231.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user connen1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
										4	May 17, 2021	SYSTEM	(\$231.00)	
										5	Jun 2, 2021	SYSTEM	\$231.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brooks3 overriding Payment Estimate Exception 9 on the current Payment Estimate.
										5	Jun 2, 2021	SYSTEM	(\$231.00)	
6	Jun 16, 2021	SYSTEM	\$231.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user leez1 overriding Payment Estimate Exception 8 on the current Payment Estimate.										
6	Jun 16, 2021	SYSTEM	(\$231.00)											
7	Jul 1, 2021	SYSTEM	\$231.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user leez1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
7	Jul 1, 2021	SYSTEM	(\$231.00)											
8	Jul 15, 2021	SYSTEM	\$231.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user leez1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
8	Jul 15, 2021	SYSTEM	(\$231.00)											
9	Aug 2, 2021	SYSTEM	\$231.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user woods1 overriding Payment Estimate Exception 12 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Oct 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J913545	0650	FULL DEPTH REPAIR	Material		9	Aug 2, 2021	SYSTEM	(\$231.00)			
					10	Aug 23, 2021	SYSTEM	(\$231.00)	Added to address the 'ghost' adjustment on Estimate 0010		
					10	Aug 17, 2021	SYSTEM	\$231.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user bollis1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
					10	Aug 17, 2021	SYSTEM	(\$231.00)			
				- Total						(\$231.00)	
				Material - Total						(\$231.00)	
				MaterialCredit		11	Sep 2, 2021	SYSTEM	\$231.00		
				- Total						\$231.00	
				MaterialCredit - Total						\$231.00	
				0650 - Total						\$0.00	
			0660	REINFORCING STEEL (EPOXY COATED)	Material		3	May 3, 2021	SYSTEM	\$843.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user connen1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
							3	May 3, 2021	SYSTEM	(\$843.75)	
							4	May 17, 2021	SYSTEM	\$843.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user connen1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
							4	May 17, 2021	SYSTEM	(\$843.75)	
						- Total					\$0.00
	Material - Total							\$0.00			
	0660 - Total					\$0.00					
5001	TEMPORARY LONG-TERM RUMBLE STRIPS	Material		4	May 17, 2021	SYSTEM	\$8,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user connen1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				4	May 17, 2021	SYSTEM	(\$8,400.00)				
			- Total					\$0.00			
	Material - Total					\$0.00					
	5001 - Total					\$0.00					
5002	TEMPORARY REMOVABLE MARKING TAPE	Material		4	May 17, 2021	SYSTEM	\$5,878.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user connen1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
				4	May 17, 2021	SYSTEM	(\$5,878.75)				
			- Total					\$0.00			
			Material - Total					\$0.00			
			Overrun	Overrun	7	Jul 1, 2021	SYSTEM	(\$6,643.75)			
					8	Jul 15, 2021	SYSTEM	\$6,643.75	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.25000 - 1.25000, 'is applied (if non-zero).		
	Overrun - Total					\$0.00					
	Overrun - Total					\$0.00					
	5002 - Total					\$0.00					
5003	FLOWABLE BACKFILL	Material		11	Sep 2, 2021	SYSTEM	\$1,118.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brooks3 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				11	Sep 2, 2021	SYSTEM	(\$1,118.40)				
			- Total					\$0.00			
	Material - Total					\$0.00					
	5003 - Total					\$0.00					
5004	SUBSTRUCTURE	Material		11	Sep 2,	SYSTEM	\$12,903.93	This adjustment offsets the original system-generated Material Payment			



Line Item Adjustments by Estimate

Oct 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J913545	5004	REPAIR (FORMED)	Material			2021			Estimate Item Adjustment (0015) due to user brooks3 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					11	Sep 2, 2021	SYSTEM	(\$12,903.93)			
					- Total						\$0.00
					Material - Total						\$0.00
	5004 - Total								\$0.00		
	5006	SUBSTRUCTURE REPAIR (FORMED)	Material			11	Sep 2, 2021	SYSTEM	\$8,280.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brooks3 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					11	Sep 2, 2021	SYSTEM	(\$8,280.63)			
					- Total						\$0.00
					Material - Total						\$0.00
	5006 - Total								\$0.00		
	5009	FLOWABLE BACKFILL	Material			12	Sep 15, 2021	SYSTEM	\$1,174.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brooks3 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					12	Sep 15, 2021	SYSTEM	(\$1,174.32)			
					13	Oct 1, 2021	SYSTEM	\$1,174.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user woods1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					13	Oct 1, 2021	SYSTEM	(\$1,174.32)			
					- Total						\$0.00
Material - Total					\$0.00						
5009 - Total								\$0.00			
5010	SUBSTRUCTURE REPAIR (FORMED)	Material			12	Sep 15, 2021	SYSTEM	\$13,549.13	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brooks3 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
				12	Sep 15, 2021	SYSTEM	(\$13,549.13)				
				13	Oct 1, 2021	SYSTEM	\$13,549.13	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woods1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
				13	Oct 1, 2021	SYSTEM	(\$13,549.13)				
				- Total						\$0.00	
Material - Total					\$0.00						
5010 - Total								\$0.00			
5012	SUBSTRUCTURE REPAIR (FORMED)	Material			12	Sep 15, 2021	SYSTEM	\$8,694.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brooks3 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				12	Sep 15, 2021	SYSTEM	(\$8,694.66)				
				13	Oct 1, 2021	SYSTEM	\$8,694.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user woods1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
				13	Oct 1, 2021	SYSTEM	(\$8,694.66)				
				- Total						\$0.00	
Material - Total					\$0.00						
5012 - Total								\$0.00			
J913545 - Total								\$174,635.17			
Overall - Total								\$174,635.17			