



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 18, 2021

Pay Estimate Created Date: May 16, 2021

Progress Estimate Number 2	Contract ID 201120-A03 Prime Contractor Herzog Contracting Corp.	Pay Period Start May 2, 2021 Pay Period End May 15, 2021	Original Contract Amount \$526,122.62 Net Change Order Amount \$0.00 Current Contract Amount \$526,122.62
--------------------------------------	---	---	--

Approval Date		By User
May 17, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	elmorc1
May 17, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	burnsj3
May 18, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2021	November 1, 2021		81.62%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 2, 2020	December 2, 2020	
Letting Date	November 20, 2020	November 20, 2020	
Notice to Proceed Date	January 4, 2021	January 4, 2021	
Work Began Date			

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
201120-A03			
Total Posted Items Pay	\$429,400.00	\$0.00	\$429,400.00
Gross Item Adjustments	(\$10,282.00)	\$0.00	(\$10,282.00)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$419,118.00		\$419,118.00

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J1S3299	0030	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$72.450	5,126.08	\$371,384.50
	0040	4071005	TACK COAT	GAL	\$1.000	3,552	\$3,552.00
	0060	6161005	CONSTRUCTION SIGNS	SQFT	\$4.000	1,105	\$4,420.00
	0070	6161009	FLAG ASSEMBLY	EA	\$25.000	4	\$100.00
	0080	6161025	CHANNELIZER (TRIM LINE)	EA	\$10.000	221	\$2,210.00
	0090	6181000	MOBILIZATION	LS	\$40,000.000	0.75	\$30,000.00
	0120	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$14.500	1,223	\$17,733.50
Project J1S3299 - Total							\$429,400.00
Overall - Total							\$429,400.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J1S3299	0040	TACK COAT	Material			-3,552	\$1.00	(\$3,552.00)
	0060	CONSTRUCTION SIGNS	Material			-1,105	\$4.00	(\$4,420.00)
	0070	FLAG ASSEMBLY	Material			-4	\$25.00	(\$100.00)
	0080	CHANNELIZER (TRIM LINE)	Material			-221	\$10.00	(\$2,210.00)
Total								(\$10,282.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on May 18, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1S3299	FAS S101(96)	Resurface	59	ANDREW	from Rte. I-29 near Fillmore to Rte. 71 near Savannah

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J1S3299	Posted Item Pay	\$429,400.00	\$0.00	\$429,400.00
	Gross Item Adjustments	(\$10,282.00)	\$0.00	(\$10,282.00)
	Gross Item Pay	\$419,118.00	\$0.00	\$419,118.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on May 18, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J1S3299, Item 4071005, Project Item Line Number 0040, Material Set 407100596, Material 1015EA...SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	No Remark was entered by Engineer	elmorc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1S3299, Item 6161005, Project Item Line Number 0060, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	elmorc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1S3299, Item 6161009, Project Item Line Number 0070, Material Set 616100996, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	elmorc1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1S3299, Item 6161025, Project Item Line Number 0080, Material Set 616102596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	elmorc1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 18, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201120-A03	J1S3299	0001	0010	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	43.60	0.00	43.60	TONS	0.00	\$35.00	\$0.00
		0001	0020	3105002	GRAVEL (A) OR CRUSHED STONE (B)	1,833.00	0.00	1,833.00	TONS	0.00	\$35.00	\$0.00
		0001	0030	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	5,133.20	0.00	5,133.20	TONS	5,126.08	\$72.45	\$371,384.50
		0001	0040	4071005	TACK COAT	6,789.00	0.00	6,789.00	GAL	3,552.00	\$1.00	\$3,552.00
		0001	0050	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$100.00	\$0.00
		0001	0060	6161005	CONSTRUCTION SIGNS	1,105.00	0.00	1,105.00	SQFT	1,105.00	\$4.00	\$4,420.00
		0001	0070	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	4.00	\$25.00	\$100.00
		0001	0080	6161025	CHANNELIZER (TRIM LINE)	221.00	0.00	221.00	EA	221.00	\$10.00	\$2,210.00
		0001	0090	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$40,000.00	\$30,000.00
		0001	0100	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	63,345.00	0.00	63,345.00	LF	0.00	\$0.12	\$0.00
		0001	0110	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	48,534.00	0.00	48,534.00	LF	0.00	\$0.12	\$0.00
		0001	0120	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,223.00	0.00	1,223.00	SQYD	1,223.00	\$14.50	\$17,733.50
		0001	0130	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	29.60	0.00	29.60	STA	0.00	\$123.76	\$0.00
		Project J1S3299 - Total Value Posted to Date as of Report Generated Date										
201120-A03 Overall - Total Value Posted to Date as of Report Generated Date												\$429,400.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 18, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J1S3299

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0030	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	5/11/21	5/16/21	1,225.55	TONS		62.199		67.804		
			5/12/21	5/16/21	1,493.25	TONS		62.199		67.804		
			5/13/21	5/16/21	1,967.40	TONS		62.199		67.804		
			5/14/21	5/16/21	439.88	TONS		62.199		67.804		
0040	4071005	TACK COAT	5/11/21	5/16/21	785.00	GAL		62.199		67.804		
			5/12/21	5/16/21	1,092.00	GAL		62.199		67.804		
			5/13/21	5/16/21	1,363.00	GAL		62.199		67.804		
			5/14/21	5/16/21	312.00	GAL		62.199		67.804		
0060	6161005	CONSTRUCTION SIGNS	5/15/21	5/16/21	1,105.00	SQFT		62.199		67.804		
0070	6161009	FLAG ASSEMBLY	5/15/21	5/16/21	4.00	EA		62.199		67.804		
0080	6161025	CHANNELIZER (TRIM LINE)	5/15/21	5/16/21	221.00	EA		62.199		67.804		
0090	6181000	MOBILIZATION	5/7/21	5/16/21	0.25	LS		62.199		67.804		
			5/15/21	5/16/21	0.50	LS		62.199		67.804		
0120	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	5/7/21	5/16/21	1,223.00	SQYD		62.199		67.804		

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

May 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J1S3299	0040	TACK COAT	Material		2	May 16, 2021	SYSTEM	(\$3,552.00)	
				- Total				(\$3,552.00)	
			Material - Total	(\$3,552.00)					
			0040 - Total	(\$3,552.00)					
	0060	CONSTRUCTION SIGNS	Material		2	May 16, 2021	SYSTEM	(\$4,420.00)	
				- Total				(\$4,420.00)	
			Material - Total	(\$4,420.00)					
			0060 - Total	(\$4,420.00)					
	0070	FLAG ASSEMBLY	Material		2	May 16, 2021	SYSTEM	(\$100.00)	
				- Total				(\$100.00)	
			Material - Total	(\$100.00)					
			0070 - Total	(\$100.00)					
	0080	CHANNELIZER (TRIM LINE)	Material		2	May 16, 2021	SYSTEM	(\$2,210.00)	
				- Total				(\$2,210.00)	
			Material - Total	(\$2,210.00)					
0080 - Total			(\$2,210.00)						
J1S3299 - Total								(\$10,282.00)	
Overall - Total								(\$10,282.00)	