



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 3, 2021

Pay Estimate Created Date: June 2, 2021

Progress Estimate Number 7	Contract ID 201120-C02 Prime Contractor Lehman Construction, LLC	Pay Period Start May 16, 2021 Pay Period End June 1, 2021	Original Contract Amount \$1,294,337.00 Net Change Order Amount \$3,332.48 Current Contract Amount \$1,297,669.48
--------------------------------------	---	--	--

Approval Date		By User
June 2, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	SIMST
June 2, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	rileyr1
June 3, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2021	December 1, 2021		70.62%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 2, 2020	December 2, 2020	
Letting Date	November 20, 2020	November 20, 2020	
Notice to Proceed Date	January 4, 2021	January 4, 2021	
Work Began Date			

Contract Total Pay For Estimate No. 7			
	This Estimate	Previous	To Date
201120-C02			
Total Posted Items Pay	\$91,512.75	\$824,936.23	\$916,448.98
Gross Item Adjustments	\$0.00	\$20,562.00	\$20,562.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$91,512.75	\$845,498.23	\$937,010.98

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J3P3093	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$13,200.000	0.6	\$7,920.00
	0130	6181000	MOBILIZATION	LS	\$75,835.000	0.25	\$18,958.75
	0170	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$7,500.000	0.35	\$2,625.00
	0250	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	SQYD	\$195.000	196	\$38,220.00
	0370	7151001	VERTICAL DRAIN AT END BENTS	EA	\$2,300.000	2	\$4,600.00
	0390	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	LF	\$619.000	31	\$19,189.00
Project J3P3093 - Total							\$91,512.75
Overall - Total							\$91,512.75

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J3P3093	0250	BRIDGE APPROACH SLAB (MINOR ROAD)	Material			-196	\$195.00	(\$38,220.00)
	0250	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.	196	\$195.00	\$38,220.00
	0260	SLAB ON STEEL	Material			-2,054	\$226.00	(\$464,204.00)
	0260	SLAB ON STEEL	Material		This adjustment offsets the original system-	2,054	\$226.00	\$464,204.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 3, 2021

Pay Estimate Created Date: June 2, 2021

Progress Estimate Number 7	Contract ID 201120-C02 Prime Contractor Lehman Construction, LLC	Pay Period Start May 16, 2021 Pay Period End June 1, 2021	Original Contract Amount \$1,294,337.00 Net Change Order Amount \$3,332.48 Current Contract Amount \$1,297,669.48
--------------------------------------	---	--	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J3P3093					generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 7 on the current Payment Estimate.			
	0370	VERTICAL DRAIN AT END BENTS	Material			-2	\$2,300.00	(\$4,600.00)
	0370	VERTICAL DRAIN AT END BENTS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 9 on the current Payment Estimate.	2	\$2,300.00	\$4,600.00
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on June 3, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J3P3093	FAF 41-1(11)	Bridge deck replacement	41	SALINE	from 1.5 miles east of Rte. 65 over Rte. O and Mexico Sub Railroad

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J3P3093	Posted Item Pay	\$91,512.75	\$824,936.23	\$916,448.98
	Gross Item Adjustments	\$0.00	\$20,562.00	\$20,562.00
	Gross Item Pay	\$91,512.75	\$845,498.23	\$937,010.98
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on June 3, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J3P3093, Item 5031011A, Project Item Line Number 0250, Material Set 5031011A96, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Reports in AWP need to be updated.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3093, Item 5031011A, Project Item Line Number 0250, Material Set 5031011A96, Material 1058PSBB - Polyethylene Sheeting for Bond Breaker, Acceptance Action Generic 1058PSBB is insufficient.	Reports in AWP need to be updated.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3093, Item 5031011A, Project Item Line Number 0250, Material Set 5031011A96, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	Reports in AWP need to be updated.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3093, Item 5031011A, Project Item Line Number 0250, Material Set 5031011A96, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Reports in AWP need to be updated.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3093, Item 5031011A, Project Item Line Number 0250, Material Set 5031011A96, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Reports in AWP need to be updated.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3093, Item 5031011A, Project Item Line Number 0250, Material Set 5031011A96, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Reports in AWP need to be updated.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3093, Item 7034212, Project Item Line Number 0260, Material Set 703421296, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	Reports in AWP need to be updated.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3093, Item 7034212, Project Item Line Number 0260, Material Set 703421296, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Reports in AWP need to be updated.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3093, Item 7151001, Project Item Line Number 0370, Material Set 715100196, Material 0715DRVT - Vertical Drain at End Bents, Acceptance Action Generic 0715DRVT is insufficient.	Reports in AWP need to be updated.	SIMST	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 3, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
201120-C02	J3P3093		0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$13,200.00	\$13,200.00
			0001	0020	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	44.00	0.00	44.00	SQFT	44.00	\$175.00	\$7,700.00
			0001	0030	2153000	SHAPING SLOPES, CLASS III	3.00	0.00	3.00	100F	0.00	\$750.00	\$0.00
			0001	0040	4011213	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-3)	40.30	0.00	40.30	TONS	0.00	\$250.00	\$0.00
			0001	0050	4071005	TACK COAT	196.00	0.00	196.00	GAL	0.00	\$3.50	\$0.00
			0001	0060	5041000	CONCRETE APPROACH PAVEMENT	356.00	0.00	356.00	SQYD	0.00	\$120.00	\$0.00
			0001	0070	6161005	CONSTRUCTION SIGNS	1,155.00	0.00	1,155.00	SQFT	974.00	\$7.00	\$6,818.00
			0001	0080	6161008	ADVANCED WARNING RAIL SYSTEM	3.00	0.00	3.00	EA	2.00	\$200.00	\$400.00
			0001	0090	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	0.00	\$50.00	\$0.00
			0001	0100	6161025	CHANNELIZER (TRIM LINE)	50.00	0.00	50.00	EA	50.00	\$15.00	\$750.00
			0001	0110	6161030	TYPE III MOVEABLE BARRICADE	9.00	0.00	9.00	EA	9.00	\$150.00	\$1,350.00
			0001	0120	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	5.00	0.00	5.00	EA	5.00	\$4,500.00	\$22,500.00
			0001	0130	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$75,835.00	\$75,835.00
			0001	0140	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,176.00	0.00	1,176.00	LF	0.00	\$0.65	\$0.00
			0001	0150	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,454.00	0.00	1,454.00	LF	0.00	\$0.65	\$0.00
			0001	0160	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	978.00	0.00	978.00	SQYD	0.00	\$15.00	\$0.00
			0001	0170	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.70	\$7,500.00	\$5,250.00
			0001	0180	8061016	SEDIMENT REMOVAL	16.00	0.00	16.00	CUYD	0.00	\$25.00	\$0.00
			0001	0190	8061019	SILT FENCE	1,600.00	0.00	1,600.00	LF	0.00	\$3.00	\$0.00
			0010	0200	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	500.00	0.00	500.00	LF	0.00	\$22.50	\$0.00
			0010	0210	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$2,500.00	\$0.00
			0010	0220	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$2,550.00	\$0.00
			0070	0230	2162500	REMOVAL OF EXISTING BRIDGE DECK	19,497.00	0.00	19,497.00	SQFT	19,497.00	\$6.50	\$126,730.50
			0070	0240	2169902	MISC.REMOVAL OF EXISTING BEARINGS	12.00	0.00	12.00	EA	12.00	\$1,600.00	\$19,200.00
			0070	0250	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	196.00	0.00	196.00	SQYD	196.00	\$195.00	\$38,220.00
			0070	0260	7034212	SLAB ON STEEL	2,162.00	0.00	2,162.00	SQYD	2,054.00	\$226.00	\$464,204.00
			0070	0270	7034219A	TYPE D BARRIER	876.00	0.00	876.00	LF	0.00	\$96.00	\$0.00
			0070	0280	7040101	SUBSTRUCTURE REPAIR (FORMED)	150.00	0.00	150.00	SQFT	0.00	\$125.00	\$0.00
			0070	0290	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$4,500.00	\$0.00
			0070	0300	7121250	STRENGTHENING EXISTING BEAMS	1.00	0.00	1.00	LS	1.00	\$34,150.00	\$34,150.00
			0070	0310	7123610	SLAB DRAIN	8.00	0.00	8.00	EA	8.00	\$384.00	\$3,072.00
			0070	0320	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	2,100.00	0.00	2,100.00	SQFT	0.00	\$45.00	\$0.00
			0070	0330	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	2,100.00	0.00	2,100.00	SQFT	0.00	\$5.50	\$0.00
			0070	0340	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	2,100.00	0.00	2,100.00	SQFT	0.00	\$2.75	\$0.00
			0070	0350	7125370A	FINISH FIELD COAT (SYSTEM G)	2,100.00	0.00	2,100.00	SQFT	0.00	\$2.75	\$0.00
			0070	0360	7126000	NON-DESTRUCTIVE TESTING	62.00	0.00	62.00	LF	62.00	\$35.00	\$2,170.00
			0070	0370	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$2,300.00	\$4,600.00
			0070	0380	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	12.00	0.00	12.00	EA	12.00	\$2,450.00	\$29,400.00
			0070	0390	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	124.00	0.00	124.00	LF	93.00	\$619.00	\$57,567.00
			0070	5001	7129901	MISC.Cover Plate Modification	0.00	1.00	1.00	LS	1.00	\$944.73	\$944.73
			0070	5002	7129902	MISC.Structural Steel Repair	0.00	1.00	1.00	EA	1.00	\$2,387.75	\$2,387.75
Project J3P3093 - Total Value Posted to Date as of Report Generated Date												\$916,448.98	
201120-C02 Overall - Total Value Posted to Date as of Report Generated Date												\$916,448.98	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 3, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J3P3093

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	6/1/21	6/2/21	0.30	LS	rte 41/240 west approach	78+75		79+10		
				6/2/21	0.30	LS	rte 41/240 east approach	83+67		84+02		
0130	6181000	MOBILIZATION	6/1/21	6/2/21	0.25	LS	rte 41/240	79+30				
0170	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	6/1/21	6/2/21	0.35	LS	rte 41/240	79+30				
0250	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	6/1/21	6/2/21	98.00	SQYD	rte 41/240 east approach	83+47		83+67		
				6/2/21	98.00	SQYD	rte 41/240 west approach	79+30		79+10		
0370	7151001	VERTICAL DRAIN AT END BENTS	6/1/21	6/2/21	2.00	EA	rte 41/240 bridge A2875	79+30		83+47		
0390	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	6/1/21	6/2/21	31.00	LF	A2875 rte 41/240	83+43				

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
J3P3093	0070	CONSTRUCTION SIGNS	Material		1	Mar 2, 2021	SYSTEM	\$6,818.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.							
					1	Mar 2, 2021	SYSTEM	(\$6,818.00)								
					- Total							\$0.00				
					Material - Total							\$0.00				
					0070 - Total							\$0.00				
	0080	ADVANCED WARNING RAIL SYSTEM	Material		1	Mar 2, 2021	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.							
					1	Mar 2, 2021	SYSTEM	(\$400.00)								
					- Total							\$0.00				
					Material - Total							\$0.00				
					0080 - Total							\$0.00				
	0100	CHANNELIZER (TRIM LINE)	Material		1	Mar 2, 2021	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.							
					1	Mar 2, 2021	SYSTEM	(\$750.00)								
					- Total							\$0.00				
					Material - Total							\$0.00				
					0100 - Total							\$0.00				
	0110	TYPE III MOVEABLE BARRICADE	Material		1	Mar 2, 2021	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 4 on the current Payment Estimate.							
					1	Mar 2, 2021	SYSTEM	(\$1,350.00)								
					- Total							\$0.00				
					Material - Total							\$0.00				
					0110 - Total							\$0.00				
	0120	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		1	Mar 2, 2021	SYSTEM	\$22,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 5 on the current Payment Estimate.							
					1	Mar 2, 2021	SYSTEM	(\$22,500.00)								
					- Total							\$0.00				
					Material - Total							\$0.00				
					0120 - Total							\$0.00				
	0200	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI		5	May 3, 2021	SYSTEM	\$7,710.00	Payment Estimate Item Adjustment generated Stockpile Transaction							
								- Total							\$7,710.00	
								Construction Stockpile STMI - Total							\$7,710.00	
0200 - Total							\$7,710.00									
	0210	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		5	May 3, 2021	SYSTEM	\$6,672.00	Payment Estimate Item Adjustment generated Stockpile Transaction							
								- Total							\$6,672.00	
								Construction Stockpile STMI - Total							\$6,672.00	
0210 - Total							\$6,672.00									
	0220	TYPE A CRSHWTHY END TERMINAL (MASH)	Construction Stockpile STMI		5	May 3, 2021	SYSTEM	\$6,180.00	Payment Estimate Item Adjustment generated Stockpile Transaction							
								- Total							\$6,180.00	
								Construction Stockpile STMI - Total							\$6,180.00	
0220 - Total							\$6,180.00									
	0250	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		7	Jun 2, 2021	SYSTEM	\$38,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.							
					7	Jun 2, 2021	SYSTEM	(\$38,220.00)								



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J3P3093	0250	BRIDGE APPROACH SLAB (MINOR ROAD)	Material			2021						
				- Total							\$0.00	
				Material - Total							\$0.00	
	0250 - Total								\$0.00			
	0260	SLAB ON STEEL	Material			3	Apr 1, 2021	SYSTEM	\$23,278.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						3	Apr 1, 2021	SYSTEM	(\$23,278.00)			
						4	Apr 16, 2021	SYSTEM	\$188,710.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						4	Apr 16, 2021	SYSTEM	(\$188,710.00)			
						5	May 3, 2021	SYSTEM	\$293,122.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						5	May 3, 2021	SYSTEM	(\$293,122.00)			
						6	May 17, 2021	SYSTEM	\$464,204.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						6	May 17, 2021	SYSTEM	(\$464,204.00)			
						7	Jun 2, 2021	SYSTEM	\$464,204.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 7 on the current Payment Estimate.		
						7	Jun 2, 2021	SYSTEM	(\$464,204.00)			
	- Total							\$0.00				
	Material - Total							\$0.00				
	0260 - Total								\$0.00			
	0300	STRENGTHENING EXISTING BEAMS	Material			3	Apr 1, 2021	SYSTEM	\$17,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 12 on the current Payment Estimate.		
						3	Apr 1, 2021	SYSTEM	(\$17,075.00)			
				- Total							\$0.00	
	Material - Total							\$0.00				
	0300 - Total								\$0.00			
	0370	VERTICAL DRAIN AT END BENTS	Material			7	Jun 2, 2021	SYSTEM	\$4,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 9 on the current Payment Estimate.		
						7	Jun 2, 2021	SYSTEM	(\$4,600.00)			
				- Total							\$0.00	
Material - Total							\$0.00					
0370 - Total								\$0.00				
J3P3093 - Total								\$20,562.00				
Overall - Total								\$20,562.00				