



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on April 6, 2022

Pay Estimate Created Date: January 31, 2022

Final Estimate Number 17	Contract ID 201120-C07 Prime Contractor J. M. Fahey Construction Co.	Pay Period Start December 2, 2021 Pay Period End January 15, 2022	Original Contract Amount \$1,419,919.79 Net Change Order Amount \$134,893.28 Current Contract Amount \$1,554,813.07
------------------------------------	---	--	--

Approval Date		By User
March 28, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	yostj1
April 4, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holdtc
April 5, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2021	November 1, 2021	July 20, 2021	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	March 29, 2022	March 29, 2022	
Awarded Date	December 2, 2020	December 2, 2020	
Letting Date	November 20, 2020	November 20, 2020	
Notice to Proceed Date	January 4, 2021	January 4, 2021	
Work Began Date	April 2, 2021	April 2, 2021	

Contract Total Pay For Estimate No. 17			
	This Estimate	Previous	To Date
201120-C07			
Total Posted Items Pay	\$0.00	\$1,554,813.08	\$1,554,813.08
Gross Item Adjustments	\$91.67	\$21,444.44	\$21,536.11
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$91.67	\$1,576,257.52	\$1,576,349.19

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3246	0170	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	Other Item Adjustment	Asphalt Cement Price Adjustment	Asphalt Cement Price Adjustment for partial depth pavement repairs completed as shown below: 4/24/2021 - Placed 1.50 tons - AC Adjustment of \$3.22 5/20/2021 - Placed 33.60 Tons - AC Adjustment of \$88.45			\$91.67
Total								\$91.67



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on April 6, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4S3246	FAF 150-1(19)	Pavement Improvements	150	JACKSON	from 0.1 miles east of Andrews Road to 0.2 miles west of Byars Road

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J4S3246	Posted Item Pay	\$0.00	\$1,554,813.08	\$1,554,813.08
	Gross Item Adjustments	\$91.67	\$21,444.44	\$21,536.11
	Gross Item Pay	\$91.67	\$1,576,257.52	\$1,576,349.19
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on April 6, 2022

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 6, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201120-C07	J4S3246	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$25,000.00	\$25,000.00
		0001	0020	2071000	LINEAR GRADING CLASS 1	0.50	0.00	0.50	STA	0.50	\$1,700.00	\$850.00
		0001	0030	2153000	SHAPING SLOPES, CLASS III	4.00	0.00	4.00	100F	4.00	\$650.00	\$2,600.00
		0001	0040	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	3,230.50	-447.00	2,783.50	TONS	2,783.50	\$75.00	\$208,762.50
		0001	0050	4071005	TACK COAT	3,061.00	-236.00	2,825.00	GAL	2,825.00	\$5.00	\$14,125.00
		0001	0060	5062030A	FURNISHING UNBONDED CONCRETE OVERLAY	2,026.80	180.00	2,206.80	CUYD	2,206.80	\$132.00	\$291,297.60
		0001	0070	5069905	MISC.5.5" UNBONDED CONCRETE OVERLAY PLACEMENT	13,266.00	416.60	13,682.60	SQYD	13,682.60	\$24.75	\$338,644.35
		0001	0080	6081012	TRUNCATED DOMES	20.00	0.00	20.00	SQFT	20.00	\$13.00	\$260.00
		0001	0090	6083006	6 IN. CONCRETE MEDIAN STRIP	13.70	0.00	13.70	SQYD	13.70	\$140.00	\$1,918.00
		0001	0100	6086008	CONCRETE SIDEWALK, 8 IN.	27.80	0.00	27.80	SQYD	27.80	\$115.00	\$3,197.00
		0001	0110	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	-2.00	0.00	EA	0.00	\$1,000.00	\$0.00
		0001	0120	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	538.70	65.30	604.00	SQYD	604.00	\$225.00	\$135,900.00
		0001	0130	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	54.00	-54.00	0.00	SQYD	0.00	\$1.20	\$0.00
		0001	0140	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	54.00	-54.00	0.00	SQYD	0.00	\$1.20	\$0.00
		0001	0150	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	1,754.00	694.00	2,448.00	LF	2,448.00	\$1.50	\$3,672.00
		0001	0160	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	640.00	193.00	833.00	EA	833.00	\$4.85	\$4,040.05
		0001	0170	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	73.00	-37.90	35.10	TONS	35.10	\$140.00	\$4,914.00
		0001	0180	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	219.00	-4.40	214.60	SQYD	214.60	\$30.00	\$6,438.00
		0001	0190	6161005	CONSTRUCTION SIGNS	1,283.00	-54.00	1,229.00	SQFT	1,229.00	\$5.80	\$7,128.20
		0001	0200	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$51.00	\$204.00
		0001	0210	6161009	FLAG ASSEMBLY	6.00	-6.00	0.00	EA	0.00	\$21.00	\$0.00
		0001	0220	6161025	CHANNELIZER (TRIM LINE)	200.00	278.00	478.00	EA	478.00	\$15.00	\$7,170.00
		0001	0230	6161040	FLASHING ARROW PANEL	2.00	2.00	4.00	EA	4.00	\$600.00	\$2,400.00
		0001	0240	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$3,200.00	\$12,800.00
		0001	0250	6169902	MISC.ADA COMPLIANT MOVEABLE BARRICADE	1.00	-1.00	0.00	EA	0.00	\$105.00	\$0.00
		0001	0260	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$42,300.00	\$42,300.00
		0001	0270	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	566.00	-25.00	541.00	LF	541.00	\$21.00	\$11,361.00
		0001	0280	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	58.00	-10.00	48.00	EA	48.00	\$245.00	\$11,760.00
		0001	0290	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	5.00	0.00	5.00	EA	5.00	\$195.00	\$975.00
		0001	0300	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	4.00	-1.00	3.00	EA	3.00	\$430.00	\$1,290.00
		0001	0310	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	6.00	0.00	6.00	EA	6.00	\$405.00	\$2,430.00
		0001	0320	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	112.00	40.00	152.00	EA	152.00	\$215.00	\$32,680.00
		0001	0330	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	23,230.00	-2,830.00	20,400.00	LF	20,400.00	\$0.31	\$6,324.00
		0001	0340	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	9,864.00	510.00	10,374.00	LF	10,374.00	\$0.31	\$3,215.94
		0001	0350	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	8,670.00	-1,413.00	7,257.00	LF	7,257.00	\$0.23	\$1,669.11
		0001	0360	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	4,380.00	1,015.00	5,395.00	LF	5,395.00	\$0.25	\$1,348.75
		0001	0370	6209903	MISC.PREFORMED THERMOPLASTIC PVMT MARKING, 8" WHITE WIDE DOTTED	714.00	-70.00	644.00	LF	644.00	\$14.10	\$9,080.40
		0001	0380	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	9,743.00	1,136.00	10,879.00	SQYD	10,879.00	\$3.25	\$35,356.75
		0001	0390	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	13,266.00	416.60	13,682.60	SQYD	13,682.60	\$12.00	\$164,191.20
		0001	0400	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,934.00	99.50	2,033.50	SQYD	2,033.50	\$4.70	\$9,557.45
		0001	0410	6240104A	SEPARATION GEOTEXTILE	13,342.00	-13,342.00	0.00	SQYD	0.00	\$1.00	\$0.00
		0001	0420	8061006	ALTERNATE DITCH CHECK	25.00	-5.00	20.00	LF	20.00	\$11.00	\$220.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 6, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201120-C07	J4S3246	0001	0430	8061019	SILT FENCE	125.00	-55.00	70.00	LF	70.00	\$2.10	\$147.00
		0001	0440	9039902	MISC.RELOCATION OF EXISTING SIGN ASSEMBLIES	5.00	0.00	5.00	EA	5.00	\$450.00	\$2,250.00
		0010	0450	6061060	MGS GUARDRAIL	300.00	2,425.00	2,725.00	LF	2,725.00	\$21.00	\$57,225.00
		0010	0460	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	3.00	1.00	4.00	EA	4.00	\$2,400.00	\$9,600.00
		0010	0470	6062100	BRIDGE ANCHOR SECTION (CURB TYPE)	1.00	0.00	1.00	EA	1.00	\$1,900.00	\$1,900.00
		0010	0480	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3.00	5.00	8.00	EA	8.00	\$2,400.00	\$19,200.00
		0010	0490	6063015	TYPE A CRASHWORTHY END TERMINAL	1.00	0.00	1.00	EA	1.00	\$2,200.00	\$2,200.00
		0001	5001	6161030	TYPE III MOVEABLE BARRICADE	0.00	30.00	30.00	EA	30.00	\$194.25	\$5,827.50
		0001	5002	5062033	UNBONDED CONCRETE OVERLAY INTERLAYER	0.00	10,067.30	10,067.30	SQYD	10,067.30	\$2.40	\$24,161.52
		0010	5003	2029901	MISC. Curb Cutting	0.00	75.00	75.00	LS	75.00	\$33.75	\$2,531.25
		0010	5004	2029901	MISC. Removal of Existing Guardrail	0.00	1.00	1.00	LS	1.00	\$20,765.00	\$20,765.00
		0010	5005	6061080	MGS END ANCHOR	0.00	1.00	1.00	EA	1.00	\$1,225.50	\$1,225.50
		0010	5006	6189901	MISC. Additional Mobilization for Guardrail Installation	0.00	1.00	1.00	LS	1.00	\$2,700.00	\$2,700.00
		Project J4S3246 - Total Value Posted to Date as of Report Generated Date										
201120-C07 Overall - Total Value Posted to Date as of Report Generated Date												\$1,554,813.07



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on April 6, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3246	0040	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	16	Dec 1, 2021	moorej3	\$810.28	Work Completed on May 21, Est May 21, Second Period, Installed Qty 307.80 Tons, Adjustment \$810.28				
					16	Dec 1, 2021	moorej3	\$5,070.98	Work Completed on May 23, Est May 21, Second Period, Qty 1,926.30 Tons, Adjustment \$5,070.98				
					16	Dec 1, 2021	moorej3	\$1,446.30	Work completed on May 24, Est May 21, Second Period, Qty 549.40, Adjustment \$1,446.30				
					ACAD - Total							\$7,327.56	
					Other Item Adjustment - Total							\$7,327.56	
					Price FUEL		4	Jun 3, 2021	SYSTEM	\$8,686.75	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					- Total							\$8,686.75	
					Price FUEL - Total							\$8,686.75	
					0040 - Total							\$16,014.31	
					0050	TACK COAT	Material		4	Jun 3, 2021	SYSTEM	\$14,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user moorej3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
									4	Jun 3, 2021	SYSTEM	(\$14,125.00)	
									5	Jun 17, 2021	SYSTEM	\$14,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user moorej3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
									5	Jun 17, 2021	SYSTEM	(\$14,125.00)	
									6	Jun 30, 2021	SYSTEM	\$14,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user moorej3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
	6	Jun 30, 2021	SYSTEM	(\$14,125.00)									
	7	Jul 15, 2021	SYSTEM	\$14,125.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user moorej3 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
	7	Jul 15, 2021	SYSTEM	(\$14,125.00)									
	8	Aug 2, 2021	SYSTEM	\$14,125.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user moorej3 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
	8	Aug 2, 2021	SYSTEM	(\$14,125.00)									
	9	Aug 16, 2021	SYSTEM	\$14,125.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user moorej3 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
	9	Aug 16, 2021	SYSTEM	(\$14,125.00)									
- Total								\$0.00					
Material - Total								\$0.00					
0050 - Total							\$0.00						
0060	FURNISHING UNBONDED CONCRETE OVERLAY	Material		3	May 18, 2021	SYSTEM	\$267,537.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user moorej3 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
				3	May 18, 2021	SYSTEM	(\$267,537.60)						
				4	Jun 3, 2021	SYSTEM	\$267,537.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user moorej3 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
				4	Jun 3, 2021	SYSTEM	(\$267,537.60)						
				5	Jun 17, 2021	SYSTEM	\$291,297.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user moorej3 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
				5	Jun 17, 2021	SYSTEM	(\$291,297.60)						
				6	Jun 30, 2021	SYSTEM	\$291,297.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user moorej3 overriding Payment Estimate Exception 3 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3246	0060	FURNISHING UNBONDED CONCRETE OVERLAY	Material		6	Jun 30, 2021	SYSTEM	(\$291,297.60)						
					7	Jul 15, 2021	SYSTEM	\$291,297.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user moorej3 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					7	Jul 15, 2021	SYSTEM	(\$291,297.60)						
					8	Aug 2, 2021	SYSTEM	\$291,297.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user moorej3 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					8	Aug 2, 2021	SYSTEM	(\$291,297.60)						
					9	Aug 16, 2021	SYSTEM	\$291,297.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user moorej3 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					9	Aug 16, 2021	SYSTEM	(\$291,297.60)						
					- Total								\$0.00	
					Material - Total								\$0.00	
								Overrun	Overrun	5	Jun 17, 2021	SYSTEM	\$23,760.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 46 on the current Payment Estimate. Material Insufficiency Quantity 2206.800; Overrun Quantity Balance 180.00.
										5	Jun 17, 2021	SYSTEM	(\$23,760.00)	
										6	Jun 30, 2021	SYSTEM	(\$23,760.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										6	Jun 30, 2021	SYSTEM	\$23,760.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 46 on the current Payment Estimate. Material Insufficiency Quantity 2206.800; Overrun Quantity Balance 180.00.
										7	Jul 15, 2021	SYSTEM	(\$23,760.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										7	Jul 15, 2021	SYSTEM	\$23,760.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 46 on the current Payment Estimate. Material Insufficiency Quantity 2206.800; Overrun Quantity Balance 180.00.
										8	Aug 2, 2021	SYSTEM	(\$23,760.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										8	Aug 2, 2021	SYSTEM	\$23,760.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 36 on the current Payment Estimate. Material Insufficiency Quantity 2206.800; Overrun Quantity Balance 180.00.
										9	Aug 16, 2021	SYSTEM	(\$23,760.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										9	Aug 16, 2021	SYSTEM	\$23,760.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 26 on the current Payment Estimate. Material Insufficiency Quantity 2206.800; Overrun Quantity Balance 180.00.
										10	Sep 1, 2021	SYSTEM	(\$23,760.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										10	Sep 1, 2021	SYSTEM	\$23,760.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user moorej3 overriding Payment Estimate Exception 4 on the current Payment Estimate.
										11	Sep 15, 2021	SYSTEM	(\$23,760.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										11	Sep 15, 2021	SYSTEM	\$23,760.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user moorej3 overriding Payment Estimate Exception 4 on the current Payment Estimate.
										12	Sep 30, 2021	SYSTEM	(\$23,760.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										12	Sep 30, 2021	SYSTEM	\$23,760.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user moorej3 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0060 - Total								\$0.00	



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3246	0070	MISC.	Other Item Adjustment	FUEL	16	Dec 1, 2021	moorej3	\$3,080.38	Apr 21, Second Period, Est 2, Qty 1,896.90 SY, Adjustment \$725.00 Apr 21, Second Period, Est 2, Qty 971.30 SY, Adjustment \$371.23 Apr 21, Second Period, Est 2, Qty 1,363.80 SY, Adjustment \$521.24 Apr 21, Second Period, Est 2, Qty 1,782.50 SY, Adjustment \$681.27 Apr 21, Second Period, Est 2, Qty 2,045.10 SY, Adjustment \$781.64					
					16	Dec 1, 2021	moorej3	\$1,180.92	First period, April 2021, Est 1, Qty 1,281.30 SY, Adjustment \$489.71 First period, April 2021, Est 1, Qty 1,808.50 SY, Adjustment \$691.21					
					16	Dec 1, 2021	moorej3	\$193.93	June 21, First Period, Est 5, Qty 416.60 SY, Adjustment \$193.93					
					16	Dec 1, 2021	moorej3	\$974.90	May 21, First Period, Est 3, Qty 1,164.40 SY, Adjustment \$536.32 May 21, First Period, Est 3, Qty 952.20 SY, Adjustment \$438.58					
					FUEL - Total								\$5,430.13	
					Other Item Adjustment - Total								\$5,430.13	
					Overrun	Overrun	5	Jun 17, 2021	SYSTEM	\$10,310.85	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user moorej3 overriding Payment Estimate Exception 47 on the current Payment Estimate.			
							5	Jun 17, 2021	SYSTEM	(\$10,310.85)				
							6	Jun 30, 2021	SYSTEM	(\$10,310.85)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
							6	Jun 30, 2021	SYSTEM	\$10,310.85	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user moorej3 overriding Payment Estimate Exception 47 on the current Payment Estimate.			
							7	Jul 15, 2021	SYSTEM	(\$10,310.85)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
							7	Jul 15, 2021	SYSTEM	\$10,310.85	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user moorej3 overriding Payment Estimate Exception 47 on the current Payment Estimate.			
							8	Aug 2, 2021	SYSTEM	(\$10,310.85)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
							8	Aug 2, 2021	SYSTEM	\$10,310.85	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user moorej3 overriding Payment Estimate Exception 37 on the current Payment Estimate.			
							9	Aug 16, 2021	SYSTEM	(\$10,310.85)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
							9	Aug 16, 2021	SYSTEM	\$10,310.85	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user moorej3 overriding Payment Estimate Exception 27 on the current Payment Estimate.			
							10	Sep 1, 2021	SYSTEM	(\$10,310.85)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
							10	Sep 1, 2021	SYSTEM	\$10,310.85	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user moorej3 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
							11	Sep 15, 2021	SYSTEM	(\$10,310.85)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
							11	Sep 15, 2021	SYSTEM	\$10,310.85	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user moorej3 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
							12	Sep 30, 2021	SYSTEM	(\$10,310.85)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
							12	Sep 30, 2021	SYSTEM	\$10,310.85	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user moorej3 overriding Payment Estimate Exception 18 on the current Payment Estimate.			
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0070 - Total								\$5,430.13	
	0080	TRUNCATED DOMES	Material		3	May 18, 2021	SYSTEM	\$260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user moorej3 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					3	May 18, 2021	SYSTEM	(\$260.00)						
					4	Jun 3, 2021	SYSTEM	\$260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user moorej3 overriding Payment Estimate Exception 6 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3246	0080	TRUNCATED DOMES	Material		4	Jun 3, 2021	SYSTEM	(\$260.00)						
					5	Jun 17, 2021	SYSTEM	\$260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user moorej3 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					5	Jun 17, 2021	SYSTEM	(\$260.00)						
					6	Jun 30, 2021	SYSTEM	\$260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user moorej3 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					6	Jun 30, 2021	SYSTEM	(\$260.00)						
					7	Jul 15, 2021	SYSTEM	\$260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user moorej3 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					7	Jul 15, 2021	SYSTEM	(\$260.00)						
					8	Aug 2, 2021	SYSTEM	\$260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user moorej3 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					8	Aug 2, 2021	SYSTEM	(\$260.00)						
					9	Aug 16, 2021	SYSTEM	\$260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user moorej3 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					9	Aug 16, 2021	SYSTEM	(\$260.00)						
					10	Sep 1, 2021	SYSTEM	\$260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user moorej3 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					10	Sep 1, 2021	SYSTEM	(\$260.00)						
					11	Sep 15, 2021	SYSTEM	\$260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user moorej3 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					11	Sep 15, 2021	SYSTEM	(\$260.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0080 - Total								\$0.00						
	0090	6 IN. CONCRETE MEDIAN STRIP	Material		3	May 18, 2021	SYSTEM	\$1,918.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user moorej3 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					3	May 18, 2021	SYSTEM	(\$1,918.00)						
					4	Jun 3, 2021	SYSTEM	\$1,918.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user moorej3 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					4	Jun 3, 2021	SYSTEM	(\$1,918.00)						
					5	Jun 17, 2021	SYSTEM	\$1,918.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user moorej3 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					5	Jun 17, 2021	SYSTEM	(\$1,918.00)						
					6	Jun 30, 2021	SYSTEM	\$1,918.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user moorej3 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					6	Jun 30, 2021	SYSTEM	(\$1,918.00)						
					7	Jul 15, 2021	SYSTEM	\$1,918.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user moorej3 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					7	Jul 15, 2021	SYSTEM	(\$1,918.00)						
					8	Aug 2, 2021	SYSTEM	\$1,918.00	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3246	0090	6 IN. CONCRETE MEDIAN STRIP	Material			2021			Estimate Item Adjustment (0025) due to user moorej3 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					8	Aug 2, 2021	SYSTEM	(\$1,918.00)		
					9	Aug 16, 2021	SYSTEM	\$1,918.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user moorej3 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					9	Aug 16, 2021	SYSTEM	(\$1,918.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0090 - Total								\$0.00	
	0100	CONCRETE SIDEWALK, 8 IN.	Material		3	May 18, 2021	SYSTEM	\$3,197.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user moorej3 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					3	May 18, 2021	SYSTEM	(\$3,197.00)		
					4	Jun 3, 2021	SYSTEM	\$3,197.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user moorej3 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					4	Jun 3, 2021	SYSTEM	(\$3,197.00)		
					5	Jun 17, 2021	SYSTEM	\$3,197.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user moorej3 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					5	Jun 17, 2021	SYSTEM	(\$3,197.00)		
					6	Jun 30, 2021	SYSTEM	\$3,197.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user moorej3 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					6	Jun 30, 2021	SYSTEM	(\$3,197.00)		
7					Jul 15, 2021	SYSTEM	\$3,197.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user moorej3 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
7					Jul 15, 2021	SYSTEM	(\$3,197.00)			
8					Aug 2, 2021	SYSTEM	\$3,197.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user moorej3 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
8					Aug 2, 2021	SYSTEM	(\$3,197.00)			
9					Aug 16, 2021	SYSTEM	\$3,197.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user moorej3 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
9					Aug 16, 2021	SYSTEM	(\$3,197.00)			
- Total								\$0.00		
Material - Total								\$0.00		
0100 - Total								\$0.00		
0120	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		1	Apr 20, 2021	SYSTEM	\$90,157.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user moorej3 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				1	Apr 20, 2021	SYSTEM	(\$90,157.50)			
				2	May 3, 2021	SYSTEM	\$121,207.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user moorej3 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				2	May 3, 2021	SYSTEM	(\$121,207.50)			
				3	May 18, 2021	SYSTEM	\$121,207.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user moorej3 overriding Payment Estimate Exception 22 on the current Payment Estimate.		
				3	May 18, 2021	SYSTEM	(\$121,207.50)			



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3246	0120	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		4	Jun 3, 2021	SYSTEM	\$121,207.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user moorej3 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					4	Jun 3, 2021	SYSTEM	(\$121,207.50)						
					5	Jun 17, 2021	SYSTEM	\$135,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user moorej3 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					5	Jun 17, 2021	SYSTEM	(\$135,900.00)						
					6	Jun 30, 2021	SYSTEM	\$135,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user moorej3 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					6	Jun 30, 2021	SYSTEM	(\$135,900.00)						
					7	Jul 15, 2021	SYSTEM	\$135,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user moorej3 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					7	Jul 15, 2021	SYSTEM	(\$135,900.00)						
					8	Aug 2, 2021	SYSTEM	\$135,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user moorej3 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					8	Aug 2, 2021	SYSTEM	(\$135,900.00)						
					9	Aug 16, 2021	SYSTEM	\$135,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user moorej3 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					9	Aug 16, 2021	SYSTEM	(\$135,900.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
								Overrun	Overrun	5	Jun 17, 2021	SYSTEM	\$14,692.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 48 on the current Payment Estimate. Material Insufficiency Quantity 604.000; Overrun Quantity Balance 65.30.
										5	Jun 17, 2021	SYSTEM	(\$14,692.50)	
										6	Jun 30, 2021	SYSTEM	(\$14,692.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										6	Jun 30, 2021	SYSTEM	\$14,692.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 48 on the current Payment Estimate. Material Insufficiency Quantity 604.000; Overrun Quantity Balance 65.30.
										7	Jul 15, 2021	SYSTEM	(\$14,692.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										7	Jul 15, 2021	SYSTEM	\$14,692.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 48 on the current Payment Estimate. Material Insufficiency Quantity 604.000; Overrun Quantity Balance 65.30.
8	Aug 2, 2021	SYSTEM	(\$14,692.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).										
8	Aug 2, 2021	SYSTEM	\$14,692.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 38 on the current Payment Estimate. Material Insufficiency Quantity 604.000; Overrun Quantity Balance 65.30.										
9	Aug 16, 2021	SYSTEM	(\$14,692.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).										
9	Aug 16, 2021	SYSTEM	\$14,692.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 28 on the current Payment Estimate. Material Insufficiency Quantity 604.000; Overrun Quantity Balance 65.30.										
10	Sep 1, 2021	SYSTEM	(\$14,692.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).										
10	Sep 1, 2021	SYSTEM	\$14,692.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user moorej3 overriding Payment Estimate Exception 6 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3246	0120	FURN & PLACE CONC MATL FOR FULL DEPTH	Overrun	Overrun	11	Sep 15, 2021	SYSTEM	(\$14,692.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
					11	Sep 15, 2021	SYSTEM	\$14,692.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user moorej3 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					12	Sep 30, 2021	SYSTEM	(\$14,692.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
					12	Sep 30, 2021	SYSTEM	\$14,692.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user moorej3 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
	Overrun - Total								\$0.00	
	Overrun - Total								\$0.00	
	0120 - Total								\$0.00	
	0150	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	Overrun	Overrun	5	Jun 17, 2021	SYSTEM	\$1,041.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user moorej3 overriding Payment Estimate Exception 49 on the current Payment Estimate.	
					5	Jun 17, 2021	SYSTEM	(\$1,041.00)		
					6	Jun 30, 2021	SYSTEM	(\$1,041.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
					6	Jun 30, 2021	SYSTEM	\$1,041.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user moorej3 overriding Payment Estimate Exception 49 on the current Payment Estimate.	
					7	Jul 15, 2021	SYSTEM	(\$1,041.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
					7	Jul 15, 2021	SYSTEM	\$1,041.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user moorej3 overriding Payment Estimate Exception 49 on the current Payment Estimate.	
					8	Aug 2, 2021	SYSTEM	(\$1,041.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
					8	Aug 2, 2021	SYSTEM	\$1,041.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user moorej3 overriding Payment Estimate Exception 39 on the current Payment Estimate.	
9					Aug 16, 2021	SYSTEM	(\$1,041.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
9					Aug 16, 2021	SYSTEM	\$1,041.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user moorej3 overriding Payment Estimate Exception 29 on the current Payment Estimate.		
10					Sep 1, 2021	SYSTEM	(\$1,041.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
10					Sep 1, 2021	SYSTEM	\$1,041.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user moorej3 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
11					Sep 15, 2021	SYSTEM	(\$1,041.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
11					Sep 15, 2021	SYSTEM	\$1,041.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user moorej3 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
12					Sep 30, 2021	SYSTEM	(\$1,041.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
12					Sep 30, 2021	SYSTEM	\$1,041.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user moorej3 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
Overrun - Total								\$0.00		
Overrun - Total								\$0.00		
0150 - Total								\$0.00		
0160	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		1	Apr 20, 2021	SYSTEM	\$3,943.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user moorej3 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
				1	Apr 20, 2021	SYSTEM	(\$3,943.05)			
				2	May 3, 2021	SYSTEM	\$3,943.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user moorej3 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				2	May 3, 2021	SYSTEM	(\$3,943.05)			



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3246	0160	DOWEL BAR (DRILLING, FURNISHING AND INST	Material			2021								
					3	May 18, 2021	SYSTEM	\$3,943.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user moorej3 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					3	May 18, 2021	SYSTEM	(\$3,943.05)						
					4	Jun 3, 2021	SYSTEM	\$3,943.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user moorej3 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					4	Jun 3, 2021	SYSTEM	(\$3,943.05)						
					5	Jun 17, 2021	SYSTEM	\$4,040.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user moorej3 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					5	Jun 17, 2021	SYSTEM	(\$4,040.05)						
					6	Jun 30, 2021	SYSTEM	\$4,040.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user moorej3 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					6	Jun 30, 2021	SYSTEM	(\$4,040.05)						
					7	Jul 15, 2021	SYSTEM	\$4,040.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user moorej3 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					7	Jul 15, 2021	SYSTEM	(\$4,040.05)						
					8	Aug 2, 2021	SYSTEM	\$4,040.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user moorej3 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					8	Aug 2, 2021	SYSTEM	(\$4,040.05)						
					9	Aug 16, 2021	SYSTEM	\$4,040.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user moorej3 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					9	Aug 16, 2021	SYSTEM	(\$4,040.05)						
					10	Sep 1, 2021	SYSTEM	\$4,040.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user moorej3 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					10	Sep 1, 2021	SYSTEM	(\$4,040.05)						
					11	Sep 15, 2021	SYSTEM	\$4,040.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user moorej3 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					11	Sep 15, 2021	SYSTEM	(\$4,040.05)						
					12	Sep 30, 2021	SYSTEM	\$4,040.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user moorej3 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					12	Sep 30, 2021	SYSTEM	(\$4,040.05)						
					- Total								\$0.00	
					Material - Total								\$0.00	
								Overrun	Overrun	1	Apr 20, 2021	SYSTEM	\$839.05	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 14 on the current Payment Estimate. Material Insufficiency Quantity 813.000; Overrun Quantity Balance 173.00.
										1	Apr 20, 2021	SYSTEM	(\$839.05)	
										2	May 3, 2021	SYSTEM	(\$839.05)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										2	May 3, 2021	SYSTEM	\$839.05	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 14 on the current Payment Estimate. Material Insufficiency Quantity 813.000; Overrun Quantity Balance 173.00.
										3	May 18, 2021	SYSTEM	(\$839.05)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3246	0160	DOWEL BAR (DRILLING, FURNISHING AND INST	Overrun	Overrun	3	May 18, 2021	SYSTEM	\$839.05	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 35 on the current Payment Estimate. Material Insufficiency Quantity 813.000; Overrun Quantity Balance 173.00.					
					4	Jun 3, 2021	SYSTEM	(\$839.05)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					4	Jun 3, 2021	SYSTEM	\$839.05	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) overriding Payment Estimate Exception 32 on the current Payment Estimate. Material Insufficiency Quantity 813.000; Overrun Quantity Balance 173.00.					
					5	Jun 17, 2021	SYSTEM	(\$839.05)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					5	Jun 17, 2021	SYSTEM	\$97.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 50 on the current Payment Estimate. Material Insufficiency Quantity 833.000; Overrun Quantity Balance 193.00.					
					5	Jun 17, 2021	SYSTEM	\$839.05	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) overriding Payment Estimate Exception 50 on the current Payment Estimate. Material Insufficiency Quantity 833.000; Overrun Quantity Balance 193.00.					
					5	Jun 17, 2021	SYSTEM	(\$97.00)						
					6	Jun 30, 2021	SYSTEM	(\$936.05)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					6	Jun 30, 2021	SYSTEM	\$936.05	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 50 on the current Payment Estimate. Material Insufficiency Quantity 833.000; Overrun Quantity Balance 193.00.					
					7	Jul 15, 2021	SYSTEM	(\$936.05)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					7	Jul 15, 2021	SYSTEM	\$936.05	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 50 on the current Payment Estimate. Material Insufficiency Quantity 833.000; Overrun Quantity Balance 193.00.					
					8	Aug 2, 2021	SYSTEM	(\$936.05)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					8	Aug 2, 2021	SYSTEM	\$936.05	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 40 on the current Payment Estimate. Material Insufficiency Quantity 833.000; Overrun Quantity Balance 193.00.					
					9	Aug 16, 2021	SYSTEM	(\$936.05)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					9	Aug 16, 2021	SYSTEM	\$936.05	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 30 on the current Payment Estimate. Material Insufficiency Quantity 833.000; Overrun Quantity Balance 193.00.					
					10	Sep 1, 2021	SYSTEM	(\$936.05)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					10	Sep 1, 2021	SYSTEM	\$936.05	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 8 on the current Payment Estimate. Material Insufficiency Quantity 833.000; Overrun Quantity Balance 193.00.					
					11	Sep 15, 2021	SYSTEM	(\$936.05)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					11	Sep 15, 2021	SYSTEM	\$936.05	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 8 on the current Payment Estimate. Material Insufficiency Quantity 833.000; Overrun Quantity Balance 193.00.					
					12	Sep 30, 2021	SYSTEM	(\$936.05)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					12	Sep 30, 2021	SYSTEM	\$936.05	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 5 on the current Payment Estimate. Material Insufficiency Quantity 833.000; Overrun Quantity Balance 193.00.					
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0160 - Total								\$0.00	
						0170	FURN & PLACE BIT. MATL FOR	Material		2	May 3, 2021	SYSTEM	\$210.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user moorej3 overriding Payment



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3246	0170	CL C PARTIAL	Material						Estimate Exception 5 on the current Payment Estimate.					
					2	May 3, 2021	SYSTEM	(\$210.00)						
					3	May 18, 2021	SYSTEM	\$210.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user moorej3 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					3	May 18, 2021	SYSTEM	(\$210.00)						
					4	Jun 3, 2021	SYSTEM	\$4,914.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user moorej3 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					4	Jun 3, 2021	SYSTEM	(\$4,914.00)						
					5	Jun 17, 2021	SYSTEM	\$4,914.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user moorej3 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					5	Jun 17, 2021	SYSTEM	(\$4,914.00)						
					6	Jun 30, 2021	SYSTEM	\$4,914.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user moorej3 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					6	Jun 30, 2021	SYSTEM	(\$4,914.00)						
					7	Jul 15, 2021	SYSTEM	\$4,914.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user moorej3 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					7	Jul 15, 2021	SYSTEM	(\$4,914.00)						
					8	Aug 2, 2021	SYSTEM	\$4,914.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user moorej3 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					8	Aug 2, 2021	SYSTEM	(\$4,914.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
								Other Item Adjustment	ACAD	17	Mar 28, 2022	yostj1	\$91.67	Asphalt Cement Price Adjustment for partial depth pavement repairs completed as shown below: 4/24/2021 - Placed 1.50 tons - AC Adjustment of \$3.22 5/20/2021 - Placed 33.60 Tons - AC Adjustment of \$88.45
					ACAD - Total								\$91.67	
					Other Item Adjustment - Total								\$91.67	
					0170 - Total								\$91.67	
J4S3246	0190	CONSTRUCTION SIGNS	Material		1	Apr 20, 2021	SYSTEM	\$6,056.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user moorej3 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					1	Apr 20, 2021	SYSTEM	(\$6,056.94)						
					2	May 3, 2021	SYSTEM	\$6,056.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user moorej3 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					2	May 3, 2021	SYSTEM	(\$6,056.94)						
					3	May 18, 2021	SYSTEM	\$6,697.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user moorej3 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					3	May 18, 2021	SYSTEM	(\$6,697.84)						
					4	Jun 3, 2021	SYSTEM	\$6,697.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user moorej3 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					4	Jun 3, 2021	SYSTEM	(\$6,697.84)						
					5	Jun 17, 2021	SYSTEM	\$7,127.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user moorej3 overriding Payment Estimate Exception 24 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3246	0190	CONSTRUCTION SIGNS	Material		5	Jun 17, 2021	SYSTEM	(\$7,127.04)		
					6	Jun 30, 2021	SYSTEM	\$7,127.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user moorej3 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
					6	Jun 30, 2021	SYSTEM	(\$7,127.04)		
					7	Jul 15, 2021	SYSTEM	\$7,127.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user moorej3 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
					7	Jul 15, 2021	SYSTEM	(\$7,127.04)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0190 - Total								\$0.00	
	0200	ADVANCED WARNING RAIL SYSTEM	Material		1	Apr 20, 2021	SYSTEM	\$204.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user moorej3 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					1	Apr 20, 2021	SYSTEM	(\$204.00)		
					2	May 3, 2021	SYSTEM	\$204.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user moorej3 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					2	May 3, 2021	SYSTEM	(\$204.00)		
					3	May 18, 2021	SYSTEM	\$204.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user moorej3 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
3					May 18, 2021	SYSTEM	(\$204.00)			
4					Jun 3, 2021	SYSTEM	\$204.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user moorej3 overriding Payment Estimate Exception 25 on the current Payment Estimate.		
4					Jun 3, 2021	SYSTEM	(\$204.00)			
5					Jun 17, 2021	SYSTEM	\$204.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user moorej3 overriding Payment Estimate Exception 25 on the current Payment Estimate.		
5					Jun 17, 2021	SYSTEM	(\$204.00)			
6					Jun 30, 2021	SYSTEM	\$204.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user moorej3 overriding Payment Estimate Exception 25 on the current Payment Estimate.		
6					Jun 30, 2021	SYSTEM	(\$204.00)			
7					Jul 15, 2021	SYSTEM	\$204.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user moorej3 overriding Payment Estimate Exception 25 on the current Payment Estimate.		
7					Jul 15, 2021	SYSTEM	(\$204.00)			
- Total								\$0.00		
Material - Total								\$0.00		
0200 - Total								\$0.00		
0220	CHANNELIZER (TRIM LINE)	Material		1	Apr 20, 2021	SYSTEM	\$6,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user moorej3 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
				1	Apr 20, 2021	SYSTEM	(\$6,300.00)			
				2	May 3, 2021	SYSTEM	\$6,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user moorej3 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
				2	May 3, 2021	SYSTEM	(\$6,300.00)			
				3	May 18, 2021	SYSTEM	\$6,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user moorej3 overriding Payment		



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3246	0220	CHANNELIZER (TRIM LINE)	Material						Estimate Exception 29 on the current Payment Estimate.					
					3	May 18, 2021	SYSTEM	(\$6,300.00)						
					4	Jun 3, 2021	SYSTEM	\$6,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user moorej3 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					4	Jun 3, 2021	SYSTEM	(\$6,300.00)						
					5	Jun 17, 2021	SYSTEM	\$7,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user moorej3 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					5	Jun 17, 2021	SYSTEM	(\$7,170.00)						
					6	Jun 30, 2021	SYSTEM	\$7,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user moorej3 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					6	Jun 30, 2021	SYSTEM	(\$7,170.00)						
					7	Jul 15, 2021	SYSTEM	\$7,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user moorej3 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					7	Jul 15, 2021	SYSTEM	(\$7,170.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
							Overrun	Overrun	1	Apr 20, 2021	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 15 on the current Payment Estimate. Material Insufficiency Quantity 420.000; Overrun Quantity Balance 220.00.	
									1	Apr 20, 2021	SYSTEM	(\$3,300.00)		
									2	May 3, 2021	SYSTEM	(\$3,300.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
									2	May 3, 2021	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 15 on the current Payment Estimate. Material Insufficiency Quantity 420.000; Overrun Quantity Balance 220.00.	
									3	May 18, 2021	SYSTEM	(\$3,300.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
									3	May 18, 2021	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 36 on the current Payment Estimate. Material Insufficiency Quantity 420.000; Overrun Quantity Balance 220.00.	
									4	Jun 3, 2021	SYSTEM	(\$3,300.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
									4	Jun 3, 2021	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) overriding Payment Estimate Exception 33 on the current Payment Estimate. Material Insufficiency Quantity 420.000; Overrun Quantity Balance 220.00.	
				5	Jun 17, 2021	SYSTEM	(\$3,300.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).						
				5	Jun 17, 2021	SYSTEM	\$870.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) overriding Payment Estimate Exception 51 on the current Payment Estimate. Material Insufficiency Quantity 478.000; Overrun Quantity Balance 278.00.						
				5	Jun 17, 2021	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 51 on the current Payment Estimate. Material Insufficiency Quantity 478.000; Overrun Quantity Balance 278.00.						
				5	Jun 17, 2021	SYSTEM	(\$870.00)							
				6	Jun 30, 2021	SYSTEM	(\$4,170.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).						
				6	Jun 30, 2021	SYSTEM	\$4,170.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 51 on the current Payment Estimate. Material Insufficiency Quantity 478.000; Overrun Quantity Balance 278.00.						



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3246	0220	CHANNELIZER (TRIM LINE)	Overrun	Overrun	7	Jul 15, 2021	SYSTEM	(\$4,170.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					7	Jul 15, 2021	SYSTEM	\$4,170.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 51 on the current Payment Estimate. Material Insufficiency Quantity 478.000; Overrun Quantity Balance 278.00.
					8	Aug 2, 2021	SYSTEM	(\$4,170.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					8	Aug 2, 2021	SYSTEM	\$4,170.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user moorej3 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					9	Aug 16, 2021	SYSTEM	(\$4,170.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					9	Aug 16, 2021	SYSTEM	\$4,170.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user moorej3 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					10	Sep 1, 2021	SYSTEM	(\$4,170.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					10	Sep 1, 2021	SYSTEM	\$4,170.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user moorej3 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					11	Sep 15, 2021	SYSTEM	(\$4,170.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					11	Sep 15, 2021	SYSTEM	\$4,170.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user moorej3 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					12	Sep 30, 2021	SYSTEM	(\$4,170.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					12	Sep 30, 2021	SYSTEM	\$4,170.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user moorej3 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					13	Oct 15, 2021	SYSTEM	(\$4,170.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					13	Oct 15, 2021	SYSTEM	\$4,170.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user moorej3 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					Overrun - Total				
Overrun - Total								\$0.00	
0220 - Total								\$0.00	
0230	FLASHING ARROW PANEL	Material			1	Apr 20, 2021	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user moorej3 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					1	Apr 20, 2021	SYSTEM	(\$1,800.00)	
					2	May 3, 2021	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user moorej3 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					2	May 3, 2021	SYSTEM	(\$1,800.00)	
					3	May 18, 2021	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user moorej3 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					3	May 18, 2021	SYSTEM	(\$1,800.00)	
					4	Jun 3, 2021	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user moorej3 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					4	Jun 3, 2021	SYSTEM	(\$1,800.00)	
					5	Jun 17, 2021	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user moorej3 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					5	Jun 17, 2021	SYSTEM	(\$2,400.00)	
					6	Jun 30, 2021	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user moorej3 overriding Payment Estimate Exception 27 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4S3246	0230	FLASHING ARROW PANEL	Material		6	Jun 30, 2021	SYSTEM	(\$2,400.00)			
					7	Jul 15, 2021	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user moorej3 overriding Payment Estimate Exception 27 on the current Payment Estimate.		
					7	Jul 15, 2021	SYSTEM	(\$2,400.00)			
						- Total				\$0.00	
						Material - Total				\$0.00	
				Overrun	Overrun	1	Apr 20, 2021	SYSTEM	\$600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) overriding Payment Estimate Exception 16 on the current Payment Estimate. Material Insufficiency Quantity 3.000; Overrun Quantity Balance 1.00.	
						1	Apr 20, 2021	SYSTEM	(\$600.00)		
						2	May 3, 2021	SYSTEM	(\$600.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
						2	May 3, 2021	SYSTEM	\$600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 16 on the current Payment Estimate. Material Insufficiency Quantity 3.000; Overrun Quantity Balance 1.00.	
						3	May 18, 2021	SYSTEM	(\$600.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
						3	May 18, 2021	SYSTEM	\$600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 37 on the current Payment Estimate. Material Insufficiency Quantity 3.000; Overrun Quantity Balance 1.00.	
						4	Jun 3, 2021	SYSTEM	(\$600.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
						4	Jun 3, 2021	SYSTEM	\$600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) overriding Payment Estimate Exception 34 on the current Payment Estimate. Material Insufficiency Quantity 3.000; Overrun Quantity Balance 1.00.	
						5	Jun 17, 2021	SYSTEM	(\$600.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
						5	Jun 17, 2021	SYSTEM	\$600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) overriding Payment Estimate Exception 52 on the current Payment Estimate. Material Insufficiency Quantity 4.000; Overrun Quantity Balance 2.00.	
						5	Jun 17, 2021	SYSTEM	\$600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) overriding Payment Estimate Exception 52 on the current Payment Estimate. Material Insufficiency Quantity 4.000; Overrun Quantity Balance 2.00.	
						5	Jun 17, 2021	SYSTEM	(\$600.00)		
						6	Jun 30, 2021	SYSTEM	(\$1,200.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
						6	Jun 30, 2021	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 52 on the current Payment Estimate. Material Insufficiency Quantity 4.000; Overrun Quantity Balance 2.00.	
						7	Jul 15, 2021	SYSTEM	(\$1,200.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
			7	Jul 15, 2021	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 52 on the current Payment Estimate. Material Insufficiency Quantity 4.000; Overrun Quantity Balance 2.00.				
			8	Aug 2, 2021	SYSTEM	(\$1,200.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
			8	Aug 2, 2021	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user moorej3 overriding Payment Estimate Exception 42 on the current Payment Estimate.				
			9	Aug 16, 2021	SYSTEM	(\$1,200.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
			9	Aug 16, 2021	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user moorej3 overriding Payment Estimate Exception 32 on the current Payment Estimate.				
			10	Sep 1, 2021	SYSTEM	(\$1,200.00)	Averaged Price Adjustment from this item on all previous payment estimates				



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3246	0230	FLASHING ARROW PANEL	Overrun	Overrun		2021			of '0.00000' is applied (if non-zero).					
					10	Sep 1, 2021	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user moorej3 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					11	Sep 15, 2021	SYSTEM	(\$1,200.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					11	Sep 15, 2021	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user moorej3 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					12	Sep 30, 2021	SYSTEM	(\$1,200.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					12	Sep 30, 2021	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user moorej3 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					13	Oct 15, 2021	SYSTEM	(\$1,200.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					13	Oct 15, 2021	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user moorej3 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0230 - Total								\$0.00	
					0240	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material			1	Apr 20, 2021	SYSTEM	\$12,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user moorej3 overriding Payment Estimate Exception 10 on the current Payment Estimate.
										1	Apr 20, 2021	SYSTEM	(\$12,800.00)	
										2	May 3, 2021	SYSTEM	\$12,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user moorej3 overriding Payment Estimate Exception 10 on the current Payment Estimate.
										2	May 3, 2021	SYSTEM	(\$12,800.00)	
3	May 18, 2021	SYSTEM	\$12,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user moorej3 overriding Payment Estimate Exception 31 on the current Payment Estimate.										
3	May 18, 2021	SYSTEM	(\$12,800.00)											
4	Jun 3, 2021	SYSTEM	\$12,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user moorej3 overriding Payment Estimate Exception 28 on the current Payment Estimate.										
4	Jun 3, 2021	SYSTEM	(\$12,800.00)											
5	Jun 17, 2021	SYSTEM	\$12,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user moorej3 overriding Payment Estimate Exception 28 on the current Payment Estimate.										
5	Jun 17, 2021	SYSTEM	(\$12,800.00)											
6	Jun 30, 2021	SYSTEM	\$12,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user moorej3 overriding Payment Estimate Exception 28 on the current Payment Estimate.										
6	Jun 30, 2021	SYSTEM	(\$12,800.00)											
7	Jul 15, 2021	SYSTEM	\$12,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user moorej3 overriding Payment Estimate Exception 28 on the current Payment Estimate.										
7	Jul 15, 2021	SYSTEM	(\$12,800.00)											
- Total										\$0.00				
Material - Total								\$0.00						
0240 - Total								\$0.00						
0250	MISC. TRAFFIC CONTROL DEVICES	Overrun	Overrun		14	Nov 1, 2021	SYSTEM	\$105.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',105.00000 - 105.00000, 'is applied (if non-zero).					
					15	Nov 16, 2021	SYSTEM	(\$105.00)						



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3246	0250	MISC. TRAFFIC CONTROL DEVICES	Overrun	Overrun - Total				\$0.00		
				Overrun - Total				\$0.00		
	0250 - Total								\$0.00	
	0270	PREF THERMO PVMT MARK, 24 IN WHIT	Material		5	Jun 17, 2021	SYSTEM	\$10,836.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user moorej3 overriding Payment Estimate Exception 29 on the current Payment Estimate.	
					5	Jun 17, 2021	SYSTEM	(\$10,836.00)		
					6	Jun 30, 2021	SYSTEM	\$11,088.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user moorej3 overriding Payment Estimate Exception 29 on the current Payment Estimate.	
					6	Jun 30, 2021	SYSTEM	(\$11,088.00)		
					7	Jul 15, 2021	SYSTEM	\$11,361.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user moorej3 overriding Payment Estimate Exception 29 on the current Payment Estimate.	
					7	Jul 15, 2021	SYSTEM	(\$11,361.00)		
					8	Aug 2, 2021	SYSTEM	\$11,361.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user moorej3 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
					8	Aug 2, 2021	SYSTEM	(\$11,361.00)		
								- Total	\$0.00	
								Material - Total	\$0.00	
	0270 - Total								\$0.00	
	0280	PREF THERMO PVMT MARK, LT/RT ARROW	Material		5	Jun 17, 2021	SYSTEM	\$11,270.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user moorej3 overriding Payment Estimate Exception 30 on the current Payment Estimate.	
					5	Jun 17, 2021	SYSTEM	(\$11,270.00)		
					6	Jun 30, 2021	SYSTEM	\$11,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user moorej3 overriding Payment Estimate Exception 30 on the current Payment Estimate.	
					6	Jun 30, 2021	SYSTEM	(\$11,760.00)		
					7	Jul 15, 2021	SYSTEM	\$11,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user moorej3 overriding Payment Estimate Exception 30 on the current Payment Estimate.	
					7	Jul 15, 2021	SYSTEM	(\$11,760.00)		
					8	Aug 2, 2021	SYSTEM	\$11,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user moorej3 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
					8	Aug 2, 2021	SYSTEM	(\$11,760.00)		
								- Total	\$0.00	
								Material - Total	\$0.00	
	0280 - Total								\$0.00	
0290	PREF THERMO PVMT MRKG, STRIAGHT ARROW	Material		5	Jun 17, 2021	SYSTEM	\$585.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user moorej3 overriding Payment Estimate Exception 31 on the current Payment Estimate.		
				5	Jun 17, 2021	SYSTEM	(\$585.00)			
				6	Jun 30, 2021	SYSTEM	\$975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user moorej3 overriding Payment Estimate Exception 31 on the current Payment Estimate.		
				6	Jun 30, 2021	SYSTEM	(\$975.00)			
				7	Jul 15, 2021	SYSTEM	\$975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user moorej3 overriding Payment Estimate Exception 31 on the current Payment Estimate.		
				7	Jul 15, 2021	SYSTEM	(\$975.00)			



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4S3246	0290	PREF THERMO PVMT MRKG, STRIAGHT ARROW	Material		8	Aug 2, 2021	SYSTEM	\$975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user moorej3 overriding Payment Estimate Exception 21 on the current Payment Estimate.			
					8	Aug 2, 2021	SYSTEM	(\$975.00)				
					- Total						\$0.00	
					Material - Total						\$0.00	
0290 - Total								\$0.00				
	0300	PREF THERMO PVMT MARK, COMBO	Material		5	Jun 17, 2021	SYSTEM	\$1,290.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user moorej3 overriding Payment Estimate Exception 32 on the current Payment Estimate.			
					5	Jun 17, 2021	SYSTEM	(\$1,290.00)				
					6	Jun 30, 2021	SYSTEM	\$1,290.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user moorej3 overriding Payment Estimate Exception 32 on the current Payment Estimate.			
					6	Jun 30, 2021	SYSTEM	(\$1,290.00)				
					7	Jul 15, 2021	SYSTEM	\$1,290.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user moorej3 overriding Payment Estimate Exception 32 on the current Payment Estimate.			
					7	Jul 15, 2021	SYSTEM	(\$1,290.00)				
					8	Aug 2, 2021	SYSTEM	\$1,290.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user moorej3 overriding Payment Estimate Exception 22 on the current Payment Estimate.			
					8	Aug 2, 2021	SYSTEM	(\$1,290.00)				
					- Total						\$0.00	
					Material - Total						\$0.00	
0300 - Total								\$0.00				
	0310	PREF THERMO PVMT MARK, WORD (ONLY)	Material		5	Jun 17, 2021	SYSTEM	\$810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user moorej3 overriding Payment Estimate Exception 33 on the current Payment Estimate.			
					5	Jun 17, 2021	SYSTEM	(\$810.00)				
					6	Jun 30, 2021	SYSTEM	\$2,430.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user moorej3 overriding Payment Estimate Exception 33 on the current Payment Estimate.			
					6	Jun 30, 2021	SYSTEM	(\$2,430.00)				
					7	Jul 15, 2021	SYSTEM	\$2,430.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user moorej3 overriding Payment Estimate Exception 33 on the current Payment Estimate.			
					7	Jul 15, 2021	SYSTEM	(\$2,430.00)				
					8	Aug 2, 2021	SYSTEM	\$2,430.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user moorej3 overriding Payment Estimate Exception 23 on the current Payment Estimate.			
					8	Aug 2, 2021	SYSTEM	(\$2,430.00)				
					- Total						\$0.00	
					Material - Total						\$0.00	
0310 - Total								\$0.00				
	0320	PREF THERMO PVMT MARK, 30" WHT MIDBL	Material		5	Jun 17, 2021	SYSTEM	\$32,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user moorej3 overriding Payment Estimate Exception 34 on the current Payment Estimate.			
					5	Jun 17, 2021	SYSTEM	(\$32,680.00)				
					6	Jun 30, 2021	SYSTEM	\$32,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user moorej3 overriding Payment Estimate Exception 34 on the current Payment Estimate.			
					6	Jun 30, 2021	SYSTEM	(\$32,680.00)				



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3246	0320	PREF THERMO PVMT MARK, 30" WHT MIDBL	Material		7	Jul 15, 2021	SYSTEM	\$32,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user moorej3 overriding Payment Estimate Exception 34 on the current Payment Estimate.	
					7	Jul 15, 2021	SYSTEM	(\$32,680.00)		
					8	Aug 2, 2021	SYSTEM	\$32,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user moorej3 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
					8	Aug 2, 2021	SYSTEM	(\$32,680.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
				Overrun	Overrun	5	Jun 17, 2021	SYSTEM	\$8,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) overriding Payment Estimate Exception 53 on the current Payment Estimate. Material Insufficiency Quantity 152.000; Overrun Quantity Balance 40.00.
						5	Jun 17, 2021	SYSTEM	(\$8,600.00)	
						6	Jun 30, 2021	SYSTEM	(\$8,600.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
						6	Jun 30, 2021	SYSTEM	\$8,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) overriding Payment Estimate Exception 53 on the current Payment Estimate. Material Insufficiency Quantity 152.000; Overrun Quantity Balance 40.00.
						7	Jul 15, 2021	SYSTEM	(\$8,600.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
						7	Jul 15, 2021	SYSTEM	\$8,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) overriding Payment Estimate Exception 53 on the current Payment Estimate. Material Insufficiency Quantity 152.000; Overrun Quantity Balance 40.00.
						8	Aug 2, 2021	SYSTEM	(\$8,600.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
						8	Aug 2, 2021	SYSTEM	\$8,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 43 on the current Payment Estimate. Material Insufficiency Quantity 152.000; Overrun Quantity Balance 40.00.
						9	Aug 16, 2021	SYSTEM	(\$8,600.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
						9	Aug 16, 2021	SYSTEM	\$8,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user moorej3 overriding Payment Estimate Exception 33 on the current Payment Estimate.
						10	Sep 1, 2021	SYSTEM	(\$8,600.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
						10	Sep 1, 2021	SYSTEM	\$8,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user moorej3 overriding Payment Estimate Exception 11 on the current Payment Estimate.
						11	Sep 15, 2021	SYSTEM	(\$8,600.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
						11	Sep 15, 2021	SYSTEM	\$8,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user moorej3 overriding Payment Estimate Exception 11 on the current Payment Estimate.
						12	Sep 30, 2021	SYSTEM	(\$8,600.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
						12	Sep 30, 2021	SYSTEM	\$8,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user moorej3 overriding Payment Estimate Exception 8 on the current Payment Estimate.
						13	Oct 15, 2021	SYSTEM	(\$8,600.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
						13	Oct 15, 2021	SYSTEM	\$8,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user moorej3 overriding Payment Estimate Exception 4 on the current Payment Estimate.
	Overrun - Total								\$0.00	
	Overrun - Total								\$0.00	
	0320 - Total								\$0.00	
		0330	6 IN. WHITE HIGH BUILD WATERBORNE	Material		5	Jun 17, 2021	SYSTEM	\$6,324.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user moorej3 overriding Payment Estimate Exception 35 on the current Payment Estimate.



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3246	0330	PAINT	Material		5	Jun 17, 2021	SYSTEM	(\$6,324.00)						
					6	Jun 30, 2021	SYSTEM	\$6,324.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user moorej3 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					6	Jun 30, 2021	SYSTEM	(\$6,324.00)						
					7	Jul 15, 2021	SYSTEM	\$6,324.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user moorej3 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					7	Jul 15, 2021	SYSTEM	(\$6,324.00)						
					8	Aug 2, 2021	SYSTEM	\$6,324.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user moorej3 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					8	Aug 2, 2021	SYSTEM	(\$6,324.00)						
					9	Aug 16, 2021	SYSTEM	\$6,324.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user moorej3 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					9	Aug 16, 2021	SYSTEM	(\$6,324.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0330 - Total								\$0.00	
					0340	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		5	Jun 17, 2021	SYSTEM	\$3,215.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user moorej3 overriding Payment Estimate Exception 37 on the current Payment Estimate.	
									5	Jun 17, 2021	SYSTEM	(\$3,215.94)		
									6	Jun 30, 2021	SYSTEM	\$3,215.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user moorej3 overriding Payment Estimate Exception 37 on the current Payment Estimate.	
6	Jun 30, 2021	SYSTEM	(\$3,215.94)											
7	Jul 15, 2021	SYSTEM	\$3,215.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user moorej3 overriding Payment Estimate Exception 37 on the current Payment Estimate.										
7	Jul 15, 2021	SYSTEM	(\$3,215.94)											
8	Aug 2, 2021	SYSTEM	\$3,215.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user moorej3 overriding Payment Estimate Exception 27 on the current Payment Estimate.										
8	Aug 2, 2021	SYSTEM	(\$3,215.94)											
9	Aug 16, 2021	SYSTEM	\$3,215.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user moorej3 overriding Payment Estimate Exception 18 on the current Payment Estimate.										
9	Aug 16, 2021	SYSTEM	(\$3,215.94)											
- Total									\$0.00					
Material - Total									\$0.00					
		Overrun	Overrun	5					Jun 17, 2021	SYSTEM	\$158.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) overriding Payment Estimate Exception 54 on the current Payment Estimate. Material Insufficiency Quantity 10374.000; Overrun Quantity Balance 510.00.		
				5					Jun 17, 2021	SYSTEM	(\$158.10)			
				6					Jun 30, 2021	SYSTEM	(\$158.10)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
				6	Jun 30, 2021	SYSTEM	\$158.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) overriding Payment Estimate Exception 54 on the current Payment Estimate. Material Insufficiency Quantity 10374.000; Overrun Quantity Balance 510.00.						
				7	Jul 15, 2021	SYSTEM	(\$158.10)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).						



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3246	0340	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Overrun	Overrun	7	Jul 15, 2021	SYSTEM	\$158.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) overriding Payment Estimate Exception 54 on the current Payment Estimate. Material Insufficiency Quantity 10374.000; Overrun Quantity Balance 510.00.					
					8	Aug 2, 2021	SYSTEM	(\$158.10)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					8	Aug 2, 2021	SYSTEM	\$158.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) overriding Payment Estimate Exception 44 on the current Payment Estimate. Material Insufficiency Quantity 10374.000; Overrun Quantity Balance 510.00.					
					9	Aug 16, 2021	SYSTEM	(\$158.10)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					9	Aug 16, 2021	SYSTEM	\$158.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) overriding Payment Estimate Exception 34 on the current Payment Estimate. Material Insufficiency Quantity 10374.000; Overrun Quantity Balance 510.00.					
					10	Sep 1, 2021	SYSTEM	(\$158.10)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					10	Sep 1, 2021	SYSTEM	\$158.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user moorej3 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					11	Sep 15, 2021	SYSTEM	(\$158.10)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					11	Sep 15, 2021	SYSTEM	\$158.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user moorej3 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					12	Sep 30, 2021	SYSTEM	(\$158.10)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					12	Sep 30, 2021	SYSTEM	\$158.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user moorej3 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					13	Oct 15, 2021	SYSTEM	(\$158.10)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					13	Oct 15, 2021	SYSTEM	\$158.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user moorej3 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
0340 - Total								\$0.00						
J4S3246	0350	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		5	Jun 17, 2021	SYSTEM	\$1,153.91	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user moorej3 overriding Payment Estimate Exception 39 on the current Payment Estimate.					
					5	Jun 17, 2021	SYSTEM	(\$1,153.91)						
					6	Jun 30, 2021	SYSTEM	\$1,669.11	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user moorej3 overriding Payment Estimate Exception 39 on the current Payment Estimate.					
					6	Jun 30, 2021	SYSTEM	(\$1,669.11)						
					7	Jul 15, 2021	SYSTEM	\$1,669.11	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user moorej3 overriding Payment Estimate Exception 39 on the current Payment Estimate.					
					7	Jul 15, 2021	SYSTEM	(\$1,669.11)						
					8	Aug 2, 2021	SYSTEM	\$1,669.11	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user moorej3 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					8	Aug 2, 2021	SYSTEM	(\$1,669.11)						
					9	Aug 16, 2021	SYSTEM	\$1,669.11	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user moorej3 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					9	Aug 16, 2021	SYSTEM	(\$1,669.11)						
					- Total								\$0.00	
Material - Total								\$0.00						



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3246	0350 - Total							\$0.00		
	0360	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		5	Jun 17, 2021	SYSTEM	\$918.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user moorej3 overriding Payment Estimate Exception 41 on the current Payment Estimate.	
						5	Jun 17, 2021	SYSTEM	(\$918.75)	
						6	Jun 30, 2021	SYSTEM	\$1,348.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user moorej3 overriding Payment Estimate Exception 41 on the current Payment Estimate.
						6	Jun 30, 2021	SYSTEM	(\$1,348.75)	
						7	Jul 15, 2021	SYSTEM	\$1,348.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user moorej3 overriding Payment Estimate Exception 41 on the current Payment Estimate.
						7	Jul 15, 2021	SYSTEM	(\$1,348.75)	
						8	Aug 2, 2021	SYSTEM	\$1,348.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user moorej3 overriding Payment Estimate Exception 31 on the current Payment Estimate.
						8	Aug 2, 2021	SYSTEM	(\$1,348.75)	
						9	Aug 16, 2021	SYSTEM	\$1,348.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user moorej3 overriding Payment Estimate Exception 22 on the current Payment Estimate.
						9	Aug 16, 2021	SYSTEM	(\$1,348.75)	
				- Total				\$0.00		
		Material - Total							\$0.00	
		Overrun	Overrun	6	Jun 30, 2021	SYSTEM	\$253.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) overriding Payment Estimate Exception 55 on the current Payment Estimate. Material Insufficiency Quantity 5395.000; Overrun Quantity Balance 1015.00.		
				6	Jun 30, 2021	SYSTEM	(\$253.75)			
				7	Jul 15, 2021	SYSTEM	(\$253.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
				7	Jul 15, 2021	SYSTEM	\$253.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) overriding Payment Estimate Exception 55 on the current Payment Estimate. Material Insufficiency Quantity 5395.000; Overrun Quantity Balance 1015.00.		
				8	Aug 2, 2021	SYSTEM	(\$253.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
				8	Aug 2, 2021	SYSTEM	\$253.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) overriding Payment Estimate Exception 45 on the current Payment Estimate. Material Insufficiency Quantity 5395.000; Overrun Quantity Balance 1015.00.		
				9	Aug 16, 2021	SYSTEM	(\$253.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
				9	Aug 16, 2021	SYSTEM	\$253.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) overriding Payment Estimate Exception 35 on the current Payment Estimate. Material Insufficiency Quantity 5395.000; Overrun Quantity Balance 1015.00.		
				10	Sep 1, 2021	SYSTEM	(\$253.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
				10	Sep 1, 2021	SYSTEM	\$253.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user moorej3 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
				11	Sep 15, 2021	SYSTEM	(\$253.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
				11	Sep 15, 2021	SYSTEM	\$253.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user moorej3 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
				12	Sep 30, 2021	SYSTEM	(\$253.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
				12	Sep 30, 2021	SYSTEM	\$253.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user moorej3 overriding Payment Estimate Exception 10 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3246	0360	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Overrun	Overrun	13	Oct 15, 2021	SYSTEM	(\$253.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
					13	Oct 15, 2021	SYSTEM	\$253.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user moorej3 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					Overrun - Total			\$0.00					
					Overrun - Total			\$0.00					
					0360 - Total			\$0.00					
					0370	MISC. PAVEMENT MARKINGS	Material		5	Jun 17, 2021	SYSTEM	\$9,080.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user moorej3 overriding Payment Estimate Exception 43 on the current Payment Estimate.
									5	Jun 17, 2021	SYSTEM	(\$9,080.40)	
									6	Jun 30, 2021	SYSTEM	\$9,080.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user moorej3 overriding Payment Estimate Exception 43 on the current Payment Estimate.
									6	Jun 30, 2021	SYSTEM	(\$9,080.40)	
									7	Jul 15, 2021	SYSTEM	\$9,080.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user moorej3 overriding Payment Estimate Exception 43 on the current Payment Estimate.
7	Jul 15, 2021	SYSTEM	(\$9,080.40)										
8	Aug 2, 2021	SYSTEM	\$9,080.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user moorej3 overriding Payment Estimate Exception 33 on the current Payment Estimate.									
8	Aug 2, 2021	SYSTEM	(\$9,080.40)										
- Total			\$0.00										
Material - Total			\$0.00										
0370 - Total			\$0.00										
0380	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	4	Jun 3, 2021	SYSTEM	\$2,759.58	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user moorej3 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
				4	Jun 3, 2021	SYSTEM	(\$2,759.58)						
				5	Jun 17, 2021	SYSTEM	(\$2,759.58)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
				5	Jun 17, 2021	SYSTEM	\$2,759.58	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user moorej3 overriding Payment Estimate Exception 55 on the current Payment Estimate.					
				6	Jun 30, 2021	SYSTEM	(\$2,759.58)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
				6	Jun 30, 2021	SYSTEM	\$932.43	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user moorej3 overriding Payment Estimate Exception 56 on the current Payment Estimate.					
				6	Jun 30, 2021	SYSTEM	\$2,759.58	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user moorej3 overriding Payment Estimate Exception 56 on the current Payment Estimate.					
				6	Jun 30, 2021	SYSTEM	(\$932.43)						
				7	Jul 15, 2021	SYSTEM	(\$3,692.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
				7	Jul 15, 2021	SYSTEM	\$3,692.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user moorej3 overriding Payment Estimate Exception 56 on the current Payment Estimate.					
				8	Aug 2, 2021	SYSTEM	(\$3,692.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
				8	Aug 2, 2021	SYSTEM	\$3,692.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user moorej3 overriding Payment Estimate Exception 46 on the current Payment Estimate.					
				9	Aug 16, 2021	SYSTEM	(\$3,692.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
				9	Aug 16, 2021	SYSTEM	\$3,692.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user moorej3 overriding Payment					



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3246	0380	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun					Estimate Exception 36 on the current Payment Estimate.					
					10	Sep 1, 2021	SYSTEM	(\$3,692.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					10	Sep 1, 2021	SYSTEM	\$3,692.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user moorej3 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					11	Sep 15, 2021	SYSTEM	(\$3,692.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					11	Sep 15, 2021	SYSTEM	\$3,692.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user moorej3 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					12	Sep 30, 2021	SYSTEM	(\$3,692.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					12	Sep 30, 2021	SYSTEM	\$3,692.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user moorej3 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0380 - Total								\$0.00	
					0390	COLDMILLING BITUMINOUS PAVEMENT FOR REM	Overrun	Overrun	6	Jun 30, 2021	SYSTEM	\$4,999.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user moorej3 overriding Payment Estimate Exception 57 on the current Payment Estimate.	
									6	Jun 30, 2021	SYSTEM	(\$4,999.20)		
									7	Jul 15, 2021	SYSTEM	(\$4,999.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
									7	Jul 15, 2021	SYSTEM	\$4,999.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user moorej3 overriding Payment Estimate Exception 57 on the current Payment Estimate.	
8	Aug 2, 2021	SYSTEM	(\$4,999.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).										
8	Aug 2, 2021	SYSTEM	\$4,999.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user moorej3 overriding Payment Estimate Exception 47 on the current Payment Estimate.										
9	Aug 16, 2021	SYSTEM	(\$4,999.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).										
9	Aug 16, 2021	SYSTEM	\$4,999.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user moorej3 overriding Payment Estimate Exception 37 on the current Payment Estimate.										
10	Sep 1, 2021	SYSTEM	(\$4,999.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).										
10	Sep 1, 2021	SYSTEM	\$4,999.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user moorej3 overriding Payment Estimate Exception 15 on the current Payment Estimate.										
11	Sep 15, 2021	SYSTEM	(\$4,999.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).										
11	Sep 15, 2021	SYSTEM	\$4,999.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user moorej3 overriding Payment Estimate Exception 15 on the current Payment Estimate.										
12	Sep 30, 2021	SYSTEM	(\$4,999.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).										
12	Sep 30, 2021	SYSTEM	\$4,999.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user moorej3 overriding Payment Estimate Exception 12 on the current Payment Estimate.										
Overrun - Total								\$0.00						
Overrun - Total								\$0.00						
0390 - Total								\$0.00						
0400	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	4	Jun 3, 2021	SYSTEM	\$467.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user moorej3 overriding Payment Estimate Exception 36 on the current Payment Estimate.						
				4	Jun 3, 2021	SYSTEM	(\$467.65)							
				5	Jun 17, 2021	SYSTEM	(\$467.65)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).						



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3246	0400	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	5	Jun 17, 2021	SYSTEM	\$467.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user moorej3 overriding Payment Estimate Exception 56 on the current Payment Estimate.					
					6	Jun 30, 2021	SYSTEM	(\$467.65)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					6	Jun 30, 2021	SYSTEM	\$467.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user moorej3 overriding Payment Estimate Exception 58 on the current Payment Estimate.					
					7	Jul 15, 2021	SYSTEM	(\$467.65)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					7	Jul 15, 2021	SYSTEM	\$467.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user moorej3 overriding Payment Estimate Exception 58 on the current Payment Estimate.					
					8	Aug 2, 2021	SYSTEM	(\$467.65)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					8	Aug 2, 2021	SYSTEM	\$467.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user moorej3 overriding Payment Estimate Exception 48 on the current Payment Estimate.					
					9	Aug 16, 2021	SYSTEM	(\$467.65)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					9	Aug 16, 2021	SYSTEM	\$467.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user moorej3 overriding Payment Estimate Exception 38 on the current Payment Estimate.					
					10	Sep 1, 2021	SYSTEM	(\$467.65)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					10	Sep 1, 2021	SYSTEM	\$467.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user moorej3 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					11	Sep 15, 2021	SYSTEM	(\$467.65)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					11	Sep 15, 2021	SYSTEM	\$467.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user moorej3 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					12	Sep 30, 2021	SYSTEM	(\$467.65)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					12	Sep 30, 2021	SYSTEM	\$467.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user moorej3 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
0400 - Total								\$0.00						
	0410	SEPARATION GEOTEXTILE	Material		1	Apr 20, 2021	SYSTEM	\$3,089.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user moorej3 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					1	Apr 20, 2021	SYSTEM	(\$3,089.80)						
					2	May 3, 2021	SYSTEM	\$11,149.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user moorej3 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					2	May 3, 2021	SYSTEM	(\$11,149.40)						
					3	May 18, 2021	SYSTEM	\$10,067.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user moorej3 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					3	May 18, 2021	SYSTEM	(\$10,067.30)						
					4	Jun 3, 2021	SYSTEM	\$10,067.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user moorej3 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					4	Jun 3, 2021	SYSTEM	(\$10,067.30)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0410 - Total								\$0.00						
	0420	ALTERNATE	Material		1	Apr 20, 2021	SYSTEM	\$220.00	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3246	0420	DITCH CHECK	Material			2021			Estimate Item Adjustment (0015) due to user moorej3 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					1	Apr 20, 2021	SYSTEM	(\$220.00)						
					2	May 3, 2021	SYSTEM	\$220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user moorej3 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					2	May 3, 2021	SYSTEM	(\$220.00)						
					3	May 18, 2021	SYSTEM	\$220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user moorej3 overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					3	May 18, 2021	SYSTEM	(\$220.00)						
					4	Jun 3, 2021	SYSTEM	\$220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user moorej3 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					4	Jun 3, 2021	SYSTEM	(\$220.00)						
					5	Jun 17, 2021	SYSTEM	\$220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user moorej3 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					5	Jun 17, 2021	SYSTEM	(\$220.00)						
					6	Jun 30, 2021	SYSTEM	\$220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user moorej3 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					6	Jun 30, 2021	SYSTEM	(\$220.00)						
					7	Jul 15, 2021	SYSTEM	\$220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user moorej3 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					7	Jul 15, 2021	SYSTEM	(\$220.00)						
					8	Aug 2, 2021	SYSTEM	\$220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user moorej3 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					8	Aug 2, 2021	SYSTEM	(\$220.00)						
					9	Aug 16, 2021	SYSTEM	\$220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user moorej3 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					9	Aug 16, 2021	SYSTEM	(\$220.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0420 - Total								\$0.00						
	0430	SILT FENCE	Material		1	Apr 20, 2021	SYSTEM	\$147.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user moorej3 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					1	Apr 20, 2021	SYSTEM	(\$147.00)						
					2	May 3, 2021	SYSTEM	\$147.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user moorej3 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					2	May 3, 2021	SYSTEM	(\$147.00)						
					3	May 18, 2021	SYSTEM	\$147.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user moorej3 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					3	May 18, 2021	SYSTEM	(\$147.00)						
					4	Jun 3, 2021	SYSTEM	\$147.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user moorej3 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					4	Jun 3, 2021	SYSTEM	(\$147.00)						



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3246	0430	SILT FENCE	Material			2021								
					5	Jun 17, 2021	SYSTEM	\$147.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user moorej3 overriding Payment Estimate Exception 45 on the current Payment Estimate.					
					5	Jun 17, 2021	SYSTEM	(\$147.00)						
					6	Jun 30, 2021	SYSTEM	\$147.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user moorej3 overriding Payment Estimate Exception 45 on the current Payment Estimate.					
					6	Jun 30, 2021	SYSTEM	(\$147.00)						
					7	Jul 15, 2021	SYSTEM	\$147.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user moorej3 overriding Payment Estimate Exception 45 on the current Payment Estimate.					
					7	Jul 15, 2021	SYSTEM	(\$147.00)						
					8	Aug 2, 2021	SYSTEM	\$147.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user moorej3 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					8	Aug 2, 2021	SYSTEM	(\$147.00)						
					9	Aug 16, 2021	SYSTEM	\$147.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user moorej3 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					9	Aug 16, 2021	SYSTEM	(\$147.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0430 - Total								\$0.00	
					0450	MGS GUARDRAIL	Material			3	May 18, 2021	SYSTEM	\$6,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user moorej3 overriding Payment Estimate Exception 4 on the current Payment Estimate.
3	May 18, 2021	SYSTEM	(\$6,300.00)											
- Total										\$0.00				
Material - Total										\$0.00				
Overrun	Overrun									5	Jun 17, 2021	SYSTEM	\$50,925.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user moorej3 overriding Payment Estimate Exception 57 on the current Payment Estimate.
										5	Jun 17, 2021	SYSTEM	(\$50,925.00)	
										6	Jun 30, 2021	SYSTEM	(\$50,925.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										6	Jun 30, 2021	SYSTEM	\$50,925.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user moorej3 overriding Payment Estimate Exception 59 on the current Payment Estimate.
										7	Jul 15, 2021	SYSTEM	(\$50,925.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										7	Jul 15, 2021	SYSTEM	\$50,925.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user moorej3 overriding Payment Estimate Exception 59 on the current Payment Estimate.
										8	Aug 2, 2021	SYSTEM	(\$50,925.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										8	Aug 2, 2021	SYSTEM	\$50,925.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user moorej3 overriding Payment Estimate Exception 49 on the current Payment Estimate.
										9	Aug 16, 2021	SYSTEM	(\$50,925.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										9	Aug 16, 2021	SYSTEM	\$50,925.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user moorej3 overriding Payment Estimate Exception 39 on the current Payment Estimate.
										10	Sep 1, 2021	SYSTEM	(\$50,925.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					10	Sep 1, 2021	SYSTEM	\$50,925.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user moorej3 overriding Payment					



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks									
J4S3246	0450	MGS GUARDRAIL	Overrun	Overrun					Estimate Exception 17 on the current Payment Estimate.									
					11	Sep 15, 2021	SYSTEM	(\$50,925.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).									
					11	Sep 15, 2021	SYSTEM	\$50,925.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user moorej3 overriding Payment Estimate Exception 17 on the current Payment Estimate.									
					12	Sep 30, 2021	SYSTEM	(\$50,925.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).									
					12	Sep 30, 2021	SYSTEM	\$50,925.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user moorej3 overriding Payment Estimate Exception 14 on the current Payment Estimate.									
					13	Oct 15, 2021	SYSTEM	(\$50,925.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).									
					13	Oct 15, 2021	SYSTEM	\$50,925.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user moorej3 overriding Payment Estimate Exception 7 on the current Payment Estimate.									
					14	Nov 1, 2021	SYSTEM	(\$50,925.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).									
					14	Nov 1, 2021	SYSTEM	\$50,925.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user moorej3 overriding Payment Estimate Exception 4 on the current Payment Estimate.									
					Overrun - Total								\$0.00					
					Overrun - Total								\$0.00					
					0450 - Total								\$0.00					
					J4S3246	0460	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Material		3	May 18, 2021	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user moorej3 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
										3	May 18, 2021	SYSTEM	(\$7,200.00)					
									- Total								\$0.00	
									Material - Total								\$0.00	
									Overrun	Overrun	5	Jun 17, 2021	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user moorej3 overriding Payment Estimate Exception 58 on the current Payment Estimate.			
											5	Jun 17, 2021	SYSTEM	(\$2,400.00)				
											6	Jun 30, 2021	SYSTEM	(\$2,400.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
											6	Jun 30, 2021	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user moorej3 overriding Payment Estimate Exception 60 on the current Payment Estimate.			
											7	Jul 15, 2021	SYSTEM	(\$2,400.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
											7	Jul 15, 2021	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user moorej3 overriding Payment Estimate Exception 60 on the current Payment Estimate.			
8	Aug 2, 2021	SYSTEM	(\$2,400.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).														
8	Aug 2, 2021	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user moorej3 overriding Payment Estimate Exception 50 on the current Payment Estimate.														
9	Aug 16, 2021	SYSTEM	(\$2,400.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).														
9	Aug 16, 2021	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user moorej3 overriding Payment Estimate Exception 40 on the current Payment Estimate.														
Overrun	Overrun	10	Sep 1, 2021	SYSTEM	(\$2,400.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).												
		10	Sep 1, 2021	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user moorej3 overriding Payment Estimate Exception 18 on the current Payment Estimate.												
		11	Sep 15, 2021	SYSTEM	(\$2,400.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).												
Overrun	Overrun	11	Sep 15, 2021	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user moorej3 overriding Payment												



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4S3246	0460	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Overrun	Overrun					Estimate Exception 18 on the current Payment Estimate.		
					12	Sep 30, 2021	SYSTEM	(\$2,400.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					12	Sep 30, 2021	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user moorej3 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
					13	Oct 15, 2021	SYSTEM	(\$2,400.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					13	Oct 15, 2021	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user moorej3 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					14	Nov 1, 2021	SYSTEM	(\$2,400.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					15	Nov 16, 2021	SYSTEM	\$2,400.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2400.00000 - 2400.00000, 'is applied (if non-zero).		
									Overrun - Total	\$0.00	
									Overrun - Total	\$0.00	
									0460 - Total	\$0.00	
	0470	BRIDGE ANCHOR SECTION (CURB TYPE)	Material			3	May 18, 2021	SYSTEM	\$1,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user moorej3 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
						3	May 18, 2021	SYSTEM	(\$1,900.00)		
										- Total	\$0.00
										Material - Total	\$0.00
									0470 - Total	\$0.00	
	0480	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material			3	May 18, 2021	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user moorej3 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
						3	May 18, 2021	SYSTEM	(\$7,200.00)		
									- Total	\$0.00	
									Material - Total	\$0.00	
									0480 - Total	\$0.00	
			Overrun	Overrun		5	Jun 17, 2021	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user moorej3 overriding Payment Estimate Exception 59 on the current Payment Estimate.	
						5	Jun 17, 2021	SYSTEM	(\$12,000.00)		
						6	Jun 30, 2021	SYSTEM	(\$12,000.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
						6	Jun 30, 2021	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user moorej3 overriding Payment Estimate Exception 61 on the current Payment Estimate.	
						7	Jul 15, 2021	SYSTEM	(\$12,000.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
						7	Jul 15, 2021	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user moorej3 overriding Payment Estimate Exception 61 on the current Payment Estimate.	
						8	Aug 2, 2021	SYSTEM	(\$12,000.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
						8	Aug 2, 2021	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user moorej3 overriding Payment Estimate Exception 51 on the current Payment Estimate.	
					9	Aug 16, 2021	SYSTEM	(\$12,000.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					9	Aug 16, 2021	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user moorej3 overriding Payment Estimate Exception 41 on the current Payment Estimate.		
	10	Sep 1, 2021	SYSTEM	(\$12,000.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).						
	10	Sep 1, 2021	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user moorej3 overriding Payment Estimate Exception 19 on the current Payment Estimate.						



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3246	0480	TYPE A CRASHWORTHY END TERMINAL (MASH)	Overrun	Overrun	11	Sep 15, 2021	SYSTEM	(\$12,000.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					11	Sep 15, 2021	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user moorej3 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					12	Sep 30, 2021	SYSTEM	(\$12,000.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					12	Sep 30, 2021	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user moorej3 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					13	Oct 15, 2021	SYSTEM	(\$12,000.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					13	Oct 15, 2021	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user moorej3 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					14	Nov 1, 2021	SYSTEM	(\$12,000.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					14	Nov 1, 2021	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user moorej3 overriding Payment Estimate Exception 2 on the current Payment Estimate.
	Overrun - Total							\$0.00	
	Overrun - Total							\$0.00	
	0480 - Total							\$0.00	
	0490	TYPE A CRASHWORTHY END TERMINAL	Material		3	May 18, 2021	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user moorej3 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					3	May 18, 2021	SYSTEM	(\$2,200.00)	
					- Total				
	Material - Total							\$0.00	
0490 - Total							\$0.00		
5005	MGS END ANCHOR	Material		15	Nov 16, 2021	SYSTEM	\$1,225.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user moorej3 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				15	Nov 16, 2021	SYSTEM	(\$1,225.50)		
				- Total					
Material - Total							\$0.00		
5005 - Total							\$0.00		
J4S3246 - Total							\$21,536.11		
Overall - Total							\$21,536.11		