



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 5, 2021

Pay Estimate Created Date: August 3, 2021

Progress Estimate Number 11	Contract ID 201120-D01 Prime Contractor Capital Paving & Construction, LLC	Pay Period Start July 16, 2021 Pay Period End August 1, 2021	Original Contract Amount \$4,627,341.95 Net Change Order Amount \$236,273.36 Current Contract Amount \$4,863,615.31
---------------------------------------	---	---	--

Approval Date		By User
August 3, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	coram
August 4, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	browns1
August 4, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2021	November 1, 2021		77.95%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 2, 2020	December 2, 2020	
Letting Date	November 20, 2020	November 20, 2020	
Notice to Proceed Date	February 1, 2021	February 1, 2021	
Work Began Date	April 5, 2021	April 5, 2021	

Contract Total Pay For Estimate No. 11			
	This Estimate	Previous	To Date
201120-D01			
Total Posted Items Pay	\$990,937.66	\$2,800,303.47	\$3,791,241.13
Gross Item Adjustments	\$60,115.43	\$282,127.44	\$342,242.87
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$1,051,053.09	\$3,082,430.91	\$4,133,484.00

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5P3199	0070	3030600	FURNISHING ROCK BASE MATERIAL	SQYD	\$7.500	7,340.57	\$55,054.28
	0080	3030610A	PLACING ROCK BASE	SQYD	\$7.500	7,340.57	\$55,054.28
	0170	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	CUYD	\$25.000	42.41	\$1,060.25
	0180	6096042	PLACING TYPE 2 ROCK DITCH LINER	CUYD	\$25.000	42.41	\$1,060.25
	0580	8061016	SEDIMENT REMOVAL	CUYD	\$10.000	18.72	\$187.20
Project J5P3199 - Total							\$112,416.26
J5P3272	0890	3049910	MISC.AGGREGATE EDGE TREATMENT	TONS	\$39.160	747.48	\$29,271.32
	0910	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	TONS	\$54.230	6,094.68	\$330,514.50
	0930	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	TONS	\$51.330	8,554.48	\$439,101.46
	0940	4071005	TACK COAT	GAL	\$2.000	11,913	\$23,826.00
	1110	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$1.500	33,380.96	\$50,071.44
	1120	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$4.610	1,244.4	\$5,736.68
Project J5P3272 - Total							\$878,521.40
Overall - Total							\$990,937.66

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5P3199	0070	FURNISHING ROCK BASE MATERIAL	Material			-8,540	\$7.50	(\$64,050.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 5, 2021

Pay Estimate Created Date: August 3, 2021

Progress Estimate Number 11		Contract ID 201120-D01 Prime Contractor Capital Paving & Construction, LLC		Pay Period Start July 16, 2021 Pay Period End August 1, 2021		Original Contract Amount \$4,627,341.95 Net Change Order Amount \$236,273.36 Current Contract Amount \$4,863,615.31		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5P3199	0070	FURNISHING ROCK BASE MATERIAL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user coram overriding Payment Estimate Exception 1 on the current Payment Estimate.	8,540	\$7.50	\$64,050.00
	0090	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-1,590	\$8.00	(\$12,720.00)
	0090	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user coram overriding Payment Estimate Exception 2 on the current Payment Estimate.	1,590	\$8.00	\$12,720.00
	0170	FURNISHING TYPE 2 ROCK DITCH LINER	Material			-42.41	\$25.00	(\$1,060.25)
	0170	FURNISHING TYPE 2 ROCK DITCH LINER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user coram overriding Payment Estimate Exception 7 on the current Payment Estimate.	42.41	\$25.00	\$1,060.25
	0250	TEMPORARY LONG-TERM RUMBLE STRIPS	MaterialCredit			4	\$1,000.00	\$4,000.00
	0250	TEMPORARY LONG-TERM RUMBLE STRIPS	Material			-4	\$1,000.00	(\$4,000.00)
J5P3272	0890	MISC.	Material			-747.48	\$39.16	(\$29,271.32)
	0890	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user coram overriding Payment Estimate Exception 3 on the current Payment Estimate.	747.48	\$39.16	\$29,271.32
	0910	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	403.57	\$3.22	\$1,299.66
	0910	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,509.81	\$3.22	\$4,862.19
	0910	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,511.52	\$3.22	\$4,867.70
	0910	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,163.78	\$3.22	\$3,747.84
	0910	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	211.06	\$3.22	\$679.70
	0910	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,294.94	\$3.22	\$4,170.22
	0910	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	Asphalt Cement Price Adjustment	(correction)This item should have been on estimate 10.			\$558.52
	0910	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	Asphalt Cement Price Adjustment				\$15,569.53
	0930	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,902.14	\$3.22	\$6,125.65
	0930	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,800.91	\$3.22	\$5,799.65
	0930	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,159.68	\$3.22	\$6,955.03
0930	ASPHALTIC CONCRETE	Price		Reference Item Price Adjustment Index	2,170.32	\$3.22	\$6,989.30	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 5, 2021

Pay Estimate Created Date: August 3, 2021

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
Progress Estimate Number 11		Contract ID 201120-D01 Prime Contractor Capital Paving & Construction, LLC		Pay Period Start July 16, 2021 Pay Period End August 1, 2021		Original Contract Amount \$4,627,341.95 Net Change Order Amount \$236,273.36 Current Contract Amount \$4,863,615.31		
J5P3272		MIXTURE PG 70-22 (SP125C MIX)			Adjustment Type applied is FUEL			
	0930	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	521.43	\$3.22	\$1,679.21
	0930	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material			-40,908.92	\$51.33	(\$2,099,854.86)
	0930	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user coram overriding Payment Estimate Exception 5 on the current Payment Estimate.	40,908.92	\$51.33	\$2,099,854.86
	0930	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment				\$26,540.27
	1110	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	Overrun			-19,819.36	\$1.50	(\$29,729.04)
Total								\$60,115.43



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on August 5, 2021

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5P3199	FAF 50-3(107)	Intersection Improvements	50	MORGAN	at Rte. 5 west of Tipton
J5P3272	FAF 50-3(105)	Resurface and guardrail improvements	50	MORGAN	from Pettis County line to 0.1 mile west of Bus. 50 west of California
J5S3267	FAS S402(23)	Resurface and guardrail improvements	87	MONITEAU	from 0.1 mile south of Bus. 50 to Rte. 50 in California

Totals by Job Numbers				
J5P3199		This Estimate	Previous	To Date
	Posted Item Pay	\$112,416.26	\$307,772.34	\$420,188.60
	Gross Item Adjustments	\$0.00	\$20,752.76	\$20,752.76
	Gross Item Pay	\$112,416.26	\$328,525.10	\$440,941.36
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J5P3272		This Estimate	Previous	To Date
	Posted Item Pay	\$878,521.40	\$2,159,755.35	\$3,038,276.75
	Gross Item Adjustments	\$60,115.43	\$248,393.23	\$308,508.66
	Gross Item Pay	\$938,636.83	\$2,408,148.58	\$3,346,785.41
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J5S3267		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$332,775.78	\$332,775.78
	Gross Item Adjustments	\$0.00	\$12,981.45	\$12,981.45
	Gross Item Pay	\$0.00	\$345,757.23	\$345,757.23
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 5, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5P3199, Item 3030600, Project Item Line Number 0070, Material Set 303060096, Material 0303CARB - Rock for Rock Base, Acceptance Action Generic 0303CARB is insufficient.	Inspection report not complete at this time.	coram	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3199, Item 3040504, Project Item Line Number 0090, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Inspection report not complete at this time.	coram	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3272, Item 3049910, Project Item Line Number 0890, Material Set 304991096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Item is not complete at this time. Inspection report will be entered when item is complete.	coram	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3272, Item 3049910, Project Item Line Number 0890, Material Set 304991096, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Item is not complete at this time. Inspection report will be entered when item is complete.	coram	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3272, Item 4030103, Project Item Line Number 0930, Material Set 403010396, Material 0403SP095CLG - Superpave 9.5 mm, Des C 80 Gyros, Acceptance Action Generic AspHigh is insufficient.	Test have been performed. Waiting on final inspection reports to be entered.	coram	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3199, Item 4071005, Project Item Line Number 0160, Material Set 407100596, Material 1015EA.....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	Item is not complete at this time. Inspection report will be entered when item is complete.	coram	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3199, Item 6096020, Project Item Line Number 0170, Material Set 609602096, Material 0609PDDL - Paved Drainage Material for Ditch Liner, Acceptance Action Generic 0609PDDL is insufficient.	Item is not complete at this time. Inspection report will be entered when item is complete.	coram	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3199, Item 6162002, Project Item Line Number 0250, Material Set 616200296, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Item not installed according to project JSP's. Waiting for contractor to correct deficiency.	coram	Acknowledged
Estimate Exception Type: Item Overrun: Contract 201120-D01, Contract Project J5P3272, Project Item Line Number 1110, Contract Line Item Number 1110, Item 6221001, Minor Item.	The mill and fill was added. Change Order not complete at this time.	coram	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 5, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201120-D01	J5P3199	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$10,000.00	\$10,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.80	\$22,100.00	\$17,680.00
		0001	0030	2035000	UNCLASSIFIED EXCAVATION	7,821.00	0.00	7,821.00	CUYD	7,821.00	\$10.00	\$78,210.00
		0001	0040	2036000	COMPACTING EMBANKMENT	4,509.00	0.00	4,509.00	CUYD	4,509.00	\$2.00	\$9,018.00
		0001	0050	2063000	CLASS 3 EXCAVATION	54.00	0.00	54.00	CUYD	40.00	\$15.00	\$600.00
		0001	0060	2063400	CLASS 4 EXCAVATION IN ROCK	47.00	0.00	47.00	CUYD	47.00	\$50.00	\$2,350.00
		0001	0070	3030600	FURNISHING ROCK BASE MATERIAL	8,540.00	0.00	8,540.00	SQYD	8,540.00	\$7.50	\$64,050.00
		0001	0080	3030610A	PLACING ROCK BASE	8,540.00	0.00	8,540.00	SQYD	8,540.00	\$7.50	\$64,050.00
		0001	0090	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	1,609.00	0.00	1,609.00	SQYD	1,590.00	\$8.00	\$12,720.00
		0001	0100	3107002	GRAVEL (A) OR CRUSHED STONE (B) OR CHAT (C)	34.00	0.00	34.00	TONS	0.00	\$40.00	\$0.00
		0001	0110	4019905	MISC.OPTIONAL PAVEMENT WIDENING- 8.5" HMA VS 8.5" PCCP W/3.75" HMA	8,540.20	0.00	8,540.20	SQYD	0.00	\$25.08	\$0.00
		0001	0120	4019905	MISC.OPTIONAL WB SHLDR. PVM/T - 7.5" HMA VS 7.5" PCCP	1,608.90	0.00	1,608.90	SQYD	1,589.60	\$25.64	\$40,757.34
		0001	0130	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	1,830.50	0.00	1,830.50	TONS	0.00	\$53.17	\$0.00
		0001	0140	4030208	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP190C MIX)	454.00	0.00	454.00	TONS	0.00	\$52.37	\$0.00
		0001	0150	4039905	MISC.SYSTEM B GEOSYNTHETIC INTERLAYER (COMPOSITE PAVING FABRIC/REINFORCING GRID)	1,653.30	0.00	1,653.30	SQYD	0.00	\$7.72	\$0.00
		0001	0160	4071005	TACK COAT	2,117.00	0.00	2,117.00	GAL	412.00	\$2.00	\$824.00
		0001	0170	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	206.00	0.00	206.00	CUYD	42.41	\$25.00	\$1,060.25
		0001	0180	6096042	PLACING TYPE 2 ROCK DITCH LINER	206.00	0.00	206.00	CUYD	42.41	\$25.00	\$1,060.25
		0001	0190	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$800.00	\$0.00
		0001	0200	6161005	CONSTRUCTION SIGNS	796.00	0.00	796.00	SQFT	410.50	\$6.00	\$2,463.00
		0001	0210	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$50.00	\$100.00
		0001	0220	6161009	FLAG ASSEMBLY	6.00	0.00	6.00	EA	0.00	\$25.00	\$0.00
		0001	0230	6161025	CHANNELIZER (TRIM LINE)	80.00	0.00	80.00	EA	67.00	\$16.00	\$1,072.00
		0001	0240	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	3.00	0.00	3.00	EA	3.00	\$6,200.00	\$18,600.00
		0001	0250	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	4.00	\$1,000.00	\$4,000.00
		0001	0260	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$48,747.98	\$36,560.98
		0001	0270	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0280	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	573.00	0.00	573.00	LF	0.00	\$14.00	\$0.00
		0001	0290	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	383.00	0.00	383.00	LF	0.00	\$14.00	\$0.00
		0001	0300	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	6.00	0.00	6.00	EA	0.00	\$250.00	\$0.00
		0001	0310	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	6.00	0.00	6.00	EA	0.00	\$200.00	\$0.00
		0001	0320	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	4.00	0.00	4.00	EA	0.00	\$450.00	\$0.00
		0001	0330	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	9,760.00	0.00	9,760.00	LF	0.00	\$0.15	\$0.00
		0001	0340	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	12,545.00	0.00	12,545.00	LF	0.00	\$0.20	\$0.00
		0001	0350	6207001	PAVEMENT MARKING REMOVAL	31,040.00	0.00	31,040.00	LF	15,346.00	\$0.15	\$2,301.90
		0001	0360	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	31,040.00	0.00	31,040.00	LF	15,346.00	\$0.15	\$2,301.90
		0001	0370	6209902	MISC.TRANSVERSE RUMBLE STRIPS	2.00	0.00	2.00	EA	0.00	\$1,720.72	\$0.00
		0001	0380	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	4,483.00	0.00	4,483.00	SQYD	0.00	\$3.00	\$0.00
		0001	0390	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	275.00	0.00	275.00	SQYD	0.00	\$8.36	\$0.00
		0001	0400	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	65.00	0.00	65.00	STA	0.00	\$9.50	\$0.00
		0001	0410	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	65.30	0.00	65.30	STA	0.00	\$9.50	\$0.00
		0001	0420	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.85	\$10,000.00	\$8,500.00
		0001	0430	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	20.80	0.00	20.80	CUYD	20.80	\$1,000.00	\$20,800.00
		0001	0440	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	2,440.00	0.00	2,440.00	LB	2,440.00	\$2.00	\$4,880.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 5, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
201120-D01	J5P3199	0001	0450	7250415	15 IN. PIPE GROUP C	63.00	0.00	63.00	LF	0.00	\$30.00	\$0.00		
		0001	0460	7261024	24 IN. PIPE GROUP A	35.00	0.00	35.00	LF	35.00	\$40.00	\$1,400.00		
		0001	0470	7261036	36 IN. PIPE GROUP A	29.00	0.00	29.00	LF	29.00	\$75.00	\$2,175.00		
		0001	0480	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$1,000.00	\$1,000.00		
		0001	0490	7320636A	36 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$2,500.00	\$0.00		
		0001	0500	7320815A	15 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	4.00	0.00	4.00	EA	0.00	\$200.00	\$0.00		
		0001	0510	8051000A	SEEDING - COOL SEASON MIXTURES	2.00	0.00	2.00	ACRE	0.00	\$2,450.00	\$0.00		
		0001	0520	8061001	SEDIMENT BASIN EXCAVATION	59.90	0.00	59.90	CUYD	59.90	\$2.00	\$119.80		
		0001	0530	8061002	SEDIMENT BASIN ROCK	59.90	0.00	59.90	CUYD	59.90	\$25.00	\$1,497.50		
		0001	0540	8061003	SEDIMENT TRAP EXCAVATION	5.50	0.00	5.50	CUYD	5.50	\$2.00	\$11.00		
		0001	0550	8061004	SEDIMENT TRAP ROCK	5.50	0.00	5.50	CUYD	5.50	\$25.00	\$137.50		
		0001	0560	8061005	ROCK DITCH CHECK	210.00	0.00	210.00	LF	138.08	\$11.50	\$1,587.95		
		0001	0570	8061006	ALTERNATE DITCH CHECK	660.00	0.00	660.00	LF	320.00	\$8.50	\$2,720.00		
		0001	0580	8061016	SEDIMENT REMOVAL	86.00	0.00	86.00	CUYD	24.22	\$10.00	\$242.20		
		0001	0590	8061017	TEMPORARY SEEDING AND MULCHING	0.40	0.00	0.40	ACRE	0.00	\$7,250.00	\$0.00		
		0001	0600	8061019	SILT FENCE	2,190.00	479.00	2,669.00	LF	2,669.00	\$2.00	\$5,338.00		
		0001	0610	8064134	TYPE 1D EROSION CONTROL BLANKET	560.00	0.00	560.00	SQYD	0.00	\$2.50	\$0.00		
		0010	0620	6061060	MGS GUARDRAIL	738.00	0.00	738.00	LF	0.00	\$21.00	\$0.00		
		0010	0630	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$2,800.00	\$0.00		
		0020	0640	9016110	PULL BOX, PREFORMED CLASS 1	6.00	0.00	6.00	EA	0.00	\$1,200.00	\$0.00		
		0020	0650	9016112	PULL BOX, PREFORMED CLASS 3	1.00	0.00	1.00	EA	0.00	\$1,600.00	\$0.00		
		0030	0660	9020111	SIGNAL HEAD, TYPE 1T	4.00	0.00	4.00	EA	0.00	\$700.00	\$0.00		
		0030	0670	9024944	DETECTOR, VEHICLE INDUCTION LOOP (2 CHANNEL - RACK MOUNTED)	2.00	0.00	2.00	EA	0.00	\$125.00	\$0.00		
		0030	0680	9025020	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACER WIRE	36.00	0.00	36.00	LF	0.00	\$8.00	\$0.00		
		0030	0690	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	35.00	0.00	35.00	LF	0.00	\$9.50	\$0.00		
		0030	0700	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	1,543.00	0.00	1,543.00	LF	0.00	\$8.50	\$0.00		
		0030	0710	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	70.00	0.00	70.00	LF	0.00	\$25.00	\$0.00		
		0030	0720	9027501	CONDUIT, 1 1/4 IN., EXTERNAL ON STRUCTURE	27.00	0.00	27.00	LF	0.00	\$40.00	\$0.00		
		0030	0730	9028202	CABLE, 2 AWG 1 CONDUCTOR, POWER	80.00	0.00	80.00	LF	0.00	\$2.85	\$0.00		
		0030	0740	9028500	CABLE, LOOP DETECTOR, IN DUCT	480.00	0.00	480.00	LF	0.00	\$4.95	\$0.00		
		0030	0750	9028510	CABLE, LOOP DETECTOR, LEAD-IN	510.00	0.00	510.00	LF	0.00	\$1.85	\$0.00		
		0030	0760	9028620	POWER SUPPLY ASSEMBLY, TYPE 2	1.00	0.00	1.00	EA	0.00	\$2,600.00	\$0.00		
		0030	0770	9029902	MISC.FLASHING SIGNAL CONTROLLER	1.00	0.00	1.00	EA	0.00	\$3,700.00	\$0.00		
		0030	0780	9029903	MISC.CABLE, 8 AWG 3 CONDUCTOR W/ GROUND	1,723.00	0.00	1,723.00	LF	0.00	\$5.90	\$0.00		
		0040	0790	9031010	CONCRETE FOOTINGS, EMBEDDED	2.40	0.00	2.40	CUYD	0.00	\$1,800.00	\$0.00		
		0040	0800	9031210	STRUCTURAL STEEL POSTS	1,270.00	0.00	1,270.00	LB	0.00	\$5.00	\$0.00		
		0040	0810	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	4.00	0.00	4.00	EA	0.00	\$250.00	\$0.00		
		0040	0820	9031280	2.5 IN. PSST POST - 12 GA.	176.00	0.00	176.00	LF	0.00	\$16.00	\$0.00		
		0040	0830	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	33.00	0.00	33.00	LF	0.00	\$30.00	\$0.00		
		0040	0840	9035004A	SH-FLAT SHEET	124.00	0.00	124.00	SQFT	0.00	\$26.00	\$0.00		
		0040	0850	9035069A	SHF-FLAT SHEET FLUORESCENT	120.00	0.00	120.00	SQFT	0.00	\$29.00	\$0.00		
		Project J5P3199 - Total Value Posted to Date as of Report Generated Date												\$420,188.58
		J5P3272	0001	0860	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.80	\$67,519.68	\$54,015.74	
				0870	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	85.00	0.00	85.00	100F	0.00	\$26.47	\$0.00	
0880	2151000A			SHAPING SLOPES, CLASS I	85.00	0.00	85.00	100F	0.00	\$136.47	\$0.00			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 5, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201120-D01	J5P3272	0001	0885	2153000	SHAPING SLOPES, CLASS III	6.00	0.00	6.00	100F	0.00	\$900.00	\$0.00
		0001	0890	3049910	MISC.AGGREGATE EDGE TREATMENT	2,706.00	0.00	2,706.00	TONS	747.48	\$39.16	\$29,271.32
		0001	0900	3107002	GRAVEL (A) OR CRUSHED STONE (B) OR CHAT (C)	972.00	0.00	972.00	TONS	0.00	\$40.80	\$0.00
		0001	0910	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	7,647.70	464.10	8,111.80	TONS	8,113.12	\$54.23	\$439,974.50
		0001	0920	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	1,582.30	213.10	1,795.40	TONS	1,795.40	\$65.21	\$117,078.03
		0001	0930	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	41,672.60	1,095.80	42,768.40	TONS	40,908.92	\$51.33	\$2,099,854.86
		0001	0940	4071005	TACK COAT	41,370.00	13,256.00	54,626.00	GAL	39,052.00	\$2.00	\$78,104.00
		0001	0950	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	1.00	\$800.00	\$800.00
		0001	0960	6161005	CONSTRUCTION SIGNS	2,608.00	0.00	2,608.00	SQFT	2,071.50	\$6.00	\$12,429.00
		0001	0970	6161008	ADVANCED WARNING RAIL SYSTEM	16.00	0.00	16.00	EA	0.00	\$50.00	\$0.00
		0001	0980	6161009	FLAG ASSEMBLY	18.00	0.00	18.00	EA	0.00	\$25.00	\$0.00
		0001	0990	6161025	CHANNELIZER (TRIM LINE)	75.00	0.00	75.00	EA	0.00	\$16.00	\$0.00
		0001	1000	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$2,250.00	\$4,500.00
		0001	1010	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	0.00	\$1,000.00	\$0.00
		0001	1020	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$81,319.66	\$81,319.66
		0001	1030	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	1040	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	86.00	0.00	86.00	LF	0.00	\$35.00	\$0.00
		0001	1050	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	3.00	0.00	3.00	EA	0.00	\$300.00	\$0.00
		0001	1060	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	5.00	0.00	5.00	EA	0.00	\$100.00	\$0.00
		0001	1070	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	710.00	0.00	710.00	LF	0.00	\$0.15	\$0.00
		0001	1080	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	232,556.00	0.00	232,556.00	LF	0.00	\$0.20	\$0.00
		0001	1090	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	152,867.00	0.00	152,867.00	LF	0.00	\$0.16	\$0.00
		0001	1100	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$0.00	\$0.00
		0001	1110	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	15,841.00	0.00	15,841.00	SQYD	35,660.36	\$1.50	\$53,490.54
		0001	1120	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	8,938.00	0.00	8,938.00	SQYD	8,869.50	\$4.61	\$40,888.40
		0001	1130	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,968.00	0.00	1,968.00	STA	0.00	\$9.50	\$0.00
		0001	1140	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	1,081.70	0.00	1,081.70	STA	0.00	\$9.50	\$0.00
		0001	1150	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$1,500.00	\$0.00
		0001	1160	8051000A	SEEDING - COOL SEASON MIXTURES	5.50	0.00	5.50	ACRE	0.00	\$2,450.00	\$0.00
		0010	1170	6061060	MGS GUARDRAIL	700.00	0.00	700.00	LF	0.00	\$21.00	\$0.00
		0010	1180	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	8.00	0.00	8.00	EA	0.00	\$2,900.00	\$0.00
		0010	1190	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	0.00	8.00	EA	0.00	\$2,800.00	\$0.00
		0030	1200	9029902	MISC.6' x 30' LOOP DETECTOR	2.00	0.00	2.00	EA	0.00	\$2,300.00	\$0.00
0040	1210	9031250A	U-CHANNEL POST, 3 LB	1,408.00	0.00	1,408.00	LF	0.00	\$23.00	\$0.00		
0040	1220	9035069A	SHF-FLAT SHEET FLUORESCENT	246.00	0.00	246.00	SQFT	0.00	\$24.00	\$0.00		
0001	5101	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	0.00	252.40	252.40	TONS	252.40	\$169.56	\$42,796.94		
0001	5102	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	0.00	1,185.00	1,185.00	SQYD	1,185.00	\$14.58	\$17,277.30		
0001	5103	2029901	MISC.Shoulder Removal	0.00	1.00	1.00	LS	1.00	\$7,478.50	\$7,478.50		
Project J5P3272 - Total Value Posted to Date as of Report Generated Date												\$3,079,278.80
J5S3267		0001	1230	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$4,500.00	\$4,500.00
		0001	1240	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	2,658.70	443.50	3,102.20	TONS	3,102.20	\$54.15	\$167,984.13
		0001	1250	4079912	MISC.TACK COAT - LOW-TRACK OR NON-TRACKING	2,808.00	468.00	3,276.00	GAL	3,276.00	\$2.70	\$8,845.20
		0001	1260	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	-1.00	1.00	EA	1.00	\$800.00	\$800.00
		0001	1270	6161005	CONSTRUCTION SIGNS	1,415.00	-667.00	748.00	SQFT	748.00	\$6.00	\$4,488.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 5, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
201120-D01	J5S3267	0001	1280	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	-2.00	0.00	EA	0.00	\$50.00	\$0.00		
		0001	1290	6161009	FLAG ASSEMBLY	16.00	-16.00	0.00	EA	0.00	\$25.00	\$0.00		
		0001	1300	6161025	CHANNELIZER (TRIM LINE)	50.00	0.00	50.00	EA	50.00	\$16.00	\$800.00		
		0001	1310	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	2.00	-2.00	0.00	EA	0.00	\$1,000.00	\$0.00		
		0001	1320	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$16,066.98	\$16,066.98		
		0001	1330	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	401.00	0.00	401.00	LF	401.00	\$1.00	\$401.00		
		0001	1340	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	72.00	50.00	122.00	LF	122.00	\$35.00	\$4,270.00		
		0001	1350	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	5.00	0.00	5.00	EA	5.00	\$300.00	\$1,500.00		
		0001	1360	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	2.00	\$1,250.00	\$2,500.00		
		0001	1370	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	12.00	0.00	12.00	EA	12.00	\$100.00	\$1,200.00		
		0001	1380	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	14,325.00	0.00	14,325.00	LF	14,325.00	\$0.18	\$2,578.50		
		0001	1390	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	19,621.00	0.00	19,621.00	LF	19,621.00	\$0.18	\$3,531.78		
		0001	1400	6207001	PAVEMENT MARKING REMOVAL	16.00	0.00	16.00	LF	16.00	\$15.00	\$240.00		
		0001	1410	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	4.00	0.00	4.00	EA	4.00	\$100.00	\$400.00		
		0001	1420	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	13,094.00	8,313.00	21,407.00	SQYD	21,407.00	\$2.32	\$49,664.24		
		0001	1430	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	692.00	-154.00	538.00	SQYD	538.00	\$4.63	\$2,490.94		
		0001	1440	8061006	ALTERNATE DITCH CHECK	40.00	-40.00	0.00	LF	0.00	\$8.50	\$0.00		
		0001	1450	8061007A	CURB INLET CHECK	22.00	3.00	25.00	EA	25.00	\$130.00	\$3,250.00		
		0001	1460	8061016	SEDIMENT REMOVAL	11.00	-11.00	0.00	CUYD	0.00	\$39.86	\$0.00		
		0001	1470	8061019	SILT FENCE	1,070.00	-1,070.00	0.00	LF	0.00	\$2.00	\$0.00		
		0010	1480	6061060	MGS GUARDRAIL	738.00	-13.00	725.00	LF	725.00	\$21.00	\$15,225.00		
		0010	1490	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$2,900.00	\$11,600.00		
		0010	1500	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	1.00	\$1,200.00	\$1,200.00		
		0010	1510	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3.00	0.00	3.00	EA	3.00	\$2,800.00	\$8,400.00		
		0030	1520	9029902	MISC.LOOP DETECTOR	8.00	0.00	8.00	EA	8.00	\$1,300.00	\$10,400.00		
		0010	5201	2153000	SHAPING SLOPES, CLASS III	0.00	11.60	11.60	100F	11.60	\$900.00	\$10,440.00		
		Project J5S3267 - Total Value Posted to Date as of Report Generated Date												\$332,775.77
		201120-D01 Overall - Total Value Posted to Date as of Report Generated Date												\$3,832,243.15



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 5, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5P3199

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0070	3030600	FURNISHING ROCK BASE MATERIAL	7/19/21	8/2/21	3,361.68	SQYD		779+60		769+50		
			7/20/21	8/2/21	716.67	SQYD		757+20		763+60		
			7/23/21	8/2/21	3,262.22	SQYD		788+00		794+00		
0080	3030610A	PLACING ROCK BASE	7/19/21	8/2/21	3,361.68	SQYD		779+60		769+50		
			7/20/21	8/2/21	716.67	SQYD		757+20		763+60		
			7/23/21	8/2/21	3,262.22	SQYD		788+00		794+00		
0170	6096020	FURN. TYPE 2 ROCK DITCH LINER	7/28/21	8/2/21	42.41	CUYD	4.84 CUYD at outlet on 765+75 culvert 28.07 CUYD at outlet on 775+15 culvert 9.50 CUYD at outlet on 785+40 culvert	765+75		785+40		4.84 CUYD at outlet on 765+75 culvert 28.07 CUYD at outlet on 775+15 culvert 9.50 CUYD at outlet on 785+40 culvert
0180	6096042	PLACING TYPE 2 ROCK DITCH LINER	7/28/21	8/2/21	42.41	CUYD	4.84 CUYD at outlet on 765+75 culvert 28.07 CUYD at outlet on 775+15 culvert 9.50 CUYD at outlet on 785+40 culvert	765+75		785+40		4.84 CUYD at outlet on 765+75 culvert 28.07 CUYD at outlet on 775+15 culvert 9.50 CUYD at outlet on 785+40 culvert
0580	8061016	SEDIMENT REMOVAL	7/19/21	8/2/21	10.92	CUYD	4 excavator buckets removed from 774+50 to 775+50. 3 excavator buckets removed from 784+35 to 785+40.	774+50		785+40		4 excavator buckets removed from 774+50 to 775+50. 3 excavator buckets removed from 784+35 to 785+40.
			7/23/21	8/2/21	7.80	CUYD	5 excavator buckets removed from sediment trap at 765+75.	765+75		765+75		5 excavator buckets removed from sediment trap at 765+75.

Project: J5P3272

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0890	3049910	MISC. AGGREGATE FOR BASE	7/23/21	7/24/21	747.48	TONS	EBL LM 89.463 to 96.434	89.463		96.434		
0910	4011209	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	7/19/21	7/21/21	403.57	TONS	Capital Pave Aprons today. Quail Rd LT LM 94.555 Quail Rd RT LM 94.555 Morgan County Dr. LM 92.528 Potters Ford Rd LM 92.528 Route A LM 90.597 Old Hwy 50 LM 89.955 The last 3 loads was placed on shoulder in the WBL from LM 89.463 to LM 89.709.		0			
			7/21/21	7/24/21	1,509.81	TONS	EBL Shoulder	89.463		93.832		
			7/22/21	7/24/21	1,511.52	TONS	EBL Shoulder LM 93.832 to 98.009 WBL Shoulder LM 98.003 to 97.794	0				
			7/24/21	7/27/21	1,163.78	TONS	WBL Shoulder	94.641		97.794		
			7/26/21	8/2/21	67.85	TONS	EBL, WBL shoulders, and Aprons LM 11.905, Route H.	113.372		112.969		pay correction for 7/9/2021. Total should have been 1105.89, not 1038.04 tons.
			8/2/21	143.21	TONS	Long Branch Rd LM 111.634 Entrance LM 111.376 Route E LM 111.119 Brick School Rd LM 110.139 Petree Rd LM 106.646 Route BB LM 107.439.	0			This pay was inadvertently missed on 7/13/2021		
			7/30/21	8/2/21	1,294.94	TONS	WBL Shoulder	94.641		91.300		
0930	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	7/20/21	7/21/21	1,902.14	TONS	WBL	110.522		108.413		
			7/26/21	8/2/21	1,800.91	TONS	EBL	106.992		104.952		
			7/27/21	8/2/21	2,159.68	TONS	EBL LM 104.952 to 104.529 WBL LM 103.960 to 105.857	0				
			7/28/21	8/2/21	2,170.32	TONS	WBL	105.857		108.413		
			7/29/21	8/2/21	521.43	TONS	Turns lanes and Aprons in Tipton, also the aprons at Koerkenmeier Rd LM 104.209, St. Andrews Cemetery LM 104.514, and Tower Rd LM 104.52.	0				
0940	4071005	TACK COAT	7/19/21	7/21/21	387.00	GAL	Capital Pave Aprons today. Quail Rd LT LM 94.555 Quail Rd RT LM 94.555 Morgan County Dr. LM 92.528 Potters Ford Rd LM 92.528 Route A LM 90.597 Old Hwy 50 LM 89.955 The last 3 loads was placed on shoulder in the WBL from LM 89.463 to LM 89.709.		0			
			7/20/21	7/21/21	1,404.00	GAL	WBL	110.522		108.413		
			7/21/21	7/24/21	1,114.00	GAL	EBL Shoulder	89.463		93.832		
			7/22/21	7/24/21	1,211.00	GAL	EBL Shoulder LM 93.832 to 98.009 WBL Shoulder LM 98.003 to 97.794	0				
			7/24/21	7/27/21	969.00	GAL	WBL Shoulder	94.641		97.794		
			7/26/21	8/2/21	1,501.00	GAL	EBL	106.992		104.952		
			7/27/21	8/2/21	1,840.00	GAL	EBL LM 104.952 to 104.529 WBL LM 103.960 to 105.857	0				
			7/28/21	8/2/21	1,695.00	GAL	WBL	105.857		108.413		
			7/29/21	8/2/21	630.00	GAL	Turns lanes and Aprons in Tipton, also the aprons at Koerkenmeier Rd LM 104.209, St. Andrews Cemetery LM 104.514, and Tower Rd LM 104.52.	0				
			7/30/21	8/2/21	1,162.00	GAL	WBL Shoulder	94.641		91.300		
1110	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	7/29/21	8/2/21	50.92	SQYD		104.52				Due to the pavement on Tower Road being high Capital couldn't pave a sufficient depth and provide a smooth transition so this milling was added to correct the issue.
			8/2/21	711.53	SQYD		105.036			State Street added to mill and fill		
			8/2/21	32,618.51	SQYD		104.661		106.194	Mill and Fill Tipton, Mo Field measurements obtained. Mill and Fill was extended.		
1120	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	7/26/21	8/2/21	622.20	SQYD	EBL 104.610 to 104.644 at 16' 106.284 to 106.317 at 16'	0				
			7/27/21	8/2/21	622.20	SQYD	WBL LM 104.610 to 104.610 @ 16' wide, 106.284 to 106.317@16' wide.	0				

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Aug 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5P3199	0040	COMPACTING EMBANKMENT	Material		8	Jun 16, 2021	SYSTEM	\$9,018.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user coram overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					8	Jun 16, 2021	SYSTEM	(\$9,018.00)						
					9	Jun 30, 2021	SYSTEM	\$9,018.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user coram overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					9	Jun 30, 2021	SYSTEM	(\$9,018.00)						
					10	Jul 16, 2021	SYSTEM	\$9,018.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user coram overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					10	Jul 16, 2021	SYSTEM	(\$9,018.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0040 - Total								\$0.00	
					J5P3199	0070	FURNISHING ROCK BASE MATERIAL	Material		10	Jul 16, 2021	SYSTEM	\$8,995.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user coram overriding Payment Estimate Exception 2 on the current Payment Estimate.
										10	Jul 16, 2021	SYSTEM	(\$8,995.72)	
										11	Aug 3, 2021	SYSTEM	\$64,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user coram overriding Payment Estimate Exception 1 on the current Payment Estimate.
11	Aug 3, 2021	SYSTEM	(\$64,050.00)											
- Total										\$0.00				
Material - Total								\$0.00						
0070 - Total								\$0.00						
J5P3199	0090	TYPE 5 AGGREGATE FOR BASE	Material		8	Jun 16, 2021	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user coram overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					8	Jun 16, 2021	SYSTEM	(\$9,600.00)						
					9	Jun 30, 2021	SYSTEM	(\$12,720.00)						
					10	Jul 16, 2021	SYSTEM	\$12,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user coram overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					10	Jul 16, 2021	SYSTEM	(\$12,720.00)						
					11	Aug 3, 2021	SYSTEM	\$12,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user coram overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					11	Aug 3, 2021	SYSTEM	(\$12,720.00)						
					- Total								(\$12,720.00)	
					Material - Total								(\$12,720.00)	
							MaterialCredit		10	Jul 16, 2021	SYSTEM	\$12,720.00		
					- Total								\$12,720.00	
					MaterialCredit - Total								\$12,720.00	
							Price FUEL		8	Jun 16, 2021	SYSTEM	\$171.00	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
									9	Jun 30, 2021	SYSTEM	\$55.58	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					- Total								\$226.58	
					Price FUEL - Total								\$226.58	
					0090 - Total								\$226.58	
J5P3199	0120	MISC.	Other Item Adjustment	ACAD	9	Jun 30, 2021	coram	\$1,895.00						
										ACAD - Total				



Line Item Adjustments by Estimate

Aug 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5P3199	0120	MISC.	Other Item Adjustment	FUEL	9	Jun 30, 2021	coram	\$2,064.61				
								FUEL - Total		\$2,064.61		
								Other Item Adjustment - Total		\$3,959.61		
	0120 - Total								\$3,959.61			
	0160	TACK COAT	Material			9	Jun 30, 2021	SYSTEM	\$824.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user coram overriding Payment Estimate Exception 5 on the current Payment Estimate.		
						9	Jun 30, 2021	SYSTEM	(\$824.00)			
						10	Jul 16, 2021	SYSTEM	\$824.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user coram overriding Payment Estimate Exception 6 on the current Payment Estimate.		
						10	Jul 16, 2021	SYSTEM	(\$824.00)			
						- Total			\$0.00			
						Material - Total			\$0.00			
	0160 - Total			\$0.00								
	0170	FURN. TYPE 2 ROCK DITCH LINER	Material			11	Aug 3, 2021	SYSTEM	\$1,060.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user coram overriding Payment Estimate Exception 7 on the current Payment Estimate.		
						11	Aug 3, 2021	SYSTEM	(\$1,060.25)			
						- Total			\$0.00			
						Material - Total			\$0.00			
	0170 - Total			\$0.00								
	0200	CONSTRUCTION SIGNS	Material			2	Mar 16, 2021	SYSTEM	(\$1,671.00)			
						- Total			(\$1,671.00)			
						Material - Total			(\$1,671.00)			
			MaterialCredit			3	Apr 2, 2021	SYSTEM	\$1,671.00			
						- Total			\$1,671.00			
						MaterialCredit - Total			\$1,671.00			
	0200 - Total			\$0.00								
	0240	CMS WITH COMMUNICATION INTERFACE, CONT F	Material			2	Mar 16, 2021	SYSTEM	(\$18,600.00)			
						- Total			(\$18,600.00)			
Material - Total							(\$18,600.00)					
MaterialCredit					3	Apr 2, 2021	SYSTEM	\$18,600.00				
					- Total			\$18,600.00				
					MaterialCredit - Total			\$18,600.00				
0240 - Total			\$0.00									
0250	TEMPORARY LONG-TERM RUMBLE STRIPS	Material			9	Jun 30, 2021	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user coram overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					9	Jun 30, 2021	SYSTEM	(\$4,000.00)				
					10	Jul 16, 2021	SYSTEM	(\$4,000.00)				
					11	Aug 3, 2021	SYSTEM	(\$4,000.00)				
					- Total			(\$8,000.00)				
					Material - Total			(\$8,000.00)				
					MaterialCredit			11	Aug 3, 2021	SYSTEM	\$4,000.00	
								- Total			\$4,000.00	
								MaterialCredit - Total			\$4,000.00	
					0250 - Total			(\$4,000.00)				



Line Item Adjustments by Estimate

Aug 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3199	0430	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material		4	Apr 18, 2021	SYSTEM	(\$20,800.00)	
					5	May 3, 2021	SYSTEM	\$20,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user coram overriding Payment Estimate Exception 13 on the current Payment Estimate.
					5	May 3, 2021	SYSTEM	(\$20,800.00)	
					6	May 18, 2021	SYSTEM	\$20,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user coram overriding Payment Estimate Exception 2 on the current Payment Estimate.
					6	May 18, 2021	SYSTEM	(\$20,800.00)	
				- Total				(\$20,800.00)	
			Material - Total				(\$20,800.00)		
			MaterialCredit		5	May 3, 2021	SYSTEM	\$20,800.00	
			- Total				\$20,800.00		
			MaterialCredit - Total				\$20,800.00		
			0430 - Total				\$0.00		
			J5P3199	0440	REINFORCING STEEL (CULVERTS-BRIDGE)	Material		4	Apr 18, 2021
- Total								(\$4,880.00)	
Material - Total							(\$4,880.00)		
MaterialCredit		5				May 3, 2021	SYSTEM	\$4,880.00	
- Total							\$4,880.00		
MaterialCredit - Total							\$4,880.00		
0440 - Total				\$0.00					
J5P3199	0550	SEDIMENT TRAP ROCK	Material		4	Apr 18, 2021	SYSTEM	(\$137.50)	
				- Total				(\$137.50)	
			Material - Total				(\$137.50)		
			MaterialCredit		5	May 3, 2021	SYSTEM	\$137.50	
			- Total				\$137.50		
			MaterialCredit - Total				\$137.50		
0550 - Total				\$0.00					
J5P3199	0600	SILT FENCE	Overrun	Overrun	6	May 18, 2021	SYSTEM	(\$958.00)	
					9	Jun 30, 2021	SYSTEM	\$958.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.00000 - 2.00000, 'is applied (if non-zero).
			Overrun - Total				\$0.00		
			Overrun - Total				\$0.00		
			0600 - Total				\$0.00		
J5P3199	0620	MGS GUARDRAIL	Construction Stockpile STMI		1	Mar 1, 2021	SYSTEM	\$8,929.80	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$8,929.80	
				Construction Stockpile STMI - Total				\$8,929.80	
0620 - Total				\$8,929.80					
J5P3199	0630	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Mar 1, 2021	SYSTEM	\$6,224.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$6,224.00	
				Construction Stockpile STMI - Total				\$6,224.00	
0630 - Total				\$6,224.00					
J5P3199	0810	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Construction Stockpile STMI		7	Jun 2, 2021	SYSTEM	\$648.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$648.00	
				Construction Stockpile STMI - Total				\$648.00	



Line Item Adjustments by Estimate

Aug 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3199	0810 - Total							\$648.00	
	0820	2.5 IN. PSST POST - 12 GA.	Construction Stockpile STMI		7	Jun 2, 2021	SYSTEM	\$890.56	Payment Estimate Item Adjustment generated Stockpile Transaction
								- Total	\$890.56
			Construction Stockpile STMI - Total					\$890.56	
	0820 - Total							\$890.56	
	0830	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile STMI		7	Jun 2, 2021	SYSTEM	\$725.01	Payment Estimate Item Adjustment generated Stockpile Transaction
								- Total	\$725.01
			Construction Stockpile STMI - Total					\$725.01	
	0830 - Total							\$725.01	
	0840	SH-FLAT SHEET	Construction Stockpile STMI		7	Jun 2, 2021	SYSTEM	\$1,091.20	Payment Estimate Item Adjustment generated Stockpile Transaction
								- Total	\$1,091.20
			Construction Stockpile STMI - Total					\$1,091.20	
	0840 - Total							\$1,091.20	
	0850	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile STMI		7	Jun 2, 2021	SYSTEM	\$2,058.00	Payment Estimate Item Adjustment generated Stockpile Transaction
								- Total	\$2,058.00
			Construction Stockpile STMI - Total					\$2,058.00	
	0850 - Total							\$2,058.00	
J5P3199 - Total								\$20,752.76	
J5P3272	0890	MISC. AGGREGATE FOR BASE	Material		11	Aug 3, 2021	SYSTEM	\$29,271.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user coram overriding Payment Estimate Exception 3 on the current Payment Estimate.
					11	Aug 3, 2021	SYSTEM	(\$29,271.32)	
								- Total	\$0.00
			Material - Total					\$0.00	
	0890 - Total							\$0.00	
	0910	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	10	Jul 16, 2021	coram	\$3,397.23	
					11	Aug 3, 2021	coram	\$558.52	(correction)This item should have been on estimate 10.
					11	Aug 3, 2021	coram	\$15,569.53	
								ACAD - Total	\$19,525.28
			Other Item Adjustment - Total					\$19,525.28	
			Price FUEL		10	Jul 16, 2021	SYSTEM	\$4,134.32	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					11	Aug 3, 2021	SYSTEM	\$19,627.31	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								- Total	\$23,761.63
			Price FUEL - Total					\$23,761.63	
	0910 - Total							\$43,286.91	
	0920	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Material		9	Jun 30, 2021	SYSTEM	\$117,078.03	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user coram overriding Payment Estimate Exception 3 on the current Payment Estimate.
					9	Jun 30, 2021	SYSTEM	(\$117,078.03)	
					10	Jul 16, 2021	SYSTEM	\$117,078.03	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user coram overriding Payment Estimate Exception 4 on the current Payment Estimate.
					10	Jul 16, 2021	SYSTEM	(\$117,078.03)	
								- Total	\$0.00
			Material - Total					\$0.00	
			Other Item Adjustment	ACAD	4	Apr 19, 2021	coram	\$1,378.24	



Line Item Adjustments by Estimate

Aug 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5P3272	0920	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Other Item Adjustment	ACAD	5	May 3, 2021	brookw1	\$1,485.42	AC Adjustment		
								ACAD - Total	\$2,863.66		
								Other Item Adjustment - Total	\$2,863.66		
			Overrun	Overrun	5	May 3, 2021	SYSTEM	(\$14,450.04)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					9	Jun 30, 2021	SYSTEM	\$14,450.04	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of *.67.79918 - 65.21000, 'is applied (if non-zero).		
								Overrun - Total	\$0.00		
								Overrun - Total	\$0.00		
			Price FUEL		4	Apr 18, 2021	SYSTEM	\$2,237.30	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					5	May 3, 2021	SYSTEM	\$2,411.42	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					9	Jun 30, 2021	SYSTEM	(\$0.09)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
								- Total	\$4,648.63		
								Price FUEL - Total	\$4,648.63		
								0920 - Total	\$7,512.29		
J5P3272	0930		ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material		7	Jun 2, 2021	SYSTEM	\$598,959.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user coram overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						7	Jun 2, 2021	SYSTEM	(\$598,959.50)		
						8	Jun 16, 2021	SYSTEM	\$1,211,854.59	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user coram overriding Payment Estimate Exception 3 on the current Payment Estimate.	
						8	Jun 16, 2021	SYSTEM	(\$1,211,854.59)		
						9	Jun 30, 2021	SYSTEM	\$1,238,663.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user coram overriding Payment Estimate Exception 4 on the current Payment Estimate.	
						9	Jun 30, 2021	SYSTEM	(\$1,238,663.74)		
						10	Jul 16, 2021	SYSTEM	\$1,660,753.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user coram overriding Payment Estimate Exception 5 on the current Payment Estimate.	
						10	Jul 16, 2021	SYSTEM	(\$1,660,753.41)		
						11	Aug 3, 2021	SYSTEM	\$2,099,854.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user coram overriding Payment Estimate Exception 5 on the current Payment Estimate.	
						11	Aug 3, 2021	SYSTEM	(\$2,099,854.86)		
								- Total	\$0.00		
								Material - Total	\$0.00		
					Other Item Adjustment	ACAD	6	May 18, 2021	coram	\$12,081.61	AC Adjustment
							7	Jun 2, 2021	coram	\$14,698.28	AC Adjustment
							8	Jun 17, 2021	coram	\$34,507.44	AC Adjustment
					9	Jun 30, 2021	coram	\$1,509.42			
					10	Jul 16, 2021	coram	\$25,512.04			
					11	Aug 3, 2021	coram	\$26,540.27			
								ACAD - Total	\$114,849.06		
								Other Item Adjustment - Total	\$114,849.06		
			Price FUEL		6	May 18, 2021	SYSTEM	\$2,136.03	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					6	May 18, 2021	SYSTEM	\$14,292.86	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		



Line Item Adjustments by Estimate

Aug 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5P3272	0930	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price FUEL			2021							
						7	Jun 2, 2021	SYSTEM	\$19,987.11	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						8	Jun 16, 2021	SYSTEM	\$37,659.68	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						9	Jun 30, 2021	SYSTEM	\$1,647.30	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						10	Jul 16, 2021	SYSTEM	\$26,481.54	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						11	Aug 3, 2021	SYSTEM	\$27,548.84	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						- Total					\$129,753.36		
						Price FUEL - Total					\$129,753.36		
						0930 - Total					\$244,602.42		
				0940	TACK COAT	Material			4	Apr 19, 2021	SYSTEM	\$726.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user coram overriding Payment Estimate Exception 1 on the current Payment Estimate.
									4	Apr 18, 2021	SYSTEM	(\$726.00)	
									5	May 3, 2021	SYSTEM	\$1,064.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user coram overriding Payment Estimate Exception 1 on the current Payment Estimate.
		5	May 3, 2021				SYSTEM	(\$1,064.00)					
		6	May 18, 2021				SYSTEM	\$242.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user coram overriding Payment Estimate Exception 1 on the current Payment Estimate.				
		6	May 18, 2021				SYSTEM	(\$242.00)					
		7	Jun 2, 2021				SYSTEM	\$242.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user coram overriding Payment Estimate Exception 2 on the current Payment Estimate.				
		7	Jun 2, 2021				SYSTEM	(\$242.00)					
		- Total								\$0.00			
		Material - Total								\$0.00			
		0940 - Total					\$0.00						
1110	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	11	Aug 3, 2021	SYSTEM		(\$29,729.04)					
								Overrun - Total		(\$29,729.04)			
								Overrun - Total		(\$29,729.04)			
								1110 - Total		(\$29,729.04)			
1170	MGS GUARDRAIL	Construction Stockpile STMI			1	Mar 1, 2021	SYSTEM	\$8,470.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total					\$8,470.00					
			Construction Stockpile STMI - Total					\$8,470.00					
		1170 - Total					\$8,470.00						
1180	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI			1	Mar 1, 2021	SYSTEM	\$12,464.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total					\$12,464.00					
			Construction Stockpile STMI - Total					\$12,464.00					
		1180 - Total					\$12,464.00						
1190	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI			1	Mar 1, 2021	SYSTEM	\$12,448.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total					\$12,448.00					
			Construction Stockpile STMI - Total					\$12,448.00					
		1190 - Total					\$12,448.00						
1210	U-CHANNEL POST, 3 LB	Construction Stockpile STMI			7	Jun 2, 2021	SYSTEM	\$5,716.48	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total					\$5,716.48					
			Construction Stockpile STMI - Total					\$5,716.48					



Line Item Adjustments by Estimate

Aug 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3272	1210 - Total							\$5,716.48	
	1220	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile STMI		7	Jun 2, 2021	SYSTEM	\$2,681.40	Payment Estimate Item Adjustment generated Stockpile Transaction
								- Total	
								\$2,681.40	
								Construction Stockpile STMI - Total	
								\$2,681.40	
	1220 - Total							\$2,681.40	
	5101	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Other Item Adjustment	ACAD	6	May 18, 2021	coram	\$402.58	This item was installed on the first pay period of April 2021
								ACAD - Total	
								\$402.58	
				FUEL	6	May 18, 2021	coram	\$653.62	This item was installed on the first pay period of April 2021
								FUEL - Total	
								\$653.62	
								Other Item Adjustment - Total	
								\$1,056.20	
	5101 - Total							\$1,056.20	
J5P3272	- Total							\$308,508.66	
J5S3267	1240	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	4	Apr 19, 2021	coram	\$4,948.01	
								ACAD - Total	
								\$4,948.01	
								Other Item Adjustment - Total	
								\$4,948.01	
			Overrun	Overrun	4	Apr 18, 2021	SYSTEM	(\$25,164.58)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					9	Jun 30, 2021	SYSTEM	\$25,164.58	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '56.73960 - 54.15000, 'is applied (if non-zero).
								Overrun - Total	
								\$0.00	
								Overrun - Total	
								\$0.00	
			Price FUEL		4	Apr 18, 2021	SYSTEM	\$8,033.47	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					9	Jun 30, 2021	SYSTEM	(\$0.03)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								- Total	
								\$8,033.44	
								Price FUEL - Total	
								\$8,033.44	
	1240 - Total							\$12,981.45	
	1250	MISC. NON STANDARD TACK COAT	Overrun	Overrun	4	Apr 18, 2021	SYSTEM	(\$1,263.60)	
					9	Jun 30, 2021	SYSTEM	\$1,263.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '2.70000 - 2.70000, 'is applied (if non-zero).
								Overrun - Total	
								\$0.00	
								Overrun - Total	
								\$0.00	
	1250 - Total							\$0.00	
	1260	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		5	May 3, 2021	SYSTEM	\$800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user coram overriding Payment Estimate Exception 3 on the current Payment Estimate.
					5	May 3, 2021	SYSTEM	(\$800.00)	
								- Total	
								\$0.00	
								Material - Total	
								\$0.00	
	1260 - Total							\$0.00	
	1330	PREF THERMO PAVMT MARKING, 6 IN WHITE	Material		5	May 3, 2021	SYSTEM	\$401.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user coram overriding Payment Estimate Exception 4 on the current Payment Estimate.
					5	May 3, 2021	SYSTEM	(\$401.00)	
								- Total	
								\$0.00	
								Material - Total	
								\$0.00	
	1330 - Total							\$0.00	
	1340	PREF THERMO PAVMT MARK, 24 IN WHIT	Material		5	May 3, 2021	SYSTEM	\$4,270.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user coram overriding Payment Estimate Exception 5 on the current Payment Estimate.



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5S3267	1340	PREF THERMO PVMT MARK, 24 IN WHIT	Material		5	May 3, 2021	SYSTEM	(\$4,270.00)			
				- Total							\$0.00
			Material - Total							\$0.00	
			Overrun	Overrun	5	May 3, 2021	SYSTEM	\$1,750.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 18 on the current Payment Estimate. Material Insufficiency Quantity 122.000; Overrun Quantity Balance 50.00.		
					5	May 3, 2021	SYSTEM	(\$1,750.00)			
					6	May 18, 2021	SYSTEM	(\$1,750.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					9	Jun 30, 2021	SYSTEM	\$1,750.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '35.00000 - 35.00000', is applied (if non-zero).		
			Overrun - Total							\$0.00	
			Overrun - Total							\$0.00	
			1340 - Total							\$0.00	
1350	PREF THERMO PVMT MARK, LT/RT ARROW	Material		5	May 3, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user coram overriding Payment Estimate Exception 6 on the current Payment Estimate.			
				5	May 3, 2021	SYSTEM	(\$1,500.00)				
		- Total							\$0.00		
		Material - Total							\$0.00		
1350 - Total							\$0.00				
1360	PREF THERMO PVMT MARK, R/R XING	Material		5	May 3, 2021	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user coram overriding Payment Estimate Exception 7 on the current Payment Estimate.			
				5	May 3, 2021	SYSTEM	(\$2,500.00)				
		- Total							\$0.00		
		Material - Total							\$0.00		
1360 - Total							\$0.00				
1370	PREF THERMO PVMT MARK, 30" WHT MIDBL	Material		5	May 3, 2021	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user coram overriding Payment Estimate Exception 8 on the current Payment Estimate.			
				5	May 3, 2021	SYSTEM	(\$1,200.00)				
		- Total							\$0.00		
		Material - Total							\$0.00		
1370 - Total							\$0.00				
1380	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		5	May 3, 2021	SYSTEM	\$2,578.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user coram overriding Payment Estimate Exception 9 on the current Payment Estimate.			
				5	May 3, 2021	SYSTEM	(\$2,578.50)				
		- Total							\$0.00		
		Material - Total							\$0.00		
1380 - Total							\$0.00				
1390	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		5	May 3, 2021	SYSTEM	\$3,531.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user coram overriding Payment Estimate Exception 11 on the current Payment Estimate.			
				5	May 3, 2021	SYSTEM	(\$3,531.78)				
		- Total							\$0.00		
		Material - Total							\$0.00		
1390 - Total							\$0.00				
1450	CURB INLET CHECK	Material		4	Apr 18, 2021	SYSTEM	(\$3,250.00)				
				5	May 3, 2021	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user coram overriding Payment			



Line Item Adjustments by Estimate

Aug 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5S3267	1450	CURB INLET CHECK	Material		5	May 3, 2021	SYSTEM	(\$3,250.00)	Estimate Exception 15 on the current Payment Estimate.					
				- Total						(\$3,250.00)				
			Material - Total							(\$3,250.00)				
			MaterialCredit		5	May 3, 2021	SYSTEM	\$3,250.00						
				- Total						\$3,250.00				
			MaterialCredit - Total							\$3,250.00				
			Overrun	Overrun	4	Apr 18, 2021	SYSTEM	\$390.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) overriding Payment Estimate Exception 15 on the current Payment Estimate. Material Insufficiency Quantity 25.000; Overrun Quantity Balance 3.00.					
										4	Apr 18, 2021	SYSTEM	(\$390.00)	
										5	May 3, 2021	SYSTEM	(\$390.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										5	May 3, 2021	SYSTEM	\$390.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) overriding Payment Estimate Exception 19 on the current Payment Estimate. Material Insufficiency Quantity 25.000; Overrun Quantity Balance 3.00.
										6	May 18, 2021	SYSTEM	(\$390.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										9	Jun 30, 2021	SYSTEM	\$390.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '130.00000 - 130.00000, 'is applied (if non-zero).
										Overrun - Total				
			Overrun - Total							\$0.00				
			1450 - Total							\$0.00				
			1480	MGS GUARDRAIL	Construction Stockpile		5	May 3, 2021	SYSTEM	(\$8,760.61)	Payment Estimate Item Adjustment generated Stockpile Transaction			
							9	Jun 30, 2021	SYSTEM	(\$157.09)	Payment Estimate Item Adjustment generated Stockpile Transaction			
- Total								(\$8,917.70)						
Construction Stockpile - Total								(\$8,917.70)						
Construction Stockpile STMI		1			Mar 1, 2021	SYSTEM	\$8,917.70	Payment Estimate Item Adjustment generated Stockpile Transaction						
	- Total								\$8,917.70					
Construction Stockpile STMI - Total								\$8,917.70						
1480 - Total							\$0.00							
1490	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		5	May 3, 2021	SYSTEM	(\$6,232.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
			- Total						(\$6,232.00)					
		Construction Stockpile - Total						(\$6,232.00)						
		Construction Stockpile STMI		1	Mar 1, 2021	SYSTEM	\$6,232.00	Payment Estimate Item Adjustment generated Stockpile Transaction						
			- Total						\$6,232.00					
Construction Stockpile STMI - Total						\$6,232.00								
1490 - Total							\$0.00							
1500	MGS END ANCHOR	Construction Stockpile		5	May 3, 2021	SYSTEM	(\$554.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
			- Total						(\$554.00)					
		Construction Stockpile - Total						(\$554.00)						
		Construction Stockpile STMI		1	Mar 1, 2021	SYSTEM	\$554.00	Payment Estimate Item Adjustment generated Stockpile Transaction						
			- Total						\$554.00					
Construction Stockpile STMI - Total						\$554.00								
1500 - Total							\$0.00							
1510	TYPE A CRASHWORTHY END TERMINAL	Construction Stockpile		5	May 3, 2021	SYSTEM	(\$4,668.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						



Line Item Adjustments by Estimate

Aug 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5S3267	1510	(MASH)	Construction Stockpile	- Total					(\$4,668.00)		
			Construction Stockpile - Total							(\$4,668.00)	
			Construction Stockpile STMI		1	Mar 1, 2021	SYSTEM	\$4,668.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total					\$4,668.00			
			Construction Stockpile STMI - Total							\$4,668.00	
			1510 - Total							\$0.00	
	1520	MISC.	Material			5	May 3, 2021	SYSTEM	\$10,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user coram overriding Payment Estimate Exception 16 on the current Payment Estimate.	
						5	May 3, 2021	SYSTEM	(\$10,400.00)		
				- Total					\$0.00		
				Material - Total							\$0.00
	1520 - Total							\$0.00			
	J5S3267 - Total								\$12,981.45		
Overall - Total								\$342,242.87			