



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on October 7, 2021

Pay Estimate Created Date: October 1, 2021

<b>Progress Estimate Number</b> 10	<b>Contract ID</b> 201120-F01 <b>Prime Contractor</b> Pace Construction Company, LLC	<b>Pay Period Start</b> September 16, 2021 <b>Pay Period End</b> September 30, 2021	<b>Original Contract Amount</b> \$3,559,777.00 <b>Net Change Order Amount</b> (\$9,564.00) <b>Current Contract Amount</b> \$3,550,213.00
---------------------------------------	---	--	--

Approval Date		By User
October 4, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	peterr1
October 5, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	lewisj1
October 6, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2021	November 1, 2021		71.24%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 2, 2020	December 2, 2020	
Letting Date	November 20, 2020	November 20, 2020	
Notice to Proceed Date	February 1, 2021	February 1, 2021	
Work Began Date	May 3, 2021	May 3, 2021	

Contract Total Pay For Estimate No. 10			
	This Estimate	Previous	To Date
201120-F01			
Total Posted Items Pay	\$615,134.45	\$1,914,210.90	\$2,529,345.35
Gross Item Adjustments	\$315,186.27	(\$252,619.05)	\$62,567.22
Incentive	\$24,770.38	\$0.00	\$24,770.38
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$43,348.50	\$43,348.50
<b>Contract Total Payable This Estimate:</b>	<b>\$955,091.10</b>	\$1,704,940.35	\$2,660,031.45

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6I3356	0030	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	TONS	\$52.000	3,886.7	\$202,108.40
	0040	4019901	MISC.INFRARED SCANNING	LS	\$6,900.000	1	\$6,900.00
	0050	4019901	MISC.INTELLIGENT COMPACTION	LS	\$21,000.000	1	\$21,000.00
	0070	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	TONS	\$85.500	3,040.5	\$259,962.75
	0080	4071005	TACK COAT	GAL	\$1.950	4,550	\$8,872.50
	0450	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$1.800	64,606	\$116,290.80
<b>Project J6I3356 - Total</b>							<b>\$615,134.45</b>
<b>Overall - Total</b>							<b>\$615,134.45</b>

**Contract Adjustments This Estimate**

Adj Type	Entered By	Comments	Time Units	Rate	Amount
SPAD--Incentive	peterr1	Super Pave Adjustment for Lot #4 after QC/QA Tests Results by Sublots. Total Pay Factor of 103.4 for Line 0070 for 3000 Tons of Asphalt.			\$14,521.92
TSR--Incentive	peterr1	TSR Adjustment for Lot #4 after QC/QA Tests Results by Sublots. Total Pay Factor of 103.0 for Line 0070 for 3000 Tons of Asphalt.			\$10,248.46
<b>Overall - Total</b>					<b>\$24,770.38</b>

These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments

**Line Item Adjustments This Estimate**



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on October 7, 2021

Pay Estimate Created Date: October 1, 2021

<b>Progress Estimate Number</b> 10	<b>Contract ID</b> 201120-F01 <b>Prime Contractor</b> Pace Construction Company, LLC	<b>Pay Period Start</b> September 16, 2021 <b>Pay Period End</b> September 30, 2021	<b>Original Contract Amount</b> \$3,559,777.00 <b>Net Change Order Amount</b> (\$9,564.00) <b>Current Contract Amount</b> \$3,550,213.00
---------------------------------------	---	--	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J613356	0030	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	813.9	\$3.19	\$2,594.06
	0030	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,052.8	\$3.19	\$3,355.48
	0030	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	236.1	\$3.19	\$752.50
	0030	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,114	\$3.19	\$3,550.54
	0030	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	669.9	\$3.19	\$2,135.11
	0030	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Overrun		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	-88.3	\$55.19	(\$4,873.03)
	0030	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	Asphalt Cement Price Adjustment	Adjustment for AC Price Adjustment Line 0030, 2nd Period in September for 3886.7 Tons of BP-1 with a VAC of 3.6%			\$15,041.53
	0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,046	\$3.19	\$3,333.81
	0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	80	\$3.19	\$254.98
	0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	452.6	\$3.19	\$1,442.53
	0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,461.9	\$3.19	\$4,659.37
	0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Overrun		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	-390.5	\$88.69	(\$34,632.35)
	0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Material Credit			8,961	\$85.50	\$766,165.50
	0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Material			-5,920.5	\$85.50	(\$506,202.75)
	0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 3 on the current Payment Estimate. Material Insufficiency Quantity 5920.500; Overrun Quantity Balance 390.50.	390.5	\$88.69	\$34,632.35
	0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Other Item Adjustment	Intelligent Compaction	IC/IR V18 Pay Adjustment for Intelligent Compaction			\$2,058.00
	0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	Adjustment for AC Price Adjustment Line 0070, 2nd Period in September for 3040.5 Tons of SP125 21-19 with a VAC of 6.4%			\$20,918.64
<b>Total</b>								<b>\$315,186.27</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on October 7, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J613356	I 70-4(205)	Resurface	I-70	ST CHARLES	from Lake St. Louis Blvd. to Rte. K in O'Fallon

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J613356	<b>Posted Item Pay</b>	\$615,134.45	\$1,914,210.90	\$2,529,345.35
	<b>Gross Item Adjustments</b>	\$315,186.27	(\$252,619.05)	\$62,567.22
	<b>Gross Item Pay</b>	<b>\$930,320.72</b>	<b>\$1,661,591.85</b>	<b>\$2,591,912.57</b>
	<b>Incentive</b>	\$24,770.38	\$0.00	\$24,770.38
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$43,348.50	\$43,348.50



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 7, 2021

## Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6I3356, Item 4030132, Project Item Line Number 0070, Material Set 403013296, Material 0403SP125BSM - Superpave 12.5 mm, Des B SM, Acceptance Action Generic AspHigh is insufficient.	Working with Materials Asphalt QA and Contractors QC to Resolve.	peterr1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 201120-F01, Contract Project J6I3356, Project Item Line Number 0030, Contract Line Item Number 0030, Item 4011209, Minor Item.	Payment Adjustment will be made on the next change order.	peterr1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 201120-F01, Contract Project J6I3356, Project Item Line Number 0070, Contract Line Item Number 0070, Item 4030132, Minor Item.	No Remark was entered by Engineer	peterr1	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 7, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201120-F01	J613356	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$27,702.99	\$0.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	36.00	0.00	36.00	100F	0.00	\$1,075.00	\$0.00
		0001	0030	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	3,798.40	0.00	3,798.40	TONS	3,886.70	\$52.00	\$202,108.40
		0001	0040	4019901	MISC.INFRAED SCANNING	1.00	0.00	1.00	LS	1.00	\$6,900.00	\$6,900.00
		0001	0050	4019901	MISC.INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	1.00	\$21,000.00	\$21,000.00
		0001	0060	4030105	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125C MIX)	96.60	0.00	96.60	TONS	0.00	\$93.00	\$0.00
		0001	0070	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	13,605.00	0.00	13,605.00	TONS	13,995.50	\$85.50	\$1,196,615.25
		0001	0080	4071005	TACK COAT	15,410.00	0.00	15,410.00	GAL	10,350.00	\$1.95	\$20,182.50
		0001	0090	4138000	PCCP CRACK FILLING	17,564.00	0.00	17,564.00	LF	0.00	\$1.10	\$0.00
		0001	0100	6051018A	PIPE AGGREGATE PAVEMENT CROSS DRAIN	120.00	-72.00	48.00	LF	48.00	\$72.00	\$3,456.00
		0001	0110	6054020	OUTLET PIPES AND SPLASH PADS	2.00	-1.00	1.00	EA	1.00	\$2,800.00	\$2,800.00
		0001	0120	6059903	MISC.PIPE AGGREGATE PAVEMENT LONGITUDINAL DRAIN	60.00	0.00	60.00	LF	60.00	\$72.00	\$4,320.00
		0001	0130	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	15.00	0.00	15.00	LF	15.00	\$150.00	\$2,250.00
		0001	0140	6122017	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	2.00	-2.00	0.00	EA	0.00	\$1.00	\$0.00
		0001	0150	6122020	REPLACEMENT SAND BARREL	4.00	-4.00	0.00	EA	0.00	\$1.00	\$0.00
		0001	0160	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	-2.00	0.00	EA	0.00	\$1.00	\$0.00
		0001	0170	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	4.00	0.00	4.00	EA	1.00	\$100.00	\$100.00
		0001	0180	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	2,270.00	-66.00	2,204.00	SQYD	2,204.00	\$180.00	\$396,720.00
		0001	0190	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	299.00	-299.00	0.00	SQYD	0.00	\$10.25	\$0.00
		0001	0200	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	299.00	-299.00	0.00	SQYD	0.00	\$3.25	\$0.00
		0001	0210	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	8,538.00	2,747.00	11,285.00	LF	11,285.00	\$6.25	\$70,531.25
		0001	0220	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	2,860.00	2,096.00	4,956.00	EA	4,956.00	\$4.75	\$23,541.00
		0001	0230	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	340.00	-268.00	72.00	EA	72.00	\$5.50	\$396.00
		0001	0240	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	660.00	-495.00	165.00	EA	165.00	\$3.75	\$618.75
		0001	0250	6139911	MISC.REMOVAL, FURNISHING AND PLACING HOT POLYMER CONCRETE PATCHING FOR CLASS A PARTIAL DEPTH	185,287.00	0.00	185,287.00	LB	0.00	\$3.15	\$0.00
		0001	0260	6161005	CONSTRUCTION SIGNS	1,706.00	0.00	1,706.00	SQFT	655.00	\$8.00	\$5,240.00
		0001	0270	6161008	ADVANCED WARNING RAIL SYSTEM	64.00	0.00	64.00	EA	0.00	\$55.00	\$0.00
		0001	0280	6161009	FLAG ASSEMBLY	20.00	0.00	20.00	EA	0.00	\$25.00	\$0.00
		0001	0290	6161025	CHANNELIZER (TRIM LINE)	301.00	0.00	301.00	EA	118.00	\$20.00	\$2,360.00
		0001	0300	6161030	TYPE III MOVEABLE BARRICADE	8.00	0.00	8.00	EA	8.00	\$110.00	\$880.00
		0001	0310	6161033	DIRECTIONAL INDICATOR BARRICADE	56.00	0.00	56.00	EA	56.00	\$75.00	\$4,200.00
		0001	0320	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	2.00	\$850.00	\$1,700.00
		0001	0325	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	12.00	0.00	12.00	EA	12.00	\$720.00	\$8,640.00
		0001	0330	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED/RETAINED)	4.00	0.00	4.00	EA	4.00	\$3,200.00	\$12,800.00
		0001	0340	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	300.00	0.00	300.00	LF	0.00	\$1.00	\$0.00
		0001	0350	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	300.00	0.00	300.00	LF	0.00	\$1.00	\$0.00
		0001	0360	6179903	MISC.CONCRETE MEDIAN BARRIER REPAIR	70.00	-35.00	35.00	LF	35.00	\$270.00	\$9,450.00
		0001	0370	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.66	\$404,000.00	\$266,640.00
		0001	0380	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	2.00	0.00	2.00	EA	0.00	\$350.00	\$0.00
		0001	0390	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/L/RT	1.00	0.00	1.00	EA	0.00	\$750.00	\$0.00
		0001	0400	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	64,640.00	0.00	64,640.00	LF	0.00	\$0.22	\$0.00
		0001	0410	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	42,858.00	0.00	42,858.00	LF	0.00	\$0.22	\$0.00
		0001	0420	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	3,046.00	0.00	3,046.00	LF	0.00	\$0.60	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 7, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201120-F01	J6I3356	0001	0430	6208070	REMOVAL OF SNOWPLOWABLE RAISED PAVEMENT MARKER	60.00	0.00	60.00	EA	0.00	\$1.00	\$0.00
		0001	0440	6209902	MISC.INLAID PAVEMENT MARKERS INSTALLATION	904.00	0.00	904.00	EA	0.00	\$30.00	\$0.00
		0001	0450	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	145,789.00	0.00	145,789.00	SQYD	145,789.00	\$1.80	\$262,420.20
		0001	0460	6229905	MISC.MODIFIED COLDMILLING (2FT WIDE)	869.00	0.00	869.00	SQYD	869.00	\$4.00	\$3,476.00
		0001	0470	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	290.30	0.00	290.30	STA	290.30	\$20.00	\$5,806.00
		0001	0480	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$500.00	\$0.00
		0010	0490	6061060	MGS GUARDRAIL	2,113.00	0.00	2,113.00	LF	0.00	\$19.00	\$0.00
		0010	0500	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	3,050.00	0.00	3,050.00	LF	0.00	\$22.00	\$0.00
		0010	0510	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	50.00	0.00	50.00	LF	0.00	\$32.00	\$0.00
		0010	0520	6061065	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75 IN. SPACING	25.00	0.00	25.00	LF	0.00	\$48.00	\$0.00
		0010	0530	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	0.00	\$2,800.00	\$0.00
		0010	0540	6061074	MGS HEIGHT AND BLOCK TRANSITION	1.00	0.00	1.00	EA	0.00	\$600.00	\$0.00
		0010	0550	6061080	MGS END ANCHOR	10.00	0.00	10.00	EA	0.00	\$975.00	\$0.00
		0010	0560	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	0.00	8.00	EA	0.00	\$2,500.00	\$0.00
		0050	0570	9109903	MISC.MODOT ITS ASSETS RELOCATION	1,015.00	0.00	1,015.00	LF	0.00	\$8.04	\$0.00
<b>Project J6I3356 - Total Value Posted to Date as of Report Generated Date</b>											<b>\$2,535,151.35</b>	
<b>201120-F01 Overall - Total Value Posted to Date as of Report Generated Date</b>											<b>\$2,535,151.35</b>	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 7, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J6I3356

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0030	4011209	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	9/16/21	9/20/21	813.90	TONS	Shoulder Mill & Fill to include some of the Bryan Road Ramp. 8' Wide, 1 3/4" Deep. Two Shoulder cores were cut.	759+80	Lt CL	669+00	Lt of CL	
			9/17/21	9/20/21	1,052.80	TONS	Finished WB Shoulders and Outside Shoulders on Bryan Road Ramps	669+00	Lt CL	579+17	Lt of CL	
			9/23/21	10/1/21	236.10	TONS	Bryan Road Shoulder Ramps EB & WB	674+50	Lt & Rt CL	658+75	Lt & Rt of CL	
			9/28/21	10/1/21	1,114.00	TONS	I-70 Shoulders and Bryan Road Ramps	579+17	Rt CL	676+45	Rt CL	
			9/29/21	10/1/21	669.90	TONS	Pave continued EB Shoulders and Bryan Road Ramp. This finished all Paving	676+28	Rt CL	759+80	Rt CL	
0040	4019901	MISC.	9/27/21	10/1/21	1.00	LS	Finished all SP125	579+17	Lt & Rt CL	759+80	Lt & Rt of CL	
0050	4019901	MISC.	9/27/21	10/1/21	1.00	LS	Finished all SP125	579+17	Lt & Rt CL	759+80	Lt & Rt of CL	
0070	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	9/21/21	10/1/21	1,046.00	TONS	Mainline EB Lane 2 Hwy K towards LSL.	759+80	Lt CL	699+75	Lt of CL	
			9/22/21	10/1/21	80.00	TONS	WB Lane 2 - Plant Broke Down	699+75	Lt CL	693+41	Lt of CL	
			9/24/21	10/1/21	452.60	TONS	Mainline WB Lane 2	693+41	Lt CL	667+00	Lt of CL	
			9/27/21	10/1/21	1,461.90	TONS	Finished Mainline Paving	667+00	Lt CL	579+59	Lt of CL	
0080	4071005	TACK COAT	9/16/21	9/20/21	550.00	GAL	WB Shoulders	759+80	Lt CL	669+00	Lt of CL	
			9/17/21	9/20/21	650.00	GAL	Finished WB Shoulders and Outside Shoulders on Bryan Road Ramps	669+00	Lt CL	579+17	Lt of CL	
			9/21/21	10/1/21	600.00	GAL	Mainline EB Lane 2 Hwy K towards LSL.	759+80	Lt CL	699+75	Lt of CL	
			9/22/21	10/1/21	100.00	GAL	WB Lane 2 - Plant Broke Down	699+75	Lt CL	693+41	Lt of CL	
			9/23/21	10/1/21	300.00	GAL	Bryan Road Shoulder Ramps EB & WB	674+50	Lt & Rt CL	658+75	Lt & Rt of CL	
			9/24/21	10/1/21	200.00	GAL	Mainline WB Lane 2	693+41	Lt CL	667+00	Lt of CL	
			9/27/21	10/1/21	700.00	GAL	Finished all SP125	667+00	Lt CL	579+59	Lt of CL	
			9/28/21	10/1/21	800.00	GAL	I-70 Shoulders and Bryan Road Ramps	579+17	Rt CL	676+28	Rt CL	
			9/29/21	10/1/21	650.00	GAL	Paved EB Shoulders and Bryan Road Ramp. Finished all Paving	676+28	Rt CL	759+80	Rt CL	
			0450	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	9/16/21	9/20/21	6,045.00	SQYD	WB Shoulders from K to Bryan Road to include off ramp!	759+80	Lt CL
9/17/21	9/20/21	9,274.00				SQYD	Finished WB Shoulders and Outside Shoulders on Bryan Road Ramps	669+00	Lt CL	579+17	Lt of CL	
9/21/21	10/1/21	8,037.00				SQYD	Mainline EB Lane 2 Hwy K towards LSL.	759+80	Lt CL	699+75	Lt of CL	
9/22/21	10/1/21	845.30				SQYD	WB Lane 2 - Plant Broke Down	699+75	Lt CL	693+41	Lt of CL	
9/23/21	10/1/21	1,400.00				SQYD	Bryan Road Shoulder Ramps EB & WB	674+50	Lt & Rt CL	658+75	Lt & Rt of CL	
9/24/21	10/1/21	3,622.00				SQYD	Mainline WB Lane 2	693+41	Lt CL	667+00	Lt of CL	
9/27/21	10/1/21	11,800.00				SQYD	Finished all SP125	667+00	Lt CL	579+59	Lt of CL	
9/28/21	10/1/21	9,800.00				SQYD	I-70 Shoulders and Bryan Road Ramps	579+17	Rt CL	676+28	Rt CL	
9/29/21	10/1/21	13,782.70				SQYD	Finished Bryan Road Ramps, I-70 Shoulders, and adjust for final pay.	676+28	Rt CL	759+80	Rt CL	

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



## Line Item Adjustments by Estimate

Oct 7, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J613356	0030	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	10	Oct 4, 2021	peterr1	\$15,041.53	Adjustment for AC Price Adjustment Line 0030, 2nd Period in September for 3886.7 Tons of BP-1 with a VAC of 3.6%				
				ACAD - Total				\$15,041.53					
			Other Item Adjustment - Total				\$15,041.53						
			Overrun	Overrun	10	Oct 1, 2021	SYSTEM	(\$4,873.03)		Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				Overrun - Total				(\$4,873.03)					
			Overrun - Total				(\$4,873.03)						
			Price FUEL		10	Oct 1, 2021	SYSTEM	\$12,387.69		Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				- Total				\$12,387.69					
			Price FUEL - Total				\$12,387.69						
			<b>0030 - Total</b>								<b>\$22,556.19</b>		
	J613356	0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	Material		9	Sep 16, 2021	SYSTEM	(\$766,165.50)				
						10	Oct 1, 2021	SYSTEM	(\$506,202.75)				
					- Total				(\$1,272,368.25)				
				Material - Total				(\$1,272,368.25)					
				MaterialCredit		10	Oct 1, 2021	SYSTEM	\$766,165.50				
					- Total				\$766,165.50				
				MaterialCredit - Total				\$766,165.50					
				Other Item Adjustment	ACAD	9	Sep 16, 2021	peterr1	\$75,370.40		Adjustment for AC Price Adjustment for Hot Mix Asphalt (Tons) Based on 10955.0 Tons of SP125 21-19 with 6.4% Virgin AC		
						10	Oct 4, 2021	peterr1	\$20,918.64		Adjustment for AC Price Adjustment Line 0070, 2nd Period in September for 3040.5 Tons of SP125 21-19 with a VAC of 6.4%		
					ACAD - Total				\$96,289.04				
					INTC	10	Oct 4, 2021	peterr1	\$2,058.00		IC/IR V18 Pay Adjustment for Intelligent Compaction		
					INTC - Total				\$2,058.00				
					MDPA	9	Sep 16, 2021	peterr1	\$300,000.00		This adjustment for Line 0070 is to pay for half of the amount of SP125 Asphalt Placed to date. AWP is withholding \$629,000 due to QA/QC test only having half of them being completed. With Guidance from John Lewis the O'Fallon RE advised me to pay \$300,000 dollars for the amount of toms placed. After all discrepancies are cleared I will complete another adjustment to remove this \$300,000. (peterr1)		
				MDPA - Total				\$300,000.00					
				Other Item Adjustment - Total				\$398,347.04					
				Overrun	Overrun	10	Oct 1, 2021	SYSTEM	(\$34,632.35)		Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						10	Oct 1, 2021	SYSTEM	\$34,632.35		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 3 on the current Payment Estimate. Material Insufficiency Quantity 5920.500; Overrun Quantity Balance 390.50.		
Overrun - Total					\$0.00								
Overrun - Total				\$0.00									
Price FUEL					8	Sep 2, 2021	SYSTEM	\$2,370.48	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					9	Sep 16, 2021	SYSTEM	\$32,748.47	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					10	Oct 1, 2021	SYSTEM	\$9,690.69	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
				- Total				\$44,809.64					
Price FUEL - Total				\$44,809.64									
<b>0070 - Total</b>								<b>(\$63,046.07)</b>					
J613356				0080	TACK COAT	Material		8	Sep 2, 2021		SYSTEM	(\$877.50)	
							- Total				(\$877.50)		





## Line Item Adjustments by Estimate

Oct 7, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J613356	0080	TACK COAT	Material - Total						(\$877.50)	
			MaterialCredit		9	Sep 16, 2021	SYSTEM	\$877.50		
			- Total						\$877.50	
			MaterialCredit - Total						\$877.50	
			0080 - Total						\$0.00	
J613356	0120	MISC. UNDERDRAINAGE	Material		1	May 17, 2021	SYSTEM	(\$3,096.00)		
			- Total						(\$3,096.00)	
			Material - Total						(\$3,096.00)	
			MaterialCredit		2	Jun 2, 2021	SYSTEM	\$3,096.00		
			- Total						\$3,096.00	
			MaterialCredit - Total						\$3,096.00	
0120 - Total						\$0.00				
J613356	0130	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		7	Aug 16, 2021	SYSTEM	\$2,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user peterr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					7	Aug 16, 2021	SYSTEM	(\$2,250.00)		
			- Total						\$0.00	
			Material - Total						\$0.00	
			0130 - Total						\$0.00	
J613356	0180	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		1	May 17, 2021	SYSTEM	(\$56,880.00)		
			- Total						(\$56,880.00)	
			Material - Total						(\$56,880.00)	
			MaterialCredit		2	Jun 2, 2021	SYSTEM	\$56,880.00		
			- Total						\$56,880.00	
			MaterialCredit - Total						\$56,880.00	
0180 - Total						\$0.00				
J613356	0210	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	Overrun	Overrun	5	Jul 16, 2021	SYSTEM	(\$11,343.75)		
					6	Aug 2, 2021	SYSTEM	(\$5,825.00)		
					7	Aug 16, 2021	SYSTEM	\$17,168.75	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '6.25000 - 6.25000', is applied (if non-zero).	
			Overrun - Total							\$0.00
			Overrun - Total						\$0.00	
			0210 - Total						\$0.00	
J613356	0220	DOWEL BAR (DRILLING, FURNISHING AND INST	Overrun	Overrun	4	Jul 1, 2021	SYSTEM	(\$66.50)		
					5	Jul 16, 2021	SYSTEM	(\$3,809.50)		
					6	Aug 2, 2021	SYSTEM	(\$5,852.00)		
					7	Aug 16, 2021	SYSTEM	\$9,728.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '4.75000 - 4.75000', is applied (if non-zero).	
			Overrun - Total							\$0.00
			Overrun - Total						\$0.00	
0220 - Total						\$0.00				
J613356	0490	MGS GUARDRAIL	Construction Stockpile STMI		9	Sep 16, 2021	SYSTEM	\$29,898.95	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total							\$29,898.95
			Construction Stockpile STMI - Total						\$29,898.95	
0490 - Total						\$29,898.95				



## Line Item Adjustments by Estimate

Oct 7, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3356	0500	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI		9	Sep 16, 2021	SYSTEM		Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$48,891.50		
				Construction Stockpile STMI - Total				\$48,891.50		
	0500 - Total								\$48,891.50	
	0510	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5	Construction Stockpile STMI		9	Sep 16, 2021	SYSTEM		Payment Estimate Item Adjustment generated Stockpile Transaction	
- Total				\$1,093.00						
Construction Stockpile STMI - Total				\$1,093.00						
0510 - Total								\$1,093.00		
0520	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 6.75	Construction Stockpile STMI		9	Sep 16, 2021	SYSTEM		Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total				\$932.25			
			Construction Stockpile STMI - Total				\$932.25			
0520 - Total								\$932.25		
0530	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		9	Sep 16, 2021	SYSTEM		Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total				\$3,388.00			
			Construction Stockpile STMI - Total				\$3,388.00			
0530 - Total								\$3,388.00		
0540	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile STMI		9	Sep 16, 2021	SYSTEM		Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total				\$363.40			
			Construction Stockpile STMI - Total				\$363.40			
0540 - Total								\$363.40		
0550	MGS END ANCHOR	Construction Stockpile STMI		9	Sep 16, 2021	SYSTEM		Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total				\$5,850.00			
			Construction Stockpile STMI - Total				\$5,850.00			
0550 - Total								\$5,850.00		
0560	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		9	Sep 16, 2021	SYSTEM		Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total				\$12,640.00			
			Construction Stockpile STMI - Total				\$12,640.00			
0560 - Total								\$12,640.00		
J6I3356 - Total								\$62,567.22		
Overall - Total								\$62,567.22		