



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 2, 2021

Pay Estimate Created Date: July 1, 2021

Progress Estimate Number 2	Contract ID	201120-F04	Pay Period Start	April 2, 2021	Original Contract Amount	\$158,858.25
	Prime Contractor	K.J.U., Inc. dba K.J. Unnerstall Constru	Pay Period End	June 30, 2021	Net Change Order Amount	\$0.00
					Current Contract Amount	\$158,858.25

Approval Date		By User
July 1, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	amburs1
July 1, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	lewisj1
July 2, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 1, 2021	October 1, 2021		3.53%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 2, 2020	December 2, 2020	
Letting Date	November 20, 2020	November 20, 2020	
Notice to Proceed Date	January 4, 2021	January 4, 2021	
Work Began Date			

Contract Total Pay For Estimate No. 2

	This Estimate	Previous	To Date
201120-F04			
Total Posted Items Pay	\$5,600.00	\$0.00	\$5,600.00
Gross Item Adjustments	\$0.00	\$9,375.62	\$9,375.62
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$5,600.00	\$9,375.62	\$14,975.62

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6M0275	0220	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED & RETAINED)	EA	\$2,800.000	2	\$5,600.00
Project J6M0275 - Total							\$5,600.00
Overall - Total							\$5,600.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on July 2, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6M0275		Pavement and drainage improvements	94	ST CHARLES	at Rte. 94 s-curve in Defiance

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J6M0275	Posted Item Pay	\$5,600.00	\$0.00	\$5,600.00
	Gross Item Adjustments	\$0.00	\$9,375.62	\$9,375.62
	Gross Item Pay	\$5,600.00	\$9,375.62	\$14,975.62
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 2, 2021

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 2, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201120-F04	J6M0275	0001	0010	2019902	MISCROCK RELOCATION	6.00	0.00	6.00	EA	0.00	\$250.00	\$0.00
		0001	0020	2019902	MISCTREE REMOVAL	1.00	0.00	1.00	EA	0.00	\$500.00	\$0.00
		0001	0030	2019919	MISC.CLEARING & GRUBBING	0.10	0.00	0.10	ACRE	0.00	\$20,000.00	\$0.00
		0001	0040	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$6,100.00	\$0.00
		0001	0050	2031000	CLASS A EXCAVATION	51.00	0.00	51.00	CUYD	0.00	\$25.00	\$0.00
		0001	0060	2036000	COMPACTING EMBANKMENT	138.00	0.00	138.00	CUYD	0.00	\$12.00	\$0.00
		0001	0070	2063000	CLASS 3 EXCAVATION	178.00	0.00	178.00	CUYD	0.00	\$20.00	\$0.00
		0001	0080	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	11.00	0.00	11.00	SQYD	0.00	\$30.00	\$0.00
		0001	0090	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	208.00	0.00	208.00	SQYD	0.00	\$22.00	\$0.00
		0001	0100	4019905	MISC.OPTIONAL PAVEMENT	207.30	0.00	207.30	SQYD	0.00	\$116.50	\$0.00
		0001	0110	6039902	WATER	1.00	0.00	1.00	EA	0.00	\$2,200.00	\$0.00
		0001	0120	6086004	CONCRETE SIDEWALK, 4 IN.	10.20	0.00	10.20	SQYD	0.00	\$104.00	\$0.00
		0001	0130	6089905	MISC.STAMPING CONCRETE SIDEWALK	3.00	0.00	3.00	SQYD	0.00	\$681.00	\$0.00
		0001	0140	6091052	CURB AND GUTTER TYPE B	14.00	0.00	14.00	LF	0.00	\$75.00	\$0.00
		0001	0150	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	6.00	0.00	6.00	CUYD	0.00	\$80.00	\$0.00
		0001	0160	6096041	PLACING TYPE 1 ROCK DITCH LINER	6.00	0.00	6.00	CUYD	0.00	\$80.00	\$0.00
		0001	0170	6113020	FURNISHING TYPE 2 ROCK BLANKET	2.00	0.00	2.00	CUYD	0.00	\$300.00	\$0.00
		0001	0180	6113040	PLACING TYPE 2 ROCK BLANKET	2.00	0.00	2.00	CUYD	0.00	\$200.00	\$0.00
		0001	0190	6143010	MANHOLE FRAME AND COVER, TYPE 1-A	1.00	0.00	1.00	EA	0.00	\$400.00	\$0.00
		0001	0200	6143012	MANHOLE FRAME AND COVER, TYPE 2	1.00	0.00	1.00	EA	0.00	\$400.00	\$0.00
		0001	0210	6169901	MISC.TRAFFIC CONTROL (LUMP SUM)	1.00	0.00	1.00	LS	0.00	\$17,000.00	\$0.00
		0001	0220	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED & RETAINED)	2.00	0.00	2.00	EA	2.00	\$2,800.00	\$5,600.00
		0001	0230	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$10,660.00	\$0.00
		0001	0240	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	135.00	0.00	135.00	LF	0.00	\$10.00	\$0.00
		0001	0250	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	220.00	0.00	220.00	LF	0.00	\$10.00	\$0.00
		0001	0260	6214600A	FLOWABLE BACKFILL	11.00	0.00	11.00	CUYD	0.00	\$150.00	\$0.00
		0001	0270	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$2,850.00	\$0.00
		0001	0280	7261018	18 IN. PIPE GROUP A	138.00	0.00	138.00	LF	0.00	\$80.00	\$0.00
		0001	0290	7269903	MISC.18 IN, CLASS V REINFORCED CONCRETE PIPE	34.00	0.00	34.00	LF	0.00	\$135.00	\$0.00
		0001	0300	7269913	MISC.TRENCH DRAIN	77.00	0.00	77.00	FT	0.00	\$306.00	\$0.00
		0001	0310	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	12.00	0.00	12.00	FT	0.00	\$325.00	\$0.00
		0001	0320	7319902	MISC.MODIFIED S-HEADWALL EXTENDED	1.00	0.00	1.00	EA	0.00	\$4,100.00	\$0.00
		0001	0330	7319902	MISC.MODIFIED S-HEADWALL WITH DROP INLET	1.00	0.00	1.00	EA	0.00	\$5,300.00	\$0.00
		0001	0340	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$570.00	\$0.00
		0001	0350	8031000A	TURF TYPE TALL FESCUE SODDING	147.00	0.00	147.00	SQYD	0.00	\$30.00	\$0.00
		0001	0360	8061005	ROCK DITCH CHECK	38.00	0.00	38.00	LF	0.00	\$50.00	\$0.00
		0001	0370	8061016	SEDIMENT REMOVAL	9.00	0.00	9.00	CUYD	0.00	\$50.00	\$0.00
		0001	0380	8061019	SILT FENCE	75.00	0.00	75.00	LF	0.00	\$5.00	\$0.00
		0001	0390	8061050	TYPE C BERM	10.00	0.00	10.00	LF	0.00	\$50.00	\$0.00
		0001	0400	8069905	MISC.CONCRETE BLOCK MAT	19.00	0.00	19.00	SQYD	0.00	\$80.00	\$0.00
Project J6M0275 - Total Value Posted to Date as of Report Generated Date												\$5,600.00
201120-F04 Overall - Total Value Posted to Date as of Report Generated Date												\$5,600.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on July 2, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6M0275

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0220	6169902	MISC. TRAFFIC CONTROL DEVICES	6/21/21	6/22/21	2.00	EA	Located outside of job limits. In front of north parking lot and across from Fire House	476+41	LT C/L	480+25	RT C/L	

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jul 2, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6M0275	0300	MISC. RIGID PIPE CULVERT	Construction Stockpile STMI		1	Apr 2, 2021	SYSTEM	\$9,375.62	Payment Estimate Item Adjustment generated Stockpile Transaction	
								\$9,375.62		
			Construction Stockpile STMI - Total						\$9,375.62	
	0300 - Total								\$9,375.62	
J6M0275 - Total								\$9,375.62		
Overall - Total								\$9,375.62		