



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 13, 2021

Pay Estimate Created Date: November 18, 2021

Final Estimate Number 10	Contract ID	201120-F05	Pay Period Start	September 2, 2021	Original Contract Amount	\$1,194,742.28
	Prime Contractor	Microsurfacing Contractors, LLC	Pay Period End	November 18, 2021	Net Change Order Amount	\$19,958.81
					Current Contract Amount	\$1,214,701.09

Approval Date		By User
November 18, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	washas
November 30, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holdtc
December 3, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 1, 2021	October 1, 2021	August 23, 2021	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	October 20, 2021	October 20, 2021	
Awarded Date	December 2, 2020	December 2, 2020	
Letting Date	November 20, 2020	November 20, 2020	
Notice to Proceed Date	January 4, 2021	January 4, 2021	
Work Began Date	April 21, 2021	April 21, 2021	

Contract Total Pay For Estimate No. 10

	This Estimate	Previous	To Date
201120-F05			
Total Posted Items Pay	\$6,665.21	\$1,208,035.88	\$1,214,701.09
Gross Item Adjustments	\$0.00	\$2,834.60	\$2,834.60
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$6,665.21	\$1,210,870.48	\$1,217,535.69

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3425	0130	6200006	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 4 IN YELLOW	LF	\$3.500	74	\$259.00
	0140	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	LF	\$5.750	55	\$316.25
	0150	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	LF	\$19.000	255	\$4,845.00
	0160	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	LF	\$20.000	-178	(\$3,560.00)
	0190	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	EA	\$145.000	44	\$6,380.00
	0200	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.090	-5,980	(\$538.20)
	0250	6209903	MISC."6 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS"	LF	\$0.140	-7,406	(\$1,036.84)
Project J6S3425 - Total							\$6,665.21
Overall - Total							\$6,665.21

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on December 13, 2021

Pay Estimate Created Date: November 18, 2021

Final Estimate Number 10	Contract ID	201120-F05	Pay Period Start	September 2, 2021	Original Contract Amount	\$1,194,742.28
	Prime Contractor	Microsurfacing Contractors, LLC	Pay Period End	November 18, 2021	Net Change Order Amount	\$19,958.81
					Current Contract Amount	\$1,214,701.09

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on December 13, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3425	FAF 366-1(4)	Resurface	366	ST LOUIS CITY	from St. Louis City Limits to Broadway Ave.

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J6S3425	Posted Item Pay	\$6,665.21	\$1,208,035.88	\$1,214,701.09
	Gross Item Adjustments	\$0.00	\$2,834.60	\$2,834.60
	Gross Item Pay	\$6,665.21	\$1,210,870.48	\$1,217,535.69
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on December 13, 2021

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 13, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
201120-F05	J6S3425		0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$893.00	\$893.00
			0001	0020	4071005	TACK COAT	14,394.00	-3,569.00	10,825.00	GAL	10,825.00	\$3.00	\$32,475.00
			0001	0030	4131000	MICROSURFACING, TYPE II	155,943.00	-3,505.00	152,438.00	SQYD	152,438.00	\$3.98	\$606,703.24
			0001	0040	6049902	MISC.ADJUST TO GRADE MSD MANHOLE	17.00	1.00	18.00	EA	18.00	\$200.00	\$3,600.00
			0001	0050	6049902	MISC.ADJUST TO GRADE STLWD WATER VALVE	18.00	14.00	32.00	EA	32.00	\$150.00	\$4,800.00
			0001	0060	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	25.00	0.00	25.00	LF	25.00	\$60.00	\$1,500.00
			0001	0070	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	-2.00	0.00	EA	0.00	\$750.00	\$0.00
			0001	0080	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	688.50	381.50	1,070.00	TONS	1,070.00	\$125.00	\$133,750.00
			0001	0090	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	6,277.80	0.00	6,277.80	SQYD	6,277.80	\$5.50	\$34,527.90
			0001	0100	6169901	MISC.Temporary Traffic Control	1.00	0.00	1.00	LS	1.00	\$56,162.00	\$56,162.00
			0001	0110	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN(CONTRACTOR FURNISHED AND RETAINED)	2.00	0.00	2.00	EA	2.00	\$2,500.00	\$5,000.00
			0001	0120	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$115,292.00	\$115,292.00
			0001	0130	6200006	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 4 IN YELLOW	126.00	74.00	200.00	LF	200.00	\$3.50	\$700.00
			0001	0140	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	2,024.00	55.00	2,079.00	LF	2,079.00	\$5.75	\$11,954.25
			0001	0150	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	1,277.00	255.00	1,532.00	LF	1,532.00	\$19.00	\$29,108.00
			0001	0160	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	501.00	-178.00	323.00	LF	323.00	\$20.00	\$6,460.00
			0001	0170	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	91.00	0.00	91.00	EA	91.00	\$175.00	\$15,925.00
			0001	0180	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	4.00	0.00	4.00	EA	4.00	\$250.00	\$1,000.00
			0001	0190	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	721.00	-113.00	608.00	EA	608.00	\$145.00	\$88,160.00
			0001	0200	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	57,733.00	-5,980.00	51,753.00	LF	51,753.00	\$0.09	\$4,657.77
			0001	0210	6207001	PAVEMENT MARKING REMOVAL	7,430.00	0.00	7,430.00	LF	7,430.00	\$0.65	\$4,829.50
			0001	0220	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	14.00	20.00	34.00	EA	34.00	\$55.00	\$1,870.00
			0001	0230	6209902	MISC.BIKE LANE SYMBOL PAVEMENT MARKING	24.00	0.00	24.00	EA	24.00	\$65.00	\$1,560.00
			0001	0240	6209902	MISC.SHARED LANE SYMBOL PAVEMENT MARKING	95.00	0.00	95.00	EA	95.00	\$70.00	\$6,650.00
			0001	0250	6209903	MISC."6 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS"	65,628.00	-7,406.00	58,222.00	LF	58,222.00	\$0.14	\$8,151.08
			0001	0260	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,089.00	2,140.00	3,229.00	SQYD	3,229.00	\$5.20	\$16,790.80
			0001	0270	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	4,543.00	0.00	4,543.00	SQYD	4,543.00	\$2.85	\$12,947.55
			0001	0280	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$7,500.00	\$7,500.00
			0040	0290	9031270A	2 IN. PSST POST - 12 GA.	37.00	0.00	37.00	LF	37.00	\$16.00	\$592.00
			0040	0300	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	9.00	0.00	9.00	LF	9.00	\$40.00	\$360.00
			0040	0310	9035004A	SH-FLAT SHEET	15.00	0.00	15.00	SQFT	15.00	\$26.00	\$390.00
			0040	0320	9035069A	SHF-FLAT SHEET FLUORESCENT	14.00	0.00	14.00	SQFT	14.00	\$28.00	\$392.00
		Project J6S3425 - Total Value Posted to Date as of Report Generated Date											
201120-F05 Overall - Total Value Posted to Date as of Report Generated Date												\$1,214,701.09	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 13, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6S3425

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0130	6200006	PREF THERMO PAVMT MARK., 4 IN YELLOW	11/18/21	11/18/21	74.00	LF	Route 366 (Chippewa)					
0140	6200009	PREF THERMO PAVMT MARKING, 6 IN WHITE	11/18/21	11/18/21	55.00	LF	Route 366 (Chippewa)					
0150	6200015	PREF THERMO PVMT MARK, 24 IN WHIT	11/18/21	11/18/21	255.00	LF	Route 366 (Chippewa)					
0160	6200018	PREF THERMO PVMT MARK, 24 IN YELLOW	11/18/21	11/18/21	-178.00	LF	Route 366 (Chippewa)					
0190	6200036	PREF THERMO PVMT MARK, 30" WHT MIDBL	11/18/21	11/18/21	44.00	EA	Route 366 (Chippewa)					
0200	6206001C	4 IN, YELLOW WATERBORNE PAVEMENT MARKING	11/18/21	11/18/21	-5,980.00	LF	Route 366 (Chippewa)					
0250	6209903	MISC. PAVEMENT MARKINGS	11/18/21	11/18/21	-7,406.00	LF	Route 366 (Chippewa)					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Dec 13, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3425	0020	TACK COAT	Material		2	May 17, 2021	SYSTEM	(\$1,731.00)				
				- Total							(\$1,731.00)	
			Material - Total							(\$1,731.00)		
			MaterialCredit		3	Jun 1, 2021	SYSTEM	\$1,731.00				
				- Total							\$1,731.00	
			MaterialCredit - Total							\$1,731.00		
			Other Item Adjustment	MEMB	7	Aug 2, 2021	tunism1	\$398.60	Polymer modified emulsion membrane adjustment.			
					MEMB - Total							\$398.60
			Other Item Adjustment - Total							\$398.60		
			0020 - Total							\$398.60		
0030	MICROSURFACING, TYPE II	Material		2	May 17, 2021	SYSTEM	\$76,133.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user clowez1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				2	May 17, 2021	SYSTEM	(\$76,133.42)					
				3	Jun 1, 2021	SYSTEM	\$312,183.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user burnww1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				3	Jun 1, 2021	SYSTEM	(\$312,183.24)					
				4	Jun 16, 2021	SYSTEM	\$576,431.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user clowez1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				4	Jun 16, 2021	SYSTEM	(\$576,431.36)					
			- Total							\$0.00		
			Material - Total							\$0.00		
			0030 - Total							\$0.00		
			0060	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	Material		2	May 17, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user clowez1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
	2	May 17, 2021				SYSTEM	(\$1,500.00)					
- Total							\$0.00					
Material - Total							\$0.00					
0060 - Total							\$0.00					
0080	FURN & PLACE BIT. MATL FOR CL C PARTIAL	Other Item Adjustment	ACAD	1	May 3, 2021	burnww1	\$1,927.20	ACPA adjustment 4/21 - 5/1				
				2	May 17, 2021	clowez1	\$442.80	ACAD from 5/3 - 5/7.				
				3	Jun 1, 2021	burnww1	\$66.00	AC adjustment for 30 tons missed from 4/30/21.				
				ACAD - Total							\$2,436.00	
				Other Item Adjustment - Total							\$2,436.00	
				Overrun	Overrun	1	May 3, 2021	SYSTEM	(\$23,437.50)			
		2	May 17, 2021			SYSTEM	(\$20,500.00)					
		3	Jun 1, 2021			SYSTEM	\$43,937.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',125.00000 - 125.00000, 'is applied (if non-zero).				
		Overrun - Total							\$0.00			
		Overrun - Total							\$0.00			
0080 - Total							\$2,436.00					
0150	PREF THERMO PVMT MARK, 24 IN WHIT	Material		5	Jul 1, 2021	SYSTEM	\$8,873.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user clowez1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				5	Jul 1, 2021	SYSTEM	(\$8,873.00)					



Line Item Adjustments by Estimate

Dec 13, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3425	0150	PREF THERMO PVMT MARK, 24 IN WHIT	Material		6	Jul 15, 2021	SYSTEM	\$17,803.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user tunism1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					6	Jul 15, 2021	SYSTEM	(\$17,803.00)						
					7	Aug 2, 2021	SYSTEM	\$21,603.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user tunism1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					7	Aug 2, 2021	SYSTEM	(\$21,603.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					0150 - Total							\$0.00		
					0170	0170	PREF THERMO PVMT MARK, LT/RT ARROW	Material		5	Jul 1, 2021	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user clowez1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										5	Jul 1, 2021	SYSTEM	(\$2,800.00)	
										6	Jul 15, 2021	SYSTEM	\$4,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user tunism1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
6	Jul 15, 2021	SYSTEM	(\$4,900.00)											
7	Aug 2, 2021	SYSTEM	\$5,425.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user tunism1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
7	Aug 2, 2021	SYSTEM	(\$5,425.00)											
- Total										\$0.00				
Material - Total										\$0.00				
0170 - Total							\$0.00							
0180	0180	PREF THERMO PVMT MARKING, COMBO	Material		6	Jul 15, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user tunism1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					6	Jul 15, 2021	SYSTEM	(\$500.00)						
					7	Aug 2, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user tunism1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					7	Aug 2, 2021	SYSTEM	(\$500.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
0180 - Total							\$0.00							
0190	0190	PREF THERMO PVMT MARK, 30" WHT MIDBL	Material		5	Jul 1, 2021	SYSTEM	\$25,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user clowez1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					5	Jul 1, 2021	SYSTEM	(\$25,810.00)						
					6	Jul 15, 2021	SYSTEM	\$52,345.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user tunism1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					6	Jul 15, 2021	SYSTEM	(\$52,345.00)						
					7	Aug 2, 2021	SYSTEM	\$69,455.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user tunism1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					7	Aug 2, 2021	SYSTEM	(\$69,455.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
0190 - Total							\$0.00							
0260	0260	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	1	May 3, 2021	SYSTEM	(\$11,128.00)						
					3	Jun 1, 2021	SYSTEM	\$11,128.00	Unit price based on averaged overrun adjustments for installed quantity on all					



Line Item Adjustments by Estimate

Dec 13, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3425	0260	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun		2021			previous payment estimates. Price Adjustments of '5.20000 - 5.20000, is applied (if non-zero).
								\$0.00	
								\$0.00	
								\$0.00	
								\$2,834.60	
								\$2,834.60	