



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 4, 2022

Pay Estimate Created Date: April 19, 2022

<b>Final Estimate Number</b> 17	<b>Contract ID</b> 201120-G03	<b>Pay Period Start</b> April 2, 2022	<b>Original Contract Amount</b> \$1,341,897.27
	<b>Prime Contractor</b> Mera Excavating, LLC	<b>Pay Period End</b> April 19, 2022	<b>Net Change Order Amount</b> (\$9,996.19)
			<b>Current Contract Amount</b> \$1,331,901.08

Approval Date		By User
April 21, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	howelj4
April 21, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holdtc
May 3, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2021	December 1, 2021	September 2, 2021	100.00%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date	April 8, 2022	April 8, 2022	Milestone - Completion Date	December 1, 2021	September 2, 2021	Milestone Complete	
Awarded Date	December 2, 2020	December 2, 2020					
Letting Date	November 20, 2020	November 20, 2020					
Notice to Proceed Date	January 4, 2021	January 4, 2021					
Work Began Date	March 29, 2021	March 29, 2021					

**Contract Total Pay For Estimate No. 17**

	This Estimate	Previous	To Date
201120-G03			
Total Posted Items Pay	\$0.00	\$1,331,901.09	\$1,331,901.09
Gross Item Adjustments	\$0.00	\$8,838.90	\$8,838.90
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$0.00</b>	<b>\$1,340,739.99</b>	<b>\$1,340,739.99</b>

**Items Paid This Estimate Period**

No Data Available

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



## Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on May 4, 2022

### Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7P3190H	FAS S602(72)	Bridge replacement	K	VERNON	over Camp Branch 2.6 miles east of Bristow
J7P3190J	FAS S602(68)	Bridge replacement	BB	VERNON	over Moore Branch 3.5 miles south of Nevada

### Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J7P3190H	<b>Posted Item Pay</b>	\$0.00	\$550,385.89	\$550,385.89
	<b>Gross Item Adjustments</b>	\$0.00	\$5,044.69	\$5,044.69
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$555,430.58</b>	<b>\$555,430.58</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00
J7P3190J	<b>Posted Item Pay</b>	\$0.00	\$781,515.20	\$781,515.20
	<b>Gross Item Adjustments</b>	\$0.00	\$3,794.21	\$3,794.21
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$785,309.41</b>	<b>\$785,309.41</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on May 4, 2022

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 4, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
201120-G03	J7P3190H		0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$1,180.14	\$1,180.14
			0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$4,346.30	\$4,346.30
			0001	0030	2031000	CLASS A EXCAVATION	564.00	-39.00	525.00	CUYD	525.00	\$4.46	\$2,341.50
			0001	0040	2035500	EMBANKMENT IN PLACE	522.00	0.00	522.00	CUYD	522.00	\$6.82	\$3,560.04
			0001	0050	2036000	COMPACTING EMBANKMENT	451.00	0.00	451.00	CUYD	451.00	\$9.98	\$4,500.98
			0001	0060	2037075	COMPACTING IN CUT	5.20	0.00	5.20	STA	5.20	\$407.12	\$2,117.02
			0001	0070	2063000	CLASS 3 EXCAVATION	158.00	0.00	158.00	CUYD	158.00	\$7.96	\$1,257.68
			0001	0080	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	1,031.00	0.00	1,031.00	SQYD	1,031.00	\$7.84	\$8,083.04
			0001	0090	4019905	MISC.Optional Pavement	1,031.00	14.00	1,045.00	SQYD	1,045.00	\$61.69	\$64,466.05
			0001	0100	6097000	ROCK LINING	18.00	0.00	18.00	CUYD	18.00	\$80.78	\$1,454.04
			0001	0110	6113020	FURNISHING TYPE 2 ROCK BLANKET	833.00	0.00	833.00	CUYD	833.00	\$32.51	\$27,080.83
			0001	0120	6113040	PLACING TYPE 2 ROCK BLANKET	833.00	0.00	833.00	CUYD	833.00	\$7.18	\$5,980.94
			0001	0130	6161005	CONSTRUCTION SIGNS	173.00	0.00	173.00	SQFT	173.00	\$8.00	\$1,384.00
			0001	0140	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$57.12	\$228.48
			0001	0150	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	2.00	\$22.85	\$45.70
			0001	0160	6161025	CHANNELIZER (TRIM LINE)	10.00	0.00	10.00	EA	10.00	\$22.85	\$228.50
			0001	0170	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$194.21	\$1,942.10
			0001	0180	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$2,856.00	\$5,712.00
			0001	0190	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$53,900.88	\$53,900.88
			0001	0200	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	130.00	30.00	160.00	LF	160.00	\$1.87	\$299.20
			0001	0210	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,040.00	481.00	1,521.00	LF	1,521.00	\$0.93	\$1,414.53
			0001	0220	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,574.00	0.00	1,574.00	SQYD	1,574.00	\$2.45	\$3,856.30
			0001	0230	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$6,854.40	\$6,854.40
			0001	0240	7261048	48 IN. PIPE GROUP A	65.00	0.00	65.00	LF	65.00	\$163.34	\$10,617.10
			0001	0250	7320648A	48 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$1,318.83	\$2,637.66
			0001	0260	8051000A	SEEDING - COOL SEASON GRASSES	0.70	0.00	0.70	ACRE	0.70	\$7,168.56	\$5,017.99
			0001	0270	8061005	ROCK DITCH CHECK	50.00	-36.00	14.00	LF	14.00	\$9.73	\$136.22
			0001	0280	8061017	TEMPORARY SEEDING	0.70	-0.70	0.00	ACRE	0.00	\$6,026.16	\$0.00
			0001	0290	8061019	SILT FENCE	1,115.00	-685.00	430.00	LF	430.00	\$3.43	\$1,474.90
			0001	0300	8061050	TYPE C BERM	175.00	0.00	175.00	LF	175.00	\$7.29	\$1,275.75
			0010	0310	6061060	MGS GUARDRAIL	175.00	0.00	175.00	LF	175.00	\$23.13	\$4,047.75
			0010	0320	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$2,741.76	\$10,967.04
			0010	0330	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$2,741.76	\$10,967.04
			0070	0340	2061000	CLASS 1 EXCAVATION	70.00	0.00	70.00	CUYD	70.00	\$10.66	\$746.20
			0070	0350	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$17,019.50	\$17,019.50
			0070	0360	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	108.00	0.00	108.00	SQYD	108.00	\$114.82	\$12,400.56
			0070	0370	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	170.00	9.00	179.00	LF	179.00	\$123.99	\$22,194.21
			0070	0380	7026000	PRE-BORE FOR PILING	51.00	0.00	51.00	LF	51.00	\$253.68	\$12,937.68
			0070	0390	7027000	PILE POINT REINFORCEMENT	10.00	0.00	10.00	EA	10.00	\$116.28	\$1,162.80
			0070	0400	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	23.40	0.00	23.40	CUYD	23.40	\$686.17	\$16,056.38
			0070	0410	7034215	TYPE B BARRIER	215.00	0.00	215.00	LF	215.00	\$93.66	\$20,136.90
			0070	0420	7034221	SLAB ON CONCRETE NU-GIRDER	268.00	0.00	268.00	SQYD	268.00	\$352.47	\$94,461.96
			0070	0430	7056021	NU 35, PRESTRESSED CONCRETE NU-GIRDER	267.00	0.00	267.00	LF	267.00	\$359.55	\$95,999.85
			0070	0440	7123610	SLAB DRAIN	4.00	0.00	4.00	EA	4.00	\$304.47	\$1,217.88



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 4, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201120-G03	J7P3190H	0070	0450	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,387.51	\$2,775.02
		0070	0460	7161000	PLAIN NEOPRENE BEARING PAD	6.00	0.00	6.00	EA	6.00	\$256.89	\$1,541.34
		0070	5001	7101000	REINFORCING STEEL (EPOXY COATED)	0.00	355.00	355.00	LB	355.00	\$3.90	\$1,384.50
		0001	5002	2032000	CLASS C EXCAVATION	0.00	39.00	39.00	CUYD	39.00	\$25.00	\$975.00
<b>Project J7P3190H - Total Value Posted to Date as of Report Generated Date</b>												<b>\$550,385.88</b>
J7P3190J	0001	0470	2013000	CLEARING AND GRUBBING		2.00	0.00	2.00	ACRE	2.00	\$1,301.14	\$2,602.28
		0480	2022010	REMOVAL OF IMPROVEMENTS		1.00	0.00	1.00	LS	1.00	\$4,254.50	\$4,254.50
		0490	2031000	CLASS A EXCAVATION		802.00	0.00	802.00	CUYD	802.00	\$5.35	\$4,290.70
		0500	2035500	EMBANKMENT IN PLACE		571.00	0.00	571.00	CUYD	571.00	\$6.24	\$3,563.04
		0510	2036000	COMPACTING EMBANKMENT		642.00	0.00	642.00	CUYD	642.00	\$9.15	\$5,874.30
		0520	2037075	COMPACTING IN CUT		2.60	0.00	2.60	STA	2.60	\$604.35	\$1,571.31
		0530	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)		687.00	0.00	687.00	SQYD	687.00	\$7.96	\$5,468.52
		0540	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)		69.00	19.13	88.13	TONS	88.13	\$114.24	\$10,067.97
		0550	4019905	MISC.Optional Pavement		687.00	0.00	687.00	SQYD	687.00	\$62.26	\$42,772.62
		0560	6113020	FURNISHING TYPE 2 ROCK BLANKET		1,727.00	168.00	1,895.00	CUYD	1,895.00	\$43.32	\$82,091.40
		0570	6113040	PLACING TYPE 2 ROCK BLANKET		1,727.00	168.00	1,895.00	CUYD	1,895.00	\$6.93	\$13,132.35
		0580	6161005	CONSTRUCTION SIGNS		173.00	0.00	173.00	SQFT	173.00	\$8.00	\$1,384.00
		0590	6161008	ADVANCED WARNING RAIL SYSTEM		4.00	0.00	4.00	EA	4.00	\$57.12	\$228.48
		0600	6161009	FLAG ASSEMBLY		2.00	0.00	2.00	EA	2.00	\$22.85	\$45.70
		0610	6161025	CHANNELIZER (TRIM LINE)		10.00	0.00	10.00	EA	10.00	\$22.85	\$228.50
		0620	6161030	TYPE III MOVEABLE BARRICADE		10.00	0.00	10.00	EA	10.00	\$194.21	\$1,942.10
		0630	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED		2.00	0.00	2.00	EA	2.00	\$2,856.00	\$5,712.00
		0640	6181000	MOBILIZATION		1.00	0.00	1.00	LS	1.00	\$57,391.32	\$57,391.32
		0650	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS		177.00	0.00	177.00	LF	177.00	\$1.41	\$249.57
		0660	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS		1,410.00	20.00	1,430.00	LF	1,430.00	\$0.73	\$1,043.90
		0670	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)		700.00	50.00	750.00	SQYD	750.00	\$21.13	\$15,847.50
		0680	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE		2,905.00	-524.00	2,381.00	SQYD	2,381.00	\$1.61	\$3,833.41
		0690	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING		1.00	0.00	1.00	LS	1.00	\$6,283.20	\$6,283.20
		0700	8051000A	SEEDING - COOL SEASON GRASSES		0.90	0.00	0.90	ACRE	0.90	\$7,168.56	\$6,451.70
		0710	8061005	ROCK DITCH CHECK		80.00	-30.00	50.00	LF	50.00	\$7.95	\$397.50
		0720	8061017	TEMPORARY SEEDING		0.90	-0.90	0.00	ACRE	0.00	\$6,026.16	\$0.00
		0730	8061019	SILT FENCE		1,207.00	-1,207.00	0.00	LF	0.00	\$3.43	\$0.00
		0740	8061050	TYPE C BERM		166.00	0.00	166.00	LF	166.00	\$8.55	\$1,419.30
		0750	6061060	MGS GUARDRAIL		363.00	0.00	363.00	LF	363.00	\$23.13	\$8,396.19
		0760	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)		4.00	0.00	4.00	EA	4.00	\$2,741.76	\$10,967.04
		0770	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)		4.00	0.00	4.00	EA	4.00	\$2,741.76	\$10,967.04
		0780	2061000	CLASS 1 EXCAVATION		65.00	0.00	65.00	CUYD	65.00	\$11.48	\$746.20
		0790	2160500	REMOVAL OF BRIDGES		1.00	0.00	1.00	LS	1.00	\$30,790.11	\$30,790.11
		0800	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)		111.00	0.00	111.00	SQYD	111.00	\$114.48	\$12,707.28
0810	7021214	GALVANIZED STRUCTURAL STEEL PILES (14 IN)		848.00	-104.00	744.00	LF	744.00	\$84.61	\$62,949.84		
0820	7027000	PILE POINT REINFORCEMENT		18.00	0.00	18.00	EA	18.00	\$128.52	\$2,313.36		
0830	7032003	CLASS B CONCRETE (SUBSTRUCTURE)		39.20	0.00	39.20	CUYD	39.20	\$745.43	\$29,220.86		
0840	7034215	TYPE B BARRIER		305.00	0.00	305.00	LF	305.00	\$83.79	\$25,555.95		
0850	7034222	SLAB ON CONCRETE BEAM		407.00	0.00	407.00	SQYD	407.00	\$313.11	\$127,435.77		
0860	7056049	21 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM		403.00	0.00	403.00	LF	403.00	\$385.88	\$155,509.64		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 4, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201120-G03	J7P3190J	0070	0870	7061060	REINFORCING STEEL (BRIDGES)	3,410.00	0.00	3,410.00	LB	3,410.00	\$0.73	\$2,489.30
			0880	7121000	FABRICATED STRUCTURAL CARBON STEEL (MISC)	1,820.00	0.00	1,820.00	LB	1,820.00	\$4.56	\$8,299.20
			0890	7123610	SLAB DRAIN	22.00	0.00	22.00	EA	22.00	\$267.75	\$5,890.50
			0900	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,404.64	\$2,809.28
			0910	7161000	PLAIN NEOPRENE BEARING PAD	6.00	0.00	6.00	EA	6.00	\$232.41	\$1,394.46
			0920	7161002	LAMINATED NEOPRENE BEARING PAD	12.00	0.00	12.00	EA	12.00	\$410.50	\$4,926.00
Project J7P3190J - Total Value Posted to Date as of Report Generated Date											\$781,515.19	
201120-G03 Overall - Total Value Posted to Date as of Report Generated Date											\$1,331,901.08	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 4, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

May 4, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J7P3190H	0030	CLASS A EXCAVATION	Price FUEL		11	Sep 2, 2021	SYSTEM	\$110.25	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			- Total							\$110.25	
			Price FUEL - Total							\$110.25	
			0030 - Total							\$110.25	
	0040	EMBANKMENT IN PLACE	Material		11	Sep 2, 2021	SYSTEM	\$150.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dejesw1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					11	Sep 2, 2021	SYSTEM	(\$150.04)			
			- Total							\$0.00	
			Material - Total							\$0.00	
			Price FUEL		11	Sep 2, 2021	SYSTEM	\$191.84	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			- Total							\$191.84	
			Price FUEL - Total							\$191.84	
			0040 - Total							\$191.84	
	0060	COMPACTING IN CUT	Material		10	Aug 16, 2021	SYSTEM	(\$407.12)			
				- Total							(\$407.12)
			Material - Total							(\$407.12)	
MaterialCredit				11	Sep 2, 2021	SYSTEM	\$407.12				
- Total							\$407.12				
MaterialCredit - Total							\$407.12				
0060 - Total							\$0.00				
0080	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price FUEL		11	Sep 2, 2021	SYSTEM	\$162.38	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		- Total							\$162.38		
		Price FUEL - Total							\$162.38		
0080 - Total							\$162.38				
0090	MISC.	Other Item Adjustment	ACAD	11	Sep 2, 2021	dejesw1	\$2,104.20	Index Difference (\$/T) x 1.98 T/CY x Thickness (in.)/36 x Quantity (SY) x Virgin AC%  $(493.75 - 387.5) \times 1.98 \times 8.25 / 36 \times 1031 \times 3.30\%$  $(493.75 - 387.5) \times 1.98 \times 1.75 / 36 \times 1031 \times 4.40\%$			
				16	Apr 4, 2022	dejesw1	\$28.57	This adjustment was discovered during final plans review and is now being payed.  Current Index: 493.75 Base Index: 387.5 Index Difference: 106.25  Index Difference (\$/T) x 1.98 T/CY x Thickness (in.)/36 x Quantity (SY) x Virgin AC%  $(493.75 - 387.5) \times 1.98 \times 8.25 / 36 \times 14 \times 3.30\% = \$22.27$  $(493.75 - 387.5) \times 1.98 \times 1.75 / 36 \times 14 \times 4.40\% = \$6.30$			
		ACAD - Total							\$2,132.77		
		FUEL	11	Sep 3, 2021	howelj4	\$1,976.74	Base Index 1.22 Current Index 2.27 Index Diff 1.05 $SqYd \text{ to Cuyd } 567.05 = 1.98 * (((1031 * 9) * (10/12)) / 27)$ $1.05 * 567.05 * 3.32 = \$1,976.74$				
			16	Apr 4, 2022	dejesw1	\$26.84	This adjustment payment was discovered during Final plans review and is now being payed  $14 \text{ sqyd} \times 10.00 \text{ in.} / 36 = 3.88 \times 1.98 = 7.7 \text{ Tons.}$  Current Index: 2.27 Base Index: 1.22 Difference: 1.05  $7.7 \times 1.05 \times 3.32 = \$26.84$				
		FUEL - Total							\$2,003.58		
		Other Item Adjustment - Total							\$4,136.35		





## Line Item Adjustments by Estimate

May 4, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J7P3190H	0090	MISC.	Overrun	Overrun	11	Sep 2, 2021	SYSTEM	(\$863.66)	
					14	Dec 2, 2021	SYSTEM	\$863.66	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '.61.69000 - 61.69000, 'is applied (if non-zero).
					Overrun - Total		\$0.00		
					Overrun - Total		\$0.00		
					0090 - Total		\$4,136.35		
	0200	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Overrun	Overrun	12	Sep 16, 2021	SYSTEM	\$56.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user dejesw1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					12	Sep 16, 2021	SYSTEM	(\$56.10)	
					13	Oct 19, 2021	SYSTEM	(\$56.10)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					13	Oct 19, 2021	SYSTEM	\$56.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user dejesw1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					Overrun - Total		\$0.00		
Overrun - Total		\$0.00							
0200 - Total		\$0.00							
	0210	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Overrun	Overrun	12	Sep 16, 2021	SYSTEM	\$447.33	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user dejesw1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					12	Sep 16, 2021	SYSTEM	(\$447.33)	
					13	Oct 19, 2021	SYSTEM	(\$447.33)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					13	Oct 19, 2021	SYSTEM	\$447.33	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user dejesw1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					Overrun - Total		\$0.00		
Overrun - Total		\$0.00							
0210 - Total		\$0.00							
	0290	SILT FENCE	Material		7	Jul 1, 2021	SYSTEM	(\$1,474.90)	
					- Total		(\$1,474.90)		
					Material - Total		(\$1,474.90)		
			MaterialCredit		8	Jul 19, 2021	SYSTEM	\$1,474.90	
					- Total		\$1,474.90		
					MaterialCredit - Total		\$1,474.90		
0290 - Total		\$0.00							
	0360	BRIDGE APPROACH SLAB (MINOR ROAD)	Other Item Adjustment	ACAD	11	Sep 2, 2021	dejesw1	\$220.42	(493.75 - 387.5) x 1.98 x 8.25 / 36 x 108 x 3.30% (493.75 - 387.5) x 1.98 x 1.75 / 36 x 108 x 4.40%
					ACAD - Total		\$220.42		
				FUEL	11	Sep 3, 2021	howelj4	\$207.07	Base Index 1.22 Current Index 2.27 Index Diff 1.05 SqYd to Cuyd 567.05=1.98*(((108*9)/(10/12))/27) 1.05*59.40*3.32=\$207.07
					FUEL - Total		\$207.07		
				Other Item Adjustment - Total		\$427.49			
0360 - Total		\$427.49							
	0370	GALVANIZED STRUCTURAL STEEL PILES (12 IN	Overrun	Overrun	8	Jul 19, 2021	SYSTEM	\$1,115.91	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user dejesw1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					8	Jul 19, 2021	SYSTEM	(\$1,115.91)	
					9	Aug 2, 2021	SYSTEM	(\$1,115.91)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					9	Aug 2, 2021	SYSTEM	\$1,115.91	This adjustment offsets the original system-generated Overrun Payment



## Line Item Adjustments by Estimate

May 4, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J7P3190H	0370	GALVANIZED STRUCTURAL STEEL PILES (12 IN	Overrun	Overrun		2021			Estimate Item Adjustment (0001) due to user dejesw1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					10	Aug 16, 2021	SYSTEM	(\$1,115.91)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
					10	Aug 16, 2021	SYSTEM	\$1,115.91	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user dejesw1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					11	Sep 2, 2021	SYSTEM	(\$1,115.91)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
					11	Sep 2, 2021	SYSTEM	\$1,115.91	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user dejesw1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					<b>Overrun - Total</b>							\$0.00	
					<b>Overrun - Total</b>							\$0.00	
					<b>0370 - Total</b>							\$0.00	
					0400	CLASS B CONCRETE (SUBSTRUCTURE)	Material		8	Jul 19, 2021	SYSTEM	\$8,028.19	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user dejesw1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
									8	Jul 19, 2021	SYSTEM	(\$8,028.19)	
<b>- Total</b>										\$0.00			
<b>Material - Total</b>										\$0.00			
<b>0400 - Total</b>							\$0.00						
0410	TYPE B BARRIER	Material		11	Sep 2, 2021	SYSTEM	\$20,136.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dejesw1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
				11	Sep 2, 2021	SYSTEM	(\$20,136.90)						
				<b>- Total</b>						\$0.00			
				<b>Material - Total</b>						\$0.00			
<b>0410 - Total</b>							\$0.00						
0420	SLAB ON CONCRETE NU-GIRDER	Material		9	Aug 2, 2021	SYSTEM	\$18,892.39	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dejesw1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
				9	Aug 2, 2021	SYSTEM	(\$18,892.39)						
				10	Aug 16, 2021	SYSTEM	\$75,569.57	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dejesw1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
				10	Aug 16, 2021	SYSTEM	(\$75,569.57)						
				<b>- Total</b>						\$0.00			
				<b>Material - Total</b>						\$0.00			
<b>0420 - Total</b>							\$0.00						
0430	NU 35, PRESTRESSED CONC NU-GIRDER	Material		9	Aug 2, 2021	SYSTEM	\$95,999.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dejesw1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
				9	Aug 2, 2021	SYSTEM	(\$95,999.85)						
				10	Aug 16, 2021	SYSTEM	\$95,999.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dejesw1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
				10	Aug 16, 2021	SYSTEM	(\$95,999.85)						
				11	Sep 2, 2021	SYSTEM	\$95,999.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dejesw1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
				11	Sep 2, 2021	SYSTEM	(\$95,999.85)						
				12	Sep 16, 2021	SYSTEM	\$95,999.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dejesw1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
				12	Sep 16, 2021	SYSTEM	(\$95,999.85)						
				13	Oct 19, 2021	SYSTEM	\$95,999.85	This adjustment offsets the original system-generated Material Payment					



## Line Item Adjustments by Estimate

May 4, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J7P3190H	0430	NU 35, PRESTRESSED CONC NU-GIRDER	Material			2021			Estimate Item Adjustment (0005) due to user dejesw1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					13	Oct 19, 2021	SYSTEM	(\$95,999.85)			
					<b>- Total</b>			<b>\$0.00</b>			
					<b>Material - Total</b>			<b>\$0.00</b>			
					<b>0430 - Total</b>			<b>\$0.00</b>			
	5002	CLASS C EXCAVATION	Other Item Adjustment	FUEL	14	Dec 2, 2021	dejesw1	\$16.38	Fuel Index Adjustment Factor x Units of Work Performed in the Pay Period x Fuel Usage Factor.  Current Index: 2.27 Base Index: 1.22 Index Difference: 1.05  $1.05 \times 39 \times 0.40 = \$ 16.38$		
					<b>FUEL - Total</b>			<b>\$16.38</b>			
					<b>Other Item Adjustment - Total</b>			<b>\$16.38</b>			
					<b>5002 - Total</b>			<b>\$16.38</b>			
					<b>J7P3190H - Total</b>			<b>\$5,044.69</b>			
J7P3190J	0490	CLASS A EXCAVATION	Other Item Adjustment	FUEL	8	Jul 15, 2021	dejesw1	\$15.24	The work was performed in the month of June. \$15.24 is the correct amount to be applied for fuel adjustment.  Fuel Index Adjustment Factor x Units of Work Performed in the Pay Period x Fuel Usage Factor  $0.95 \times 80.20 \times 0.2 = \$15.24$		
					8	Jul 15, 2021	dejesw1	(\$15.56)		The work was performed in the month of June. The system generated fuel adjustment is incorrect. I have subtracted the system generated fuel adjustment and will add the correct amount (\$15.24).	
					<b>FUEL - Total</b>			<b>(\$0.32)</b>			
					<b>Other Item Adjustment - Total</b>			<b>(\$0.32)</b>			
					Price FUEL	6	Jun 17, 2021	SYSTEM		\$137.14	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						8	Jul 15, 2021	SYSTEM		\$15.56	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					<b>- Total</b>			<b>\$152.70</b>			
					<b>Price FUEL - Total</b>			<b>\$152.70</b>			
					<b>0490 - Total</b>			<b>\$152.38</b>			
						0500	EMBANKMENT IN PLACE	Material			6
6	Jun 17, 2021	SYSTEM	(\$3,206.74)								
7	Jul 1, 2021	SYSTEM	(\$3,563.04)								
<b>- Total</b>			<b>(\$3,563.04)</b>								
<b>Material - Total</b>			<b>(\$3,563.04)</b>								
MaterialCredit	8	Jul 19, 2021	SYSTEM	\$3,563.04							
	<b>- Total</b>			<b>\$3,563.04</b>							
<b>MaterialCredit - Total</b>			<b>\$3,563.04</b>								
Price FUEL	6	Jun 17, 2021	SYSTEM	\$170.87					Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
	7	Jul 1, 2021	SYSTEM	\$18.99					Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
	<b>- Total</b>			<b>\$189.86</b>							
<b>Price FUEL - Total</b>			<b>\$189.86</b>								
<b>0500 - Total</b>			<b>\$189.86</b>								
	0510	COMPACTING EMBANKMENT	Material		6	Jun 17, 2021	SYSTEM	\$5,286.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dejesw1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					6	Jun 17, 2021	SYSTEM	(\$5,286.87)			
					7	Jul 1, 2021	SYSTEM	(\$5,874.30)			



## Line Item Adjustments by Estimate

May 4, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J7P3190J	0510	COMPACTING EMBANKMENT	Material			2021							
			- Total							(\$5,874.30)			
			Material - Total							(\$5,874.30)			
			MaterialCredit		8	Jul 19, 2021	SYSTEM	\$5,874.30					
			- Total							\$5,874.30			
			MaterialCredit - Total							\$5,874.30			
			0510 - Total							\$0.00			
			0520	COMPACTING IN CUT	Material		7	Jul 1, 2021	SYSTEM	(\$1,571.31)			
					- Total							(\$1,571.31)	
					Material - Total							(\$1,571.31)	
	MaterialCredit				8	Jul 19, 2021	SYSTEM	\$1,571.31					
	- Total							\$1,571.31					
	MaterialCredit - Total							\$1,571.31					
	0520 - Total							\$0.00					
	0530	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)			Material		7	Jul 1, 2021	SYSTEM	\$5,468.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dejesw1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
							7	Jul 1, 2021	SYSTEM	(\$5,468.52)			
							8	Jul 19, 2021	SYSTEM	\$5,468.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user dejesw1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					8	Jul 19, 2021	SYSTEM	(\$5,468.52)					
					9	Aug 2, 2021	SYSTEM	\$5,468.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dejesw1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					9	Aug 2, 2021	SYSTEM	(\$5,468.52)					
			- Total							\$0.00			
			Material - Total							\$0.00			
			Price FUEL		7	Jul 1, 2021	SYSTEM	\$97.90	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
			- Total							\$97.90			
			Price FUEL - Total							\$97.90			
0530 - Total							\$97.90						
0540			BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	7	Jul 1, 2021	dejesw1	\$258.06	Index Difference (\$/Ton) x Installed Quantity (Tons) x Virgin AC% (472.5-387.5) x 69 x 4.40% = \$258.06			
				13	Oct 19, 2021	dejesw1	\$111.77	(490 - 387.5) x 1.98 x 3.39 / 36 x 5.7% = \$111.77					
	ACAD - Total							\$369.83					
	Other Item Adjustment - Total							\$369.83					
	Overrun	Overrun		13	Oct 19, 2021	SYSTEM	(\$2,264.80)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
				13	Oct 19, 2021	SYSTEM	\$2,264.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user dejesw1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
	Overrun - Total							\$0.00					
	Overrun - Total							\$0.00					
	Price FUEL			7	Jul 1, 2021	SYSTEM	\$217.63	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
				13	Oct 19, 2021	SYSTEM	\$79.39	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
	- Total							\$297.02					
	Price FUEL - Total							\$297.02					
	0540 - Total							\$666.85					
0550		MISC.	Other Item	ACAD	7	Jul 1,	dejesw1	\$1,121.69	Index Difference (\$/Ton) x 1.98 T/ CY x Thickness (in.) / 36 x Quantity (SY) x				



## Line Item Adjustments by Estimate

May 4, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J7P3190J	0550	MISC.	Adjustment			2021			Virgin AC% (472.5-387.5) x 1.98 x 1.75 / 36 x 687 x 4.40% = \$247.30 (472.5-387.5) x 1.98 x 8.25 / 36 x 687 x 3.30% = \$874.39				
				<b>ACAD - Total</b>							<b>\$1,121.69</b>		
				FUEL	7	Jul 1, 2021	dejesw1	\$1,191.74	Fuel Index Adjustment Factor x Units of Work Performed in the Pay Period x Fuel Usage factor  (2.17-1.22) x 377.85 x 3.32 = \$1191.74				
				<b>FUEL - Total</b>							<b>\$1,191.74</b>		
				<b>Other Item Adjustment - Total</b>							<b>\$2,313.43</b>		
	<b>0550 - Total</b>							<b>\$2,313.43</b>					
	0560	FURNISHING TYPE 2 ROCK BLANKET	Overrun	Overrun	7	Jul 1, 2021	SYSTEM	(\$7,277.76)					
					12	Sep 16, 2021	SYSTEM	\$7,277.76	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',43.32000 - 43.32000', is applied (if non-zero).				
					<b>Overrun - Total</b>							<b>\$0.00</b>	
					<b>Overrun - Total</b>							<b>\$0.00</b>	
	<b>0560 - Total</b>							<b>\$0.00</b>					
	0570	PLACING TYPE 2 ROCK BLANKET	Overrun	Overrun	7	Jul 1, 2021	SYSTEM	(\$1,164.24)					
					12	Sep 16, 2021	SYSTEM	\$1,164.24	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',6.93000 - 6.93000', is applied (if non-zero).				
					<b>Overrun - Total</b>							<b>\$0.00</b>	
					<b>Overrun - Total</b>							<b>\$0.00</b>	
<b>0570 - Total</b>							<b>\$0.00</b>						
0660	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		7	Jul 1, 2021	SYSTEM	\$823.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dejesw1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
				7	Jul 1, 2021	SYSTEM	(\$823.44)						
				<b>- Total</b>							<b>\$0.00</b>		
		<b>Material - Total</b>							<b>\$0.00</b>				
		Overrun	Overrun	8	Jul 19, 2021	SYSTEM	\$14.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user dejesw1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
				8	Jul 19, 2021	SYSTEM	(\$14.60)						
				9	Aug 2, 2021	SYSTEM	(\$14.60)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
				9	Aug 2, 2021	SYSTEM	\$14.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user dejesw1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
				10	Aug 16, 2021	SYSTEM	(\$14.60)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
				10	Aug 16, 2021	SYSTEM	\$14.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user dejesw1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
				11	Sep 2, 2021	SYSTEM	(\$14.60)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
				11	Sep 2, 2021	SYSTEM	\$14.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user dejesw1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
		<b>Overrun - Total</b>							<b>\$0.00</b>				
<b>Overrun - Total</b>							<b>\$0.00</b>						
<b>0660 - Total</b>							<b>\$0.00</b>						
0670	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	13	Oct 19, 2021	SYSTEM	\$1,056.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user dejesw1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
				13	Oct 19, 2021	SYSTEM	(\$1,056.50)						
				<b>Overrun - Total</b>							<b>\$0.00</b>		
<b>Overrun - Total</b>							<b>\$0.00</b>						



## Line Item Adjustments by Estimate

May 4, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J7P3190J	<b>0670 - Total</b>							<b>\$0.00</b>		
	0750	MGS GUARDRAIL	Material		7	Jul 1, 2021	SYSTEM	(\$8,396.19)		
					<b>- Total</b>			<b>(\$8,396.19)</b>		
			<b>Material - Total</b>						<b>(\$8,396.19)</b>	
			MaterialCredit		8	Jul 19, 2021	SYSTEM	\$8,396.19		
					<b>- Total</b>			<b>\$8,396.19</b>		
			<b>MaterialCredit - Total</b>						<b>\$8,396.19</b>	
	<b>0750 - Total</b>							<b>\$0.00</b>		
	0800	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		7	Jul 1, 2021	SYSTEM	(\$12,707.28)		
					<b>- Total</b>			<b>(\$12,707.28)</b>		
			<b>Material - Total</b>						<b>(\$12,707.28)</b>	
			MaterialCredit		8	Jul 19, 2021	SYSTEM	\$12,707.28		
					<b>- Total</b>			<b>\$12,707.28</b>		
			<b>MaterialCredit - Total</b>						<b>\$12,707.28</b>	
			Other Item Adjustment	ACAD	7	Jul 1, 2021	dejesw1	\$181.24	Index Difference (\$/Ton) x 1.98 T/ CY x Thickness (in.) / 36 x Quantity (SY) x Virgin AC%.  (472.5-387.5) x 1.98 x 1.75 / 36 x 111 x 4.40% = \$39.96 (472.5-387.5) x 1.98 x 8.25 / 36 x 111 x 3.30% = \$141.28	
					<b>ACAD - Total</b>			<b>\$181.24</b>		
				FUEL	7	Jul 1, 2021	dejesw1	\$192.55	Fuel Index Adjustment Factor x Units of Work Performed in the Pay Period x Fuel Usage factor  (2.17-1.22) x 61.05 x 3.32 = \$192.55	
					<b>FUEL - Total</b>			<b>\$192.55</b>		
			<b>Other Item Adjustment - Total</b>						<b>\$373.79</b>	
	<b>0800 - Total</b>							<b>\$373.79</b>		
	0830	CLASS B CONCRETE (SUBSTRUCTURE)	Material		3	May 3, 2021	SYSTEM	\$23,108.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dejesw1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					3	May 3, 2021	SYSTEM	(\$23,108.33)		
					<b>- Total</b>			<b>\$0.00</b>		
			<b>Material - Total</b>						<b>\$0.00</b>	
	<b>0830 - Total</b>							<b>\$0.00</b>		
	0840	TYPE B BARRIER	Material		6	Jun 17, 2021	SYSTEM	\$25,555.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dejesw1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					6	Jun 17, 2021	SYSTEM	(\$25,555.95)		
					<b>- Total</b>			<b>\$0.00</b>		
			<b>Material - Total</b>						<b>\$0.00</b>	
	<b>0840 - Total</b>							<b>\$0.00</b>		
	0850	SLAB ON CONCRETE BEAM	Material		4	May 17, 2021	SYSTEM	\$31,858.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dejesw1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					4	May 17, 2021	SYSTEM	(\$31,858.94)		
					5	Jun 2, 2021	SYSTEM	\$76,461.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dejesw1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					5	Jun 2, 2021	SYSTEM	(\$76,461.46)		
					6	Jun 17, 2021	SYSTEM	\$121,079.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dejesw1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					6	Jun 17, 2021	SYSTEM	(\$121,079.64)		
					<b>- Total</b>			<b>\$0.00</b>		



## Line Item Adjustments by Estimate

May 4, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J7P3190J	0850	SLAB ON CONCRETE BEAM	Material - Total					\$0.00	
	0850 - Total							\$0.00	
	0860	21 IN., PRESTRESSED CONC SPREAD BOX BM	Material		4	May 17, 2021	SYSTEM	\$155,509.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dejesw1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					4	May 17, 2021	SYSTEM	(\$155,509.64)	
			- Total					\$0.00	
			Material - Total					\$0.00	
	0860 - Total							\$0.00	
	0880	FAB. STRUCT. CARBON STEEL (MISC)	Material		7	Jul 1, 2021	SYSTEM	\$7,469.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dejesw1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					7	Jul 1, 2021	SYSTEM	(\$7,469.28)	
					8	Jul 19, 2021	SYSTEM	\$7,469.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user dejesw1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					8	Jul 19, 2021	SYSTEM	(\$7,469.28)	
					9	Aug 2, 2021	SYSTEM	\$7,469.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dejesw1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					9	Aug 2, 2021	SYSTEM	(\$7,469.28)	
					10	Aug 16, 2021	SYSTEM	\$8,299.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dejesw1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					10	Aug 16, 2021	SYSTEM	(\$8,299.20)	
			- Total					\$0.00	
			Material - Total					\$0.00	
	0880 - Total							\$0.00	
	0890	SLAB DRAIN	Material		5	Jun 2, 2021	SYSTEM	\$5,890.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dejesw1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					5	Jun 2, 2021	SYSTEM	(\$5,890.50)	
			- Total					\$0.00	
			Material - Total					\$0.00	
	0890 - Total							\$0.00	
J7P3190J - Total								\$3,794.21	
Overall - Total								\$8,838.90	