



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 19, 2021

Pay Estimate Created Date: May 17, 2021

Progress Estimate Number 4	Contract ID 201120-G03 Prime Contractor Mera Excavating, LLC	Pay Period Start May 2, 2021 Pay Period End May 15, 2021	Original Contract Amount \$1,341,897.27 Net Change Order Amount \$0.01 Current Contract Amount \$1,341,897.28
--------------------------------------	---	---	--

Approval Date		By User
May 17, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	dejesw1
May 18, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	morrim
May 19, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2021	December 1, 2021		29.39%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 2, 2020	December 2, 2020	
Letting Date	November 20, 2020	November 20, 2020	
Notice to Proceed Date	January 4, 2021	January 4, 2021	
Work Began Date	March 29, 2021	March 29, 2021	

Contract Total Pay For Estimate No. 4			
	This Estimate	Previous	To Date
201120-G03			
Total Posted Items Pay	\$207,377.72	\$186,989.68	\$394,367.40
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$207,377.72	\$186,989.68	\$394,367.40

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7P3190J	0560	6113020	FURNISHING TYPE 2 ROCK BLANKET	CUYD	\$43.320	126	\$5,458.32
	0570	6113040	PLACING TYPE 2 ROCK BLANKET	CUYD	\$6.930	126	\$873.18
	0830	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	CUYD	\$745.430	8.2	\$6,112.53
	0850	7034222	SLAB ON CONCRETE BEAM	SQYD	\$313.110	101.75	\$31,858.94
	0860	7056049	21 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	LF	\$385.880	403	\$155,509.64
	0870	7061060	REINFORCING STEEL (BRIDGES)	LB	\$0.730	1,705	\$1,244.65
	0910	7161000	PLAIN NEOPRENE BEARING PAD	EA	\$232.410	6	\$1,394.46
	0920	7161002	LAMINATED NEOPRENE BEARING PAD	EA	\$410.500	12	\$4,926.00
Project J7P3190J - Total							\$207,377.72
Overall - Total							\$207,377.72

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7P3190J	0850	SLAB ON CONCRETE BEAM	Material			-101.75	\$313.11	(\$31,858.94)
	0850	SLAB ON CONCRETE BEAM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dejesw1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	101.75	\$313.11	\$31,858.94
	0860	21 IN., PRESTRESSED	Material			-403	\$385.88	(\$155,509.64)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 19, 2021

Pay Estimate Created Date: May 17, 2021

Progress Estimate Number 4		Contract ID 201120-G03 Prime Contractor Mera Excavating, LLC		Pay Period Start May 2, 2021 Pay Period End May 15, 2021	Original Contract Amount \$1,341,897.27 Net Change Order Amount \$0.01 Current Contract Amount \$1,341,897.28			
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7P3190J		CONCRETE SPREAD BOX BEAM						
	0860	21 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dejesw1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	403	\$385.88	\$155,509.64
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on May 19, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7P3190H	FAS S602(72)	Bridge replacement	K	VERNON	over Camp Branch 2.6 miles east of Bristow
J7P3190J	FAS S602(68)	Bridge replacement	BB	VERNON	over Moore Branch 3.5 miles south of Nevada

Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J7P3190H	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J7P3190J	Posted Item Pay	\$207,377.72	\$186,989.68	\$394,367.40
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$207,377.72	\$186,989.68	\$394,367.40
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on May 19, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J7P3190J, Item 7034222, Project Item Line Number 0850, Material Set 703422296, Material 0705DPRCPS..30 - Prestress Conc Deck Panel 3" (75 mm), Acceptance Action Generic 0705DPRCPS..30 is insufficient.	Paying 25% in accordance with EPG 703.2	dejesw1	Overridden
Estimate Exception Type: Insufficient Materials: Project J7P3190J, Item 7034222, Project Item Line Number 0850, Material Set 703422296, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Sample record was dated for 17 May 2021 1 day outside of the Estimate time frame. 21KCHJB004	dejesw1	Overridden
Estimate Exception Type: Insufficient Materials: Project J7P3190J, Item 7056049, Project Item Line Number 0860, Material Set 705604996, Material 1029GRRCPSPVS - Girder Prestress Reinf Conc Voided Slab, Acceptance Action Generic 1029GRRCPSPVS is insufficient.	Sample record was dated for 17 May 2021 1 day outside of the Estimate time frame. 21KCHJB003	dejesw1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 19, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
201120-G03	J7P3190H		0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.00	\$1,180.14	\$0.00
			0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$4,346.30	\$0.00
			0001	0030	2031000	CLASS A EXCAVATION	564.00	0.00	564.00	CUYD	0.00	\$4.46	\$0.00
			0001	0040	2035500	EMBANKMENT IN PLACE	522.00	0.00	522.00	CUYD	0.00	\$6.82	\$0.00
			0001	0050	2036000	COMPACTING EMBANKMENT	451.00	0.00	451.00	CUYD	0.00	\$9.98	\$0.00
			0001	0060	2037075	COMPACTING IN CUT	5.20	0.00	5.20	STA	0.00	\$407.12	\$0.00
			0001	0070	2063000	CLASS 3 EXCAVATION	158.00	0.00	158.00	CUYD	0.00	\$7.96	\$0.00
			0001	0080	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	1,031.00	0.00	1,031.00	SQYD	0.00	\$7.84	\$0.00
			0001	0090	4019905	MISC.Optional Pavement	1,031.00	0.00	1,031.00	SQYD	0.00	\$61.69	\$0.00
			0001	0100	6097000	ROCK LINING	18.00	0.00	18.00	CUYD	0.00	\$80.78	\$0.00
			0001	0110	6113020	FURNISHING TYPE 2 ROCK BLANKET	833.00	0.00	833.00	CUYD	0.00	\$32.51	\$0.00
			0001	0120	6113040	PLACING TYPE 2 ROCK BLANKET	833.00	0.00	833.00	CUYD	0.00	\$7.18	\$0.00
			0001	0130	6161005	CONSTRUCTION SIGNS	173.00	0.00	173.00	SQFT	0.00	\$8.00	\$0.00
			0001	0140	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	0.00	\$57.12	\$0.00
			0001	0150	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	0.00	\$22.85	\$0.00
			0001	0160	6161025	CHANNELIZER (TRIM LINE)	10.00	0.00	10.00	EA	0.00	\$22.85	\$0.00
			0001	0170	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	0.00	\$194.21	\$0.00
			0001	0180	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$2,856.00	\$0.00
			0001	0190	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$53,900.88	\$0.00
			0001	0200	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	130.00	0.00	130.00	LF	0.00	\$1.87	\$0.00
			0001	0210	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,040.00	0.00	1,040.00	LF	0.00	\$0.93	\$0.00
			0001	0220	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,574.00	0.00	1,574.00	SQYD	0.00	\$2.45	\$0.00
			0001	0230	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$6,854.40	\$0.00
			0001	0240	7261048	48 IN. PIPE GROUP A	65.00	0.00	65.00	LF	0.00	\$163.34	\$0.00
			0001	0250	7320648A	48 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$1,318.83	\$0.00
			0001	0260	8051000A	SEEDING - COOL SEASON MIXTURES	0.70	0.00	0.70	ACRE	0.00	\$7,168.56	\$0.00
			0001	0270	8061005	ROCK DITCH CHECK	50.00	0.00	50.00	LF	0.00	\$9.73	\$0.00
			0001	0280	8061017	TEMPORARY SEEDING AND MULCHING	0.70	0.00	0.70	ACRE	0.00	\$6,026.16	\$0.00
			0001	0290	8061019	SILT FENCE	1,115.00	0.00	1,115.00	LF	0.00	\$3.43	\$0.00
			0001	0300	8061050	TYPE C BERM	175.00	0.00	175.00	LF	0.00	\$7.29	\$0.00
			0010	0310	6061060	MGS GUARDRAIL	175.00	0.00	175.00	LF	0.00	\$23.13	\$0.00
			0010	0320	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$2,741.76	\$0.00
			0010	0330	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$2,741.76	\$0.00
			0070	0340	2061000	CLASS 1 EXCAVATION	70.00	0.00	70.00	CUYD	0.00	\$10.66	\$0.00
			0070	0350	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	0.00	\$17,019.50	\$0.00
			0070	0360	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	108.00	0.00	108.00	SQYD	0.00	\$114.82	\$0.00
			0070	0370	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	170.00	0.00	170.00	LF	0.00	\$123.99	\$0.00
			0070	0380	7026000	PRE-BORE FOR PILING	51.00	0.00	51.00	LF	0.00	\$253.68	\$0.00
			0070	0390	7027000	PILE POINT REINFORCEMENT	10.00	0.00	10.00	EA	0.00	\$116.28	\$0.00
			0070	0400	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	23.40	0.00	23.40	CUYD	0.00	\$686.17	\$0.00
			0070	0410	7034215	TYPE B BARRIER	215.00	0.00	215.00	LF	0.00	\$93.66	\$0.00
			0070	0420	7034221	SLAB ON CONCRETE NU-GIRDER	268.00	0.00	268.00	SQYD	0.00	\$352.47	\$0.00
			0070	0430	7056021	NU 35, PRESTRESSED CONCRETE NU-GIRDER	267.00	0.00	267.00	LF	0.00	\$359.55	\$0.00
			0070	0440	7123610	SLAB DRAIN	4.00	0.00	4.00	EA	0.00	\$304.47	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 19, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201120-G03	J7P3190H	0070	0450	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$1,387.51	\$0.00
		0070	0460	7161000	PLAIN NEOPRENE BEARING PAD	6.00	0.00	6.00	EA	0.00	\$256.89	\$0.00
Project J7P3190H - Total Value Posted to Date as of Report Generated Date												\$0.00
J7P3190J	0001	0470	2013000		CLEARING AND GRUBBING	2.00	0.00	2.00	ACRE	0.00	\$1,301.14	\$0.00
		0480	2022010		REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.70	\$4,254.50	\$2,978.15
		0490	2031000		CLASS A EXCAVATION	802.00	0.00	802.00	CUYD	0.00	\$5.35	\$0.00
		0500	2035500		EMBANKMENT IN PLACE	571.00	0.00	571.00	CUYD	0.00	\$6.24	\$0.00
		0510	2036000		COMPACTING EMBANKMENT	642.00	0.00	642.00	CUYD	0.00	\$9.15	\$0.00
		0520	2037075		COMPACTING IN CUT	2.60	0.00	2.60	STA	0.00	\$604.35	\$0.00
		0530	3040143		TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	687.00	0.00	687.00	SQYD	0.00	\$7.96	\$0.00
		0540	4011209		BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	69.00	0.00	69.00	TONS	0.00	\$114.24	\$0.00
		0550	4019905		MISC.Optional Pavement	687.00	0.00	687.00	SQYD	0.00	\$62.26	\$0.00
		0560	6113020		FURNISHING TYPE 2 ROCK BLANKET	1,727.00	0.00	1,727.00	CUYD	431.56	\$43.32	\$18,695.18
		0570	6113040		PLACING TYPE 2 ROCK BLANKET	1,727.00	0.00	1,727.00	CUYD	431.56	\$6.93	\$2,990.71
		0580	6161005		CONSTRUCTION SIGNS	173.00	0.00	173.00	SQFT	173.00	\$8.00	\$1,384.00
		0590	6161008		ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$57.12	\$228.48
		0600	6161009		FLAG ASSEMBLY	2.00	0.00	2.00	EA	2.00	\$22.85	\$45.70
		0610	6161025		CHANNELIZER (TRIM LINE)	10.00	0.00	10.00	EA	0.00	\$22.85	\$0.00
		0620	6161030		TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$194.21	\$1,942.10
		0630	6161098A		CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$2,856.00	\$5,712.00
		0640	6181000		MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$57,391.32	\$28,695.66
		0650	6205901A		4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	177.00	0.00	177.00	LF	0.00	\$1.41	\$0.00
		0660	6206000C		4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,410.00	0.00	1,410.00	LF	0.00	\$0.73	\$0.00
		0670	6221001		COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	700.00	0.00	700.00	SQYD	0.00	\$21.13	\$0.00
		0680	6240103A		PERMANENT EROSION CONTROL GEOTEXTILE	2,905.00	0.00	2,905.00	SQYD	916.90	\$1.61	\$1,476.21
		0690	6274000		CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$6,283.20	\$6,283.20
		0700	8051000A		SEEDING - COOL SEASON MIXTURES	0.90	0.00	0.90	ACRE	0.00	\$7,168.56	\$0.00
		0710	8061005		ROCK DITCH CHECK	80.00	0.00	80.00	LF	40.00	\$7.95	\$318.00
		0720	8061017		TEMPORARY SEEDING AND MULCHING	0.90	0.00	0.90	ACRE	0.00	\$6,026.16	\$0.00
		0730	8061019		SILT FENCE	1,207.00	0.00	1,207.00	LF	0.00	\$3.43	\$0.00
		0740	8061050		TYPE C BERM	166.00	0.00	166.00	LF	166.00	\$8.55	\$1,419.30
		0750	6061060		MGS GUARDRAIL	363.00	0.00	363.00	LF	0.00	\$23.13	\$0.00
		0760	6061069		MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$2,741.76	\$0.00
		0770	6063014		TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$2,741.76	\$0.00
		0780	2061000		CLASS 1 EXCAVATION	65.00	0.00	65.00	CUYD	65.00	\$11.48	\$746.20
		0790	2160500		REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$30,790.11	\$30,790.11
0800	5031011A		BRIDGE APPROACH SLAB (MINOR ROAD)	111.00	0.00	111.00	SQYD	0.00	\$114.48	\$0.00		
0810	7021214		GALVANIZED STRUCTURAL STEEL PILES (14 IN)	848.00	0.00	848.00	LF	744.00	\$84.61	\$62,949.84		
0820	7027000		PILE POINT REINFORCEMENT	18.00	0.00	18.00	EA	18.00	\$128.52	\$2,313.36		
0830	7032003		CLASS B CONCRETE (SUBSTRUCTURE)	39.20	0.00	39.20	CUYD	39.20	\$745.43	\$29,220.86		
0840	7034215		TYPE B BARRIER	305.00	0.00	305.00	LF	0.00	\$83.79	\$0.00		
0850	7034222		SLAB ON CONCRETE BEAM	407.00	0.00	407.00	SQYD	101.75	\$313.11	\$31,858.94		
0860	7056049		21 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	403.00	0.00	403.00	LF	403.00	\$385.88	\$155,509.64		
0870	7061060		REINFORCING STEEL (BRIDGES)	3,410.00	0.00	3,410.00	LB	3,410.00	\$0.73	\$2,489.30		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 19, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201120-G03	J7P3190J	0070	0880	7121000	FABRICATED STRUCTURAL CARBON STEEL (MISC)	1,820.00	0.00	1,820.00	LB	0.00	\$4.56	\$0.00
			0890	7123610	SLAB DRAIN	22.00	0.00	22.00	EA	0.00	\$267.75	\$0.00
			0900	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$1,404.64	\$0.00
			0910	7161000	PLAIN NEOPRENE BEARING PAD	6.00	0.00	6.00	EA	6.00	\$232.41	\$1,394.46
			0920	7161002	LAMINATED NEOPRENE BEARING PAD	12.00	0.00	12.00	EA	12.00	\$410.50	\$4,926.00
Project J7P3190J - Total Value Posted to Date as of Report Generated Date												\$394,367.40
201120-G03 Overall - Total Value Posted to Date as of Report Generated Date												\$394,367.40



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 19, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J7P3190J

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0560	6113020	FURNISHING TYPE 2 ROCK BLANKET	5/4/21	5/13/21	126.00	CUYD	Route BB Bridge A8845.	211	42.62	212	81.12	30x27x2=1620/27= 60 , 30x27x2=1782/27 = 66. Type 2 Rock blanket will be field measured upon its completion.
0570	6113040	PLACING TYPE 2 ROCK BLANKET	5/4/21	5/13/21	126.00	CUYD	Route BB Bridge A8845.	211	42.62	212	81.12	30x27x2=1620/27= 60 , 30x27x2=1782/27 = 66. Type 2 Rock blanket will be field measured upon its completion.
0830	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	5/3/21	5/13/21	8.20	CUYD	Bent #2 Cap	211	84.37	211	84.37	
0850	7034222	SLAB ON CONCRETE BEAM	5/13/21	5/17/21	101.75	SQYD	Route BB Bridge	211	42.62	212	81.12	Deck panels and some forming completed. paid 20% for deck panels and 5% for form work. Payment made according to EPG 703.2.
0860	7056049	21 IN., PRESTRESSED CONC SPREAD BOX BM	5/7/21	5/13/21	403.00	LF	Route BB Bridge A8845	211	42.62	212	81.12	Span 1,2,3 girders 1-9
0870	7061060	REINFORCING STEEL (BRIDGES)	5/3/21	5/13/21	1,705.00	LB	Bent #2 cap.	211	84.37	211	84.37	
0910	7161000	PLAIN NEOPRENE BEARING PAD	5/5/21	5/13/21	6.00	EA	Route BB Bent #1 and #4	211	42.62	212	81.12	Bridge A8845
0920	7161002	LAMINATED NEOPRENE BEARING PAD	5/5/21	5/13/21	12.00	EA	Route BB Bent #2 and #3	211	84.37	212	39.37	Bridge A8845

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

May 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J7P3190J	0830	CLASS B CONCRETE (SUBSTRUCTURE)	Material		3	May 3, 2021	SYSTEM	\$23,108.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dejesw1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					3	May 3, 2021	SYSTEM	(\$23,108.33)			
	- Total								\$0.00		
	Material - Total								\$0.00		
	0830 - Total								\$0.00		
	0850	SLAB ON CONCRETE BEAM	Material		4	May 17, 2021	SYSTEM	\$31,858.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dejesw1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					4	May 17, 2021	SYSTEM	(\$31,858.94)			
		- Total								\$0.00	
		Material - Total								\$0.00	
	0850 - Total								\$0.00		
	0860	21 IN., PRESTRESSED CONC SPREAD BOX BM	Material		4	May 17, 2021	SYSTEM	\$155,509.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dejesw1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					4	May 17, 2021	SYSTEM	(\$155,509.64)			
- Total								\$0.00			
Material - Total								\$0.00			
0860 - Total								\$0.00			
J7P3190J - Total								\$0.00			
Overall - Total								\$0.00			