



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 4, 2021

Pay Estimate Created Date: June 2, 2021

Progress Estimate Number 2	Contract ID	201120-G05	Pay Period Start	May 16, 2021	Original Contract Amount	\$2,387,521.49
	Prime Contractor	Capital Paving & Construction, LLC	Pay Period End	June 1, 2021	Net Change Order Amount	\$1,019.00
					Current Contract Amount	\$2,388,540.49

Approval Date		By User
June 2, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	HOWELS
June 2, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	capedj2
June 4, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2021	November 1, 2021		1.34%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 2, 2020	December 2, 2020	
Letting Date	November 20, 2020	November 20, 2020	
Notice to Proceed Date	January 4, 2021	January 4, 2021	
Work Began Date			

Contract Total Pay For Estimate No. 2

	This Estimate	Previous	To Date
201120-G05			
Total Posted Items Pay	\$0.00	\$31,992.73	\$31,992.73
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$31,992.73	\$31,992.73
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period
No Data Available

Contract Adjustments This Estimate
No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate
No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on June 4, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7P3235	FAF 65-1(77)	Resurface	65	CHRISTIAN	from 1 mile south of Rte. F to 0.4 mile north of Rte. EE
J8P3116	FAF 65-1(79)	Resurface	65	CHRISTIAN	from Rte. CC to 1 mile south of Rte. F in Ozark

Totals by Job Numbers

Job Number	Item	This Estimate	Previous	To Date
J7P3235	Posted Item Pay	\$0.00	\$16,400.00	\$16,400.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$16,400.00	\$16,400.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J8P3116	Posted Item Pay	\$0.00	\$15,592.73	\$15,592.73
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$15,592.73	\$15,592.73
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on June 4, 2021

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 4, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201120-G05	J7P3235	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$5,988.31	\$0.00
		0001	0020	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	10,268.80	0.00	10,268.80	TONS	0.00	\$48.91	\$0.00
		0001	0030	4071005	TACK COAT	10,143.00	0.00	10,143.00	GAL	0.00	\$2.40	\$0.00
		0001	0040	4134000	BITUMINOUS FOG SEAL	5,410.00	0.00	5,410.00	GAL	0.00	\$2.39	\$0.00
		0001	0050	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$91.58	\$0.00
		0001	0060	6161005	CONSTRUCTION SIGNS	939.00	0.00	939.00	SQFT	939.00	\$5.09	\$4,779.51
		0001	0070	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$50.92	\$203.68
		0001	0080	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	4.00	\$20.37	\$81.48
		0001	0090	6161025	CHANNELIZER (TRIM LINE)	150.00	0.00	150.00	EA	150.00	\$10.19	\$1,528.50
		0001	0100	6161033	DIRECTIONAL INDICATOR BARRICADE	22.00	0.00	22.00	EA	22.00	\$40.73	\$896.06
		0001	0110	6161040	FLASHING ARROW PANEL	1.00	0.00	1.00	EA	1.00	\$407.35	\$407.35
		0001	0120	6161055	SEQUENTIAL FLASHING WARNING LIGHT	22.00	0.00	22.00	EA	22.00	\$76.38	\$1,680.36
		0001	0130	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$1,782.15	\$3,564.30
		0001	0140	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	4.00	\$814.69	\$3,258.76
		0001	0150	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$33,917.81	\$0.00
		0001	0160	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	38,036.00	0.00	38,036.00	LF	0.00	\$0.23	\$0.00
		0001	0170	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	30,429.00	0.00	30,429.00	LF	0.00	\$0.23	\$0.00
		0001	0180	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	100,936.00	0.00	100,936.00	SQYD	0.00	\$0.70	\$0.00
		0001	0190	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	500.00	0.00	500.00	SQYD	0.00	\$8.24	\$0.00
		0001	0200	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	608.60	0.00	608.60	STA	0.00	\$30.55	\$0.00
		0001	0210	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$2,184.87	\$0.00
		0010	0220	6061060	MGS GUARDRAIL	1,925.00	0.00	1,925.00	LF	0.00	\$17.91	\$0.00
		0010	0230	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	2.00	0.00	2.00	EA	0.00	\$2,669.32	\$0.00
		0010	0240	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	0.00	\$1,002.25	\$0.00
		0010	0250	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3.00	0.00	3.00	EA	0.00	\$2,568.58	\$0.00
Project J7P3235 - Total Value Posted to Date as of Report Generated Date												\$16,400.00
J8P3116		0001	0260	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$6,270.34	\$0.00
		0001	0270	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	22,278.50	0.00	22,278.50	TONS	0.00	\$50.89	\$0.00
		0001	0280	4071005	TACK COAT	22,104.00	0.00	22,104.00	GAL	0.00	\$2.45	\$0.00
		0001	0290	4134000	BITUMINOUS FOG SEAL	11,745.00	0.00	11,745.00	GAL	0.00	\$2.37	\$0.00
		0001	0300	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$91.58	\$0.00
		0001	0310	6161005	CONSTRUCTION SIGNS	939.00	0.00	939.00	SQFT	0.00	\$5.09	\$0.00
		0001	0320	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$50.92	\$203.68
		0001	0330	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	4.00	\$20.37	\$81.48
		0001	0340	6161025	CHANNELIZER (TRIM LINE)	150.00	100.00	250.00	EA	250.00	\$10.19	\$2,547.50
		0001	0350	6161033	DIRECTIONAL INDICATOR BARRICADE	22.00	0.00	22.00	EA	22.00	\$40.73	\$896.06
		0001	0360	6161040	FLASHING ARROW PANEL	1.00	0.00	1.00	EA	1.00	\$407.35	\$407.35
		0001	0370	6161055	SEQUENTIAL FLASHING WARNING LIGHT	22.00	0.00	22.00	EA	22.00	\$76.38	\$1,680.36
		0001	0380	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,258.77	\$6,517.54
		0001	0390	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	4.00	\$814.69	\$3,258.76
		0001	0400	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$22,492.00	\$0.00
		0001	0410	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	85.00	0.00	85.00	LF	0.00	\$28.51	\$0.00
		0001	0420	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	15.00	0.00	15.00	LF	0.00	\$28.51	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 4, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201120-G05	J8P3116	0001	0430	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	8.00	0.00	8.00	EA	0.00	\$254.59	\$0.00
		0001	0440	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	1.00	0.00	1.00	EA	0.00	\$509.19	\$0.00
		0001	0450	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	70,399.00	0.00	70,399.00	LF	0.00	\$0.21	\$0.00
		0001	0460	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	77,094.00	0.00	77,094.00	LF	0.00	\$0.17	\$0.00
		0001	0470	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	1.00	0.00	1.00	EA	0.00	\$86.56	\$0.00
		0001	0480	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	217,792.00	0.00	217,792.00	SQYD	0.00	\$0.69	\$0.00
		0001	0490	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	634.00	0.00	634.00	SQYD	0.00	\$6.50	\$0.00
		0001	0500	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,067.20	0.00	1,067.20	STA	0.00	\$25.12	\$0.00
		0001	0510	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$2,184.87	\$0.00
		0010	0520	6061060	MGS GUARDRAIL	2,813.00	0.00	2,813.00	LF	0.00	\$17.31	\$0.00
		0010	0530	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	1.00	0.00	1.00	EA	0.00	\$2,669.31	\$0.00
		0010	0540	6061080	MGS END ANCHOR	3.00	0.00	3.00	EA	0.00	\$1,002.25	\$0.00
		0010	0550	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$2,568.58	\$0.00
		0030	0560	9028500	CABLE, LOOP DETECTOR, IN DUCT	1,840.00	0.00	1,840.00	LF	0.00	\$3.52	\$0.00
		0070	0570	2162000	REMOVAL AND STORAGE OF EXISTING BRIDGE RAIL	529.00	0.00	529.00	LF	0.00	\$8.06	\$0.00
		0070	0580	7034600	CURB BLOCKOUT	547.00	0.00	547.00	LF	0.00	\$100.73	\$0.00
		0070	0590	7123000	STEEL BAR DAM	2.00	0.00	2.00	EA	0.00	\$10,200.00	\$0.00
		Project J8P3116 - Total Value Posted to Date as of Report Generated Date										
201120-G05 Overall - Total Value Posted to Date as of Report Generated Date											\$31,992.73	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 4, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jun 4, 2021

Contract ID:190621-F01

No Data Available