



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 25, 2022

Pay Estimate Created Date: February 16, 2022

Progress Estimate Number 11	Contract ID 201120-G06 Prime Contractor Capital Paving & Construction, LLC	Pay Period Start January 28, 2022 Pay Period End February 15, 2022	Original Contract Amount \$7,065,487.34 Net Change Order Amount (\$23,874.90) Current Contract Amount \$7,041,612.44
---------------------------------------	---	---	---

Approval Date		By User
February 16, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	davisjf
February 16, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gripkd
February 17, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2021	November 1, 2021		98.56%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 2, 2020	December 2, 2020	
Letting Date	November 20, 2020	November 20, 2020	
Notice to Proceed Date	January 4, 2021	January 4, 2021	
Work Began Date			

Contract Total Pay For Estimate No. 11				
		This Estimate	Previous	To Date
201120-G06	Total Posted Items Pay	\$6,612.00	\$6,933,932.14	\$6,940,544.14
	Gross Item Adjustments	\$3,473.71	\$839,679.38	\$843,153.09
	Incentive	\$0.00	\$27,437.13	\$27,437.13
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	(\$73,800.00)	(\$73,800.00)
	Other Contract Adjustments	\$0.00	\$564,278.78	\$564,278.78
			\$8,291,527.43	\$8,301,613.14
	Contract Total Payable This Estimate:	\$10,085.71		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7P3276	0060	6161005	CONSTRUCTION SIGNS	SQFT	\$6.000	18	\$108.00
	5002	9028500	CABLE, LOOP DETECTOR, IN DUCT	LF	\$6.500	720	\$4,680.00
Project J7P3276 - Total							\$4,788.00
J7P3277	0290	6161005	CONSTRUCTION SIGNS	SQFT	\$6.000	200	\$1,200.00
Project J7P3277 - Total							\$1,200.00
J8P3118	0510	6161005	CONSTRUCTION SIGNS	SQFT	\$6.000	104	\$624.00
Project J8P3118 - Total							\$624.00
Overall - Total							\$6,612.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7P3276	0020	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Material			-62,008.1	\$49.31	(\$3,057,619.41)
	0020	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user davisjf overriding Payment Estimate Exception 1 on the current Payment Estimate.	62,008.1	\$49.31	\$3,057,619.41
J8P3118	0470	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',51.84642 - 47.63000, 'is	67	\$51.85	\$3,473.71



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 25, 2022

Pay Estimate Created Date: February 16, 2022

Progress Estimate Number 11	Contract ID 201120-G06 Prime Contractor Capital Paving & Construction, LLC	Pay Period Start January 28, 2022 Pay Period End February 15, 2022	Original Contract Amount \$7,065,487.34 Net Change Order Amount (\$23,874.90) Current Contract Amount \$7,041,612.44
---------------------------------------	---	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
					applied (if non-zero).			
Total								\$3,473.71



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on February 25, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7P3276	FAF 13-2(86)	Resurface	13	POLK	from 0.5 mile north of Rte. UU to 0.1 mile south of 565th Road
J7P3277	FAF 13-2(87)	Resurface	13	GREENE	from 0.1 mile south of 565th Road to Rte. WW
J8P3118	FAF 13-2(89)	Resurface	13	GREENE	from Rte. WW to 0.1 mile north of Norton Road in Springfield

Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J7P3276	Posted Item Pay	\$4,788.00	\$5,081,431.13	\$5,086,219.13
	Gross Item Adjustments	\$0.00	\$610,600.97	\$610,600.97
	Gross Item Pay	\$4,788.00	\$5,692,032.10	\$5,696,820.10
	Incentive	\$0.00	\$19,960.51	\$19,960.51
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	(\$53,829.72)	(\$53,829.72)
	Other Contract Adjustments	\$0.00	\$347,676.25	\$347,676.25
J7P3277	Posted Item Pay	\$1,200.00	\$822,496.18	\$823,696.18
	Gross Item Adjustments	\$0.00	\$98,525.32	\$98,525.32
	Gross Item Pay	\$1,200.00	\$921,021.50	\$922,221.50
	Incentive	\$0.00	\$3,388.49	\$3,388.49
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	(\$8,988.84)	(\$8,988.84)
	Other Contract Adjustments	\$0.00	\$95,478.96	\$95,478.96
J8P3118	Posted Item Pay	\$624.00	\$1,030,004.83	\$1,030,628.83
	Gross Item Adjustments	\$3,473.71	\$130,553.09	\$134,026.80
	Gross Item Pay	\$4,097.71	\$1,160,557.92	\$1,164,655.63
	Incentive	\$0.00	\$4,088.13	\$4,088.13
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	(\$10,981.44)	(\$10,981.44)
	Other Contract Adjustments	\$0.00	\$121,123.57	\$121,123.57



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on February 25, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J7P3276, Item 4030003, Project Item Line Number 0020, Material Set 403000396, Material 0403SP095CLG - Superpave 9.5 mm, Des C 80 Gyros, Acceptance Action Generic AspHigh is insufficient.	Waiting for recent QC data to be entered into the system.	davisjf	Overridden
Estimate Exception Type: Item Overrun: Contract 201120-G06, Contract Project J7P3276, Project Item Line Number 0210, Contract Line Item Number 0210, Item 6261000A, Minor Item.	Item overrun will be adjusted soon with change order.	davisjf	Acknowledged
Estimate Exception Type: Item Overrun: Contract 201120-G06, Contract Project J7P3277, Project Item Line Number 0260, Contract Line Item Number 0260, Item 4071005, Minor Item.	Item overrun will be adjusted soon with change order.	davisjf	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 25, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201120-G06	J7P3276	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$0.01	\$0.01
		0001	0020	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	82,447.30	1,560.80	84,008.10	TONS	84,008.10	\$49.31	\$4,142,439.41
		0001	0030	4071005	TACK COAT	97,450.00	-6,798.00	90,652.00	GAL	90,652.00	\$2.10	\$190,369.20
		0001	0040	4134000	BITUMINOUS FOG SEAL	59,119.00	-59,119.00	0.00	GAL	0.00	\$2.42	\$0.00
		0001	0050	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$750.00	\$1,500.00
		0001	0060	6161005	CONSTRUCTION SIGNS	2,111.00	0.00	2,111.00	SQFT	1,819.00	\$6.00	\$10,914.00
		0001	0070	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	-4.00	0.00	EA	0.00	\$100.00	\$0.00
		0001	0080	6161009	FLAG ASSEMBLY	4.00	-4.00	0.00	EA	0.00	\$20.00	\$0.00
		0001	0090	6161025	CHANNELIZER (TRIM LINE)	300.00	0.00	300.00	EA	300.00	\$15.00	\$4,500.00
		0001	0100	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	10.00	-10.00	0.00	EA	0.00	\$150.00	\$0.00
		0001	0110	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$750.00	\$1,500.00
		0001	0120	6161055	SEQUENTIAL FLASHING WARNING LIGHT	16.00	-16.00	0.00	EA	0.00	\$50.00	\$0.00
		0001	0130	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,500.00	\$7,000.00
		0001	0140	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	8.00	\$2,000.00	\$16,000.00
		0001	0150	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$197,331.48	\$197,331.48
		0001	0160	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	766.00	0.00	766.00	LF	168.00	\$20.00	\$3,360.00
		0001	0170	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	102.00	0.00	102.00	EA	66.00	\$250.00	\$16,500.00
		0001	0180	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	386,817.00	0.00	386,817.00	LF	294,670.00	\$0.19	\$55,987.30
		0001	0190	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	261,101.00	0.00	261,101.00	LF	208,880.00	\$0.20	\$41,776.00
		0001	0200	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	974,492.00	0.00	974,492.00	SQYD	974,492.00	\$0.24	\$233,878.08
0001	0210	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	4,006.90	0.00	4,006.90	STA	4,466.10	\$9.00	\$40,194.90		
0001	0220	6262000A	PORTLAND CEMENT CONCRETE SHOULDER RUMBLE STRIP	988.30	0.00	988.30	STA	841.50	\$51.00	\$42,916.50		
0001	0230	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$750.00	\$750.00		
0001	5001	4071005	TACK COAT	0.00	39,413.00	39,413.00	GAL	29,612.00	\$2.52	\$74,622.24		
0001	5002	9028500	CABLE, LOOP DETECTOR, IN DUCT	0.00	720.00	720.00	LF	720.00	\$6.50	\$4,680.00		
Project J7P3276 - Total Value Posted to Date as of Report Generated Date												\$5,086,219.12
J7P3277	J7P3277	0001	0240	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$0.01	\$0.01
		0001	0250	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	12,672.50	-383.90	12,288.60	TONS	12,288.60	\$48.26	\$593,047.84
		0001	0260	4071005	TACK COAT	14,912.00	0.00	14,912.00	GAL	15,730.00	\$2.10	\$33,033.00
		0001	0270	4134000	BITUMINOUS FOG SEAL	15,425.00	-15,425.00	0.00	GAL	0.00	\$2.48	\$0.00
		0001	0280	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$750.00	\$1,500.00
		0001	0290	6161005	CONSTRUCTION SIGNS	2,111.00	0.00	2,111.00	SQFT	1,250.00	\$6.00	\$7,500.00
		0001	0300	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	-4.00	0.00	EA	0.00	\$100.00	\$0.00
		0001	0310	6161009	FLAG ASSEMBLY	4.00	-4.00	0.00	EA	0.00	\$20.00	\$0.00
		0001	0320	6161025	CHANNELIZER (TRIM LINE)	300.00	0.00	300.00	EA	300.00	\$15.00	\$4,500.00
		0001	0330	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	10.00	0.00	10.00	EA	10.00	\$150.00	\$1,500.00
		0001	0340	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$750.00	\$1,500.00
		0001	0350	6161055	SEQUENTIAL FLASHING WARNING LIGHT	20.00	0.00	20.00	EA	20.00	\$50.00	\$1,000.00
		0001	0360	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,500.00	\$7,000.00
		0001	0370	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	8.00	\$2,000.00	\$16,000.00
		0001	0380	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$34,524.11	\$34,524.11
		0001	0390	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	70.00	0.00	70.00	LF	50.00	\$25.00	\$1,250.00
		0001	0400	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	8.00	0.00	8.00	EA	8.00	\$250.00	\$2,000.00
		0001	0410	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	80,878.00	0.00	80,878.00	LF	64,702.00	\$0.19	\$12,293.38



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 25, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201120-G06	J7P3277	0001	0420	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	67,859.00	0.00	67,859.00	LF	54,287.00	\$0.20	\$10,857.40
		0001	0430	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	149,112.00	0.00	149,112.00	SQYD	149,112.00	\$0.48	\$71,573.76
		0001	0440	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	761.00	0.00	761.00	STA	761.00	\$9.00	\$6,849.00
		0001	0450	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$750.00	\$750.00
		0001	5101	4071005	TACK COAT	0.00	6,596.00	6,596.00	GAL	6,596.00	\$2.58	\$17,017.68
Project J7P3277 - Total Value Posted to Date as of Report Generated Date												\$823,696.18
J8P3118	0001	0460	2022010		REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$0.01	\$0.01
		0470	4030003		ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	16,376.70	67.00	16,443.70	TONS	16,443.70	\$47.63	\$783,213.43
		0480	4071005		TACK COAT	19,254.00	-19,254.00	0.00	GAL	0.00	\$2.10	\$0.00
		0490	4134000		BITUMINOUS FOG SEAL	10,110.00	-10,110.00	0.00	GAL	0.00	\$2.43	\$0.00
		0500	6123000A		TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$750.00	\$1,500.00
		0510	6161005		CONSTRUCTION SIGNS	2,145.00	0.00	2,145.00	SQFT	1,224.00	\$6.00	\$7,344.00
		0520	6161008		ADVANCED WARNING RAIL SYSTEM	4.00	-4.00	0.00	EA	0.00	\$100.00	\$0.00
		0530	6161009		FLAG ASSEMBLY	4.00	-4.00	0.00	EA	0.00	\$20.00	\$0.00
		0540	6161025		CHANNELIZER (TRIM LINE)	300.00	0.00	300.00	EA	300.00	\$15.00	\$4,500.00
		0550	6161031		TYPE III MOVEABLE BARRICADE WITH LIGHTS	10.00	0.00	10.00	EA	10.00	\$150.00	\$1,500.00
		0560	6161040		FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$750.00	\$1,500.00
		0570	6161055		SEQUENTIAL FLASHING WARNING LIGHT	32.00	0.00	32.00	EA	32.00	\$50.00	\$1,600.00
		0580	6161099		CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,500.00	\$7,000.00
		0590	6162004		TEMPORARY SHORT-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	8.00	\$2,000.00	\$16,000.00
		0600	6181000		MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$58,272.93	\$58,272.93
		0610	6200021		PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	4.00	0.00	4.00	EA	4.00	\$300.00	\$1,200.00
		0620	6205902A		6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	76,852.00	0.00	76,852.00	LF	61,480.00	\$0.19	\$11,681.20
		0630	6205903A		6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	60,192.00	0.00	60,192.00	LF	48,150.00	\$0.20	\$9,630.00
		0640	6221001		COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	192,531.00	0.00	192,531.00	SQYD	192,531.00	\$0.31	\$59,684.61
		0650	6261000A		BITUMINOUS SHOULDER RUMBLE STRIP	1,021.70	0.00	1,021.70	STA	1,021.70	\$9.00	\$9,195.30
		0660	6274000		CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$750.00	\$750.00
		5201	4071007		TACK COAT - LOW OR NON-TRACKING	0.00	19,254.00	19,254.00	GAL	18,528.00	\$2.42	\$44,930.40
		5202	4071005		TACK COAT	0.00	4,398.00	4,398.00	GAL	4,398.00	\$2.53	\$11,126.94
Project J8P3118 - Total Value Posted to Date as of Report Generated Date												\$1,030,628.82
201120-G06 Overall - Total Value Posted to Date as of Report Generated Date												\$6,940,544.12



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 25, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J7P3276

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0060	6161005	CONSTRUCTION SIGNS	2/1/22	2/2/22	18.00	SQFT	NB LM 72.461 – LM 104.569					
5002	9028500	CABLE, LOOP DETECTOR, IN DUCT	1/31/22	2/2/22	720.00	LF	Ewing placing loop detectors Rte. 13 and Rte. T interchange, also Rte. 13 and Rte. 32 NE corner.					

Project: J7P3277

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0290	6161005	CONSTRUCTION SIGNS	2/1/22	2/2/22	200.00	SQFT	SB LM 218.154 - LM 225.007 NB LM 65.626 - LM 72.461					

Project: J8P3118

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0510	6161005	CONSTRUCTION SIGNS	2/1/22	2/2/22	104.00	SQFT	SB LM 225.007 – LM 230.818 NB LM 59.822 - LM 65.626					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Feb 25, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J7P3276	0020	ASPH. CONC. MIXTURE PG 70-22 (SP095C)	Construction Stockpile		5	Nov 16, 2021	SYSTEM	(\$32,037.93)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					6	Dec 2, 2021	SYSTEM	(\$90,619.80)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					7	Dec 16, 2021	SYSTEM	(\$127,415.82)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					8	Jan 3, 2022	SYSTEM	(\$6,349.87)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total								(\$256,423.42)	
				Construction Stockpile - Total								(\$256,423.42)	
				Construction Stockpile STMI		1	Apr 1, 2021	SYSTEM		\$172,500.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
						2	May 3, 2021	SYSTEM		\$83,923.42	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total								\$256,423.42
				Construction Stockpile STMI - Total								\$256,423.42	
				Material		6	Dec 2, 2021	SYSTEM		\$1,451,582.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user davisjf overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						6	Dec 2, 2021	SYSTEM		(\$1,451,582.36)			
			7		Dec 16, 2021	SYSTEM		\$2,929,292.11	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user davisjf overriding Payment Estimate Exception 1 on the current Payment Estimate.				
			7		Dec 16, 2021	SYSTEM		(\$2,929,292.11)					
			8		Jan 3, 2022	SYSTEM		\$3,057,618.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user davisjf overriding Payment Estimate Exception 1 on the current Payment Estimate.				
			8		Jan 3, 2022	SYSTEM		(\$3,057,618.42)					
			9		Jan 18, 2022	SYSTEM		\$3,057,618.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user davisjf overriding Payment Estimate Exception 1 on the current Payment Estimate.				
			9		Jan 18, 2022	SYSTEM		(\$3,057,618.42)					
			10		Feb 2, 2022	SYSTEM		\$3,057,619.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user davisjf overriding Payment Estimate Exception 1 on the current Payment Estimate.				
			10		Jan 28, 2022	SYSTEM		(\$3,057,619.41)					
			11		Feb 16, 2022	SYSTEM		\$3,057,619.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user davisjf overriding Payment Estimate Exception 1 on the current Payment Estimate.				
			11		Feb 16, 2022	SYSTEM		(\$3,057,619.41)					
		- Total								\$0.00			
		Material - Total								\$0.00			
		Other Item Adjustment	ACAD		5	Nov 16, 2021	davisjf		\$32,731.71	The AC adjustment represents 10,301.09 TONS of SP095 21-64.			
					6	Dec 2, 2021	davisjf		\$92,582.19	The AC adjustment represents 29136.80 TONS of SP095 21-94.			
					7	Dec 16, 2021	davisjf		\$127,000.03	The AC adjustment represents 40,967.75 Tons of SP095 21-94.			
					8	Jan 3, 2022	davisjf		\$11,167.56	The AC adjustment represents 3602.44 Tons of SP095 21-94.			
				ACAD - Total								\$263,481.49	
		Other Item Adjustment - Total								\$263,481.49			
		Overrun	Overrun		8	Jan 3, 2022	SYSTEM		(\$83,439.31)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					8	Jan 3, 2022	SYSTEM		\$36,903.44	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 19 on the current Payment Estimate. Material Insufficiency Quantity 62008.080; Overrun Quantity Balance 1560.78.			



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J7P3276	0020	ASPH. CONC. MIXTURE PG 70-22 (SP095C)	Overrun	Overrun	8	Jan 3, 2022	SYSTEM	\$23,134.82	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) overriding Payment Estimate Exception 19 on the current Payment Estimate. Material Insufficiency Quantity 62008.080; Overrun Quantity Balance 1560.78.					
					8	Jan 3, 2022	SYSTEM	\$23,401.05	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) overriding Payment Estimate Exception 19 on the current Payment Estimate. Material Insufficiency Quantity 62008.080; Overrun Quantity Balance 1560.78.					
					9	Jan 18, 2022	SYSTEM	(\$83,487.95)	Averaged Price Adjustment from this item on all previous payment estimates of '4.18117' is applied (if non-zero).					
					9	Jan 18, 2022	SYSTEM	\$83,487.95	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 2 on the current Payment Estimate. Material Insufficiency Quantity 62008.080; Overrun Quantity Balance 1560.78.					
					10	Jan 28, 2022	SYSTEM	(\$83,487.95)	Averaged Price Adjustment from this item on all previous payment estimates of '4.18117' is applied (if non-zero).					
					10	Jan 28, 2022	SYSTEM	(\$1.06)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					10	Jan 28, 2022	SYSTEM	\$1.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 2 on the current Payment Estimate. Material Insufficiency Quantity 62008.100; Overrun Quantity Balance 1560.80.					
					10	Jan 28, 2022	SYSTEM	\$83,487.95	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 2 on the current Payment Estimate. Material Insufficiency Quantity 62008.100; Overrun Quantity Balance 1560.80.					
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
							Price FUEL			5	Nov 16, 2021	SYSTEM	\$43,433.51	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										6	Dec 2, 2021	SYSTEM	\$122,852.40	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										7	Dec 16, 2021	SYSTEM	\$170,016.17	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										8	Jan 3, 2022	SYSTEM	\$14,950.12	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										10	Jan 28, 2022	SYSTEM	\$0.08	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
							- Total						\$351,252.28	
							Price FUEL - Total						\$351,252.28	
					0020 - Total								\$614,733.77	
					0160		PREF THERMO PVMT MARK, 24 IN YELLOW	Material		8	Jan 3, 2022	SYSTEM	\$3,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user davisjf overriding Payment Estimate Exception 5 on the current Payment Estimate.
										8	Jan 3, 2022	SYSTEM	(\$3,360.00)	
										- Total				
					Material - Total								\$0.00	
					0160 - Total								\$0.00	
					0170		PREF THERMO PVMT MARK, LT/RT ARROW	Material		8	Jan 3, 2022	SYSTEM	\$16,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user davisjf overriding Payment Estimate Exception 7 on the current Payment Estimate.
										8	Jan 3, 2022	SYSTEM	(\$16,500.00)	
- Total										\$0.00				
Material - Total								\$0.00						
0170 - Total								\$0.00						
0180		6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		8	Jan 3, 2022	SYSTEM	\$55,987.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user davisjf overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					8	Jan 3, 2022	SYSTEM	(\$55,987.30)						
					- Total						\$0.00			
Material - Total								\$0.00						



Line Item Adjustments by Estimate

Feb 25, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J7P3276	0180 - Total							\$0.00		
	0190	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		8	Jan 3, 2022	SYSTEM	\$41,776.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user davisjf overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					8	Jan 3, 2022	SYSTEM	(\$41,776.00)		
				- Total						\$0.00
		Material - Total						\$0.00		
	0190 - Total							\$0.00		
	0210	BITUMINOUS SHOULDER RUMBLE STRIP	Overrun		10	Jan 28, 2022	SYSTEM	(\$4,132.80)		
				Overrun - Total					(\$4,132.80)	
				Overrun - Total					(\$4,132.80)	
	0210 - Total							(\$4,132.80)		
	5001	TACK COAT	Material		8	Jan 3, 2022	SYSTEM	\$74,622.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user davisjf overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					8	Jan 3, 2022	SYSTEM	(\$74,622.24)		
				- Total						\$0.00
		Material - Total						\$0.00		
	5001 - Total							\$0.00		
J7P3276 - Total								\$610,600.97		
J7P3277	0250	ASPH. CONC. MIXTURE PG 70-22 (SP095C)	Material		4	Nov 1, 2021	SYSTEM	\$358,441.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user howels overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					4	Nov 1, 2021	SYSTEM	(\$358,441.98)		
				- Total						\$0.00
			Material - Total						\$0.00	
			Other Item Adjustment	ACAD		4	Nov 1, 2021	HOWELS	\$41,683.17	
						5	Nov 16, 2021	davisjf	\$7,434.27	The AC adjustment represents 1859.73 TONS of SP095 21-65.
						6	Dec 2, 2021	davisjf	\$4.56	The AC adjustment represents 1.14 TONS SP095 21-65.
					ACAD - Total					\$49,122.00
			Other Item Adjustment - Total					\$49,122.00		
			Price FUEL			4	Nov 1, 2021	SYSTEM	\$43,273.32	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						5	Nov 16, 2021	SYSTEM	\$7,841.36	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						6	Dec 2, 2021	SYSTEM	\$4.81	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						10	Jan 28, 2022	SYSTEM	\$1.63	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total					\$51,121.12
			Price FUEL - Total					\$51,121.12		
	0250 - Total							\$100,243.12		
	0260	TACK COAT	Overrun		5	Nov 16, 2021	SYSTEM	(\$1,717.80)		
				Overrun - Total					(\$1,717.80)	
				Overrun - Total					(\$1,717.80)	
	0260 - Total							(\$1,717.80)		
	0390	PREF THERMO PVTM MARK, 24 IN YELLOW	Material		8	Jan 3, 2022	SYSTEM	\$1,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user davisjf overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					8	Jan 3, 2022	SYSTEM	(\$1,250.00)		



Line Item Adjustments by Estimate

Feb 25, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J7P3277	0390	PREF THERMO PVTM MARK, 24 IN YELLOW	Material					\$0.00			
			- Total						\$0.00		
			Material - Total					\$0.00			
			0390 - Total					\$0.00			
	0400	PREF THERMO PVTM MARK, LT/RT ARROW	Material		8	Jan 3, 2022	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user davisjf overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					8	Jan 3, 2022	SYSTEM	(\$2,000.00)			
			- Total						\$0.00		
					Material - Total					\$0.00	
			0400 - Total					\$0.00			
	5101	TACK COAT	Material		8	Jan 3, 2022	SYSTEM	\$17,017.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user davisjf overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					8	Jan 3, 2022	SYSTEM	(\$17,017.68)			
			- Total						\$0.00		
					Material - Total					\$0.00	
			5101 - Total					\$0.00			
J7P3277 - Total								\$98,525.32			
J8P3118	0470	ASPH. CONC. MIXTURE PG 70-22 (SP095C)	Material		4	Nov 1, 2021	SYSTEM	\$555,571.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user howels overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					4	Nov 1, 2021	SYSTEM	(\$555,571.56)			
			- Total						\$0.00		
					Material - Total					\$0.00	
			Other Item Adjustment	ACAD	3	Oct 17, 2021	HOWELS	\$17,327.01	SP095 21-65		
					4	Nov 1, 2021	HOWELS	\$45,291.12			
					5	Nov 16, 2021	davisjf	\$3,115.57	The AC adjustment represents 779.38 TONS of SP095 21-65.		
			ACAD - Total						\$65,733.70		
					Other Item Adjustment - Total					\$65,733.70	
			Overrun	Overrun	5	Nov 16, 2021	SYSTEM	(\$3,473.71)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			11	Feb 16, 2022	SYSTEM	\$3,473.71	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '51.84642 - 47.63000, 'is applied (if non-zero).				
	Overrun - Total						\$0.00				
			Overrun - Total					\$0.00			
	Price FUEL		3	Oct 17, 2021	SYSTEM	\$17,988.01	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
			4	Nov 1, 2021	SYSTEM	\$47,018.91	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
			5	Nov 16, 2021	SYSTEM	\$3,286.18	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
	- Total						\$68,293.10				
		Price FUEL - Total					\$68,293.10				
		0470 - Total					\$134,026.80				
0610	PREF THERMO PVTM MARK, LT/RT ARROW	Material		8	Jan 3, 2022	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user davisjf overriding Payment Estimate Exception 9 on the current Payment Estimate.			
				8	Jan 3, 2022	SYSTEM	(\$1,200.00)				
		- Total						\$0.00			
				Material - Total					\$0.00		
		0610 - Total					\$0.00				



Line Item Adjustments by Estimate

Feb 25, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J8P3118	0620	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		8	Jan 3, 2022	SYSTEM	\$11,681.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user davisjf overriding Payment Estimate Exception 12 on the current Payment Estimate.		
					8	Jan 3, 2022	SYSTEM	(\$11,681.20)			
	- Total								\$0.00		
	Material - Total								\$0.00		
	0620 - Total								\$0.00		
	0630	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		8	Jan 3, 2022	SYSTEM	\$9,630.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user davisjf overriding Payment Estimate Exception 17 on the current Payment Estimate.		
					8	Jan 3, 2022	SYSTEM	(\$9,630.00)			
	- Total								\$0.00		
	Material - Total								\$0.00		
	0630 - Total								\$0.00		
	5201	TACK COAT - LOW OR NON-TRACKING	Material		3	Oct 17, 2021	SYSTEM	(\$12,314.15)			
					- Total						
			Material - Total								(\$12,314.15)
			MaterialCredit		4	Nov 1, 2021	SYSTEM	\$12,314.15			
					- Total						
	MaterialCredit - Total								\$12,314.15		
	5201 - Total								\$0.00		
	5202	TACK COAT	Material		8	Jan 3, 2022	SYSTEM	\$11,126.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user davisjf overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					8	Jan 3, 2022	SYSTEM	(\$11,126.94)			
	- Total								\$0.00		
Material - Total								\$0.00			
5202 - Total								\$0.00			
J8P3118 - Total								\$134,026.80			
Overall - Total								\$843,153.09			