



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on September 5, 2024

Pay Estimate Created Date: April 4, 2024

<b>Final Estimate Number</b> 47	<b>Contract ID</b> 201120-G10 <b>Prime Contractor</b> Hartman and Company, Inc.	<b>Pay Period Start</b> April 2, 2024 <b>Pay Period End</b> April 4, 2024	<b>Original Contract Amount</b> \$13,663,250.00 <b>Net Change Order Amount</b> \$876,487.90 <b>Current Contract Amount</b> \$14,539,737.90
------------------------------------	--	--	--

Approval Date		By User
April 4, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	fielda4
August 26, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	stutsb1
September 4, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
May 26, 2022	September 30, 2022	September 30, 2022	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	April 5, 2024	April 5, 2024	
Awarded Date	December 2, 2020	December 2, 2020	
Letting Date	November 20, 2020	November 20, 2020	
Notice to Proceed Date	February 1, 2021	February 1, 2021	
Open to Traffic Date	September 15, 2022	September 15, 2022	
Work Began Date	February 22, 2021	February 22, 2021	

**Contract Total Pay For Estimate No. 47**

	This Estimate	Previous	To Date
201120-G10			
Total Posted Items Pay	\$0.00	\$14,539,737.94	\$14,539,737.94
Gross Item Adjustments	\$0.00	\$786,438.10	\$786,438.10
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$181,889.07	\$181,889.07
		\$15,508,065.11	\$15,508,065.11
<b>Contract Total Payable This Estimate:</b>	<b>\$0.00</b>		

**Items Paid This Estimate Period**

No Data Available

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



## Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on September 5, 2024

### Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J8P3032B	FAF 60-2(109)	Interchange improvements	60	GREENE	from National Avenue to Route 65 and reconfigure interchange at Bus 65 (Glenstone Avenue) in Springfield
J8P3122	FAF 60-2(105)	Resurface	60	GREENE	from e/o Glenstone to Highland Springs Blvd in Springfield

### Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J8P3032B	<b>Posted Item Pay</b>	\$0.00	\$14,163,281.17	\$14,163,281.17
	<b>Gross Item Adjustments</b>	\$0.00	\$762,475.40	\$762,475.40
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$14,925,756.57</b>	<b>\$14,925,756.57</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$176,408.95	\$176,408.95
J8P3122	<b>Posted Item Pay</b>	\$0.00	\$376,456.77	\$376,456.77
	<b>Gross Item Adjustments</b>	\$0.00	\$23,962.70	\$23,962.70
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$400,419.47</b>	<b>\$400,419.47</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$5,480.12	\$5,480.12



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on September 5, 2024

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 5, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201120-G10	J8P3032B	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	-1.00	0.00	LS	0.00	\$445,000.00	\$0.00
		0001	0011	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$436,344.10	\$436,344.10
		0001	0020	2035000	UNCLASSIFIED EXCAVATION	40,613.00	0.00	40,613.00	CUYD	40,613.00	\$22.60	\$917,853.80
		0001	0030	2036000	COMPACTING EMBANKMENT	25,003.00	0.00	25,003.00	CUYD	25,003.00	\$4.30	\$107,512.90
		0001	0040	2063000	CLASS 3 EXCAVATION	5,222.00	0.00	5,222.00	CUYD	5,222.00	\$15.60	\$81,463.20
		0001	0050	2063100	CLASS 3 EXCAVATION IN ROCK	18.00	367.00	385.00	CUYD	385.00	\$212.00	\$81,620.00
		0001	0060	2063300	CLASS 4 EXCAVATION	414.00	0.00	414.00	CUYD	414.00	\$29.90	\$12,378.60
		0001	0070	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	114,300.70	0.00	114,300.70	SQYD	114,300.70	\$6.30	\$720,094.41
		0001	0080	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	1,301.30	0.00	1,301.30	TONS	1,301.30	\$81.00	\$105,405.30
		0001	0090	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	1,435.70	319.70	1,755.40	TONS	1,755.40	\$86.50	\$151,842.10
		0001	0100	4071005	TACK COAT	1,495.00	0.00	1,495.00	GAL	1,495.00	\$3.60	\$5,382.00
		0001	0110	4134000	BITUMINOUS FOG SEAL	399.00	0.00	399.00	GAL	399.00	\$3.40	\$1,356.60
		0001	0120	5021305	CONCRETE PAVEMENT (5 3/4 IN. NON-REINFORCED, 15 FT. JOINTS)	2,211.50	0.00	2,211.50	SQYD	2,211.50	\$43.80	\$96,421.40
		0001	0130	5021312	CONCRETE PAVEMENT (12 IN. NON-REINFORCED 15 FT. JOINTS)	2,889.60	0.00	2,889.60	SQYD	2,889.60	\$79.50	\$229,723.20
		0001	0140	5029905	MISC.8 IN. TRUCK APRON (PIGMENTED & TEXTURED)	651.60	0.00	651.60	SQYD	651.60	\$95.20	\$62,032.32
		0001	0150	6044011	PIPE COLLAR, TYPE A	6.00	0.00	6.00	EA	6.00	\$1,220.00	\$7,320.00
		0001	0160	6059903	MISC.4 INCH PVC PIPE CULVERT WITH CLEAN OUTS	195.00	0.00	195.00	LF	195.00	\$19.40	\$3,783.00
		0001	0170	6071011A	CHAIN-LINK FENCE (48 IN.)	229.00	-229.00	0.00	LF	0.00	\$50.80	\$0.00
		0001	0180	6081000	CONCRETE MEDIAN	3,734.20	0.00	3,734.20	SQYD	3,734.20	\$59.40	\$221,811.48
		0001	0190	6081010	CONCRETE CURB RAMP	8.80	0.00	8.80	SQYD	8.80	\$157.50	\$1,386.00
		0001	0200	6081012	TRUNCATED DOMES	24.00	0.00	24.00	SQFT	24.00	\$18.60	\$446.40
		0001	0210	6083008	8 IN. CONCRETE MEDIAN STRIP	168.10	112.50	280.60	SQYD	280.60	\$79.70	\$22,363.82
		0001	0220	6086004	CONCRETE SIDEWALK, 4 IN.	716.60	0.00	716.60	SQYD	716.60	\$48.80	\$34,970.08
		0001	0230	6091052	CURB AND GUTTER TYPE B	6,466.00	0.00	6,466.00	LF	6,466.00	\$28.00	\$181,048.00
		0001	0240	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	365.00	0.00	365.00	LF	365.00	\$16.30	\$5,949.50
		0001	0250	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	13.00	-13.00	0.00	CUYD	0.00	\$40.20	\$0.00
		0001	0260	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	226.00	3,214.00	3,440.00	CUYD	3,440.00	\$39.30	\$135,192.00
		0001	0270	6096041	PLACING TYPE 1 ROCK DITCH LINER	13.00	-13.00	0.00	CUYD	0.00	\$57.40	\$0.00
		0001	0280	6096042	PLACING TYPE 2 ROCK DITCH LINER	226.00	3,214.00	3,440.00	CUYD	3,440.00	\$26.40	\$90,816.00
		0001	0290	6097000	ROCK LINING	28.00	0.00	28.00	CUYD	28.00	\$90.60	\$2,536.80
		0001	0300	6099907	MISC.3/4 INCH CLEAN ROCK FILL	113.00	0.00	113.00	CUYD	113.00	\$55.70	\$6,294.10
		0001	0310	6122008	IMPACT ATTENUATOR 40 MPH (SAND BARREL ARRAY)	2.00	-1.00	1.00	EA	1.00	\$1,850.00	\$1,850.00
		0001	0320	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	4.00	-2.00	2.00	EA	2.00	\$3,230.00	\$6,460.00
		0001	0330	6122020	REPLACEMENT SAND BARREL	10.00	-4.00	6.00	EA	6.00	\$179.50	\$1,077.00
		0001	0340	6122030	IMPACT ATTENUATOR (RELOCATION)	11.00	-9.00	2.00	EA	2.00	\$743.50	\$1,487.00
		0001	0350	6141022	GRATE AND BEARING PLATE (3 FT. X 3 FT. OR 914 MM X 914 MM)	2.00	0.00	2.00	EA	2.00	\$1,550.00	\$3,100.00
		0001	0360	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	64.00	0.00	64.00	EA	64.00	\$753.50	\$48,224.00
		0001	0370	6143011	MANHOLE FRAME AND COVER, TYPE 1-B	23.00	0.00	23.00	EA	23.00	\$440.50	\$10,131.50
		0001	0380	6143013	MANHOLE FRAME AND COVER, TYPE 3	9.00	0.00	9.00	EA	9.00	\$292.50	\$2,632.50
		0001	0390	6161005	CONSTRUCTION SIGNS	2,680.00	1,416.25	4,096.25	SQFT	4,096.25	\$7.00	\$28,673.75
		0001	0400	6161008	ADVANCED WARNING RAIL SYSTEM	38.00	-31.00	7.00	EA	7.00	\$100.00	\$700.00
		0001	0410	6161009	FLAG ASSEMBLY	16.00	-16.00	0.00	EA	0.00	\$20.00	\$0.00
		0001	0420	6161024	CHANNELIZER (TRIM LINE) WITH LIGHT	167.00	-167.00	0.00	EA	0.00	\$38.00	\$0.00
		0001	0430	6161025	CHANNELIZER (TRIM LINE)	124.00	476.00	600.00	EA	600.00	\$18.00	\$10,800.00
		0001	0440	6161030	TYPE III MOVEABLE BARRICADE	5.00	4.00	9.00	EA	9.00	\$170.00	\$1,530.00
		0001	0450	6161040	FLASHING ARROW PANEL	7.00	-1.00	6.00	EA	6.00	\$1,350.00	\$8,100.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 5, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201120-G10	J8P3032B	0001	0460	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	8.00	1.00	9.00	EA	9.00	\$4,250.00	\$38,250.00
		0001	0470	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	8,672.00	0.00	8,672.00	LF	8,672.00	\$73.00	\$633,056.00
		0001	0480	6173100	CONCRETE TRAFFIC BARRIER, TYPE D	532.00	0.00	532.00	LF	532.00	\$72.30	\$38,463.60
		0001	0490	6173101	CONCRETE TRAFFIC BARRIER, TYPE D (MODIFIED)	3,665.00	59.00	3,724.00	LF	3,724.00	\$83.40	\$310,581.60
		0001	0500	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	823.00	-479.00	344.00	LF	344.00	\$30.80	\$10,595.20
		0001	0510	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	10,880.00	0.00	10,880.00	LF	10,880.00	\$32.80	\$356,864.00
		0001	0520	6173706	TEMPORARY TRAFFIC BARRIER STIFFNESS TRANSITION SECTION, CONTRACTOR FURNISHED / RETAINED	163.00	0.00	163.00	LF	163.00	\$32.80	\$5,346.40
		0001	0530	6174000A	TEMPORARY TRAFFIC BARRIER HEIGHT TRANSITION	2.00	0.00	2.00	EA	2.00	\$1,180.00	\$2,360.00
		0001	0540	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	184.00	10,880.00	11,064.00	LF	11,064.00	\$12.80	\$141,619.20
		0001	0550	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	30,600.00	0.00	30,600.00	LF	30,600.00	\$14.20	\$434,520.00
		0001	0560	6179903	MISC.CONCRETE TRAFFIC BARRIER, TYPE D (MEDIAN) (MODIFIED)	3,665.00	59.00	3,724.00	LF	3,724.00	\$132.50	\$493,430.00
		0001	0570	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$684,389.30	\$684,389.30
		0001	0580	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	5.00	0.00	5.00	EA	5.00	\$600.00	\$3,000.00
		0001	0590	6191000	PAVEMENT EDGE TREATMENT	4,444.00	0.00	4,444.00	LF	4,444.00	\$3.50	\$15,554.00
		0001	0600	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	755.00	-158.00	597.00	LF	597.00	\$22.00	\$13,134.00
		0001	0610	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	33.00	5.00	38.00	EA	38.00	\$308.00	\$11,704.00
		0001	0620	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	8.00	2.00	10.00	EA	10.00	\$308.00	\$3,080.00
		0001	0630	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	9.00	1.00	10.00	EA	10.00	\$494.50	\$4,945.00
		0001	0640	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	110.00	0.00	110.00	EA	110.00	\$44.00	\$4,840.00
		0001	0650	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	48,462.00	-47,451.00	1,011.00	LF	1,011.00	\$1.40	\$1,415.40
		0001	0660	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	44,002.00	-43,014.00	988.00	LF	988.00	\$1.40	\$1,383.20
		0001	0670	6205440A	TEMPORARY NON-REMOVABLE MARKING TAPE LEFT/RIGHT ARROW	6.00	0.00	6.00	EA	6.00	\$55.00	\$330.00
		0001	0680	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	43,990.00	23,141.00	67,131.00	LF	67,131.00	\$0.20	\$13,426.20
		0001	0690	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	28,750.00	5,127.00	33,877.00	LF	33,877.00	\$0.20	\$6,775.40
		0001	0700	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	8,738.00	5,236.00	13,974.00	LF	13,974.00	\$0.90	\$12,576.60
		0001	0710	6207001	PAVEMENT MARKING REMOVAL	24,038.00	40,874.00	64,912.00	LF	64,912.00	\$0.80	\$51,929.60
		0001	0720	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	23.00	4.00	27.00	EA	27.00	\$55.00	\$1,485.00
		0001	0730	6209903	MISC.12 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	4,460.00	-1,707.00	2,753.00	LF	2,753.00	\$0.80	\$2,202.40
		0001	0740	6209903	MISC.8 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	397.00	9.00	406.00	LF	406.00	\$2.20	\$893.20
		0001	0750	6209903	MISC.PREFORMED THERMOPLASTIC PAVEMENT MARKING, 8 IN., WHITE	175.00	232.00	407.00	LF	407.00	\$11.00	\$4,477.00
		0001	0760	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	14,703.00	3,330.00	18,033.00	SQYD	18,033.00	\$4.00	\$72,132.00
		0001	0770	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	127.00	0.00	127.00	SQYD	127.00	\$4.50	\$571.50
		0001	0780	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$82,900.00	\$82,900.00
		0001	0790	7034041	CLASS B-1 CONCRETE (CULVERTS)	4.10	0.00	4.10	CUYD	4.10	\$1,390.00	\$5,699.00
		0001	0800	7061000	REINFORCING STEEL	870.00	0.00	870.00	LB	870.00	\$2.80	\$2,436.00
		0001	0810	7261012	12 IN. PIPE GROUP A	1,569.00	0.00	1,569.00	LF	1,569.00	\$46.60	\$73,115.40
		0001	0820	7261015	15 IN. PIPE GROUP A	423.00	0.00	423.00	LF	423.00	\$50.60	\$21,403.80
		0001	0830	7261018	18 IN. PIPE GROUP A	2,738.00	0.00	2,738.00	LF	2,738.00	\$45.00	\$123,210.00
		0001	0840	7261021	21 IN. PIPE GROUP A	7.00	0.00	7.00	LF	7.00	\$174.50	\$1,221.50
		0001	0850	7261024	24 IN. PIPE GROUP A	3,359.00	0.00	3,359.00	LF	3,359.00	\$69.80	\$234,458.20
		0001	0860	7261030	30 IN. PIPE GROUP A	283.00	0.00	283.00	LF	283.00	\$97.80	\$27,677.40
		0001	0870	7261048	48 IN. PIPE GROUP A	7.00	0.00	7.00	LF	7.00	\$264.50	\$1,851.50
		0001	0880	7269903	MISC.10' x 3' BOX CULVERT (UNDERGROUND DETENTION)	60.00	0.00	60.00	LF	60.00	\$711.00	\$42,660.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 5, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201120-G10	J8P3032B	0001	0890	7269903	MISC.12' x 3' BOX CULVERT (UNDERGROUND DETENTION)	100.00	0.00	100.00	LF	100.00	\$1,070.00	\$107,000.00
		0001	0900	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	71.00	0.00	71.00	FT	71.00	\$638.50	\$45,333.50
		0001	0910	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	19.00	0.00	19.00	FT	19.00	\$762.50	\$14,487.50
		0001	0920	7311030	PRECAST CONCRETE DROP INLET 3 FT X 2 FT-6 IN.	42.00	0.00	42.00	FT	42.00	\$757.00	\$31,794.00
		0001	0930	7311033	PRECAST CONCRETE DROP INLET 3 FT X 3 FT	6.00	0.00	6.00	FT	6.00	\$861.50	\$5,169.00
		0001	0940	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	218.00	0.00	218.00	FT	218.00	\$780.00	\$170,040.00
		0001	0950	7319913	MISC.PRECAST CONCRETE MANHOLE - 96 IN.	25.00	0.00	25.00	FT	25.00	\$1,270.00	\$31,750.00
		0001	0960	7319913	MISC.SPECIAL INLET	8.00	0.00	8.00	FT	8.00	\$1,500.00	\$12,000.00
		0001	0970	7320612A	12 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	7.00	0.00	7.00	EA	7.00	\$942.50	\$6,597.50
		0001	0980	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$891.00	\$891.00
		0001	0990	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	5.00	0.00	5.00	EA	5.00	\$1,470.00	\$7,350.00
		0001	1000	7320630A	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$1,840.00	\$1,840.00
		0001	1010	7320648A	48 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$2,820.00	\$2,820.00
		0001	1020	8051000A	SEEDING - COOL SEASON GRASSES	5.00	2.00	7.00	ACRE	7.00	\$2,790.00	\$19,530.00
		0001	1030	8052000A	SEEDING - WARM SEASON GRASSES	3.00	2.80	5.80	ACRE	5.80	\$2,790.00	\$16,182.00
		0001	1040	8061003	SEDIMENT TRAP EXCAVATION	50.80	-50.80	0.00	CUYD	0.00	\$22.30	\$0.00
		0001	1050	8061004	SEDIMENT TRAP ROCK	67.70	-67.70	0.00	CUYD	0.00	\$154.00	\$0.00
		0001	1060	8061005	ROCK DITCH CHECK	3,189.00	-713.00	2,476.00	LF	2,476.00	\$10.20	\$25,255.20
		0001	1070	8061006	ALTERNATE DITCH CHECK	6,024.00	-5,302.00	722.00	LF	722.00	\$5.10	\$3,682.20
		0001	1080	8061007A	CURB INLET CHECK	115.00	-110.00	5.00	EA	5.00	\$101.50	\$507.50
		0001	1090	8061016	SEDIMENT REMOVAL	863.00	-398.00	465.00	CUYD	465.00	\$24.20	\$11,253.00
		0001	1100	8061017	TEMPORARY SEEDING	2.00	-1.75	0.25	ACRE	0.25	\$1,020.00	\$255.00
		0001	1110	8061019	SILT FENCE	5,575.00	-4,366.00	1,209.00	LF	1,209.00	\$2.50	\$3,022.50
		0001	1120	8064138	TYPE 2D EROSION CONTROL BLANKET	3,018.00	0.00	3,018.00	SQYD	3,018.00	\$2.00	\$6,036.00
		0002	1130	4030410	13 INCHES, ASPHALTIC CONCRETE PAVEMENT SP125C	48,766.40	-164.50	48,601.90	SQYD	48,601.90	\$35.40	\$1,720,507.26
		0004	1150	4010150	TYPE A2 SHOULDER	42,990.30	-572.20	42,418.10	SQYD	42,418.10	\$24.20	\$1,026,518.02
		0006	1170	4039905	MISC.11.5 INCHES, ASPHALTIC CONCRETE PAVEMENT SP125C	14,525.30	0.00	14,525.30	SQYD	14,525.30	\$36.00	\$522,910.80
		0006	1180	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	628.00	0.00	628.00	LF	628.00	\$35.00	\$21,980.00
		0006	1190	6092032	CONCRETE CURB LOW PROFILE TYPE F	460.00	0.00	460.00	LF	460.00	\$35.80	\$16,468.00
		0008	1230	4010150	TYPE A2 SHOULDER	2,656.90	0.00	2,656.90	SQYD	2,656.90	\$28.10	\$74,658.89
		0010	1250	6061060	MGS GUARDRAIL	1,861.00	0.00	1,861.00	LF	1,861.00	\$24.80	\$46,152.80
		0010	1260	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	1.00	0.00	1.00	EA	1.00	\$3,000.00	\$3,000.00
		0010	1270	6061080	MGS END ANCHOR	7.00	0.00	7.00	EA	7.00	\$1,270.00	\$8,890.00
		0010	1280	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	7.00	0.00	7.00	EA	7.00	\$2,850.00	\$19,950.00
		0010	1290	6063019	TYPE E CRASHWORTHY END TERMINAL	1.00	0.00	1.00	EA	1.00	\$29,500.00	\$29,500.00
		0020	1300	9011060	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 1	17.00	-17.00	0.00	EA	0.00	\$3,790.00	\$0.00
		0020	1310	9011108	BRACKET ARM, 8 FT. OR 2.4 M	3.00	0.00	3.00	EA	3.00	\$405.00	\$1,215.00
		0020	1320	9011110	BRACKET ARM, 10 FT. OR 3.0 M	8.00	0.00	8.00	EA	8.00	\$840.00	\$6,720.00
		0020	1330	9011115	BRACKET ARM, 15 FT. OR 4.6 M	6.00	0.00	6.00	EA	6.00	\$870.00	\$5,220.00
		0020	1340	9011312	LUMINAIRE, LED-B	30.00	0.00	30.00	EA	30.00	\$475.00	\$14,250.00
		0020	1350	9014004	CONDUIT, 4 IN. RIGID, PUSHED	316.00	0.00	316.00	LF	316.00	\$28.00	\$8,848.00
		0020	1360	9015010	TRENCHING TYPE I	2,645.00	0.00	2,645.00	LF	2,645.00	\$5.90	\$15,605.50
		0020	1370	9015030	TRENCHING TYPE III	702.00	0.00	702.00	LF	702.00	\$15.10	\$10,600.20
		0020	1380	9016120	PULL BOX, CONCRETE, STANDARD	4.00	0.00	4.00	EA	4.00	\$2,450.00	\$9,800.00
		0020	1390	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	1,918.00	0.00	1,918.00	LF	1,918.00	\$1.10	\$2,109.80



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 5, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201120-G10	J8P3032B	0020	1400	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	4,028.00	0.00	4,028.00	LF	4,028.00	\$3.70	\$14,903.60
		0020	1410	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	17.00	0.00	17.00	EA	17.00	\$1,800.00	\$30,600.00
		0020	1420	9019902	MISC.DISPOSE/REMOVE SINGLE PHASE JUNCTION CABINET (JC1-2C)	2.00	0.00	2.00	EA	2.00	\$150.00	\$300.00
		0020	1430	9019902	MISC.DISPOSE/REMOVE STREETLIGHT FOUNDATION	6.00	0.00	6.00	EA	6.00	\$200.00	\$1,200.00
		0020	1440	9019902	MISC.FURNISH/INSTALL FOUNDATION PER STD. WITH GALV. ANCHOR BOLTS (WW40S-*)	17.00	0.00	17.00	EA	17.00	\$1,070.00	\$18,190.00
		0020	1450	9019902	MISC.INSTALL SECONDARY PEDESTAL W/TRAFFIC-RATED COVER (SP-SW)	5.00	0.00	5.00	EA	5.00	\$450.00	\$2,250.00
		0020	1460	9019903	MISC.CONDUIT, 4IN. RIGID, MEDIAN	24,672.00	118.00	24,790.00	LF	24,790.00	\$11.00	\$272,690.00
		0020	1470	9019903	MISC.FURNISH/INSTALL 2" GALVANIZED CONDUIT IN TRENCH. (GALV-2)	195.00	0.00	195.00	LF	195.00	\$28.00	\$5,460.00
		0020	1480	9019903	MISC.FURNISH/INSTALL 2" HDPE BORED (CONTRACTOR)	355.00	0.00	355.00	LF	355.00	\$16.00	\$5,680.00
		0020	1490	9019903	MISC.FURNISH/INSTALL 2" PVC CONDUIT IN TRENCH (PVC-2)	2,886.00	0.00	2,886.00	LF	2,886.00	\$9.80	\$28,282.80
		0030	1500	9020214	SIGNAL HEAD, TYPE 4S	2.00	0.00	2.00	EA	2.00	\$925.00	\$1,850.00
		0030	1510	9020513	SIGNAL HEAD, TYPE 3B	6.00	0.00	6.00	EA	6.00	\$870.00	\$5,220.00
		0030	1520	9020514	SIGNAL HEAD, TYPE 4B	3.00	0.00	3.00	EA	3.00	\$1,120.00	\$3,360.00
		0030	1530	9020833	SH-FLAT SHEET - SIGNAL SIGN	62.00	9.80	71.80	SQFT	71.80	\$17.80	\$1,278.04
		0030	1540	9020834	SIGNAL SIGN, MOUNTING HARDWARE	11.00	4.00	15.00	EA	15.00	\$75.00	\$1,125.00
		0030	1550	9022651	LUMINAIRE LED-A, 120 VOLT COMPATIBLE	6.00	0.00	6.00	EA	6.00	\$310.00	\$1,860.00
		0030	1560	9023145	POST, TYPE CL, 45 FT. ARM OR 13.7 M ARM	2.00	0.00	2.00	EA	2.00	\$11,900.00	\$23,800.00
		0030	1570	9023150	POST, TYPE CL, 50 FT. ARM OR 15.2 M ARM	1.00	0.00	1.00	EA	1.00	\$13,300.00	\$13,300.00
		0030	1580	9023155	POST, TYPE CL, 55 FT. ARM	1.00	0.00	1.00	EA	1.00	\$12,100.00	\$12,100.00
		0030	1590	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	2,464.00	0.00	2,464.00	LF	2,464.00	\$9.80	\$24,147.20
		0030	1600	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	9.00	0.00	9.00	LF	9.00	\$14.00	\$126.00
		0030	1610	9027400	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	480.00	0.00	480.00	LF	480.00	\$22.00	\$10,560.00
		0030	1620	9028100	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	290.00	0.00	290.00	LF	290.00	\$1.10	\$319.00
		0030	1630	9028302	CABLE, 12 AWG 2 CONDUCTOR	1,070.00	0.00	1,070.00	LF	1,070.00	\$1.20	\$1,284.00
		0030	1640	9028308	CABLE, 16 AWG 2 CONDUCTOR	880.00	0.00	880.00	LF	880.00	\$1.00	\$880.00
		0030	1650	9028310	CABLE, 16 AWG 5 CONDUCTOR	880.00	0.00	880.00	LF	880.00	\$1.20	\$1,056.00
		0030	1660	9028311	CABLE, 16 AWG 7 CONDUCTOR	3,050.00	0.00	3,050.00	LF	3,050.00	\$1.30	\$3,965.00
		0030	1670	9028811	PULL BOX, PREFORMED CLASS 2	2.00	0.00	2.00	EA	2.00	\$1,040.00	\$2,080.00
		0030	1680	9028812	PULL BOX, PREFORMED CLASS 3	1.00	0.00	1.00	EA	1.00	\$1,410.00	\$1,410.00
		0030	1690	9028816	PULL BOX, PREFORMED CLASS 5	7.00	0.00	7.00	EA	7.00	\$1,260.00	\$8,820.00
		0030	1700	9028820	PULL BOX, CONCRETE, STANDARD	1.00	0.00	1.00	EA	1.00	\$2,360.00	\$2,360.00
		0030	1710	9029100	BASE, CONCRETE	12.20	0.00	12.20	CUYD	12.20	\$1,170.00	\$14,274.00
		0030	1720	9029902	MISC.AUDIBLE PEDESTRIAN PUSHBUTTON AND SIGNING	4.00	0.00	4.00	EA	4.00	\$1,110.00	\$4,440.00
		0030	1730	9029902	MISC.COUNTDOWN PEDESTRIAN SIGNAL HEAD, TYPE 1S	4.00	0.00	4.00	EA	4.00	\$480.00	\$1,920.00
		0030	1740	9029902	MISC.OPTIONAL TRAFFIC SIGNAL DETECTORS	8.00	-8.00	0.00	EA	0.00	\$3,500.00	\$0.00
		0030	1750	9029902	MISC.REMOTE PUSH BUTTON POST	2.00	0.00	2.00	EA	2.00	\$960.00	\$1,920.00
		0030	1760	9029903	MISC.CAT 6E ETHERNET CABLE	560.00	0.00	560.00	LF	560.00	\$2.30	\$1,288.00
		0030	1770	9029903	MISC.FIBER OPTIC RELOCATION	4,892.00	0.00	4,892.00	LF	4,892.00	\$2.50	\$12,230.00
		0040	1780	9031010	CONCRETE FOOTINGS, EMBEDDED	8.10	1.80	9.90	CUYD	9.90	\$1,200.00	\$11,880.00
		0040	1790	9031020	CONCRETE FOOTINGS, BOLT DOWN	208.10	0.00	208.10	CUYD	208.10	\$529.00	\$110,084.90
		0040	1800	9031210	STRUCTURAL STEEL POSTS	1,970.00	-167.00	1,803.00	LB	1,803.00	\$8.40	\$15,145.20
		0040	1810	9031220	PIPE POSTS	3,060.00	380.00	3,440.00	LB	3,440.00	\$9.00	\$30,960.00
		0040	1820	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	9.00	-1.00	8.00	EA	8.00	\$418.50	\$3,348.00
		0040	1830	9031252	7 FT. CHANNEL POST DELINEATOR, DOUBLE STACKED WHITE	29.00	6.00	35.00	EA	35.00	\$99.60	\$3,486.00
		0040	1840	9031256	7 FT. CHANNEL POST DELINEATOR, WHITE	59.00	-3.00	56.00	EA	56.00	\$73.00	\$4,088.00
0040	1850	9031257A	7 FT. CHANNEL POST DELINEATOR, YELLOW	12.00	1.00	13.00	EA	13.00	\$73.00	\$949.00		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 5, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201120-G10	J8P3032B	0040	1860	9031258	7 FT. CHANNEL POST DELINEATOR, WHITE/RED	6.00	0.00	6.00	EA	6.00	\$92.90	\$557.40
		0040	1870	9031259A	7 FT. CHANNEL POST DELINEATOR, YELLOW/RED	4.00	0.00	4.00	EA	4.00	\$92.90	\$371.60
		0040	1880	9031270A	2 IN. PSST POST - 12 GA.	240.00	0.00	240.00	LF	240.00	\$12.40	\$2,976.00
		0040	1890	9031272	2.25 IN. PSST POST - 12 GA.	42.00	-6.00	36.00	LF	36.00	\$12.80	\$460.80
		0040	1900	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	45.00	-21.00	24.00	LF	24.00	\$43.20	\$1,036.80
		0040	1910	9031280	2.5 IN. PSST POST - 12 GA.	400.00	-18.00	382.00	LF	382.00	\$14.20	\$5,424.40
		0040	1920	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	75.00	0.00	75.00	LF	75.00	\$59.80	\$4,485.00
		0040	1930	9035004A	SH-FLAT SHEET	498.00	0.00	498.00	SQFT	498.00	\$16.40	\$8,167.20
		0040	1940	9035011A	ST-STRUCTURAL	4,728.00	0.00	4,728.00	SQFT	4,728.00	\$19.70	\$93,141.60
		0040	1950	9035069A	SHF-FLAT SHEET FLUORESCENT	413.00	0.00	413.00	SQFT	413.00	\$18.10	\$7,475.30
		0040	1960	9035071A	STF-STRUCTURAL FLUORESCENT	360.00	0.00	360.00	SQFT	360.00	\$23.10	\$8,316.00
		0040	1970	9036036	TUBULAR SUPPORT, TYPE C-2315-20	1.00	0.00	1.00	EA	1.00	\$26,600.00	\$26,600.00
		0040	1980	9036042	TUBULAR SUPPORT, TYPE C-2018-28	1.00	0.00	1.00	EA	1.00	\$21,600.00	\$21,600.00
		0040	1990	9039901	MISC.SIGN NO. 105, TYPE S TUBULAR TWO TUBE, 78 FT. - 0 IN.	1.00	0.00	1.00	LS	1.00	\$84,300.00	\$84,300.00
		0040	2000	9039901	MISC.SIGN NO. 14, OVERHEAD BOX TRUSS, 72FT. - 7IN.	1.00	0.00	1.00	LS	1.00	\$84,700.00	\$84,700.00
		0040	2010	9039901	MISC.SIGN NO. 16, OVERHEAD BOX TRUSS, 76 FT. - 3 IN.	1.00	0.00	1.00	LS	1.00	\$82,100.00	\$82,100.00
		0040	2020	9039901	MISC.SIGN NO. 20, OVERHEAD BOX TRUSS, 80 FT. - 6 IN.	1.00	0.00	1.00	LS	1.00	\$89,100.00	\$89,100.00
		0040	2030	9039901	MISC.SIGN NO. 22, OVERHEAD BOX TRUSS, 67 FT. - 0 IN.	1.00	0.00	1.00	LS	1.00	\$76,800.00	\$76,800.00
		0040	2040	9039901	MISC.SIGN NO. 25, OVERHEAD BOX TRUSS, 83 FT. - 1 IN.	1.00	0.00	1.00	LS	1.00	\$89,900.00	\$89,900.00
		0040	2050	9039901	MISC.SIGN NO. 26, OVERHEAD BOX TRUSS, 81 FT. - 7 IN.	1.00	0.00	1.00	LS	1.00	\$82,600.00	\$82,600.00
		0040	2060	9039901	MISC.SIGN NO. 63, TYPE S TUBULAR TWO TUBE, 55 FT. - 6 IN.	1.00	0.00	1.00	LS	1.00	\$52,900.00	\$52,900.00
		0040	2070	9039902	MISC.MODIFY LEGEND ON GROUND MOUNTED SIGN	1.00	0.00	1.00	EA	1.00	\$254.50	\$254.50
		0040	2080	9039902	MISC.REMOVE AND RELOCATE GROUND MOUNT SIGN	2.00	0.00	2.00	EA	2.00	\$534.00	\$1,068.00
		0020	5001	9011064	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 3	0.00	17.00	17.00	EA	17.00	\$3,974.00	\$67,558.00
		0001	5002	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	0.00	2.00	2.00	EA	2.00	\$2,990.00	\$5,980.00
		0001	5003	6161033	DIRECTIONAL INDICATOR BARRICADE	0.00	30.00	30.00	EA	30.00	\$70.00	\$2,100.00
		0001	5004	6161055	SEQUENTIAL FLASHING WARNING LIGHT	0.00	30.00	30.00	EA	30.00	\$115.50	\$3,465.00
		0001	5005	6209903	MISC.Placement and Removal of Temporary Pavement Markng Paint, White	0.00	52,185.00	52,185.00	LF	52,185.00	\$1.00	\$52,185.00
		0001	5006	6209903	MISC.Placement and Removal of Temporary Pavement Marking Paint, Yellow	0.00	50,329.00	50,329.00	LF	50,329.00	\$1.00	\$50,329.00
		0001	5007	6161095	RADAR SPEED ADVISORY SYSTEM	0.00	2.00	2.00	EA	2.00	\$4,200.00	\$8,400.00
		0001	5008	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	0.00	12.00	12.00	EA	12.00	\$840.00	\$10,080.00
		0001	5009	2063400	CLASS 4 EXCAVATION IN ROCK	0.00	103.00	103.00	CUYD	103.00	\$85.00	\$8,755.00
		0040	5010	9039902	MISC.Misc. Surface Mount Breakaway Assembly	0.00	7.00	7.00	EA	7.00	\$346.27	\$2,423.89
		0030	5011	9029901	MISC.Misc. Contractor Furnished, Contractor Installed Radar Detection System	0.00	1.00	1.00	LS	1.00	\$55,921.00	\$55,921.00
		0001	5012	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	0.00	369.00	369.00	SQYD	369.00	\$69.75	\$25,737.75
		0001	5013	6169901	MISC.Misc. Temporary Truss Signs	0.00	1.00	1.00	LS	1.00	\$10,311.00	\$10,311.00
		0001	5014	6179902	MISC.Concrete Traffic Barrier Transitions	0.00	6.00	6.00	EA	6.00	\$14,820.00	\$88,920.00
		0001	5015	6179903	MISC.Barrier Wall Removal	0.00	42.00	42.00	LF	42.00	\$93.00	\$3,906.00
		0001	5016	8061050	TYPE C BERM	0.00	950.00	950.00	LF	950.00	\$21.00	\$19,950.00
		0001	5017	1046001	VALUE ENGINEERING	0.00	1.00	1.00	LS	1.00	\$4,213.14	\$4,213.14
		0001	5018	5021333	CONCRETE PAVEMENT (9 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	0.00	164.50	164.50	SQYD	164.50	\$69.75	\$11,473.88
		0040	5019	9039902	MISC.Type 4 Object Markers	0.00	3.00	3.00	EA	3.00	\$787.50	\$2,362.50
		0001	5020	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$3,000.00	\$3,000.00
		0040	5021	9039901	MISC.Install 6 Temporary Signs (4 Ground Mount, 2 Barrier Wall Mount)	0.00	1.00	1.00	LS	1.00	\$9,820.00	\$9,820.00
		0040	5022	9039901	MISC.Relocate Sign #53, 4' to the East	0.00	1.00	1.00	LS	1.00	\$1,235.00	\$1,235.00
		0001	5023	6161070	TUBULAR MARKER	0.00	14.00	14.00	EA	14.00	\$85.00	\$1,190.00





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 5, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201120-G10	J8P3032B	0001	5024	6209902	MISC.Preformed Thermoplastic Pavement Marking Lane Reduction Arrow	0.00	4.00	4.00	EA	4.00	\$1,500.00	\$6,000.00
		0001	5025	6209902	MISC.Painted Temporary Arrow	0.00	17.00	17.00	EA	17.00	\$50.00	\$850.00
		0001	5026	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	0.00	5.00	5.00	EA	5.00	\$500.00	\$2,500.00
		0001	5027	2039901	MISC.Temporary Sinkhole Stabilization	0.00	1.00	1.00	LS	1.00	\$22,800.00	\$22,800.00
		0001	5028	2039901	MISC.Sinkhole Repair	0.00	1.00	1.00	LS	1.00	\$193,235.00	\$193,235.00
		0001	5029	2039901	MISC.Ground Penetrating Radar Scan	0.00	1.00	1.00	LS	1.00	\$20,000.00	\$20,000.00
<b>Project J8P3032B - Total Value Posted to Date as of Report Generated Date</b>												<b>\$14,163,281.12</b>
J8P3122	0001	2090	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$6,900.00	\$6,900.00	
	0001	2100	2153000	SHAPING SLOPES, CLASS III	1.00	0.00	1.00	100F	1.00	\$1,290.00	\$1,290.00	
	0001	2110	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	3,051.40	-61.70	2,989.70	TONS	2,989.70	\$61.10	\$182,670.67	
	0001	2120	4071005	TACK COAT	2,988.00	190.00	3,178.00	GAL	3,178.00	\$2.70	\$8,580.60	
	0001	2130	4134000	BITUMINOUS FOG SEAL	2,629.00	-1,219.00	1,410.00	GAL	1,410.00	\$3.20	\$4,512.00	
	0001	2140	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	3.00	0.00	3.00	EA	3.00	\$2,990.00	\$8,970.00	
	0001	2150	6161005	CONSTRUCTION SIGNS	1,217.00	-404.00	813.00	SQFT	813.00	\$6.00	\$4,878.00	
	0001	2160	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	-4.00	0.00	EA	0.00	\$75.00	\$0.00	
	0001	2170	6161025	CHANNELIZER (TRIM LINE)	340.00	0.00	340.00	EA	340.00	\$14.00	\$4,760.00	
	0001	2180	6161033	DIRECTIONAL INDICATOR BARRICADE	40.00	-12.00	28.00	EA	28.00	\$70.00	\$1,960.00	
	0001	2190	6161040	FLASHING ARROW PANEL	4.00	-2.00	2.00	EA	2.00	\$700.00	\$1,400.00	
	0001	2200	6161055	SEQUENTIAL FLASHING WARNING LIGHT	40.00	-12.00	28.00	EA	28.00	\$60.00	\$1,680.00	
	0001	2210	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	-2.00	2.00	EA	2.00	\$1,500.00	\$3,000.00	
	0001	2220	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$20,000.00	\$20,000.00	
	0001	2230	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	11,046.00	2,258.00	13,304.00	LF	13,304.00	\$0.30	\$3,991.20	
	0001	2240	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	9,237.00	3,594.00	12,831.00	LF	12,831.00	\$0.30	\$3,849.30	
	0001	2250	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,349.00	0.00	1,349.00	LF	1,349.00	\$1.00	\$1,349.00	
	0001	2260	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	29,823.00	0.00	29,823.00	SQYD	29,823.00	\$1.50	\$44,734.50	
	0001	2270	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	76.90	0.00	76.90	STA	76.90	\$167.00	\$12,842.30	
	0001	2280	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$5,900.00	\$5,900.00	
	0010	2290	6061060	MGS GUARDRAIL	638.00	0.00	638.00	LF	638.00	\$20.60	\$13,142.80	
	0010	2300	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	1,288.00	0.00	1,288.00	LF	1,288.00	\$22.80	\$29,366.40	
	0010	2310	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	2.00	\$2,820.00	\$5,640.00	
	0010	2320	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	1.00	\$1,270.00	\$1,270.00	
	0010	2330	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	1.00	\$2,750.00	\$2,750.00	
	0001	5101	6161030	TYPE III MOVEABLE BARRICADE	0.00	6.00	6.00	EA	6.00	\$170.00	\$1,020.00	
<b>Project J8P3122 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$376,456.77</b>
<b>201120-G10 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$14,539,737.90</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 5, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 201120-G10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J8P3032B	0020	UNCLASSIFIED EXCAVATION	Other Item Adjustment	FUEL	24	Mar 2, 2022	dyeb1	(\$706.50)	This Fuel adjustment is to correct current index from estimate 0023					
					24	Mar 2, 2022	dyeb1	\$679.50	This Fuel adjustment is to correct current index from estimate 0023					
					34	Sep 1, 2022	WILLAM	\$1,694.84	This is to correct system generated fuel adjustment to the proper dates work was performed.					
					34	Sep 1, 2022	WILLAM	(\$2,201.90)	This represents -2315.35 CY of unclassified excavation.					
					<b>FUEL - Total</b>								<b>(\$534.06)</b>	
					<b>Other Item Adjustment - Total</b>								<b>(\$534.06)</b>	
					Overrun	Overrun	28	May 2, 2022	SYSTEM	(\$51,416.89)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL Reference Item Price Adjustment Index Adjustment Type applied is FUEL Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							29	May 17, 2022	SYSTEM	(\$5,887.75)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							34	Sep 1, 2022	SYSTEM	\$57,304.64	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',24.74988 - 22.60000, 'is applied (if non-zero).			
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					Price FUEL		2	Apr 2, 2021	SYSTEM	\$349.35	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							3	Apr 16, 2021	SYSTEM	\$148.36	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							4	May 3, 2021	SYSTEM	\$279.16	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							5	May 17, 2021	SYSTEM	\$559.49	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							6	Jun 2, 2021	SYSTEM	\$430.62	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							7	Jun 16, 2021	SYSTEM	\$978.39	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							8	Jul 1, 2021	SYSTEM	\$143.35	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							9	Jul 16, 2021	SYSTEM	\$124.55	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							10	Aug 2, 2021	SYSTEM	\$320.10	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							11	Aug 16, 2021	SYSTEM	\$954.76	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							12	Sep 2, 2021	SYSTEM	\$1,074.47	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							14	Oct 1, 2021	SYSTEM	\$1,450.66	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							16	Nov 2, 2021	SYSTEM	\$233.13	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							18	Dec 3, 2021	SYSTEM	\$74.30	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							19	Dec 16, 2021	SYSTEM	\$97.50	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							21	Jan 18, 2022	SYSTEM	\$52.65	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							22	Feb 2, 2022	SYSTEM	\$1,362.10	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							23	Feb 17, 2022	SYSTEM	\$706.50	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							26	Apr 4, 2022	SYSTEM	\$93.00	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							27	Apr 18, 2022	SYSTEM	\$5,010.75	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							28	May 2, 2022	SYSTEM	\$4,312.31	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							29	May 17, 2022	SYSTEM	\$237.75	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
							34	Sep 1, 2022	SYSTEM	(\$1,694.84)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 201120-G10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J8P3032B	0020	UNCLASSIFIED EXCAVATION	Price FUEL			2022				
				- Total				\$17,298.41		
				Price FUEL - Total				\$17,298.41		
	0020 - Total						\$16,764.35			
	0050	CLASS 3 EXCAVATION IN ROCK	Overrun	Overrun	3	Apr 16, 2021	SYSTEM		(\$10,600.00)	
					4	May 3, 2021	SYSTEM		\$5,724.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',212.00000 - 212.00000, 'is applied (if non-zero).
					5	May 17, 2021	SYSTEM		(\$7,420.00)	
					6	Jun 2, 2021	SYSTEM		\$12,296.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',212.00000 - 212.00000, 'is applied (if non-zero).
					7	Jun 16, 2021	SYSTEM		(\$1,908.00)	
					9	Jul 16, 2021	SYSTEM		\$1,908.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',212.00000 - 212.00000, 'is applied (if non-zero).
					14	Oct 1, 2021	SYSTEM		(\$15,476.00)	
					15	Oct 18, 2021	SYSTEM		(\$18,232.00)	
					16	Nov 2, 2021	SYSTEM		\$848.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user dyeb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					16	Nov 2, 2021	SYSTEM		(\$848.00)	
					17	Nov 16, 2021	SYSTEM		(\$848.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					19	Dec 16, 2021	SYSTEM		\$34,556.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',212.00000 - 212.00000, 'is applied (if non-zero).
					Overrun - Total					
	Overrun - Total						\$0.00			
	0050 - Total						\$0.00			
	0070	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		5	May 17, 2021	SYSTEM		\$27,090.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user huckar overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	May 17, 2021	SYSTEM		(\$27,090.00)	
					7	Jun 16, 2021	SYSTEM		\$1,393.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user huckar overriding Payment Estimate Exception 1 on the current Payment Estimate.
					7	Jun 16, 2021	SYSTEM		(\$1,393.29)	
					12	Sep 2, 2021	SYSTEM		(\$233,927.32)	
					28	May 2, 2022	SYSTEM		\$284,812.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user willam overriding Payment Estimate Exception 1 on the current Payment Estimate.
				28	May 2, 2022	SYSTEM		(\$284,812.42)		
				29	May 17, 2022	SYSTEM		\$357,346.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user howels overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				29	May 17, 2022	SYSTEM		(\$357,346.41)		
				30	Jun 2, 2022	SYSTEM		\$396,891.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user howels overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				30	Jun 2, 2022	SYSTEM		(\$396,891.51)		
				31	Jun 16, 2022	SYSTEM		\$445,414.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user howels overriding Payment Estimate Exception 1 on the current Payment Estimate.	
	31	Jun 16, 2022	SYSTEM		(\$445,414.41)					



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 201120-G10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J8P3032B	0070	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material			2022					
			- Total							(\$233,927.32)	
			Material - Total							(\$233,927.32)	
			MaterialCredit		13	Sep 16, 2021	SYSTEM	\$233,927.32			
			- Total							\$233,927.32	
			MaterialCredit - Total							\$233,927.32	
			Other Item Adjustment	FUEL	23	Feb 17, 2022	dyeb1	(\$1,212.30)	System generated fuel adjustment is incorrect		
					23	Feb 17, 2022	dyeb1	\$1,626.76	This is to correct system generated fuel adjustment. Current index 2.79 4505.0 SY .2300 Fuel Usage Factor		
					24	Mar 2, 2022	dyeb1	(\$1,626.76)	This Fuel adjustment is to correct current index from estimate 0023		
					24	Mar 2, 2022	dyeb1	\$1,564.59	This Fuel adjustment is to correct current index from estimate 0023		
			FUEL - Total							\$352.29	
			Other Item Adjustment - Total							\$352.29	
			Price FUEL		5	May 17, 2021	SYSTEM	\$929.66	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					7	Jun 16, 2021	SYSTEM	\$3,393.09	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					8	Jul 1, 2021	SYSTEM	\$2,401.10	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					9	Jul 16, 2021	SYSTEM	\$743.08	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					11	Aug 16, 2021	SYSTEM	\$227.28	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					12	Sep 2, 2021	SYSTEM	\$4,441.56	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					13	Sep 16, 2021	SYSTEM	\$1,542.11	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					14	Oct 1, 2021	SYSTEM	\$474.72	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					16	Nov 2, 2021	SYSTEM	\$1,512.72	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					17	Nov 16, 2021	SYSTEM	\$111.93	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					18	Dec 3, 2021	SYSTEM	\$360.45	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					19	Dec 16, 2021	SYSTEM	\$166.75	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					20	Jan 3, 2022	SYSTEM	\$1,873.06	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					22	Feb 2, 2022	SYSTEM	\$740.02	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					23	Feb 17, 2022	SYSTEM	\$1,212.30	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					26	Apr 4, 2022	SYSTEM	\$693.39	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					27	Apr 18, 2022	SYSTEM	\$46.92	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					28	May 2, 2022	SYSTEM	\$1,723.73	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					29	May 17, 2022	SYSTEM	\$5,745.30	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					30	Jun 1, 2022	SYSTEM	\$4,576.57	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					31	Jun 16, 2022	SYSTEM	\$9,411.77	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			- Total							\$42,327.51	
			Price FUEL - Total							\$42,327.51	
			0070 - Total							\$42,679.80	



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 201120-G10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks									
J8P3032B	0080	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Other Item Adjustment	ACAD	26	Apr 4, 2022	dyeb1	\$4,184.55	1094 tons 3.4% Virgin AC									
					31	Jun 16, 2022	HOWELS	\$486.26	BB 19-2									
					44	Nov 16, 2023	fielda4	\$2,276.15	207.3 Tons 3.6% Virgin AC									
					44	Nov 16, 2023	fielda4	(\$486.26)	Removing incorrect AC adjustment from Estimate 0031									
					<b>ACAD - Total</b>								<b>\$6,460.70</b>					
					FUEL	26	Apr 5, 2022	dyeb1	\$4,249.53	Fuel Adjustment 1094.0 tons X 3.32 Usage Factor								
						26	Apr 5, 2022	dyeb1	(\$4,249.09)	This is to correct generated fuel adjustment								
					<b>FUEL - Total</b>								<b>\$0.44</b>					
					<b>Other Item Adjustment - Total</b>								<b>\$6,461.14</b>					
					Price FUEL		26	Apr 4, 2022	SYSTEM	\$4,249.09	Reference Item Price Adjustment Index Adjustment Type applied is FUEL							
							31	Jun 16, 2022	SYSTEM	\$2,484.45	Reference Item Price Adjustment Index Adjustment Type applied is FUEL							
					<b>- Total</b>								<b>\$6,733.54</b>					
					<b>Price FUEL - Total</b>								<b>\$6,733.54</b>					
					<b>0080 - Total</b>								<b>\$13,194.68</b>					
					0090		ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	ACAD	18	Dec 3, 2021	dyeb1	\$6,180.69	AC Adjustment 864.02 tons 571.68 tons				
										38	Feb 2, 2023	WILLAM	\$4,095.36	This AC adjustment represents 319.70 tons of asphaltic concrete mix placed 6-26-22.				
										<b>ACAD - Total</b>								<b>\$10,276.05</b>
										FUEL	38	Feb 2, 2023	WILLAM	(\$1,772.54)	This fuel adjustment is being taken off in order to put in proper fuel adjustmnet for time the work was performed.			
											38	Feb 2, 2023	WILLAM	\$3,831.67	This fuel adjustment represents 319.70 tons of asphaltic concrete mix placed 6-26-22.			
										<b>FUEL - Total</b>								<b>\$2,059.13</b>
<b>Other Item Adjustment - Total</b>										<b>\$12,335.18</b>								
Price FUEL		18	Dec 3, 2021	SYSTEM						\$6,053.48	Reference Item Price Adjustment Index Adjustment Type applied is FUEL							
		38	Feb 1, 2023	SYSTEM						\$1,772.54	Reference Item Price Adjustment Index Adjustment Type applied is FUEL							
<b>- Total</b>										<b>\$7,826.02</b>								
<b>Price FUEL - Total</b>								<b>\$7,826.02</b>										
<b>0090 - Total</b>								<b>\$20,161.20</b>										
0110		BITUMINOUS FOG SEAL	Material		43	Nov 1, 2023	SYSTEM	(\$1,356.60)										
					44	Nov 15, 2023	SYSTEM	(\$1,356.60)										
					45	Dec 1, 2023	SYSTEM	(\$1,356.60)										
					<b>- Total</b>								<b>(\$4,069.80)</b>					
					<b>Material - Total</b>								<b>(\$4,069.80)</b>					
					MaterialCredit		44	Nov 15, 2023	SYSTEM	\$1,356.60								
							45	Dec 1, 2023	SYSTEM	\$1,356.60								
							46	Apr 1, 2024	SYSTEM	\$1,356.60								
					<b>- Total</b>								<b>\$4,069.80</b>					
					<b>MaterialCredit - Total</b>								<b>\$4,069.80</b>					
<b>0110 - Total</b>								<b>\$0.00</b>										
0120		CONCRETE PAVEMENT (5 3/4 IN. NON-REINF	Material		11	Aug 16, 2021	SYSTEM	(\$201.69)										
					<b>- Total</b>								<b>(\$201.69)</b>					



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 201120-G10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J8P3032B	0120	CONCRETE PAVEMENT (5 3/4 IN. NON-REINF	Material - Total						(\$201.69)				
			MaterialCredit		12	Sep 2, 2021	SYSTEM	\$201.69					
			- Total							\$201.69			
			MaterialCredit - Total							\$201.69			
			Other Item Adjustment	FUEL	31	Jun 16, 2022	HOWELS	(\$791.76)	The system incorrectly calculated the fuel adjustment for line no. 0120				
					31	Jun 16, 2022	HOWELS	\$1,066.45	This is the corrected fuel adjustment for line no. 0120				
			FUEL - Total							\$274.69			
			Other Item Adjustment - Total							\$274.69			
			Price FUEL		7	Jun 16, 2021	SYSTEM	\$261.05	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					11	Aug 16, 2021	SYSTEM	\$36.02	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					12	Sep 2, 2021	SYSTEM	\$181.41	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					17	Nov 16, 2021	SYSTEM	\$485.70	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					31	Jun 16, 2022	SYSTEM	\$791.76	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
			- Total							\$1,755.94			
			Price FUEL - Total							\$1,755.94			
			0120 - Total							\$2,030.63			
			0130	CONCRETE PAVEMENT (12 IN. NON-REINFORCED	Material		8	Jul 1, 2021	SYSTEM	\$30,528.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user huckar overriding Payment Estimate Exception 1 on the current Payment Estimate.		
							8	Jul 1, 2021	SYSTEM	(\$30,528.00)			
							16	Nov 2, 2021	SYSTEM	(\$70,404.72)			
							19	Dec 16, 2021	SYSTEM	(\$84,475.98)			
						- Total							(\$154,880.70)
						Material - Total							(\$154,880.70)
						MaterialCredit		17	Nov 16, 2021	SYSTEM		\$70,404.72	
								20	Jan 3, 2022	SYSTEM		\$84,475.98	
						- Total							\$154,880.70
						MaterialCredit - Total							\$154,880.70
						Price FUEL		8	Jul 1, 2021	SYSTEM		\$302.78	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								9	Jul 16, 2021	SYSTEM		\$279.05	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
		16				Nov 2, 2021	SYSTEM	\$783.31	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
		19				Dec 16, 2021	SYSTEM	\$494.89	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
		20				Jan 3, 2022	SYSTEM	\$961.76	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
- Total									\$2,821.79				
Price FUEL - Total									\$2,821.79				
0130 - Total						\$2,821.79							
0140	MISC.	Material		31	Jun 16, 2022	SYSTEM	(\$62,032.32)						
			- Total						(\$62,032.32)				
			Material - Total						(\$62,032.32)				
			MaterialCredit		32	Jul 5, 2022	SYSTEM	\$62,032.32					
			- Total						\$62,032.32				



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 201120-G10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J8P3032B	0140	MISC.	MaterialCredit - Total					\$62,032.32	
	0140 - Total							\$0.00	
	0180	CONCRETE MEDIAN	Material		16	Nov 2, 2021	SYSTEM	(\$5,227.20)	
					17	Nov 16, 2021	SYSTEM	(\$51,927.48)	
					18	Dec 3, 2021	SYSTEM	(\$51,927.48)	
					26	Apr 4, 2022	SYSTEM	(\$29,488.54)	
					27	Apr 18, 2022	SYSTEM	(\$29,488.54)	
					28	May 2, 2022	SYSTEM	(\$29,488.54)	
					29	May 17, 2022	SYSTEM	(\$64,831.54)	
					30	Jun 2, 2022	SYSTEM	(\$92,155.54)	
					31	Jun 16, 2022	SYSTEM	(\$92,155.54)	
					32	Jul 5, 2022	SYSTEM	(\$125,139.64)	
					33	Jul 18, 2022	SYSTEM	(\$125,139.64)	
					34	Sep 1, 2022	SYSTEM	(\$125,139.64)	
					35	Sep 15, 2022	SYSTEM	(\$125,139.64)	
					36	Oct 17, 2022	SYSTEM	(\$125,139.64)	
					37	Nov 15, 2022	SYSTEM	(\$125,139.64)	
					38	Feb 2, 2023	SYSTEM	(\$125,139.64)	
					- Total			(\$1,322,667.88)	
					Material - Total			(\$1,322,667.88)	
			MaterialCredit		17	Nov 16, 2021	SYSTEM	\$5,227.20	
					18	Dec 3, 2021	SYSTEM	\$51,927.48	
					19	Dec 16, 2021	SYSTEM	\$51,927.48	
					27	Apr 18, 2022	SYSTEM	\$29,488.54	
					28	May 2, 2022	SYSTEM	\$29,488.54	
					29	May 17, 2022	SYSTEM	\$29,488.54	
					30	Jun 2, 2022	SYSTEM	\$64,831.54	
					31	Jun 16, 2022	SYSTEM	\$92,155.54	
					32	Jul 5, 2022	SYSTEM	\$92,155.54	
					33	Jul 18, 2022	SYSTEM	\$125,139.64	
					34	Sep 1, 2022	SYSTEM	\$125,139.64	
					35	Sep 15, 2022	SYSTEM	\$125,139.64	
					36	Oct 17, 2022	SYSTEM	\$125,139.64	
					37	Nov 15, 2022	SYSTEM	\$125,139.64	





## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 201120-G10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J8P3032B	0180	CONCRETE MEDIAN	MaterialCredit		38	Feb 2, 2023	SYSTEM	\$125,139.64				
					39	Apr 17, 2023	SYSTEM	\$125,139.64				
				<b>- Total</b>						\$1,322,667.88		
				<b>MaterialCredit - Total</b>						\$1,322,667.88		
				<b>0180 - Total</b>						\$0.00		
J8P3032B	0190	CONCRETE CURB RAMP	Material		18	Dec 3, 2021	SYSTEM	(\$1,386.00)				
				<b>- Total</b>						(\$1,386.00)		
				<b>Material - Total</b>						(\$1,386.00)		
				MaterialCredit		19	Dec 16, 2021	SYSTEM	\$1,386.00			
					<b>- Total</b>						\$1,386.00	
<b>MaterialCredit - Total</b>						\$1,386.00						
<b>0190 - Total</b>						\$0.00						
J8P3032B	0200	TRUNCATED DOMES	Material		25	Mar 16, 2022	SYSTEM	(\$446.40)				
					26	Apr 4, 2022	SYSTEM	(\$446.40)				
					27	Apr 18, 2022	SYSTEM	(\$446.40)				
					28	May 2, 2022	SYSTEM	(\$446.40)				
					42	Jul 17, 2023	SYSTEM	\$446.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user willam overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					42	Jul 17, 2023	SYSTEM	(\$446.40)				
					43	Nov 1, 2023	SYSTEM	\$446.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user willam overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					43	Nov 1, 2023	SYSTEM	(\$446.40)				
					44	Nov 15, 2023	SYSTEM	\$446.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user willam overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					44	Nov 15, 2023	SYSTEM	(\$446.40)				
					45	Dec 1, 2023	SYSTEM	\$446.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user willam overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					45	Dec 1, 2023	SYSTEM	(\$446.40)				
				<b>- Total</b>							(\$1,785.60)	
				<b>Material - Total</b>							(\$1,785.60)	
				MaterialCredit		26	Apr 4, 2022	SYSTEM	\$446.40			
						27	Apr 18, 2022	SYSTEM	\$446.40			
						28	May 2, 2022	SYSTEM	\$446.40			
						29	May 17, 2022	SYSTEM	\$446.40			
					<b>- Total</b>							\$1,785.60
				<b>MaterialCredit - Total</b>							\$1,785.60	
<b>0200 - Total</b>							\$0.00					
J8P3032B	0210	8 IN. CONCRETE MEDIAN STRIP	Material		19	Dec 16, 2021	SYSTEM	(\$2,239.57)				
					20	Jan 3, 2022	SYSTEM	(\$2,239.57)				
					21	Jan 18, 2022	SYSTEM	(\$12,202.07)				



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 201120-G10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J8P3032B	0210	8 IN. CONCRETE MEDIAN STRIP	Material	- Total				(\$16,681.21)			
			Material - Total							(\$16,681.21)	
			MaterialCredit		20	Jan 3, 2022	SYSTEM	\$2,239.57			
					21	Jan 18, 2022	SYSTEM	\$2,239.57			
					22	Feb 2, 2022	SYSTEM	\$12,202.07			
			- Total							\$16,681.21	
			MaterialCredit - Total							\$16,681.21	
			Overrun	Overrun	29	May 17, 2022	SYSTEM	(\$2,391.00)			
					30	Jun 2, 2022	SYSTEM	(\$1,195.50)			
					34	Sep 1, 2022	SYSTEM	\$3,586.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,79.70000 - 79.70000', is applied (if non-zero).		
			Overrun - Total							\$0.00	
			Overrun - Total							\$0.00	
			0210 - Total							\$0.00	
			0220	CONCRETE SIDEWALK, 4 IN.	Material		17	Nov 16, 2021	SYSTEM	(\$13,654.24)	
							18	Dec 3, 2021	SYSTEM	(\$13,654.24)	
	- Total							(\$27,308.48)			
	Material - Total							(\$27,308.48)			
	MaterialCredit				18	Dec 3, 2021	SYSTEM	\$13,654.24			
					19	Dec 16, 2021	SYSTEM	\$13,654.24			
	- Total							\$27,308.48			
	MaterialCredit - Total							\$27,308.48			
	0220 - Total							\$0.00			
	0230	CURB AND GUTTER TYPE B	Material		12	Sep 2, 2021	SYSTEM	(\$22,624.00)			
					29	May 17, 2022	SYSTEM	(\$107,363.79)			
					30	Jun 2, 2022	SYSTEM	(\$107,363.79)			
					31	Jun 16, 2022	SYSTEM	(\$107,363.79)			
					32	Jul 5, 2022	SYSTEM	(\$180,122.29)			
					33	Jul 18, 2022	SYSTEM	(\$180,122.29)			
				34	Sep 1, 2022	SYSTEM	(\$180,122.29)				
				35	Sep 15, 2022	SYSTEM	(\$180,122.29)				
				36	Oct 17, 2022	SYSTEM	(\$180,122.29)				
				37	Nov 15, 2022	SYSTEM	(\$180,122.29)				
				38	Feb 2, 2023	SYSTEM	(\$174,565.83)				
				39	Apr 17, 2023	SYSTEM	(\$174,565.83)				
				40	May 15, 2023	SYSTEM	\$174,565.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user willam overriding Payment Estimate Exception 8 on the current Payment Estimate.			
				40	May 15, 2023	SYSTEM	(\$174,565.83)				
				41	Jun 1, 2023	SYSTEM	\$174,565.83	This adjustment offsets the original system-generated Material Payment			



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 201120-G10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J8P3032B	0230	CURB AND GUTTER TYPE B	Material			2023			Estimate Item Adjustment (0002) due to user willam overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					41	Jun 1, 2023	SYSTEM	(\$174,565.83)						
					42	Jul 17, 2023	SYSTEM	\$174,565.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user willam overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					42	Jul 17, 2023	SYSTEM	(\$174,565.83)						
					- Total								(\$1,774,580.77)	
					Material - Total								(\$1,774,580.77)	
					MaterialCredit		13	Sep 16, 2021	SYSTEM	\$22,624.00				
							30	Jun 2, 2022	SYSTEM	\$107,363.79				
							31	Jun 16, 2022	SYSTEM	\$107,363.79				
							32	Jul 5, 2022	SYSTEM	\$107,363.79				
							33	Jul 18, 2022	SYSTEM	\$180,122.29				
							34	Sep 1, 2022	SYSTEM	\$180,122.29				
							35	Sep 15, 2022	SYSTEM	\$180,122.29				
							36	Oct 17, 2022	SYSTEM	\$180,122.29				
							37	Nov 15, 2022	SYSTEM	\$180,122.29				
							38	Feb 2, 2023	SYSTEM	\$180,122.29				
							39	Apr 17, 2023	SYSTEM	\$174,565.83				
							40	May 15, 2023	SYSTEM	\$174,565.83				
					- Total								\$1,774,580.77	
					MaterialCredit - Total								\$1,774,580.77	
0230 - Total								\$0.00						
0240		INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		30	Jun 2, 2022	SYSTEM	(\$3,912.00)						
					- Total								(\$3,912.00)	
					Material - Total								(\$3,912.00)	
					MaterialCredit		31	Jun 16, 2022	SYSTEM	\$3,912.00				
					- Total								\$3,912.00	
					MaterialCredit - Total								\$3,912.00	
0240 - Total								\$0.00						
0390		CONSTRUCTION SIGNS	Overrun	Overrun	11	Aug 16, 2021	SYSTEM	(\$367.85)						
					13	Sep 16, 2021	SYSTEM	(\$826.00)						
					15	Oct 18, 2021	SYSTEM	\$1,193.85	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,7.00000 - 7.00000', is applied (if non-zero).					
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
0390 - Total								\$0.00						
0470		CONCRETE TRAFFIC BARRIER, TYPE C	Material		11	Aug 16, 2021	SYSTEM	(\$187,902.00)						
					12	Sep 2, 2021	SYSTEM	(\$284,700.00)						
					14	Oct 1, 2021	SYSTEM	\$276,997.11	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user huckar overriding Payment					



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 201120-G10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J8P3032B	0470	CONCRETE TRAFFIC BARRIER, TYPE C	Material		14	Oct 1, 2021	SYSTEM	(\$276,997.11)	Estimate Exception 1 on the current Payment Estimate.			
				- Total						(\$472,602.00)		
			Material - Total							(\$472,602.00)		
			MaterialCredit		12	Sep 2, 2021	SYSTEM	\$187,902.00				
					13	Sep 16, 2021	SYSTEM	\$284,700.00				
			- Total							\$472,602.00		
			MaterialCredit - Total							\$472,602.00		
			0470 - Total							\$0.00		
			0480	0480	CONCRETE TRAFFIC BARRIER, TYPE D	Material		32		Jul 5, 2022	SYSTEM	(\$38,463.60)
							- Total					
Material - Total								(\$38,463.60)				
MaterialCredit		33				Jul 18, 2022	SYSTEM	\$38,463.60				
	- Total								\$38,463.60			
MaterialCredit - Total									\$38,463.60			
0480 - Total						\$0.00						
0490	0490	CONCRETE TRAFFIC BARRIER, TYPE D (MODIFI	Material		7	Jun 16, 2021	SYSTEM	(\$77,895.60)				
				- Total					(\$77,895.60)			
			Material - Total					(\$77,895.60)				
			MaterialCredit		8	Jul 1, 2021	SYSTEM	\$77,895.60				
				- Total					\$77,895.60			
			MaterialCredit - Total						\$77,895.60			
0490 - Total						\$0.00						
0520	0520	TEMP. TRAF. BARR. STIFF. TRNS. SEC. CONT	Material		22	Feb 2, 2022	SYSTEM	(\$5,346.40)				
					23	Feb 17, 2022	SYSTEM	(\$5,346.40)				
			- Total					(\$10,692.80)				
			Material - Total					(\$10,692.80)				
			MaterialCredit		23	Feb 17, 2022	SYSTEM	\$5,346.40				
					24	Mar 2, 2022	SYSTEM	\$5,346.40				
			- Total					\$10,692.80				
			MaterialCredit - Total					\$10,692.80				
0520 - Total						\$0.00						
0530	0530	TEMP. TRAFFIC BARRIER HEIGHT TRANSITION	Material		27	Apr 18, 2022	SYSTEM	(\$2,360.00)				
					28	May 2, 2022	SYSTEM	(\$2,360.00)				
			- Total					(\$4,720.00)				
			Material - Total					(\$4,720.00)				
			MaterialCredit		28	May 2, 2022	SYSTEM	\$2,360.00				
					29	May 17, 2022	SYSTEM	\$2,360.00				
			- Total					\$4,720.00				
			MaterialCredit - Total					\$4,720.00				
0530 - Total						\$0.00						
0560	0560	MISC. CONCRETE TRAFFIC	Material		11	Aug 16, 2021	SYSTEM	(\$124,947.50)				
					17	Nov 16,	SYSTEM	(\$172,117.50)				



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 201120-G10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J8P3032B	0560	BARRIER	Material			2021						
					18	Dec 3, 2021	SYSTEM	(\$172,117.50)				
					20	Jan 3, 2022	SYSTEM	(\$186,788.03)				
					<b>- Total</b>						<b>(\$655,970.53)</b>	
					<b>Material - Total</b>						<b>(\$655,970.53)</b>	
					MaterialCredit	12	Sep 2, 2021	SYSTEM	\$124,947.50			
				18		Dec 3, 2021	SYSTEM	\$172,117.50				
				19		Dec 16, 2021	SYSTEM	\$172,117.50				
				21		Jan 18, 2022	SYSTEM	\$186,788.03				
				<b>- Total</b>						<b>\$655,970.53</b>		
					<b>MaterialCredit - Total</b>						<b>\$655,970.53</b>	
				<b>0560 - Total</b>							<b>\$0.00</b>	
				1020	SEEDING - COOL SEASON GRASSES	Overrun	Overrun	26	Apr 4, 2022	SYSTEM	(\$5,580.00)	
								33	Jul 18, 2022	SYSTEM	\$5,580.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,2790.00000 - 2790.00000, 'is applied (if non-zero).
								<b>Overrun - Total</b>				
<b>Overrun - Total</b>									<b>\$0.00</b>			
<b>1020 - Total</b>									<b>\$0.00</b>			
1100	TEMPORARY SEEDING	Material		35	Sep 15, 2022	SYSTEM	\$255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user willam overriding Payment Estimate Exception 9 on the current Payment Estimate.				
				35	Sep 15, 2022	SYSTEM	(\$255.00)					
				36	Oct 18, 2022	SYSTEM	\$255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user willam overriding Payment Estimate Exception 9 on the current Payment Estimate.				
				36	Oct 17, 2022	SYSTEM	(\$255.00)					
				37	Nov 15, 2022	SYSTEM	\$255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user willam overriding Payment Estimate Exception 9 on the current Payment Estimate.				
				37	Nov 15, 2022	SYSTEM	(\$255.00)					
				38	Feb 2, 2023	SYSTEM	\$255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user willam overriding Payment Estimate Exception 12 on the current Payment Estimate.				
				38	Feb 2, 2023	SYSTEM	(\$255.00)					
				39	Apr 17, 2023	SYSTEM	\$255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user willam overriding Payment Estimate Exception 11 on the current Payment Estimate.				
				39	Apr 17, 2023	SYSTEM	(\$255.00)					
				40	May 15, 2023	SYSTEM	\$255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user willam overriding Payment Estimate Exception 9 on the current Payment Estimate.				
				40	May 15, 2023	SYSTEM	(\$255.00)					
				41	Jun 1, 2023	SYSTEM	\$255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user willam overriding Payment Estimate Exception 8 on the current Payment Estimate.				
				41	Jun 1, 2023	SYSTEM	(\$255.00)					
				42	Jul 17, 2023	SYSTEM	\$255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user willam overriding Payment Estimate Exception 9 on the current Payment Estimate.				
	42	Jul 17, 2023	SYSTEM	(\$255.00)								



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 201120-G10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J8P3032B	1100	TEMPORARY SEEDING	Material		43	Nov 1, 2023	SYSTEM	\$255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user willam overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					43	Nov 1, 2023	SYSTEM	(\$255.00)				
					44	Nov 15, 2023	SYSTEM	\$255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user willam overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					44	Nov 15, 2023	SYSTEM	(\$255.00)				
					45	Dec 1, 2023	SYSTEM	\$255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user willam overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					45	Dec 1, 2023	SYSTEM	(\$255.00)				
					<b>- Total</b>			<b>\$0.00</b>				
				<b>Material - Total</b>			<b>\$0.00</b>					
		<b>1100 - Total</b>			<b>\$0.00</b>							
	1130	13 IN, ASPH CONC PAVE SP125C	Other Item Adjustment	ACAD	8	Jul 1, 2021	HUCKAR	\$15,338.51				
					9	Jul 16, 2021	HUCKAR	\$13,176.63				
					13	Sep 16, 2021	HUCKAR	\$6,222.33				
					13	Sep 16, 2021	HUCKAR	\$7,450.59				
					13	Sep 16, 2021	HUCKAR	\$2,103.73				
					17	Nov 16, 2021	dyeb1	\$6,174.62	This AC adjustment represents 2478 S.Y. of SP 250 21-10			
18					Dec 3, 2021	dyeb1	\$5,492.39	AC Adjustment 3883.0 SY 3.0" AC Adjustment 1615.0 SY 8" AC Adjustment 1890.0 SY 1.75"				
19					Dec 16, 2021	dyeb1	\$143.74	SP095 1.75"thick 4.2% Virgin AC				
22					Feb 2, 2022	dyeb1	\$547.56	1204 SY SP095 1.75" 4.20% Virgin AC				
31					Jun 16, 2022	HOWELS	\$137,387.25	SP095 21-28				
32					Jul 5, 2022	HOWELS	\$25,709.73	AC price adjustment				
44					Nov 16, 2023	fielda4	\$155,163.05	Corrected AC adjustments for Line No. 1130. See Line Item Adjustment Spreadsheet in eProjects for the breakdown of each individual adjustment total.				
44					Nov 16, 2023	fielda4	(\$219,747.08)	Removing incorrect AC adjustments from Estimates 8 through 32				
						<b>ACAD - Total</b>			<b>\$155,163.05</b>			
						FUEL	34	Sep 1, 2022	WILLAM	\$950.48	This is to correct system generated fuel adjustment to the proper dates work was performed.	
							34	Sep 1, 2022	WILLAM	(\$1,406.22)	This represents -164.10 SY (-117.33 tons) of 13" asphaltic concrete pavement.	
						<b>FUEL - Total</b>			<b>(\$455.74)</b>			
					<b>Other Item Adjustment - Total</b>			<b>\$154,707.31</b>				
						Price FUEL		8	Jul 1, 2021	SYSTEM	\$16,739.68	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								9	Jul 16, 2021	SYSTEM	\$13,677.39	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				13	Sep 16, 2021	SYSTEM	\$13,757.41	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
				17	Nov 16, 2021	SYSTEM	\$7,470.50	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
				18	Dec 3, 2021	SYSTEM	\$22,272.82	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
				19	Dec 16, 2021	SYSTEM	\$1,450.99	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 201120-G10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J8P3032B	1130	13 IN, ASPH CONC PAVE SP125C	Price FUEL		22	Feb 2, 2022	SYSTEM	\$3,343.93	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					31	Jun 16, 2022	SYSTEM	\$128,541.30	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					32	Jul 5, 2022	SYSTEM	\$24,054.36	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					34	Sep 1, 2022	SYSTEM	(\$950.48)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					<b>- Total</b>					
		<b>Price FUEL - Total</b>						<b>\$230,357.90</b>		
		<b>1130 - Total</b>						<b>\$385,065.21</b>		
	1150	TYPE A2 SHOULDER	Material		31	Jun 16, 2022	SYSTEM	\$646,449.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user howels overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					31	Jun 16, 2022	SYSTEM	(\$646,449.76)		
					32	Jul 5, 2022	SYSTEM	\$714,483.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user howels overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					32	Jul 5, 2022	SYSTEM	(\$714,483.22)		
					33	Jul 18, 2022	SYSTEM	\$513,117.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user howels overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					33	Jul 18, 2022	SYSTEM	(\$513,117.78)		
					<b>- Total</b>					<b>\$0.00</b>
			<b>Material - Total</b>					<b>\$0.00</b>		
		Other Item Adjustment	ACAD		10	Aug 2, 2021	HUCKAR	\$13,549.09		
				14	Oct 1, 2021	HUCKAR	\$6,432.75			
				18	Dec 3, 2021	dyeb1	\$2,786.70	AC Adjustment 1804.0 SY 4.0" AC Adjustment 3191.0 SY 1.75"		
				22	Feb 2, 2022	dyeb1	\$367.01	807 SY SP095 1.75" 4.20% Virgin AC		
				26	Apr 4, 2022	dyeb1	\$627.02	1079 SY 4.20% Virgin AC		
				32	Jul 5, 2022	HOWELS	\$9,762.03	AC price adjustment		
				32	Jul 5, 2022	HOWELS	\$52,086.38	This is to correct for AC adjustments that were left off of pay estimate 0031		
				44	Nov 16, 2023	fielda4	\$77,287.15	Corrected AC adjustments for Line No. 1150. See Line Item Adjustment Spreadsheet in eProjects for the breakdown of each individual adjustment total.		
				44	Nov 16, 2023	fielda4	(\$85,610.98)	Removing incorrect AC adjustments from Estimates 10 through 32		
				<b>ACAD - Total</b>					<b>\$77,287.15</b>	
				FUEL		11	Aug 16, 2021	HUCKAR	\$4,200.63	This is to pay for the fuel adjustment for the A2 shoulders that was missed on estimate 0010.
					14	Oct 1, 2021	HUCKAR	\$5,297.80		
					18	Dec 3, 2021	dyeb1	\$6,660.52	Fuel adjustment 3.32 usage factor	
					22	Feb 2, 2022	dyeb1	\$301.70	Fuel Adjustment for 807 SY A-2 Shoulder	
					26	Apr 4, 2022	dyeb1	\$4,036.11	Fuel Adjustment 784.32 X 3.32	
	32				Jul 5, 2022	HOWELS	\$10,655.73	This is the fuel adjustment for A2 shoulders that the system will not calculate. Pay estimate 0032		
	32	Jul 5, 2022	HOWELS		\$56,854.79	This is to correct for fuel adjustments that were left off of pay estimate 0031				
	44	Nov 16, 2023	fielda4		\$93,329.99	Corrected Fuel adjustments for Line No. 1150. See Line Item Adjustment Spreadsheet in eProjects for the breakdown of each individual adjustment total.				



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 201120-G10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J8P3032B	1150	TYPE A2 SHOULDER	Other Item Adjustment	FUEL	44	Nov 16, 2023	fielda4	(\$88,007.28)	Removing incorrect Fuel adjustments from Estimates 10 through 32	
				<b>FUEL - Total</b>				<b>\$93,329.99</b>		
				<b>Other Item Adjustment - Total</b>				<b>\$170,617.14</b>		
				<b>1150 - Total</b>				<b>\$170,617.14</b>		
	1170	MISC.	Other Item Adjustment	ACAD	13	Sep 16, 2021	HUCKAR	\$2,263.24		
					13	Sep 16, 2021	HUCKAR	\$3,980.90		
					13	Sep 16, 2021	HUCKAR	\$3,213.38		
					18	Dec 3, 2021	dyeb1	\$1,970.50	AC Adjustment 1382.0 SY 6.25" AC Adjustment 760.0 SY 1.75'	
					19	Dec 16, 2021	dyeb1	\$579.07	SP250 3.0" Thick 3.4% Virgin AC \$117.39 SP250 6.5 " Thick 3.4% Virgin AC \$ 461.68	
					26	Apr 4, 2022	dyeb1	\$3,574.94	2046.0 SY 3.4% Virgin AC	
					26	Apr 4, 2022	dyeb1	\$518.26	379 SY 3.4% Virgin AC	
					26	Apr 4, 2022	dyeb1	\$518.26	379 SY 3.4% Virgin AC	
					31	Jun 16, 2022	HOWELS	\$37,897.00	SP095 21-28	
					44	Nov 16, 2023	fielda4	\$48,023.92	Corrected AC adjustments for Line No. 1170. See Line Item Adjustment Spreadsheet in eProjects for the breakdown of each individual adjustment total.	
					44	Nov 16, 2023	fielda4	(\$54,515.55)	Removing incorrect AC adjustments from Estimates 13 through 31	
				<b>ACAD - Total</b>				<b>\$48,023.92</b>		
				FUEL	13	Sep 16, 2021	HUCKAR	\$1,973.58		
					13	Sep 16, 2021	HUCKAR	\$3,471.40		
					13	Sep 16, 2021	HUCKAR	\$2,802.12		
					18	Dec 3, 2021	dyeb1	\$5,712.46	Fuel Adjustment 1354.82 3.32 usage factor	
					19	Dec 16, 2021	dyeb1	\$2,444.72	Fuel Adjustment	
					26	Apr 4, 2022	dyeb1	\$7,650.87	Fuel Adjustment 1486.76 X 3.32	
					26	Apr 4, 2022	dyeb1	\$2,140.07	Fuel Adjustment 550.94 tons X 3.32	
					32	Jul 5, 2022	HOWELS	\$34,686.13	This is to correct for fuel adjustments that were left off of pay estimate 0031	
					44	Nov 16, 2023	fielda4	\$47,531.15	Corrected Fuel adjustments for Line No. 1170. See Line Item Adjustment Spreadsheet in eProjects for the breakdown of each individual adjustment total.	
					44	Nov 16, 2023	fielda4	(\$60,881.35)	Removing incorrect Fuel adjustments from Estimates 13 through 31	
				<b>FUEL - Total</b>				<b>\$47,531.15</b>		
				<b>Other Item Adjustment - Total</b>				<b>\$95,555.07</b>		
				<b>1170 - Total</b>				<b>\$95,555.07</b>		
	1180	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		10	Aug 2, 2021	SYSTEM	(\$10,500.00)		
					<b>- Total</b>				<b>(\$10,500.00)</b>	
				<b>Material - Total</b>				<b>(\$10,500.00)</b>		
			MaterialCredit		11	Aug 16, 2021	SYSTEM	\$10,500.00		
					<b>- Total</b>				<b>\$10,500.00</b>	
				<b>MaterialCredit - Total</b>				<b>\$10,500.00</b>		
				<b>1180 - Total</b>				<b>\$0.00</b>		
	1190	CONCRETE	Material		31	Jun 16,	SYSTEM	(\$16,468.00)		





## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 201120-G10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J8P3032B	1190	CURB LOW PROFILE TYPE F	Material		32	Jul 5, 2022	SYSTEM	(\$16,468.00)							
				<b>- Total</b>							(\$32,936.00)				
			<b>Material - Total</b>								(\$32,936.00)				
			MaterialCredit		32	Jul 5, 2022	SYSTEM	\$16,468.00							
					33	Jul 18, 2022	SYSTEM	\$16,468.00							
			<b>- Total</b>							\$32,936.00					
			<b>MaterialCredit - Total</b>								\$32,936.00				
			<b>1190 - Total</b>								\$0.00				
			J8P3032B	1230	TYPE A2 SHOULDER	Other Item Adjustment	ACAD	13	Sep 16, 2021	HUCKAR	\$822.45				
								14	Oct 1, 2021	HUCKAR	\$831.02				
32	Jul 5, 2022	HOWELS						\$4,534.64	This is to correct for AC adjustments that were left off of pay estimate 0031						
44	Nov 16, 2023	fielda4						\$83.87	Adding corrected AC adjustment for Line No. 1230 from Estimate 0014. Adjusted to represent the usage of SP095 21-28 in lieu of BB 19-2						
44	Nov 16, 2023	fielda4						\$230.02	Adding corrected AC adjustment for Line No. 1230 from Estimate 0032. Adjusted to represent the usage of SP095 21-28 in lieu of BB 19-2						
<b>ACAD - Total</b>								\$6,502.00							
FUEL	13	Sep 16, 2021						HUCKAR	\$213.89						
	14	Oct 1, 2021						HUCKAR	\$684.39						
	32	Jul 5, 2022						HOWELS	\$4,949.78	This is to correct for fuel adjustments that were left off of pay estimate 0031					
	44	Nov 16, 2023						fielda4	\$677.34	Corrected Fuel Adjustment for Line No. 1230 from Estimate 0013.					
	44	Nov 16, 2023				fielda4	(\$213.89)	Removing incorrect Fuel adjustment from Estimate 0013							
<b>FUEL - Total</b>							\$6,311.51								
<b>Other Item Adjustment - Total</b>								\$12,813.51							
<b>1230 - Total</b>								\$12,813.51							
J8P3032B	1290	TYPE E CRASHWORTHY END TERMINAL				Material		23	Feb 17, 2022	SYSTEM	(\$29,500.00)				
							<b>- Total</b>							(\$29,500.00)	
						<b>Material - Total</b>								(\$29,500.00)	
						MaterialCredit		24	Mar 2, 2022	SYSTEM	\$29,500.00				
			<b>- Total</b>							\$29,500.00					
			<b>MaterialCredit - Total</b>								\$29,500.00				
<b>1290 - Total</b>								\$0.00							
J8P3032B	1310	BRACKET ARM, 8 FT. OR 2.4 M	Construction Stockpile		21	Jan 18, 2022	SYSTEM	(\$226.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
					23	Feb 17, 2022	SYSTEM	(\$226.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
					36	Oct 17, 2022	SYSTEM	(\$226.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						
				<b>- Total</b>							(\$678.00)				
				<b>Construction Stockpile - Total</b>								(\$678.00)			
				Construction Stockpile STMI		7	Jun 16, 2021	SYSTEM	\$678.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
			<b>- Total</b>							\$678.00					
			<b>Construction Stockpile STMI - Total</b>								\$678.00				
<b>1310 - Total</b>								\$0.00							
J8P3032B	1320	BRACKET ARM, 10 FT. OR 3.0 M	Construction Stockpile		13	Sep 16, 2021	SYSTEM	(\$1,560.00)	Payment Estimate Item Adjustment generated Stockpile Transaction						



## Line Item Adjustments by Estimate

Contract ID: 201120-G10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J8P3032B	1320	BRACKET ARM, 10 FT. OR 3.0 M	Construction Stockpile		21	Jan 18, 2022	SYSTEM	(\$2,080.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					31	Jun 16, 2022	SYSTEM	(\$520.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total						(\$4,160.00)			
				Construction Stockpile - Total						(\$4,160.00)			
			Construction Stockpile STMI		7	Jun 16, 2021	SYSTEM	\$4,160.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total						\$4,160.00			
				Construction Stockpile STMI - Total						\$4,160.00			
				1320 - Total						\$0.00			
			1330	BRACKET ARM, 15 FT. OR 4.6 M	Construction Stockpile		13	Sep 16, 2021	SYSTEM	(\$1,623.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
							21	Jan 18, 2022	SYSTEM	(\$541.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
							32	Jul 5, 2022	SYSTEM	(\$541.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
							37	Nov 15, 2022	SYSTEM	(\$541.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
							- Total					(\$3,246.00)	
							Construction Stockpile - Total					(\$3,246.00)	
Construction Stockpile STMI		7				Jun 16, 2021	SYSTEM	\$3,246.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
	- Total								\$3,246.00				
	Construction Stockpile STMI - Total					\$3,246.00							
	1330 - Total						\$0.00						
1440	MISC. HIGHWAY LIGHTING	Material		21	Jan 18, 2022	SYSTEM	(\$7,490.00)						
				22	Feb 2, 2022	SYSTEM	(\$7,490.00)						
				23	Feb 17, 2022	SYSTEM	(\$8,560.00)						
				24	Mar 2, 2022	SYSTEM	(\$8,560.00)						
				25	Mar 16, 2022	SYSTEM	(\$8,560.00)						
				26	Apr 4, 2022	SYSTEM	(\$11,770.00)						
				27	Apr 18, 2022	SYSTEM	(\$11,770.00)						
				28	May 2, 2022	SYSTEM	(\$18,190.00)						
				29	May 17, 2022	SYSTEM	(\$18,190.00)						
				30	Jun 2, 2022	SYSTEM	(\$18,190.00)						
				31	Jun 16, 2022	SYSTEM	(\$18,190.00)						
				32	Jul 5, 2022	SYSTEM	(\$18,190.00)						
				- Total					(\$155,150.00)				
				Material - Total					(\$155,150.00)				
			MaterialCredit		22	Feb 2, 2022	SYSTEM	\$7,490.00					
					23	Feb 17, 2022	SYSTEM	\$7,490.00					
					24	Mar 2, 2022	SYSTEM	\$8,560.00					
					25	Mar 16, 2022	SYSTEM	\$8,560.00					
		26	Apr 4, 2022	SYSTEM	\$8,560.00								



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 201120-G10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J8P3032B	1440	MISC. HIGHWAY LIGHTING	MaterialCredit		27	Apr 18, 2022	SYSTEM	\$11,770.00						
					28	May 2, 2022	SYSTEM	\$11,770.00						
					29	May 17, 2022	SYSTEM	\$18,190.00						
					30	Jun 2, 2022	SYSTEM	\$18,190.00						
					31	Jun 16, 2022	SYSTEM	\$18,190.00						
					32	Jul 5, 2022	SYSTEM	\$18,190.00						
					33	Jul 18, 2022	SYSTEM	\$18,190.00						
					- Total							\$155,150.00		
					MaterialCredit - Total							\$155,150.00		
				<b>1440 - Total</b>								<b>\$0.00</b>		
	1470	MISC. HIGHWAY LIGHTING	Material		23	Feb 17, 2022	SYSTEM	(\$1,260.00)						
					24	Mar 2, 2022	SYSTEM	(\$1,260.00)						
					25	Mar 16, 2022	SYSTEM	(\$1,260.00)						
					- Total							(\$3,780.00)		
					Material - Total							(\$3,780.00)		
					MaterialCredit		24	Mar 2, 2022	SYSTEM	\$1,260.00				
						25	Mar 16, 2022	SYSTEM	\$1,260.00					
						26	Apr 4, 2022	SYSTEM	\$1,260.00					
						- Total							\$3,780.00	
					MaterialCredit - Total							\$3,780.00		
<b>1470 - Total</b>								<b>\$0.00</b>						
	1490	MISC. HIGHWAY LIGHTING	Overrun	Overrun	28	May 2, 2022	SYSTEM	(\$186.20)						
					36	Oct 17, 2022	SYSTEM	\$186.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,9.80000 - 9.80000', is applied (if non-zero).					
					Overrun - Total							\$0.00		
					Overrun - Total							\$0.00		
					<b>1490 - Total</b>								<b>\$0.00</b>	
	1530	SH-FLAT SHEET - SIGNAL SIGN	Material		10	Aug 2, 2021	SYSTEM	(\$633.68)						
					- Total							(\$633.68)		
					Material - Total							(\$633.68)		
					MaterialCredit		11	Aug 16, 2021	SYSTEM	\$633.68				
						- Total							\$633.68	
						MaterialCredit - Total							\$633.68	
					Overrun	Overrun		24	Mar 2, 2022	SYSTEM	(\$174.44)			
							33	Jul 18, 2022	SYSTEM	\$174.44	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,17.80000 - 17.80000', is applied (if non-zero).			
							Overrun - Total							\$0.00
					Overrun - Total							\$0.00		
<b>1530 - Total</b>								<b>\$0.00</b>						
	1540	SIGNAL SIGN, MOUNTING HARDWARE	Overrun	Overrun	24	Mar 2, 2022	SYSTEM	(\$300.00)						
					33	Jul 18, 2022	SYSTEM	\$300.00	Unit price based on averaged overrun adjustments for installed quantity on all					



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 201120-G10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J8P3032B	1540	SIGNAL SIGN, MOUNTING HARDWARE	Overrun	Overrun		2022			previous payment estimates. Price Adjustments of ',75.00000 - 75.00000, 'is applied (if non-zero).			
			Overrun - Total								\$0.00	
			Overrun - Total								\$0.00	
1540 - Total								\$0.00				
1560	POST, TYPE CL, 45 FT. ARM OR 13.7 M ARM	Construction Stockpile			10	Aug 2, 2021	SYSTEM	(\$13,588.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total								(\$13,588.00)		
		Construction Stockpile - Total								(\$13,588.00)		
		Construction Stockpile STMI			7	Jun 16, 2021	SYSTEM	\$13,588.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
- Total								\$13,588.00				
Construction Stockpile STMI - Total								\$13,588.00				
1560 - Total								\$0.00				
1570	POST, TYPE CL, 50 FT. ARM OR 15.2 M ARM	Construction Stockpile			10	Aug 2, 2021	SYSTEM	(\$7,639.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total								(\$7,639.00)		
		Construction Stockpile - Total								(\$7,639.00)		
		Construction Stockpile STMI			7	Jun 16, 2021	SYSTEM	\$7,639.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
- Total								\$7,639.00				
Construction Stockpile STMI - Total								\$7,639.00				
1570 - Total								\$0.00				
1580	POST, TYPE CL, 55 FT. ARM	Construction Stockpile			18	Dec 3, 2021	SYSTEM	(\$6,828.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total								(\$6,828.00)		
		Construction Stockpile - Total								(\$6,828.00)		
		Construction Stockpile STMI			10	Aug 2, 2021	SYSTEM	\$6,828.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
- Total								\$6,828.00				
Construction Stockpile STMI - Total								\$6,828.00				
1580 - Total								\$0.00				
1710	BASE, CONCRETE	Material			7	Jun 16, 2021	SYSTEM	(\$3,825.90)				
		- Total								(\$3,825.90)		
		Material - Total								(\$3,825.90)		
		MaterialCredit			8	Jul 1, 2021	SYSTEM	\$3,825.90				
- Total								\$3,825.90				
MaterialCredit - Total								\$3,825.90				
1710 - Total								\$0.00				
1780	CONCRETE FOOTINGS, EMBEDDED	Overrun	Overrun	30	Jun 2, 2022	SYSTEM	(\$708.00)					
				32	Jul 5, 2022	SYSTEM	\$708.00		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1200.00000 - 1200.00000, 'is applied (if non-zero).			
		Overrun - Total								\$0.00		
		Overrun - Total								\$0.00		
		1780 - Total								\$0.00		
1880	2 IN. PSST POST - 12 GA.	Material			20	Jan 3, 2022	SYSTEM	(\$1,190.40)				
					21	Jan 18, 2022	SYSTEM	(\$1,587.20)				
					22	Feb 2, 2022	SYSTEM	(\$1,587.20)				
			- Total								(\$4,364.80)	
		Material - Total								(\$4,364.80)		
MaterialCredit			21	Jan 18, 2022	SYSTEM	\$1,190.40						



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 201120-G10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J8P3032B	1880	2 IN. PSST POST - 12 GA.	MaterialCredit		22	Feb 2, 2022	SYSTEM	\$1,587.20				
					23	Feb 17, 2022	SYSTEM	\$1,587.20				
					<b>- Total</b>						<b>\$4,364.80</b>	
					<b>MaterialCredit - Total</b>						<b>\$4,364.80</b>	
					<b>1880 - Total</b>						<b>\$0.00</b>	
J8P3032B	1900	POST ANCHOR FOR 2 IN. PSST - 7 GA.	Material		19	Dec 16, 2021	SYSTEM	(\$129.60)				
					20	Jan 3, 2022	SYSTEM	(\$259.20)				
					21	Jan 18, 2022	SYSTEM	(\$388.80)				
					22	Feb 2, 2022	SYSTEM	(\$388.80)				
					<b>- Total</b>						<b>(\$1,166.40)</b>	
			<b>Material - Total</b>						<b>(\$1,166.40)</b>			
			MaterialCredit		20	Jan 3, 2022	SYSTEM	\$129.60				
					21	Jan 18, 2022	SYSTEM	\$259.20				
					22	Feb 2, 2022	SYSTEM	\$388.80				
					23	Feb 17, 2022	SYSTEM	\$388.80				
			<b>- Total</b>						<b>\$1,166.40</b>			
			<b>MaterialCredit - Total</b>						<b>\$1,166.40</b>			
			<b>1900 - Total</b>						<b>\$0.00</b>			
J8P3032B	1910	2.5 IN. PSST POST - 12 GA.	Material		21	Jan 18, 2022	SYSTEM	(\$426.00)				
					22	Feb 2, 2022	SYSTEM	(\$426.00)				
			<b>- Total</b>						<b>(\$852.00)</b>			
			<b>Material - Total</b>						<b>(\$852.00)</b>			
			MaterialCredit		22	Feb 2, 2022	SYSTEM	\$426.00				
					23	Feb 17, 2022	SYSTEM	\$426.00				
					<b>- Total</b>						<b>\$852.00</b>	
<b>MaterialCredit - Total</b>						<b>\$852.00</b>						
<b>1910 - Total</b>						<b>\$0.00</b>						
J8P3032B	1920	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Material		19	Dec 16, 2021	SYSTEM	(\$2,152.80)				
					20	Jan 3, 2022	SYSTEM	(\$2,511.60)				
					21	Jan 18, 2022	SYSTEM	(\$2,511.60)				
					22	Feb 2, 2022	SYSTEM	(\$2,511.60)				
					<b>- Total</b>						<b>(\$9,687.60)</b>	
			<b>Material - Total</b>						<b>(\$9,687.60)</b>			
			MaterialCredit		20	Jan 3, 2022	SYSTEM	\$2,152.80				
					21	Jan 18, 2022	SYSTEM	\$2,511.60				
					22	Feb 2, 2022	SYSTEM	\$2,511.60				
					23	Feb 17, 2022	SYSTEM	\$2,511.60				
			<b>- Total</b>						<b>\$9,687.60</b>			
			<b>MaterialCredit - Total</b>						<b>\$9,687.60</b>			



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 201120-G10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J8P3032B	1920	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Overrun	Overrun	30	Jun 2, 2022	SYSTEM	(\$358.80)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '59.80000 - 59.80000, 'is applied (if non-zero).						
					32	Jul 5, 2022	SYSTEM	\$358.80							
					<b>Overrun - Total</b>			\$0.00							
	<b>Overrun - Total</b>			\$0.00											
	<b>1920 - Total</b>			\$0.00											
	1930	SH-FLAT SHEET	Material			19	Dec 16, 2021	SYSTEM	(\$123.00)						
						20	Jan 3, 2022	SYSTEM	(\$123.00)						
						21	Jan 18, 2022	SYSTEM	(\$827.38)						
						22	Feb 2, 2022	SYSTEM	(\$827.38)						
						23	Feb 17, 2022	SYSTEM	(\$827.38)						
						24	Mar 2, 2022	SYSTEM	(\$1,453.86)						
						25	Mar 16, 2022	SYSTEM	(\$1,453.86)						
						26	Apr 4, 2022	SYSTEM	(\$2,537.90)						
						27	Apr 18, 2022	SYSTEM	(\$2,537.90)						
						28	May 2, 2022	SYSTEM	(\$2,537.90)						
<b>- Total</b>						(\$13,249.56)									
<b>Material - Total</b>						(\$13,249.56)									
MaterialCredit											20	Jan 3, 2022	SYSTEM	\$123.00	
											21	Jan 18, 2022	SYSTEM	\$123.00	
											22	Feb 2, 2022	SYSTEM	\$827.38	
	23	Feb 17, 2022	SYSTEM	\$827.38											
	24	Mar 2, 2022	SYSTEM	\$827.38											
	25	Mar 16, 2022	SYSTEM	\$1,453.86											
	26	Apr 4, 2022	SYSTEM	\$1,453.86											
	27	Apr 18, 2022	SYSTEM	\$2,537.90											
	28	May 2, 2022	SYSTEM	\$2,537.90											
	29	May 17, 2022	SYSTEM	\$2,537.90											
<b>- Total</b>			\$13,249.56												
<b>MaterialCredit - Total</b>			\$13,249.56												
<b>1930 - Total</b>			\$0.00												
1940	ST-STRUCTURAL	Material			11	Aug 16, 2021	SYSTEM	(\$2,521.60)							
					12	Sep 2, 2021	SYSTEM	(\$2,521.60)							
					<b>- Total</b>			(\$5,043.20)							
					<b>Material - Total</b>			(\$5,043.20)							
					MaterialCredit						12	Sep 2, 2021	SYSTEM	\$2,521.60	
13	Sep 16, 2021	SYSTEM	\$2,521.60												



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 201120-G10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J8P3032B	1940	ST-STRUCTURAL	MaterialCredit	- Total				\$5,043.20				
			MaterialCredit - Total					\$5,043.20				
	1940 - Total								\$0.00			
	1950	SHF-FLAT SHEET FLUORESCENT	Material			20	Jan 3, 2022	SYSTEM	(\$814.50)			
						21	Jan 18, 2022	SYSTEM	(\$1,253.42)			
						22	Feb 2, 2022	SYSTEM	(\$1,253.42)			
						23	Feb 17, 2022	SYSTEM	(\$1,253.42)			
						24	Mar 2, 2022	SYSTEM	(\$1,253.42)			
						25	Mar 16, 2022	SYSTEM	(\$1,253.42)			
						26	Apr 4, 2022	SYSTEM	(\$1,334.88)			
					27	Apr 18, 2022	SYSTEM	(\$1,334.88)				
					28	May 2, 2022	SYSTEM	(\$1,334.88)				
				- Total						(\$11,086.24)		
		Material - Total						(\$11,086.24)				
		MaterialCredit			21	Jan 18, 2022	SYSTEM	\$814.50				
					22	Feb 2, 2022	SYSTEM	\$1,253.42				
					23	Feb 17, 2022	SYSTEM	\$1,253.42				
					24	Mar 2, 2022	SYSTEM	\$1,253.42				
					25	Mar 16, 2022	SYSTEM	\$1,253.42				
					26	Apr 4, 2022	SYSTEM	\$1,253.42				
					27	Apr 18, 2022	SYSTEM	\$1,334.88				
					28	May 2, 2022	SYSTEM	\$1,334.88				
					29	May 17, 2022	SYSTEM	\$1,334.88				
		- Total						\$11,086.24				
		MaterialCredit - Total						\$11,086.24				
1950 - Total								\$0.00				
1960	STF-STRUCTURAL FLUORESCENT	Material			11	Aug 16, 2021	SYSTEM	(\$2,217.60)				
					12	Sep 2, 2021	SYSTEM	(\$2,217.60)				
					- Total					(\$4,435.20)		
					Material - Total						(\$4,435.20)	
					MaterialCredit			12	Sep 2, 2021	SYSTEM	\$2,217.60	
								13	Sep 16, 2021	SYSTEM	\$2,217.60	
					- Total						\$4,435.20	
					MaterialCredit - Total						\$4,435.20	
			1960 - Total								\$0.00	
			2000	MISC. HIGHWAY SIGNING	Material			30	Jun 2, 2022	SYSTEM	(\$21,175.00)	
		- Total							(\$21,175.00)			
		Material - Total						(\$21,175.00)				



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 201120-G10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J8P3032B	2000	MISC. HIGHWAY SIGNING	MaterialCredit		31	Jun 16, 2022	SYSTEM	\$21,175.00			
			- Total							\$21,175.00	
			MaterialCredit - Total							\$21,175.00	
	<b>2000 - Total</b>								\$0.00		
	2010	MISC. HIGHWAY SIGNING	Material		30	Jun 2, 2022	SYSTEM	(\$20,525.00)			
			- Total							(\$20,525.00)	
			Material - Total							(\$20,525.00)	
		MaterialCredit		31	Jun 16, 2022	SYSTEM	\$20,525.00				
		- Total							\$20,525.00		
		MaterialCredit - Total							\$20,525.00		
<b>2010 - Total</b>								\$0.00			
2020	MISC. HIGHWAY SIGNING	Material		30	Jun 2, 2022	SYSTEM	(\$22,275.00)				
		- Total							(\$22,275.00)		
		Material - Total							(\$22,275.00)		
	MaterialCredit		31	Jun 16, 2022	SYSTEM	\$22,275.00					
	- Total							\$22,275.00			
	MaterialCredit - Total							\$22,275.00			
<b>2020 - Total</b>								\$0.00			
2030	MISC. HIGHWAY SIGNING	Material		30	Jun 2, 2022	SYSTEM	(\$19,200.00)				
		- Total							(\$19,200.00)		
		Material - Total							(\$19,200.00)		
	MaterialCredit		31	Jun 16, 2022	SYSTEM	\$19,200.00					
	- Total							\$19,200.00			
	MaterialCredit - Total							\$19,200.00			
<b>2030 - Total</b>								\$0.00			
2040	MISC. HIGHWAY SIGNING	Material		30	Jun 2, 2022	SYSTEM	(\$22,475.00)				
		- Total							(\$22,475.00)		
		Material - Total							(\$22,475.00)		
	MaterialCredit		31	Jun 16, 2022	SYSTEM	\$22,475.00					
	- Total							\$22,475.00			
	MaterialCredit - Total							\$22,475.00			
<b>2040 - Total</b>								\$0.00			
2050	MISC. HIGHWAY SIGNING	Material		30	Jun 2, 2022	SYSTEM	(\$20,650.00)				
				31	Jun 16, 2022	SYSTEM	(\$20,650.00)				
				32	Jul 5, 2022	SYSTEM	\$61,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user howels overriding Payment Estimate Exception 16 on the current Payment Estimate.			
				32	Jul 5, 2022	SYSTEM	(\$61,950.00)				
				33	Jul 18, 2022	SYSTEM	\$61,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user howels overriding Payment Estimate Exception 7 on the current Payment Estimate.			
				33	Jul 18, 2022	SYSTEM	(\$61,950.00)				
				34	Sep 1, 2022	SYSTEM	\$82,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user willam overriding Payment Estimate Exception 9 on the current Payment Estimate.			
				34	Sep 1, 2022	SYSTEM	(\$82,600.00)				





## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 201120-G10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J8P3032B	2050	MISC. HIGHWAY SIGNING	Material		35	Sep 15, 2022	SYSTEM	\$82,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user willam overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					35	Sep 15, 2022	SYSTEM	(\$82,600.00)						
					36	Oct 18, 2022	SYSTEM	\$82,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user willam overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					36	Oct 17, 2022	SYSTEM	(\$82,600.00)						
					37	Nov 15, 2022	SYSTEM	\$82,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user willam overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					37	Nov 15, 2022	SYSTEM	(\$82,600.00)						
					38	Feb 2, 2023	SYSTEM	\$82,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user willam overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					38	Feb 2, 2023	SYSTEM	(\$82,600.00)						
					39	Apr 17, 2023	SYSTEM	\$82,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user willam overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					39	Apr 17, 2023	SYSTEM	(\$82,600.00)						
					40	May 15, 2023	SYSTEM	\$82,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user willam overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					40	May 15, 2023	SYSTEM	(\$82,600.00)						
					<b>- Total</b>								<b>(\$41,300.00)</b>	
					<b>Material - Total</b>								<b>(\$41,300.00)</b>	
										31	Jun 16, 2022	SYSTEM	\$20,650.00	
										32	Jul 5, 2022	SYSTEM	\$20,650.00	
					<b>- Total</b>								<b>\$41,300.00</b>	
					<b>MaterialCredit - Total</b>								<b>\$41,300.00</b>	
					<b>2050 - Total</b>								<b>\$0.00</b>	
					5001		LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT	Construction Stockpile		13	Sep 16, 2021	SYSTEM	(\$10,338.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
21	Jan 18, 2022	SYSTEM	(\$10,338.00)	Payment Estimate Item Adjustment generated Stockpile Transaction										
23	Feb 17, 2022	SYSTEM	(\$1,723.00)	Payment Estimate Item Adjustment generated Stockpile Transaction										
36	Oct 17, 2022	SYSTEM	(\$6,892.00)	Payment Estimate Item Adjustment generated Stockpile Transaction										
<b>- Total</b>										<b>(\$29,291.00)</b>				
<b>Construction Stockpile - Total</b>										<b>(\$29,291.00)</b>				
										7	Jun 16, 2021	SYSTEM	\$29,291.00	Payment Estimate Item Adjustment generated Stockpile Transaction
<b>- Total</b>										<b>\$29,291.00</b>				
<b>Construction Stockpile STMI - Total</b>										<b>\$29,291.00</b>				
<b>5001 - Total</b>										<b>\$0.00</b>				
5005		MISC. PAVEMENT MARKINGS	Overrun	Overrun	26	Apr 4, 2022	SYSTEM	(\$4,951.00)						
					29	May 17, 2022	SYSTEM	(\$604.00)						
					33	Jul 18, 2022	SYSTEM	\$5,555.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1.00000 - 1.00000', is applied (if non-zero).					
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>Overrun - Total</b>								<b>\$0.00</b>	
<b>5005 - Total</b>								<b>\$0.00</b>						



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 201120-G10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J8P3032B	5006	MISC. PAVEMENT MARKINGS	Overrun	Overrun	26	Apr 4, 2022	SYSTEM	(\$12,445.00)					
					29	May 17, 2022	SYSTEM	(\$1,653.00)					
					33	Jul 18, 2022	SYSTEM	\$12,445.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1.00000 - 1.00000', is applied (if non-zero).				
					41	Jun 1, 2023	SYSTEM	\$1,653.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1.00000 - 1.00000', is applied (if non-zero).				
					<b>Overrun - Total</b>			<b>\$0.00</b>					
			<b>Overrun - Total</b>			<b>\$0.00</b>							
			<b>5006 - Total</b>			<b>\$0.00</b>							
			5010	MISC.	Material			42	Jul 17, 2023	SYSTEM	\$2,423.89	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user willam overriding Payment Estimate Exception 12 on the current Payment Estimate.	
								42	Jul 17, 2023	SYSTEM	(\$2,423.89)		
								<b>- Total</b>			<b>\$0.00</b>		
<b>Material - Total</b>								<b>\$0.00</b>					
<b>5010 - Total</b>			<b>\$0.00</b>										
5011	MISC.	Construction Stockpile			16	Nov 2, 2021	SYSTEM	(\$35,413.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					<b>- Total</b>			<b>(\$35,413.00)</b>					
					<b>Construction Stockpile - Total</b>			<b>(\$35,413.00)</b>					
		Construction Stockpile STMI			14	Oct 1, 2021	SYSTEM	\$35,413.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
					<b>- Total</b>			<b>\$35,413.00</b>					
					<b>Construction Stockpile STMI - Total</b>			<b>\$35,413.00</b>					
<b>5011 - Total</b>			<b>\$0.00</b>										
5012	CONCRETE PAVEMENT (9 IN. NON-REINFORCED,	Material			29	May 17, 2022	SYSTEM	(\$25,737.75)	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user howels overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					30	Jun 2, 2022	SYSTEM	\$25,737.75					
					30	Jun 2, 2022	SYSTEM	(\$25,737.75)					
					31	Jun 16, 2022	SYSTEM	\$25,737.75		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user howels overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					31	Jun 16, 2022	SYSTEM	(\$25,737.75)					
					32	Jul 5, 2022	SYSTEM	(\$25,737.75)					
					<b>- Total</b>			<b>(\$51,475.50)</b>					
					<b>Material - Total</b>			<b>(\$51,475.50)</b>					
					MaterialCredit			30		Jun 2, 2022	SYSTEM	\$25,737.75	
								33		Jul 18, 2022	SYSTEM	\$25,737.75	
		<b>- Total</b>						<b>\$51,475.50</b>					
		<b>MaterialCredit - Total</b>			<b>\$51,475.50</b>								
		Other Item Adjustment	FUEL			29	May 17, 2022	HOWELS	(\$467.60)	The system incorrectly calculated the fuel adjustment for this line no.			
						29	May 17, 2022	HOWELS	\$772.02	This is the corrected fuel adjustment for this line no.			
						<b>FUEL - Total</b>			<b>\$304.42</b>				
<b>Other Item Adjustment - Total</b>			<b>\$304.42</b>										
Price FUEL				29	May 17, 2022	SYSTEM	\$467.60	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
				<b>- Total</b>			<b>\$467.60</b>						
<b>Price FUEL - Total</b>			<b>\$467.60</b>										



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 201120-G10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J8P3032B	<b>5012 - Total</b>							<b>\$772.02</b>	
	5013	MISC.	Material		29	May 17, 2022	SYSTEM	(\$10,311.00)	
					30	Jun 2, 2022	SYSTEM	(\$10,311.00)	
					31	Jun 16, 2022	SYSTEM	(\$10,311.00)	
					32	Jul 5, 2022	SYSTEM	(\$10,311.00)	
					<b>- Total</b>			<b>(\$41,244.00)</b>	
			<b>Material - Total</b>					<b>(\$41,244.00)</b>	
			MaterialCredit		30	Jun 2, 2022	SYSTEM	\$10,311.00	
					31	Jun 16, 2022	SYSTEM	\$10,311.00	
					32	Jul 5, 2022	SYSTEM	\$10,311.00	
					33	Jul 18, 2022	SYSTEM	\$10,311.00	
					<b>- Total</b>			<b>\$41,244.00</b>	
			<b>MaterialCredit - Total</b>					<b>\$41,244.00</b>	
	<b>5013 - Total</b>							<b>\$0.00</b>	
	5018	CONCRETE PAVEMENT (9 1/2 IN. NON-REINF,	Material		34	Sep 1, 2022	SYSTEM	\$11,473.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user willam overriding Payment Estimate Exception 3 on the current Payment Estimate.
					34	Sep 1, 2022	SYSTEM	(\$11,473.88)	
					35	Sep 15, 2022	SYSTEM	\$11,473.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user willam overriding Payment Estimate Exception 3 on the current Payment Estimate.
					35	Sep 15, 2022	SYSTEM	(\$11,473.88)	
					36	Oct 17, 2022	SYSTEM	\$11,473.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user willam overriding Payment Estimate Exception 3 on the current Payment Estimate.
					36	Oct 17, 2022	SYSTEM	(\$11,473.88)	
					37	Nov 15, 2022	SYSTEM	\$11,473.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user willam overriding Payment Estimate Exception 3 on the current Payment Estimate.
					37	Nov 15, 2022	SYSTEM	(\$11,473.88)	
					38	Feb 2, 2023	SYSTEM	\$11,473.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user willam overriding Payment Estimate Exception 3 on the current Payment Estimate.
					38	Feb 2, 2023	SYSTEM	(\$11,473.88)	
					39	Apr 17, 2023	SYSTEM	\$11,473.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user willam overriding Payment Estimate Exception 3 on the current Payment Estimate.
					39	Apr 17, 2023	SYSTEM	(\$11,473.88)	
					40	May 15, 2023	SYSTEM	\$11,473.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user willam overriding Payment Estimate Exception 2 on the current Payment Estimate.
					40	May 15, 2023	SYSTEM	(\$11,473.88)	
					<b>- Total</b>			<b>\$0.00</b>	
			<b>Material - Total</b>					<b>\$0.00</b>	
	<b>5018 - Total</b>							<b>\$0.00</b>	
	5019	MISC.	Material		38	Feb 2, 2023	SYSTEM	\$2,362.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user willam overriding Payment Estimate Exception 18 on the current Payment Estimate.
					38	Feb 2, 2023	SYSTEM	(\$2,362.50)	



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 201120-G10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J8P3032B	5019	MISC.	Material	- Total				\$0.00		
			Material - Total					\$0.00		
	5019 - Total								\$0.00	
	5021	MISC. HIGHWAY SIGNING	Material			38	Feb 2, 2023	SYSTEM	\$9,820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user willam overriding Payment Estimate Exception 15 on the current Payment Estimate.
						38	Feb 2, 2023	SYSTEM	(\$9,820.00)	
				- Total					\$0.00	
				Material - Total					\$0.00	
	5021 - Total								\$0.00	
	5022	MISC. HIGHWAY SIGNING	Material			38	Feb 2, 2023	SYSTEM	\$1,235.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user willam overriding Payment Estimate Exception 17 on the current Payment Estimate.
						38	Feb 2, 2023	SYSTEM	(\$1,235.00)	
				- Total					\$0.00	
				Material - Total					\$0.00	
	5022 - Total								\$0.00	
	5023	TUBULAR MARKER	Material			41	Jun 1, 2023	SYSTEM	\$1,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user willam overriding Payment Estimate Exception 7 on the current Payment Estimate.
						41	Jun 1, 2023	SYSTEM	(\$1,190.00)	
						42	Jul 17, 2023	SYSTEM	\$1,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user willam overriding Payment Estimate Exception 8 on the current Payment Estimate.
						42	Jul 17, 2023	SYSTEM	(\$1,190.00)	
						43	Nov 1, 2023	SYSTEM	\$1,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user willam overriding Payment Estimate Exception 4 on the current Payment Estimate.
						43	Nov 1, 2023	SYSTEM	(\$1,190.00)	
						44	Nov 15, 2023	SYSTEM	\$1,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user willam overriding Payment Estimate Exception 4 on the current Payment Estimate.
						44	Nov 15, 2023	SYSTEM	(\$1,190.00)	
						45	Dec 1, 2023	SYSTEM	\$1,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user willam overriding Payment Estimate Exception 4 on the current Payment Estimate.
						45	Dec 1, 2023	SYSTEM	(\$1,190.00)	
				- Total					\$0.00	
				Material - Total					\$0.00	
5023 - Total								\$0.00		
5024	MISC. PAVEMENT MARKINGS	Material			44	Nov 15, 2023	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user willam overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					44	Nov 15, 2023	SYSTEM	(\$6,000.00)		
					45	Dec 1, 2023	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user willam overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					45	Dec 1, 2023	SYSTEM	(\$6,000.00)		
			- Total					\$0.00		
Material - Total					\$0.00					
5024 - Total								\$0.00		
5025	MISC. PAVEMENT MARKINGS	Material			44	Nov 15, 2023	SYSTEM	\$850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user willam overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					44	Nov 15, 2023	SYSTEM	(\$850.00)		



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 201120-G10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J8P3032B	5025	MISC. PAVEMENT MARKINGS	Material			2023					
					45	Dec 1, 2023	SYSTEM	\$850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user willam overriding Payment Estimate Exception 7 on the current Payment Estimate.		
					45	Dec 1, 2023	SYSTEM	(\$850.00)			
				- Total						\$0.00	
	Material - Total						\$0.00				
	5025 - Total						\$0.00				
	5026	PREF THERMO PVMT MARK, WORD (ONLY)	Material		44	Nov 15, 2023	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user willam overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					44	Nov 15, 2023	SYSTEM	(\$2,500.00)			
					45	Dec 1, 2023	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user willam overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					45	Dec 1, 2023	SYSTEM	(\$2,500.00)			
- Total							\$0.00				
Material - Total						\$0.00					
5026 - Total						\$0.00					
<b>J8P3032B - Total</b>								<b>\$762,475.40</b>			
J8P3122	2110	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	ACAD	11	Aug 16, 2021	HUCKAR	\$13,341.54			
				ACAD - Total						\$13,341.54	
				Other Item Adjustment - Total						\$13,341.54	
				Price FUEL		11	Aug 16, 2021	SYSTEM	\$10,422.10	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
	- Total						\$10,422.10				
	Price FUEL - Total						\$10,422.10				
	2110 - Total						\$23,763.64				
	2120	TACK COAT	Material		11	Aug 16, 2021	SYSTEM	\$8,580.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user huckar overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					11	Aug 16, 2021	SYSTEM	(\$8,580.60)			
				- Total						\$0.00	
Material - Total							\$0.00				
Overrun				Overrun	11	Aug 16, 2021	SYSTEM	\$513.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) overriding Payment Estimate Exception 14 on the current Payment Estimate. Material Insufficiency Quantity 3178.000; Overrun Quantity Balance 190.00.		
		11	Aug 16, 2021	SYSTEM	(\$513.00)						
		12	Sep 2, 2021	SYSTEM	(\$513.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
		13	Sep 16, 2021	SYSTEM	\$513.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.70000 - 2.70000, 'is applied (if non-zero).					
Overrun - Total						\$0.00					
Overrun - Total						\$0.00					
2120 - Total						\$0.00					
2230	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		11	Aug 16, 2021	SYSTEM	(\$1,389.90)				
			- Total						(\$1,389.90)		
		Material - Total						(\$1,389.90)			
		MaterialCredit		12	Sep 2, 2021	SYSTEM	\$1,389.90				
		- Total						\$1,389.90			
MaterialCredit - Total						\$1,389.90					
Other Item	REFL	15	Oct 18,	dyeb1		\$36.01					



## Line Item Adjustments by Estimate

Sep 5, 2024

Contract ID: 201120-G10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J8P3122	2230	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Adjustment			2021					
			REFL - Total							\$36.01	
			Other Item Adjustment - Total							\$36.01	
			Overrun	Overrun	12	Sep 2, 2021	SYSTEM	(\$677.40)			
					13	Sep 16, 2021	SYSTEM	\$677.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.30000 - 0.30000, 'is applied (if non-zero).		
			Overrun - Total							\$0.00	
			Overrun - Total							\$0.00	
			2230 - Total							\$36.01	
	2240	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		11	Aug 16, 2021	SYSTEM	(\$2,771.10)			
			- Total							(\$2,771.10)	
			Material - Total							(\$2,771.10)	
			MaterialCredit		12	Sep 2, 2021	SYSTEM	\$2,771.10			
					- Total						
			MaterialCredit - Total							\$2,771.10	
			Other Item Adjustment	REFL	15	Oct 18, 2021	dyeb1	\$163.05			
REFL - Total							\$163.05				
Other Item Adjustment - Total							\$163.05				
Overrun			Overrun	12	Sep 2, 2021	SYSTEM	(\$1,078.20)				
				13	Sep 16, 2021	SYSTEM	\$1,078.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.30000 - 0.30000, 'is applied (if non-zero).			
Overrun - Total							\$0.00				
Overrun - Total							\$0.00				
2240 - Total							\$163.05				
J8P3122 - Total							\$23,962.70				
Overall - Total							\$786,438.10				



## Contract Adjustments for Contract - 201120-G10

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
8	J8P3032B	Other Contract Adjustment	SPAD	\$7,572.32	97.16000000	Jul 1, 2021	HUCKAR	SP250 10-21 Lot #1
	J8P3122	Other Contract Adjustment	SPAD	\$221.34	2.84000000	Jul 1, 2021	HUCKAR	SP250 10-21 Lot #1
<b>8 - Total</b>					<b>\$7,793.66</b>			
9	J8P3032B	Other Contract Adjustment	SPAD	\$9,210.88	97.16000000	Jul 16, 2021	HUCKAR	Lot #2 SP250 21-10
	J8P3122	Other Contract Adjustment	SPAD	\$269.24	2.84000000	Jul 16, 2021	HUCKAR	Lot #2 SP250 21-10
<b>9 - Total</b>					<b>\$9,480.12</b>			
13	J8P3032B	Other Contract Adjustment	SPAD	\$9,860.76	97.26000000	Sep 16, 2021	HUCKAR	SP250 Lot #3
	J8P3122	Other Contract Adjustment	SPAD	\$277.80	2.74000000	Sep 16, 2021	HUCKAR	SP250 Lot #3
<b>13 - Total</b>					<b>\$10,138.56</b>			
15	J8P3032B	Other Contract Adjustment	SPAD	\$10,506.82	97.27000000	Oct 18, 2021	dyeb1	
	J8P3122	Other Contract Adjustment	SPAD	\$294.89	2.73000000	Oct 18, 2021	dyeb1	
<b>15 - Total</b>					<b>\$10,801.71</b>			
16	J8P3032B	Other Contract Adjustment	OTHR	\$88.52	97.27000000	Nov 2, 2021	dyeb1	We are furnishing you the transportation cost of our inspector for shop inspection for signing materials on the above project, The contractor should be charged in accordance with Section 1042.3.3.1 of "Missouri Standard Specifications for Highway Construction".  The inspection cost to be charged to the above job is \$91.00. Signing materials on the above job were inspected on October 18, 2021 at the Work Zone, Kansas City, Missouri.
	J8P3122	Other Contract Adjustment	OTHR	\$2.48	2.73000000	Nov 2, 2021	dyeb1	We are furnishing you the transportation cost of our inspector for shop inspection for signing materials on the above project, The contractor should be charged in accordance with Section 1042.3.3.1 of "Missouri Standard Specifications for Highway Construction".  The inspection cost to be charged to the above job is \$91.00. Signing materials on the above job were inspected on October 18, 2021 at the Work Zone, Kansas City, Missouri.
<b>16 - Total</b>					<b>\$91.00</b>			
17	J8P3032B	Other Contract Adjustment	OTHR	(\$177.03)	97.27000000	Nov 16, 2021	dyeb1	This was supposed to be a \$91.00 deduct on previous estimate and was inadvertently added . This is to correct previous contract adjustment on estimate #0016  We are furnishing you the transportation cost of our inspector for shop inspection for signing materials on the above project, The contractor should be charged in accordance with Section 1042.3.3.1 of "Missouri Standard Specifications for Highway Construction".  The inspection cost to be charged to the above job is \$91.00. Signing materials on the above job were inspected on October 18, 2021 at the Work Zone, Kansas City, Missouri
	J8P3122	Other Contract Adjustment	OTHR	(\$4.97)	2.73000000	Nov 16, 2021	dyeb1	This was supposed to be a \$91.00 deduct on previous estimate and was inadvertently added . This is to correct previous contract adjustment on estimate #0016  We are furnishing you the transportation cost of our inspector for shop inspection for signing materials on the above project, The contractor should be charged in accordance with Section 1042.3.3.1 of "Missouri Standard Specifications for Highway Construction".  The inspection cost to be charged to the above job is \$91.00. Signing materials on the above job were inspected on October 18, 2021 at the Work Zone, Kansas City, Missouri



## Contract Adjustments for Contract - 201120-G10

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments			
<b>17 - Total</b>					<b>(\$182.00)</b>						
18	J8P3032B	Other Contract Adjustment	SPAD	\$9,475.37	97.28000000	Dec 3, 2021	dyeb1	Line #1130 Lot 5 SP250 21-10			
	J8P3122	Other Contract Adjustment	SPAD	\$264.94	2.72000000	Dec 3, 2021	dyeb1	Line #1130 Lot 5 SP250 21-10			
<b>18 - Total</b>					<b>\$9,740.31</b>						
19	J8P3032B	Other Contract Adjustment	OTHR	\$11,270.72	97.28000000	Dec 16, 2021	dyeb1	Lot 1 SP095 21-28A Payfactor			
		Other Contract Adjustment	OTHR	\$6,294.23	97.28000000	Dec 16, 2021	dyeb1	Lot 6 SP250 21-10A Payfactor			
	J8P3122	Other Contract Adjustment	OTHR	\$315.14	2.72000000	Dec 16, 2021	dyeb1	Lot 1 SP095 21-28A Payfactor			
		Other Contract Adjustment	OTHR	\$175.99	2.72000000	Dec 16, 2021	dyeb1	Lot 6 SP250 21-10A Payfactor			
<b>19 - Total</b>					<b>\$18,056.08</b>						
33	J8P3032B	Other Contract Adjustment	TSR	\$2,901.44	97.33000000	Jul 18, 2022	HOWELS	Line No. 1130			
		Other Contract Adjustment	TSR	\$4,916.61	97.33000000	Jul 18, 2022	HOWELS	Line No. 1170			
		Other Contract Adjustment	TSR	\$5,058.95	97.33000000	Jul 18, 2022	HOWELS	Line No. 0090			
		Other Contract Adjustment	SPAD	\$9,063.57	97.33000000	Jul 18, 2022	HOWELS	Lot #7 Mix I.D. SP250 21-10			
		Other Contract Adjustment	SPAD	\$3,870.23	97.33000000	Jul 18, 2022	HOWELS	Lot #2 Mix I.D. SP095 21-28 Line No. 1170 - \$1492.20 Line No. 1130 - \$2484.20			
		Other Contract Adjustment	SPAD	\$9,172.42	97.33000000	Jul 18, 2022	HOWELS	Lot #3 Mix I.D. SP095 21-28 Line No. 0090 - \$1382.70 Line No. 1130 - \$2484.20 Line No. 1170 - \$5557.14			
	J8P3122	Other Contract Adjustment	TSR	\$79.59	2.67000000	Jul 18, 2022	HOWELS	Line No. 1130			
		Other Contract Adjustment	TSR	\$134.87	2.67000000	Jul 18, 2022	HOWELS	Line No. 1170			
		Other Contract Adjustment	TSR	\$138.78	2.67000000	Jul 18, 2022	HOWELS	Line No. 0090			
		Other Contract Adjustment	SPAD	\$248.64	2.67000000	Jul 18, 2022	HOWELS	Lot #7 Mix I.D. SP250 21-10			
		Other Contract Adjustment	SPAD	\$106.17	2.67000000	Jul 18, 2022	HOWELS	Lot #2 Mix I.D. SP095 21-28 Line No. 1170 - \$1492.20 Line No. 1130 - \$2484.20			
		Other Contract Adjustment	SPAD	\$251.62	2.67000000	Jul 18, 2022	HOWELS	Lot #3 Mix I.D. SP095 21-28 Line No. 0090 - \$1382.70 Line No. 1130 - \$2484.20 Line No. 1170 - \$5557.14			
		<b>33 - Total</b>					<b>\$35,942.89</b>				
		44	J8P3032B	Other Contract Adjustment	TSR	(\$12,877.00)	97.33005600	Nov 16, 2023	fielda4	Removing incorrect TSR adjustments from Estimate 0033	
Other	TSR			\$13,890.73	100	Nov 16,	fielda4	Corrected TSR adjustment			





**Contract Adjustments for Contract - 201120-G10**

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
44	J8P3032B	Contract Adjustment				2023		SP095 21-28A - Sublots 1A-3B Represented Quantity: 10,000 Tons  Line 0090 Unit Cost: \$86.50 / Ton Represented Quantity: 1,755.4 Tons Pay Adjustment: 103%  $(\$86.50 / \text{Ton}) * (1,755.4 \text{ Tons}) * (0.03) = \$4,555.26$  Line 1130 Unit Cost: \$35.40 / SY Represented Quantity: 4,725.1 Tons (6,542.6 SY) Pay Adjustment: 103%  $(\$35.40 / \text{SY}) * (6,542.6 \text{ SY}) * (0.03) = \$6,948.24$  Line 1170 Unit Cost: \$36.00 / SY Represented Quantity: 1,412.5 Tons (2,210.4 SY) Pay Adjustment: 103%  $(\$36.00 / \text{SY}) * (2,210.4 \text{ SY}) * (0.03) = \$2,387.23$
		Other Contract Adjustment	TSR	\$17,164.04	100	Nov 16, 2023	fielda4	TSR adjustment SP250 21-10 - Sublots 1A-3B Represented Quantity: 10,000 Tons  Line 1130 Unit Cost: \$35.40 / SY Represented Quantity: 10,000 Tons (16,162 SY) Pay Adjustment: 103%  $(\$35.40 / \text{SY}) * (16,162 \text{ SY}) * (0.03) = \$17,164.04$
		Other Contract Adjustment	TSR	\$17,164.04	100	Nov 16, 2023	fielda4	TSR adjustment SP250 21-10 - Sublots 3C-5D Represented Quantity: 10,000 Tons  Line 1130 Unit Cost: \$35.40 / SY Represented Quantity: 10,000 Tons (16,162 SY) Pay Adjustment: 103%  $(\$35.40 / \text{SY}) * (16,162 \text{ SY}) * (0.03) = \$17,164.04$
		Other Contract Adjustment	SPAD	\$23,860.36	100	Nov 16, 2023	fielda4	Corrected Superpave adjustment SP095 21-28 - Lot 1 Payfactor Adjustment: 105%  Line 0090 Unit Cost: \$86.50 / Ton Represented Quantity: 1,755.4 Tons $(\$86.50 / \text{Ton}) * (1,755.4 \text{ Tons}) * (0.05) = \$7,592.10$  Line 1150 Unit Cost: \$24.20 / SY Represented Quantity: 12,909.9 SY $(\$24.20 / \text{SY}) * (12,909.9 \text{ SY}) * (0.05) = \$15,620.98$  Line 1170 Unit Cost: \$36.00 / SY Represented Quantity: 359.6 SY $(\$36.00 / \text{SY}) * (359.6 \text{ SY}) * (0.05) = \$647.28$
		Other Contract Adjustment	SPAD	\$6,495.44	100	Nov 16, 2023	fielda4	Corrected Superpave adjustment SP095 21-28 - Lot 2 Payfactor Adjustment: 105%  Line 1130 Unit Cost: \$35.40 / SY Represented Quantity: 3,271.3 SY $(\$35.40 / \text{SY}) * (3,271.3 \text{ SY}) * (0.05) = \$5,790.20$  Line 1170 Unit Cost: \$36.00 / SY Represented Quantity: 391.8 SY $(\$36.00 / \text{SY}) * (391.8 \text{ SY}) * (0.05) = \$705.24$
		Other Contract Adjustment	TSR	\$8,416.40	100	Nov 16, 2023	fielda4	Corrected Superpave adjustment SP095 21-28 - Lot 3 Payfactor Adjustment: 105%  Line 1130 Unit Cost: \$35.40 / SY Represented Quantity: 3,271.3 SY $(\$35.40 / \text{SY}) * (3,271.3 \text{ SY}) * (0.05) = \$5,790.20$  Line 1170 Unit Cost: \$36.00 / SY Represented Quantity: 1459 SY $(\$36.00 / \text{SY}) * (1459 \text{ SY}) * (0.05) = \$2,626.20$



Contract Adjustments for Contract - 201120-G10

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
44	J8P3032B	Other Contract Adjustment	SPAD	\$9,748.74	100	Nov 16, 2023	fielda4	Corrected Superpave adjustment SP250 21-10 - Lot 1 Payfactor Adjustment: 104%  Line 1130 Unit Cost: \$35.40 / SY Represented Quantity: 6,884.7 SY $(\$35.40 / SY) * (6,884.7 SY) * (0.04) = \$9,748.74$
		Other Contract Adjustment	SPAD	\$11,858.29	100	Nov 16, 2023	fielda4	Corrected Superpave adjustment SP250 21-10 - Lot 2 Payfactor Adjustment: 105%  Line 1130 Unit Cost: \$35.40 / SY Represented Quantity: 6,699.6 SY $(\$35.40 / SY) * (6,699.6 SY) * (0.05) = \$11,858.29$
		Other Contract Adjustment	SPAD	\$12,681.87	100	Nov 16, 2023	fielda4	Corrected Superpave adjustment SP250 21-10 - Lot 3 Payfactor Adjustment: 105%  Line 1130 Unit Cost: \$35.40 / SY Represented Quantity: 7,164.9 SY $(\$35.40 / SY) * (7,164.9 SY) * (0.05) = \$12,681.87$
		Other Contract Adjustment	SPAD	\$12,733.82	100	Nov 16, 2023	fielda4	Corrected Superpave adjustment SP250 21-10 - Lot 4 Payfactor Adjustment: 105%  Line 1130 Unit Cost: \$35.40 / SY Represented Quantity: 3,531.2 SY $(\$35.40 / SY) * (3,531.2 SY) * (0.05) = \$6,250.22$  Line 1170 Unit Cost: \$36.00 / SY Represented Quantity: 3,602 SY $(\$36.00 / SY) * (3,602 SY) * (0.05) = \$6,483.60$
		Other Contract Adjustment	SPAD	\$12,183.80	100	Nov 16, 2023	fielda4	Corrected Superpave adjustment SP250 21-10 - Lot 5 Payfactor Adjustment: 105%  Line 1130 Unit Cost: \$35.40 / SY Represented Quantity: 6,883.5 SY $(\$35.40 / SY) * (6,883.5 SY) * (0.05) = \$12,183.80$
		Other Contract Adjustment	SPAD	\$7,768.15	100	Nov 16, 2023	fielda4	Corrected Superpave adjustment SP250 21-10 - Lot 6 Payfactor Adjustment: 103.3%  Line 1130 Unit Cost: \$35.40 / SY Represented Quantity: 4,329.2 SY $(\$35.40 / SY) * (4,329.2 SY) * (0.033) = \$5,057.37$  Line 1170 Unit Cost: \$36.00 / SY Represented Quantity: 2,281.8 SY $(\$36.00 / SY) * (2,281.8 SY) * (0.033) = \$2,710.78$
		Other Contract Adjustment	SPAD	\$10,400.72	100	Nov 16, 2023	fielda4	Corrected Superpave adjustment SP250 21-10 - Lot 7 Payfactor Adjustment: 104.7%  Line 1170 Unit Cost: \$36.00 / SY Represented Quantity: 6,147 SY $(\$36.00 / SY) * (6,147 SY) * (0.047) = \$10,400.72$
		Other Contract Adjustment	SPAD	\$12,133.55	100	Nov 16, 2023	fielda4	Corrected Superpave adjustment SP250 21-10 - Lot 8 Payfactor Adjustment: 105%  Line 1130 Unit Cost: \$35.40 / SY Represented Quantity: 6,566.2 SY $(\$35.40 / SY) * (6,566.2 SY) * (0.05) = \$11,622.17$  Line 1170 Unit Cost: \$36.00 / SY Represented Quantity: 284.1 SY $(\$36.00 / SY) * (284.1 SY) * (0.05) = \$511.38$
		Other Contract Adjustment	OTHR	(\$88.52)	97.27472500	Nov 16, 2023	fielda4	Removing Sign Inspection Transportation cost adjustment from Estimate 0016 that was incorrectly split between job numbers.
		Other Contract Adjustment	OTHR	\$177.03	97.26923100	Nov 16, 2023	fielda4	Removing Sign Inspection Transportation cost adjustment from Estimate 0017 that was incorrectly split between job numbers.



## Contract Adjustments for Contract - 201120-G10

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
44	J8P3032B	Other Contract Adjustment	SIGN	(\$91.00)	100	Nov 16, 2023	fielda4	Corrected Sign Inspection transportation costs from Estimate 0016
		Other Contract Adjustment	SPAD	(\$7,572.32)	97.15999900	Nov 16, 2023	fielda4	Removing incorrect payfactor adjustment from Estimate 0008
		Other Contract Adjustment	SPAD	(\$9,210.88)	97.15995200	Nov 16, 2023	fielda4	Removing incorrect payfactor adjustment from Estimate 0009
		Other Contract Adjustment	SPAD	(\$9,860.76)	97.25996600	Nov 16, 2023	fielda4	Removing incorrect payfactor adjustment from Estimate 0013
		Other Contract Adjustment	SPAD	(\$10,506.82)	97.26996900	Nov 16, 2023	fielda4	Removing incorrect payfactor adjustment from Estimate 0015
		Other Contract Adjustment	SPAD	(\$9,475.37)	97.27996300	Nov 16, 2023	fielda4	Removing incorrect payfactor adjustment from Estimate 0018
		Other Contract Adjustment	OTHR	(\$17,564.95)	97.27997400	Nov 16, 2023	fielda4	Removing incorrect payfactor adjustments from Estimate 0019
		Other Contract Adjustment	SPAD	(\$22,106.22)	97.32999000	Nov 16, 2023	fielda4	Removing incorrect payfactor adjustments from Estimate 0033
	J8P3122	Other Contract Adjustment	TSR	(\$353.24)	2.66994400	Nov 16, 2023	fielda4	Removing incorrect TSR adjustments from Estimate 0033
		Other Contract Adjustment	TSR	\$5,480.12	100	Nov 16, 2023	fielda4	TSR adjustment SP095 21-28 - Sublot 1 Represented Quantity: 2,989.7 Tons  Line 2110 Unit Cost: \$61.10 / Ton Represented Quantity: 2,989.7 Tons Pay Adjustment: 103%  $(\$61.10 / \text{Ton}) * (2,989.7 \text{ Tons}) * (0.03) = \$5,480.12$
		Other Contract Adjustment	OTHR	(\$2.48)	2.72527500	Nov 16, 2023	fielda4	Removing Sign Inspection Transportation cost adjustment from Estimate 0016 that was incorrectly split between job numbers.
		Other Contract Adjustment	OTHR	\$4.97	2.73076900	Nov 16, 2023	fielda4	Removing Sign Inspection Transportation cost adjustment from Estimate 0017 that was incorrectly split between job numbers.
		Other Contract Adjustment	SPAD	(\$221.34)	2.84000100	Nov 16, 2023	fielda4	Removing incorrect payfactor adjustment from Estimate 0008
		Other Contract Adjustment	SPAD	(\$269.24)	2.84004800	Nov 16, 2023	fielda4	Removing incorrect payfactor adjustment from Estimate 0009
		Other Contract Adjustment	SPAD	(\$277.80)	2.74003400	Nov 16, 2023	fielda4	Removing incorrect payfactor adjustment from Estimate 0013
		Other Contract Adjustment	SPAD	(\$294.89)	2.73003100	Nov 16, 2023	fielda4	Removing incorrect payfactor adjustment from Estimate 0015
		Other Contract Adjustment	SPAD	(\$264.94)	2.72003700	Nov 16, 2023	fielda4	Removing incorrect payfactor adjustment from Estimate 0018
		Other Contract Adjustment	OTHR	(\$491.13)	2.72002600	Nov 16, 2023	fielda4	Removing incorrect payfactor adjustments from Estimate 0019
		Other Contract Adjustment	SPAD	(\$606.43)	2.67001000	Nov 16, 2023	fielda4	Removing incorrect payfactor adjustments from Estimate 0033
<b>44 - Total</b>								<b>\$80,026.74</b>
<b>Overall - Total</b>								<b>\$181,889.07</b>