



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 4, 2021

Pay Estimate Created Date: May 3, 2021

Progress Estimate Number 1	Contract ID 201120-H04 Prime Contractor L & B Services, LLC	Pay Period Start See NTP Date Pay Period End May 1, 2021	Original Contract Amount \$86,604.29 Net Change Order Amount \$0.00 Current Contract Amount \$86,604.29
--------------------------------------	--	---	--

Approval Date		By User
May 3, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	wilkem1
May 3, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	wilkem1
May 4, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 1, 2021	October 1, 2021		25.80%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 2, 2020	December 2, 2020	
Letting Date	November 20, 2020	November 20, 2020	
Notice to Proceed Date	December 15, 2020	December 15, 2020	
Work Began Date			

Contract Total Pay For Estimate No. 1			
	This Estimate	Previous	To Date
201120-H04			
Total Posted Items Pay	\$22,340.08	\$0.00	\$22,340.08
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$0.00	\$22,340.08
Contract Total Payable This Estimate:	\$22,340.08		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9M0280	0030	6161005	CONSTRUCTION SIGNS	SQFT	\$8.420	64	\$538.88
	0070	6181000	MOBILIZATION	LS	\$1,000.000	1	\$1,000.00
	0090	9029903	MISC.2 IN. CONDUIT PUSHED	LF	\$19.550	1,064	\$20,801.20
Project J9M0280 - Total							\$22,340.08
Overall - Total							\$22,340.08

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on May 4, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9M0280		Signal Improvements		BUTLER	from Westwood Boulevard to Main Street

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J9M0280	Posted Item Pay	\$22,340.08	\$0.00	\$22,340.08
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$22,340.08	\$0.00	\$22,340.08
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on May 4, 2021

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 4, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201120-H04	J9M0280	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$100.00	\$0.00
		0001	0020	6086004	CONCRETE SIDEWALK, 4 IN.	43.40	0.00	43.40	SQYD	0.00	\$11.80	\$0.00
		0001	0030	6161005	CONSTRUCTION SIGNS	176.00	0.00	176.00	SQFT	64.00	\$8.42	\$538.88
		0001	0040	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	0.00	\$12.00	\$0.00
		0001	0050	6161030	TYPE III MOVEABLE BARRICADE	3.00	0.00	3.00	EA	0.00	\$1,000.00	\$0.00
		0001	0060	6161040	FLASHING ARROW PANEL	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
		0001	0070	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
		0030	0080	9028811	PULL BOX, PREFORMED CLASS 2	9.00	0.00	9.00	EA	0.00	\$501.00	\$0.00
		0030	0090	9029903	MISC.2 IN. CONDUIT PUSHED	3,775.00	0.00	3,775.00	LF	1,064.00	\$19.55	\$20,801.20
Project J9M0280 - Total Value Posted to Date as of Report Generated Date											\$22,340.08	
201120-H04 Overall - Total Value Posted to Date as of Report Generated Date											\$22,340.08	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 4, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9M0280

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0030	6161005	CONSTRUCTION SIGNS	4/30/21	5/3/21	16.00	SQFT	W020-1 48 x48 16 SQ. FT on 6th Street	.0274				
				5/3/21	16.00	SQFT	W020-1 48 x48 16 SQ. FT on 7th Street	.018				
				5/3/21	16.00	SQFT	W020-1 48 x48 16 SQ. FT on 9th Street South	.0415				
				5/3/21	16.00	SQFT	W020-1 48 x48 16 SQ. FT on Selma Street	0.336				
0070	6181000	MOBILIZATION	4/26/21	5/3/21	1.00	LS	Business 60/67 Intersection.	3.164		4.020		
0090	9029903	MISC.	4/26/21	5/3/21	145.00	LF	Existing PB -1 to PB-2					
				4/27/21	4/28/21	454.00	LF	PB - 2 to PB - 3				
				4/28/21	4/28/21	465.00	LF	PB - 3 to PB - 4				

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

May 4, 2021

Contract ID:190315-C01

No Data Available