



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 6, 2022

Pay Estimate Created Date: January 3, 2022

Progress Estimate Number 9	Contract ID 201218-B02 Prime Contractor Mid-River Asphalt, Inc.	Pay Period Start November 2, 2021 Pay Period End January 1, 2022	Original Contract Amount \$2,014,127.80 Net Change Order Amount (\$73,394.73) Current Contract Amount \$1,940,733.07
--------------------------------------	--	---	---

Approval Date		By User
January 3, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	haggaj1
January 4, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	baxtem1
January 5, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2021	November 1, 2021	October 29, 2021	99.44%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Calendar Time - JSP B - Calendar Days, J2P3201	August 19, 2021	August 19, 2021	Milestone Complete	
Awarded Date	January 6, 2021	January 6, 2021	Milestone - Calendar Time - JSP B - Calendar Days, J2S2328	September 16, 2021	September 16, 2021	Milestone Complete	
Letting Date	December 18, 2020	December 18, 2020	Milestone - Calendar Time - JSP B - Calendar Days, J2S3189	August 24, 2021	August 24, 2021	Milestone Complete	
Notice to Proceed Date	March 8, 2021	March 8, 2021	Milestone - Calendar Time - JSP B - Calendar Days, J2S3303	September 29, 2021	September 29, 2021	Milestone Complete	
Work Began Date			Milestone - Calendar Time - JSP B - Calendar Days, J2S3308	August 25, 2021	August 25, 2021	Milestone Complete	

Contract Total Pay For Estimate No. 9			
	This Estimate	Previous	To Date
201218-B02			
Total Posted Items Pay	\$464.33	\$1,929,413.66	\$1,929,877.99
Gross Item Adjustments	\$430.89	\$151,526.34	\$151,957.23
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$895.22	\$2,080,940.00	\$2,081,835.22

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J2P3201	0030	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$1.000	2	\$2.00
Project J2P3201 - Total							\$2.00
J2S3189	0150	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$1.000	2	\$2.00
Project J2S3189 - Total							\$2.00
J2S3303	0360	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$1.000	2	\$2.00
	0460	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$0.820	556.5	\$456.33
Project J2S3303 - Total							\$458.33
J2S3308	0490	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$1.000	2	\$2.00
Project J2S3308 - Total							\$2.00
Overall - Total							\$464.33

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 6, 2022

Pay Estimate Created Date: January 3, 2022

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
Progress Estimate Number 9		Contract ID 201218-B02 Prime Contractor Mid-River Asphalt, Inc.		Pay Period Start November 2, 2021 Pay Period End January 1, 2022		Original Contract Amount \$2,014,127.80 Net Change Order Amount (\$73,394.73) Current Contract Amount \$1,940,733.07		
J2S3238	0300	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Retroreflectivity Adjustment	Retroreflectivity Adjustments were calculated and paid on Estimate 0008. 5.91% of Striping was adjusted to 80% Pay based on third party retroreflectivity results. These areas were retested with Hand Held Reflectometer to verify results and achieved passing retroreflectivity results. RE made decision as result to accept these locations at full pay. This adjustment corrects retroreflectivity adjustments to full pay for areas that previously had pay deductions.			\$38.26
	0310	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Retroreflectivity Adjustment	Retroreflectivity Adjustments were calculated and paid on Estimate 0008. 88.44% of striping had retroreflectivity results that qualified for 105% Pay Adjustment. Review of calculations showed previously paid adjustment to be in error. This adjustment corrects error.			\$144.77
J2S3303	0430	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Retroreflectivity Adjustment	Retroreflectivity Adjustments were calculated and paid on Estimate 0008. 0.47% of Striping was adjusted to 80% Pay based on third party retroreflectivity results. 1.88% of Striping required restriping, which contractor proposed accepting with no pay. These areas were retested with Hand Held Reflectometer to verify results and achieved passing retroreflectivity results when retested. RE made decision as result to accept these locations at full pay. This adjustment corrects retroreflectivity adjustments to full pay for areas that previously had pay deductions.			\$199.20
	0440	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Retroreflectivity Adjustment	Retroreflectivity Adjustments were calculated and paid on Estimate 0008. 0.94% of Striping was adjusted to 80% Pay based on third party retroreflectivity results. 0.94% of Striping required restriping, which contractor proposed accepting with no pay. These areas were retested with Hand Held Reflectometer to verify results and achieved passing retroreflectivity results when retested. RE made decision as result to accept these locations at full pay. This adjustment corrects retroreflectivity adjustments to full pay for areas that previously had pay deductions.			\$48.66
Total								\$430.89



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on January 6, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2P3201	FAF-79-1(80)	Seal coat	79	LINCOLN	from Pike County line to Route N near Winfield
J2S3189	FAS-S202(017)	Seal coat	EE	LINCOLN	from Route Y to Route 47 near Winfield
J2S3238	FAS S201(65)	Resurface	W	LINCOLN	from Route B to Route KK near Brussels
J2S3303	FAS S201(74)	Resurface	B	LINCOLN	from Route 61 to Route 79 at Elsberry
J2S3308	FAS-S202(018)	Seal coat	E	LINCOLN	from Route O north junction to Route UU in Silex

Totals by Job Numbers

Job Number	Item	This Estimate	Previous	To Date
J2P3201	Posted Item Pay	\$2.00	\$362,004.52	\$362,006.52
	Gross Item Adjustments	\$0.00	\$19,284.19	\$19,284.19
	Gross Item Pay	\$2.00	\$381,288.71	\$381,290.71
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J2S3189	Posted Item Pay	\$2.00	\$101,028.30	\$101,030.30
	Gross Item Adjustments	\$0.00	\$5,047.58	\$5,047.58
	Gross Item Pay	\$2.00	\$106,075.88	\$106,077.88
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J2S3238	Posted Item Pay	\$0.00	\$447,556.00	\$447,556.00
	Gross Item Adjustments	\$183.03	\$44,149.55	\$44,332.58
	Gross Item Pay	\$183.03	\$491,705.55	\$491,888.58
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J2S3303	Posted Item Pay	\$458.33	\$813,846.04	\$814,304.37
	Gross Item Adjustments	\$247.86	\$72,793.60	\$73,041.46
	Gross Item Pay	\$706.19	\$886,639.64	\$887,345.83
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J2S3308	Posted Item Pay	\$2.00	\$204,978.80	\$204,980.80
	Gross Item Adjustments	\$0.00	\$10,251.42	\$10,251.42
	Gross Item Pay	\$2.00	\$215,230.22	\$215,232.22
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on January 6, 2022

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 6, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)					
201218-B02	J2P3201	0001	0010	4091048	EMULSIFIED ASPHALT, SEAL COAT	72,828.00	-384.00	72,444.00	GAL	72,444.00	\$1.98	\$143,439.12					
		0001	0020	4094002	SEAL COAT AGGREGATE, GRADE A2	260,100.00	0.00	260,100.00	SQYD	260,100.00	\$0.68	\$176,868.00					
		0001	0030	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$1.00	\$2.00					
		0001	0040	6161005	CONSTRUCTION SIGNS	2,220.00	-1,350.00	870.00	SQFT	870.00	\$4.50	\$3,915.00					
		0001	0050	6161009	FLAG ASSEMBLY	4.00	-4.00	0.00	EA	0.00	\$10.00	\$0.00					
		0001	0060	6161025	CHANNELIZER (TRIM LINE)	100.00	-100.00	0.00	EA	0.00	\$20.00	\$0.00					
		0001	0070	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00					
		0001	0080	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$7,200.00	\$7,200.00					
		0001	0090	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	174,008.00	0.00	174,008.00	LF	174,008.00	\$0.10	\$17,400.80					
		0001	0100	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	94,616.00	0.00	94,616.00	LF	94,616.00	\$0.10	\$9,461.60					
		0001	0110	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	48.00	0.00	48.00	LF	48.00	\$10.00	\$480.00					
		0001	0120	6209903	MISC.6" WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	48.00	0.00	48.00	LF	48.00	\$5.00	\$240.00					
Project J2P3201 - Total Value Posted to Date as of Report Generated Date												\$362,006.52					
J2S3189	0001	0130	4091048	EMULSIFIED ASPHALT, SEAL COAT	18,962.00	-1,079.00	17,883.00	GAL	17,883.00	\$1.98	\$35,408.34						
					0001	0140	4094002	SEAL COAT AGGREGATE, GRADE A2	67,722.00	0.00	67,722.00	SQYD	67,722.00	\$0.68	\$46,050.96		
					0001	0150	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$1.00	\$2.00		
					0001	0160	6161005	CONSTRUCTION SIGNS	990.00	-416.00	574.00	SQFT	574.00	\$4.50	\$2,583.00		
					0001	0170	6161009	FLAG ASSEMBLY	4.00	-4.00	0.00	EA	0.00	\$10.00	\$0.00		
					0001	0180	6161025	CHANNELIZER (TRIM LINE)	100.00	-100.00	0.00	EA	0.00	\$1.00	\$0.00		
					0001	0190	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$7,200.00	\$7,200.00		
					0001	0200	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	55,408.00	0.00	55,408.00	LF	55,408.00	\$0.10	\$5,540.80		
					0001	0210	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	42,452.00	0.00	42,452.00	LF	42,452.00	\$0.10	\$4,245.20		
					Project J2S3189 - Total Value Posted to Date as of Report Generated Date												\$101,030.30
J2S3238	0001	0220	3105002	GRAVEL (A) OR CRUSHED STONE (B)	518.00	-327.66	190.34	TONS	190.34	\$34.00	\$6,471.56						
					0001	0230	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	8,274.80	-845.24	7,429.56	TONS	7,429.56	\$50.80	\$377,421.65		
					0001	0240	4071005	TACK COAT	7,574.00	179.00	7,753.00	GAL	7,753.00	\$1.93	\$14,963.29		
					0001	0250	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$1.00	\$2.00		
					0001	0260	6161005	CONSTRUCTION SIGNS	1,691.00	0.00	1,691.00	SQFT	730.00	\$4.50	\$3,285.00		
					0001	0270	6161009	FLAG ASSEMBLY	4.00	-4.00	0.00	EA	0.00	\$10.00	\$0.00		
					0001	0280	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	0.00	\$1.00	\$0.00		
					0001	0290	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$25,430.00	\$25,430.00		
					0001	0300	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	82,262.00	0.00	82,262.00	LF	82,262.00	\$0.10	\$8,226.20		
					0001	0310	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	75,883.00	0.00	75,883.00	LF	75,883.00	\$0.10	\$7,588.30		
					0001	0320	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	800.00	-279.00	521.00	SQYD	521.00	\$8.00	\$4,168.00		
					Project J2S3238 - Total Value Posted to Date as of Report Generated Date												\$447,556.00
					J2S3303	0001	0330	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	5,573.80	528.39	6,102.19	TONS	6,102.19	\$11.52	\$70,297.23	
0001	0340	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	12,722.60						176.40	12,899.00	TONS	12,899.00	\$51.76	\$667,652.24		
0001	0350	4071005	TACK COAT	13,878.00						-205.00	13,673.00	GAL	13,673.00	\$1.93	\$26,388.89		
0001	0360	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00						0.00	2.00	EA	2.00	\$1.00	\$2.00		
0001	0370	6161005	CONSTRUCTION SIGNS	2,218.00						0.00	2,218.00	SQFT	903.50	\$4.50	\$4,065.75		
0001	0380	6161009	FLAG ASSEMBLY	4.00						-4.00	0.00	EA	0.00	\$10.00	\$0.00		
0001	0390	6161025	CHANNELIZER (TRIM LINE)	100.00						0.00	100.00	EA	0.00	\$1.00	\$0.00		
0001	0400	6181000	MOBILIZATION	1.00						0.00	1.00	LS	1.00	\$25,130.00	\$25,130.00		
0001	0410	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	30.00						0.00	30.00	LF	30.00	\$25.00	\$750.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 6, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201218-B02	J2S3303	0001	0420	6200021	PERFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	1.00	0.00	1.00	EA	1.00	\$350.00	\$350.00
		0001	0430	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	100,912.00	0.00	100,912.00	LF	100,912.00	\$0.10	\$10,091.20
		0001	0440	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	43,143.00	0.00	43,143.00	LF	43,143.00	\$0.10	\$4,314.30
		0001	0450	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	15,988.00	-10,501.50	5,486.50	SQYD	5,486.50	\$0.82	\$4,498.93
		0001	0460	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,438.00	0.00	1,438.00	SQYD	931.50	\$0.82	\$763.83
Project J2S3303 - Total Value Posted to Date as of Report Generated Date												\$814,304.37
J2S3308	0001	0470	4091048	EMULSIFIED ASPHALT, SEAL COAT	40,952.00	-1,362.00	39,590.00	GAL	39,590.00	\$1.98	\$78,388.20	
		0480	4094002	SEAL COAT AGGREGATE, GRADE A2	146,255.00	-8,815.00	137,440.00	SQYD	137,440.00	\$0.68	\$93,459.20	
		0490	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$1.00	\$2.00	
		0500	6161005	CONSTRUCTION SIGNS	1,632.00	-379.00	1,253.00	SQFT	1,253.00	\$4.50	\$5,638.50	
		0510	6161009	FLAG ASSEMBLY	4.00	-4.00	0.00	EA	0.00	\$10.00	\$0.00	
		0520	6161025	CHANNELIZER (TRIM LINE)	100.00	-100.00	0.00	EA	0.00	\$1.00	\$0.00	
		0530	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$7,200.00	\$7,200.00	
		0540	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	111,633.00	0.00	111,633.00	LF	111,633.00	\$0.10	\$11,163.30	
		0550	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	91,296.00	0.00	91,296.00	LF	91,296.00	\$0.10	\$9,129.60	
Project J2S3308 - Total Value Posted to Date as of Report Generated Date												\$204,980.80
201218-B02 Overall - Total Value Posted to Date as of Report Generated Date												\$1,929,877.99



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on January 6, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J2P3201

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0030	6123000A	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	10/4/21	12/22/21	2.00	EA	Entire Project					

Project: J2S3189

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0150	6123000A	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	10/4/21	12/22/21	2.00	EA	Entire Project					

Project: J2S3303

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0360	6123000A	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	10/4/21	12/22/21	2.00	EA	Entire Project					
0460	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	10/4/21	12/22/21	556.50	SQYD	Route B, 8 Non-State-Route Entrances, Route NN Entrance, Route W Entrance	0.060		10.646		

Project: J2S3308

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0490	6123000A	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	10/4/21	12/22/21	2.00	EA	Entire Project					

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Jan 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J2P3201	0010	EMULSIFIED ASPHALT, SEAL COAT	Other Item Adjustment	ACAD	2	Aug 2, 2021	haggaj1	\$19,284.19	Adjustment calculated using department approved methods with the following factors: 72444 Gallons at 60 Degrees F.			
				ACAD - Total							\$19,284.19	
				OTHR	2	Aug 2, 2021	haggaj1	(\$28,687.80)	Per Section 409, Seal Coat Work may not be accepted until 14 Days after completion of the work. Per direction from MoDOT Management, 20% Withheld and will be paid back to contractor upon acceptance of the work.			
					3	Aug 15, 2021	haggaj1	\$28,687.80	20% was withheld on previous estimate, pending acceptance of Seal Coat work. This Adjustment releases the withheld amount.			
				OTHR - Total						\$0.00		
				Other Item Adjustment - Total						\$19,284.19		
				0010 - Total						\$19,284.19		
	0020	SEAL COAT AGGREGATE, GRADE A2	Material		2	Aug 2, 2021	SYSTEM	\$176,868.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user haggaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					2	Aug 2, 2021	SYSTEM	(\$176,868.00)				
					3	Aug 16, 2021	SYSTEM	\$176,868.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user phillf2 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					3	Aug 16, 2021	SYSTEM	(\$176,868.00)				
					4	Sep 2, 2021	SYSTEM	\$176,868.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user haggaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					4	Sep 2, 2021	SYSTEM	(\$176,868.00)				
				- Total						\$0.00		
				Material - Total						\$0.00		
				Other Item Adjustment	OTHR	2	Aug 2, 2021	haggaj1	(\$35,373.60)	Per Section 409, Seal Coat Work may not be accepted until 14 Days after completion of the work. Per direction from MoDOT Management, 20% Withheld and will be paid back to contractor upon acceptance of the work.		
						3	Aug 15, 2021	haggaj1	\$28,163.63	20% was withheld on previous estimate, pending acceptance of Seal Coat work. Seal Coat has been accepted and this Adjustment releases the withheld amount except 5% being withheld due to CRE2O report has not been submitted as of this estimate. A total payment of \$28,163.63 will be released on estimate 0003.		
						7	Oct 20, 2021	haggaj1	\$7,209.97	5% of the final quantity of line item pay was withheld on previous estimates, pending completion of CRE2.0 Reports by the contractor. This adjustment restores withheld pay.		
						OTHR - Total					\$0.00	
				Other Item Adjustment - Total						\$0.00		
	0020 - Total						\$0.00					
	0090	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		4	Sep 2, 2021	SYSTEM	\$17,400.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user haggaj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
					4	Sep 2, 2021	SYSTEM	(\$17,400.80)				
					5	Sep 16, 2021	SYSTEM	\$17,400.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user haggaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					5	Sep 16, 2021	SYSTEM	(\$17,400.80)				
- Total						\$0.00						
Material - Total						\$0.00						
Other Item Adjustment				OTHR	4	Sep 2, 2021	haggaj1	(\$8,700.00)	This adjustment is to withhold a portion pavement marking pay. This portion will be paid after acceptance for retroreflectivity.			
					6	Oct 1, 2021	haggaj1	\$8,700.00	40% was withheld on Estimate 0004 pending retroreflectivity testing. Testing was completed and material met retroreflectivity specifications. This adjustment is to pay the contractor the withheld amount			
OTHR - Total						\$0.00						
Other Item Adjustment - Total						\$0.00						
0090 - Total						\$0.00						



Line Item Adjustments by Estimate

Jan 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J2P3201	0100	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		4	Sep 2, 2021	SYSTEM	\$9,461.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user haggaj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
					4	Sep 2, 2021	SYSTEM	(\$9,461.60)					
					5	Sep 16, 2021	SYSTEM	\$9,461.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user haggaj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
					5	Sep 16, 2021	SYSTEM	(\$9,461.60)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					Other Item Adjustment	OTHR	4	Sep 2, 2021	haggaj1	(\$4,700.00)	This adjustment is to withhold a portion pavement marking pay. This portion will be paid after acceptance for retroreflectivity.		
							6	Oct 1, 2021	haggaj1	\$4,700.00	40% was withheld on Estimate 0004 pending retroreflectivity testing. Testing was completed and material met retroreflectivity specifications. This adjustment is to pay the contractor the withheld amount		
					OTHR - Total							\$0.00	
					Other Item Adjustment - Total							\$0.00	
	0100 - Total							\$0.00					
	0110	24 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		6	Oct 1, 2021	SYSTEM	\$480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user haggaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					6	Oct 1, 2021	SYSTEM	(\$480.00)					
					7	Oct 20, 2021	SYSTEM	\$480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user haggaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					7	Oct 20, 2021	SYSTEM	(\$480.00)					
- Total								\$0.00					
Material - Total							\$0.00						
0110 - Total							\$0.00						
J2P3201 - Total								\$19,284.19					
J2S3189	0130	EMULSIFIED ASPHALT, SEAL COAT	Other Item Adjustment	ACAD	2	Aug 2, 2021	haggaj1	\$5,047.58	Adjustment calculated using department approved methods with the following factors: 18962 Gallons at 60 Degrees F.				
					ACAD - Total							\$5,047.58	
				OTHR	2	Aug 2, 2021	haggaj1	(\$7,508.95)	Per Section 409, Seal Coat Work may not be accepted until 14 Days after completion of the work. Per direction from MoDOT Management, 20% Withheld and will be paid back to contractor upon acceptance of the work.				
					3	Aug 15, 2021	haggaj1	\$7,508.95	20% was withheld on previous estimate, pending acceptance of Seal Coat work. This Adjustment releases the withheld amount.				
				OTHR - Total							\$0.00		
				Other Item Adjustment - Total							\$5,047.58		
0130 - Total							\$5,047.58						
0140	SEAL COAT AGGREGATE, GRADE A2	Material		2	Aug 2, 2021	SYSTEM	\$46,050.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user haggaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
				2	Aug 2, 2021	SYSTEM	(\$46,050.96)						
				3	Aug 16, 2021	SYSTEM	\$46,050.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user phillf2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
				3	Aug 16, 2021	SYSTEM	(\$46,050.96)						
				4	Sep 2, 2021	SYSTEM	\$46,050.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user haggaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
				4	Sep 2, 2021	SYSTEM	(\$46,050.96)						
				- Total							\$0.00		



Line Item Adjustments by Estimate

Jan 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J2S3189	0140	SEAL COAT AGGREGATE, GRADE A2	Material - Total						\$0.00		
			Other Item Adjustment	OTHR	2	Aug 2, 2021	haggaj1	(\$9,210.19)	Per Section 409, Seal Coat Work may not be accepted until 14 Days after completion of the work. Per direction from MoDOT Management, 20% Withheld and will be paid back to contractor upon acceptance of the work.		
					3	Aug 15, 2021	haggaj1	\$6,907.64	20% was withheld on previous estimate, pending acceptance of Seal Coat work. Seal Coat has been accepted and this Adjustment releases the withheld amount except 5% being withheld due to CRE2O report has not been submitted as of this estimate. A total payment of \$6,907.64 will be released on estimate 0003.		
					7	Oct 20, 2021	haggaj1	\$2,302.55	5% of the final quantity of line item pay was withheld on previous estimates, pending completion of CRE2.0 Reports by the contractor. This adjustment restores withheld pay.		
			OTHR - Total						\$0.00		
			Other Item Adjustment - Total						\$0.00		
			0140 - Total						\$0.00		
			0200	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		4	Sep 2, 2021	SYSTEM	\$5,540.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user haggaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
							4	Sep 2, 2021	SYSTEM	(\$5,540.80)	
							5	Sep 16, 2021	SYSTEM	\$5,540.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user haggaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
	5	Sep 16, 2021					SYSTEM	(\$5,540.80)			
	- Total						\$0.00				
	Material - Total						\$0.00				
	Other Item Adjustment	OTHR			4	Sep 2, 2021	haggaj1	(\$2,700.00)	This adjustment is to withhold a portion pavement marking pay. This portion will be paid after acceptance for retroreflectivity.		
					6	Oct 1, 2021	haggaj1	\$2,700.00	40% was withheld on Estimate 0004 pending retroreflectivity testing. Testing was completed and material met retroreflectivity specifications. This adjustment is to pay the contractor the withheld amount		
	OTHR - Total						\$0.00				
	Other Item Adjustment - Total						\$0.00				
	0200 - Total						\$0.00				
	0210	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		4	Sep 2, 2021	SYSTEM	\$4,245.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user haggaj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
					4	Sep 2, 2021	SYSTEM	(\$4,245.20)			
					5	Sep 16, 2021	SYSTEM	\$4,245.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user haggaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					5	Sep 16, 2021	SYSTEM	(\$4,245.20)			
			- Total						\$0.00		
			Material - Total						\$0.00		
			Other Item Adjustment	OTHR	4	Sep 2, 2021	haggaj1	(\$2,100.00)	This adjustment is to withhold a portion pavement marking pay. This portion will be paid after acceptance for retroreflectivity.		
6					Oct 1, 2021	haggaj1	\$2,100.00	40% was withheld on Estimate 0004 pending retroreflectivity testing. Testing was completed and material met retroreflectivity specifications. This adjustment is to pay the contractor the withheld amount			
OTHR - Total						\$0.00					
Other Item Adjustment - Total						\$0.00					
0210 - Total						\$0.00					
J2S3189 - Total						\$5,047.58					
J2S3238	0220	GRAVEL (A) OR CRUSHED STONE (B)	Material		4	Sep 2, 2021	SYSTEM	\$3,389.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user haggaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					4	Sep 2, 2021	SYSTEM	(\$3,389.80)			



Line Item Adjustments by Estimate

Jan 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J2S3238	0220	GRAVEL (A) OR CRUSHED STONE (B)	Material		5	Sep 16, 2021	SYSTEM	\$6,471.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user haggaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					5	Sep 16, 2021	SYSTEM	(\$6,471.56)		
					6	Oct 1, 2021	SYSTEM	\$6,471.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user haggaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					6	Oct 1, 2021	SYSTEM	(\$6,471.56)		
					- Total			\$0.00		
					Material - Total			\$0.00		
					0220 - Total			\$0.00		
	0230		BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Material		4	Sep 2, 2021	SYSTEM	\$373,162.07	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user haggaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
						4	Sep 2, 2021	SYSTEM	(\$373,162.07)	
						- Total			\$0.00	
						Material - Total			\$0.00	
				Other Item Adjustment	ACAD	4	Sep 2, 2021	haggaj1	\$23,417.64	Adjustment was calculated using department approved spreadsheets with following factors: 7346.71 Tons with a Virgin AC of 3.00%
						5	Sep 16, 2021	haggaj1	\$267.19	Adjustment calculated electronically using department approved Excel Spreadsheets with the following data: 82.85 Tons of Mix ID SL 19-21, with a virgin AC of 3.00%.
						ACAD - Total			\$23,684.83	
					FUEL	7	Oct 20, 2021	haggaj1	(\$0.66)	Quantity correction had to be made to this item for 1 ton of asphalt. Because the DWR where the correction was posted was a different estimate period then that in which the material was placed and accepted, the SYSTEM generated Fuel Adjustment was in error when checked with manual calculations. This adjustment corrects the total Fuel Adjustment paid in AWP for this Line Item to the total manually calculated.
					FUEL - Total			(\$0.66)		
					Other Item Adjustment - Total			\$23,684.17		
			Price FUEL		4	Sep 2, 2021	SYSTEM	\$19,754.08	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					5	Sep 16, 2021	SYSTEM	\$198.04	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					7	Oct 20, 2021	SYSTEM	\$3.35	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					- Total			\$19,955.47		
					Price FUEL - Total			\$19,955.47		
				0230 - Total			\$43,639.64			
0240		TACK COAT	Material		4	Sep 2, 2021	SYSTEM	\$14,963.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user haggaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					4	Sep 2, 2021	SYSTEM	(\$14,963.29)		
					5	Sep 16, 2021	SYSTEM	\$14,963.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user haggaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					5	Sep 16, 2021	SYSTEM	(\$14,963.29)		
					- Total			\$0.00		
					Material - Total			\$0.00		
			Overrun	Overrun	4	Sep 2, 2021	SYSTEM	\$345.47	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 23 on the current Payment Estimate. Material Insufficiency Quantity 7753.000; Overrun Quantity Balance 179.00.	
				4	Sep 2, 2021	SYSTEM	(\$345.47)			



Line Item Adjustments by Estimate

Jan 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J2S3238	0240	TACK COAT	Overrun	Overrun	5	Sep 16, 2021	SYSTEM	(\$345.47)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
					5	Sep 16, 2021	SYSTEM	\$345.47	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 14 on the current Payment Estimate. Material Insufficiency Quantity 7753.000; Overrun Quantity Balance 179.00.				
					6	Oct 1, 2021	SYSTEM	(\$345.47)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
					8	Nov 3, 2021	SYSTEM	\$345.47	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.93000 - 1.93000, 'is applied (if non-zero).				
					Overrun - Total			\$0.00					
					Overrun - Total			\$0.00					
					0240 - Total			\$0.00					
					0300	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		4	Sep 2, 2021	SYSTEM	\$8,226.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) overriding Payment Estimate Exception 9 on the current Payment Estimate.
									4	Sep 2, 2021	SYSTEM	(\$8,226.20)	
									5	Sep 16, 2021	SYSTEM	\$8,226.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user haggaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
5	Sep 16, 2021	SYSTEM	(\$8,226.20)										
- Total			\$0.00										
Material - Total			\$0.00										
Other Item Adjustment	OTHR	4	Sep 2, 2021	haggaj1					(\$4,100.00)	This adjustment is to withhold a portion pavement marking pay. This portion will be paid after acceptance for retroreflectivity.			
		8	Nov 3, 2021	haggaj1					\$4,100.00	\$4100 was withheld on Estimate 0004, pending retroreflectivity results. This adjustment is to release withheld amount.			
OTHR - Total			\$0.00										
REFL		8	Nov 3, 2021	haggaj1					\$319.13	Retroreflectivity Adjustment was calculated with following factors: 86.89% of Pavement Marking at 105% pay adjustment. 5.91% of Pavement Marking at 80% pay adjustment.			
		9	Jan 3, 2022	haggaj1					\$38.26	Retroreflectivity Adjustments were calculated and paid on Estimate 0008. 5.91% of Striping was adjusted to 80% Pay based on third party retroreflectivity results. These areas were retested with Hand Held Reflectometer to verify results and achieved passing retroreflectivity results. RE made decision as result to accept these locations at full pay. This adjustment corrects retroreflectivity adjustments to full pay for areas that previously had pay deductions.			
REFL - Total			\$357.39										
Other Item Adjustment - Total			\$357.39										
0300 - Total			\$357.39										
0310	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		4	Sep 2, 2021	SYSTEM	\$7,588.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user haggaj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
				4	Sep 2, 2021	SYSTEM	(\$7,588.30)						
				5	Sep 16, 2021	SYSTEM	\$7,588.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user haggaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
				5	Sep 16, 2021	SYSTEM	(\$7,588.30)						
				- Total			\$0.00						
				Material - Total			\$0.00						
				Other Item Adjustment	OTHR	4	Sep 2, 2021	haggaj1	(\$3,700.00)	This adjustment is to withhold a portion pavement marking pay. This portion will be paid after acceptance for retroreflectivity.			
						8	Nov 3, 2021	haggaj1	\$3,700.00	\$3700 was withheld on Estimate 0004, pending retroreflectivity results. This adjustment is to release withheld amount.			
				OTHR - Total			\$0.00						
				REFL		8	Nov 3, 2021	haggaj1	\$190.78	Retroreflectivity Adjustment was calculated with following factors: 88.44% of Pavement Marking at 105% pay adjustment.			



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J2S3238	0310	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	9	Jan 3, 2022	haggaj1	\$144.77	Retroreflectivity Adjustments were calculated and paid on Estimate 0008. 88.44% of striping had retroreflectivity results that qualified for 105% Pay Adjustment. Review of calculations showed previously paid adjustment to be in error. This adjustment corrects error.
				REFL - Total				\$335.55	
				Other Item Adjustment - Total				\$335.55	
		0310 - Total						\$335.55	
		J2S3238 - Total						\$44,332.58	
J2S3303	0330	MISC. AGGREGATE FOR BASE	Material		5	Sep 16, 2021	SYSTEM	\$20,246.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user haggaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	Sep 16, 2021	SYSTEM	(\$20,246.75)	
					6	Oct 1, 2021	SYSTEM	\$70,297.23	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user haggaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					6	Oct 1, 2021	SYSTEM	(\$70,297.23)	
				- Total				\$0.00	
				Material - Total				\$0.00	
			Overrun	Overrun	6	Oct 1, 2021	SYSTEM	\$6,087.05	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 6 on the current Payment Estimate. Material Insufficiency Quantity 6102.190; Overrun Quantity Balance 528.39.
					6	Oct 1, 2021	SYSTEM	(\$6,087.05)	
					7	Oct 20, 2021	SYSTEM	(\$6,087.05)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					8	Nov 3, 2021	SYSTEM	\$6,087.05	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',11.52000 - 11.52000, 'is applied (if non-zero).
				Overrun - Total				\$0.00	
				Overrun - Total				\$0.00	
		0330 - Total						\$0.00	
	0340	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Other Item Adjustment	ACAD	5	Sep 16, 2021	haggaj1	\$41,599.28	Adjustment calculated electronically using department approved Excel Spreadsheets with the following data: 12899 Tons of Mix ID SL 19-21, with a virgin AC of 3.00%.
				ACAD - Total				\$41,599.28	
				Other Item Adjustment - Total				\$41,599.28	
			Overrun	Overrun	5	Sep 16, 2021	SYSTEM	(\$9,552.13)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					8	Nov 3, 2021	SYSTEM	\$9,552.13	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',54.15040 - 51.76000, 'is applied (if non-zero).
				Overrun - Total				\$0.00	
				Overrun - Total				\$0.00	
			Price FUEL		5	Sep 16, 2021	SYSTEM	\$30,833.77	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total				\$30,833.77	
				Price FUEL - Total				\$30,833.77	
		0340 - Total						\$72,433.05	
	0350	TACK COAT	Material		5	Sep 16, 2021	SYSTEM	\$26,576.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user haggaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					5	Sep 16, 2021	SYSTEM	(\$26,576.10)	
				- Total				\$0.00	
				Material - Total				\$0.00	
		0350 - Total						\$0.00	
	0410	PREF	Material		6	Oct 1, 2021	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Jan 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J2S3303	0410	THERMO PVMT MARK, 24 IN WHIT	Material			2021			Estimate Item Adjustment (0005) due to user haggaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					6	Oct 1, 2021	SYSTEM	(\$750.00)					
					7	Oct 20, 2021	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user haggaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					7	Oct 20, 2021	SYSTEM	(\$750.00)					
	- Total								\$0.00				
	Material - Total								\$0.00				
	0410 - Total								\$0.00				
	0420	0420	PREF THERMO PVMT MARK, LT/RT ARROW	Material		6	Oct 1, 2021	SYSTEM	\$350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user haggaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
						6	Oct 1, 2021	SYSTEM	(\$350.00)				
						7	Oct 20, 2021	SYSTEM	\$350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user haggaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
7						Oct 20, 2021	SYSTEM	(\$350.00)					
- Total								\$0.00					
Material - Total								\$0.00					
0420 - Total								\$0.00					
0430	0430	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Other Item Adjustment	OTHR	6	Oct 1, 2021	haggaj1	(\$4,036.00)	This adjustment is to withhold 40% of posted quantity, pending retroreflectivity testing, and will be released upon acceptance for retroreflectivity.				
					8	Nov 3, 2021	haggaj1	\$4,036.00	\$4036 was withheld on Estimate 0004, pending retroreflectivity results. This adjustment is to release withheld amount.				
					OTHR - Total								\$0.00
					REFL	8	Nov 3, 2021	haggaj1	\$224.02	Retroreflectivity Adjustment was calculated with following factors: 83.88% of Pavement Marking at 105% pay adjustment. 0.47% of Pavement Marking at 80% pay adjustment. 1.88% of Pavement Marking at No Pay/Restripe.			
						9	Jan 3, 2022	haggaj1	\$199.20	Retroreflectivity Adjustments were calculated and paid on Estimate 0008. 0.47% of Striping was adjusted to 80% Pay based on third party retroreflectivity results. 1.88% of Striping required restriping, which contractor proposed accepting with no pay. These areas were retested with Hand Held Reflectometer to verify results and achieved passing retroreflectivity results when retested. RE made decision as result to accept these locations at full pay. This adjustment corrects retroreflectivity adjustments to full pay for areas that previously had pay deductions.			
					REFL - Total								\$423.22
Other Item Adjustment - Total								\$423.22					
0430 - Total								\$423.22					
0440	0440	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	OTHR	6	Oct 1, 2021	haggaj1	(\$1,725.00)	This adjustment is to withhold 40% of posted quantity, pending retroreflectivity testing, and will be released upon acceptance for retroreflectivity.				
					8	Nov 3, 2021	haggaj1	\$1,725.00	\$1725 was withheld on Estimate 0004, pending retroreflectivity results. This adjustment is to release withheld amount.				
					OTHR - Total								\$0.00
					REFL	8	Nov 3, 2021	haggaj1	\$136.53	Retroreflectivity Adjustment was calculated with following factors: 85.85% of Pavement Marking at 105% pay adjustment. 0.94% of Pavement Marking at 80% pay adjustment. 0.94% of Pavement Marking at No Pay/Restripe.			
						9	Jan 3, 2022	haggaj1	\$48.66	Retroreflectivity Adjustments were calculated and paid on Estimate 0008. 0.94% of Striping was adjusted to 80% Pay based on third party retroreflectivity results. 0.94% of Striping required restriping, which contractor proposed accepting with no pay. These areas were retested with Hand Held Reflectometer to verify results and achieved passing retroreflectivity results when retested. RE made decision as result to accept these locations at full pay. This adjustment corrects retroreflectivity adjustments to full pay for areas that previously had pay deductions.			
					REFL - Total								\$185.19
Other Item Adjustment - Total								\$185.19					



Line Item Adjustments by Estimate

Jan 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J2S3303	0440 - Total							\$185.19	
J2S3303	- Total							\$73,041.46	
J2S3308	0470	EMULSIFIED ASPHALT, SEAL COAT	Other Item Adjustment	ACAD	2	Aug 2, 2021	haggaj1	\$10,251.42	Adjustment calculated using department approved methods with the following factors: 38511 Gallons at 60 Degrees F.
				ACAD - Total				\$10,251.42	
				OTHR	2	Aug 2, 2021	haggaj1	(\$15,250.36)	Per Section 409, Seal Coat Work may not be accepted until 14 Days after completion of the work. Per direction from MoDOT Management, 20% Withheld and will be paid back to contractor upon acceptance of the work.
					3	Aug 15, 2021	haggaj1	\$15,250.36	20% was withheld on previous estimate, pending acceptance of Seal Coat work. This Adjustment releases the withheld amount.
				OTHR - Total				\$0.00	
			Other Item Adjustment - Total				\$10,251.42		
	0470 - Total							\$10,251.42	
	0480	SEAL COAT AGGREGATE, GRADE A2	Material		2	Aug 2, 2021	SYSTEM	\$99,453.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user haggaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					2	Aug 2, 2021	SYSTEM	(\$99,453.40)	
					3	Aug 16, 2021	SYSTEM	\$93,459.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user phillf2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	Aug 16, 2021	SYSTEM	(\$93,459.20)	
					4	Sep 2, 2021	SYSTEM	\$93,459.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user haggaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					4	Sep 2, 2021	SYSTEM	(\$93,459.20)	
				- Total				\$0.00	
			Material - Total				\$0.00		
			Other Item Adjustment	OTHR	2	Aug 2, 2021	haggaj1	(\$19,890.70)	Per Section 409, Seal Coat Work may not be accepted until 14 Days after completion of the work. Per direction from MoDOT Management, 20% Withheld and will be paid back to contractor upon acceptance of the work.
					3	Aug 15, 2021	haggaj1	\$14,918.01	20% was withheld on previous estimate, pending acceptance of Seal Coat work. Seal Coat has been accepted and this Adjustment releases the withheld amount except 5% being withheld due to CRE20 report has not been submitted as of this estimate. A total payment of \$14,918.01 will be released on estimate 0003.
					7	Oct 20, 2021	haggaj1	\$4,972.69	5% of the final quantity of line item pay was withheld on previous estimates, pending completion of CRE2.0 Reports by the contractor. This adjustment restores withheld pay.
				OTHR - Total				\$0.00	
			Other Item Adjustment - Total				\$0.00		
	0480 - Total							\$0.00	
	0540	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		4	Sep 2, 2021	SYSTEM	\$11,163.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user haggaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					4	Sep 2, 2021	SYSTEM	(\$11,163.30)	
					5	Sep 16, 2021	SYSTEM	\$11,163.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user haggaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					5	Sep 16, 2021	SYSTEM	(\$11,163.30)	
				- Total				\$0.00	
			Material - Total				\$0.00		
			Other Item Adjustment	OTHR	4	Sep 2, 2021	haggaj1	(\$5,500.00)	This adjustment is to withhold a portion pavement marking pay. This portion will be paid after acceptance for retroreflectivity.
					6	Oct 1, 2021	haggaj1	\$5,500.00	40% was withheld on Estimate 0004 pending retroreflectivity testing. Testing was completed and material met retroreflectivity specifications. This adjustment is to pay the contractor the withheld amount.
				OTHR - Total				\$0.00	



Line Item Adjustments by Estimate

Jan 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J2S3308	0540	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Other Item Adjustment - Total						\$0.00	
	0540 - Total							\$0.00		
	0550	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		4	Sep 2, 2021	SYSTEM	\$9,129.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user haggaj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					4	Sep 2, 2021	SYSTEM	(\$9,129.60)		
					5	Sep 16, 2021	SYSTEM	\$9,129.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user haggaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					5	Sep 16, 2021	SYSTEM	(\$9,129.60)		
					- Total			\$0.00		
			Material - Total					\$0.00		
			Other Item Adjustment	OTHR	4	Sep 2, 2021	haggaj1	(\$4,500.00)	This adjustment is to withhold a portion pavement marking pay. This portion will be paid after acceptance for retroreflectivity.	
					6	Oct 1, 2021	haggaj1	\$4,500.00	40% was withheld on Estimate 0004 pending retroreflectivity testing. Testing was completed and material met retroreflectivity specifications. This adjustment is to pay the contractor the withheld amount	
					OTHR - Total			\$0.00		
			Other Item Adjustment - Total					\$0.00		
	0550 - Total							\$0.00		
J2S3308 - Total								\$10,251.42		
Overall - Total								\$151,957.23		