



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 22, 2021

Pay Estimate Created Date: September 16, 2021

Progress Estimate Number 3	Contract ID 201218-B04	Pay Period Start September 2, 2021	Original Contract Amount \$3,579,261.50
	Prime Contractor Capital Paving & Construction, LLC	Pay Period End September 15, 2021	Net Change Order Amount (\$0.01)
			Current Contract Amount \$3,579,261.49

Approval Date		By User
September 20, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	vierss
September 20, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	vierss
September 21, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2021	November 1, 2021		47.40%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 6, 2021	January 6, 2021	
Letting Date	December 18, 2020	December 18, 2020	
Notice to Proceed Date	February 8, 2021	February 8, 2021	
Work Began Date	August 2, 2021	August 2, 2021	

Contract Total Pay For Estimate No. 3			
	This Estimate	Previous	To Date
201218-B04			
Total Posted Items Pay	\$684,703.90	\$1,011,803.81	\$1,696,507.71
Gross Item Adjustments	\$54,241.87	\$13,551.95	\$67,793.82
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,025,355.76	\$1,764,301.53
Contract Total Payable This Estimate:	\$738,945.77		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J2P3254	0040	4030016	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP048F MIX)	TONS	\$53.780	3,171.61	\$170,569.19
	0050	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	TONS	\$48.180	5,722.33	\$275,701.86
	0070	4079912	MISC.TACK COAT LOW-TRACKING OR NON-TRACKING	GAL	\$2.350	5,125	\$12,043.75
	0140	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	LF	\$6.250	5,386	\$33,662.50
	0180	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	TONS	\$77.590	2.8	\$217.25
	0190	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	SQYD	\$82.900	29.3	\$2,428.97
	0200	6161005	CONSTRUCTION SIGNS	SQFT	\$5.500	608.84	\$3,348.62
	0290	6181000	MOBILIZATION	LS	\$89,386.890	0.5	\$44,693.45
	0380	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$1.680	43,284	\$72,717.12
0390	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$0.930	1,233.3	\$1,146.97	
Project J2P3254 - Total							\$616,529.68
J2S3206	0460	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$500.000	2	\$1,000.00
	0520	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.100	179,774	\$17,977.40
	0530	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING	LF	\$0.100	130,422	\$13,042.20



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 22, 2021

Pay Estimate Created Date: September 16, 2021

Progress Estimate Number 3	Contract ID 201218-B04	Pay Period Start September 2, 2021	Original Contract Amount \$3,579,261.50
	Prime Contractor Capital Paving & Construction, LLC	Pay Period End September 15, 2021	Net Change Order Amount (\$0.01)
			Current Contract Amount \$3,579,261.49

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J2S3206			PAINT, TYPE P BEADS				
Project J2S3206 - Total							\$32,019.60
J2S3207	0600	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$500.000	2	\$1,000.00
	0650	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.090	80,531	\$7,247.79
	0660	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.110	38,339	\$4,217.29
Project J2S3207 - Total							\$12,465.08
J2S3350	0830	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$500.000	2	\$1,000.00
	0880	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.090	120,975	\$10,887.75
	0890	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.090	131,131	\$11,801.79
Project J2S3350 - Total							\$23,689.54
Overall - Total							\$684,703.90

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2P3254	0040	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP048F MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,457.44	\$2.39	\$3,483.86
	0040	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP048F MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,714.17	\$2.39	\$4,097.55
	0040	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP048F MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	saved to eProjects			\$13,296.97
	0050	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	981.32	\$2.39	\$2,345.75
	0050	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,377.94	\$2.39	\$3,293.83
	0050	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,015.49	\$2.39	\$2,427.43
	0050	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	5.98	\$2.39	\$14.29
	0050	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,112.77	\$2.39	\$2,659.97
	0050	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,228.83	\$2.39	\$2,937.40
	0050	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material			-8,050.67	\$48.18	(\$387,881.28)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 22, 2021

Pay Estimate Created Date: September 16, 2021

Progress Estimate Number 3	Contract ID 201218-B04	Pay Period Start September 2, 2021	Original Contract Amount \$3,579,261.50
	Prime Contractor Capital Paving & Construction, LLC	Pay Period End September 15, 2021	Net Change Order Amount (\$0.01)
			Current Contract Amount \$3,579,261.49

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2P3254	0050	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user liebhd overriding Payment Estimate Exception 1 on the current Payment Estimate.	8,050.67	\$48.18	\$387,881.28
	0050	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	saved to eProjects			\$19,684.82
J2S3206	0520	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-179,774	\$0.10	(\$17,977.40)
	0520	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user liebhd overriding Payment Estimate Exception 2 on the current Payment Estimate.	179,774	\$0.10	\$17,977.40
	0530	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-130,422	\$0.10	(\$13,042.20)
	0530	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user liebhd overriding Payment Estimate Exception 8 on the current Payment Estimate.	130,422	\$0.10	\$13,042.20
J2S3207	0650	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-80,531	\$0.09	(\$7,247.79)
	0650	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user liebhd overriding Payment Estimate Exception 6 on the current Payment Estimate.	80,531	\$0.09	\$7,247.79
	0660	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-38,339	\$0.11	(\$4,217.29)
	0660	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user liebhd overriding Payment Estimate Exception 12 on the current Payment Estimate.	38,339	\$0.11	\$4,217.29
J2S3350	0880	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-120,975	\$0.09	(\$10,887.75)
	0880	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user liebhd overriding Payment Estimate Exception 4 on the current Payment Estimate.	120,975	\$0.09	\$10,887.75
	0890	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-131,131	\$0.09	(\$11,801.79)
	0890	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-	131,131	\$0.09	\$11,801.79



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 22, 2021

Pay Estimate Created Date: September 16, 2021

Progress Estimate Number 3	Contract ID 201218-B04	Pay Period Start September 2, 2021	Original Contract Amount \$3,579,261.50
	Prime Contractor Capital Paving & Construction, LLC	Pay Period End September 15, 2021	Net Change Order Amount (\$0.01)
			Current Contract Amount \$3,579,261.49

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2S3350		WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS			generated Material Payment Estimate Item Adjustment (0013) due to user liebhd overriding Payment Estimate Exception 10 on the current Payment Estimate.			
Total								\$54,241.87



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on September 22, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2P3254	FAF 24-2(48)	Resurface	24	RANDOLPH	from 1.5 miles west of Rte. C to 0.9 mile east of Rte. 63 near Moberly
J2S3206	FAS-S202(009)	Seal coat	C	MACON	from 0.4 mile south of Rte. 36 to Rte. JJ in Huntsville
J2S3207	FAS-S202(010)	Seal coat	A	RANDOLPH	from Bus. 63 in Moberly to Rte. B south junction near Higbee
J2S3255	FAS-S202(011)	Resurface	EE	RANDOLPH	from just east of Rte. 63 to end of state maintenance near Moberly
J2S3350	FAS-S202(012)	Chip seal	B	RANDOLPH	from Rte. 63 near Clark to Rte. 3 near Roanoke in Howard County

Totals by Job Numbers

J2P3254	Posted Item Pay	This Estimate	Previous	To Date
		\$616,529.68	\$223,152.52	\$839,682.20
	Gross Item Adjustments	\$54,241.87	\$14,177.73	\$68,419.60
	Gross Item Pay	\$670,771.55	\$237,330.25	\$908,101.80
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J2S3206	Posted Item Pay	This Estimate	Previous	To Date
		\$32,019.60	\$358,373.42	\$390,393.02
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$32,019.60	\$358,373.42	\$390,393.02
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J2S3207	Posted Item Pay	This Estimate	Previous	To Date
		\$12,465.08	\$151,472.67	\$163,937.75
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$12,465.08	\$151,472.67	\$163,937.75
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J2S3255	Posted Item Pay	This Estimate	Previous	To Date
		\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J2S3350	Posted Item Pay	This Estimate	Previous	To Date
		\$23,689.54	\$278,805.20	\$302,494.74
	Gross Item Adjustments	\$0.00	(\$625.78)	(\$625.78)
	Gross Item Pay	\$23,689.54	\$278,179.42	\$301,868.96
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on September 22, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J2P3254, Item 4030103, Project Item Line Number 0050, Material Set 403010396, Material 0403SP125C - Superpave 12.5 mm, Des C, Acceptance Action Generic AspHigh is insufficient.	No Remark was entered by Engineer	LIEBHD	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3206, Item 6206000C, Project Item Line Number 0520, Material Set 6206000C96, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	No Remark was entered by Engineer	LIEBHD	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3206, Item 6206000C, Project Item Line Number 0520, Material Set 6206000C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	No Remark was entered by Engineer	LIEBHD	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3350, Item 6206000C, Project Item Line Number 0880, Material Set 6206000C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	No Remark was entered by Engineer	LIEBHD	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3350, Item 6206000C, Project Item Line Number 0880, Material Set 6206000C96, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	No Remark was entered by Engineer	LIEBHD	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3207, Item 6206000C, Project Item Line Number 0650, Material Set 6206000C96, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	No Remark was entered by Engineer	LIEBHD	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3207, Item 6206000C, Project Item Line Number 0650, Material Set 6206000C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	No Remark was entered by Engineer	LIEBHD	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3206, Item 6206001C, Project Item Line Number 0530, Material Set 6206001C96, Material 1048PMTRWBYL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBYL is insufficient.	No Remark was entered by Engineer	LIEBHD	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3206, Item 6206001C, Project Item Line Number 0530, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	No Remark was entered by Engineer	LIEBHD	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3350, Item 6206001C, Project Item Line Number 0890, Material Set 6206001C96, Material 1048PMTRWBYL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBYL is insufficient.	No Remark was entered by Engineer	LIEBHD	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3350, Item 6206001C, Project Item Line Number 0890, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	No Remark was entered by Engineer	LIEBHD	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3207, Item 6206001C, Project Item Line Number 0660, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	No Remark was entered by Engineer	LIEBHD	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3207, Item 6206001C, Project Item Line Number 0660, Material Set 6206001C96, Material 1048PMTRWBYL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBYL is insufficient.	No Remark was entered by Engineer	LIEBHD	Overridden
Estimate Exception Type: Item Overrun: Contract 201218-B04, Contract Project J2S3350, Project Item Line Number 0820, Contract Line Item Number 0820, Item 4094012, Minor Item.	No Remark was entered by Engineer	LIEBHD	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 22, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201218-B04	J2P3254	0001	0005	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$7,745.00	\$0.00
		0001	0010	2153000	SHAPING SLOPES, CLASS III	13.00	0.00	13.00	100F	0.00	\$922.00	\$0.00
		0001	0020	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	2,622.10	0.00	2,622.10	TONS	0.00	\$25.98	\$0.00
		0001	0030	3105002	GRAVEL (A) OR CRUSHED STONE (B)	109.00	0.00	109.00	TONS	0.00	\$23.44	\$0.00
		0001	0040	4030016	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP048F MIX)	5,097.90	0.00	5,097.90	TONS	5,123.94	\$53.78	\$275,565.49
		0001	0050	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	18,723.70	0.00	18,723.70	TONS	8,050.67	\$48.18	\$387,881.28
		0001	0060	4079912	MISC.POLYMER MODIFIED EMULSION MEMBRANE	24,891.00	0.00	24,891.00	GAL	14,810.00	\$4.84	\$71,680.40
		0001	0070	4079912	MISC.TACK COAT LOW-TRACKING OR NON-TRACKING	13,481.00	0.00	13,481.00	GAL	7,405.00	\$2.35	\$17,401.75
		0001	0080	6057000	AGGREGATE DRAIN	512.00	0.00	512.00	LF	0.00	\$18.75	\$0.00
		0001	0090	6083003	3 IN. CONCRETE MEDIAN STRIP	361.70	0.00	361.70	SQYD	0.00	\$65.25	\$0.00
		0001	0100	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00
		0001	0110	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	2,098.80	0.00	2,098.80	SQYD	0.00	\$197.50	\$0.00
		0001	0120	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	212.00	0.00	212.00	SQYD	0.00	\$1.00	\$0.00
		0001	0130	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	212.00	0.00	212.00	SQYD	0.00	\$1.00	\$0.00
		0001	0140	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	8,666.00	0.00	8,666.00	LF	7,702.00	\$6.25	\$48,137.50
		0001	0150	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	3,880.00	0.00	3,880.00	EA	5,080.00	\$5.20	\$26,416.00
		0001	0160	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	120.00	0.00	120.00	EA	0.00	\$9.75	\$0.00
		0001	0170	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	92.00	0.00	92.00	EA	0.00	\$7.75	\$0.00
		0001	0180	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	22.00	0.00	22.00	TONS	2.80	\$77.59	\$217.25
		0001	0190	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	100.00	0.00	100.00	SQYD	29.30	\$82.90	\$2,428.97
		0001	0200	6161005	CONSTRUCTION SIGNS	2,137.00	0.00	2,137.00	SQFT	1,652.00	\$5.50	\$9,086.00
		0001	0210	6161008	ADVANCED WARNING RAIL SYSTEM	14.00	0.00	14.00	EA	14.00	\$50.00	\$700.00
		0001	0220	6161009	FLAG ASSEMBLY	12.00	0.00	12.00	EA	12.00	\$10.00	\$120.00
		0001	0230	6161025	CHANNELIZER (TRIM LINE)	460.00	0.00	460.00	EA	460.00	\$18.00	\$8,280.00
		0001	0240	6161030	TYPE III MOVEABLE BARRICADE	6.00	0.00	6.00	EA	6.00	\$125.00	\$750.00
		0001	0250	6161033	DIRECTIONAL INDICATOR BARRICADE	28.00	0.00	28.00	EA	28.00	\$25.00	\$700.00
		0001	0260	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$500.00	\$1,000.00
		0001	0270	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00
		0001	0280	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	2.00	0.00	2.00	EA	2.00	\$250.00	\$500.00
		0001	0290	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$89,386.89	\$67,040.17
		0001	0300	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	478.00	0.00	478.00	LF	0.00	\$25.00	\$0.00
		0001	0310	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	703.00	0.00	703.00	LF	0.00	\$25.00	\$0.00
		0001	0320	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	67.00	0.00	67.00	EA	0.00	\$190.00	\$0.00
		0001	0330	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	2.00	0.00	2.00	EA	0.00	\$950.00	\$0.00
		0001	0340	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	58,159.90	0.00	58,159.90	LF	0.00	\$0.10	\$0.00
		0001	0350	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	92,171.00	0.00	92,171.00	LF	0.00	\$0.14	\$0.00
		0001	0360	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,530.00	0.00	1,530.00	LF	0.00	\$0.35	\$0.00
		0001	0370	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$0.00	\$0.00
		0001	0380	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	71,859.00	0.00	71,859.00	SQYD	71,859.00	\$1.68	\$120,723.12
		0001	0390	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	3,892.00	0.00	3,892.00	SQYD	3,645.00	\$0.93	\$3,389.85
0001	0400	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	510.00	0.00	510.00	STA	0.00	\$19.97	\$0.00		
0001	0410	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	275.90	0.00	275.90	STA	0.00	\$22.23	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 22, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
201218-B04	J2P3254	0010	0420	6061060	MGS GUARDRAIL	838.00	0.00	838.00	LF	0.00	\$22.52	\$0.00		
		0010	0430	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	10.00	0.00	10.00	EA	0.00	\$2,695.00	\$0.00		
Project J2P3254 - Total Value Posted to Date as of Report Generated Date												\$1,045,017.78		
J2S3206	0001	0440	4091048	EMULSIFIED ASPHALT, SEAL COAT		88,488.00	0.00	88,488.00	GAL	69,300.00	\$1.85	\$128,205.00		
		0450	4094012	SEAL COAT AGGREGATE, GRADE B2		316,026.00	0.00	316,026.00	SQYD	316,026.00	\$0.67	\$211,737.42		
		0460	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)		2.00	0.00	2.00	EA	2.00	\$500.00	\$1,000.00		
		0470	6161005	CONSTRUCTION SIGNS		2,193.00	0.00	2,193.00	SQFT	1,382.00	\$5.50	\$7,601.00		
		0480	6161009	FLAG ASSEMBLY		4.00	0.00	4.00	EA	4.00	\$10.00	\$40.00		
		0490	6161025	CHANNELIZER (TRIM LINE)		100.00	0.00	100.00	EA	25.00	\$18.00	\$450.00		
		0500	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED		2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00		
		0510	6181000	MOBILIZATION		1.00	0.00	1.00	LS	1.00	\$7,340.00	\$7,340.00		
		0520	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS		224,718.00	0.00	224,718.00	LF	179,774.00	\$0.10	\$17,977.40		
		0530	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS		163,027.00	0.00	163,027.00	LF	130,422.00	\$0.10	\$13,042.20		
		0540	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS		224.00	0.00	224.00	LF	0.00	\$1.00	\$0.00		
		0550	6209902	MISC.30" WHITE MID BLOCK STANDARD WATERBORNE PAVMENT MARKING PAINT, TYPE P BEADS		7.00	0.00	7.00	EA	0.00	\$50.00	\$0.00		
		0560	6209902	MISC.RAILROAD CROSSING PAVEMENT MARKING		5.00	0.00	5.00	EA	0.00	\$250.00	\$0.00		
		0570	6209903	MISC.6 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS		120.00	0.00	120.00	LF	0.00	\$10.00	\$0.00		
Project J2S3206 - Total Value Posted to Date as of Report Generated Date												\$390,393.02		
J2S3207	0001	0580	4091048	EMULSIFIED ASPHALT, SEAL COAT		37,816.00	0.00	37,816.00	GAL	30,380.00	\$1.85	\$56,203.00		
		0590	4094002	SEAL COAT AGGREGATE, GRADE A2		135,056.00	0.00	135,056.00	SQYD	123,801.00	\$0.67	\$82,946.67		
		0600	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)		2.00	0.00	2.00	EA	2.00	\$500.00	\$1,000.00		
		0610	6161005	CONSTRUCTION SIGNS		1,264.00	0.00	1,264.00	SQFT	906.00	\$5.50	\$4,983.00		
		0620	6161009	FLAG ASSEMBLY		4.00	0.00	4.00	EA	4.00	\$10.00	\$40.00		
		0630	6161025	CHANNELIZER (TRIM LINE)		100.00	0.00	100.00	EA	25.00	\$18.00	\$450.00		
		0640	6181000	MOBILIZATION		1.00	0.00	1.00	LS	1.00	\$6,850.00	\$6,850.00		
		0650	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS		100,664.00	0.00	100,664.00	LF	80,531.00	\$0.09	\$7,247.79		
		0660	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS		47,924.00	0.00	47,924.00	LF	38,339.00	\$0.11	\$4,217.29		
		0670	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS		96.00	0.00	96.00	LF	0.00	\$2.00	\$0.00		
		0680	6209902	MISC.RAILROAD CROSSING PAVEMENT MARKING		3.00	0.00	3.00	EA	0.00	\$250.00	\$0.00		
		Project J2S3207 - Total Value Posted to Date as of Report Generated Date												\$163,937.75
		J2S3255	0001	0690	3049910	MISC.MISC. (PERM. AGGR. EDGE TREATMENT)		134.00	0.00	134.00	TONS	0.00	\$53.58	\$0.00
				0700	3105002	GRAVEL (A) OR CRUSHED STONE (B)		137.00	0.00	137.00	TONS	0.00	\$68.91	\$0.00
0710	4020520			BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)		5,607.50	0.00	5,607.50	TONS	0.00	\$45.00	\$0.00		
0720	4071005			TACK COAT		4,995.00	0.00	4,995.00	GAL	0.00	\$2.05	\$0.00		
0730	6123000A			TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)		2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00		
0740	6161005			CONSTRUCTION SIGNS		876.00	0.00	876.00	SQFT	0.00	\$5.50	\$0.00		
0750	6161009			FLAG ASSEMBLY		4.00	0.00	4.00	EA	0.00	\$10.00	\$0.00		
0760	6161025			CHANNELIZER (TRIM LINE)		100.00	0.00	100.00	EA	0.00	\$18.00	\$0.00		
0770	6181000			MOBILIZATION		1.00	0.00	1.00	LS	0.00	\$6,891.18	\$0.00		
0780	6206000C			4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS		49,818.00	0.00	49,818.00	LF	0.00	\$0.09	\$0.00		
0790	6206001C			4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS		38,050.00	0.00	38,050.00	LF	0.00	\$0.09	\$0.00		
0800	6224010			MODIFIED COLDMILLING (DEPTH TRANSITIONS)		661.00	0.00	661.00	SQYD	0.00	\$12.06	\$0.00		
Project J2S3255 - Total Value Posted to Date as of Report Generated Date												\$0.00		
J2S3350	0001			0810	4091048	EMULSIFIED ASPHALT, SEAL COAT		62,868.00	0.00	62,868.00	GAL	61,060.00	\$1.85	\$112,961.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 22, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201218-B04	J2S3350	0001	0820	4094012	SEAL COAT AGGREGATE, GRADE B2	224,526.00	0.00	224,526.00	SQYD	225,460.00	\$0.67	\$151,058.20
		0001	0830	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$500.00	\$1,000.00
		0001	0840	6161005	CONSTRUCTION SIGNS	1,687.00	0.00	1,687.00	SQFT	1,272.00	\$5.50	\$6,996.00
		0001	0850	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	4.00	\$10.00	\$40.00
		0001	0860	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	25.00	\$18.00	\$450.00
		0001	0870	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$7,300.00	\$7,300.00
		0001	0880	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	151,219.00	0.00	151,219.00	LF	120,975.00	\$0.09	\$10,887.75
		0001	0890	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	163,914.00	0.00	163,914.00	LF	131,131.00	\$0.09	\$11,801.79
Project J2S3350 - Total Value Posted to Date as of Report Generated Date											\$302,494.74	
201218-B04 Overall - Total Value Posted to Date as of Report Generated Date											\$1,901,843.29	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 22, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J2P3254

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments	
0040	4030016	ASPH. CONC. MIXTURE PG 70-22 (SP048F)	9/13/21	9/16/21	1,457.44	TONS	Rte. 24 WB	139.371		136.287			
			9/15/21	9/16/21	1,714.17	TONS	Rte. 24 EB	139.371		135.651			
0050	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	9/2/21	9/16/21	1,112.77	TONS	Rte. 24 EB PL	140.991		142.344			
			9/7/21	9/16/21	1,228.83	TONS	Rte. 24 - Center	140.991	142.344				
			9/8/21	9/10/21	981.32	TONS	Rte. 24 - EB	139.371		140.455			
			9/9/21	9/10/21	1,377.94	TONS	Rte. 24 - WB	139.371		140.668			
			9/10/21	9/13/21	100.51	TONS	Robertson Road	140.428					
					113.89	TONS	Rte. DD	139.772					
				9/13/21	801.09	TONS	Rte. 24 - Center	139.371		140.668			
9/14/21	9/16/21	5.98	TONS	Rte. 24	139.371		140.668			Error on tickets			
0060	4079912	MISC. NON STANDARD TACK COAT	9/13/21	9/16/21	4,600.00	GAL	Rte. 24 - WB	139.371	136.287				
			9/15/21	9/16/21	-4,600.00	GAL	Rte. 24 - WB	139.371		136.287		No Certifications	
0070	4079912	MISC. NON STANDARD TACK COAT	9/2/21	9/16/21	1,090.00	GAL	Rte. 24 EB Passing Lane	140.991		142.344			
			9/7/21	9/16/21	870.00	GAL	Rte. 24 - Center turn lane	140.991		142.344			
			9/8/21	9/10/21	870.00	GAL	Rte. 24 - EB	139.371		140.455			
			9/9/21	9/10/21	1,275.00	GAL	Rte. 24 - WB	139.371		140.668			
			9/10/21	9/13/21	1,020.00	GAL	Rte. 24	139.371		140.668			
0140	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	9/2/21	9/16/21	710.00	LF	Rte. 24 EB	138.475		139.256			
			9/7/21	9/16/21	645.00	LF	Rte. 24 - WB	139.256		138.108			
			9/8/21	9/10/21	871.00	LF	Rte. 24 - WB	136.688		135.198			
			9/9/21	9/10/21	783.00	LF	Rte. 24 - EB	136.518		134.762			
			9/13/21	9/16/21	1,085.00	LF	Rte. 24 WB	135.114		133.457			
			9/14/21	9/16/21	768.00	LF	Rte. 24 EB	134.986		133.476			
					41.00	LF	NE Ramp	135.137					
				9/16/21	108.00	LF	SE Ramp	135.166					
				9/16/21	375.00	LF	SW Ramp	134.686					
0180	6133018	FURN & PLACE BIT. MATL FOR CL B PARTIAL	9/10/21	9/13/21	2.80	TONS	Rte. 24	139.374					
0190	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVT R	9/10/21	9/13/21	29.30	SQYD	Rte. 24	139.374					
0200	6161005	CONSTRUCTION SIGNS	9/13/21	9/16/21	608.84	SQFT	Rte. 24	133.379		142.344			
0290	6181000	MOBILIZATION	9/15/21	9/16/21	0.50	LS	Rte. 24	133.379		142.344			
0380	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	9/2/21	9/16/21	6,535.00	SQYD	Rte. 24 - EB Passing Lane	140.991		142.344			
			9/7/21	9/16/21	6,534.00	SQYD	Rte. 24 - Center turn lane	140.991		142.344			
			9/8/21	9/10/21	9,308.70	SQYD	Rte. 24 - EB	139.418		140.668			
			9/9/21	9/10/21	9,308.70	SQYD	Rte. 24 - WB	139.418		140.668			
			9/10/21	9/13/21	11,597.60	SQYD	Rte. 24	139.418		140.668			
0390	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	9/8/21	9/10/21	410.80	SQYD	Rte. 24 - EB	139.371		133.426			
			9/9/21	9/10/21	410.80	SQYD	Rte. 24 - WB	139.371		133.426			
			9/10/21	9/13/21	411.70	SQYD	Rte. 24	139.371		133.426			

Project: J2S3206

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0460	6123000A	TRUCK OR TRAILER MOUNTED ATTN (TMA)	9/15/21	9/16/21	2.00	EA	Rte. C	0.415		24.132		
0520	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	9/15/21	9/16/21	179,774.00	LF	Rte. C	0.415		24.132		
0530	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	9/15/21	9/16/21	130,422.00	LF	Rte. C	0.415		24.132		

Project: J2S3207

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0600	6123000A	TRUCK OR TRAILER MOUNTED ATTN (TMA)	9/15/21	9/16/21	2.00	EA	Rte. A	0.016		9.612		
0650	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	9/15/21	9/16/21	80,531.00	LF	Rte. A	0.016		9.612		
0660	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	9/15/21	9/16/21	38,339.00	LF	Rte. A	0.016		9.612		

Project: J2S3350

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0830	6123000A	TRUCK OR TRAILER MOUNTED ATTN (TMA)	9/15/21	9/16/21	2.00	EA	Rte. B	0.000		20.516		
0880	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	9/15/21	9/16/21	120,975.00	LF	Rte. B	0.000		20.516		
0890	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	9/15/21	9/16/21	131,131.00	LF	Rte. B	0.000		20.516		

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J2P3254	0040	ASPH. CONC. MIXTURE PG 70-22 (SP048F)	Other Item Adjustment	ACAD	3	Sep 20, 2021	vierrss	\$13,296.97	saved to eProjects
			ACAD - Total					\$13,296.97	
			Other Item Adjustment - Total					\$13,296.97	
		Price FUEL			3	Sep 16, 2021	SYSTEM	\$7,581.41	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total					\$7,581.41	
			Price FUEL - Total					\$7,581.41	
	0040 - Total							\$20,878.38	
	0050	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material		3	Sep 16, 2021	SYSTEM	\$387,881.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user liebhd overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	Sep 16, 2021	SYSTEM	(\$387,881.28)	
			- Total					\$0.00	
			Material - Total					\$0.00	
		Other Item Adjustment	ACAD		2	Sep 2, 2021	vierrss	\$7,916.36	Doc Record saved to eProjects
					3	Sep 20, 2021	vierrss	\$19,684.82	saved to eProjects
			ACAD - Total					\$27,601.18	
			Other Item Adjustment - Total					\$27,601.18	
		Price FUEL			2	Sep 2, 2021	SYSTEM	\$6,261.37	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					3	Sep 16, 2021	SYSTEM	\$2,345.75	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					3	Sep 16, 2021	SYSTEM	\$11,332.92	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total					\$19,940.04	
			Price FUEL - Total					\$19,940.04	
	0050 - Total							\$47,541.22	
J2P3254 - Total								\$68,419.60	
J2S3206	0520	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		3	Sep 16, 2021	SYSTEM	\$17,977.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user liebhd overriding Payment Estimate Exception 2 on the current Payment Estimate.
					3	Sep 16, 2021	SYSTEM	(\$17,977.40)	
			- Total					\$0.00	
			Material - Total					\$0.00	
	0520 - Total							\$0.00	
	0530	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		3	Sep 16, 2021	SYSTEM	\$13,042.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user liebhd overriding Payment Estimate Exception 8 on the current Payment Estimate.
					3	Sep 16, 2021	SYSTEM	(\$13,042.20)	
			- Total					\$0.00	
			Material - Total					\$0.00	
	0530 - Total							\$0.00	
J2S3206 - Total								\$0.00	
J2S3207	0650	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		3	Sep 16, 2021	SYSTEM	\$7,247.79	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user liebhd overriding Payment Estimate Exception 6 on the current Payment Estimate.
					3	Sep 16, 2021	SYSTEM	(\$7,247.79)	
			- Total					\$0.00	
			Material - Total					\$0.00	
	0650 - Total							\$0.00	



Line Item Adjustments by Estimate

Sep 22, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J2S3207	0660	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		3	Sep 16, 2021	SYSTEM	\$4,217.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user liebhd overriding Payment Estimate Exception 12 on the current Payment Estimate.		
					3	Sep 16, 2021	SYSTEM	(\$4,217.29)			
					- Total					\$0.00	
					Material - Total					\$0.00	
					0660 - Total					\$0.00	
J2S3207 - Total								\$0.00			
J2S3350	0820	SEAL COAT AGGREGATE, GRADE B2	Overrun		1	Aug 16, 2021	SYSTEM	(\$625.78)			
					Overrun - Total				(\$625.78)		
					Overrun - Total				(\$625.78)		
					0820 - Total				(\$625.78)		
					0820 - Total				(\$625.78)		
J2S3350	0880	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		3	Sep 16, 2021	SYSTEM	\$10,887.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user liebhd overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					3	Sep 16, 2021	SYSTEM	(\$10,887.75)			
					- Total				\$0.00		
					Material - Total				\$0.00		
					0880 - Total				\$0.00		
J2S3350	0890	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		3	Sep 16, 2021	SYSTEM	\$11,801.79	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user liebhd overriding Payment Estimate Exception 10 on the current Payment Estimate.		
					3	Sep 16, 2021	SYSTEM	(\$11,801.79)			
					- Total				\$0.00		
					Material - Total				\$0.00		
					0890 - Total				\$0.00		
J2S3350 - Total								(\$625.78)			
Overall - Total								\$67,793.82			