



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 4, 2022

Pay Estimate Created Date: June 1, 2022

Progress Estimate Number 29	Contract ID 201218-C03 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start May 16, 2022 Pay Period End June 1, 2022	Original Contract Amount \$5,260,378.39 Net Change Order Amount (\$67,246.10) Current Contract Amount \$5,193,132.29
---------------------------------------	--	--	---

Approval Date		By User
June 2, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	hartmh
June 2, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	burnsj3
June 3, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2021	November 1, 2021		99.93%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 6, 2021	January 6, 2021	
Letting Date	December 18, 2020	December 18, 2020	
Notice to Proceed Date	March 8, 2021	March 8, 2021	
Work Began Date	July 6, 2021	July 6, 2021	

Contract Total Pay For Estimate No. 29			
	This Estimate	Previous	To Date
201218-C03			
Total Posted Items Pay	\$12,286.80	\$5,177,072.35	\$5,189,359.15
Gross Item Adjustments	(\$472.86)	\$286,102.12	\$285,629.26
Incentive	\$0.00	\$82,307.57	\$82,307.57
Disincentive	\$0.00	(\$1,539.55)	(\$1,539.55)
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$156,824.96	\$156,824.96
Contract Total Payable This Estimate:	\$11,813.94	\$5,700,767.45	\$5,712,581.39

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4I3216	0270	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.180	68,260	\$12,286.80
Project J4I3216 - Total							\$12,286.80
Overall - Total							\$12,286.80

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4I3216	0270	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Overrun			-2,627	\$0.18	(\$472.86)
Total								(\$472.86)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on June 4, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J413216	I 29-1(130)	Resurface and guardrail improvements	29	PLATTE	from Platte County line to Rte. 273

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J413216	Posted Item Pay	\$12,286.80	\$5,177,072.35	\$5,189,359.15
	Gross Item Adjustments	(\$472.86)	\$286,102.12	\$285,629.26
	Gross Item Pay	\$11,813.94	\$5,463,174.47	\$5,474,988.41
	Incentive	\$0.00	\$82,307.57	\$82,307.57
	Disincentive	\$0.00	(\$1,539.55)	(\$1,539.55)
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$156,824.96	\$156,824.96



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on June 4, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Item Overrun: Contract 201218-C03, Contract Project J4I3216, Project Item Line Number 0270, Contract Line Item Number 0270, Item 6205902A, Minor Item.	No Remark was entered by Engineer	hartmh	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 4, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201218-C03	J413216	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$40,000.00	\$40,000.00
		0001	0020	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	611.00	483.93	1,094.93	TONS	1,094.93	\$50.50	\$55,293.96
		0001	0030	3105002	GRAVEL (A) OR CRUSHED STONE (B)	112.00	0.00	112.00	TONS	112.00	\$73.05	\$8,181.60
		0001	0040	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	10,109.10	55.10	10,164.20	TONS	10,164.20	\$51.15	\$519,898.83
		0001	0050	4019901	MISC.ASPHALT PERFORMANCE TESTING	1.00	0.00	1.00	LS	1.00	\$4,300.00	\$4,300.00
		0001	0060	4019901	MISC.INFRARED SCANNING	1.00	0.00	1.00	LS	1.00	\$5,300.00	\$5,300.00
		0001	0070	4019901	MISC.INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	1.00	\$24,300.00	\$24,300.00
		0001	0080	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	36,582.20	971.40	37,553.60	TONS	37,553.40	\$81.20	\$3,049,336.08
		0001	0090	4071005	TACK COAT	48,950.00	-10,763.00	38,187.00	GAL	38,187.00	\$2.00	\$76,374.00
		0001	0100	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	4.00	0.00	4.00	EA	4.00	\$750.00	\$3,000.00
		0001	0110	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	704.00	-334.70	369.30	SQYD	369.30	\$230.00	\$84,939.00
		0001	0120	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	70.00	-70.00	0.00	SQYD	0.00	\$1.00	\$0.00
		0001	0130	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	70.00	-70.00	0.00	SQYD	0.00	\$1.00	\$0.00
		0001	0140	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	2,136.00	-700.00	1,436.00	LF	1,436.00	\$4.00	\$5,744.00
		0001	0150	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	1,760.00	-1,151.00	609.00	EA	609.00	\$7.00	\$4,263.00
		0001	0160	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	112.70	14.90	127.60	TONS	127.60	\$85.00	\$10,846.00
		0001	0170	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	551.00	12.60	563.60	SQYD	563.60	\$66.00	\$37,197.60
		0001	0180	6161005	CONSTRUCTION SIGNS	1,279.00	0.00	1,279.00	SQFT	1,156.86	\$5.35	\$6,189.20
		0001	0190	6161008	ADVANCED WARNING RAIL SYSTEM	13.00	0.00	13.00	EA	0.00	\$48.00	\$0.00
		0001	0200	6161009	FLAG ASSEMBLY	20.00	0.00	20.00	EA	0.00	\$32.00	\$0.00
		0001	0210	6161025	CHANNELIZER (TRIM LINE)	286.00	0.00	286.00	EA	286.00	\$11.00	\$3,146.00
		0001	0220	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	4.00	\$2,003.00	\$8,012.00
		0001	0230	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$2,137.00	\$8,548.00
		0001	0240	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	24.00	0.00	24.00	EA	24.00	\$908.00	\$21,792.00
		0001	0250	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$250,000.00	\$0.00
		0001	0251	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$228,663.00	\$228,663.00
		0001	0260	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	64.00	0.00	64.00	LF	0.00	\$20.30	\$0.00
		0001	0270	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	138,194.00	0.00	138,194.00	LF	140,821.00	\$0.18	\$25,347.78
		0001	0280	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	110,444.00	-110,444.00	0.00	LF	0.00	\$0.19	\$0.00
		0001	0290	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	7,392.00	0.00	7,392.00	LF	6,306.00	\$0.80	\$5,044.80
		0001	0300	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	533.00	0.00	533.00	LF	0.00	\$0.12	\$0.00
		0001	0310	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,785.00	0.00	1,785.00	LF	1,206.00	\$0.13	\$156.78
		0001	0320	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	489,532.00	0.00	489,532.00	SQYD	489,532.00	\$0.53	\$259,451.96
		0001	0330	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,993.30	0.00	1,993.30	STA	1,993.00	\$17.10	\$34,080.30
		0010	0340	2153000	SHAPING SLOPES, CLASS III	34.00	-1.00	33.00	100F	33.00	\$721.00	\$23,793.00
		0010	0350	6061060	MGS GUARDRAIL	10,763.00	-13.00	10,750.00	LF	10,750.00	\$20.05	\$215,537.50
		0010	0360	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	11,436.00	-1,686.00	9,750.00	LF	9,750.00	\$22.15	\$215,962.50
		0010	0370	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	19.00	-6.00	13.00	EA	13.00	\$2,620.00	\$34,060.00
		0010	0380	6061074	MGS HEIGHT AND BLOCK TRANSITION	4.00	0.00	4.00	EA	4.00	\$588.00	\$2,352.00
		0010	0390	6061080	MGS END ANCHOR	35.00	-2.00	33.00	EA	33.00	\$855.00	\$28,215.00
		0010	0400	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	43.00	-2.00	41.00	EA	41.00	\$2,510.00	\$102,910.00
		0001	5001	6189901	MISC.Line for Contract Bond	0.00	1.00	1.00	LS	1.00	\$21,337.00	\$21,337.00
		0010	5002	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	0.00	4.00	4.00	EA	4.00	\$583.28	\$2,333.12



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 4, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201218-C03	J413216	0001	5003	6209903	MISC.MISC. 6 IN. Yellow Standard Waterborne Pavement Marking Paint	0.00	112,109.00	112,109.00	LF	112,109.00	\$0.12	\$13,453.08
Project J413216 - Total Value Posted to Date as of Report Generated Date												\$5,189,359.10
201218-C03 Overall - Total Value Posted to Date as of Report Generated Date												\$5,189,359.10



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 4, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J413216

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0270	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	6/1/22	6/1/22	68,260.00	LF	6 in White High Build Waterborne Pavement Marking Paint I-29 NB and SB Restripe					This is payment for the restripe of the white pavement marking on I-29 and Platte Co. this includes edge line and center dashed line.

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J413216	0180	October 7, 2021	378	W08-17L 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		100.991	I-29 SB LT	1.00	16			16
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		99.972	I-29 SB LT	1.00	5			5
				W08-17L 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		102.040	I-29 SB LT	1.00	16			16
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		102.040	I-29 SB LT	1.00	5			5
				W08-17L 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		25.809	I-29 NB LT	1.00	16			16
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		25.809	I-29 NB LT	1.00	5			5
				W08-17L 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		26.828	I-29 NB LT	1.00	16			16
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		26.828	I-29 NB LT	1.00	5			5
				W08-17L 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		27.837	I-29 NB LT	1.00	16			16
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		27.837	I-29 NB LT	1.00	5			5
				W08-17L 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		28.938	I-29 NB LT	1.00	16			16
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		28.938	I-29 NB LT	1.00	5			5
				W08-17L 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		30.358	I-29 NB LT	1.00	16			16
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		30.358	I-29 NB LT	1.00	5			5
				W08-17L 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		31.380	I-29 NB LT	1.00	16			16
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		31.380	I-29 NB LT	1.00	5			5
				W08-17L 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		32.391	I-29 NB LT	1.00	16			16
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		32.391	I-29 NB LT	1.00	5			5
				W08-17L 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		33.404	I-29 NB LT	1.00	16			16
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		33.404	I-29 NB LT	1.00	5			5
				W08-17L 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		34.900	I-29 NB LT	1.00	16			16
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		34.900	I-29 NB LT	1.00	5			5
				W08-17L 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		93.063	I-29 SB LT	1.00	16			16
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		93.063	I-29 SB LT	1.00	5			5
				W08-17L 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		94.378	I-29 SB LT	1.00	16			16
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		94.378	I-29 SB LT	1.00	5			5
				W08-17L 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		95.393	I-29 SB LT	1.00	16			16
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		95.393	I-29 SB LT	1.00	5			5
				W08-17L 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		96.408	I-29 SB LT	1.00	16			16
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		96.408	I-29 SB LT	1.00	5			5
				W08-17L 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		97.427	I-29 SB LT	1.00	16			16
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		97.427	I-29 SB LT	1.00	5			5
				W08-17L 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		98.912	I-29 SB LT	1.00	16			16
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		98.912	I-29 SB LT	1.00	5			5
				W08-17L 48x48 16.00 SHOULDER DROP-OFF (SYMBOL)		99.972	I-29 SB LT	1.00	16			16
				W08-17p 30x24 5.00 SHOULDER DROP-OFF (PLAQUE)		100.991	I-29 SB LT	1.00	5			5
0180 - Total												378



Line Item Adjustments by Estimate

Jun 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J413216	0020	MISC. AGGREGATE FOR BASE	Overrun	Overrun	15	Nov 2, 2021	SYSTEM	(\$7,556.82)			
					16	Nov 16, 2021	SYSTEM	\$7,556.82	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',50.50000 - 50.50000', is applied (if non-zero).		
					Overrun - Total			\$0.00			
	Overrun - Total			\$0.00							
	0020 - Total			\$0.00							
	0040	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	14	Oct 18, 2021	hartmh	\$18,744.95	Line 0040 Tons Laid = 6095.92 Tons Current Index = 490.00 Base Index = 387.5 Virgin AC - 3.00% 6095.92x 0.030 x 102.5 = \$18,744.95		
					15	Nov 2, 2021	hartmh	\$12,509.96	Line 0040 Tons Laid = 4068.28 Current Index = 490.00 Base Index = 387.5 Virgin AC = 3.00% 4068.28 x 0.03 x 102.5 = \$12,509.96		
					ACAD - Total			\$31,254.91			
					Other Item Adjustment - Total			\$31,254.91			
					Overrun	Overrun	15	Nov 2, 2021	SYSTEM	(\$2,818.37)	
							16	Nov 16, 2021	SYSTEM	\$2,818.37	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',51.15000 - 51.15000', is applied (if non-zero).
							Overrun - Total			\$0.00	
					Overrun - Total			\$0.00			
					0040 - Total			\$31,254.91			
					0080	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	Construction Stockpile		12	Sep 16, 2021	SYSTEM
13	Oct 1, 2021	SYSTEM	(\$107,552.34)	Payment Estimate Item Adjustment generated Stockpile Transaction							
14	Oct 18, 2021	SYSTEM	(\$52,222.12)	Payment Estimate Item Adjustment generated Stockpile Transaction							
15	Nov 2, 2021	SYSTEM	(\$16,758.70)	Payment Estimate Item Adjustment generated Stockpile Transaction							
- Total			(\$224,531.61)								
Construction Stockpile - Total			(\$224,531.61)								
Construction Stockpile STMI		11	Sep 2, 2021	SYSTEM					\$224,531.61	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total							\$224,531.61		
Construction Stockpile STMI - Total			\$224,531.61								
Other Item Adjustment	ACAD		12	Sep 16, 2021					hartmh	\$53,803.18	Line 0080 Tons Laid = 7820.23 Tons Current Index = 495.00 Base Index = 387.5 Virgin AC - 6.40% 7820.23 x 0.064 x 107.5 = 137.45
			13	Oct 1, 2021					hartmh	\$120,559.27	Line 0080 Tons Laid = 17523.15 Tons Current Index = 495.00 Base Index = 387.5 Virgin AC - 6.40% 17523.15 x 0.064 x 107.5 = \$120,559.27
			13	Oct 4, 2021					hartmh	\$53,803.18	Line 0080 Tons Laid = 7820.13 Tons Current Index = 495.00 Base Index = 387.5 Virgin AC - 6.40% 7820.23 x 0.064 x 107.5 = \$53,803.18
			13	Oct 4, 2021					hartmh	(\$53,803.18)	This adjustment is being entered to correct the comments entered on estimate 12, a new adjustment will be entered to correct error.
			Other Item Adjustment - Total			\$120,559.27					



Line Item Adjustments by Estimate

Jun 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J413216	0080	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	Other Item Adjustment	ACAD	14	Oct 18, 2021	hartmh	\$55,814.97	Line 0080 Tons Laid = 8508.38 Tons Current Index = 490.00 Base Index = 387.5 Virgin AC - 6.40% 8508.38 x 0.064 x 102.5 = \$55,814.97				
					15	Nov 2, 2021	hartmh	\$24,282.76	Line 0080 Tons Laid = 3701.64 Current Index = 490.00 Base Index = 387.5 Virgin AC = 6.40% 3701.64 x 0.064 x 102.5 = \$24,282.76				
					ACAD - Total			\$254,460.18					
					Other Item Adjustment - Total			\$254,460.18					
					Overrun	Overrun	15	Nov 2, 2021	SYSTEM	(\$78,861.44)			
							16	Nov 16, 2021	SYSTEM	\$78,861.44	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',81.20000 - 81.20000', 'is applied (if non-zero).		
					Overrun - Total			\$0.00					
					Overrun - Total			\$0.00					
					0080 - Total			\$254,460.18					
					0160	FURN & PLACE BIT. MATL FOR CL C PARTIAL	Other Item Adjustment	ACAD	11	Sep 2, 2021	hartmh	\$137.45	Line 0160 Tons Laid = 50.21 Tons Current Index = 478.75 Base Index = 387.5 Virgin AC - 3.00% 50.21 x .03 x 91.25 = 137.45
									12	Sep 16, 2021	hartmh	\$77.39	Line 0160 Tons Laid =77.39 Tons Current Index = 495.00 Base Index = 387.5 Virgin AC - 3.00% 77.39 x 0.03 x 107.5 = 249.58
									13	Oct 4, 2021	hartmh	\$249.58	Line 0160 Tons Laid = 77.39 Tons Current Index = 495.00 Base Index = 387.5 Virgin AC - 3.00% 77.39 x 0.03 x 107.5 = \$249.58
									13	Oct 4, 2021	hartmh	(\$77.39)	This adjustment is being entered to correct the adjustment entered on estimate 12, a new adjustment will be entered to correct error.
									ACAD - Total			\$387.03	
									Other Item Adjustment - Total			\$387.03	
Overrun	Overrun	12	Sep 16, 2021	SYSTEM					(\$1,266.50)				
		15	Nov 2, 2021	SYSTEM					\$1,266.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',85.00000 - 85.00000', 'is applied (if non-zero).			
Overrun - Total			\$0.00										
Overrun - Total			\$0.00										
0160 - Total			\$387.03										
0170	REMOVAL FOR CLASS C PARTIAL DEPTH PAVT REPAIR	Overrun	Overrun	12	Sep 16, 2021	SYSTEM	(\$831.60)						
				15	Nov 2, 2021	SYSTEM	\$831.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',85.00000 - 66.00000', 'is applied (if non-zero).					
				Overrun - Total			\$0.00						
Overrun - Total			\$0.00										
0170 - Total			\$0.00										
0230	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		7	Jun 30, 2021	SYSTEM	(\$4,274.00)						
- Total			(\$4,274.00)										



Line Item Adjustments by Estimate

Jun 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J413216	0230	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material - Total						(\$4,274.00)	
			MaterialCredit		8	Jul 16, 2021	SYSTEM	\$4,274.00		
			- Total						\$4,274.00	
			MaterialCredit - Total						\$4,274.00	
			0230 - Total						\$0.00	
0240	TEMPORARY SHORT-TERM RUMBLE STRIPS	Material		8	Jul 16, 2021	SYSTEM	(\$10,896.00)			
			- Total						(\$10,896.00)	
		Material - Total						(\$10,896.00)		
		MaterialCredit		9	Aug 2, 2021	SYSTEM	\$10,896.00			
			- Total						\$10,896.00	
		MaterialCredit - Total						\$10,896.00		
0240 - Total						\$0.00				
0270	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		15	Nov 2, 2021	SYSTEM	(\$20,795.94)			
				16	Nov 16, 2021	SYSTEM	(\$13,060.98)			
				17	Dec 1, 2021	SYSTEM	(\$13,060.98)			
		- Total						(\$46,917.90)		
		Material - Total						(\$46,917.90)		
		MaterialCredit		16	Nov 16, 2021	SYSTEM	\$20,795.94			
				17	Dec 1, 2021	SYSTEM	\$13,060.98			
				18	Dec 15, 2021	SYSTEM	\$13,060.98			
		- Total						\$46,917.90		
		MaterialCredit - Total						\$46,917.90		
		Overrun	Overrun	29	Jun 1, 2022	SYSTEM	(\$472.86)			
Overrun - Total						(\$472.86)				
Overrun - Total						(\$472.86)				
0270 - Total						(\$472.86)				
0290	12 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		16	Nov 16, 2021	SYSTEM	(\$5,044.80)			
				17	Dec 1, 2021	SYSTEM	(\$5,044.80)			
		- Total						(\$10,089.60)		
		Material - Total						(\$10,089.60)		
		MaterialCredit		17	Dec 1, 2021	SYSTEM	\$5,044.80			
				18	Dec 15, 2021	SYSTEM	\$5,044.80			
- Total						\$10,089.60				
MaterialCredit - Total						\$10,089.60				
0290 - Total						\$0.00				
0310	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		16	Nov 16, 2021	SYSTEM	(\$156.78)			
				17	Dec 1, 2021	SYSTEM	(\$156.78)			
		- Total						(\$313.56)		
		Material - Total						(\$313.56)		
		MaterialCredit		17	Dec 1, 2021	SYSTEM	\$156.78			
	18		Dec 15, 2021	SYSTEM	\$156.78					



Line Item Adjustments by Estimate

Jun 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J413216	0310	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	MaterialCredit			2021							
				- Total				\$313.56					
				MaterialCredit - Total				\$313.56					
	0310 - Total								\$0.00				
	0350	MGS GUARDRAIL	Construction Stockpile			8	Jul 16, 2021	SYSTEM	(\$22,093.59)	Payment Estimate Item Adjustment generated Stockpile Transaction			
						9	Aug 2, 2021	SYSTEM	(\$31,223.16)	Payment Estimate Item Adjustment generated Stockpile Transaction			
						10	Aug 16, 2021	SYSTEM	(\$12,416.23)	Payment Estimate Item Adjustment generated Stockpile Transaction			
						11	Sep 2, 2021	SYSTEM	(\$20,267.67)	Payment Estimate Item Adjustment generated Stockpile Transaction			
						12	Sep 16, 2021	SYSTEM	(\$41,063.48)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total						(\$127,064.13)			
				Construction Stockpile - Total						(\$127,064.13)			
						Construction Stockpile STMA		3	May 3, 2021	SYSTEM	\$102,708.93	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						\$102,708.93			
				Construction Stockpile STMA - Total						\$102,708.93			
						Construction Stockpile STMI		2	Apr 15, 2021	SYSTEM	\$24,355.20	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						\$24,355.20			
				Construction Stockpile STMI - Total						\$24,355.20			
				0350 - Total								\$0.00	
				0360	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile			8	Jul 16, 2021	SYSTEM	(\$23,069.24)	Payment Estimate Item Adjustment generated Stockpile Transaction
			10				Aug 16, 2021	SYSTEM	(\$48,429.04)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			11				Sep 2, 2021	SYSTEM	(\$48,592.65)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			12				Sep 16, 2021	SYSTEM	(\$5,726.41)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			13				Oct 1, 2021	SYSTEM	(\$1,799.73)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			14				Oct 18, 2021	SYSTEM	(\$22,067.93)	Payment Estimate Item Adjustment generated Stockpile Transaction			
	- Total									(\$149,685.00)			
Construction Stockpile - Total									(\$149,685.00)				
		Construction Stockpile STMI					2	Apr 15, 2021	SYSTEM	\$149,685.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total									\$149,685.00				
Construction Stockpile STMI - Total									\$149,685.00				
0360 - Total								\$0.00					
0370	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile			8	Jul 16, 2021	SYSTEM	(\$8,961.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					11	Sep 2, 2021	SYSTEM	(\$2,987.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					12	Sep 16, 2021	SYSTEM	(\$5,974.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					13	Oct 1, 2021	SYSTEM	(\$1,493.50)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					14	Oct 18, 2021	SYSTEM	(\$8,961.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total						(\$28,376.50)				
			Construction Stockpile - Total						(\$28,376.50)				
		Construction Stockpile STMI		2	Apr 15, 2021	SYSTEM	\$28,376.50	Payment Estimate Item Adjustment generated Stockpile Transaction					
- Total						\$28,376.50							



Line Item Adjustments by Estimate

Jun 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J413216	0370	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI - Total						\$28,376.50		
			0370 - Total						\$0.00		
	0380	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile			9	Aug 2, 2021	SYSTEM	(\$587.62)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						12	Sep 16, 2021	SYSTEM	(\$587.62)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						(\$1,175.24)	
				Construction Stockpile - Total						(\$1,175.24)	
				Construction Stockpile STMI		2	Apr 15, 2021	SYSTEM	\$1,175.24	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						\$1,175.24	
				Construction Stockpile STMI - Total						\$1,175.24	
				0380 - Total						\$0.00	
	0390	MGS END ANCHOR	Construction Stockpile			8	Jul 16, 2021	SYSTEM	(\$2,636.80)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						9	Aug 2, 2021	SYSTEM	(\$1,582.08)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						10	Aug 16, 2021	SYSTEM	(\$2,636.80)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						11	Sep 2, 2021	SYSTEM	(\$5,273.60)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						12	Sep 16, 2021	SYSTEM	(\$3,691.52)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						13	Oct 1, 2021	SYSTEM	(\$1,582.08)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						14	Oct 18, 2021	SYSTEM	(\$1,054.72)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						(\$18,457.60)	
				Construction Stockpile - Total						(\$18,457.60)	
				Construction Stockpile STMI		2	Apr 15, 2021	SYSTEM	\$18,457.60	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						\$18,457.60	
				Construction Stockpile STMI - Total						\$18,457.60	
				0390 - Total						\$0.00	
				0400	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile			8	Jul 16, 2021	SYSTEM
			9				Aug 2, 2021	SYSTEM	(\$7,652.90)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			10				Aug 16, 2021	SYSTEM	(\$7,652.90)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			11				Sep 2, 2021	SYSTEM	(\$18,366.96)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			12				Sep 16, 2021	SYSTEM	(\$10,714.06)	Payment Estimate Item Adjustment generated Stockpile Transaction	
		13	Oct 1, 2021				SYSTEM	(\$7,652.90)	Payment Estimate Item Adjustment generated Stockpile Transaction		
		14	Oct 18, 2021				SYSTEM	(\$3,061.16)	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total								(\$65,814.94)			
Construction Stockpile - Total								(\$65,814.94)			
Construction Stockpile STMI		2	Apr 15, 2021				SYSTEM	\$65,814.94	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total								\$65,814.94			
Construction Stockpile STMI - Total								\$65,814.94			
0400 - Total								\$0.00			
5002	ASYMMETRICAL TRNS. SEC., 6.5 FT. POSTS	Material						15	Nov 2, 2021	SYSTEM	(\$2,333.12)
					16	Nov 16, 2021	SYSTEM	(\$2,333.12)			



Line Item Adjustments by Estimate

Jun 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J413216	5002	ASYMMETRICAL TRNS. SEC., 6.5 FT. POSTS	Material	- Total					(\$4,666.24)		
			Material - Total							(\$4,666.24)	
			MaterialCredit		16	Nov 16, 2021	SYSTEM	\$2,333.12			
					17	Dec 1, 2021	SYSTEM	\$2,333.12			
			- Total							\$4,666.24	
			MaterialCredit - Total							\$4,666.24	
			5002 - Total							\$0.00	
			J413216 - Total							\$285,629.26	
			Overall - Total							\$285,629.26	