



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 13, 2021

Pay Estimate Created Date: December 1, 2021

Progress Estimate Number 14	Contract ID 201218-C04 Prime Contractor Capital Paving & Construction, LLC	Pay Period Start November 16, 2021 Pay Period End December 1, 2021	Original Contract Amount \$7,394,731.98 Net Change Order Amount \$23,212.40 Current Contract Amount \$7,417,944.38
---------------------------------------	---	---	--

Approval Date		By User
December 2, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	hessec2
December 2, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	ilesb1
December 3, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
July 1, 2022	July 1, 2022		35.65%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Calendar Time	May 10, 2022	May 10, 2022	149	
Awarded Date	January 6, 2021	January 6, 2021					
Letting Date	December 18, 2020	December 18, 2020					
Notice to Proceed Date	March 8, 2021	March 8, 2021					
Work Began Date	June 21, 2021	June 21, 2021					

Contract Total Pay For Estimate No. 14			
	This Estimate	Previous	To Date
201218-C04			
Total Posted Items Pay	\$559,073.70	\$2,085,560.64	\$2,644,634.34
Gross Item Adjustments	\$0.00	\$419,956.85	\$419,956.85
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$559,073.70	\$2,505,517.49	\$3,064,591.19

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4P3015	0040	2035500	EMBANKMENT IN PLACE	CUYD	\$9.000	5,000	\$45,000.00
	0130	6044011	PIPE COLLAR, TYPE A	EA	\$2,200.000	1	\$2,200.00
	0180	6113020	FURNISHING TYPE 2 ROCK BLANKET	CUYD	\$48.000	100	\$4,800.00
	0190	6113040	PLACING TYPE 2 ROCK BLANKET	CUYD	\$15.000	200	\$3,000.00
	0443	7040104	HALF-SOLE REPAIR	SQFT	\$75.000	70	\$5,250.00
	0490	7261036	36 IN. PIPE GROUP A	LF	\$195.000	20	\$3,900.00
	0530	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	EA	\$615.000	2	\$1,230.00
	0540	7320636A	36 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	EA	\$1,045.000	1	\$1,045.00
	0850	7025002	PILE WAVE ANALYSIS	EA	\$750.000	2	\$1,500.00
	0920	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	EA	\$700.000	5	\$3,500.00
	1040	7034208	CLASS B-2 CONCRETE (SUPERSTRUCTURE SOLID SLAB)	CUYD	\$820.000	13.5	\$11,070.00
	1060	7101000	REINFORCING STEEL (EPOXY COATED)	LB	\$1.110	56,270	\$62,459.70
	1070	7123610	SLAB DRAIN	EA	\$210.000	16	\$3,360.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 13, 2021

Pay Estimate Created Date: December 1, 2021

Progress Estimate Number 14	Contract ID 201218-C04	Pay Period Start November 16, 2021	Original Contract Amount \$7,394,731.98
	Prime Contractor Capital Paving & Construction, LLC	Pay Period End December 1, 2021	Net Change Order Amount \$23,212.40
			Current Contract Amount \$7,417,944.38

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4P3015	1090	2061000	CLASS 1 EXCAVATION	CUYD	\$33.000	45	\$1,485.00
	1130	7025002	PILE WAVE ANALYSIS	EA	\$700.000	2	\$1,400.00
	1140	7027000	PILE POINT REINFORCEMENT	EA	\$104.000	20	\$2,080.00
	1150	7034003	CLASS B-1 CONCRETE (SUBSTRUCTURE)	CUYD	\$1,500.000	36.8	\$55,200.00
	1160	7034208	CLASS B-2 CONCRETE (SUPERSTRUCTURE SOLID SLAB)	CUYD	\$960.000	204	\$195,840.00
	1180	7101000	REINFORCING STEEL (EPOXY COATED)	LB	\$1.170	36,180	\$42,330.60
	1190	7123610	SLAB DRAIN	EA	\$210.000	14	\$2,940.00
	1260	7025002	PILE WAVE ANALYSIS	EA	\$700.000	2	\$1,400.00
	5001	6169901	MISC.Temporary Long - Term Rumble Strips	LS	\$2,247.000	1	\$2,247.00
	5002	4019901		LS	\$20,715.400	1	\$20,715.40
Project J4P3015 - Total							\$473,952.70
J4P3015B	1420	6181000	MOBILIZATION	LS	\$75,000.000	0.25	\$18,750.00
	1440	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$10,000.000	1	\$10,000.00
	1490	2061000	CLASS 1 EXCAVATION	CUYD	\$33.000	35	\$1,155.00
	1520	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	LF	\$68.000	812	\$55,216.00
Project J4P3015B - Total							\$85,121.00
Overall - Total							\$559,073.70

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4P3015	0870	CLASS B CONCRETE (SUBSTRUCTURE)	Material			-87.6	\$744.00	(\$65,174.40)
	0870	CLASS B CONCRETE (SUBSTRUCTURE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	87.6	\$744.00	\$65,174.40
	0880	SLAB ON CONCRETE I-GIRDER	Material			-122	\$400.00	(\$48,800.00)
	0880	SLAB ON CONCRETE I-GIRDER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hessec2 overriding Payment Estimate Exception 12 on the current Payment Estimate.	122	\$400.00	\$48,800.00
	1030	CLASS B-1 CONCRETE (SUBSTRUCTURE)	Material			-38.2	\$1,450.00	(\$55,390.00)
	1030	CLASS B-1 CONCRETE (SUBSTRUCTURE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hessec2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	38.2	\$1,450.00	\$55,390.00
	1040	CLASS B-2 CONCRETE (SUPERSTRUCTURE SOLID SLAB)	Material			-273.5	\$820.00	(\$224,270.00)
	1040	CLASS B-2 CONCRETE (SUPERSTRUCTURE SOLID SLAB)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hessec2	273.5	\$820.00	\$224,270.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 13, 2021

Pay Estimate Created Date: December 1, 2021

Progress Estimate Number 14	Contract ID 201218-C04	Pay Period Start November 16, 2021	Original Contract Amount \$7,394,731.98
	Prime Contractor Capital Paving & Construction, LLC	Pay Period End December 1, 2021	Net Change Order Amount \$23,212.40
			Current Contract Amount \$7,417,944.38

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4P3015					overriding Payment Estimate Exception 7 on the current Payment Estimate.			
	1060	REINFORCING STEEL (EPOXY COATED)	Material			-59,270	\$1.11	(\$65,789.70)
	1060	REINFORCING STEEL (EPOXY COATED)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hessec2 overriding Payment Estimate Exception 17 on the current Payment Estimate.	59,270	\$1.11	\$65,789.70
	1150	CLASS B-1 CONCRETE (SUBSTRUCTURE)	Material			-36.8	\$1,500.00	(\$55,200.00)
	1150	CLASS B-1 CONCRETE (SUBSTRUCTURE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hessec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	36.8	\$1,500.00	\$55,200.00
	1160	CLASS B-2 CONCRETE (SUPERSTRUCTURE SOLID SLAB)	Material			-204	\$960.00	(\$195,840.00)
	1160	CLASS B-2 CONCRETE (SUPERSTRUCTURE SOLID SLAB)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hessec2 overriding Payment Estimate Exception 10 on the current Payment Estimate.	204	\$960.00	\$195,840.00
	1180	REINFORCING STEEL (EPOXY COATED)	Material			-39,180	\$1.17	(\$45,840.60)
	1180	REINFORCING STEEL (EPOXY COATED)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hessec2 overriding Payment Estimate Exception 18 on the current Payment Estimate.	39,180	\$1.17	\$45,840.60
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on December 13, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4P3015	FAF 24-1(45)	Bridge replacement	24	JACKSON	from west of Osage St. to 1 mile west of Rte. H and from Burnley Rd. to 0.2 mile west of Osage St. at Union Pacific RR, Drainage Ditch, and Fire Prairie Creek
J4P3015B	FAF 24-1(84)	Bridge replacement	24	JACKSON	from 0.6 mile east of Burnley Road and 0.2 mile west of Osage Street in Buckner

Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J4P3015	Posted Item Pay	\$473,952.70	\$2,002,408.64	\$2,476,361.34
	Gross Item Adjustments	\$0.00	\$411,879.85	\$411,879.85
	Gross Item Pay	\$473,952.70	\$2,414,288.49	\$2,888,241.19
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J4P3015B	Posted Item Pay	\$85,121.00	\$83,152.00	\$168,273.00
	Gross Item Adjustments	\$0.00	\$8,077.00	\$8,077.00
	Gross Item Pay	\$85,121.00	\$91,229.00	\$176,350.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on December 13, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J4P3015, Item 7032003, Project Item Line Number 0870, Material Set 703200396, Material 1005GECMLS - Masonry Grade E LS/DO, Acceptance Action Generic 1005GECMLS is insufficient.	Concrete tests have passed but has not been entered.	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3015, Item 7032003, Project Item Line Number 0870, Material Set 703200396, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Concrete tests have passed but has not been entered.	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3015, Item 7034003, Project Item Line Number 1030, Material Set 703400396, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Concrete tests have passed but has not been entered.	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3015, Item 7034003, Project Item Line Number 1030, Material Set 703400396, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Concrete tests have passed but has not been entered.	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3015, Item 7034003, Project Item Line Number 1150, Material Set 703400396, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Waiting on 28 day breaks	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3015, Item 7034003, Project Item Line Number 1150, Material Set 703400396, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Waiting on 28 day breaks	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3015, Item 7034208, Project Item Line Number 1040, Material Set 703420896, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Concrete tests have passed but has not been entered.	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3015, Item 7034208, Project Item Line Number 1040, Material Set 703420896, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Concrete tests have passed but has not been entered.	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3015, Item 7034208, Project Item Line Number 1040, Material Set 703420896, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Concrete tests have passed but has not been entered.	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3015, Item 7034208, Project Item Line Number 1160, Material Set 703420896, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Waiting on 28 day break	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3015, Item 7034208, Project Item Line Number 1160, Material Set 703420896, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Waiting on 28 day break	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3015, Item 7034213, Project Item Line Number 0880, Material Set 703421396, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Partially paid for this item the concrete has not be poured yet.	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3015, Item 7034213, Project Item Line Number 0880, Material Set 703421396, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Partially paid for this item the concrete has not be poured yet.	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3015, Item 7040104, Project Item Line Number 0443, Material Set 704010496, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Materials is looking into why this is showing up.	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3015, Item 7040104, Project Item Line Number 0443, Material Set 704010496, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Materials is looking into why this is showing up.	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3015, Item 7040104, Project Item Line Number 0443, Material Set 704010496, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Materials is looking into why this is showing up.	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3015, Item 7101000, Project Item Line Number 1060, Material Set 710100096, Material 1036RSSRECAB - Epoxy Ctd Sprl Stl Rein for Anch Bolts @, Acceptance Action Generic ReinforcingMisc is insufficient.	CO has reported this item but has yet to authorize it.	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3015, Item 7101000, Project Item Line Number 1180, Material Set 710100096, Material 1036RSSRECAB - Epoxy Ctd Sprl Stl Rein for Anch Bolts @, Acceptance Action Generic ReinforcingMisc is insufficient.	CO has reported this item but has yet to authorize it.	hessec2	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 13, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201218-C04	J4P3015	0001	0010	2013000	CLEARING AND GRUBBING	12.00	0.00	12.00	ACRE	10.00	\$1,800.00	\$18,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.60	\$125,000.00	\$75,000.00
		0001	0030	2031000	CLASS A EXCAVATION	20,691.00	0.00	20,691.00	CUYD	1,376.00	\$4.80	\$6,604.80
		0001	0040	2035500	EMBANKMENT IN PLACE	45,774.00	0.00	45,774.00	CUYD	22,951.00	\$9.00	\$206,559.00
		0001	0050	2036000	COMPACTING EMBANKMENT	12,414.00	0.00	12,414.00	CUYD	2,585.00	\$2.64	\$6,824.40
		0001	0060	2037075	COMPACTING IN CUT	30.80	0.00	30.80	STA	0.00	\$1,700.00	\$0.00
		0001	0070	2063000	CLASS 3 EXCAVATION	382.00	0.00	382.00	CUYD	87.00	\$22.00	\$1,914.00
		0001	0080	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	3,010.00	0.00	3,010.00	SQYD	3,010.00	\$9.75	\$29,347.50
		0001	0090	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	22,755.00	0.00	22,755.00	SQYD	0.00	\$8.00	\$0.00
		0001	0100	3101003	GRAVEL (A)	839.00	0.00	839.00	SQYD	0.00	\$15.00	\$0.00
		0001	0110	4019905	MISC.OPTIONAL PAVEMENT	3,010.00	0.00	3,010.00	SQYD	3,010.00	\$36.00	\$108,360.00
		0001	0113	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	10.00	0.00	10.00	TONS	0.00	\$2,000.00	\$0.00
		0001	0117	4071005	TACK COAT	4.00	0.00	4.00	GAL	0.00	\$2.60	\$0.00
		0001	0120	5041000	CONCRETE APPROACH PAVEMENT	805.40	0.00	805.40	SQYD	0.00	\$130.00	\$0.00
		0001	0130	6044011	PIPE COLLAR, TYPE A	1.00	0.00	1.00	EA	1.00	\$2,200.00	\$2,200.00
		0001	0140	6069902	MISC.TYPE C MASH CRASHWORTHY END TERMINAL	3.00	0.00	3.00	EA	3.00	\$4,583.61	\$13,750.83
		0001	0150	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	64.00	0.00	64.00	CUYD	11.00	\$18.50	\$203.50
		0001	0160	6096041	PLACING TYPE 1 ROCK DITCH LINER	64.00	0.00	64.00	CUYD	11.00	\$51.00	\$561.00
		0001	0170	6097000	ROCK LINING	25.00	0.00	25.00	CUYD	0.00	\$120.00	\$0.00
		0001	0180	6113020	FURNISHING TYPE 2 ROCK BLANKET	3,837.00	0.00	3,837.00	CUYD	300.00	\$48.00	\$14,400.00
		0001	0190	6113040	PLACING TYPE 2 ROCK BLANKET	3,837.00	0.00	3,837.00	CUYD	300.00	\$15.00	\$4,500.00
		0001	0200	6161005	CONSTRUCTION SIGNS	1,611.00	0.00	1,611.00	SQFT	760.00	\$5.20	\$3,952.00
		0001	0210	6161008	ADVANCED WARNING RAIL SYSTEM	20.00	0.00	20.00	EA	4.00	\$46.79	\$187.16
		0001	0220	6161009	FLAG ASSEMBLY	8.00	0.00	8.00	EA	0.00	\$31.19	\$0.00
		0001	0230	6161025	CHANNELIZER (TRIM LINE)	392.00	0.00	392.00	EA	380.00	\$10.40	\$3,952.00
		0001	0240	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	91.00	0.00	91.00	EA	60.00	\$129.98	\$7,798.80
		0001	0250	6161033	DIRECTIONAL INDICATOR BARRICADE	49.00	0.00	49.00	EA	44.00	\$98.78	\$4,346.32
		0001	0260	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	4.00	\$2,027.63	\$8,110.52
		0001	0270	6161055	SEQUENTIAL FLASHING WARNING LIGHT	44.00	0.00	44.00	EA	0.00	\$67.59	\$0.00
		0001	0280	6161070	TUBULAR MARKER	204.00	0.00	204.00	EA	204.00	\$77.99	\$15,909.96
		0001	0290	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	10.00	0.00	10.00	EA	10.00	\$883.84	\$8,838.40
		0001	0300	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	563.00	0.00	563.00	LF	500.00	\$28.22	\$14,110.00
		0001	0310	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	1,215.00	0.00	1,215.00	LF	1,200.00	\$41.61	\$49,932.00
		0001	0320	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$529,000.00	\$264,500.00
		0001	0330	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	1.00	0.00	1.00	EA	0.00	\$600.00	\$0.00
		0001	0340	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	106.00	0.00	106.00	LF	0.00	\$21.84	\$0.00
		0001	0350	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	4.00	0.00	4.00	EA	0.00	\$337.94	\$0.00
		0001	0360	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,025.00	0.00	2,025.00	LF	0.00	\$0.17	\$0.00
		0001	0370	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	22,424.00	0.00	22,424.00	LF	0.00	\$0.19	\$0.00
		0001	0380	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	14,955.00	0.00	14,955.00	LF	0.00	\$0.21	\$0.00
		0001	0390	6207001	PAVEMENT MARKING REMOVAL	56,262.00	0.00	56,262.00	LF	425.00	\$0.36	\$153.00
		0001	0400	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	3.00	0.00	3.00	EA	0.00	\$77.99	\$0.00
		0001	0410	6209903	MISC.TEMPORARY PAVEMENT MARKING	33,034.00	0.00	33,034.00	LF	32,077.00	\$0.11	\$3,528.47
0001	0420	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	5,912.00	0.00	5,912.00	SQYD	277.00	\$2.40	\$664.80		
0001	0430	6269909	MISC.ALTERNATE RUMBLE STRIP	101.60	0.00	101.60	STA	0.00	\$72.10	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 13, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201218-C04	J4P3015	0001	0440	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.20	\$26,000.00	\$5,200.00
		0001	0443	7040104	HALF-SOLE REPAIR	700.00	70.00	770.00	SQFT	770.00	\$75.00	\$57,750.00
		0001	0447	7040106	FULL DEPTH REPAIR	50.00	-50.00	0.00	SQFT	0.00	\$100.00	\$0.00
		0001	0450	7261015	15 IN. PIPE GROUP A	645.00	0.00	645.00	LF	624.00	\$44.00	\$27,456.00
		0001	0460	7261018	18 IN. PIPE GROUP A	96.00	0.00	96.00	LF	96.00	\$60.00	\$5,760.00
		0001	0470	7261021	21 IN. PIPE GROUP A	30.00	0.00	30.00	LF	30.00	\$122.00	\$3,660.00
		0001	0480	7261024	24 IN. PIPE GROUP A	178.00	0.00	178.00	LF	178.00	\$92.00	\$16,376.00
		0001	0490	7261036	36 IN. PIPE GROUP A	40.00	0.00	40.00	LF	40.00	\$195.00	\$7,800.00
		0001	0500	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	8.00	0.00	8.00	EA	8.00	\$193.00	\$1,544.00
		0001	0510	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$163.00	\$326.00
		0001	0520	7320621A	21 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$615.00	\$1,230.00
		0001	0530	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$615.00	\$1,230.00
		0001	0540	7320636A	36 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$1,045.00	\$1,045.00
		0001	0550	8051000A	SEEDING - COOL SEASON MIXTURES	10.70	0.00	10.70	ACRE	0.00	\$1,452.00	\$0.00
		0001	0560	8061004	SEDIMENT TRAP ROCK	132.00	0.00	132.00	CUYD	36.00	\$100.00	\$3,600.00
		0001	0570	8061005	ROCK DITCH CHECK	1,571.00	0.00	1,571.00	LF	754.00	\$14.88	\$11,219.52
		0001	0580	8061016	SEDIMENT REMOVAL	137.00	0.00	137.00	CUYD	0.00	\$25.00	\$0.00
		0001	0590	8061017	TEMPORARY SEEDING AND MULCHING	1.10	0.00	1.10	ACRE	1.10	\$1,246.33	\$1,370.96
		0001	0600	8061019	SILT FENCE	6,759.00	0.00	6,759.00	LF	2,276.00	\$1.43	\$3,254.68
		0001	0610	8061050	TYPE C BERM	575.00	0.00	575.00	LF	50.00	\$25.00	\$1,250.00
		0002	0620	4030403	10 INCHES, ASPHALTIC CONCRETE PAVEMENT SP125C	17,908.30	0.00	17,908.30	SQYD	0.00	\$35.00	\$0.00
		0004	0640	4010150	TYPE A2 SHOULDER	4,845.90	0.00	4,845.90	SQYD	0.00	\$36.00	\$0.00
		0010	0660	6061060	MGS GUARDRAIL	1,500.00	0.00	1,500.00	LF	0.00	\$19.83	\$0.00
		0010	0670	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	1,113.00	0.00	1,113.00	LF	750.00	\$22.15	\$16,612.50
		0010	0680	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	19.00	0.00	19.00	EA	10.00	\$2,600.81	\$26,008.10
		0010	0690	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	0.00	\$824.02	\$0.00
		0010	0700	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	18.00	0.00	18.00	EA	10.00	\$2,420.56	\$24,205.60
		0040	0710	9031010	CONCRETE FOOTINGS, EMBEDDED	0.90	0.00	0.90	CUYD	0.00	\$1,287.53	\$0.00
		0040	0720	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	2.00	0.00	2.00	EA	0.00	\$257.51	\$0.00
		0040	0730	9031270A	2 IN. PSST POST - 12 GA.	876.00	0.00	876.00	LF	0.00	\$11.33	\$0.00
		0040	0740	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	177.00	0.00	177.00	LF	0.00	\$20.60	\$0.00
		0040	0750	9031272	2.25 IN. PSST POST - 12 GA.	12.00	0.00	12.00	LF	0.00	\$12.36	\$0.00
		0040	0760	9031280	2.5 IN. PSST POST - 12 GA.	162.00	0.00	162.00	LF	0.00	\$13.39	\$0.00
		0040	0770	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	30.00	0.00	30.00	LF	0.00	\$51.50	\$0.00
		0040	0780	9035004A	SH-FLAT SHEET	654.00	0.00	654.00	SQFT	0.00	\$18.03	\$0.00
		0040	0790	9035011A	ST-STRUCTURAL	24.00	0.00	24.00	SQFT	0.00	\$20.60	\$0.00
		0040	0800	9035069A	SHF-FLAT SHEET FLUORESCENT	23.00	0.00	23.00	SQFT	0.00	\$20.60	\$0.00
		0070	0810	2061000	CLASS 1 EXCAVATION	125.00	0.00	125.00	CUYD	100.00	\$33.00	\$3,300.00
		0070	0820	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$25,000.00	\$25,000.00
		0070	0830	5031010A	BRIDGE APPROACH SLAB (MAJOR)	174.00	0.00	174.00	SQYD	0.00	\$280.00	\$0.00
		0070	0840	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	1,842.00	0.00	1,842.00	LF	1,815.37	\$66.00	\$119,814.42
		0070	0850	7025002	PILE WAVE ANALYSIS	2.00	0.00	2.00	EA	2.00	\$750.00	\$1,500.00
		0070	0860	7027000	PILE POINT REINFORCEMENT	24.00	0.00	24.00	EA	24.00	\$104.00	\$2,496.00
		0070	0870	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	87.60	0.00	87.60	CUYD	87.60	\$744.00	\$65,174.40
		0070	0880	7034213	SLAB ON CONCRETE I-GIRDER	612.00	0.00	612.00	SQYD	122.00	\$400.00	\$48,800.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 13, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
201218-C04	J4P3015		0070	0890	7034219A	TYPE D BARRIER	314.00	0.00	314.00	LF	0.00	\$103.00	\$0.00
			0070	0900	7056000	TYPE 2 (32 IN.), PRESTRESSED CONCRETE I-GIRDER	790.00	0.00	790.00	LF	790.00	\$155.00	\$122,450.00
			0070	0910	7061060	REINFORCING STEEL (BRIDGES)	3,960.00	0.00	3,960.00	LB	3,000.00	\$1.90	\$5,700.00
			0070	0920	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	5.00	0.00	5.00	EA	5.00	\$700.00	\$3,500.00
			0070	0930	7123610	SLAB DRAIN	22.00	0.00	22.00	EA	0.00	\$210.00	\$0.00
			0070	0940	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$1,600.00	\$0.00
			0070	0950	7161000	PLAIN NEOPRENE BEARING PAD	12.00	0.00	12.00	EA	12.00	\$140.00	\$1,680.00
			0070	0960	7161002	LAMINATED NEOPRENE BEARING PAD	24.00	0.00	24.00	EA	24.00	\$200.00	\$4,800.00
			0071	0970	2061000	CLASS 1 EXCAVATION	90.00	0.00	90.00	CUYD	60.00	\$33.00	\$1,980.00
			0071	0980	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$25,000.00	\$25,000.00
			0071	0990	5031010A	BRIDGE APPROACH SLAB (MAJOR)	171.00	0.00	171.00	SQYD	0.00	\$257.00	\$0.00
			0071	1000	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	795.00	0.00	795.00	LF	779.00	\$69.00	\$53,751.00
			0071	1010	7021214	GALVANIZED STRUCTURAL STEEL PILES (14 IN)	1,120.00	0.00	1,120.00	LF	1,093.00	\$75.00	\$81,975.00
			0071	1020	7027000	PILE POINT REINFORCEMENT	24.00	0.00	24.00	EA	24.00	\$104.00	\$2,496.00
			0071	1030	7034003	CLASS B-1 CONCRETE (SUBSTRUCTURE)	38.20	0.00	38.20	CUYD	38.20	\$1,450.00	\$55,390.00
			0071	1040	7034208	CLASS B-2 CONCRETE (SUPERSTRUCTURE SOLID SLAB)	273.50	0.00	273.50	CUYD	273.50	\$820.00	\$224,270.00
			0071	1050	7034219A	TYPE D BARRIER	222.00	0.00	222.00	LF	0.00	\$115.00	\$0.00
			0071	1060	7101000	REINFORCING STEEL (EPOXY COATED)	59,270.00	0.00	59,270.00	LB	59,270.00	\$1.11	\$65,789.70
			0071	1070	7123610	SLAB DRAIN	16.00	0.00	16.00	EA	16.00	\$210.00	\$3,360.00
			0071	1080	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$1,600.00	\$0.00
			0072	1090	2061000	CLASS 1 EXCAVATION	70.00	0.00	70.00	CUYD	45.00	\$33.00	\$1,485.00
			0072	1100	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$25,000.00	\$25,000.00
			0072	1110	5031010A	BRIDGE APPROACH SLAB (MAJOR)	172.00	0.00	172.00	SQYD	0.00	\$255.00	\$0.00
			0072	1120	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	1,660.00	0.00	1,660.00	LF	1,660.00	\$68.00	\$112,880.00
			0072	1130	7025002	PILE WAVE ANALYSIS	2.00	0.00	2.00	EA	2.00	\$700.00	\$1,400.00
			0072	1140	7027000	PILE POINT REINFORCEMENT	20.00	0.00	20.00	EA	20.00	\$104.00	\$2,080.00
			0072	1150	7034003	CLASS B-1 CONCRETE (SUBSTRUCTURE)	36.80	0.00	36.80	CUYD	36.80	\$1,500.00	\$55,200.00
			0072	1160	7034208	CLASS B-2 CONCRETE (SUPERSTRUCTURE SOLID SLAB)	226.80	0.00	226.80	CUYD	204.00	\$960.00	\$195,840.00
			0072	1170	7034219A	TYPE D BARRIER	183.00	0.00	183.00	LF	0.00	\$130.00	\$0.00
			0072	1180	7101000	REINFORCING STEEL (EPOXY COATED)	39,180.00	0.00	39,180.00	LB	39,180.00	\$1.17	\$45,840.60
			0072	1190	7123610	SLAB DRAIN	14.00	0.00	14.00	EA	14.00	\$210.00	\$2,940.00
			0072	1200	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$1,600.00	\$0.00
			0073	1210	2061000	CLASS 1 EXCAVATION	515.00	0.00	515.00	CUYD	0.00	\$21.00	\$0.00
			0073	1220	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	0.00	\$75,000.00	\$0.00
			0073	1230	5031010A	BRIDGE APPROACH SLAB (MAJOR)	170.00	0.00	170.00	SQYD	0.00	\$265.00	\$0.00
			0073	1240	6071060	PEDESTRIAN FENCE (STRUCTURES)	240.00	0.00	240.00	LF	0.00	\$152.00	\$0.00
			0073	1250	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	3,654.00	0.00	3,654.00	LF	0.00	\$68.00	\$0.00
			0073	1260	7025002	PILE WAVE ANALYSIS	2.00	0.00	2.00	EA	2.00	\$700.00	\$1,400.00
			0073	1270	7027000	PILE POINT REINFORCEMENT	36.00	0.00	36.00	EA	0.00	\$104.00	\$0.00
			0073	1280	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	316.90	0.00	316.90	CUYD	0.00	\$600.00	\$0.00
			0073	1290	7034219A	TYPE D BARRIER	554.00	0.00	554.00	LF	0.00	\$108.00	\$0.00
			0073	1300	7034221	SLAB ON CONCRETE NU-GIRDER	1,152.00	0.00	1,152.00	SQYD	0.00	\$325.00	\$0.00
			0073	1310	7056021	NU 35, PRESTRESSED CONCRETE NU-GIRDER	1,258.00	0.00	1,258.00	LF	0.00	\$250.00	\$0.00
			0073	1320	7061060	REINFORCING STEEL (BRIDGES)	46,070.00	0.00	46,070.00	LB	0.00	\$1.21	\$0.00
			0073	1330	7123610	SLAB DRAIN	12.00	0.00	12.00	EA	0.00	\$210.00	\$0.00
			0073	1340	7123620	DRAINAGE SYSTEM (ON STRUCTURE)	1.00	0.00	1.00	LS	0.00	\$43,000.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 13, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201218-C04	J4P3015	0073	1350	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$1,600.00	\$0.00
		0073	1360	7161000	PLAIN NEOPRENE BEARING PAD	10.00	0.00	10.00	EA	0.00	\$150.00	\$0.00
		0073	1370	7161002	LAMINATED NEOPRENE BEARING PAD	20.00	0.00	20.00	EA	0.00	\$205.00	\$0.00
		0001	5001	6169901	MISC.Temporary Long - Term Rumble Strips	0.00	1.00	1.00	LS	1.00	\$2,247.00	\$2,247.00
		0001	5002	4019901		0.00	1.00	1.00	LS	1.00	\$20,715.40	\$20,715.40
Project J4P3015 - Total Value Posted to Date as of Report Generated Date												\$2,476,361.34
201218-C04	J4P3015B	0001	1380	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$10,000.00	\$0.00
		0001	1390	5041000	CONCRETE APPROACH PAVEMENT	126.60	0.00	126.60	SQYD	0.00	\$150.00	\$0.00
		0001	1400	6113020	FURNISHING TYPE 2 ROCK BLANKET	465.00	0.00	465.00	CUYD	0.00	\$49.00	\$0.00
		0001	1410	6113040	PLACING TYPE 2 ROCK BLANKET	465.00	0.00	465.00	CUYD	0.00	\$19.00	\$0.00
		0001	1420	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$75,000.00	\$18,750.00
		0001	1430	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	698.00	0.00	698.00	SQYD	0.00	\$2.13	\$0.00
		0001	1440	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00
		0001	1450	8061050	TYPE C BERM	164.00	0.00	164.00	LF	0.00	\$25.00	\$0.00
		0010	1460	6061060	MGS GUARDRAIL	138.00	0.00	138.00	LF	0.00	\$19.83	\$0.00
		0010	1470	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	0.00	\$2,600.81	\$0.00
		0010	1480	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	0.00	\$2,420.56	\$0.00
		0070	1490	2061000	CLASS 1 EXCAVATION	70.00	0.00	70.00	CUYD	35.00	\$33.00	\$1,155.00
		0070	1500	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$25,000.00	\$25,000.00
		0070	1510	5031010A	BRIDGE APPROACH SLAB (MAJOR)	172.00	0.00	172.00	SQYD	0.00	\$255.00	\$0.00
		0070	1520	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	1,650.00	0.00	1,650.00	LF	1,616.00	\$68.00	\$109,888.00
		0070	1530	7025002	PILE WAVE ANALYSIS	2.00	0.00	2.00	EA	2.00	\$700.00	\$1,400.00
		0070	1540	7027000	PILE POINT REINFORCEMENT	20.00	0.00	20.00	EA	20.00	\$104.00	\$2,080.00
		0070	1550	7034003	CLASS B-1 CONCRETE (SUBSTRUCTURE)	36.80	0.00	36.80	CUYD	0.00	\$1,500.00	\$0.00
		0070	1560	7034208	CLASS B-2 CONCRETE (SUPERSTRUCTURE SOLID SLAB)	226.80	0.00	226.80	CUYD	0.00	\$960.00	\$0.00
		0070	1570	7034219A	TYPE D BARRIER	183.00	0.00	183.00	LF	0.00	\$130.00	\$0.00
		0070	1580	7101000	REINFORCING STEEL (EPOXY COATED)	39,180.00	0.00	39,180.00	LB	0.00	\$1.14	\$0.00
		0070	1590	7123610	SLAB DRAIN	14.00	0.00	14.00	EA	0.00	\$210.00	\$0.00
		0070	1600	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$1,600.00	\$0.00
		Project J4P3015B - Total Value Posted to Date as of Report Generated Date										
201218-C04 Overall - Total Value Posted to Date as of Report Generated Date												\$2,644,634.34



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 13, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J4P3015

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0040	2035500	EMBANKMENT IN PLACE	11/30/21	12/1/21	5,000.00	CUYD	Throughout the railroad bridge.	691+95		718+00		
0130	6044011	PIPE COLLAR, TYPE A	11/30/21	12/1/21	1.00	EA	36" pipe extension	701+28		701+29		
0180	6113020	FURNISHING TYPE 2 ROCK BLANKET	11/30/21	12/1/21	100.00	CUYD	Catchup pay.	691+95		718+00		
0190	6113040	PLACING TYPE 2 ROCK BLANKET	11/30/21	12/1/21	200.00	CUYD	Catchup pay	691+95		718+00		
0443	7040104	HALF-SOLE REPAIR	11/30/21	12/1/21	70.00	SQFT	Final pay for the half sole on the WB Railroad bridge.	707+40		707+40		
0490	7261036	36 IN. PIPE GROUP A	11/30/21	12/1/21	20.00	LF	36" Pipe Extension	701+28		701+29		
0530	7320624A	24 IN. GROUP A FLARED END SECT	11/30/21	12/1/21	2.00	EA	Field entrance at Old Lexington Rd.	712+00		712+00		
0540	7320636A	36 IN. GROUP A FLARED END SECT	11/30/21	12/1/21	1.00	EA	36 in Pipe Extension	701+28		701+29		
0850	7025002	PILE WAVE ANALYSIS	11/30/21	12/1/21	2.00	EA	Bridge No. A6743	599+91		601+26		
0920	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CON	11/30/21	12/1/21	5.00	EA	Bridge No. A6743	599+91		601+26		
1040	7034208	CLASS B-2 CONCRETE (SUPSTR)	11/30/21	12/1/21	13.50	CUYD	Bridge No. A8160	608+16		609+15		
1060	7101000	REINFORCING STEEL (EPOXY COATED)	11/30/21	12/1/21	56,270.00	LB	Bridge No. A8160	608+16		609+15		
1070	7123610	SLAB DRAIN	11/30/21	12/1/21	16.00	EA	Bridge No. A8160	608+16		609+15		
1090	2061000	CLASS 1 EXCAVATION	11/30/21	12/1/21	45.00	CUYD	Bridge No. A8160	608+16		609+15		
1130	7025002	PILE WAVE ANALYSIS	11/30/21	12/1/21	2.00	EA	Bridge No. A8161	617+98		618+78		
1140	7027000	PILE POINT REINFORCEMENT	11/30/21	12/1/21	20.00	EA	Bridge No. A8161	617+98		618+78		
1150	7034003	CLASS B-1 CONCRETE (SUBSTR)	11/30/21	12/1/21	36.80	CUYD	Bridge No. A8161	617+98		618+78		
1160	7034208	CLASS B-2 CONCRETE (SUPSTR)	11/30/21	12/1/21	204.00	CUYD	Bridge No. A8161	617+98		618+78		
1180	7101000	REINFORCING STEEL (EPOXY COATED)	11/30/21	12/1/21	36,180.00	LB	Bridge No. A8161	617+98		618+78		
1190	7123610	SLAB DRAIN	11/30/21	12/1/21	14.00	EA	Bridge No. A8161	617+98		618+78		
1260	7025002	PILE WAVE ANALYSIS	11/30/21	12/1/21	2.00	EA	Bridge No. A8163	706+01		708+56		
5001	6169901	MISC.	11/30/21	12/1/21	1.00	LS	Throughout the project.	691+95		718+00		
5002	4019901	MISC.	11/30/21	12/1/21	1.00	LS	Throughout the project.	691+95		718+00		

Project: J4P3015B

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
1420	6181000	MOBILIZATION	11/30/21	12/1/21	0.25	LS	Bridge No. A8162	627+58		629+08		
1440	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	11/30/21	12/1/21	1.00	LS	Bridge No. A8162	627+58		629+08		
1490	2061000	CLASS 1 EXCAVATION	11/30/21	12/1/21	35.00	CUYD	Bridge No. A8162	627+58		629+08		
1520	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN	11/30/21	12/1/21	812.00	LF	Bridge No. A8162	627+58		629+08		

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Dec 13, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3015	0040	EMBANKMENT IN PLACE	Material		5	Jul 15, 2021	SYSTEM	\$8,559.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					5	Jul 15, 2021	SYSTEM	(\$8,559.00)						
					6	Aug 2, 2021	SYSTEM	\$8,559.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					6	Aug 2, 2021	SYSTEM	(\$8,559.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
0040 - Total								\$0.00						
J4P3015	0050	COMPACTING EMBANKMENT	Material		5	Jul 15, 2021	SYSTEM	\$224.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hessec2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					5	Jul 15, 2021	SYSTEM	(\$224.40)						
					6	Aug 2, 2021	SYSTEM	\$224.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hessec2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					6	Aug 2, 2021	SYSTEM	(\$224.40)						
					- Total							\$0.00		
					Material - Total							\$0.00		
0050 - Total								\$0.00						
J4P3015	0110	MISC.	Other Item Adjustment	ACAD	7	Aug 16, 2021	hessec2	\$754.25	AC Adjustment Line No. 0110 (BP-1) Installed Quantity: $106.25 * 1.98 * 1.34 / 36 * 3010 \text{ SqYd} * 3.2\% = \754.25					
					7	Aug 16, 2021	hessec2	\$3,680.64	AC Adjustment Line No. 0110 (Bit Base) Installed Quantity: $106.25 * 1.98 * 6.75" / 36 * 3010 \text{ SqYd} * 3.1\% = \$3,680.64$					
					ACAD - Total							\$4,434.89		
					FUEL	7	Aug 16, 2021	hessec2	\$596.73	Fuel Adjustment Line No. 0110 (BP-1) Installed Quantity: $221.9 \text{ tons} @ 3.32 * 0.81 = \596.73				
						7	Aug 16, 2021	hessec2	\$3,005.07	Fuel Adjustment Line No. 0110 (Bit Base) Installed Quantity: $1117.46 \text{ tons} @ 3.32 * 0.81 = \$3,005.07$				
					FUEL - Total							\$3,601.80		
					Other Item Adjustment - Total							\$8,036.69		
					0110 - Total								\$8,036.69	
					J4P3015	0420	PERMANENT EROSION CONTROL GEOTEXTILE	Material		6	Aug 2, 2021	SYSTEM	\$64.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hessec2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
										6	Aug 2, 2021	SYSTEM	(\$64.80)	
- Total												\$0.00		
Material - Total							\$0.00							
0420 - Total								\$0.00						
J4P3015	0443	HALF-SOLE REPAIR	Material		6	Aug 2, 2021	SYSTEM	\$52,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hessec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					6	Aug 2, 2021	SYSTEM	(\$52,500.00)						
					7	Aug 16, 2021	SYSTEM	\$52,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Dec 13, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J4P3015	0443	HALF-SOLE REPAIR	Material		7	Aug 16, 2021	SYSTEM	(\$52,500.00)							
					8	Sep 1, 2021	SYSTEM	\$52,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
					8	Sep 1, 2021	SYSTEM	(\$52,500.00)							
					9	Sep 15, 2021	SYSTEM	\$52,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hargrr overriding Payment Estimate Exception 1 on the current Payment Estimate.						
					9	Sep 15, 2021	SYSTEM	(\$52,500.00)							
					10	Sep 30, 2021	SYSTEM	\$52,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hessec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
					10	Sep 30, 2021	SYSTEM	(\$52,500.00)							
					11	Oct 18, 2021	SYSTEM	\$52,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hessec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
					11	Oct 18, 2021	SYSTEM	(\$52,500.00)							
					- Total								\$0.00		
					Material - Total								\$0.00		
					0443 - Total								\$0.00		
					0560	SEDIMENT TRAP ROCK	Material		4	Jul 1, 2021	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hessec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
4	Jul 1, 2021	SYSTEM	(\$2,400.00)												
- Total									\$0.00						
Material - Total								\$0.00							
0560 - Total								\$0.00							
0570	ROCK DITCH CHECK	Material		4	Jul 1, 2021	SYSTEM	\$1,845.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hessec2 overriding Payment Estimate Exception 6 on the current Payment Estimate.							
				4	Jul 1, 2021	SYSTEM	(\$1,845.12)								
				- Total								\$0.00			
Material - Total								\$0.00							
0570 - Total								\$0.00							
0660	MGS GUARDRAIL	Construction Stockpile STMI		1	May 3, 2021	SYSTEM	\$18,630.00	Payment Estimate Item Adjustment generated Stockpile Transaction							
				- Total								\$18,630.00			
				Construction Stockpile STMI - Total								\$18,630.00			
0660 - Total								\$18,630.00							
0670	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		4	Jun 30, 2021	SYSTEM	(\$4,303.57)	Payment Estimate Item Adjustment generated Stockpile Transaction							
				5	Jul 15, 2021	SYSTEM	(\$4,303.57)	Payment Estimate Item Adjustment generated Stockpile Transaction							
				7	Aug 16, 2021	SYSTEM	(\$2,151.79)	Payment Estimate Item Adjustment generated Stockpile Transaction							
				- Total								(\$10,758.93)			
				Construction Stockpile - Total								(\$10,758.93)			
				Construction Stockpile STMI		1	May 3, 2021	SYSTEM	\$14,524.50	Payment Estimate Item Adjustment generated Stockpile Transaction					
						- Total								\$14,524.50	
						Construction Stockpile STMI - Total								\$14,524.50	
Material		4	Jul 1, 2021	SYSTEM	\$6,645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.									
		4	Jul 1, 2021	SYSTEM	(\$6,645.00)										



Line Item Adjustments by Estimate

Dec 13, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4P3015	0670	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Material			2021						
					5	Jul 15, 2021	SYSTEM	\$13,290.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hessec2 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					5	Jul 15, 2021	SYSTEM	(\$13,290.00)				
					6	Aug 2, 2021	SYSTEM	\$13,290.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hessec2 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					6	Aug 2, 2021	SYSTEM	(\$13,290.00)				
		- Total							\$0.00			
		Material - Total							\$0.00			
		0670 - Total							\$3,765.57			
	0680		MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		4	Jun 30, 2021	SYSTEM	(\$3,212.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						5	Jul 15, 2021	SYSTEM	(\$3,212.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						7	Aug 16, 2021	SYSTEM	(\$9,636.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							(\$16,060.00)		
			Construction Stockpile - Total							(\$16,060.00)		
			Construction Stockpile STMI		1	May 3, 2021	SYSTEM	\$30,514.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total							\$30,514.00		
		Construction Stockpile STMI - Total							\$30,514.00			
		Material		4	Jul 1, 2021	SYSTEM	\$5,201.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user hessec2 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
			4	Jul 1, 2021	SYSTEM	(\$5,201.62)						
	- Total							\$0.00				
	Material - Total							\$0.00				
	0680 - Total							\$14,454.00				
0690		MGS END ANCHOR	Construction Stockpile STMI		1	May 3, 2021	SYSTEM	\$561.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total							\$561.00
					Construction Stockpile STMI - Total							\$561.00
	0690 - Total							\$561.00				
0700		TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		4	Jun 30, 2021	SYSTEM	(\$3,152.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					5	Jul 15, 2021	SYSTEM	(\$3,152.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					7	Aug 16, 2021	SYSTEM	(\$9,456.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							(\$15,760.00)			
		Construction Stockpile - Total							(\$15,760.00)			
		Construction Stockpile STMI		1	May 3, 2021	SYSTEM	\$28,368.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
		- Total							\$28,368.00			
		Construction Stockpile STMI - Total							\$28,368.00			
		Material		4	Jul 1, 2021	SYSTEM	\$4,841.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user hessec2 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
			4	Jul 1, 2021	SYSTEM	(\$4,841.12)						
	- Total							\$0.00				
	Material - Total							\$0.00				
	0700 - Total							\$12,608.00				
	0870	CLASS B	Material		10	Sep 30,	SYSTEM	\$65,174.40	This adjustment offsets the original system-generated Material Payment			



Line Item Adjustments by Estimate

Dec 13, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3015	0870	CONCRETE (SUBSTRUCTURE)	Material			2021			Estimate Item Adjustment (0002) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					10	Sep 30, 2021	SYSTEM	(\$65,174.40)						
					11	Oct 18, 2021	SYSTEM	\$65,174.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					11	Oct 18, 2021	SYSTEM	(\$65,174.40)						
					12	Nov 2, 2021	SYSTEM	\$65,174.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					12	Nov 2, 2021	SYSTEM	(\$65,174.40)						
					13	Nov 16, 2021	SYSTEM	\$65,174.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					13	Nov 16, 2021	SYSTEM	(\$65,174.40)						
					14	Dec 2, 2021	SYSTEM	\$65,174.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					14	Dec 2, 2021	SYSTEM	(\$65,174.40)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0870 - Total								\$0.00	
					0880		SLAB ON CONCRETE I-GIRDER	Material		12	Nov 2, 2021	SYSTEM	\$48,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hessec2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
12	Nov 2, 2021	SYSTEM	(\$48,800.00)											
13	Nov 16, 2021	SYSTEM	\$48,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hessec2 overriding Payment Estimate Exception 8 on the current Payment Estimate.										
13	Nov 16, 2021	SYSTEM	(\$48,800.00)											
14	Dec 2, 2021	SYSTEM	\$48,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hessec2 overriding Payment Estimate Exception 12 on the current Payment Estimate.										
14	Dec 2, 2021	SYSTEM	(\$48,800.00)											
- Total										\$0.00				
Material - Total								\$0.00						
0880 - Total								\$0.00						
0900		TYPE 2 (32 IN.), PRESTRESSED CONC I-GIRD	Material		10	Sep 30, 2021	SYSTEM	\$122,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hessec2 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					10	Sep 30, 2021	SYSTEM	(\$122,450.00)						
					11	Oct 18, 2021	SYSTEM	\$122,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hessec2 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					11	Oct 18, 2021	SYSTEM	(\$122,450.00)						
					12	Nov 2, 2021	SYSTEM	\$122,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hessec2 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					12	Nov 2, 2021	SYSTEM	(\$122,450.00)						
					13	Nov 16, 2021	SYSTEM	\$122,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hessec2 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					13	Nov 16, 2021	SYSTEM	(\$122,450.00)						
					- Total								\$0.00	



Line Item Adjustments by Estimate

Dec 13, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4P3015	0900	TYPE 2 (32 IN.), PRESTRESSED CONC I-GIRD	Material - Total					\$0.00		
	0900 - Total								\$0.00	
	0950	PLAIN NEOPRENE BEARING PAD	Material			10	Sep 30, 2021	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hessec2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
						10	Sep 30, 2021	SYSTEM	(\$1,680.00)	
						- Total		\$0.00		
						Material - Total		\$0.00		
	0950 - Total								\$0.00	
	0960	LAMINATED NEOPRENE BEARING PAD	Material			10	Sep 30, 2021	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hessec2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
						10	Sep 30, 2021	SYSTEM	(\$4,800.00)	
						11	Oct 18, 2021	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hessec2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
						11	Oct 18, 2021	SYSTEM	(\$4,800.00)	
						- Total		\$0.00		
	Material - Total		\$0.00							
	0960 - Total								\$0.00	
	1030	CLASS B-1 CONCRETE (SUBSTR)	Material			12	Nov 2, 2021	SYSTEM	\$55,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hessec2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						12	Nov 2, 2021	SYSTEM	(\$55,390.00)	
						13	Nov 16, 2021	SYSTEM	\$55,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hessec2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						13	Nov 16, 2021	SYSTEM	(\$55,390.00)	
						14	Dec 2, 2021	SYSTEM	\$55,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hessec2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						14	Dec 2, 2021	SYSTEM	(\$55,390.00)	
						- Total		\$0.00		
	Material - Total		\$0.00							
	1030 - Total								\$0.00	
	1040	CLASS B-2 CONCRETE (SUPSTR)	Material			12	Nov 2, 2021	SYSTEM	\$111,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hessec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
						12	Nov 2, 2021	SYSTEM	(\$111,520.00)	
13						Nov 16, 2021	SYSTEM	\$213,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hessec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
13						Nov 16, 2021	SYSTEM	(\$213,200.00)		
14						Dec 2, 2021	SYSTEM	\$224,270.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hessec2 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
14						Dec 2, 2021	SYSTEM	(\$224,270.00)		
- Total		\$0.00								
Material - Total		\$0.00								
1040 - Total								\$0.00		
1060	REINFORCING STEEL (EPOXY COATED)	Material			11	Oct 18, 2021	SYSTEM	\$3,330.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hessec2 overriding Payment Estimate Exception 8 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Dec 13, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4P3015	1060	REINFORCING STEEL (EPOXY COATED)	Material		11	Oct 18, 2021	SYSTEM	(\$3,330.00)	
					12	Nov 2, 2021	SYSTEM	\$3,330.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hessec2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					12	Nov 2, 2021	SYSTEM	(\$3,330.00)	
					13	Nov 16, 2021	SYSTEM	\$3,330.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hessec2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					13	Nov 16, 2021	SYSTEM	(\$3,330.00)	
					14	Dec 2, 2021	SYSTEM	\$65,789.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hessec2 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					14	Dec 2, 2021	SYSTEM	(\$65,789.70)	
					- Total			\$0.00	
					Material - Total			\$0.00	
		1060 - Total						\$0.00	
	1150	CLASS B-1 CONCRETE (SUBSTR)	Material		14	Dec 2, 2021	SYSTEM	\$55,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hessec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					14	Dec 2, 2021	SYSTEM	(\$55,200.00)	
						- Total			\$0.00
					Material - Total			\$0.00	
		1150 - Total						\$0.00	
	1160	CLASS B-2 CONCRETE (SUPSTR)	Material		14	Dec 2, 2021	SYSTEM	\$195,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hessec2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					14	Dec 2, 2021	SYSTEM	(\$195,840.00)	
						- Total			\$0.00
					Material - Total			\$0.00	
		1160 - Total						\$0.00	
	1180	REINFORCING STEEL (EPOXY COATED)	Material		11	Oct 18, 2021	SYSTEM	\$3,510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hessec2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					11	Oct 18, 2021	SYSTEM	(\$3,510.00)	
					12	Nov 2, 2021	SYSTEM	\$3,510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hessec2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
12					Nov 2, 2021	SYSTEM	(\$3,510.00)		
13					Nov 16, 2021	SYSTEM	\$3,510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hessec2 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
13					Nov 16, 2021	SYSTEM	(\$3,510.00)		
14					Dec 2, 2021	SYSTEM	\$45,840.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hessec2 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
14					Dec 2, 2021	SYSTEM	(\$45,840.60)		
				- Total			\$0.00		
				Material - Total			\$0.00		
	1180 - Total						\$0.00		
1230	BRIDGE APPROACH SLAB (MAJOR ROAD)	Construction Stockpile STMI		13	Nov 16, 2021	SYSTEM	\$7,222.60	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			\$7,222.60		
				Construction Stockpile STMI - Total			\$7,222.60		



Line Item Adjustments by Estimate

Dec 13, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4P3015	1230 - Total							\$7,222.60	
	1290	TYPE D BARRIER	Construction Stockpile STMI		13	Nov 16, 2021	SYSTEM	\$7,680.75	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$7,680.75	
			Construction Stockpile STMI - Total					\$7,680.75	
	1290 - Total							\$7,680.75	
	1300	SLAB ON CONCRETE NU-GIRDER	Construction Stockpile STMI		13	Nov 16, 2021	SYSTEM	\$45,374.45	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$45,374.45	
			Construction Stockpile STMI - Total					\$45,374.45	
	1300 - Total							\$45,374.45	
	1310	NU 35, PRESTRESSED CONC NU-GIRDER	Construction Stockpile STMA		12	Nov 2, 2021	SYSTEM	\$271,891.54	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$271,891.54	
			Construction Stockpile STMA - Total					\$271,891.54	
	1310 - Total							\$271,891.54	
	1320	REINFORCING STEEL (BRIDGES)	Construction Stockpile STMI		13	Nov 16, 2021	SYSTEM	\$21,655.25	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$21,655.25	
			Construction Stockpile STMI - Total					\$21,655.25	
	1320 - Total							\$21,655.25	
J4P3015 - Total								\$411,879.85	
J4P3015B	1460	MGS GUARDRAIL	Construction Stockpile STMI		1	May 3, 2021	SYSTEM	\$1,713.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$1,713.00	
			Construction Stockpile STMI - Total					\$1,713.00	
	1460 - Total							\$1,713.00	
	1470	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		1	May 3, 2021	SYSTEM	\$3,212.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$3,212.00	
			Construction Stockpile STMI - Total					\$3,212.00	
	1470 - Total							\$3,212.00	
	1480	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	May 3, 2021	SYSTEM	\$3,152.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$3,152.00	
			Construction Stockpile STMI - Total					\$3,152.00	
	1480 - Total							\$3,152.00	
J4P3015B - Total								\$8,077.00	
Overall - Total								\$419,956.85	