



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 19, 2021

Pay Estimate Created Date: August 16, 2021

Progress Estimate Number 10	Contract ID 201218-C08	Pay Period Start August 2, 2021	Original Contract Amount \$3,506,841.88
	Prime Contractor Ideker, Inc.	Pay Period End August 15, 2021	Net Change Order Amount \$295,893.90
			Current Contract Amount \$3,802,735.78

Approval Date	By User
August 17, 2021	warrem1
August 17, 2021	warrem1
August 18, 2021	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2021	December 1, 2021		90.82%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Calendar Time - J4S3280 Calendar Days - 160 Days	September 11, 2021	September 11, 2021	24	
Awarded Date	January 6, 2021	January 6, 2021	Milestone - Calendar Time - J4S3281 - Calendar Days - 95 Days	June 25, 2021	June 25, 2021	-54	
Letting Date	December 18, 2020	December 18, 2020	Milestone - Completion Date - J4S3280	December 1, 2021	December 1, 2021	105	
Notice to Proceed Date	March 8, 2021	March 8, 2021	Milestone - Completion Date - J4S3281	December 1, 2021	December 1, 2021	105	
Work Began Date	March 23, 2021	March 23, 2021					

Contract Total Pay For Estimate No. 10			
	This Estimate	Previous	To Date
201218-C08			
Total Posted Items Pay	\$243,945.54	\$3,209,543.84	\$3,453,489.38
Gross Item Adjustments	\$120,992.66	(\$115,008.89)	\$5,983.77
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$364,938.20	\$3,094,534.95	\$3,459,473.15

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4S3280	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$19,970.100	0.75	\$14,977.58
	0030	2071000	LINEAR GRADING CLASS 1	STA	\$7,667.350	6	\$46,004.10
	0080	6081010	CONCRETE CURB RAMP	SQYD	\$189.150	22	\$4,161.30
	0090	6081012	TRUNCATED DOMES	SQFT	\$20.540	20	\$410.80
	0230	6161005	CONSTRUCTION SIGNS	SQFT	\$4.000	374.25	\$1,497.00
	0260	6161025	CHANNELIZER (TRIM LINE)	EA	\$20.000	100	\$2,000.00
	0280	6161040	FLASHING ARROW PANEL	EA	\$1,500.000	2	\$3,000.00
	0310	6181000	MOBILIZATION	LS	\$246,313.910	0.5	\$123,156.96
	0350	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	EA	\$180.000	50	\$9,000.00
	0450	7319902	MISC.REPLACE DROP INLET COVER 7'X3'	EA	\$4,806.000	1	\$4,806.00
	0570	9017002	CABLE, 2 AWG 1 CONDUCTOR	LF	\$5.300	147	\$779.10
	0670	9028308	CABLE, 16 AWG 2 CONDUCTOR	LF	\$3.500	237	\$829.50
	0680	9028310	CABLE, 16 AWG 5 CONDUCTOR	LF	\$3.900	243	\$947.70
0700	9028510	CABLE, LOOP DETECTOR, LEAD-IN	LF	\$3.500	120	\$420.00	
Project J4S3280 - Total							\$211,990.04



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 19, 2021

Pay Estimate Created Date: August 16, 2021

Progress Estimate Number 10	Contract ID 201218-C08	Pay Period Start August 2, 2021	Original Contract Amount \$3,506,841.88
	Prime Contractor Ideker, Inc.	Pay Period End August 15, 2021	Net Change Order Amount \$295,893.90
			Current Contract Amount \$3,802,735.78

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4S3281	0850	6161005	CONSTRUCTION SIGNS	SQFT	\$4.000	2	\$8.00
	0910	6181000	MOBILIZATION	LS	\$127,790.000	0.25	\$31,947.50
Project J4S3281 - Total							\$31,955.50
Overall - Total							\$243,945.54

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3280	0050	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '2.35154' is applied (if non-zero).	-1,138.04	\$58.96	(\$67,100.59)
	0050	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Material			-15,606.04	\$56.61	(\$883,457.92)
	0050	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 81 on the current Payment Estimate. Material Insufficiency Quantity 15606.040; Overrun Quantity Balance 1138.04.	1,138.04	\$58.96	\$67,100.59
	0050	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user tribid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	15,606.04	\$56.61	\$883,457.92
	0060	MISC.	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-15,302	\$2.25	(\$34,429.50)
	0060	MISC.	Material			-30,467	\$2.25	(\$68,550.75)
	0060	MISC.	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) overriding Payment Estimate Exception 82 on the current Payment Estimate. Material Insufficiency Quantity 30467.000; Overrun Quantity Balance 15302.00.	15,302	\$2.25	\$34,429.50
	0060	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user tribid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	30,467	\$2.25	\$68,550.75
	0080	CONCRETE CURB RAMP	Material			-108	\$189.15	(\$20,428.20)
	0080	CONCRETE CURB RAMP	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user tribid1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	108	\$189.15	\$20,428.20
	0100	CONCRETE SIDEWALK, 4 IN.	Material			-134	\$59.65	(\$7,993.10)
	0100	CONCRETE SIDEWALK, 4 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user tribid1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	134	\$59.65	\$7,993.10
	0110	CURB AND GUTTER TYPE B	Overrun		Averaged Price Adjustment from this item on	-42	\$51.40	(\$2,158.80)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 19, 2021

Pay Estimate Created Date: August 16, 2021

Progress Estimate Number 10		Contract ID Prime Contractor	201218-C08 Ideker, Inc.	Pay Period Start Pay Period End	August 2, 2021 August 15, 2021	Original Contract Amount Net Change Order Amount Current Contract Amount	\$3,506,841.88 \$295,893.90 \$3,802,735.78	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3280					all previous payment estimates of '0.00000' is applied (if non-zero).			
	0110	CURB AND GUTTER TYPE B	Material			-151	\$51.40	(\$7,761.40)
	0110	CURB AND GUTTER TYPE B	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) overriding Payment Estimate Exception 83 on the current Payment Estimate. Material Insufficiency Quantity 151.000; Overrun Quantity Balance 42.00.	42	\$51.40	\$2,158.80
	0110	CURB AND GUTTER TYPE B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user tribid1 overriding Payment Estimate Exception 36 on the current Payment Estimate.	151	\$51.40	\$7,761.40
	0130	MISC.	Material			-16	\$82.05	(\$1,312.80)
	0130	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user tribid1 overriding Payment Estimate Exception 41 on the current Payment Estimate.	16	\$82.05	\$1,312.80
	0130	MISC.	Overrun	Overrun	Removing overrun adjustment.			\$164.10
	0150	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material			-620.64	\$255.75	(\$158,728.68)
	0150	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user tribid1 overriding Payment Estimate Exception 49 on the current Payment Estimate.	620.64	\$255.75	\$158,728.68
	0190	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material			-1,114	\$4.65	(\$5,180.10)
	0190	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user tribid1 overriding Payment Estimate Exception 54 on the current Payment Estimate.	1,114	\$4.65	\$5,180.10
	0200	MANHOLE FRAME AND COVER, TYPE 3	Material			-4	\$258.00	(\$1,032.00)
	0200	MANHOLE FRAME AND COVER, TYPE 3	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user tribid1 overriding Payment Estimate Exception 55 on the current Payment Estimate.	4	\$258.00	\$1,032.00
	0240	ADVANCED WARNING RAIL SYSTEM	Material			-2	\$35.00	(\$70.00)
	0240	ADVANCED WARNING RAIL SYSTEM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user tribid1 overriding Payment Estimate Exception 56 on the current Payment Estimate.	2	\$35.00	\$70.00
	0260	CHANNELIZER (TRIM LINE)	Overrun			-100	\$20.00	(\$2,000.00)
	0330	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material			-330	\$10.00	(\$3,300.00)
	0330	PREFORMED	Material		This adjustment offsets the original system-	330	\$10.00	\$3,300.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 19, 2021

Pay Estimate Created Date: August 16, 2021

Progress Estimate Number 10		Contract ID Prime Contractor	201218-C08 Ideker, Inc.	Pay Period Start Pay Period End	August 2, 2021 August 15, 2021	Original Contract Amount Net Change Order Amount Current Contract Amount	\$3,506,841.88 \$295,893.90 \$3,802,735.78	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3280		THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE			generated Material Payment Estimate Item Adjustment (0045) due to user tribid1 overriding Payment Estimate Exception 60 on the current Payment Estimate.			
	0350	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material			-50	\$180.00	(\$9,000.00)
	0350	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user tribid1 overriding Payment Estimate Exception 62 on the current Payment Estimate.	50	\$180.00	\$9,000.00
	0370	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	Material			-11	\$90.00	(\$990.00)
	0370	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user tribid1 overriding Payment Estimate Exception 63 on the current Payment Estimate.	11	\$90.00	\$990.00
	0490	GUARDRAIL TYPE A	Material			-2,225	\$18.75	(\$41,718.75)
	0490	GUARDRAIL TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user tribid1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	2,225	\$18.75	\$41,718.75
	0500	MGS GUARDRAIL	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-200	\$19.50	(\$3,900.00)
	0500	MGS GUARDRAIL	Material			-550	\$19.50	(\$10,725.00)
	0500	MGS GUARDRAIL	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) overriding Payment Estimate Exception 85 on the current Payment Estimate. Material Insufficiency Quantity 550.000; Overrun Quantity Balance 200.00.	200	\$19.50	\$3,900.00
	0500	MGS GUARDRAIL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user tribid1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	550	\$19.50	\$10,725.00
	0530	MGS END ANCHOR	Material			-2	\$800.00	(\$1,600.00)
	0530	MGS END ANCHOR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user tribid1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	2	\$800.00	\$1,600.00
	0540	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material			-2	\$2,350.00	(\$4,700.00)
	0540	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user tribid1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	2	\$2,350.00	\$4,700.00
	0550	TYPE A CRASHWORTHY END TERMINAL	Material			-9	\$2,450.00	(\$22,050.00)
	0550	TYPE A CRASHWORTHY	Material		This adjustment offsets the original system-	9	\$2,450.00	\$22,050.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 19, 2021

Pay Estimate Created Date: August 16, 2021

Progress Estimate Number 10		Contract ID Prime Contractor	201218-C08 Ideker, Inc.	Pay Period Start Pay Period End	August 2, 2021 August 15, 2021	Original Contract Amount Net Change Order Amount Current Contract Amount	\$3,506,841.88 \$295,893.90 \$3,802,735.78	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3280		END TERMINAL			generated Material Payment Estimate Item Adjustment (0051) due to user tribid1 overriding Payment Estimate Exception 23 on the current Payment Estimate.			
	0560	END ANCHOR	Material			-11	\$800.00	(\$8,800.00)
	0560	END ANCHOR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user tribid1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	11	\$800.00	\$8,800.00
	0570	CABLE, 2 AWG 1 CONDUCTOR	Material			-147	\$5.30	(\$779.10)
	0570	CABLE, 2 AWG 1 CONDUCTOR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user tribid1 overriding Payment Estimate Exception 64 on the current Payment Estimate.	147	\$5.30	\$779.10
	0650	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material			-87	\$41.40	(\$3,601.80)
	0650	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user tribid1 overriding Payment Estimate Exception 65 on the current Payment Estimate.	87	\$41.40	\$3,601.80
	0660	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material			-20	\$130.00	(\$2,600.00)
	0660	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user tribid1 overriding Payment Estimate Exception 66 on the current Payment Estimate.	20	\$130.00	\$2,600.00
	0670	CABLE, 16 AWG 2 CONDUCTOR	Material			-237	\$3.50	(\$829.50)
	0670	CABLE, 16 AWG 2 CONDUCTOR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user tribid1 overriding Payment Estimate Exception 67 on the current Payment Estimate.	237	\$3.50	\$829.50
	0680	CABLE, 16 AWG 5 CONDUCTOR	Material			-243	\$3.90	(\$947.70)
	0680	CABLE, 16 AWG 5 CONDUCTOR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user tribid1 overriding Payment Estimate Exception 68 on the current Payment Estimate.	243	\$3.90	\$947.70
	0690	CABLE, LOOP DETECTOR, IN DUCT	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-16	\$32.10	(\$513.60)
	0690	CABLE, LOOP DETECTOR, IN DUCT	Material			-160	\$32.10	(\$5,136.00)
	0690	CABLE, LOOP DETECTOR, IN DUCT	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) overriding Payment Estimate Exception 86 on the current Payment Estimate. Material Insufficiency Quantity 160.000; Overrun Quantity Balance 16.00.	16	\$32.10	\$513.60
	0690	CABLE, LOOP DETECTOR, IN DUCT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user tribid1	160	\$32.10	\$5,136.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 19, 2021

Pay Estimate Created Date: August 16, 2021

Progress Estimate Number 10		Contract ID Prime Contractor	201218-C08 Ideker, Inc.	Pay Period Start Pay Period End	August 2, 2021 August 15, 2021	Original Contract Amount Net Change Order Amount Current Contract Amount	\$3,506,841.88 \$295,893.90 \$3,802,735.78	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3280					overriding Payment Estimate Exception 70 on the current Payment Estimate.			
	0700	CABLE, LOOP DETECTOR, LEAD-IN	Material			-120	\$3.50	(\$420.00)
	0700	CABLE, LOOP DETECTOR, LEAD-IN	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user tribid1 overriding Payment Estimate Exception 72 on the current Payment Estimate.	120	\$3.50	\$420.00
	0720	BASE, CONCRETE	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-0.44	\$4,033.00	(\$1,774.52)
	0720	BASE, CONCRETE	Material			-2.7	\$4,033.00	(\$10,889.10)
	0720	BASE, CONCRETE	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) overriding Payment Estimate Exception 87 on the current Payment Estimate. Material Insufficiency Quantity 2.700; Overrun Quantity Balance 0.44.	0.44	\$4,033.00	\$1,774.52
	0720	BASE, CONCRETE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user tribid1 overriding Payment Estimate Exception 73 on the current Payment Estimate.	2.7	\$4,033.00	\$10,889.10
J4S3281	0770	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '1.88705' is applied (if non-zero).	-89	\$55.98	(\$4,981.96)
	0770	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material			-11,704.51	\$54.09	(\$633,096.95)
	0770	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 76 on the current Payment Estimate. Material Insufficiency Quantity 11704.510; Overrun Quantity Balance 89.00.	89	\$55.98	\$4,981.96
	0770	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user tribid1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	11,704.51	\$54.09	\$633,096.95
	0770	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Overrun	Overrun	Holding overrun adjustment.			(\$4,981.96)
	0770	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Overrun	Overrun	Removing overrun adjustment.			\$47,822.21
	0780	TACK COAT	Material			-14,565	\$2.25	(\$32,771.25)
	0780	TACK COAT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user tribid1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	14,565	\$2.25	\$32,771.25
	0780	TACK COAT	Overrun	Overrun	Removing overrun adjustment.			\$6,954.75
	0800	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material			-306.54	\$464.20	(\$142,295.87)
	0800	FURNISHING AND PLACING	Material		This adjustment offsets the original system-	306.54	\$464.20	\$142,295.87



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 19, 2021

Pay Estimate Created Date: August 16, 2021

Progress Estimate Number 10		Contract ID Prime Contractor	201218-C08 Ideker, Inc.	Pay Period Start Pay Period End	August 2, 2021 August 15, 2021	Original Contract Amount Net Change Order Amount Current Contract Amount	\$3,506,841.88 \$295,893.90 \$3,802,735.78	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3281		CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR			generated Material Payment Estimate Item Adjustment (0026) due to user tribid1 overriding Payment Estimate Exception 45 on the current Payment Estimate.			
	0800	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Overrun	Overrun	Removing overrun adjustment.			\$71,737.86
	0830	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.65000 - 1.65000, 'is applied (if non-zero).	650	\$1.65	\$1,072.50
	0840	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material			-388	\$4.65	(\$1,804.20)
	0840	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user tribid1 overriding Payment Estimate Exception 53 on the current Payment Estimate.	388	\$4.65	\$1,804.20
	0840	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Overrun	Overrun	Removing overrun adjustment.			\$223.20
	0920	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	Material			-837	\$3.50	(\$2,929.50)
	0920	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user tribid1 overriding Payment Estimate Exception 57 on the current Payment Estimate.	837	\$3.50	\$2,929.50
	0930	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-68	\$7.00	(\$476.00)
	0930	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE	Material			-912	\$7.00	(\$6,384.00)
	0930	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 77 on the current Payment Estimate. Material Insufficiency Quantity 912.000; Overrun Quantity Balance 68.00.	68	\$7.00	\$476.00
	0930	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user tribid1 overriding Payment Estimate Exception 58 on the current Payment Estimate.	912	\$7.00	\$6,384.00
	0940	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-340	\$14.00	(\$4,760.00)
	0940	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24	Material			-484	\$14.00	(\$6,776.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 19, 2021

Pay Estimate Created Date: August 16, 2021

Progress Estimate Number 10		Contract ID Prime Contractor	201218-C08 Ideker, Inc.	Pay Period Start Pay Period End	August 2, 2021 August 15, 2021	Original Contract Amount Net Change Order Amount Current Contract Amount	\$3,506,841.88 \$295,893.90 \$3,802,735.78	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3281		IN. WHITE						
	0940	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 78 on the current Payment Estimate. Material Insufficiency Quantity 484.000; Overrun Quantity Balance 340.00.	340	\$14.00	\$4,760.00
	0940	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user tribid1 overriding Payment Estimate Exception 59 on the current Payment Estimate.	484	\$14.00	\$6,776.00
	0950	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material			-39	\$200.00	(\$7,800.00)
	0950	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user tribid1 overriding Payment Estimate Exception 61 on the current Payment Estimate.	39	\$200.00	\$7,800.00
	0960	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-5,367	\$0.18	(\$966.06)
	0960	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Overrun	Overrun	Removing overrun adjustment.			\$966.06
	0990	GUARDRAIL TYPE A	Material			-250	\$18.75	(\$4,687.50)
	0990	GUARDRAIL TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user tribid1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	250	\$18.75	\$4,687.50
	1000	MGS GUARDRAIL	Material			-962	\$19.50	(\$18,759.00)
	1000	MGS GUARDRAIL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user tribid1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	962	\$19.50	\$18,759.00
	1010	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Material			-4	\$2,450.00	(\$9,800.00)
	1010	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user tribid1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	4	\$2,450.00	\$9,800.00
	1020	MGS END ANCHOR	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-2	\$800.00	(\$1,600.00)
	1020	MGS END ANCHOR	Material			-4	\$800.00	(\$3,200.00)
	1020	MGS END ANCHOR	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 80 on the current Payment Estimate. Material Insufficiency Quantity 4.000; Overrun Quantity Balance 2.00.	2	\$800.00	\$1,600.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 19, 2021

Pay Estimate Created Date: August 16, 2021

Progress Estimate Number 10		Contract ID Prime Contractor	201218-C08 Ideker, Inc.	Pay Period Start Pay Period End	August 2, 2021 August 15, 2021	Original Contract Amount Net Change Order Amount Current Contract Amount	\$3,506,841.88 \$295,893.90 \$3,802,735.78	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3281	1020	MGS END ANCHOR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user tribid1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	4	\$800.00	\$3,200.00
	1030	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS (SAFETY BARRIER CURB) (ROADWAY AND REHABILITATION WORK ONLY)	Material			-6	\$1,775.00	(\$10,650.00)
	1030	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS (SAFETY BARRIER CURB) (ROADWAY AND REHABILITATION WORK ONLY)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user tribid1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	6	\$1,775.00	\$10,650.00
	1040	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	Material			-6	\$350.00	(\$2,100.00)
	1040	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user tribid1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	6	\$350.00	\$2,100.00
	1050	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material			-6	\$2,350.00	(\$14,100.00)
	1050	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user tribid1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	6	\$2,350.00	\$14,100.00
	1060	TYPE A CRASHWORTHY END TERMINAL	Material			-5	\$2,450.00	(\$12,250.00)
	1060	TYPE A CRASHWORTHY END TERMINAL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user tribid1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	5	\$2,450.00	\$12,250.00
	1070	CABLE, LOOP DETECTOR, IN DUCT	Material			-3,200	\$12.10	(\$38,720.00)
	1070	CABLE, LOOP DETECTOR, IN DUCT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user tribid1 overriding Payment Estimate Exception 69 on the current Payment Estimate.	3,200	\$12.10	\$38,720.00
	1080	CABLE, LOOP DETECTOR, LEAD-IN	Material			-290	\$3.60	(\$1,044.00)
	1080	CABLE, LOOP DETECTOR, LEAD-IN	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user tribid1 overriding Payment Estimate Exception 71 on the current Payment Estimate.	290	\$3.60	\$1,044.00
Total								\$120,992.66



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on August 19, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4S3280	FAF 69-1(30)	Resurface	69	CLAY	from Klamm Road to Denver Avenue
J4S3281	FAF 69-1(31)	Resurface	69	CLAY	from just north of Garrison Road to Denver Avenue

Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J4S3280	Posted Item Pay	\$211,990.04	\$1,836,067.68	\$2,048,057.72
	Gross Item Adjustments	(\$1,835.90)	(\$28,456.26)	(\$30,292.16)
	Gross Item Pay	\$210,154.14	\$1,807,611.42	\$2,017,765.56
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J4S3281	Posted Item Pay	\$31,955.50	\$1,373,476.16	\$1,405,431.66
	Gross Item Adjustments	\$122,828.56	(\$86,552.63)	\$36,275.93
	Gross Item Pay	\$154,784.06	\$1,286,923.53	\$1,441,707.59
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 19, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 4030003, Project Item Line Number 0050, Material Set 403000396, Material 0403SP095CLG - Superpave 9.5 mm, Des C 80 Gyros, Acceptance Action Generic AspHigh is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3281, Item 4030103, Project Item Line Number 0770, Material Set 403010396, Material 0403SP125CLG - Superpave 12.5 mm, Des C 80 Gyros, Acceptance Action Generic AspHigh is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3281, Item 4071005, Project Item Line Number 0780, Material Set 407100596, Material 1015EA.....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3281, Item 4071005, Project Item Line Number 0780, Material Set 407100596, Material 1015EA.....SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 4079912, Project Item Line Number 0060, Material Set 407991296, Material 1015EA..CPEM1 - Cationic Polymer Mod Emulsion CPEM-1, Acceptance Action Generic AspEmulsion is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3281, Item 6061010, Project Item Line Number 0990, Material Set 606101096, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3281, Item 6061010, Project Item Line Number 0990, Material Set 606101096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6061010, Project Item Line Number 0490, Material Set 606101096, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6061010, Project Item Line Number 0490, Material Set 606101096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3281, Item 6061060, Project Item Line Number 1000, Material Set 606106096, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3281, Item 6061060, Project Item Line Number 1000, Material Set 606106096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6061060, Project Item Line Number 0500, Material Set 606106096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6061060, Project Item Line Number 0500, Material Set 606106096, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3281, Item 6061069, Project Item Line Number 1010, Material Set 606106996, Material 1040GRAB - Bridge Anchor Section, Acceptance Action Generic 1040GRAB is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3281, Item 6061080, Project Item Line Number 1020, Material Set 606108096, Material 1040GRBEESCAT2 - Breakaway End Anchor End Sect Cl A Type 2, Acceptance Action Generic 1040GRBEESCAT2 is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6061080, Project Item Line Number 0530, Material Set 606108096, Material 1040GRBEESCAT2 - Breakaway End Anchor End Sect Cl A Type 2, Acceptance Action Generic 1040GRBEESCAT2 is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3281, Item 6062200A, Project Item Line Number 1030, Material Set 6062200A96, Material 1040GRABSBC - Bridge Anchor Sect.(Safety Barrier Curb), Acceptance Action Generic 1040GRABSBC is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3281, Item 6062200A, Project Item Line Number 1030, Material Set 6062200A96, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3281, Item 6062303, Project Item Line Number 1040, Material Set 606230396, Material 1040GRTS - Transition Section, Acceptance Action Generic 1040GRTS is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3281, Item 6063014, Project Item Line Number 1050, Material Set 606301496, Material 1040GRCW..A - Crashworthy End Terminal Type A, Acceptance Action Generic 1040GRCW..A is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6063014, Project Item Line Number 0540, Material Set 606301496, Material 1040GRCW..A - Crashworthy End Terminal Type A, Acceptance Action Generic 1040GRCW..A is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3281, Item 6063015, Project Item Line Number 1060, Material Set 606301596, Material 1040GRCW..A - Crashworthy End Terminal Type A, Acceptance Action Generic 1040GRCW..A is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6063015, Project Item Line Number 0550, Material Set 606301596, Material 1040GRCW..A - Crashworthy End Terminal Type A, Acceptance Action Generic 1040GRCW..A is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6066610, Project Item Line Number 0560, Material Set 606661096, Material 1040GRBEESCAT2 - Breakaway End Anchor End Sect	No Remark was entered by Engineer	tribid1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on August 19, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
CI A Typ 2, Acceptance Action Generic 1040GRBEESCAT2 is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6081010, Project Item Line Number 0080, Material Set 608101096, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6081010, Project Item Line Number 0080, Material Set 608101096, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6081010, Project Item Line Number 0080, Material Set 608101096, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6081010, Project Item Line Number 0080, Material Set 608101096, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6081010, Project Item Line Number 0080, Material Set 608101096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6081010, Project Item Line Number 0080, Material Set 608101096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6086004, Project Item Line Number 0100, Material Set 608600496, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6086004, Project Item Line Number 0100, Material Set 608600496, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6086004, Project Item Line Number 0100, Material Set 608600496, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6086004, Project Item Line Number 0100, Material Set 608600496, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6086004, Project Item Line Number 0100, Material Set 608600496, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6091052, Project Item Line Number 0110, Material Set 609105296, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6091052, Project Item Line Number 0110, Material Set 609105296, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6091052, Project Item Line Number 0110, Material Set 609105296, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6091052, Project Item Line Number 0110, Material Set 609105296, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6091052, Project Item Line Number 0110, Material Set 609105296, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6099903, Project Item Line Number 0130, Material Set 6099903, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6099903, Project Item Line Number 0130, Material Set 6099903, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6099903, Project Item Line Number 0130, Material Set 6099903, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6099903, Project Item Line Number 0130, Material Set 6099903, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3281, Item 6131010, Project Item Line Number 0800, Material Set 613101096, Material 1015EA.....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3281, Item 6131010, Project Item Line Number 0800, Material Set 613101096, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3281, Item 6131010, Project Item Line Number 0800, Material Set 613101096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3281, Item 6131010, Project Item Line	No Remark was entered by Engineer	tribid1	Overridden



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 19, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Number 0800, Material Set 613101096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6131010, Project Item Line Number 0150, Material Set 613101096, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6131010, Project Item Line Number 0150, Material Set 613101096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6131010, Project Item Line Number 0150, Material Set 613101096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6131010, Project Item Line Number 0150, Material Set 613101096, Material 1015EA.....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3281, Item 6131015, Project Item Line Number 0840, Material Set 613101596, Material 1057JMDBEC6.10 - Dowel Bar Epoxy Ctd Gr60 1" @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6131015, Project Item Line Number 0190, Material Set 613101596, Material 1057JMDBEC6.10 - Dowel Bar Epoxy Ctd Gr60 1" @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6143013, Project Item Line Number 0200, Material Set 614301396, Material 0614DFMNFC - Manhole Frame and Cover, Acceptance Action Generic 0614DFMNFC is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6161008, Project Item Line Number 0240, Material Set 616100896, Material 0616TMTCC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTCC is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3281, Item 6200009, Project Item Line Number 0920, Material Set 620000996, Material 1048PMT - Marking Tape, Acceptance Action Generic 1048PMT is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3281, Item 6200012, Project Item Line Number 0930, Material Set 620001296, Material 1048PMT - Marking Tape, Acceptance Action Generic 1048PMT is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3281, Item 6200015, Project Item Line Number 0940, Material Set 620001596, Material 1048PMT - Marking Tape, Acceptance Action Generic 1048PMT is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6200015, Project Item Line Number 0330, Material Set 620001596, Material 1048PMT - Marking Tape, Acceptance Action Generic 1048PMT is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3281, Item 6200021, Project Item Line Number 0950, Material Set 620002196, Material 1048PMT - Marking Tape, Acceptance Action Generic 1048PMT is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6200021, Project Item Line Number 0350, Material Set 620002196, Material 1048PMT - Marking Tape, Acceptance Action Generic 1048PMT is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 6200036, Project Item Line Number 0370, Material Set 620003696, Material 1048PMT - Marking Tape, Acceptance Action Generic 1048PMT is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 9017002, Project Item Line Number 0570, Material Set 901700296, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 9025300, Project Item Line Number 0650, Material Set 902530096, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 9027300, Project Item Line Number 0660, Material Set 902730096, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 9028308, Project Item Line Number 0670, Material Set 902830896, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 9028310, Project Item Line Number 0680, Material Set 902831096, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3281, Item 9028500, Project Item Line Number 1070, Material Set 902850096, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 9028500, Project Item Line Number 0690, Material Set 902850096, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3281, Item 9028510, Project Item Line Number 1080, Material Set 902851096, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	No Remark was entered by Engineer	tribid1	Overridden



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 19, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 9028510, Project Item Line Number 0700, Material Set 902851096, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 9029100, Project Item Line Number 0720, Material Set 902910096, Material 0501CCB.A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB.A is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 9029100, Project Item Line Number 0720, Material Set 902910096, Material 1036RSDFL42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3280, Item 9029100, Project Item Line Number 0720, Material Set 902910096, Material 1036RSDFL42M19 - Reinforcing Steel No. 6/M19 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Item Overrun: Contract 201218-C08, Contract Project J4S3281, Project Item Line Number 0770, Contract Line Item Number 0770, Item 4030103, Minor Item.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Item Overrun: Contract 201218-C08, Contract Project J4S3281, Project Item Line Number 0930, Contract Line Item Number 0930, Item 6200012, Minor Item.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Item Overrun: Contract 201218-C08, Contract Project J4S3281, Project Item Line Number 0940, Contract Line Item Number 0940, Item 6200015, Minor Item.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Item Overrun: Contract 201218-C08, Contract Project J4S3281, Project Item Line Number 0960, Contract Line Item Number 0960, Item 6206000C, Minor Item.	No Remark was entered by Engineer	tribid1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 201218-C08, Contract Project J4S3281, Project Item Line Number 1020, Contract Line Item Number 1020, Item 6061080, Minor Item.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Item Overrun: Contract 201218-C08, Contract Project J4S3280, Project Item Line Number 0050, Contract Line Item Number 0050, Item 4030003, Minor Item.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Item Overrun: Contract 201218-C08, Contract Project J4S3280, Project Item Line Number 0060, Contract Line Item Number 0060, Item 4079912, Minor Item.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Item Overrun: Contract 201218-C08, Contract Project J4S3280, Project Item Line Number 0110, Contract Line Item Number 0110, Item 6091052, Minor Item.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Item Overrun: Contract 201218-C08, Contract Project J4S3280, Project Item Line Number 0260, Contract Line Item Number 0260, Item 6161025, Minor Item.	No Remark was entered by Engineer	tribid1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 201218-C08, Contract Project J4S3280, Project Item Line Number 0500, Contract Line Item Number 0500, Item 6061060, Minor Item.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Item Overrun: Contract 201218-C08, Contract Project J4S3280, Project Item Line Number 0690, Contract Line Item Number 0690, Item 9028500, Minor Item.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Item Overrun: Contract 201218-C08, Contract Project J4S3280, Project Item Line Number 0720, Contract Line Item Number 0720, Item 9029100, Minor Item.	No Remark was entered by Engineer	tribid1	Overridden
Estimate Exception Type: Item Overrun: Contract 201218-C08, Contract Project J4S3281, Project Item Line Number 0880, Contract Line Item Number 0880, Item 6161025, Minor Item.	No Remark was entered by Engineer	tribid1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 201218-C08, Contract Project J4S3281, Project Item Line Number 0890, Contract Line Item Number 0890, Item 6161040, Minor Item.	No Remark was entered by Engineer	tribid1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 201218-C08, Contract Project J4S3280, Project Item Line Number 0040, Contract Line Item Number 0040, Item 4011208, Minor Item.	No Remark was entered by Engineer	tribid1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 201218-C08, Contract Project J4S3280, Project Item Line Number 0270, Contract Line Item Number 0270, Item 6161030, Minor Item.	No Remark was entered by Engineer	tribid1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 19, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
201218-C08	J4S3280		0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$19,970.10	\$19,970.10
			0001	0020	2063000	CLASS 3 EXCAVATION	929.00	0.00	929.00	CUYD	920.00	\$12.00	\$11,040.00
			0001	0030	2071000	LINEAR GRADING CLASS 1	6.00	0.00	6.00	STA	6.00	\$7,667.35	\$46,004.10
			0001	0040	4011208	BITUMINOUS PAVEMENT MIXTURE PG70-22, (BP-2)	935.00	0.00	935.00	TONS	1,016.91	\$69.41	\$70,583.72
			0001	0050	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	14,468.00	0.00	14,468.00	TONS	15,606.04	\$56.61	\$883,457.92
			0001	0060	4079912	MISC.POLYMER EMULSION MEMBRANE	15,165.00	0.00	15,165.00	GAL	30,467.00	\$2.25	\$68,550.75
			0001	0070	6044011	PIPE COLLAR, TYPE A	1.00	0.00	1.00	EA	1.00	\$1,610.00	\$1,610.00
			0001	0080	6081010	CONCRETE CURB RAMP	108.00	0.00	108.00	SQYD	108.00	\$189.15	\$20,428.20
			0001	0090	6081012	TRUNCATED DOMES	495.00	0.00	495.00	SQFT	130.00	\$20.54	\$2,670.20
			0001	0100	6086004	CONCRETE SIDEWALK, 4 IN.	304.00	0.00	304.00	SQYD	134.00	\$59.65	\$7,993.10
			0001	0110	6091052	CURB AND GUTTER TYPE B	109.00	0.00	109.00	LF	151.00	\$51.40	\$7,761.40
			0001	0120	6099902	MISC.WATER VALVE AND MANHOLE HEIGHT ADJUSTMENT	76.00	0.00	76.00	EA	4.00	\$125.00	\$500.00
			0001	0130	6099903	MISC.APWA CURB AND GUTTER TYPE 2 ROLLBACK CURB	14.00	2.00	16.00	LF	16.00	\$82.05	\$1,312.80
			0001	0140	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00
			0001	0150	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	693.00	0.00	693.00	SQYD	620.64	\$255.75	\$158,728.68
			0001	0160	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	139.00	0.00	139.00	SQYD	0.00	\$1.00	\$0.00
			0001	0170	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	139.00	0.00	139.00	SQYD	0.00	\$1.00	\$0.00
			0001	0180	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	2,728.00	0.00	2,728.00	LF	2,610.50	\$1.65	\$4,307.32
			0001	0190	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	1,140.00	0.00	1,140.00	EA	1,114.00	\$4.65	\$5,180.10
			0001	0200	6143013	MANHOLE FRAME AND COVER, TYPE 3	5.00	0.00	5.00	EA	4.00	\$258.00	\$1,032.00
			0001	0210	6149902	MISC.GRATE AND BEARING PLATE (3FT X 2 FT)	1.00	0.00	1.00	EA	0.00	\$4,350.00	\$0.00
			0001	0220	6149902	MISC.GRATE AND BEARING PLATE (4FT X 2FT)	2.00	0.00	2.00	EA	0.00	\$4,968.00	\$0.00
			0001	0230	6161005	CONSTRUCTION SIGNS	1,858.00	0.00	1,858.00	SQFT	1,195.18	\$4.00	\$4,780.72
			0001	0240	6161008	ADVANCED WARNING RAIL SYSTEM	8.00	0.00	8.00	EA	2.00	\$35.00	\$70.00
			0001	0250	6161009	FLAG ASSEMBLY	26.00	0.00	26.00	EA	0.00	\$35.00	\$0.00
			0001	0260	6161025	CHANNELIZER (TRIM LINE)	200.00	0.00	200.00	EA	340.00	\$20.00	\$6,800.00
			0001	0270	6161030	TYPE III MOVEABLE BARRICADE	2.00	0.00	2.00	EA	5.00	\$90.00	\$450.00
			0001	0280	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	4.00	\$1,500.00	\$6,000.00
			0001	0290	6161055	SEQUENTIAL FLASHING WARNING LIGHT	22.00	0.00	22.00	EA	0.00	\$95.00	\$0.00
			0001	0300	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$4,000.00	\$16,000.00
			0001	0310	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$246,313.91	\$246,313.91
			0001	0320	6200003	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 4 IN., WHITE	6,229.00	0.00	6,229.00	LF	0.00	\$2.50	\$0.00
			0001	0330	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	2,411.00	0.00	2,411.00	LF	330.00	\$10.00	\$3,300.00
			0001	0340	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	589.00	0.00	589.00	LF	0.00	\$10.00	\$0.00
			0001	0350	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	94.00	0.00	94.00	EA	50.00	\$180.00	\$9,000.00
			0001	0360	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	1.00	0.00	1.00	EA	0.00	\$350.00	\$0.00
			0001	0370	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	252.00	0.00	252.00	EA	11.00	\$90.00	\$990.00
			0001	0380	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	55,788.00	0.00	55,788.00	LF	0.00	\$0.20	\$0.00
			0001	0390	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	49,832.00	0.00	49,832.00	LF	0.00	\$0.20	\$0.00
			0001	0400	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	151,647.00	0.00	151,647.00	SQYD	149,479.76	\$1.20	\$179,375.71
			0001	0410	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
			0001	0420	7250312A	12 IN. PIPE GROUP B	37.00	0.00	37.00	LF	37.00	\$175.00	\$6,475.00
			0001	0430	7250318A	18 IN. PIPE GROUP B	652.00	0.00	652.00	LF	652.00	\$147.00	\$95,844.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 19, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
201218-C08	J4S3280	0001	0440	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	39.00	0.00	39.00	FT	39.00	\$1,075.00	\$41,925.00		
		0001	0450	7319902	MISC.REPLACE DROP INLET COVER 7'X3'	1.00	0.00	1.00	EA	1.00	\$4,806.00	\$4,806.00		
		0001	0460	8061016	SEDIMENT REMOVAL	7.00	0.00	7.00	CUYD	0.00	\$100.00	\$0.00		
		0001	0470	8061017	TEMPORARY SEEDING AND MULCHING	0.50	0.00	0.50	ACRE	0.00	\$10,500.00	\$0.00		
		0001	0480	8061019	SILT FENCE	669.00	0.00	669.00	LF	0.00	\$3.00	\$0.00		
		0010	0490	6061010	GUARDRAIL TYPE A	2,500.00	0.00	2,500.00	LF	2,225.00	\$18.75	\$41,718.75		
		0010	0500	6061060	MGS GUARDRAIL	350.00	0.00	350.00	LF	550.00	\$19.50	\$10,725.00		
		0010	0510	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	175.00	0.00	175.00	LF	0.00	\$28.50	\$0.00		
		0010	0520	6061065	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75 IN. SPACING	37.50	0.00	37.50	LF	0.00	\$50.00	\$0.00		
		0010	0530	6061080	MGS END ANCHOR	2.00	0.00	2.00	EA	2.00	\$800.00	\$1,600.00		
		0010	0540	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	2.00	\$2,350.00	\$4,700.00		
		0010	0550	6063015	TYPE A CRASHWORTHY END TERMINAL	10.00	0.00	10.00	EA	9.00	\$2,450.00	\$22,050.00		
		0010	0560	6066610	END ANCHOR	12.00	0.00	12.00	EA	11.00	\$800.00	\$8,800.00		
		0030	0570	9017002	CABLE, 2 AWG 1 CONDUCTOR	147.00	0.00	147.00	LF	147.00	\$5.30	\$779.10		
		0030	0580	9017008	CABLE, 8 AWG 1 CONDUCTOR	28.00	0.00	28.00	LF	0.00	\$8.00	\$0.00		
		0030	0590	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	13.00	0.00	13.00	EA	0.00	\$972.00	\$0.00		
		0030	0600	9020833	SH-FLAT SHEET - SIGNAL SIGN	12.60	0.00	12.60	SQFT	0.00	\$120.00	\$0.00		
		0030	0610	9020834	SIGNAL SIGN, MOUNTING HARDWARE	16.00	0.00	16.00	EA	0.00	\$11.00	\$0.00		
		0030	0620	9022708	POST, SIGNAL 8 FT. OR 2.4 M	4.00	0.00	4.00	EA	3.00	\$1,459.00	\$4,377.00		
		0030	0630	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	1.00	0.00	1.00	EA	0.00	\$14,301.00	\$0.00		
		0030	0640	9024920	DETECTOR, PUSHBUTTON	20.00	0.00	20.00	EA	3.00	\$1,448.00	\$4,344.00		
		0030	0650	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	156.00	0.00	156.00	LF	87.00	\$41.40	\$3,601.80		
		0030	0660	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	20.00	0.00	20.00	LF	20.00	\$130.00	\$2,600.00		
		0030	0670	9028308	CABLE, 16 AWG 2 CONDUCTOR	348.00	0.00	348.00	LF	237.00	\$3.50	\$829.50		
		0030	0680	9028310	CABLE, 16 AWG 5 CONDUCTOR	352.00	0.00	352.00	LF	243.00	\$3.90	\$947.70		
		0030	0690	9028500	CABLE, LOOP DETECTOR, IN DUCT	144.00	0.00	144.00	LF	160.00	\$32.10	\$5,136.00		
		0030	0700	9028510	CABLE, LOOP DETECTOR, LEAD-IN	120.00	0.00	120.00	LF	120.00	\$3.50	\$420.00		
		0030	0710	9028620	POWER SUPPLY ASSEMBLY, TYPE 2	1.00	0.00	1.00	EA	0.00	\$6,474.00	\$0.00		
		0030	0720	9029100	BASE, CONCRETE	2.26	0.00	2.26	CUYD	2.70	\$4,033.00	\$10,889.10		
		0030	0730	9103700	CCTV CAMERA ASSEMBLY, INSTALLED	2.00	0.00	2.00	EA	0.00	\$6,913.00	\$0.00		
		Project J4S3280 - Total Value Posted to Date as of Report Generated Date												\$2,056,778.69
		J4S3281	0001	0740	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$3,350.00	\$3,350.00	
				0750	2153000	SHAPING SLOPES, CLASS III	17.00	0.00	17.00	100F	17.00	\$675.00	\$11,475.00	
0760	4011209			BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	1,866.00	0.00	1,866.00	TONS	1,693.95	\$74.44	\$126,097.64			
0770	4030103			ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	10,767.80	847.71	11,615.51	TONS	11,704.51	\$54.09	\$633,096.95			
0780	4071005			TACK COAT	11,474.00	6,090.00	17,564.00	GAL	14,565.00	\$2.25	\$32,771.25			
0790	6123000A			TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00			
0800	6131010			FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	152.00	155.00	307.00	SQYD	306.54	\$464.20	\$142,295.87			
0810	6131012			SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	15.00	-15.00	0.00	SQYD	0.00	\$1.00	\$0.00			
0820	6131013			TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	15.00	-15.00	0.00	SQYD	0.00	\$1.00	\$0.00			
0830	6131014			FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	600.00	650.00	1,250.00	LF	1,250.00	\$1.65	\$2,062.50			
0840	6131015			DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	340.00	48.00	388.00	EA	388.00	\$4.65	\$1,804.20			
0850	6161005			CONSTRUCTION SIGNS	1,112.00	0.00	1,112.00	SQFT	670.00	\$4.00	\$2,680.00			
0860	6161008			ADVANCED WARNING RAIL SYSTEM	8.00	0.00	8.00	EA	3.00	\$35.00	\$105.00			
0870	6161009			FLAG ASSEMBLY	8.00	0.00	8.00	EA	0.00	\$35.00	\$0.00			
0880	6161025			CHANNELIZER (TRIM LINE)	200.00	0.00	200.00	EA	290.00	\$20.00	\$5,800.00			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 19, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
201218-C08	J4S3281	0001	0890	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	3.00	\$1,500.00	\$4,500.00	
		0001	0900	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$4,000.00	\$8,000.00	
		0001	0910	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$127,790.00	\$127,790.00	
		0001	0920	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	2,189.00	0.00	2,189.00	LF	837.00	\$3.50	\$2,929.50	
		0001	0930	6200012	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE	844.00	0.00	844.00	LF	912.00	\$7.00	\$6,384.00	
		0001	0940	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	144.00	0.00	144.00	LF	484.00	\$14.00	\$6,776.00	
		0001	0950	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	39.00	0.00	39.00	EA	39.00	\$200.00	\$7,800.00	
		0001	0960	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	34,777.00	0.00	34,777.00	LF	40,144.00	\$0.18	\$7,225.92	
		0001	0970	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	39,336.00	0.00	39,336.00	LF	39,071.00	\$0.18	\$7,032.78	
		0001	0980	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	114,744.00	0.00	114,744.00	SQYD	113,745.88	\$1.32	\$150,144.56	
		0010	0990	6061010	GUARDRAIL TYPE A	250.00	0.00	250.00	LF	250.00	\$18.75	\$4,687.50	
		0010	1000	6061060	MGS GUARDRAIL	962.00	0.00	962.00	LF	962.00	\$19.50	\$18,759.00	
		0010	1010	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$2,450.00	\$9,800.00	
		0010	1020	6061080	MGS END ANCHOR	2.00	0.00	2.00	EA	4.00	\$800.00	\$3,200.00	
		0010	1030	6062200A	BRIDGE ANCHOR SECTION. 6.5 FT. POSTS (SAFETY BARRIER CURB) (ROADWAY AND REHABILITATION WORK ONLY)	6.00	0.00	6.00	EA	6.00	\$1,775.00	\$10,650.00	
		0010	1040	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	6.00	0.00	6.00	EA	6.00	\$350.00	\$2,100.00	
		0010	1050	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	0.00	8.00	EA	6.00	\$2,350.00	\$14,100.00	
		0010	1060	6063015	TYPE A CRASHWORTHY END TERMINAL	5.00	0.00	5.00	EA	5.00	\$2,450.00	\$12,250.00	
		0030	1070	9028500	CABLE, LOOP DETECTOR, IN DUCT	3,640.00	0.00	3,640.00	LF	3,200.00	\$12.10	\$38,720.00	
		0030	1080	9028510	CABLE, LOOP DETECTOR, LEAD-IN	290.00	0.00	290.00	LF	290.00	\$3.60	\$1,044.00	
		0001	5101	1099901	MISC.MOBILIZATION FOR FULL DEPTH PAVEMENT REPAIR	0.00	1.00	1.00	LS	0.00	\$3,412.50	\$0.00	
		0001	5102	4019905	MISC.SHOULDER REPAIR	0.00	511.00	511.00	SQYD	0.00	\$113.00	\$0.00	
		0001	5103	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	0.00	8,151.00	8,151.00	SQYD	0.00	\$1.98	\$0.00	
		0001	5104	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	0.00	905.00	905.00	TONS	0.00	\$71.04	\$0.00	
		0001	5105	4071005	TACK COAT	0.00	1,151.00	1,151.00	GAL	0.00	\$2.25	\$0.00	
		0001	5106	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	0.00	11.00	11.00	TONS	0.00	\$278.39	\$0.00	
		0001	5107	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	0.00	102.00	102.00	SQYD	0.00	\$154.12	\$0.00	
		Project J4S3281 - Total Value Posted to Date as of Report Generated Date											\$1,405,431.66
		201218-C08 Overall - Total Value Posted to Date as of Report Generated Date											\$3,462,210.36



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 19, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J4S3280

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	8/9/21	8/16/21	0.75	LS	US 69	NB 7.860		NB 2.740		
0030	2071000	LINEAR GRADING CLASS 1	8/13/21	8/16/21	6.00	STA	US 69	NB 7.860		NB 2.740		
0080	6081010	CONCRETE CURB RAMP	8/13/21	8/16/21	22.00	SQYD	US 69	NB 7.860		NB 2.740		
0090	6081012	TRUNCATED DOMES	8/13/21	8/16/21	20.00	SQFT	US 69	NB 7.860		NB 2.740		
0230	6161005	CONSTRUCTION SIGNS	8/9/21	8/16/21	374.25	SQFT	US 69	NB 7.860		NB 2.740		
0260	6161025	CHANNELIZER (TRIM LINE)	8/9/21	8/16/21	100.00	EA	US 69	NB 7.860		NB 2.740		
0280	6161040	FLASHING ARROW PANEL	8/9/21	8/16/21	2.00	EA	US 69	NB 7.860		NB 2.740		
0310	6181000	MOBILIZATION	8/9/21	8/16/21	0.50	LS	US 69	NB 7.860		NB 2.740		
0350	6200021	PREF THERMO PVMT MARK, LT/RT ARROW	8/10/21	8/16/21	50.00	EA	US 69	NB 7.860		NB 2.740		
0450	7319902	MISC. MANHOLES AND DROP INLETS	8/9/21	8/16/21	1.00	EA	US 69	NB 7.860		NB 2.740		
0570	9017002	CABLE, 2 AWG 1 CONDUCTOR	8/13/21	8/16/21	147.00	LF	US 69	NB 7.860		NB 2.740		
0670	9028308	CABLE, 16 AWG 2 CONDUCTOR	8/13/21	8/16/21	237.00	LF	US 69	NB 7.860		NB 2.740		
0680	9028310	CABLE, 16 AWG 5 CONDUCTOR	8/13/21	8/16/21	243.00	LF	US 69	NB 7.860		NB 2.740		
0700	9028510	CABLE, LOOP DETECTOR, LEAD-IN	8/13/21	8/16/21	120.00	LF	US 69	NB 7.860		NB 2.740		

Project: J4S3281

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0850	6161005	CONSTRUCTION SIGNS	8/9/21	8/16/21	2.00	SQFT	US 69	NB 7.860		NB 10.891		
0910	6181000	MOBILIZATION	8/9/21	8/16/21	0.25	LS	US 69	NB 7.860		NB 10.891		

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3280	0040	BIT. PAVEMENT MIXTURE PG70-22 (BP-2)	Other Item Adjustment	ACAD	7	Jul 2, 2021	tribid1	\$3,111.74	AC adjustment for BP-2 Mix ID: BP-2 20-19. 1016.94 TONS placed between 6/15/21 - 6/16/21.	
				ACAD - Total						\$3,111.74
			Other Item Adjustment - Total						\$3,111.74	
			Overrun	Overrun	7	Jul 1, 2021	SYSTEM	(\$5,878.45)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				Overrun - Total						(\$5,878.45)
			Overrun - Total						(\$5,878.45)	
			Price FUEL		7	Jul 1, 2021	SYSTEM	\$2,397.06	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				- Total						\$2,397.06
			Price FUEL - Total						\$2,397.06	
			0040 - Total							
	0050	ASPH. CONC. MIXTURE PG 70-22 (SP095C)	Material			6	Jun 15, 2021	SYSTEM	\$782,406.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user tribid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						6	Jun 15, 2021	SYSTEM	(\$782,406.24)	
						7	Jul 1, 2021	SYSTEM	\$880,061.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user tribid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						7	Jul 1, 2021	SYSTEM	(\$880,061.32)	
						8	Jul 16, 2021	SYSTEM	\$880,061.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user tribid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						8	Jul 16, 2021	SYSTEM	(\$880,061.32)	
						9	Aug 2, 2021	SYSTEM	\$883,457.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						9	Aug 2, 2021	SYSTEM	(\$883,457.92)	
						10	Aug 16, 2021	SYSTEM	\$883,457.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user tribid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						10	Aug 16, 2021	SYSTEM	(\$883,457.92)	
- Total						\$0.00				
Material - Total						\$0.00				
Other Item Adjustment		ACAD	4	May 18, 2021	tribid1	\$3,257.55	AC adjustment for SP095C Mix ID: SP0 95 21-15.1270 tons placed on 5/13/21.			
			5	Jun 2, 2021	tribid1	\$3,870.38	AC Adjustment for SP095C Mix ID: SP0 95 21-25. 1508.92 TONS placed between 5/24/21 through 6/1/21.			
			6	Jun 15, 2021	tribid1	\$35,665.88	AC adjustment for SP095C Mix ID:SP0 95 21-15 11042.07 TONS placed between 6/2/21 -6/10/21			
		ACAD - Total						\$42,793.81		
		OVRN	7	Jul 2, 2021	tribid1	(\$63,569.00)	Holding overrun until change order is complete.			
			OVRN - Total						(\$63,569.00)	
Other Item Adjustment - Total						(\$20,775.19)				
Overrun		Overrun	7	Jul 1, 2021	SYSTEM	(\$63,569.00)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
	7		Jul 1, 2021	SYSTEM	\$63,569.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 78 on the current Payment Estimate. Material Insufficiency Quantity 15546.040; Overrun Quantity Balance 1078.04.				
	8		Jul 16, 2021	SYSTEM	(\$63,562.61)	Averaged Price Adjustment from this item on all previous payment estimates of '2.35127' is applied (if non-zero).				
	8		Jul 16, 2021	SYSTEM	\$63,562.61	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) overriding Payment Estimate Exception 83 on the current Payment Estimate. Material Insufficiency Quantity 15546.040; Overrun Quantity Balance 1078.04.				



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J4S3280	0050	ASPH. CONC. MIXTURE PG 70-22 (SP095C)	Overrun	Overrun	9	Aug 2, 2021	SYSTEM	(\$63,562.61)	Averaged Price Adjustment from this item on all previous payment estimates of '2.35127' is applied (if non-zero).						
					9	Aug 2, 2021	SYSTEM	(\$3,542.02)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
					9	Aug 2, 2021	SYSTEM	\$3,542.02	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 70 on the current Payment Estimate. Material Insufficiency Quantity 15606.040; Overrun Quantity Balance 1138.04.						
					9	Aug 2, 2021	SYSTEM	\$63,562.61	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 70 on the current Payment Estimate. Material Insufficiency Quantity 15606.040; Overrun Quantity Balance 1138.04.						
					10	Aug 16, 2021	SYSTEM	(\$67,100.59)	Averaged Price Adjustment from this item on all previous payment estimates of '2.35154' is applied (if non-zero).						
					10	Aug 16, 2021	SYSTEM	\$67,100.59	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 81 on the current Payment Estimate. Material Insufficiency Quantity 15606.040; Overrun Quantity Balance 1138.04.						
					Overrun - Total								\$0.00		
					Overrun - Total								\$0.00		
							Price FUEL			4	May 17, 2021	SYSTEM	\$2,951.48	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
										5	Jun 2, 2021	SYSTEM	\$3,506.73	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
										6	Jun 15, 2021	SYSTEM	\$26,028.38	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
										7	Jul 1, 2021	SYSTEM	\$4,066.29	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
										9	Aug 2, 2021	SYSTEM	\$145.42	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
										- Total			\$36,698.30		
							Price FUEL - Total						\$36,698.30		
						0050 - Total								\$15,923.11	
					J4S3280	0060	MISC. NON STANDARD TACK COAT	Material		5	Jun 2, 2021	SYSTEM	\$6,230.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0150) due to user tribid1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
										5	Jun 2, 2021	SYSTEM	(\$6,230.25)		
										6	Jun 15, 2021	SYSTEM	\$53,295.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user tribid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
										6	Jun 15, 2021	SYSTEM	(\$53,295.75)		
										7	Jul 1, 2021	SYSTEM	\$63,328.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user tribid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
										7	Jul 1, 2021	SYSTEM	(\$63,328.50)		
										8	Jul 16, 2021	SYSTEM	\$63,328.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user tribid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
8	Jul 16, 2021	SYSTEM	(\$63,328.50)												
9	Aug 2, 2021	SYSTEM	\$68,550.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.											
9	Aug 2, 2021	SYSTEM	(\$68,550.75)												
10	Aug 16, 2021	SYSTEM	\$68,550.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user tribid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.											
10	Aug 16, 2021	SYSTEM	(\$68,550.75)												
										- Total			\$0.00		
		Material - Total											\$0.00		



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4S3280	0060	MISC. NON STANDARD TACK COAT	Other Item Adjustment	OVRN	6	Jun 15, 2021	karlic1	(\$19,174.50)	Holding overrun until change order is complete.			
					9	Aug 3, 2021	karlic1	(\$34,429.50)	Holding overrun amount until change order is complete through Est 9			
					9	Aug 3, 2021	karlic1	\$19,174.50	Removing overrun adjustment entered on Est 6			
							OVRN - Total				(\$34,429.50)	
							Other Item Adjustment - Total				(\$34,429.50)	
						Overrun	Overrun	6	Jun 15, 2021	SYSTEM	\$4,664.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0033) overriding Payment Estimate Exception 51 on the current Payment Estimate. Material Insufficiency Quantity 23687.000; Overrun Quantity Balance 8522.00.
								6	Jun 15, 2021	SYSTEM	\$5,422.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) overriding Payment Estimate Exception 51 on the current Payment Estimate. Material Insufficiency Quantity 23687.000; Overrun Quantity Balance 8522.00.
								6	Jun 15, 2021	SYSTEM	\$7,375.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0035) overriding Payment Estimate Exception 51 on the current Payment Estimate. Material Insufficiency Quantity 23687.000; Overrun Quantity Balance 8522.00.
								6	Jun 15, 2021	SYSTEM	\$1,712.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) overriding Payment Estimate Exception 51 on the current Payment Estimate. Material Insufficiency Quantity 23687.000; Overrun Quantity Balance 8522.00.
								6	Jun 15, 2021	SYSTEM	(\$19,174.50)	
								7	Jul 1, 2021	SYSTEM	(\$19,174.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
								7	Jul 1, 2021	SYSTEM	\$7,049.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0042) overriding Payment Estimate Exception 89 on the current Payment Estimate. Material Insufficiency Quantity 28146.000; Overrun Quantity Balance 12981.00.
								7	Jul 1, 2021	SYSTEM	\$1,356.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0043) overriding Payment Estimate Exception 89 on the current Payment Estimate. Material Insufficiency Quantity 28146.000; Overrun Quantity Balance 12981.00.
								7	Jul 1, 2021	SYSTEM	\$1,626.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0044) overriding Payment Estimate Exception 89 on the current Payment Estimate. Material Insufficiency Quantity 28146.000; Overrun Quantity Balance 12981.00.
								7	Jul 1, 2021	SYSTEM	\$19,174.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0045) overriding Payment Estimate Exception 89 on the current Payment Estimate. Material Insufficiency Quantity 28146.000; Overrun Quantity Balance 12981.00.
								7	Jul 1, 2021	SYSTEM	(\$10,032.75)	
								8	Jul 16, 2021	SYSTEM	(\$29,207.25)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
								8	Jul 16, 2021	SYSTEM	\$29,207.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) overriding Payment Estimate Exception 84 on the current Payment Estimate. Material Insufficiency Quantity 28146.000; Overrun Quantity Balance 12981.00.
								9	Aug 2, 2021	SYSTEM	(\$29,207.25)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
								9	Aug 2, 2021	SYSTEM	\$5,222.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) overriding Payment Estimate Exception 79 on the current Payment Estimate. Material Insufficiency Quantity 30467.000; Overrun Quantity Balance 15302.00.
								9	Aug 2, 2021	SYSTEM	\$29,207.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) overriding Payment Estimate Exception 79 on the current Payment Estimate. Material Insufficiency Quantity 30467.000; Overrun Quantity Balance 15302.00.
								9	Aug 2, 2021	SYSTEM	(\$5,222.25)	
								10	Aug 16, 2021	SYSTEM	(\$34,429.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
								10	Aug 16, 2021	SYSTEM	\$34,429.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) overriding Payment Estimate Exception 82 on the current Payment Estimate. Material Insufficiency Quantity 30467.000; Overrun Quantity Balance 15302.00.



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3280	0060	MISC. NON STANDARD TACK COAT	Overrun	Overrun - Total				\$0.00		
				Overrun - Total				\$0.00		
	0060 - Total								(\$34,429.50)	
	0070	PIPE COLLAR, TYPE A	Material			3	May 3, 2021	SYSTEM	\$1,610.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user tribid1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
						3	May 3, 2021	SYSTEM	(\$1,610.00)	
						4	May 17, 2021	SYSTEM	\$1,610.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user tribid1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
						4	May 17, 2021	SYSTEM	(\$1,610.00)	
						5	Jun 2, 2021	SYSTEM	\$1,610.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0151) due to user tribid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
						5	Jun 2, 2021	SYSTEM	(\$1,610.00)	
						6	Jun 15, 2021	SYSTEM	\$1,610.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user tribid1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
						6	Jun 15, 2021	SYSTEM	(\$1,610.00)	
						7	Jul 1, 2021	SYSTEM	\$1,610.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user tribid1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
						7	Jul 1, 2021	SYSTEM	(\$1,610.00)	
	- Total								\$0.00	
	Material - Total								\$0.00	
	0070 - Total								\$0.00	
	0080	CONCRETE CURB RAMP	Material			7	Jul 1, 2021	SYSTEM	\$16,266.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user tribid1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
						7	Jul 1, 2021	SYSTEM	(\$16,266.90)	
						8	Jul 16, 2021	SYSTEM	\$16,266.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user tribid1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
						8	Jul 16, 2021	SYSTEM	(\$16,266.90)	
						9	Aug 2, 2021	SYSTEM	\$16,266.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user hathak1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
						9	Aug 2, 2021	SYSTEM	(\$16,266.90)	
						10	Aug 16, 2021	SYSTEM	\$20,428.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user tribid1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
						10	Aug 16, 2021	SYSTEM	(\$20,428.20)	
	- Total								\$0.00	
Material - Total								\$0.00		
0080 - Total								\$0.00		
0090	TRUNCATED DOMES	Material			7	Jul 1, 2021	SYSTEM	\$2,259.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user tribid1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	
					7	Jul 1, 2021	SYSTEM	(\$2,259.40)		
			- Total							
Material - Total								\$0.00		
0090 - Total								\$0.00		
0100	CONCRETE	Material			7	Jul 1,	SYSTEM	\$7,993.10	This adjustment offsets the original system-generated Material Payment	



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3280	0100	SIDEWALK, 4 IN.	Material			2021			Estimate Item Adjustment (0050) due to user tribid1 overriding Payment Estimate Exception 32 on the current Payment Estimate.				
					7	Jul 1, 2021	SYSTEM	(\$7,993.10)					
					8	Jul 16, 2021	SYSTEM	\$7,993.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user tribid1 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
					8	Jul 16, 2021	SYSTEM	(\$7,993.10)					
					9	Aug 2, 2021	SYSTEM	\$7,993.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user hathak1 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
					9	Aug 2, 2021	SYSTEM	(\$7,993.10)					
					10	Aug 16, 2021	SYSTEM	\$7,993.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user tribid1 overriding Payment Estimate Exception 31 on the current Payment Estimate.				
					10	Aug 16, 2021	SYSTEM	(\$7,993.10)					
					- Total						\$0.00		
					Material - Total						\$0.00		
					0100 - Total						\$0.00		
				J4S3280	0110	CURB AND GUTTER TYPE B	Material		7	Jul 1, 2021	SYSTEM	\$7,761.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user tribid1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
									7	Jul 1, 2021	SYSTEM	(\$7,761.40)	
									8	Jul 16, 2021	SYSTEM	\$7,761.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user tribid1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
									8	Jul 16, 2021	SYSTEM	(\$7,761.40)	
	9	Aug 2, 2021	SYSTEM					\$7,761.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user hathak1 overriding Payment Estimate Exception 35 on the current Payment Estimate.				
	9	Aug 2, 2021	SYSTEM					(\$7,761.40)					
	10	Aug 16, 2021	SYSTEM					\$7,761.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user tribid1 overriding Payment Estimate Exception 36 on the current Payment Estimate.				
	10	Aug 16, 2021	SYSTEM					(\$7,761.40)					
	- Total										\$0.00		
	Material - Total										\$0.00		
	Other Item Adjustment	OVRN	7					Jul 2, 2021	tribid1	(\$2,158.00)	Holding overrun until change order is complete.		
	OVRN - Total										(\$2,158.00)		
	Other Item Adjustment - Total										(\$2,158.00)		
	Overrun	Overrun	7					Jul 1, 2021	SYSTEM	\$2,158.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0051) overriding Payment Estimate Exception 90 on the current Payment Estimate. Material Insufficiency Quantity 151.000; Overrun Quantity Balance 42.00.		
			7					Jul 1, 2021	SYSTEM	(\$2,158.80)			
			8	Jul 16, 2021	SYSTEM	(\$2,158.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).						
			8	Jul 16, 2021	SYSTEM	\$2,158.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) overriding Payment Estimate Exception 85 on the current Payment Estimate. Material Insufficiency Quantity 151.000; Overrun Quantity Balance 42.00.						
			9	Aug 2, 2021	SYSTEM	(\$2,158.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).						
			9	Aug 2, 2021	SYSTEM	\$2,158.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) overriding Payment Estimate Exception 80 on the current Payment Estimate. Material Insufficiency Quantity 151.000;						



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3280	0110	CURB AND GUTTER TYPE B	Overrun	Overrun					Overrun Quantity Balance 42.00.					
					10	Aug 16, 2021	SYSTEM	(\$2,158.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.000000' is applied (if non-zero).					
					10	Aug 16, 2021	SYSTEM	\$2,158.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) overriding Payment Estimate Exception 83 on the current Payment Estimate. Material Insufficiency Quantity 151.0000; Overrun Quantity Balance 42.00.					
					Overrun - Total			\$0.00						
					Overrun - Total			\$0.00						
					0110 - Total			(\$2,158.00)						
					0130	MISC. PAVED DRAINAGE	Material			3	May 3, 2021	SYSTEM	\$1,312.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user tribid1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
										3	May 3, 2021	SYSTEM	(\$1,312.80)	
										4	May 17, 2021	SYSTEM	\$1,312.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user tribid1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
										4	May 17, 2021	SYSTEM	(\$1,312.80)	
5	Jun 2, 2021	SYSTEM	\$1,312.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0132) due to user tribid1 overriding Payment Estimate Exception 17 on the current Payment Estimate.										
5	Jun 2, 2021	SYSTEM	(\$1,312.80)											
6	Jun 15, 2021	SYSTEM	\$1,312.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user tribid1 overriding Payment Estimate Exception 18 on the current Payment Estimate.										
6	Jun 15, 2021	SYSTEM	(\$1,312.80)											
7	Jul 1, 2021	SYSTEM	\$1,312.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user tribid1 overriding Payment Estimate Exception 42 on the current Payment Estimate.										
7	Jul 1, 2021	SYSTEM	(\$1,312.80)											
8	Jul 16, 2021	SYSTEM	\$1,312.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user tribid1 overriding Payment Estimate Exception 40 on the current Payment Estimate.										
8	Jul 16, 2021	SYSTEM	(\$1,312.80)											
9	Aug 2, 2021	SYSTEM	\$1,312.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user hathak1 overriding Payment Estimate Exception 40 on the current Payment Estimate.										
9	Aug 2, 2021	SYSTEM	(\$1,312.80)											
10	Aug 16, 2021	SYSTEM	\$1,312.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user tribid1 overriding Payment Estimate Exception 41 on the current Payment Estimate.										
10	Aug 16, 2021	SYSTEM	(\$1,312.80)											
- Total			\$0.00											
Material - Total			\$0.00											
			Overrun	Overrun						3	May 3, 2021	SYSTEM	\$164.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) overriding Payment Estimate Exception 33 on the current Payment Estimate. Material Insufficiency Quantity 16.0000; Overrun Quantity Balance 2.00.
										3	May 3, 2021	tribid1	\$164.10	This will be removed when the materials exceptions are resolved.
					3	May 3, 2021	SYSTEM	(\$164.10)						
					4	May 17, 2021	SYSTEM	(\$164.10)	Averaged Price Adjustment from this item on all previous payment estimates of '0.000000' is applied (if non-zero).					
					4	May 17, 2021	SYSTEM	\$164.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0055) overriding Payment Estimate Exception 37 on the current Payment Estimate. Material Insufficiency Quantity 16.0000; Overrun Quantity Balance 2.00.					



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3280	0130	MISC. PAVED DRAINAGE	Overrun	Overrun	4	May 17, 2021	tribid1	(\$328.20)	This will be removed once the material exception has been resolved.					
					5	Jun 2, 2021	SYSTEM	(\$164.10)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					5	Jun 2, 2021	SYSTEM	\$164.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0131) overriding Payment Estimate Exception 51 on the current Payment Estimate. Material Insufficiency Quantity 16.000; Overrun Quantity Balance 2.00.					
					6	Jun 15, 2021	SYSTEM	(\$164.10)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					6	Jun 15, 2021	SYSTEM	\$164.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0039) overriding Payment Estimate Exception 52 on the current Payment Estimate. Material Insufficiency Quantity 16.000; Overrun Quantity Balance 2.00.					
					7	Jul 1, 2021	SYSTEM	(\$164.10)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					7	Jul 1, 2021	SYSTEM	\$164.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0053) overriding Payment Estimate Exception 91 on the current Payment Estimate. Material Insufficiency Quantity 16.000; Overrun Quantity Balance 2.00.					
					8	Jul 16, 2021	SYSTEM	(\$164.10)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					8	Jul 16, 2021	SYSTEM	\$164.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) overriding Payment Estimate Exception 86 on the current Payment Estimate. Material Insufficiency Quantity 16.000; Overrun Quantity Balance 2.00.					
					9	Aug 2, 2021	SYSTEM	(\$164.10)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					9	Aug 2, 2021	SYSTEM	\$164.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0038) overriding Payment Estimate Exception 81 on the current Payment Estimate. Material Insufficiency Quantity 16.000; Overrun Quantity Balance 2.00.					
					10	Aug 17, 2021	tribid1	\$164.10	Removing overrun adjustment.					
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
0130 - Total								\$0.00						
0150	FURN & PLACE CONC MATL FOR FULL DEPTH	Material			2	Apr 16, 2021	SYSTEM	\$40,398.27	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user tribid1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					2	Apr 16, 2021	SYSTEM	(\$40,398.27)						
					3	May 3, 2021	SYSTEM	\$144,237.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user tribid1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					3	May 3, 2021	SYSTEM	(\$144,237.88)						
					4	May 17, 2021	SYSTEM	\$144,237.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0061) due to user tribid1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					4	May 17, 2021	SYSTEM	(\$144,237.88)						
					5	Jun 2, 2021	SYSTEM	\$144,237.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0152) due to user tribid1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					5	Jun 2, 2021	SYSTEM	(\$144,237.88)						
					6	Jun 15, 2021	SYSTEM	\$144,237.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user tribid1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					6	Jun 15, 2021	SYSTEM	(\$144,237.88)						
					7	Jul 1, 2021	SYSTEM	\$144,237.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user tribid1 overriding Payment Estimate Exception 50 on the current Payment Estimate.					
					7	Jul 1, 2021	SYSTEM	(\$144,237.88)						



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3280	0150	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		8	Jul 16, 2021	SYSTEM	\$144,237.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user tribid1 overriding Payment Estimate Exception 48 on the current Payment Estimate.	
					8	Jul 16, 2021	SYSTEM	(\$144,237.88)		
					9	Aug 2, 2021	SYSTEM	\$158,728.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user hathak1 overriding Payment Estimate Exception 48 on the current Payment Estimate.	
					9	Aug 2, 2021	SYSTEM	(\$158,728.68)		
					10	Aug 16, 2021	SYSTEM	\$158,728.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user tribid1 overriding Payment Estimate Exception 49 on the current Payment Estimate.	
					10	Aug 16, 2021	SYSTEM	(\$158,728.68)		
	- Total							\$0.00		
	Material - Total							\$0.00		
	0150 - Total							\$0.00		
	0190		DOWEL BAR (DRILLING, FURNISHING AND INST	Material		2	Apr 16, 2021	SYSTEM	\$1,450.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user tribid1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
						2	Apr 16, 2021	SYSTEM	(\$1,450.80)	
						3	May 3, 2021	SYSTEM	\$5,003.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user tribid1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
						3	May 3, 2021	SYSTEM	(\$5,003.40)	
						4	May 17, 2021	SYSTEM	\$5,003.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0062) due to user tribid1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
						4	May 17, 2021	SYSTEM	(\$5,003.40)	
						5	Jun 2, 2021	SYSTEM	\$5,003.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0153) due to user tribid1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
						5	Jun 2, 2021	SYSTEM	(\$5,003.40)	
6						Jun 15, 2021	SYSTEM	\$5,003.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user tribid1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	
6						Jun 15, 2021	SYSTEM	(\$5,003.40)		
7						Jul 1, 2021	SYSTEM	\$5,003.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user tribid1 overriding Payment Estimate Exception 55 on the current Payment Estimate.	
7						Jul 1, 2021	SYSTEM	(\$5,003.40)		
8						Jul 16, 2021	SYSTEM	\$5,003.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user tribid1 overriding Payment Estimate Exception 53 on the current Payment Estimate.	
8						Jul 16, 2021	SYSTEM	(\$5,003.40)		
9						Aug 2, 2021	SYSTEM	\$5,180.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user hathak1 overriding Payment Estimate Exception 53 on the current Payment Estimate.	
9						Aug 2, 2021	SYSTEM	(\$5,180.10)		
10						Aug 16, 2021	SYSTEM	\$5,180.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user tribid1 overriding Payment Estimate Exception 54 on the current Payment Estimate.	
10	Aug 16, 2021	SYSTEM	(\$5,180.10)							
- Total							\$0.00			
Material - Total							\$0.00			



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3280	0190 - Total							\$0.00	
	0200	MANHOLE FRAME AND COVER, TYPE 3	Material		4	May 17, 2021	SYSTEM	\$258.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0063) due to user tribid1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					4	May 17, 2021	SYSTEM	(\$258.00)	
					5	Jun 2, 2021	SYSTEM	\$258.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0154) due to user tribid1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					5	Jun 2, 2021	SYSTEM	(\$258.00)	
					6	Jun 15, 2021	SYSTEM	\$1,032.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user tribid1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					6	Jun 15, 2021	SYSTEM	(\$1,032.00)	
					7	Jul 1, 2021	SYSTEM	\$1,032.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user tribid1 overriding Payment Estimate Exception 56 on the current Payment Estimate.
					7	Jul 1, 2021	SYSTEM	(\$1,032.00)	
					8	Jul 16, 2021	SYSTEM	\$1,032.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user tribid1 overriding Payment Estimate Exception 54 on the current Payment Estimate.
					8	Jul 16, 2021	SYSTEM	(\$1,032.00)	
					9	Aug 2, 2021	SYSTEM	\$1,032.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user hathak1 overriding Payment Estimate Exception 54 on the current Payment Estimate.
					9	Aug 2, 2021	SYSTEM	(\$1,032.00)	
					10	Aug 16, 2021	SYSTEM	\$1,032.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user tribid1 overriding Payment Estimate Exception 55 on the current Payment Estimate.
					10	Aug 16, 2021	SYSTEM	(\$1,032.00)	
					- Total			\$0.00	
				Material - Total			\$0.00		
	0200 - Total							\$0.00	
	0230	CONSTRUCTION SIGNS	Material		1	Apr 5, 2021	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user wilson2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					1	Apr 5, 2021	SYSTEM	(\$3,000.00)	
					2	Apr 16, 2021	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user tribid1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					2	Apr 16, 2021	SYSTEM	(\$3,000.00)	
					3	May 3, 2021	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user tribid1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					3	May 3, 2021	SYSTEM	(\$3,000.00)	
					4	May 17, 2021	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0064) due to user tribid1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					4	May 17, 2021	SYSTEM	(\$3,000.00)	
					5	Jun 2, 2021	SYSTEM	\$3,283.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0155) due to user tribid1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					5	Jun 2, 2021	SYSTEM	(\$3,283.72)	
					6	Jun 15, 2021	SYSTEM	\$3,283.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0061) due to user tribid1 overriding Payment



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3280	0230	CONSTRUCTION SIGNS	Material						Estimate Exception 34 on the current Payment Estimate.					
					6	Jun 15, 2021	SYSTEM	(\$3,283.72)						
					7	Jul 1, 2021	SYSTEM	\$3,283.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user tribid1 overriding Payment Estimate Exception 58 on the current Payment Estimate.					
					7	Jul 1, 2021	SYSTEM	(\$3,283.72)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0230 - Total								\$0.00	
					J4S3280	0240	ADVANCED WARNING RAIL SYSTEM	Material		1	Apr 5, 2021	SYSTEM	\$70.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user wilsor2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
										1	Apr 5, 2021	SYSTEM	(\$70.00)	
										2	Apr 16, 2021	SYSTEM	\$70.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user tribid1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
										2	Apr 16, 2021	SYSTEM	(\$70.00)	
										3	May 3, 2021	SYSTEM	\$70.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user tribid1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
										3	May 3, 2021	SYSTEM	(\$70.00)	
										4	May 17, 2021	SYSTEM	\$70.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0065) due to user tribid1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
4	May 17, 2021	SYSTEM	(\$70.00)											
5	Jun 2, 2021	SYSTEM	\$70.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0156) due to user tribid1 overriding Payment Estimate Exception 35 on the current Payment Estimate.										
5	Jun 2, 2021	SYSTEM	(\$70.00)											
6	Jun 15, 2021	SYSTEM	\$70.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0062) due to user tribid1 overriding Payment Estimate Exception 36 on the current Payment Estimate.										
6	Jun 15, 2021	SYSTEM	(\$70.00)											
7	Jul 1, 2021	SYSTEM	\$70.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user tribid1 overriding Payment Estimate Exception 60 on the current Payment Estimate.										
7	Jul 1, 2021	SYSTEM	(\$70.00)											
8	Jul 16, 2021	SYSTEM	\$70.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user tribid1 overriding Payment Estimate Exception 55 on the current Payment Estimate.										
8	Jul 16, 2021	SYSTEM	(\$70.00)											
9	Aug 2, 2021	SYSTEM	\$70.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user hathak1 overriding Payment Estimate Exception 55 on the current Payment Estimate.										
9	Aug 2, 2021	SYSTEM	(\$70.00)											
10	Aug 16, 2021	SYSTEM	\$70.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user tribid1 overriding Payment Estimate Exception 56 on the current Payment Estimate.										
10	Aug 16, 2021	SYSTEM	(\$70.00)											
- Total								\$0.00						
Material - Total								\$0.00						
0240 - Total								\$0.00						



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3280	0260	CHANNELIZER (TRIM LINE)	Material		3	May 3, 2021	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user tribid1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					3	May 3, 2021	SYSTEM	(\$4,000.00)						
					4	May 17, 2021	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0066) due to user tribid1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					4	May 17, 2021	SYSTEM	(\$4,000.00)						
					5	Jun 2, 2021	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0135) due to user tribid1 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					5	Jun 2, 2021	SYSTEM	(\$4,800.00)						
								- Total		\$0.00				
								Material - Total		\$0.00				
					Other Item Adjustment	OVRN	5	Jun 2, 2021	karlic1	(\$800.00)	Holding Overrun amount until a change order is processed.			
							6	Jun 15, 2021	karlic1	\$800.00	Removing manually enter overrun exception.			
							OVRN - Total			\$0.00				
							Other Item Adjustment - Total			\$0.00				
					Overrun	Overrun	5	Jun 2, 2021	SYSTEM	\$800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0134) overriding Payment Estimate Exception 52 on the current Payment Estimate. Material Insufficiency Quantity 240.000; Overrun Quantity Balance 40.00.			
							5	Jun 2, 2021	SYSTEM	(\$800.00)				
							6	Jun 15, 2021	SYSTEM	(\$800.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
							10	Aug 16, 2021	SYSTEM	(\$2,000.00)				
							Overrun - Total			(\$2,800.00)				
							Overrun - Total			(\$2,800.00)				
							0260 - Total			(\$2,800.00)				
			0270		TYPE III MOVEABLE BARRICADE	Material		5	Jun 2, 2021	SYSTEM	\$450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0138) due to user tribid1 overriding Payment Estimate Exception 38 on the current Payment Estimate.		
								5	Jun 2, 2021	SYSTEM	(\$450.00)			
										- Total		\$0.00		
										Material - Total		\$0.00		
								Other Item Adjustment	OVRN	5	Jun 2, 2021	karlic1	(\$270.00)	Holding Overrun amount until a change order is processed.
										6	Jun 15, 2021	karlic1	\$270.00	Removing manually entered overrun exception
										OVRN - Total			\$0.00	
										Other Item Adjustment - Total			\$0.00	
								Overrun	Overrun	5	Jun 2, 2021	SYSTEM	\$270.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0137) overriding Payment Estimate Exception 53 on the current Payment Estimate. Material Insufficiency Quantity 5.000; Overrun Quantity Balance 3.00.
							5	Jun 2, 2021	SYSTEM	(\$270.00)				
							6	Jun 15, 2021	SYSTEM	(\$270.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
							Overrun - Total			(\$270.00)				
							Overrun - Total			(\$270.00)				
							0270 - Total			(\$270.00)				
0280		FLASHING ARROW PANEL	Material		3	May 3, 2021	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user tribid1 overriding Payment					



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3280	0280	FLASHING ARROW PANEL	Material						Estimate Exception 26 on the current Payment Estimate.					
					3	May 3, 2021	SYSTEM	(\$3,000.00)						
					4	May 17, 2021	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0067) due to user tribid1 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					4	May 17, 2021	SYSTEM	(\$3,000.00)						
					5	Jun 2, 2021	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0157) due to user tribid1 overriding Payment Estimate Exception 40 on the current Payment Estimate.					
					5	Jun 2, 2021	SYSTEM	(\$3,000.00)						
					6	Jun 15, 2021	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0063) due to user tribid1 overriding Payment Estimate Exception 38 on the current Payment Estimate.					
					6	Jun 15, 2021	SYSTEM	(\$3,000.00)						
					7	Jul 1, 2021	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user tribid1 overriding Payment Estimate Exception 62 on the current Payment Estimate.					
					7	Jul 1, 2021	SYSTEM	(\$3,000.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0280 - Total								\$0.00	
					0300		CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		3	May 3, 2021	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user tribid1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
3	May 3, 2021	SYSTEM	(\$8,000.00)											
4	May 17, 2021	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0068) due to user tribid1 overriding Payment Estimate Exception 29 on the current Payment Estimate.										
4	May 17, 2021	SYSTEM	(\$8,000.00)											
5	Jun 2, 2021	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0158) due to user karlic1 overriding Payment Estimate Exception 42 on the current Payment Estimate.										
5	Jun 2, 2021	SYSTEM	(\$16,000.00)											
6	Jun 15, 2021	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0064) due to user tribid1 overriding Payment Estimate Exception 40 on the current Payment Estimate.										
6	Jun 15, 2021	SYSTEM	(\$16,000.00)											
7	Jul 1, 2021	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0061) due to user tribid1 overriding Payment Estimate Exception 64 on the current Payment Estimate.										
7	Jul 1, 2021	SYSTEM	(\$16,000.00)											
- Total										\$0.00				
Material - Total								\$0.00						
0300 - Total								\$0.00						
0330		PREF THERMO PVMT MARK, 24 IN WHIT	Material		7	Jul 1, 2021	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0062) due to user tribid1 overriding Payment Estimate Exception 68 on the current Payment Estimate.					
					7	Jul 1, 2021	SYSTEM	(\$3,300.00)						
					8	Jul 16, 2021	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user tribid1 overriding Payment Estimate Exception 59 on the current Payment Estimate.					
					8	Jul 16, 2021	SYSTEM	(\$3,300.00)						



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3280	0330	PREF THERMO PVMT MARK, 24 IN WHIT	Material		9	Aug 2, 2021	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user hathak1 overriding Payment Estimate Exception 59 on the current Payment Estimate.					
					9	Aug 2, 2021	SYSTEM	(\$3,300.00)						
					10	Aug 16, 2021	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user tribid1 overriding Payment Estimate Exception 60 on the current Payment Estimate.					
					10	Aug 16, 2021	SYSTEM	(\$3,300.00)						
	- Total								\$0.00					
	Material - Total								\$0.00					
	0330 - Total								\$0.00					
	0350	PREF THERMO PVMT MARK, LT/RT ARROW	Material		10	Aug 16, 2021	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user tribid1 overriding Payment Estimate Exception 62 on the current Payment Estimate.					
					10	Aug 16, 2021	SYSTEM	(\$9,000.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
	0350 - Total								\$0.00					
	0370	PREF THERMO PVMT MARK, 30" WHT MIDBL	Material		7	Jul 1, 2021	SYSTEM	\$990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0063) due to user tribid1 overriding Payment Estimate Exception 70 on the current Payment Estimate.					
					7	Jul 1, 2021	SYSTEM	(\$990.00)						
					8	Jul 16, 2021	SYSTEM	\$990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user tribid1 overriding Payment Estimate Exception 61 on the current Payment Estimate.					
8					Jul 16, 2021	SYSTEM	(\$990.00)							
9					Aug 2, 2021	SYSTEM	\$990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user hathak1 overriding Payment Estimate Exception 61 on the current Payment Estimate.						
9					Aug 2, 2021	SYSTEM	(\$990.00)							
10					Aug 16, 2021	SYSTEM	\$990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user tribid1 overriding Payment Estimate Exception 63 on the current Payment Estimate.						
10					Aug 16, 2021	SYSTEM	(\$990.00)							
- Total								\$0.00						
Material - Total								\$0.00						
0370 - Total								\$0.00						
0440	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	Material		4	May 17, 2021	SYSTEM	\$9,675.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0069) due to user tribid1 overriding Payment Estimate Exception 30 on the current Payment Estimate.						
				4	May 17, 2021	SYSTEM	(\$9,675.00)							
				5	Jun 2, 2021	SYSTEM	\$38,162.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0159) due to user karlic1 overriding Payment Estimate Exception 43 on the current Payment Estimate.						
				5	Jun 2, 2021	SYSTEM	(\$38,162.50)							
				6	Jun 15, 2021	SYSTEM	\$41,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0065) due to user tribid1 overriding Payment Estimate Exception 41 on the current Payment Estimate.						
				6	Jun 15, 2021	SYSTEM	(\$41,925.00)							
				7	Jul 1, 2021	SYSTEM	\$41,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0064) due to user tribid1 overriding Payment Estimate Exception 75 on the current Payment Estimate.						
				7	Jul 1, 2021	SYSTEM	(\$41,925.00)							



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3280	0440	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	Material	- Total				\$0.00		
			Material - Total				\$0.00			
	0440 - Total				\$0.00					
	0490	GUARDRAIL TYPE A	Material			7	Jul 1, 2021	SYSTEM	\$41,718.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0065) due to user tribid1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
						7	Jul 1, 2021	SYSTEM	(\$41,718.75)	
						8	Jul 16, 2021	SYSTEM	\$41,718.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user tribid1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
						8	Jul 16, 2021	SYSTEM	(\$41,718.75)	
						9	Aug 2, 2021	SYSTEM	\$41,718.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
						9	Aug 2, 2021	SYSTEM	(\$41,718.75)	
						10	Aug 16, 2021	SYSTEM	\$41,718.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user tribid1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
						10	Aug 16, 2021	SYSTEM	(\$41,718.75)	
				- Total				\$0.00		
				Material - Total				\$0.00		
	0490 - Total				\$0.00					
	0500	MGS GUARDRAIL	Material			7	Jul 1, 2021	SYSTEM	\$10,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0067) due to user tribid1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
						7	Jul 1, 2021	SYSTEM	(\$10,725.00)	
						8	Jul 16, 2021	SYSTEM	\$10,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user tribid1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
						8	Jul 16, 2021	SYSTEM	(\$10,725.00)	
						9	Aug 2, 2021	SYSTEM	\$10,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user hathak1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
						9	Aug 2, 2021	SYSTEM	(\$10,725.00)	
						10	Aug 16, 2021	SYSTEM	\$10,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user tribid1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
						10	Aug 16, 2021	SYSTEM	(\$10,725.00)	
				- Total				\$0.00		
Material - Total						\$0.00				
Other Item Adjustment				OVRN	7	Jul 2, 2021	tribid1	(\$3,900.00)	Holding overrun until change order is complete.	
OVRN - Total						(\$3,900.00)				
Other Item Adjustment - Total						(\$3,900.00)				
Overrun				Overrun		7	Jul 1, 2021	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0066) overriding Payment Estimate Exception 92 on the current Payment Estimate. Material Insufficiency Quantity 550.000; Overrun Quantity Balance 200.00.
		7	Jul 1, 2021		SYSTEM	(\$3,900.00)				
		8	Jul 16, 2021		SYSTEM	(\$3,900.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
		8	Jul 16, 2021		SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) overriding Payment Estimate Exception 87 on the current Payment Estimate. Material Insufficiency Quantity 550.000;			



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3280	0500	MGS GUARDRAIL	Overrun	Overrun					Overrun Quantity Balance 200.00.	
					9	Aug 2, 2021	SYSTEM	(\$3,900.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.000000' is applied (if non-zero).	
					9	Aug 2, 2021	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0047) overriding Payment Estimate Exception 82 on the current Payment Estimate. Material Insufficiency Quantity 550.000; Overrun Quantity Balance 200.00.	
					10	Aug 16, 2021	SYSTEM	(\$3,900.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.000000' is applied (if non-zero).	
					10	Aug 16, 2021	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) overriding Payment Estimate Exception 85 on the current Payment Estimate. Material Insufficiency Quantity 550.000; Overrun Quantity Balance 200.00.	
									Overrun - Total	\$0.00
									Overrun - Total	\$0.00
									0500 - Total	(\$3,900.00)
	0530	MGS END ANCHOR	Material			7	Jul 1, 2021	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0068) due to user tribid1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
						7	Jul 1, 2021	SYSTEM	(\$1,600.00)	
						8	Jul 16, 2021	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user tribid1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
						8	Jul 16, 2021	SYSTEM	(\$1,600.00)	
						9	Aug 2, 2021	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user hathak1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
						9	Aug 2, 2021	SYSTEM	(\$1,600.00)	
						10	Aug 16, 2021	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user tribid1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					10	Aug 16, 2021	SYSTEM	(\$1,600.00)		
								Material - Total	\$0.00	
								0530 - Total	\$0.00	
0540	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material			7	Jul 1, 2021	SYSTEM	\$4,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0069) due to user tribid1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
					7	Jul 1, 2021	SYSTEM	(\$4,700.00)		
					8	Jul 16, 2021	SYSTEM	\$4,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user tribid1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
					8	Jul 16, 2021	SYSTEM	(\$4,700.00)		
					9	Aug 2, 2021	SYSTEM	\$4,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user hathak1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
					9	Aug 2, 2021	SYSTEM	(\$4,700.00)		
					10	Aug 16, 2021	SYSTEM	\$4,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user tribid1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
					10	Aug 16, 2021	SYSTEM	(\$4,700.00)		
								- Total	\$0.00	
								Material - Total	\$0.00	
								0540 - Total	\$0.00	
0550	TYPE A CRASHWORTHY	Material			7	Jul 1, 2021	SYSTEM	\$22,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0070) due to user tribid1 overriding Payment	



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3280	0550	END TERMINAL	Material						Estimate Exception 24 on the current Payment Estimate.					
					7	Jul 1, 2021	SYSTEM	(\$22,050.00)						
					8	Jul 16, 2021	SYSTEM	\$22,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user trid1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					8	Jul 16, 2021	SYSTEM	(\$22,050.00)						
					9	Aug 2, 2021	SYSTEM	\$22,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user hathak1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					9	Aug 2, 2021	SYSTEM	(\$22,050.00)						
					10	Aug 16, 2021	SYSTEM	\$22,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user trid1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					10	Aug 16, 2021	SYSTEM	(\$22,050.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0550 - Total								\$0.00						
	0560	END ANCHOR	Material		7	Jul 1, 2021	SYSTEM	\$8,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0071) due to user trid1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					7	Jul 1, 2021	SYSTEM	(\$8,800.00)						
					8	Jul 16, 2021	SYSTEM	\$8,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user trid1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					8	Jul 16, 2021	SYSTEM	(\$8,800.00)						
					9	Aug 2, 2021	SYSTEM	\$8,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user hathak1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					9	Aug 2, 2021	SYSTEM	(\$8,800.00)						
					10	Aug 16, 2021	SYSTEM	\$8,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user trid1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					10	Aug 16, 2021	SYSTEM	(\$8,800.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0560 - Total								\$0.00						
	0570	CABLE, 2 AWG 1 CONDUCTOR	Material		10	Aug 16, 2021	SYSTEM	\$779.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user trid1 overriding Payment Estimate Exception 64 on the current Payment Estimate.					
					10	Aug 16, 2021	SYSTEM	(\$779.10)						
					- Total								\$0.00	
Material - Total								\$0.00						
0570 - Total								\$0.00						
	0650	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material		8	Jul 16, 2021	SYSTEM	\$3,601.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user trid1 overriding Payment Estimate Exception 66 on the current Payment Estimate.					
					8	Jul 16, 2021	SYSTEM	(\$3,601.80)						
					9	Aug 2, 2021	SYSTEM	\$3,601.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user hathak1 overriding Payment Estimate Exception 62 on the current Payment Estimate.					
					9	Aug 2, 2021	SYSTEM	(\$3,601.80)						
					10	Aug 16, 2021	SYSTEM	\$3,601.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user trid1 overriding Payment					



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3280	0650	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material		10	Aug 16, 2021	SYSTEM	(\$3,601.80)	Estimate Exception 65 on the current Payment Estimate.				
					- Total						\$0.00		
					Material - Total						\$0.00		
					0650 - Total						\$0.00		
J4S3280	0660	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material		8	Jul 16, 2021	SYSTEM	\$2,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user tribid1 overriding Payment Estimate Exception 67 on the current Payment Estimate.				
					8	Jul 16, 2021	SYSTEM	(\$2,600.00)					
					9	Aug 2, 2021	SYSTEM	\$2,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user hathak1 overriding Payment Estimate Exception 63 on the current Payment Estimate.				
					9	Aug 2, 2021	SYSTEM	(\$2,600.00)					
					10	Aug 16, 2021	SYSTEM	\$2,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user tribid1 overriding Payment Estimate Exception 66 on the current Payment Estimate.				
					10	Aug 16, 2021	SYSTEM	(\$2,600.00)					
					- Total						\$0.00		
Material - Total						\$0.00							
0660 - Total						\$0.00							
J4S3280	0670	CABLE, 16 AWG 2 CONDUCTOR	Material		10	Aug 16, 2021	SYSTEM	\$829.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user tribid1 overriding Payment Estimate Exception 67 on the current Payment Estimate.				
					10	Aug 16, 2021	SYSTEM	(\$829.50)					
					- Total						\$0.00		
					Material - Total						\$0.00		
0670 - Total						\$0.00							
J4S3280	0680	CABLE, 16 AWG 5 CONDUCTOR	Material		10	Aug 16, 2021	SYSTEM	\$947.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user tribid1 overriding Payment Estimate Exception 68 on the current Payment Estimate.				
					10	Aug 16, 2021	SYSTEM	(\$947.70)					
					- Total						\$0.00		
					Material - Total						\$0.00		
0680 - Total						\$0.00							
J4S3280	0690	CABLE, LOOP DETECTOR, IN DUCT	Material		8	Jul 16, 2021	SYSTEM	\$5,136.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user tribid1 overriding Payment Estimate Exception 69 on the current Payment Estimate.				
					8	Jul 16, 2021	SYSTEM	(\$5,136.00)					
					9	Aug 2, 2021	SYSTEM	\$5,136.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user hathak1 overriding Payment Estimate Exception 65 on the current Payment Estimate.				
					9	Aug 2, 2021	SYSTEM	(\$5,136.00)					
					10	Aug 16, 2021	SYSTEM	\$5,136.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user tribid1 overriding Payment Estimate Exception 70 on the current Payment Estimate.				
					10	Aug 16, 2021	SYSTEM	(\$5,136.00)					
					- Total						\$0.00		
					Material - Total						\$0.00		
					Other Item Adjustment			OVRN	8	Jul 16, 2021	tribid1	\$513.60	Holding overrun until changer is complete.
					Other Item Adjustment				9	Aug 3, 2021	karlic1	(\$513.60)	Correctly withholding overrun until change order is complete



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4S3280	0690	CABLE, LOOP DETECTOR, IN DUCT	Other Item Adjustment	OVRN	9	Aug 3, 2021	karlic1	(\$513.60)	Removing incorrectly applied overrun adjustment from Est 8 (513.60)			
				OVRN - Total							(\$513.60)	
			Other Item Adjustment - Total								(\$513.60)	
			Overrun	Overrun	8	Jul 16, 2021	SYSTEM	\$513.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) overriding Payment Estimate Exception 88 on the current Payment Estimate. Material Insufficiency Quantity 160.000; Overrun Quantity Balance 16.00.			
					8	Jul 16, 2021	SYSTEM	(\$513.60)				
					9	Aug 2, 2021	SYSTEM	(\$513.60)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					9	Aug 2, 2021	SYSTEM	\$513.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) overriding Payment Estimate Exception 83 on the current Payment Estimate. Material Insufficiency Quantity 160.000; Overrun Quantity Balance 16.00.			
					10	Aug 16, 2021	SYSTEM	(\$513.60)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					10	Aug 16, 2021	SYSTEM	\$513.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) overriding Payment Estimate Exception 86 on the current Payment Estimate. Material Insufficiency Quantity 160.000; Overrun Quantity Balance 16.00.			
			Overrun - Total							\$0.00		
			Overrun - Total								\$0.00	
			0690 - Total								(\$513.60)	
			0700	CABLE, LOOP DETECTOR, LEAD-IN	Material	10	Aug 16, 2021	SYSTEM	\$420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user tribid1 overriding Payment Estimate Exception 72 on the current Payment Estimate.		
						10	Aug 16, 2021	SYSTEM	(\$420.00)			
	- Total								\$0.00			
	Material - Total								\$0.00			
	0700 - Total								\$0.00			
	0720	BASE, CONCRETE	Material	8	Jul 16, 2021	SYSTEM	\$10,889.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user tribid1 overriding Payment Estimate Exception 71 on the current Payment Estimate.				
				8	Jul 16, 2021	SYSTEM	(\$10,889.10)					
				9	Aug 2, 2021	SYSTEM	\$10,889.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user hathak1 overriding Payment Estimate Exception 67 on the current Payment Estimate.				
				9	Aug 2, 2021	SYSTEM	(\$10,889.10)					
				10	Aug 16, 2021	SYSTEM	\$10,889.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user tribid1 overriding Payment Estimate Exception 73 on the current Payment Estimate.				
				10	Aug 16, 2021	SYSTEM	(\$10,889.10)					
			- Total							\$0.00		
			Material - Total							\$0.00		
			Other Item Adjustment	OVRN	8	Jul 16, 2021	tribid1	\$1,774.52	Holding overrun until changer is complete.			
					9	Aug 3, 2021	karlic1	(\$1,774.52)	Correctly withholding overrun until change order is complete			
9				Aug 3, 2021	karlic1	(\$1,774.52)	Removing incorrectly applied overrun adjustment from Est 8 (1774.52)					
OVRN - Total								(\$1,774.52)				
Other Item Adjustment - Total								(\$1,774.52)				
Overrun			Overrun	8	Jul 16, 2021	SYSTEM	\$1,774.52	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) overriding Payment Estimate Exception 89 on the current Payment Estimate. Material Insufficiency Quantity 2.700; Overrun Quantity Balance 0.44.				
	8	Jul 16, 2021		SYSTEM	(\$1,774.52)							



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3280	0720	BASE, CONCRETE	Overrun	Overrun	9	Aug 2, 2021	SYSTEM	(\$1,774.52)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					9	Aug 2, 2021	SYSTEM	\$1,774.52	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0057) overriding Payment Estimate Exception 84 on the current Payment Estimate. Material Insufficiency Quantity 2.700; Overrun Quantity Balance 0.44.					
					10	Aug 16, 2021	SYSTEM	(\$1,774.52)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					10	Aug 16, 2021	SYSTEM	\$1,774.52	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) overriding Payment Estimate Exception 87 on the current Payment Estimate. Material Insufficiency Quantity 2.700; Overrun Quantity Balance 0.44.					
									Overrun - Total			\$0.00		
									Overrun - Total			\$0.00		
									0720 - Total			(\$1,774.52)		
					J4S3280 - Total								(\$30,292.16)	
					J4S3281	0760	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	4	May 17, 2021	tribid1	\$3,773.28	AC adjustment for BP-1 Mix ID: BP-120-16.2261.29 tons placed between 5/6/21-5/12/21.
														ACAD - Total
				Other Item Adjustment - Total						\$3,773.28				
Price FUEL	4	May 17, 2021	SYSTEM	\$2,728.25						Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
	5	Jun 2, 2021	SYSTEM	\$1,208.48						Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
				- Total							\$3,936.73			
				Price FUEL - Total							\$3,936.73			
0760 - Total										\$7,710.01				
J4S3281	0770	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material							3	May 3, 2021	SYSTEM	\$521,066.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user tribid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
										3	May 3, 2021	SYSTEM	(\$521,066.82)	
					4	May 17, 2021	SYSTEM	\$628,282.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user tribid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					4	May 17, 2021	SYSTEM	(\$628,282.94)						
					5	Jun 2, 2021	SYSTEM	\$628,282.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0112) due to user tribid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					5	Jun 2, 2021	SYSTEM	(\$628,282.94)						
					6	Jun 15, 2021	SYSTEM	\$628,282.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user tribid1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					6	Jun 15, 2021	SYSTEM	(\$628,282.94)						
					7	Jul 1, 2021	SYSTEM	\$633,096.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user tribid1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					7	Jul 1, 2021	SYSTEM	(\$633,096.95)						
					8	Jul 16, 2021	SYSTEM	\$633,096.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user tribid1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					8	Jul 16, 2021	SYSTEM	(\$633,096.95)						
					9	Aug 2, 2021	SYSTEM	\$633,096.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					9	Aug 2, 2021	SYSTEM	(\$633,096.95)						
10	Aug 16, 2021	SYSTEM	\$633,096.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user tribid1 overriding Payment										



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4S3281	0770	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material						Estimate Exception 2 on the current Payment Estimate.		
					10	Aug 16, 2021	SYSTEM	(\$633,096.95)			
			- Total							\$0.00	
			Material - Total							\$0.00	
			Other Item Adjustment	ACAD	2	Apr 16, 2021	tribid1	\$10,478.86	AC adjustment for SP125C Mix ID SP125 21-14. 5,603.67 tons placed between 4/2/21 - 4/15/21. \$10,478.86.		
					3	May 3, 2021	tribid1	\$7,535.46	AC adjustment for SP125C Mix ID SP125 21-14. 4029.66 tons placed between 4/16/21-5/03/21. \$7535.46		
					4	May 17, 2021	tribid1	\$4,549.10	AC adjustment for SP125 C Mix ID: SP125 21-14.1997.18 tons placed between 5/3/12-5/5/12.		
					ACAD - Total					\$22,563.42	
			Other Item Adjustment - Total					\$22,563.42			
			Overrun	Overrun	4	May 17, 2021	SYSTEM	(\$47,822.71)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					4	May 17, 2021	SYSTEM	\$47,822.71	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) overriding Payment Estimate Exception 31 on the current Payment Estimate. Material Insufficiency Quantity 11615.510; Overrun Quantity Balance 847.71.		
					4	May 17, 2021	tribid1	(\$47,822.71)	This will be removed once the material exception has been resolved.		
					5	Jun 2, 2021	SYSTEM	(\$47,449.25)	Averaged Price Adjustment from this item on all previous payment estimates of '1.88345' is applied (if non-zero).		
					5	Jun 2, 2021	SYSTEM	\$47,449.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0111) overriding Payment Estimate Exception 45 on the current Payment Estimate. Material Insufficiency Quantity 11615.510; Overrun Quantity Balance 847.71.		
					6	Jun 15, 2021	SYSTEM	(\$47,449.25)	Averaged Price Adjustment from this item on all previous payment estimates of '1.88345' is applied (if non-zero).		
					6	Jun 15, 2021	SYSTEM	\$47,449.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) overriding Payment Estimate Exception 44 on the current Payment Estimate. Material Insufficiency Quantity 11615.510; Overrun Quantity Balance 847.71.		
					7	Jul 1, 2021	SYSTEM	(\$47,449.25)	Averaged Price Adjustment from this item on all previous payment estimates of '1.88345' is applied (if non-zero).		
					7	Jul 1, 2021	SYSTEM	(\$5,023.80)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					7	Jul 1, 2021	SYSTEM	\$5,023.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 80 on the current Payment Estimate. Material Insufficiency Quantity 11704.510; Overrun Quantity Balance 936.71.		
					7	Jul 1, 2021	SYSTEM	\$47,449.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 80 on the current Payment Estimate. Material Insufficiency Quantity 11704.510; Overrun Quantity Balance 936.71.		
					8	Jul 16, 2021	SYSTEM	(\$52,434.26)	Averaged Price Adjustment from this item on all previous payment estimates of '1.88705' is applied (if non-zero).		
					8	Jul 16, 2021	SYSTEM	\$52,434.26	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 74 on the current Payment Estimate. Material Insufficiency Quantity 11704.510; Overrun Quantity Balance 936.71.		
					9	Aug 2, 2021	SYSTEM	(\$52,434.26)	Averaged Price Adjustment from this item on all previous payment estimates of '1.88705' is applied (if non-zero).		
					9	Aug 2, 2021	SYSTEM	\$52,434.26	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 71 on the current Payment Estimate. Material Insufficiency Quantity 11704.510; Overrun Quantity Balance 936.71.		
					10	Aug 16, 2021	SYSTEM	(\$4,981.96)	Averaged Price Adjustment from this item on all previous payment estimates of '1.88705' is applied (if non-zero).		
			10	Aug 17, 2021	tribid1	(\$4,981.96)	Holding overrun adjustment.				
			10	Aug 17, 2021	tribid1	\$4,822.21	Removing overrun adjustment.				
			10	Aug 16, 2021	SYSTEM	\$4,981.96	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 76				



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3281	0770	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Overrun	Overrun					on the current Payment Estimate. Material Insufficiency Quantity 11704.510; Overrun Quantity Balance 89.00.	
								Overrun - Total	(\$4,982.46)	
								Overrun - Total	(\$4,982.46)	
			Price FUEL		2	Apr 16, 2021	SYSTEM	\$603.73	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					2	Apr 16, 2021	SYSTEM	\$9,442.54	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					3	May 3, 2021	SYSTEM	\$1,978.98	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					3	May 3, 2021	SYSTEM	\$5,245.39	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					4	May 17, 2021	SYSTEM	\$4,606.59	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					7	Jul 1, 2021	SYSTEM	\$209.79	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
								- Total	\$22,087.02	
								Price FUEL - Total	\$22,087.02	
								0770 - Total	\$39,667.98	
	0780	TACK COAT	Material		2	Apr 16, 2021	SYSTEM	\$12,944.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user tribid1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					2	Apr 16, 2021	SYSTEM	(\$12,944.25)		
					3	May 3, 2021	SYSTEM	\$23,170.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user tribid1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					3	May 3, 2021	SYSTEM	(\$23,170.50)		
					4	May 17, 2021	SYSTEM	\$31,466.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user tribid1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					4	May 17, 2021	SYSTEM	(\$31,466.25)		
					5	Jun 2, 2021	SYSTEM	\$32,771.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0117) due to user tribid1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					5	Jun 2, 2021	SYSTEM	(\$32,771.25)		
					6	Jun 15, 2021	SYSTEM	\$32,771.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user tribid1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					6	Jun 15, 2021	SYSTEM	(\$32,771.25)		
					7	Jul 1, 2021	SYSTEM	\$32,771.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user tribid1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					7	Jul 1, 2021	SYSTEM	(\$32,771.25)		
					8	Jul 16, 2021	SYSTEM	\$32,771.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user tribid1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					8	Jul 16, 2021	SYSTEM	(\$32,771.25)		
					9	Aug 2, 2021	SYSTEM	\$32,771.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					9	Aug 2, 2021	SYSTEM	(\$32,771.25)		
					10	Aug 16, 2021	SYSTEM	\$32,771.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user tribid1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					10	Aug 16, 2021	SYSTEM	(\$32,771.25)		



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4S3281	0780	TACK COAT	Material	- Total				\$0.00				
			Material - Total						\$0.00			
			Overrun	Overrun	4	May 17, 2021	SYSTEM	\$1,089.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) overriding Payment Estimate Exception 32 on the current Payment Estimate. Material Insufficiency Quantity 13985.000; Overrun Quantity Balance 2511.00.			
					4	May 17, 2021	SYSTEM	\$2,828.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0037) overriding Payment Estimate Exception 32 on the current Payment Estimate. Material Insufficiency Quantity 13985.000; Overrun Quantity Balance 2511.00.			
					4	May 17, 2021	SYSTEM	\$1,262.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0038) overriding Payment Estimate Exception 32 on the current Payment Estimate. Material Insufficiency Quantity 13985.000; Overrun Quantity Balance 2511.00.			
					4	May 17, 2021	SYSTEM	\$450.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0039) overriding Payment Estimate Exception 32 on the current Payment Estimate. Material Insufficiency Quantity 13985.000; Overrun Quantity Balance 2511.00.			
					4	May 17, 2021	SYSTEM	\$20.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0040) overriding Payment Estimate Exception 32 on the current Payment Estimate. Material Insufficiency Quantity 13985.000; Overrun Quantity Balance 2511.00.			
					4	May 17, 2021	tribid1	(\$6,954.75)	This will be removed once the material exception has been resolved.			
					4	May 17, 2021	SYSTEM	(\$5,649.75)				
					5	Jun 2, 2021	SYSTEM	(\$5,649.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					5	Jun 2, 2021	SYSTEM	\$1,305.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0115) overriding Payment Estimate Exception 46 on the current Payment Estimate. Material Insufficiency Quantity 14565.000; Overrun Quantity Balance 3091.00.			
					5	Jun 2, 2021	SYSTEM	\$5,649.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0116) overriding Payment Estimate Exception 46 on the current Payment Estimate. Material Insufficiency Quantity 14565.000; Overrun Quantity Balance 3091.00.			
					5	Jun 2, 2021	SYSTEM	(\$1,305.00)				
					6	Jun 15, 2021	SYSTEM	(\$6,954.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					6	Jun 15, 2021	SYSTEM	\$6,954.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) overriding Payment Estimate Exception 45 on the current Payment Estimate. Material Insufficiency Quantity 14565.000; Overrun Quantity Balance 3091.00.			
					7	Jul 1, 2021	SYSTEM	(\$6,954.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					7	Jul 1, 2021	SYSTEM	\$6,954.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 81 on the current Payment Estimate. Material Insufficiency Quantity 14565.000; Overrun Quantity Balance 3091.00.			
					8	Jul 16, 2021	SYSTEM	(\$6,954.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					8	Jul 16, 2021	SYSTEM	\$6,954.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 75 on the current Payment Estimate. Material Insufficiency Quantity 14565.000; Overrun Quantity Balance 3091.00.			
					9	Aug 2, 2021	SYSTEM	(\$6,954.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					9	Aug 2, 2021	SYSTEM	\$6,954.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) overriding Payment Estimate Exception 72 on the current Payment Estimate. Material Insufficiency Quantity 14565.000; Overrun Quantity Balance 3091.00.			
					10	Aug 17, 2021	tribid1	\$6,954.75	Removing overrun adjustment.			
						Overrun - Total				\$0.00		
						Overrun - Total				\$0.00		
			0780 - Total							\$0.00		
				0800	FURN & PLACE	Material		1	Apr 5,	SYSTEM	\$111,454.42	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3281	0800	CONC MATL FOR FULL DEPTH	Material			2021			Estimate Item Adjustment (0003) due to user wilsor2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					1	Apr 5, 2021	SYSTEM	(\$111,454.42)						
					2	Apr 16, 2021	SYSTEM	\$142,295.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user tribid1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					2	Apr 16, 2021	SYSTEM	(\$142,295.87)						
					3	May 3, 2021	SYSTEM	\$142,295.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user tribid1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					3	May 3, 2021	SYSTEM	(\$142,295.87)						
					4	May 17, 2021	SYSTEM	\$142,295.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user tribid1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					4	May 17, 2021	SYSTEM	(\$142,295.87)						
					5	Jun 2, 2021	SYSTEM	\$142,295.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0120) due to user tribid1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					5	Jun 2, 2021	SYSTEM	(\$142,295.87)						
					6	Jun 15, 2021	SYSTEM	\$142,295.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user tribid1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					6	Jun 15, 2021	SYSTEM	(\$142,295.87)						
					7	Jul 1, 2021	SYSTEM	\$142,295.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user tribid1 overriding Payment Estimate Exception 46 on the current Payment Estimate.					
					7	Jul 1, 2021	SYSTEM	(\$142,295.87)						
					8	Jul 16, 2021	SYSTEM	\$142,295.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user tribid1 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					8	Jul 16, 2021	SYSTEM	(\$142,295.87)						
					9	Aug 2, 2021	SYSTEM	\$142,295.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hathak1 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					9	Aug 2, 2021	SYSTEM	(\$142,295.87)						
					10	Aug 16, 2021	SYSTEM	\$142,295.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user tribid1 overriding Payment Estimate Exception 45 on the current Payment Estimate.					
					10	Aug 16, 2021	SYSTEM	(\$142,295.87)						
					- Total								\$0.00	
					Material - Total								\$0.00	
								Other Item Adjustment	OADJ	1	Apr 5, 2021	wilsor2	(\$40,896.02)	This adjustment offsets the system generated overrun adjustment for the overrun quantity of 88.10 SY.
					OADJ - Total								(\$40,896.02)	
									OVRN	2	Apr 16, 2021	tribid1	(\$30,841.84)	This adjustment offsets the system generated overrun adjustment for the overrun quantity of 66.44 sq. yds.
					OVRN - Total								(\$30,841.84)	
					Other Item Adjustment - Total								(\$71,737.86)	
								Overrun	Overrun	1	Apr 5, 2021	SYSTEM	\$19,171.46	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 16 on the current Payment Estimate. Material Insufficiency Quantity 240.100; Overrun Quantity Balance 88.10.
					1	Apr 5, 2021	SYSTEM	\$21,724.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 16 on the current Payment Estimate. Material Insufficiency Quantity 240.100; Overrun Quantity Balance 88.10.					



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3281	0800		Overrun	Overrun	1	Apr 5, 2021	SYSTEM	(\$40,896.02)	
					2	Apr 16, 2021	SYSTEM	(\$40,896.02)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					2	Apr 16, 2021	SYSTEM	\$30,841.45	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) overriding Payment Estimate Exception 20 on the current Payment Estimate. Material Insufficiency Quantity 306.540; Overrun Quantity Balance 154.54.
					2	Apr 16, 2021	SYSTEM	\$40,896.02	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 20 on the current Payment Estimate. Material Insufficiency Quantity 306.540; Overrun Quantity Balance 154.54.
					2	Apr 16, 2021	SYSTEM	(\$30,841.45)	
					3	May 3, 2021	SYSTEM	(\$71,737.47)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					3	May 3, 2021	SYSTEM	\$71,737.47	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 29 on the current Payment Estimate. Material Insufficiency Quantity 306.540; Overrun Quantity Balance 154.54.
					4	May 17, 2021	SYSTEM	(\$71,737.47)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					4	May 17, 2021	SYSTEM	\$71,737.47	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0043) overriding Payment Estimate Exception 33 on the current Payment Estimate. Material Insufficiency Quantity 306.540; Overrun Quantity Balance 154.54.
					5	Jun 2, 2021	SYSTEM	(\$71,737.47)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					5	Jun 2, 2021	SYSTEM	\$71,737.47	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0119) overriding Payment Estimate Exception 47 on the current Payment Estimate. Material Insufficiency Quantity 306.540; Overrun Quantity Balance 154.54.
					6	Jun 15, 2021	SYSTEM	(\$71,737.47)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					6	Jun 15, 2021	SYSTEM	\$71,737.47	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) overriding Payment Estimate Exception 46 on the current Payment Estimate. Material Insufficiency Quantity 306.540; Overrun Quantity Balance 154.54.
					7	Jul 1, 2021	SYSTEM	(\$71,737.47)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					7	Jul 1, 2021	SYSTEM	\$71,737.47	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 82 on the current Payment Estimate. Material Insufficiency Quantity 306.540; Overrun Quantity Balance 154.54.
					8	Jul 16, 2021	SYSTEM	(\$71,737.47)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					8	Jul 16, 2021	SYSTEM	\$71,737.47	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 76 on the current Payment Estimate. Material Insufficiency Quantity 306.540; Overrun Quantity Balance 154.54.
					9	Aug 2, 2021	SYSTEM	(\$71,737.47)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					9	Aug 2, 2021	SYSTEM	\$71,737.47	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) overriding Payment Estimate Exception 73 on the current Payment Estimate. Material Insufficiency Quantity 306.540; Overrun Quantity Balance 154.54.
Overrun - Total								\$71,737.86	
Overrun - Total								\$71,737.86	
0800 - Total								\$0.00	
	0830	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	Overrun	Overrun	1	Apr 5, 2021	SYSTEM	(\$643.50)	
					2	Apr 16, 2021	SYSTEM	(\$429.00)	
					10	Aug 16, 2021	SYSTEM	\$1,072.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1.65000 - 1.65000, 'is applied (if non-zero).



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3281	0830	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	Overrun	Overrun - Total				\$0.00		
				Overrun - Total				\$0.00		
		0830 - Total						\$0.00		
	0840	DOWEL BAR (DRILLING, FURNISHING AND INST	Material			1	Apr 5, 2021	SYSTEM	\$1,469.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wilson2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
						1	Apr 5, 2021	SYSTEM	(\$1,469.40)	
						2	Apr 16, 2021	SYSTEM	\$1,804.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user tribid1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
						2	Apr 16, 2021	SYSTEM	(\$1,804.20)	
						3	May 3, 2021	SYSTEM	\$1,804.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user tribid1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
						3	May 3, 2021	SYSTEM	(\$1,804.20)	
						4	May 17, 2021	SYSTEM	\$1,804.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user tribid1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
						4	May 17, 2021	SYSTEM	(\$1,804.20)	
						5	Jun 2, 2021	SYSTEM	\$1,804.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0123) due to user tribid1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
						5	Jun 2, 2021	SYSTEM	(\$1,804.20)	
						6	Jun 15, 2021	SYSTEM	\$1,804.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user tribid1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
						6	Jun 15, 2021	SYSTEM	(\$1,804.20)	
						7	Jul 1, 2021	SYSTEM	\$1,804.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user tribid1 overriding Payment Estimate Exception 54 on the current Payment Estimate.
						7	Jul 1, 2021	SYSTEM	(\$1,804.20)	
						8	Jul 16, 2021	SYSTEM	\$1,804.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user tribid1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
						8	Jul 16, 2021	SYSTEM	(\$1,804.20)	
						9	Aug 2, 2021	SYSTEM	\$1,804.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hathak1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
						9	Aug 2, 2021	SYSTEM	(\$1,804.20)	
			10	Aug 16, 2021	SYSTEM	\$1,804.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user tribid1 overriding Payment Estimate Exception 53 on the current Payment Estimate.			
			10	Aug 16, 2021	SYSTEM	(\$1,804.20)				
							- Total	\$0.00		
							Material - Total	\$0.00		
			Other Item Adjustment	OVRN	2	Apr 16, 2021	tribid1	(\$223.20)	This adjustment offsets the system generated overrun adjustment for the overrun quantity of 48 each.	
							OVRN - Total	(\$223.20)		
			Other Item Adjustment - Total						(\$223.20)	
			Overrun	Overrun	2	Apr 16, 2021	SYSTEM	\$223.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) overriding Payment Estimate Exception 22 on the current Payment Estimate. Material Insufficiency Quantity 388.000; Overrun Quantity Balance 48.00.	
					2	Apr 16,	SYSTEM	(\$223.20)		



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3281	0840	DOWEL BAR (DRILLING, FURNISHING AND INST	Overrun	Overrun		2021							
					3	May 3, 2021	SYSTEM	(\$223.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
					3	May 3, 2021	SYSTEM	\$223.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) overriding Payment Estimate Exception 30 on the current Payment Estimate. Material Insufficiency Quantity 388.000; Overrun Quantity Balance 48.00.				
					4	May 17, 2021	SYSTEM	(\$223.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
					4	May 17, 2021	SYSTEM	\$223.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0046) overriding Payment Estimate Exception 34 on the current Payment Estimate. Material Insufficiency Quantity 388.000; Overrun Quantity Balance 48.00.				
					5	Jun 2, 2021	SYSTEM	(\$223.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
					5	Jun 2, 2021	SYSTEM	\$223.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0122) overriding Payment Estimate Exception 48 on the current Payment Estimate. Material Insufficiency Quantity 388.000; Overrun Quantity Balance 48.00.				
					6	Jun 15, 2021	SYSTEM	(\$223.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
					6	Jun 15, 2021	SYSTEM	\$223.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) overriding Payment Estimate Exception 47 on the current Payment Estimate. Material Insufficiency Quantity 388.000; Overrun Quantity Balance 48.00.				
					7	Jul 1, 2021	SYSTEM	(\$223.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
					7	Jul 1, 2021	SYSTEM	\$223.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) overriding Payment Estimate Exception 83 on the current Payment Estimate. Material Insufficiency Quantity 388.000; Overrun Quantity Balance 48.00.				
					8	Jul 16, 2021	SYSTEM	(\$223.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
					8	Jul 16, 2021	SYSTEM	\$223.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 77 on the current Payment Estimate. Material Insufficiency Quantity 388.000; Overrun Quantity Balance 48.00.				
					9	Aug 2, 2021	SYSTEM	(\$223.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
					9	Aug 2, 2021	SYSTEM	\$223.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) overriding Payment Estimate Exception 74 on the current Payment Estimate. Material Insufficiency Quantity 388.000; Overrun Quantity Balance 48.00.				
									10	Aug 17, 2021	tribid1	\$223.20	Removing overrun adjustment.
					Overrun - Total								\$223.20
Overrun - Total								\$223.20					
0840 - Total								\$0.00					
0850	CONSTRUCTION SIGNS	Material		1	Apr 5, 2021	SYSTEM	\$2,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user wilsor2 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
				1	Apr 5, 2021	SYSTEM	(\$2,672.00)						
				2	Apr 16, 2021	SYSTEM	\$2,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user tribid1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
				2	Apr 16, 2021	SYSTEM	(\$2,672.00)						
				3	May 3, 2021	SYSTEM	\$2,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user tribid1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
				3	May 3, 2021	SYSTEM	(\$2,672.00)						
				4	May 17, 2021	SYSTEM	\$2,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user tribid1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
				4	May 17, 2021	SYSTEM	(\$2,672.00)						



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3281	0850	CONSTRUCTION SIGNS	Material			2021								
					5	Jun 2, 2021	SYSTEM	\$2,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0140) due to user tribid1 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					5	Jun 2, 2021	SYSTEM	(\$2,672.00)						
					6	Jun 15, 2021	SYSTEM	\$2,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user tribid1 overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					6	Jun 15, 2021	SYSTEM	(\$2,672.00)						
					7	Jul 1, 2021	SYSTEM	\$2,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user tribid1 overriding Payment Estimate Exception 57 on the current Payment Estimate.					
					7	Jul 1, 2021	SYSTEM	(\$2,672.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0850 - Total								\$0.00	
					0860	ADVANCED WARNING RAIL SYSTEM	Material		1	Apr 5, 2021	SYSTEM	\$105.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user wilsor2 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
									1	Apr 5, 2021	SYSTEM	(\$105.00)		
									2	Apr 16, 2021	SYSTEM	\$105.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user tribid1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
									2	Apr 16, 2021	SYSTEM	(\$105.00)		
3	May 3, 2021	SYSTEM	\$105.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user tribid1 overriding Payment Estimate Exception 21 on the current Payment Estimate.										
3	May 3, 2021	SYSTEM	(\$105.00)											
4	May 17, 2021	SYSTEM	\$105.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user tribid1 overriding Payment Estimate Exception 22 on the current Payment Estimate.										
4	May 17, 2021	SYSTEM	(\$105.00)											
5	Jun 2, 2021	SYSTEM	\$105.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0141) due to user tribid1 overriding Payment Estimate Exception 34 on the current Payment Estimate.										
5	Jun 2, 2021	SYSTEM	(\$105.00)											
6	Jun 15, 2021	SYSTEM	\$105.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user tribid1 overriding Payment Estimate Exception 35 on the current Payment Estimate.										
6	Jun 15, 2021	SYSTEM	(\$105.00)											
7	Jul 1, 2021	SYSTEM	\$105.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user tribid1 overriding Payment Estimate Exception 59 on the current Payment Estimate.										
7	Jul 1, 2021	SYSTEM	(\$105.00)											
- Total								\$0.00						
Material - Total								\$0.00						
0860 - Total								\$0.00						
0880	CHANNELIZER (TRIM LINE)	Material		1	Apr 5, 2021	SYSTEM	\$5,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wilsor2 overriding Payment Estimate Exception 10 on the current Payment Estimate.						
				1	Apr 5, 2021	SYSTEM	(\$5,800.00)							
				2	Apr 16, 2021	SYSTEM	\$5,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user tribid1 overriding Payment Estimate Exception 17 on the current Payment Estimate.						



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3281	0880	CHANNELIZER (TRIM LINE)	Material		2	Apr 16, 2021	SYSTEM	(\$5,800.00)						
					3	May 3, 2021	SYSTEM	\$5,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user tribid1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					3	May 3, 2021	SYSTEM	(\$5,800.00)						
					4	May 17, 2021	SYSTEM	\$5,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user tribid1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					4	May 17, 2021	SYSTEM	(\$5,800.00)						
					5	Jun 2, 2021	SYSTEM	\$5,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0126) due to user tribid1 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					5	Jun 2, 2021	SYSTEM	(\$5,800.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					Other Item Adjustment	OADJ	1	Apr 5, 2021	wilsor2	(\$1,800.00)	This adjustment offsets the system generated overrun adjustment for the overrun quantity of 90 each.			
							6	Jun 15, 2021	karlic1	\$1,800.00	Removing manually entered overrun adjustment			
						OADJ - Total							\$0.00	
					Other Item Adjustment - Total							\$0.00		
					Overrun	Overrun	1	Apr 5, 2021	SYSTEM	\$200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 14 on the current Payment Estimate. Material Insufficiency Quantity 290.000; Overrun Quantity Balance 90.00.			
							1	Apr 5, 2021	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 14 on the current Payment Estimate. Material Insufficiency Quantity 290.000; Overrun Quantity Balance 90.00.			
							1	Apr 5, 2021	SYSTEM	(\$1,800.00)				
							2	Apr 16, 2021	SYSTEM	(\$1,800.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
							2	Apr 16, 2021	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) overriding Payment Estimate Exception 23 on the current Payment Estimate. Material Insufficiency Quantity 290.000; Overrun Quantity Balance 90.00.			
							3	May 3, 2021	SYSTEM	(\$1,800.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
							3	May 3, 2021	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) overriding Payment Estimate Exception 31 on the current Payment Estimate. Material Insufficiency Quantity 290.000; Overrun Quantity Balance 90.00.			
							4	May 17, 2021	SYSTEM	(\$1,800.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
							4	May 17, 2021	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0049) overriding Payment Estimate Exception 35 on the current Payment Estimate. Material Insufficiency Quantity 290.000; Overrun Quantity Balance 90.00.			
							5	Jun 2, 2021	SYSTEM	(\$1,800.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
							5	Jun 2, 2021	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0125) overriding Payment Estimate Exception 49 on the current Payment Estimate. Material Insufficiency Quantity 290.000; Overrun Quantity Balance 90.00.			
							6	Jun 15, 2021	SYSTEM	(\$1,800.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
						Overrun - Total							(\$1,800.00)	
					Overrun - Total							(\$1,800.00)		
	0880 - Total							(\$1,800.00)						
	0890	FLASHING ARROW PANEL	Material		1	Apr 5, 2021	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wilsor2 overriding Payment					



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3281	0890	FLASHING ARROW PANEL	Material						Estimate Exception 11 on the current Payment Estimate.					
					1	Apr 5, 2021	SYSTEM	(\$4,500.00)						
					2	Apr 16, 2021	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user tribid1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					2	Apr 16, 2021	SYSTEM	(\$4,500.00)						
					3	May 3, 2021	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user tribid1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					3	May 3, 2021	SYSTEM	(\$4,500.00)						
					4	May 17, 2021	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user tribid1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					4	May 17, 2021	SYSTEM	(\$4,500.00)						
					5	Jun 2, 2021	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0129) due to user tribid1 overriding Payment Estimate Exception 39 on the current Payment Estimate.					
					5	Jun 2, 2021	SYSTEM	(\$4,500.00)						
					6	Jun 15, 2021	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user tribid1 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					6	Jun 15, 2021	SYSTEM	(\$4,500.00)						
					7	Jul 1, 2021	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user tribid1 overriding Payment Estimate Exception 61 on the current Payment Estimate.					
					7	Jul 1, 2021	SYSTEM	(\$4,500.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					Other Item Adjustment				OADJ	1	Apr 5, 2021	wilsor2	(\$1,500.00)	This adjustment offsets the system generated overrun adjustment for the overrun quantity of 1 each.
					OADJ - Total								(\$1,500.00)	
									OVRN	8	Jul 16, 2021	tribid1	\$1,500.00	Removing manually entered overrun adjustment.
					OVRN - Total								\$1,500.00	
					Other Item Adjustment - Total								\$0.00	
					Overrun			Overrun	1	Apr 5, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 15 on the current Payment Estimate. Material Insufficiency Quantity 3.000; Overrun Quantity Balance 1.00.	
									1	Apr 5, 2021	SYSTEM	(\$1,500.00)		
									2	Apr 16, 2021	SYSTEM	(\$1,500.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
									2	Apr 16, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) overriding Payment Estimate Exception 24 on the current Payment Estimate. Material Insufficiency Quantity 3.000; Overrun Quantity Balance 1.00.	
									3	May 3, 2021	SYSTEM	(\$1,500.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
									3	May 3, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) overriding Payment Estimate Exception 32 on the current Payment Estimate. Material Insufficiency Quantity 3.000; Overrun Quantity Balance 1.00.	
									4	May 17, 2021	SYSTEM	(\$1,500.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
									4	May 17, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0052) overriding Payment Estimate Exception 36 on the current Payment Estimate. Material Insufficiency Quantity 3.000; Overrun Quantity Balance 1.00.	



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3281	0890	FLASHING ARROW PANEL	Overrun	Overrun	5	Jun 2, 2021	SYSTEM	(\$1,500.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					5	Jun 2, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0128) overriding Payment Estimate Exception 50 on the current Payment Estimate. Material Insufficiency Quantity 3.000; Overrun Quantity Balance 1.00.					
					6	Jun 15, 2021	SYSTEM	(\$1,500.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					6	Jun 15, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) overriding Payment Estimate Exception 49 on the current Payment Estimate. Material Insufficiency Quantity 3.000; Overrun Quantity Balance 1.00.					
					7	Jul 1, 2021	SYSTEM	(\$1,500.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					7	Jul 1, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) overriding Payment Estimate Exception 84 on the current Payment Estimate. Material Insufficiency Quantity 3.000; Overrun Quantity Balance 1.00.					
					8	Jul 16, 2021	SYSTEM	(\$1,500.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					Overrun - Total								(\$1,500.00)	
					Overrun - Total								(\$1,500.00)	
					0890 - Total								(\$1,500.00)	
					0900	0900	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		1	Apr 5, 2021	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user wilsor2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
										1	Apr 5, 2021	SYSTEM	(\$8,000.00)	
										2	Apr 16, 2021	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user tribid1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
										2	Apr 16, 2021	SYSTEM	(\$8,000.00)	
3	May 3, 2021	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user tribid1 overriding Payment Estimate Exception 27 on the current Payment Estimate.										
3	May 3, 2021	SYSTEM	(\$8,000.00)											
4	May 17, 2021	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user tribid1 overriding Payment Estimate Exception 28 on the current Payment Estimate.										
4	May 17, 2021	SYSTEM	(\$8,000.00)											
5	Jun 2, 2021	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0142) due to user tribid1 overriding Payment Estimate Exception 41 on the current Payment Estimate.										
5	Jun 2, 2021	SYSTEM	(\$8,000.00)											
6	Jun 15, 2021	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user tribid1 overriding Payment Estimate Exception 39 on the current Payment Estimate.										
6	Jun 15, 2021	SYSTEM	(\$8,000.00)											
7	Jul 1, 2021	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user tribid1 overriding Payment Estimate Exception 63 on the current Payment Estimate.										
7	Jul 1, 2021	SYSTEM	(\$8,000.00)											
- Total								\$0.00						
Material - Total								\$0.00						
0900 - Total								\$0.00						
	0920	PREF THERMO PAVMT MARKING, 6 IN WHITE	Material		7	Jul 1, 2021	SYSTEM	\$2,929.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user tribid1 overriding Payment Estimate Exception 65 on the current Payment Estimate.					
					7	Jul 1, 2021	SYSTEM	(\$2,929.50)						



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3281	0920	PREF THERMO PAVMT MARKING, 6 IN WHITE	Material		8	Jul 16, 2021	SYSTEM	\$2,929.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user tribid1 overriding Payment Estimate Exception 56 on the current Payment Estimate.					
					8	Jul 16, 2021	SYSTEM	(\$2,929.50)						
					9	Aug 2, 2021	SYSTEM	\$2,929.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hathak1 overriding Payment Estimate Exception 56 on the current Payment Estimate.					
					9	Aug 2, 2021	SYSTEM	(\$2,929.50)						
					10	Aug 16, 2021	SYSTEM	\$2,929.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user tribid1 overriding Payment Estimate Exception 57 on the current Payment Estimate.					
					10	Aug 16, 2021	SYSTEM	(\$2,929.50)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					0920 - Total							\$0.00		
					0930		PREF THERMO PAVMT MARKING, 12 IN WHITE	Material		7	Jul 1, 2021	SYSTEM	\$6,384.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user tribid1 overriding Payment Estimate Exception 66 on the current Payment Estimate.
										7	Jul 1, 2021	SYSTEM	(\$6,384.00)	
										8	Jul 16, 2021	SYSTEM	\$6,384.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user tribid1 overriding Payment Estimate Exception 57 on the current Payment Estimate.
										8	Jul 16, 2021	SYSTEM	(\$6,384.00)	
										9	Aug 2, 2021	SYSTEM	\$6,384.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hathak1 overriding Payment Estimate Exception 57 on the current Payment Estimate.
9	Aug 2, 2021	SYSTEM	(\$6,384.00)											
10	Aug 16, 2021	SYSTEM	\$6,384.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user tribid1 overriding Payment Estimate Exception 58 on the current Payment Estimate.										
10	Aug 16, 2021	SYSTEM	(\$6,384.00)											
- Total										\$0.00				
Material - Total										\$0.00				
		Other Item Adjustment	OVRN	7						Jul 2, 2021	tribid1	(\$476.00)	Holding overrun until change order is complete.	
OVRN - Total										(\$476.00)				
Other Item Adjustment - Total										(\$476.00)				
			Overrun	Overrun						7	Jul 1, 2021	SYSTEM	\$476.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) overriding Payment Estimate Exception 85 on the current Payment Estimate. Material Insufficiency Quantity 912.000; Overrun Quantity Balance 68.00.
					7	Jul 1, 2021	SYSTEM	(\$476.00)						
					8	Jul 16, 2021	SYSTEM	(\$476.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					8	Jul 16, 2021	SYSTEM	\$476.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) overriding Payment Estimate Exception 79 on the current Payment Estimate. Material Insufficiency Quantity 912.000; Overrun Quantity Balance 68.00.					
					9	Aug 2, 2021	SYSTEM	(\$476.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					9	Aug 2, 2021	SYSTEM	\$476.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) overriding Payment Estimate Exception 75 on the current Payment Estimate. Material Insufficiency Quantity 912.000; Overrun Quantity Balance 68.00.					
					10	Aug 16, 2021	SYSTEM	(\$476.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					10	Aug 16, 2021	SYSTEM	\$476.00	This adjustment offsets the original system-generated Overrun Payment					



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3281	0930	PREF THERMO PAVMT MARKING, 12 IN WHITE	Overrun	Overrun		2021			Estimate Item Adjustment (0004) overriding Payment Estimate Exception 77 on the current Payment Estimate. Material Insufficiency Quantity 912.000; Overrun Quantity Balance 68.00.
								Overrun - Total	\$0.00
								Overrun - Total	\$0.00
								0930 - Total	(\$476.00)
	0940	PREF THERMO PVMT MARK, 24 IN WHIT	Material		7	Jul 1, 2021	SYSTEM	\$6,776.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user tribid1 overriding Payment Estimate Exception 67 on the current Payment Estimate.
					7	Jul 1, 2021	SYSTEM	(\$6,776.00)	
					8	Jul 16, 2021	SYSTEM	\$6,776.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user tribid1 overriding Payment Estimate Exception 58 on the current Payment Estimate.
					8	Jul 16, 2021	SYSTEM	(\$6,776.00)	
					9	Aug 2, 2021	SYSTEM	\$6,776.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user hathak1 overriding Payment Estimate Exception 58 on the current Payment Estimate.
					9	Aug 2, 2021	SYSTEM	(\$6,776.00)	
					10	Aug 16, 2021	SYSTEM	\$6,776.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user tribid1 overriding Payment Estimate Exception 59 on the current Payment Estimate.
					10	Aug 16, 2021	SYSTEM	(\$6,776.00)	
								- Total	\$0.00
								Material - Total	\$0.00
			Other Item Adjustment	OVRN	7	Jul 2, 2021	tribid1	(\$4,760.00)	Holding overrun until change order is complete.
								OVRN - Total	(\$4,760.00)
								Other Item Adjustment - Total	(\$4,760.00)
			Overrun	Overrun	7	Jul 1, 2021	SYSTEM	\$4,760.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) overriding Payment Estimate Exception 86 on the current Payment Estimate. Material Insufficiency Quantity 484.000; Overrun Quantity Balance 340.00.
					7	Jul 1, 2021	SYSTEM	(\$4,760.00)	
					8	Jul 16, 2021	SYSTEM	(\$4,760.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					8	Jul 16, 2021	SYSTEM	\$4,760.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) overriding Payment Estimate Exception 80 on the current Payment Estimate. Material Insufficiency Quantity 484.000; Overrun Quantity Balance 340.00.
					9	Aug 2, 2021	SYSTEM	(\$4,760.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					9	Aug 2, 2021	SYSTEM	\$4,760.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) overriding Payment Estimate Exception 76 on the current Payment Estimate. Material Insufficiency Quantity 484.000; Overrun Quantity Balance 340.00.
					10	Aug 16, 2021	SYSTEM	(\$4,760.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					10	Aug 16, 2021	SYSTEM	\$4,760.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 78 on the current Payment Estimate. Material Insufficiency Quantity 484.000; Overrun Quantity Balance 340.00.
								Overrun - Total	\$0.00
								Overrun - Total	\$0.00
								0940 - Total	(\$4,760.00)
	0950	PREF THERMO PVMT MARK, LT/RT ARROW	Material		7	Jul 1, 2021	SYSTEM	\$7,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user tribid1 overriding Payment Estimate Exception 69 on the current Payment Estimate.
					7	Jul 1, 2021	SYSTEM	(\$7,800.00)	



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4S3281	0950	PREF THERMO PVMT MARK, LT/RT ARROW	Material		8	Jul 16, 2021	SYSTEM	\$7,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user tribid1 overriding Payment Estimate Exception 60 on the current Payment Estimate.		
					8	Jul 16, 2021	SYSTEM	(\$7,800.00)			
					9	Aug 2, 2021	SYSTEM	\$7,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user hathak1 overriding Payment Estimate Exception 60 on the current Payment Estimate.		
					9	Aug 2, 2021	SYSTEM	(\$7,800.00)			
					10	Aug 16, 2021	SYSTEM	\$7,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user tribid1 overriding Payment Estimate Exception 61 on the current Payment Estimate.		
					10	Aug 16, 2021	SYSTEM	(\$7,800.00)			
	- Total								\$0.00		
	Material - Total								\$0.00		
	0950 - Total								\$0.00		
	0960	0960	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		7	Jul 1, 2021	SYSTEM	\$7,225.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user tribid1 overriding Payment Estimate Exception 71 on the current Payment Estimate.	
						7	Jul 1, 2021	SYSTEM	(\$7,225.92)		
						8	Jul 16, 2021	SYSTEM	\$7,225.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user tribid1 overriding Payment Estimate Exception 62 on the current Payment Estimate.	
						8	Jul 16, 2021	SYSTEM	(\$7,225.92)		
		- Total								\$0.00	
		Material - Total								\$0.00	
			Other Item Adjustment		OVRN	7	Jul 2, 2021	tribid1	(\$966.06)	Holding overrun until change order is complete.	
		OVRN - Total								(\$966.06)	
Other Item Adjustment - Total								(\$966.06)			
				Overrun	Overrun	7	Jul 1, 2021	SYSTEM	\$966.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) overriding Payment Estimate Exception 87 on the current Payment Estimate. Material Insufficiency Quantity 40144.000; Overrun Quantity Balance 5367.00.	
						7	Jul 1, 2021	SYSTEM	(\$966.06)		
						8	Jul 16, 2021	SYSTEM	(\$966.06)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
						8	Jul 16, 2021	SYSTEM	\$966.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) overriding Payment Estimate Exception 81 on the current Payment Estimate. Material Insufficiency Quantity 40144.000; Overrun Quantity Balance 5367.00.	
						9	Aug 2, 2021	SYSTEM	(\$966.06)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
						9	Aug 2, 2021	SYSTEM	\$966.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user hathak1 overriding Payment Estimate Exception 77 on the current Payment Estimate.	
						10	Aug 16, 2021	SYSTEM	(\$966.06)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
						10	Aug 17, 2021	tribid1	\$966.06	Removing overrun adjustment.	
Overrun - Total								\$0.00			
Overrun - Total								\$0.00			
0960 - Total								(\$966.06)			
0970	0970	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		7	Jul 1, 2021	SYSTEM	\$7,032.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user tribid1 overriding Payment Estimate Exception 73 on the current Payment Estimate.		
					7	Jul 1, 2021	SYSTEM	(\$7,032.78)			
					8	Jul 16, 2021	SYSTEM	\$7,032.78	This adjustment offsets the original system-generated Material Payment		



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3281	0970	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material			2021			Estimate Item Adjustment (0035) due to user tribid1 overriding Payment Estimate Exception 64 on the current Payment Estimate.
					8	Jul 16, 2021	SYSTEM	(\$7,032.78)	
					- Total			\$0.00	
			Material - Total			\$0.00			
	0970 - Total			\$0.00					
	0990	GUARDRAIL TYPE A	Material		5	Jun 2, 2021	SYSTEM	\$1,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0143) due to user tribid1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					5	Jun 2, 2021	SYSTEM	(\$1,875.00)	
					6	Jun 15, 2021	SYSTEM	\$4,687.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user tribid1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					6	Jun 15, 2021	SYSTEM	(\$4,687.50)	
					7	Jul 1, 2021	SYSTEM	\$4,687.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user tribid1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					7	Jul 1, 2021	SYSTEM	(\$4,687.50)	
					8	Jul 16, 2021	SYSTEM	\$4,687.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user tribid1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					8	Jul 16, 2021	SYSTEM	(\$4,687.50)	
9					Aug 2, 2021	SYSTEM	\$4,687.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
9					Aug 2, 2021	SYSTEM	(\$4,687.50)		
10					Aug 16, 2021	SYSTEM	\$4,687.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user tribid1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
10					Aug 16, 2021	SYSTEM	(\$4,687.50)		
					- Total			\$0.00	
		Material - Total			\$0.00				
0990 - Total			\$0.00						
1000	MGS GUARDRAIL	Material		5	Jun 2, 2021	SYSTEM	\$1,218.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0144) due to user tribid1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				5	Jun 2, 2021	SYSTEM	(\$1,218.75)		
				6	Jun 15, 2021	SYSTEM	\$18,759.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user tribid1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
				6	Jun 15, 2021	SYSTEM	(\$18,759.00)		
				7	Jul 1, 2021	SYSTEM	\$18,759.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user tribid1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				7	Jul 1, 2021	SYSTEM	(\$18,759.00)		
				8	Jul 16, 2021	SYSTEM	\$18,759.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user tribid1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				8	Jul 16, 2021	SYSTEM	(\$18,759.00)		
				9	Aug 2, 2021	SYSTEM	\$18,759.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user hathak1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				9	Aug 2, 2021	SYSTEM	(\$18,759.00)		



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4S3281	1000	MGS GUARDRAIL	Material		10	Aug 16, 2021	SYSTEM	\$18,759.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user tribid1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
					10	Aug 16, 2021	SYSTEM	(\$18,759.00)			
									- Total	\$0.00	
									Material - Total	\$0.00	
									1000 - Total	\$0.00	
	1010	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Material		5	Jun 2, 2021	SYSTEM	\$2,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0145) due to user tribid1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
					5	Jun 2, 2021	SYSTEM	(\$2,450.00)			
					6	Jun 15, 2021	SYSTEM	\$9,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user tribid1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					6	Jun 15, 2021	SYSTEM	(\$9,800.00)			
					7	Jul 1, 2021	SYSTEM	\$9,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user tribid1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
					7	Jul 1, 2021	SYSTEM	(\$9,800.00)			
					8	Jul 16, 2021	SYSTEM	\$9,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user tribid1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
					8	Jul 16, 2021	SYSTEM	(\$9,800.00)			
					9	Aug 2, 2021	SYSTEM	\$9,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user hathak1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
					9	Aug 2, 2021	SYSTEM	(\$9,800.00)			
10					Aug 16, 2021	SYSTEM	\$9,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user tribid1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
10					Aug 16, 2021	SYSTEM	(\$9,800.00)				
								Material - Total	\$0.00		
								1010 - Total	\$0.00		
1020	MGS END ANCHOR	Material		5	Jun 2, 2021	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0146) due to user tribid1 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
				5	Jun 2, 2021	SYSTEM	(\$1,600.00)				
				6	Jun 15, 2021	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user tribid1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
				6	Jun 15, 2021	SYSTEM	(\$3,200.00)				
				7	Jul 1, 2021	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user tribid1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
				7	Jul 1, 2021	SYSTEM	(\$3,200.00)				
				8	Jul 16, 2021	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user tribid1 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
				8	Jul 16, 2021	SYSTEM	(\$3,200.00)				
				9	Aug 2, 2021	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user hathak1 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
9	Aug 2, 2021	SYSTEM	(\$3,200.00)								



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3281	1020	MGS END ANCHOR	Material			2021							
					10	Aug 16, 2021	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user tribid1 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
					10	Aug 16, 2021	SYSTEM	(\$3,200.00)					
				- Total								\$0.00	
				Material - Total								\$0.00	
				Other Item Adjustment	OVRN	6	Jun 15, 2021	karlic1	(\$1,600.00)	Holding overrun until change order is complete.			
				OVRN - Total								(\$1,600.00)	
				Other Item Adjustment - Total								(\$1,600.00)	
				Overrun	Overrun	6	Jun 15, 2021	SYSTEM	\$800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) overriding Payment Estimate Exception 50 on the current Payment Estimate. Material Insufficiency Quantity 4.000; Overrun Quantity Balance 2.00.			
						6	Jun 15, 2021	SYSTEM	\$800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) overriding Payment Estimate Exception 50 on the current Payment Estimate. Material Insufficiency Quantity 4.000; Overrun Quantity Balance 2.00.			
						6	Jun 15, 2021	SYSTEM	(\$1,600.00)				
						7	Jul 1, 2021	SYSTEM	(\$1,600.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
						7	Jul 1, 2021	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) overriding Payment Estimate Exception 88 on the current Payment Estimate. Material Insufficiency Quantity 4.000; Overrun Quantity Balance 2.00.			
						8	Jul 16, 2021	SYSTEM	(\$1,600.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
						8	Jul 16, 2021	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) overriding Payment Estimate Exception 82 on the current Payment Estimate. Material Insufficiency Quantity 4.000; Overrun Quantity Balance 2.00.			
						9	Aug 2, 2021	SYSTEM	(\$1,600.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
						9	Aug 2, 2021	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) overriding Payment Estimate Exception 78 on the current Payment Estimate. Material Insufficiency Quantity 4.000; Overrun Quantity Balance 2.00.			
						10	Aug 16, 2021	SYSTEM	(\$1,600.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
						10	Aug 16, 2021	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 80 on the current Payment Estimate. Material Insufficiency Quantity 4.000; Overrun Quantity Balance 2.00.			
				Overrun - Total								\$0.00	
				Overrun - Total								\$0.00	
				1020 - Total								(\$1,600.00)	
				1030	BRIDGE ANCHOR SECTION, 6 5 FT. POSTS	Material		5	Jun 2, 2021	SYSTEM	\$8,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0147) due to user tribid1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
								5	Jun 2, 2021	SYSTEM	(\$8,875.00)		
								6	Jun 15, 2021	SYSTEM	\$10,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user tribid1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
								6	Jun 15, 2021	SYSTEM	(\$10,650.00)		
								7	Jul 1, 2021	SYSTEM	\$10,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user tribid1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
								7	Jul 1, 2021	SYSTEM	(\$10,650.00)		
	8	Jul 16, 2021	SYSTEM				\$10,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user tribid1 overriding Payment					



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3281	1030	BRIDGE ANCHOR SECTION, 6 5 FT. POSTS	Material						Estimate Exception 17 on the current Payment Estimate.					
					8	Jul 16, 2021	SYSTEM	(\$10,650.00)						
					9	Aug 2, 2021	SYSTEM	\$10,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user hathak1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					9	Aug 2, 2021	SYSTEM	(\$10,650.00)						
					10	Aug 16, 2021	SYSTEM	\$10,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user tribid1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					10	Aug 16, 2021	SYSTEM	(\$10,650.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1030 - Total								\$0.00	
					1040	ASYMMETRICAL TRNS. SEC., 6.5 FT. POSTS	Material		5	Jun 2, 2021	SYSTEM	\$1,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0148) due to user tribid1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
									5	Jun 2, 2021	SYSTEM	(\$1,750.00)		
									6	Jun 15, 2021	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user tribid1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
									6	Jun 15, 2021	SYSTEM	(\$2,100.00)		
7	Jul 1, 2021	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user tribid1 overriding Payment Estimate Exception 20 on the current Payment Estimate.										
7	Jul 1, 2021	SYSTEM	(\$2,100.00)											
8	Jul 16, 2021	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user tribid1 overriding Payment Estimate Exception 19 on the current Payment Estimate.										
8	Jul 16, 2021	SYSTEM	(\$2,100.00)											
9	Aug 2, 2021	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user hathak1 overriding Payment Estimate Exception 19 on the current Payment Estimate.										
9	Aug 2, 2021	SYSTEM	(\$2,100.00)											
10	Aug 16, 2021	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user tribid1 overriding Payment Estimate Exception 19 on the current Payment Estimate.										
10	Aug 16, 2021	SYSTEM	(\$2,100.00)											
- Total									\$0.00					
Material - Total								\$0.00						
1040 - Total								\$0.00						
1050	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		5	Jun 2, 2021	SYSTEM	\$2,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0149) due to user tribid1 overriding Payment Estimate Exception 15 on the current Payment Estimate.						
				5	Jun 2, 2021	SYSTEM	(\$2,350.00)							
				6	Jun 15, 2021	SYSTEM	\$14,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user tribid1 overriding Payment Estimate Exception 16 on the current Payment Estimate.						
				6	Jun 15, 2021	SYSTEM	(\$14,100.00)							
				7	Jul 1, 2021	SYSTEM	\$14,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user tribid1 overriding Payment Estimate Exception 21 on the current Payment Estimate.						
				7	Jul 1, 2021	SYSTEM	(\$14,100.00)							



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3281	1050	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		8	Jul 16, 2021	SYSTEM	\$14,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user tribid1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
					8	Jul 16, 2021	SYSTEM	(\$14,100.00)		
					9	Aug 2, 2021	SYSTEM	\$14,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user hathak1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
					9	Aug 2, 2021	SYSTEM	(\$14,100.00)		
					10	Aug 16, 2021	SYSTEM	\$14,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user tribid1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
					10	Aug 16, 2021	SYSTEM	(\$14,100.00)		
	- Total							\$0.00		
	Material - Total							\$0.00		
	1050 - Total							\$0.00		
	1060	1060	TYPE A CRASHWORTHY END TERMINAL	Material		5	Jun 2, 2021	SYSTEM	\$7,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0139) due to user tribid1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
						5	Jun 2, 2021	SYSTEM	(\$7,350.00)	
						6	Jun 15, 2021	SYSTEM	\$12,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user tribid1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
						6	Jun 15, 2021	SYSTEM	(\$12,250.00)	
7						Jul 1, 2021	SYSTEM	\$12,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user tribid1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
7						Jul 1, 2021	SYSTEM	(\$12,250.00)		
8						Jul 16, 2021	SYSTEM	\$12,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user tribid1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
8						Jul 16, 2021	SYSTEM	(\$12,250.00)		
9						Aug 2, 2021	SYSTEM	\$12,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
9						Aug 2, 2021	SYSTEM	(\$12,250.00)		
10						Aug 16, 2021	SYSTEM	\$12,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user tribid1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
10						Aug 16, 2021	SYSTEM	(\$12,250.00)		
- Total							\$0.00			
Material - Total							\$0.00			
1060 - Total							\$0.00			
1070	1070	CABLE, LOOP DETECTOR, IN DUCT	Material		6	Jun 15, 2021	SYSTEM	\$38,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user tribid1 overriding Payment Estimate Exception 42 on the current Payment Estimate.	
					6	Jun 15, 2021	SYSTEM	(\$38,720.00)		
					7	Jul 1, 2021	SYSTEM	\$38,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user tribid1 overriding Payment Estimate Exception 76 on the current Payment Estimate.	
					7	Jul 1, 2021	SYSTEM	(\$38,720.00)		
					8	Jul 16, 2021	SYSTEM	\$38,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user tribid1 overriding Payment Estimate Exception 68 on the current Payment Estimate.	
					8	Jul 16, 2021	SYSTEM	(\$38,720.00)		



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4S3281	1070	CABLE, LOOP DETECTOR, IN DUCT	Material			2021					
					9	Aug 2, 2021	SYSTEM	\$38,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user hathak1 overriding Payment Estimate Exception 64 on the current Payment Estimate.		
					9	Aug 2, 2021	SYSTEM	(\$38,720.00)			
					10	Aug 16, 2021	SYSTEM	\$38,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user tribid1 overriding Payment Estimate Exception 69 on the current Payment Estimate.		
					10	Aug 16, 2021	SYSTEM	(\$38,720.00)			
									- Total	\$0.00	
									Material - Total	\$0.00	
									1070 - Total	\$0.00	
	1080	CABLE, LOOP DETECTOR, LEAD-IN	Material		6	Jun 15, 2021	SYSTEM	\$1,044.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user tribid1 overriding Payment Estimate Exception 43 on the current Payment Estimate.		
					6	Jun 15, 2021	SYSTEM	(\$1,044.00)			
					7	Jul 1, 2021	SYSTEM	\$1,044.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user tribid1 overriding Payment Estimate Exception 77 on the current Payment Estimate.		
					7	Jul 1, 2021	SYSTEM	(\$1,044.00)			
					8	Jul 16, 2021	SYSTEM	\$1,044.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user tribid1 overriding Payment Estimate Exception 70 on the current Payment Estimate.		
					8	Jul 16, 2021	SYSTEM	(\$1,044.00)			
					9	Aug 2, 2021	SYSTEM	\$1,044.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user hathak1 overriding Payment Estimate Exception 66 on the current Payment Estimate.		
9					Aug 2, 2021	SYSTEM	(\$1,044.00)				
10					Aug 16, 2021	SYSTEM	\$1,044.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user tribid1 overriding Payment Estimate Exception 71 on the current Payment Estimate.			
10					Aug 16, 2021	SYSTEM	(\$1,044.00)				
								- Total	\$0.00		
								Material - Total	\$0.00		
								1080 - Total	\$0.00		
J4S3281 - Total								\$36,275.93			
Overall - Total								\$5,983.77			