



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 4, 2021

Pay Estimate Created Date: June 1, 2021

Progress Estimate Number 2	Contract ID 201218-D03 Prime Contractor E & C Bridge, LLC	Pay Period Start February 2, 2021 Pay Period End June 1, 2021	Original Contract Amount \$565,088.00 Net Change Order Amount \$0.00 Current Contract Amount \$565,088.00
--------------------------------------	--	--	--

Approval Date		By User
June 2, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	hensor
June 4, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	browns1
June 4, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2021	December 1, 2021		0.79%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 6, 2021	January 6, 2021	
Letting Date	December 18, 2020	December 18, 2020	
Notice to Proceed Date	February 8, 2021	February 8, 2021	
Work Began Date			

Contract Total Pay For Estimate No. 2

	This Estimate	Previous	To Date
201218-D03			
Total Posted Items Pay	\$0.00	\$4,467.00	\$4,467.00
Gross Item Adjustments	\$139,876.00	\$0.00	\$139,876.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$4,467.00	\$144,343.00
Contract Total Payable This Estimate:	\$139,876.00		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3229	0380	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50W	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$133,936.00
	0410	PLAIN NEOPRENE BEARING PAD	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$560.00
	0420	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$5,380.00
Total								\$139,876.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on June 4, 2021

Contract Project Information					
------------------------------	--	--	--	--	--

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3229	FAS S401(98)	Bridge superstructure replacement	H	COLE	over Bois Brule Creek 2.0 mile south of Rte. E

Totals by Job Numbers			
-----------------------	--	--	--

Job Number		This Estimate	Previous	To Date
J5S3229	Posted Item Pay	\$0.00	\$4,467.00	\$4,467.00
	Gross Item Adjustments	\$139,876.00	\$0.00	\$139,876.00
	Gross Item Pay	\$139,876.00	\$4,467.00	\$144,343.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on June 4, 2021

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 4, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201218-D03	J5S3229	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$15,000.00	\$0.00
		0001	0020	2035000	UNCLASSIFIED EXCAVATION	229.00	0.00	229.00	CUYD	0.00	\$75.00	\$0.00
		0001	0030	2035500	EMBANKMENT IN PLACE	111.00	0.00	111.00	CUYD	0.00	\$45.00	\$0.00
		0001	0040	2036000	COMPACTING EMBANKMENT	170.00	0.00	170.00	CUYD	0.00	\$12.00	\$0.00
		0001	0050	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	360.00	0.00	360.00	SQYD	0.00	\$9.00	\$0.00
		0001	0060	4019905	MISC.OPTIONAL PAVEMENT	360.00	0.00	360.00	SQYD	0.00	\$87.00	\$0.00
		0001	0070	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	5.00	0.00	5.00	CUYD	0.00	\$125.00	\$0.00
		0001	0080	6096041	PLACING TYPE 1 ROCK DITCH LINER	5.00	0.00	5.00	CUYD	0.00	\$100.00	\$0.00
		0001	0090	6161005	CONSTRUCTION SIGNS	890.00	0.00	890.00	SQFT	0.00	\$5.50	\$0.00
		0001	0100	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	0.00	\$35.00	\$0.00
		0001	0110	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	0.00	\$20.00	\$0.00
		0001	0120	6161025	CHANNELIZER (TRIM LINE)	25.00	0.00	25.00	EA	0.00	\$18.00	\$0.00
		0001	0130	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	10.00	0.00	10.00	EA	0.00	\$185.00	\$0.00
		0001	0140	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$2,800.00	\$0.00
		0001	0150	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	0.00	\$1.00	\$0.00
		0001	0160	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$42,000.00	\$0.00
		0001	0161	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.00	\$37,533.00	\$0.00
		0001	0170	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0180	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,182.00	0.00	1,182.00	LF	0.00	\$0.60	\$0.00
		0001	0190	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,218.00	0.00	2,218.00	LF	0.00	\$0.60	\$0.00
		0001	0200	6207001	PAVEMENT MARKING REMOVAL	495.00	0.00	495.00	LF	0.00	\$1.50	\$0.00
		0001	0210	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	16.00	0.00	16.00	SQYD	0.00	\$35.00	\$0.00
		0001	0220	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$1,500.00	\$0.00
		0001	0230	8059901	MISC.Misc. (Seeding - Coole Season Mixture)	1.00	0.00	1.00	LS	0.00	\$7,500.00	\$0.00
		0001	0240	8061005	ROCK DITCH CHECK	95.00	0.00	95.00	LF	0.00	\$14.50	\$0.00
		0001	0250	8061010A	TYPE B BERM	316.00	0.00	316.00	LF	0.00	\$12.00	\$0.00
		0001	0260	8061016	SEDIMENT REMOVAL	19.00	0.00	19.00	CUYD	0.00	\$1.00	\$0.00
		0001	0270	8061050	TYPE C BERM	526.00	0.00	526.00	LF	0.00	\$15.00	\$0.00
		0010	0280	6061060	MGS GUARDRAIL	38.00	0.00	38.00	LF	0.00	\$22.50	\$0.00
		0010	0290	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$2,100.00	\$0.00
		0010	0300	6061078	MGS EMBEDDED ANCHOR SECTION (WITH RUBRAIL)	250.00	0.00	250.00	LF	0.00	\$30.14	\$0.00
		0010	0310	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	0.00	\$2,900.00	\$0.00
		0070	0320	2169901	MISC.Removal of Existing Superstructure	1.00	0.00	1.00	LS	0.00	\$41,000.00	\$0.00
		0070	0330	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	110.00	0.00	110.00	SQYD	0.00	\$100.00	\$0.00
		0070	0340	7034216	TYPE H BARRIER	312.00	0.00	312.00	LF	0.00	\$60.00	\$0.00
		0070	0350	7039905	MISC.Slab on Steel (GFRP Rebar)	463.00	0.00	463.00	SQYD	0.00	\$255.00	\$0.00
		0070	0360	7040101	SUBSTRUCTURE REPAIR (FORMED)	20.00	0.00	20.00	SQFT	0.00	\$200.00	\$0.00
		0070	0370	7110500	TEMPORARY COATING - CONCRETE BENTS AND PIERS (WEATHERING STEEL)	1.00	0.00	1.00	LS	0.00	\$7,342.00	\$0.00
		0070	0380	7121113	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50W	60,880.00	0.00	60,880.00	LB	0.00	\$2.70	\$0.00
		0070	0390	7123610	SLAB DRAIN	26.00	0.00	26.00	EA	0.00	\$250.00	\$0.00
		0070	0400	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$1,500.00	\$0.00
		0070	0410	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	0.00	\$150.00	\$0.00
		0070	0420	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	8.00	0.00	8.00	EA	0.00	\$1,200.00	\$0.00
		0001	5001	6189901	MISC.Adjust Mobilization for Contract Bond	0.00	1.00	1.00	LS	1.00	\$4,467.00	\$4,467.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on June 4, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
201218-D03	Project J5S3229 - Total Value Posted to Date as of Report Generated Date											\$4,467.00
201218-D03 Overall - Total Value Posted to Date as of Report Generated Date											\$4,467.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 4, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jun 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5S3229	0380	FAB. STRUCT.LOW ALLOY STEEL(IBM)A709,50W	Construction Stockpile STMI		2	Jun 1, 2021	SYSTEM	\$133,936.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$133,936.00	
			Construction Stockpile STMI - Total							\$133,936.00	
	0380 - Total								\$133,936.00		
	0410	PLAIN NEOPRENE BEARING PAD	Construction Stockpile STMI		2	Jun 1, 2021	SYSTEM	\$560.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$560.00	
			Construction Stockpile STMI - Total							\$560.00	
	0410 - Total								\$560.00		
	0420	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	Construction Stockpile STMI		2	Jun 1, 2021	SYSTEM	\$5,380.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$5,380.00	
Construction Stockpile STMI - Total							\$5,380.00				
0420 - Total								\$5,380.00			
J5S3229 - Total								\$139,876.00			
Overall - Total								\$139,876.00			