



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 5, 2021

Pay Estimate Created Date: August 3, 2021

<b>Progress Estimate Number</b> 8	<b>Contract ID</b> 201218-D05 <b>Prime Contractor</b> Capital Paving & Construction, LLC	<b>Pay Period Start</b> July 16, 2021 <b>Pay Period End</b> August 1, 2021	<b>Original Contract Amount</b> \$4,181,671.73 <b>Net Change Order Amount</b> (\$950.17) <b>Current Contract Amount</b> \$4,180,721.56
--------------------------------------	---	---	--

Approval Date		By User
August 3, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	shankb1
August 3, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	abbote1
August 4, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2021	November 1, 2021		89.92%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 6, 2021	January 6, 2021	
Letting Date	December 18, 2020	December 18, 2020	
Notice to Proceed Date	March 8, 2021	March 8, 2021	
Work Began Date			

Contract Total Pay For Estimate No. 8			
	This Estimate	Previous	To Date
201218-D05			
Total Posted Items Pay	\$1,077,895.40	\$2,681,304.28	\$3,759,199.68
Gross Item Adjustments	(\$89,494.20)	\$165,056.80	\$75,562.60
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$988,401.20</b>	<b>\$2,846,361.08</b>	<b>\$3,834,762.28</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3384	0330	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$55.880	18,578.3	\$1,038,155.40
	0340	4071005	TACK COAT	GAL	\$2.000	19,870	\$39,740.00
<b>Project J5S3384 - Total</b>							<b>\$1,077,895.40</b>
<b>Overall - Total</b>							<b>\$1,077,895.40</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3380	0040	GRAVEL (A) OR CRUSHED STONE (B)	Material			-135.1	\$30.00	(\$4,053.00)
	0040	GRAVEL (A) OR CRUSHED STONE (B)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user shankb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	135.1	\$30.00	\$4,053.00
	0070	TACK COAT	Material			-5,288	\$2.00	(\$10,576.00)
	0070	TACK COAT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user shankb1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	5,288	\$2.00	\$10,576.00
	0090	CONSTRUCTION SIGNS	Material			-987.5	\$7.25	(\$7,159.38)
	0090	CONSTRUCTION SIGNS	Material		This adjustment offsets the original system-	987.5	\$7.25	\$7,159.38



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 5, 2021

Pay Estimate Created Date: August 3, 2021

<b>Progress Estimate Number</b> 8	<b>Contract ID</b> 201218-D05 <b>Prime Contractor</b> Capital Paving & Construction, LLC	<b>Pay Period Start</b> July 16, 2021 <b>Pay Period End</b> August 1, 2021	<b>Original Contract Amount</b> \$4,181,671.73 <b>Net Change Order Amount</b> (\$950.17) <b>Current Contract Amount</b> \$4,180,721.56
--------------------------------------	---	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3380					generated Material Payment Estimate Item Adjustment (0023) due to user shankb1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
	0120	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material			-2	\$2,250.00	(\$4,500.00)
	0120	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user shankb1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	2	\$2,250.00	\$4,500.00
	0130	TEMPORARY SHORT-TERM RUMBLE STRIPS	Material			-4	\$1,000.00	(\$4,000.00)
	0130	TEMPORARY SHORT-TERM RUMBLE STRIPS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user shankb1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	4	\$1,000.00	\$4,000.00
	0150	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-39,486	\$0.10	(\$3,948.60)
	0150	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user shankb1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	39,486	\$0.10	\$3,948.60
	0160	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-39,078	\$0.11	(\$4,298.58)
	0160	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user shankb1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	39,078	\$0.11	\$4,298.58
	0200	SEEDING - COOL SEASON MIXTURES	Material			-5.6	\$2,200.00	(\$12,320.00)
	0200	SEEDING - COOL SEASON MIXTURES	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user shankb1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	5.6	\$2,200.00	\$12,320.00
	0230	ALTERNATE DITCH CHECK	Material			-1,490	\$8.50	(\$12,665.00)
	0230	ALTERNATE DITCH CHECK	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user shankb1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	1,490	\$8.50	\$12,665.00
J5S3384	0320	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE WIDENING)	Material			-14,861.1	\$48.48	(\$720,466.13)
	0320	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE WIDENING)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user shankb1 overriding Payment Estimate Exception 2 on	14,861.1	\$48.48	\$720,466.13



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 5, 2021

Pay Estimate Created Date: August 3, 2021

<b>Progress Estimate Number</b> 8	<b>Contract ID</b> 201218-D05 <b>Prime Contractor</b> Capital Paving & Construction, LLC	<b>Pay Period Start</b> July 16, 2021 <b>Pay Period End</b> August 1, 2021	<b>Original Contract Amount</b> \$4,181,671.73 <b>Net Change Order Amount</b> (\$950.17) <b>Current Contract Amount</b> \$4,180,721.56
--------------------------------------	---	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3384					the current Payment Estimate.			
	0330	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,246.8	\$2.42	\$5,445.34
	0330	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,238.5	\$2.42	\$3,001.63
	0330	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,508.8	\$2.42	\$3,656.73
	0330	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,643.4	\$2.42	\$6,406.54
	0330	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,789.4	\$2.42	\$6,760.39
	0330	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	150.6	\$2.42	\$364.99
	0330	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	79.3	\$2.42	\$192.19
	0330	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,722.1	\$2.42	\$6,597.28
	0330	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,885.1	\$2.42	\$6,992.33
	0330	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,314.3	\$2.42	\$5,608.94
	0330	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	-2,246.8	\$58.30	(\$130,996.53)
	0330	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	-1,107.2	\$58.30	(\$64,553.75)
	0330	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material			-24,405.8	\$55.88	(\$1,363,796.10)
	0330	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 23 on the current Payment Estimate. Material Insufficiency Quantity 24405.800; Overrun Quantity Balance 3354.00.	2,246.8	\$58.30	\$130,996.53
	0330	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) overriding Payment Estimate Exception 23 on the current Payment Estimate. Material Insufficiency Quantity 24405.800; Overrun Quantity Balance 3354.00.	1,107.2	\$58.30	\$64,553.75
	0330	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user shankb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	24,405.8	\$55.88	\$1,363,796.10
	0330	BITUMINOUS PAVEMENT	Overrun	Overrun	System mistakenly returned overrun			(\$195,550.28)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 5, 2021

Pay Estimate Created Date: August 3, 2021

<b>Progress Estimate Number</b> 8	<b>Contract ID</b> 201218-D05 <b>Prime Contractor</b> Capital Paving & Construction, LLC	<b>Pay Period Start</b> July 16, 2021 <b>Pay Period End</b> August 1, 2021	<b>Original Contract Amount</b> \$4,181,671.73 <b>Net Change Order Amount</b> (\$950.17) <b>Current Contract Amount</b> \$4,180,721.56
--------------------------------------	---	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3384		MIXTURE PG64-22 (SURFACE LEVELING)		Re-adjustment	adjustment. Will be resolved with upcoming change order.			
	0330	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	18578.3 tons x (478.75-387.5) x 0.036 = \$61029.72			\$61,029.72
	0340	TACK COAT	Material			-25,499	\$2.00	(\$50,998.00)
	0340	TACK COAT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user shankb1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	25,499	\$2.00	\$50,998.00
	0360	CONSTRUCTION SIGNS	Material			-145	\$6.50	(\$942.50)
	0360	CONSTRUCTION SIGNS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user shankb1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	145	\$6.50	\$942.50
	0400	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material			-2	\$6,300.00	(\$12,600.00)
	0400	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user shankb1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	2	\$6,300.00	\$12,600.00
	0570	ROCK DITCH CHECK	Material			-7,577	\$11.00	(\$83,347.00)
	0570	ROCK DITCH CHECK	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user shankb1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	7,577	\$11.00	\$83,347.00
	0580	ALTERNATE DITCH CHECK	Material			-1,270	\$8.50	(\$10,795.00)
	0580	ALTERNATE DITCH CHECK	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user shankb1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	1,270	\$8.50	\$10,795.00
	0600	TEMPORARY SEEDING AND MULCHING	Material			-5.1	\$1,750.00	(\$8,925.00)
	0600	TEMPORARY SEEDING AND MULCHING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user shankb1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	5.1	\$1,750.00	\$8,925.00
<b>Total</b>								<b>(\$89,494.20)</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on August 5, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3380	FAS S402(36)	Pavement and shoulder improvements	CC	OSAGE	from Rte. 50 to the end of state maintenance
J5S3384	FAS S402(30)	Pavement and shoulder improvements	B	GASCONADE	from Rte. 28 near Bland to Rte. 68 in St. James

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J5S3380	Posted Item Pay	\$0.00	\$749,959.00	\$749,959.00
	Gross Item Adjustments	\$0.00	\$33,103.83	\$33,103.83
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$783,062.83</b>	<b>\$783,062.83</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J5S3384	Posted Item Pay	\$1,077,895.40	\$1,931,345.28	\$3,009,240.68
	Gross Item Adjustments	(\$89,494.20)	\$131,952.97	\$42,458.77
	<b>Gross Item Pay</b>	<b>\$988,401.20</b>	<b>\$2,063,298.25</b>	<b>\$3,051,699.45</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 5, 2021

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5S3380, Item 3105002, Project Item Line Number 0040, Material Set 310500296, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Pending Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3384, Item 4013010, Project Item Line Number 0320, Material Set 401301096, Material 0401BPPMBB - Plant Mix Bituminous Base, Acceptance Action Generic AspLow is insufficient.	Pending Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3384, Item 4020520, Project Item Line Number 0330, Material Set 402052096, Material 0402SLPMSL - Plant Mix for Surface Leveling, Acceptance Action Generic AspSL is insufficient.	Pending Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3384, Item 4071005, Project Item Line Number 0340, Material Set 407100596, Material 1015EA....SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	Pending Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3380, Item 4071005, Project Item Line Number 0070, Material Set 407100596, Material 1015EA....SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	Pending Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3384, Item 6161005, Project Item Line Number 0360, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Pending Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3380, Item 6161005, Project Item Line Number 0090, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Pending Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3384, Item 6161098A, Project Item Line Number 0400, Material Set 6161098A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Pending Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3380, Item 6161098A, Project Item Line Number 0120, Material Set 6161098A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Pending Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3380, Item 6162004, Project Item Line Number 0130, Material Set 616200496, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Pending Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3380, Item 6206000C, Project Item Line Number 0150, Material Set 6206000C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Pending Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3380, Item 6206000C, Project Item Line Number 0150, Material Set 6206000C96, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	Pending Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3380, Item 6206001C, Project Item Line Number 0160, Material Set 6206001C96, Material 1048PMTRWBYL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBYL is insufficient.	Pending Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3380, Item 6206001C, Project Item Line Number 0160, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Pending Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3380, Item 8051000A, Project Item Line Number 0200, Material Set 8051000A96, Material 0802MLST - Mulch Straw (Vegetative Mulch), Acceptance Action Generic 0802MLST is insufficient.	Pending Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3380, Item 8051000A, Project Item Line Number 0200, Material Set 8051000A96, Material 0801AG - Agricultural Lime -Effective Nuetralizer, Acceptance Action Generic 0801AG is insufficient.	Pending Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3384, Item 8061005, Project Item Line Number 0570, Material Set 806100596, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	Pending Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3384, Item 8061006, Project Item Line Number 0580, Material Set 806100696, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	Pending Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3380, Item 8061006, Project Item Line Number 0230, Material Set 806100696, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	Pending Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3384, Item 8061017, Project Item Line Number 0600, Material Set 806101796, Material 0805SD - Grass Seed -Seed, Acceptance Action Generic 0805SD is insufficient.	Pending Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3384, Item 8061017, Project Item Line Number 0600, Material Set 806101796, Material 0801FZ - Fertilizer, Acceptance Action Generic 0801FZ is insufficient.	Pending Testing	shankb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3384, Item 8061017, Project Item Line Number 0600, Material Set 806101796, Material 0802MLST - Mulch Straw (Vegetative Mulch), Acceptance Action Generic 0802MLST is insufficient.	Pending Testing	shankb1	Overridden
Estimate Exception Type: Item Overrun: Contract 201218-D05, Contract Project J5S3384, Project Item Line Number 0330, Contract Line Item Number 0330, Item 4020520, Minor Item.	No Remark was entered by Engineer	shankb1	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 5, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
201218-D05	J5S3380	0001	0010	2079909	MISC.MODIFIED LINEAR GRADING CLASS 2	490.60	0.00	490.60	STA	490.60	\$300.35	\$147,351.71		
		0001	0020	2142000	FURNISHING ROCK FILL	16.00	0.00	16.00	CUYD	0.00	\$37.50	\$0.00		
		0001	0030	2143000	PLACING ROCK FILL	16.00	0.00	16.00	CUYD	0.00	\$37.50	\$0.00		
		0001	0040	3105002	GRAVEL (A) OR CRUSHED STONE (B)	258.00	0.00	258.00	TONS	135.10	\$30.00	\$4,053.00		
		0001	0050	4013010	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE WIDENING)	4,131.80	-732.40	3,399.40	TONS	3,399.40	\$51.99	\$176,734.81		
		0001	0060	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	4,510.70	919.50	5,430.20	TONS	5,430.20	\$54.14	\$293,991.03		
		0001	0070	4071005	TACK COAT	5,613.00	-325.00	5,288.00	GAL	5,288.00	\$2.00	\$10,576.00		
		0001	0080	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00		
		0001	0090	6161005	CONSTRUCTION SIGNS	982.00	5.50	987.50	SQFT	987.50	\$7.25	\$7,159.38		
		0001	0100	6161009	FLAG ASSEMBLY	9.00	0.00	9.00	EA	0.00	\$25.00	\$0.00		
		0001	0110	6161025	CHANNELIZER (TRIM LINE)	200.00	0.00	200.00	EA	0.00	\$12.75	\$0.00		
		0001	0120	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	1.00	1.00	2.00	EA	2.00	\$2,250.00	\$4,500.00		
		0001	0130	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	4.00	\$1,000.00	\$4,000.00		
		0001	0140	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$59,450.09	\$59,450.09		
		0001	0150	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	49,357.00	0.00	49,357.00	LF	39,486.00	\$0.10	\$3,948.60		
		0001	0160	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	48,848.00	0.00	48,848.00	LF	39,078.00	\$0.11	\$4,298.58		
		0001	0170	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	130.00	0.00	130.00	SQYD	130.00	\$45.56	\$5,922.80		
		0001	0180	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	347.10	0.00	347.10	STA	0.00	\$10.00	\$0.00		
		0001	0190	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	226.80	0.00	226.80	STA	0.00	\$10.00	\$0.00		
		0001	0200	8051000A	SEEDING - COOL SEASON MIXTURES	5.60	3.40	9.00	ACRE	5.60	\$2,200.00	\$12,320.00		
		0001	0210	8061004	SEDIMENT TRAP ROCK	47.00	0.00	47.00	CUYD	0.00	\$58.50	\$0.00		
		0001	0220	8061005	ROCK DITCH CHECK	1,404.00	-1,404.00	0.00	LF	0.00	\$11.00	\$0.00		
		0001	0230	8061006	ALTERNATE DITCH CHECK	374.00	1,116.00	1,490.00	LF	1,490.00	\$8.50	\$12,665.00		
		0001	0240	8061016	SEDIMENT REMOVAL	159.00	0.00	159.00	CUYD	0.00	\$10.00	\$0.00		
		0001	0250	8061017	TEMPORARY SEEDING AND MULCHING	1.10	0.00	1.10	ACRE	0.00	\$1,750.00	\$0.00		
		0001	0260	8061019	SILT FENCE	2,340.00	-2,060.00	280.00	LF	280.00	\$2.10	\$588.00		
		0040	0270	9039901	MISC.ADJUST EXISTING SIGNS	1.00	0.00	1.00	LS	1.00	\$2,400.00	\$2,400.00		
		<b>Project J5S3380 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$749,958.99</b>
		J5S3384	0001	0280	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$3,600.00	\$0.00	
				0290	2079909	MISC.MODIFIED LINEAR GRADING CLASS 2	2,198.50	0.00	2,198.50	STA	1,929.10	\$306.51	\$591,288.44	
				0300	2153000	SHAPING SLOPES, CLASS III	9.00	0.00	9.00	100F	0.00	\$1,200.00	\$0.00	
				0310	3105002	GRAVEL (A) OR CRUSHED STONE (B)	1,230.00	0.00	1,230.00	TONS	0.00	\$20.00	\$0.00	
0320	4013010			BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE WIDENING)	18,506.00	0.00	18,506.00	TONS	14,861.10	\$48.48	\$720,466.13			
0330	4020520			BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	21,051.80	0.00	21,051.80	TONS	24,405.80	\$55.88	\$1,363,796.10			
0340	4071005			TACK COAT	26,165.00	0.00	26,165.00	GAL	25,499.00	\$2.00	\$50,998.00			
0350	6123000A			TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00			
0360	6161005			CONSTRUCTION SIGNS	2,683.00	0.00	2,683.00	SQFT	145.00	\$6.50	\$942.50			
0370	6161008			ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	0.00	\$50.00	\$0.00			
0380	6161009			FLAG ASSEMBLY	20.00	0.00	20.00	EA	0.00	\$25.00	\$0.00			
0390	6161025			CHANNELIZER (TRIM LINE)	250.00	0.00	250.00	EA	0.00	\$13.00	\$0.00			
0400	6161098A			CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$6,300.00	\$12,600.00			
0410	6162004			TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	0.00	\$1,000.00	\$0.00			
0420	6181000			MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$133,194.15	\$133,194.15			
0430	6181020			ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00			
0440	6200015			PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN.	30.00	0.00	30.00	LF	0.00	\$35.00	\$0.00			



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 5, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
201218-D05	J5S3384				WHITE								
			0001	0450	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	148.00	0.00	148.00	LF	0.00	\$0.35	\$0.00
			0001	0460	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	1.00	0.00	1.00	EA	0.00	\$350.00	\$0.00
			0001	0470	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	14.00	0.00	14.00	EA	0.00	\$0.50	\$0.00
			0001	0480	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	234,992.00	0.00	234,992.00	LF	0.00	\$0.09	\$0.00
			0001	0490	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	196,789.00	0.00	196,789.00	LF	0.00	\$0.10	\$0.00
			0001	0500	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	290.00	0.00	290.00	SQYD	290.00	\$12.32	\$3,572.80
			0001	0510	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,022.00	0.00	2,022.00	SQYD	2,022.00	\$12.32	\$24,911.04
			0001	0520	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,916.20	0.00	1,916.20	STA	0.00	\$10.00	\$0.00
			0001	0530	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	1,104.30	0.00	1,104.30	STA	0.00	\$10.00	\$0.00
			0001	0540	7039902	MISC.CULVERT HEADWALL MODIFICATION	1.00	0.00	1.00	EA	1.00	\$1,000.00	\$1,000.00
			0001	0550	8051000A	SEEDING - COOL SEASON MIXTURES	25.60	0.00	25.60	ACRE	0.00	\$2,200.00	\$0.00
			0001	0560	8061004	SEDIMENT TRAP ROCK	212.80	0.00	212.80	CUYD	0.00	\$53.50	\$0.00
			0001	0570	8061005	ROCK DITCH CHECK	6,384.00	1,193.00	7,577.00	LF	7,577.00	\$11.00	\$83,347.00
			0001	0580	8061006	ALTERNATE DITCH CHECK	1,703.00	-433.00	1,270.00	LF	1,270.00	\$8.50	\$10,795.00
			0001	0590	8061016	SEDIMENT REMOVAL	723.00	0.00	723.00	CUYD	205.00	\$10.00	\$2,050.00
			0001	0600	8061017	TEMPORARY SEEDING AND MULCHING	5.10	0.00	5.10	ACRE	5.10	\$1,750.00	\$8,925.00
			0001	0610	8061019	SILT FENCE	10,641.00	-9,968.00	673.00	LF	645.00	\$2.10	\$1,354.50
			0010	0620	6061010	GUARDRAIL TYPE A	13.00	0.00	13.00	LF	0.00	\$30.00	\$0.00
			0010	0630	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	7.00	0.00	7.00	EA	0.00	\$2,900.00	\$0.00
			0010	0640	6062100	BRIDGE ANCHOR SECTION (CURB TYPE)	1.00	0.00	1.00	EA	0.00	\$2,100.00	\$0.00
			0010	0650	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	1.00	0.00	1.00	EA	0.00	\$400.00	\$0.00
			0010	0660	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	7.00	0.00	7.00	EA	0.00	\$2,800.00	\$0.00
			0010	0670	6066610	END ANCHOR	1.00	0.00	1.00	EA	0.00	\$1,200.00	\$0.00
			0030	0680	9029902	MISC.LOOP DETECTOR	2.00	0.00	2.00	EA	0.00	\$1,600.00	\$0.00
			0040	0690	9039901	MISC.ADJUST EXISTING SIGNS	1.00	0.00	1.00	LS	0.00	\$20,000.00	\$0.00
			0070	0700	7039902	MISC.BARRIER END MODIFICATION	4.00	0.00	4.00	EA	0.00	\$2,480.00	\$0.00
			0071	0710	7034600	CURB BLOCKOUT	236.00	0.00	236.00	LF	0.00	\$121.75	\$0.00
Project J5S3384 - Total Value Posted to Date as of Report Generated Date											\$3,009,240.66		
201218-D05 Overall - Total Value Posted to Date as of Report Generated Date											\$3,759,199.65		





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J5S3384

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments				
0330	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	7/19/21	8/3/21	2,246.80	TONS	SBL		6.800		10.930					
			7/20/21	8/3/21	1,238.50	TONS	NBL		3.45		8.14					
			7/21/21	8/3/21	1,508.80	TONS	NBL		5.45		8.14					
			7/22/21	8/3/21	2,643.40	TONS	NBL		8.14		12.67					
			7/23/21	8/3/21	2,789.40	TONS	SBL		10.93		16.1					
			7/24/21	8/3/21	150.60	TONS	Rt CC, C, U, EE and 2 CR aprons									
			7/26/21	8/3/21	79.30	TONS	Various CR Intersections									
			7/27/21	8/3/21	2,722.10	TONS	NBL		12.67		17.010					
			7/28/21	8/3/21	2,885.10	TONS	SBL		16.100		21.840					
			7/29/21	8/3/21	2,314.30	TONS	SBL 21.840-22.370 NBL 17.010-22.370		17.010		22.370					
			0340	4071005	TACK COAT	7/19/21	8/3/21	2,230.00	GAL	SBL		6.800		10.930		
						7/20/21	8/3/21	1,600.00	GAL	NBL		3.45		5.45		
						7/21/21	8/3/21	1,600.00	GAL	NBL		5.45		8.14		
7/22/21	8/3/21	2,521.00				GAL	NBL		8.14		12.67					
7/23/21	8/3/21	2,908.00				GAL	SBL		10.93		16.1					
7/24/21	8/3/21	170.00				GAL	Rt CC, C, U, EE and 2 CR aprons									
7/26/21	8/3/21	68.00				GAL	Various CR Intersections									
7/27/21	8/3/21	2,908.00				GAL	NBL		12.67		17.010					
7/28/21	8/3/21	3,151.00				GAL	SBL		16.100		21.840					
7/29/21	8/3/21	2,714.00				GAL	SBL 21.840-22.370 NBL 17.010-22.370		17.010		22.370					

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



## Line Item Adjustments by Estimate

Aug 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks														
J5S3380	0040	GRAVEL (A) OR CRUSHED STONE (B)	Material		4	Jun 3, 2021	SYSTEM	\$4,053.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user shankb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.														
					4	Jun 3, 2021	SYSTEM	(\$4,053.00)															
					5	Jun 17, 2021	SYSTEM	\$4,053.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user shankb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.														
					5	Jun 17, 2021	SYSTEM	(\$4,053.00)															
					6	Jul 1, 2021	SYSTEM	\$4,053.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user shankb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.														
					6	Jul 1, 2021	SYSTEM	(\$4,053.00)															
					7	Jul 19, 2021	SYSTEM	\$4,053.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user shankb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.														
					7	Jul 19, 2021	SYSTEM	(\$4,053.00)															
					8	Aug 3, 2021	SYSTEM	\$4,053.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user shankb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.														
					8	Aug 3, 2021	SYSTEM	(\$4,053.00)															
					<b>- Total</b>								<b>\$0.00</b>										
					<b>Material - Total</b>								<b>\$0.00</b>										
					<b>0040 - Total</b>								<b>\$0.00</b>										
					0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Other Item Adjustment	ACAD	2	May 4, 2021	shankb1	\$5,795.98	3399.4 tons x .031 x (442.5-387.5) = \$5795.98										
														<b>ACAD - Total</b>								<b>\$5,795.98</b>	
														<b>Other Item Adjustment - Total</b>								<b>\$5,795.98</b>	
														Price FUEL		2	May 4, 2021	SYSTEM	\$6,094.45	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
																					<b>- Total</b>		
														<b>Price FUEL - Total</b>								<b>\$6,094.45</b>	
<b>0050 - Total</b>								<b>\$11,890.43</b>															
0060	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Material			2	May 4, 2021	SYSTEM	\$200,918.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user shankb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.														
					2	May 4, 2021	SYSTEM	(\$200,918.95)															
					3	May 18, 2021	SYSTEM	\$293,991.03	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user shankb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.														
					3	May 18, 2021	SYSTEM	(\$293,991.03)															
					4	Jun 3, 2021	SYSTEM	\$293,991.03	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user shankb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.														
					4	Jun 3, 2021	SYSTEM	(\$293,991.03)															
					5	Jun 17, 2021	SYSTEM	\$293,991.03	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user shankb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.														
					5	Jun 17, 2021	SYSTEM	(\$293,991.03)															
					6	Jul 1, 2021	SYSTEM	\$293,991.03	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user shankb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.														
					6	Jul 1, 2021	SYSTEM	(\$293,991.03)															
					7	Jul 19, 2021	SYSTEM	\$293,991.03	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user shankb1 overriding Payment Estimate Exception 4 on the current Payment Estimate.														



## Line Item Adjustments by Estimate

Aug 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5S3380	0060	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Material		7	Jul 19, 2021	SYSTEM	(\$293,991.03)			
				<b>- Total</b>					\$0.00		
			<b>Material - Total</b>					\$0.00			
			Other Item Adjustment	ACAD	2	May 4, 2021	shankb1	\$6,735.65	3711.1 Tons x .033 x (442.5-387.5) = 6735.65		
					3	May 18, 2021	shankb1	\$3,829.30	(455-387.5) x .033 x 1719.1 tons = \$3829.3		
				<b>ACAD - Total</b>					\$10,564.95		
			<b>Other Item Adjustment - Total</b>					\$10,564.95			
			Overrun	Overrun	3	May 18, 2021	SYSTEM	(\$51,918.65)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					3	May 18, 2021	shankb1	(\$51,918.65)	System mistakenly returned overrun adjustment. this will be corrected on upcoming change order.		
					3	May 18, 2021	SYSTEM	\$51,918.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 11 on the current Payment Estimate. Material Insufficiency Quantity 5430.200; Overrun Quantity Balance 919.50.		
					4	Jun 3, 2021	SYSTEM	(\$51,584.84)	Averaged Price Adjustment from this item on all previous payment estimates of '1.96097' is applied (if non-zero).		
					4	Jun 3, 2021	SYSTEM	\$51,584.84	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 13 on the current Payment Estimate. Material Insufficiency Quantity 5430.200; Overrun Quantity Balance 919.50.		
					5	Jun 17, 2021	SYSTEM	(\$51,584.84)	Averaged Price Adjustment from this item on all previous payment estimates of '1.96097' is applied (if non-zero).		
					5	Jun 17, 2021	SYSTEM	\$51,584.84	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) overriding Payment Estimate Exception 16 on the current Payment Estimate. Material Insufficiency Quantity 5430.200; Overrun Quantity Balance 919.50.		
					6	Jul 1, 2021	SYSTEM	(\$51,584.84)	Averaged Price Adjustment from this item on all previous payment estimates of '1.96097' is applied (if non-zero).		
					6	Jul 1, 2021	SYSTEM	\$51,584.84	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) overriding Payment Estimate Exception 23 on the current Payment Estimate. Material Insufficiency Quantity 5430.200; Overrun Quantity Balance 919.50.		
					7	Jul 19, 2021	shankb1	\$51,918.65	Returning overrun/material adjustment from pervious estimates.		
					<b>Overrun - Total</b>					\$0.00	
			<b>Overrun - Total</b>					\$0.00			
			Price FUEL		2	May 4, 2021	SYSTEM	\$6,653.26	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					3	May 18, 2021	SYSTEM	\$3,995.19	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				<b>- Total</b>					\$10,648.45		
			<b>Price FUEL - Total</b>					\$10,648.45			
			<b>0060 - Total</b>					\$21,213.40			
			0070	TACK COAT	Material		2	May 4, 2021	SYSTEM	\$7,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user shankb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
							2	May 4, 2021	SYSTEM	(\$7,080.00)	
							3	May 18, 2021	SYSTEM	\$10,576.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user shankb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
							3	May 18, 2021	SYSTEM	(\$10,576.00)	
							4	Jun 3, 2021	SYSTEM	\$10,576.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user shankb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
							4	Jun 3, 2021	SYSTEM	(\$10,576.00)	
							5	Jun 17, 2021	SYSTEM	\$10,576.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user shankb1 overriding Payment Estimate Exception 4 on the current Payment Estimate.



## Line Item Adjustments by Estimate

Aug 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5S3380	0070	TACK COAT	Material		5	Jun 17, 2021	SYSTEM	(\$10,576.00)						
					6	Jul 1, 2021	SYSTEM	\$10,576.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user shankb1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					6	Jul 1, 2021	SYSTEM	(\$10,576.00)						
					7	Jul 19, 2021	SYSTEM	\$10,576.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user shankb1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					7	Jul 19, 2021	SYSTEM	(\$10,576.00)						
					8	Aug 3, 2021	SYSTEM	\$10,576.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user shankb1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					8	Aug 3, 2021	SYSTEM	(\$10,576.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0070 - Total</b>								<b>\$0.00</b>	
						0090	CONSTRUCTION SIGNS	Material		1	Apr 18, 2021	SYSTEM	\$2,990.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user shankb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										1	Apr 18, 2021	SYSTEM	(\$2,990.62)	
										2	May 4, 2021	SYSTEM	\$7,159.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user shankb1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
										2	May 4, 2021	SYSTEM	(\$7,159.38)	
										3	May 18, 2021	SYSTEM	\$7,159.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user shankb1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
3	May 18, 2021	SYSTEM	(\$7,159.38)											
4	Jun 3, 2021	SYSTEM	\$7,159.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user shankb1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
4	Jun 3, 2021	SYSTEM	(\$7,159.38)											
5	Jun 17, 2021	SYSTEM	\$7,159.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user shankb1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
5	Jun 17, 2021	SYSTEM	(\$7,159.38)											
6	Jul 1, 2021	SYSTEM	\$7,159.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user shankb1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
6	Jul 1, 2021	SYSTEM	(\$7,159.38)											
7	Jul 19, 2021	SYSTEM	\$7,159.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user shankb1 overriding Payment Estimate Exception 8 on the current Payment Estimate.										
7	Jul 19, 2021	SYSTEM	(\$7,159.38)											
8	Aug 3, 2021	SYSTEM	\$7,159.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user shankb1 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
8	Aug 3, 2021	SYSTEM	(\$7,159.38)											
<b>- Total</b>										<b>\$0.00</b>				
<b>Material - Total</b>										<b>\$0.00</b>				
				Other Item Adjustment						OADJ	2	May 4, 2021	shankb1	(\$39.88)
<b>OADJ - Total</b>								<b>(\$39.88)</b>						
<b>Other Item Adjustment - Total</b>								<b>(\$39.88)</b>						



## Line Item Adjustments by Estimate

Aug 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5S3380	0090	CONSTRUCTION SIGNS	Overrun	Overrun	2	May 4, 2021	SYSTEM	\$39.88	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 11 on the current Payment Estimate. Material Insufficiency Quantity 987.500; Overrun Quantity Balance 5.50.					
					2	May 4, 2021	SYSTEM	(\$39.88)						
					3	May 18, 2021	SYSTEM	(\$39.88)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					3	May 18, 2021	SYSTEM	\$39.88	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 12 on the current Payment Estimate. Material Insufficiency Quantity 987.500; Overrun Quantity Balance 5.50.					
					4	Jun 3, 2021	SYSTEM	(\$39.88)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					4	Jun 3, 2021	SYSTEM	\$39.88	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 14 on the current Payment Estimate. Material Insufficiency Quantity 987.500; Overrun Quantity Balance 5.50.					
					5	Jun 17, 2021	SYSTEM	(\$39.88)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					5	Jun 17, 2021	SYSTEM	\$39.88	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) overriding Payment Estimate Exception 17 on the current Payment Estimate. Material Insufficiency Quantity 987.500; Overrun Quantity Balance 5.50.					
					6	Jul 1, 2021	SYSTEM	(\$39.88)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					6	Jul 1, 2021	SYSTEM	\$39.88	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) overriding Payment Estimate Exception 24 on the current Payment Estimate. Material Insufficiency Quantity 987.500; Overrun Quantity Balance 5.50.					
					7	Jul 19, 2021	shankb1	\$39.88	Returning overrun/material adjustment from pervious estimates.					
					<b>Overrun - Total</b>								<b>\$39.88</b>	
					<b>Overrun - Total</b>								<b>\$39.88</b>	
<b>0090 - Total</b>								<b>\$0.00</b>						
0120		CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		1	Apr 18, 2021	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user shankb1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					1	Apr 18, 2021	SYSTEM	(\$4,500.00)						
					2	May 4, 2021	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user shankb1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					2	May 4, 2021	SYSTEM	(\$4,500.00)						
					3	May 18, 2021	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user shankb1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					3	May 18, 2021	SYSTEM	(\$4,500.00)						
					4	Jun 3, 2021	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user shankb1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					4	Jun 3, 2021	SYSTEM	(\$4,500.00)						
					5	Jun 17, 2021	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user shankb1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					5	Jun 17, 2021	SYSTEM	(\$4,500.00)						
					6	Jul 1, 2021	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user shankb1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					6	Jul 1, 2021	SYSTEM	(\$4,500.00)						
					7	Jul 19, 2021	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user shankb1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					



### Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5S3380	0120	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		7	Jul 19, 2021	SYSTEM	(\$4,500.00)					
					8	Aug 3, 2021	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user shankb1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					8	Aug 3, 2021	SYSTEM	(\$4,500.00)					
					<b>- Total</b>						<b>\$0.00</b>		
					<b>Material - Total</b>						<b>\$0.00</b>		
					Other Item Adjustment	OADJ	2	May 4, 2021	shankb1		(\$2,250.00)	System mistakenly return overrun amount of 1 CMS board. To be reversed with upcoming change order.	
						<b>OADJ - Total</b>					<b>(\$2,250.00)</b>		
					<b>Other Item Adjustment - Total</b>						<b>(\$2,250.00)</b>		
					Overrun	Overrun	1	Apr 19, 2021	shankb1		(\$2,250.00)	System mistakenly return \$2250 in an overrun. Payment will be returned with the approval of upcoming change order.	
							1	Apr 18, 2021	SYSTEM		\$2,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 7 on the current Payment Estimate. Material Insufficiency Quantity 2.000; Overrun Quantity Balance 1.00.	
							1	Apr 18, 2021	SYSTEM		(\$2,250.00)		
							2	May 4, 2021	SYSTEM		(\$2,250.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
							2	May 4, 2021	SYSTEM		\$2,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) overriding Payment Estimate Exception 12 on the current Payment Estimate. Material Insufficiency Quantity 2.000; Overrun Quantity Balance 1.00.	
							3	May 18, 2021	SYSTEM		(\$2,250.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
							3	May 18, 2021	SYSTEM		\$2,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 13 on the current Payment Estimate. Material Insufficiency Quantity 2.000; Overrun Quantity Balance 1.00.	
							4	Jun 3, 2021	SYSTEM		(\$2,250.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
							4	Jun 3, 2021	SYSTEM		\$2,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 15 on the current Payment Estimate. Material Insufficiency Quantity 2.000; Overrun Quantity Balance 1.00.	
							5	Jun 17, 2021	SYSTEM		(\$2,250.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
							5	Jun 17, 2021	SYSTEM		\$2,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) overriding Payment Estimate Exception 18 on the current Payment Estimate. Material Insufficiency Quantity 2.000; Overrun Quantity Balance 1.00.	
							6	Jul 1, 2021	SYSTEM		(\$2,250.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
							6	Jul 1, 2021	SYSTEM		\$2,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) overriding Payment Estimate Exception 25 on the current Payment Estimate. Material Insufficiency Quantity 2.000; Overrun Quantity Balance 1.00.	
							7	Jul 19, 2021	shankb1		\$4,500.00	Returning overrun/material adjustment from pervious estimates.	
							<b>Overrun - Total</b>					<b>\$2,250.00</b>	
						<b>Overrun - Total</b>						<b>\$2,250.00</b>	
					<b>0120 - Total</b>							<b>\$0.00</b>	
					0130	TEMPORARY SHORT-TERM RUMBLE STRIPS	Material		2	May 4, 2021	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user shankb1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
								2	May 4, 2021	SYSTEM	(\$4,000.00)		
								3	May 18, 2021	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user shankb1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
								3	May 18, 2021	SYSTEM	(\$4,000.00)		



## Line Item Adjustments by Estimate

Aug 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5S3380	0130	TEMPORARY SHORT-TERM RUMBLE STRIPS	Material		4	Jun 3, 2021	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user shankb1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					4	Jun 3, 2021	SYSTEM	(\$4,000.00)		
					5	Jun 17, 2021	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user shankb1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					5	Jun 17, 2021	SYSTEM	(\$4,000.00)		
					6	Jul 1, 2021	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user shankb1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					6	Jul 1, 2021	SYSTEM	(\$4,000.00)		
					7	Jul 19, 2021	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user shankb1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					7	Jul 19, 2021	SYSTEM	(\$4,000.00)		
					8	Aug 3, 2021	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user shankb1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					8	Aug 3, 2021	SYSTEM	(\$4,000.00)		
	<b>- Total</b>								<b>\$0.00</b>	
	<b>Material - Total</b>								<b>\$0.00</b>	
	<b>0130 - Total</b>								<b>\$0.00</b>	
	0150	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		6	Jul 1, 2021	SYSTEM	\$3,948.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user shankb1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					6	Jul 1, 2021	SYSTEM	(\$3,948.60)		
					7	Jul 19, 2021	SYSTEM	\$3,948.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user shankb1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					7	Jul 19, 2021	SYSTEM	(\$3,948.60)		
					8	Aug 3, 2021	SYSTEM	\$3,948.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user shankb1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					8	Aug 3, 2021	SYSTEM	(\$3,948.60)		
<b>- Total</b>								<b>\$0.00</b>		
<b>Material - Total</b>								<b>\$0.00</b>		
<b>0150 - Total</b>								<b>\$0.00</b>		
0160	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		6	Jul 1, 2021	SYSTEM	\$4,298.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user shankb1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
				6	Jul 1, 2021	SYSTEM	(\$4,298.58)			
				7	Jul 19, 2021	SYSTEM	\$4,298.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user shankb1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
				7	Jul 19, 2021	SYSTEM	(\$4,298.58)			
				8	Aug 3, 2021	SYSTEM	\$4,298.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user shankb1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
				8	Aug 3, 2021	SYSTEM	(\$4,298.58)			
<b>- Total</b>								<b>\$0.00</b>		
<b>Material - Total</b>								<b>\$0.00</b>		
<b>0160 - Total</b>								<b>\$0.00</b>		
0200	SEEDING - COOL	Material		5	Jun 17, 2021	SYSTEM	\$12,320.00	This adjustment offsets the original system-generated Material Payment		



## Line Item Adjustments by Estimate

Aug 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5S3380	0200	SEASON MIXTURES	Material			2021			Estimate Item Adjustment (0022) due to user shankb1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					5	Jun 17, 2021	SYSTEM	(\$12,320.00)						
					6	Jul 1, 2021	SYSTEM	\$12,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user shankb1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					6	Jul 1, 2021	SYSTEM	(\$12,320.00)						
					7	Jul 19, 2021	SYSTEM	\$12,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user shankb1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					7	Jul 19, 2021	SYSTEM	(\$12,320.00)						
					8	Aug 3, 2021	SYSTEM	\$12,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user shankb1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					8	Aug 3, 2021	SYSTEM	(\$12,320.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0200 - Total</b>								<b>\$0.00</b>	
					0230		ALTERNATE DITCH CHECK	Material		1	Apr 18, 2021	SYSTEM	\$9,180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user shankb1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
										1	Apr 18, 2021	SYSTEM	(\$9,180.00)	
										2	May 4, 2021	SYSTEM	\$12,665.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user shankb1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
										2	May 4, 2021	SYSTEM	(\$12,665.00)	
3	May 18, 2021	SYSTEM	\$12,665.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user shankb1 overriding Payment Estimate Exception 10 on the current Payment Estimate.										
3	May 18, 2021	SYSTEM	(\$12,665.00)											
4	Jun 3, 2021	SYSTEM	\$12,665.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user shankb1 overriding Payment Estimate Exception 11 on the current Payment Estimate.										
4	Jun 3, 2021	SYSTEM	(\$12,665.00)											
5	Jun 17, 2021	SYSTEM	\$12,665.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user shankb1 overriding Payment Estimate Exception 14 on the current Payment Estimate.										
5	Jun 17, 2021	SYSTEM	(\$12,665.00)											
6	Jul 1, 2021	SYSTEM	\$12,665.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user shankb1 overriding Payment Estimate Exception 18 on the current Payment Estimate.										
6	Jul 1, 2021	SYSTEM	(\$12,665.00)											
7	Jul 19, 2021	SYSTEM	\$12,665.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user shankb1 overriding Payment Estimate Exception 20 on the current Payment Estimate.										
7	Jul 19, 2021	SYSTEM	(\$12,665.00)											
8	Aug 3, 2021	SYSTEM	\$12,665.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user shankb1 overriding Payment Estimate Exception 19 on the current Payment Estimate.										
8	Aug 3, 2021	SYSTEM	(\$12,665.00)											
<b>- Total</b>										<b>\$0.00</b>				
<b>Material - Total</b>										<b>\$0.00</b>				
		Other Item Adjustment		OADJ	2	May 4, 2021	shankb1	(\$3,485.00)	System mistakenly return overrun amount of 410' of ADC. To be reversed with upcoming change order.					





## Line Item Adjustments by Estimate

Aug 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J5S3380	0230	ALTERNATE DITCH CHECK	Other Item Adjustment	<b>OADJ - Total</b>						<b>(\$3,485.00)</b>					
				<b>Other Item Adjustment - Total</b>						<b>(\$3,485.00)</b>					
				Overrun	Overrun	1	Apr 19, 2021	shankb1			(\$6,001.00)	System mistakenly return \$2250 in an overrun. Payment will be returned with the approval of upcoming change order. shankb1 4/19/2021			
						1	Apr 18, 2021	SYSTEM			\$6,001.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 8 on the current Payment Estimate. Material Insufficiency Quantity 1080.000; Overrun Quantity Balance 706.00.			
						1	Apr 18, 2021	SYSTEM			(\$6,001.00)				
						2	May 4, 2021	SYSTEM			(\$6,001.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
						2	May 4, 2021	SYSTEM			\$3,485.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) overriding Payment Estimate Exception 13 on the current Payment Estimate. Material Insufficiency Quantity 1490.000; Overrun Quantity Balance 1116.00.			
						2	May 4, 2021	SYSTEM			\$6,001.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) overriding Payment Estimate Exception 13 on the current Payment Estimate. Material Insufficiency Quantity 1490.000; Overrun Quantity Balance 1116.00.			
						2	May 4, 2021	SYSTEM			(\$3,485.00)				
						3	May 18, 2021	SYSTEM			(\$9,486.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
						3	May 18, 2021	SYSTEM			\$9,486.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) overriding Payment Estimate Exception 14 on the current Payment Estimate. Material Insufficiency Quantity 1490.000; Overrun Quantity Balance 1116.00.			
						4	Jun 3, 2021	SYSTEM			(\$9,486.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
						4	Jun 3, 2021	SYSTEM			\$9,486.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 16 on the current Payment Estimate. Material Insufficiency Quantity 1490.000; Overrun Quantity Balance 1116.00.			
						5	Jun 17, 2021	SYSTEM			(\$9,486.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
						5	Jun 17, 2021	SYSTEM			\$9,486.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) overriding Payment Estimate Exception 19 on the current Payment Estimate. Material Insufficiency Quantity 1490.000; Overrun Quantity Balance 1116.00.			
						6	Jul 1, 2021	SYSTEM			(\$9,486.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
						6	Jul 1, 2021	SYSTEM			\$9,486.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) overriding Payment Estimate Exception 26 on the current Payment Estimate. Material Insufficiency Quantity 1490.000; Overrun Quantity Balance 1116.00.			
						7	Jul 19, 2021	shankb1			\$9,486.00	Returning overrun/material adjustment from pervious estimates.			
						<b>Overrun - Total</b>						<b>\$3,485.00</b>			
						<b>Overrun - Total</b>						<b>\$3,485.00</b>			
						<b>0230 - Total</b>						<b>\$0.00</b>			
					0260	SILT FENCE	Material		1	Apr 18, 2021	SYSTEM	\$588.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user shankb1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
								1	Apr 18, 2021	SYSTEM	(\$588.00)				
								<b>- Total</b>						<b>\$0.00</b>	
								<b>Material - Total</b>						<b>\$0.00</b>	
	<b>0260 - Total</b>						<b>\$0.00</b>								
<b>J5S3380 - Total</b>								<b>\$33,103.83</b>							
J5S3384	0320	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS	Material		5	Jun 17, 2021	SYSTEM	\$499,683.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user shankb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
					5	Jun 17, 2021	SYSTEM	(\$499,683.36)							



## Line Item Adjustments by Estimate

Aug 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
J5S3384	0320	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Material		6	Jul 1, 2021	SYSTEM	\$720,466.13	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user shankb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.							
					6	Jul 1, 2021	SYSTEM	(\$720,466.13)								
					7	Jul 19, 2021	SYSTEM	\$720,466.13	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user shankb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.							
					7	Jul 19, 2021	SYSTEM	(\$720,466.13)								
					8	Aug 3, 2021	SYSTEM	\$720,466.13	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user shankb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.							
					8	Aug 3, 2021	SYSTEM	(\$720,466.13)								
											<b>- Total</b>	<b>\$0.00</b>				
												<b>\$0.00</b>				
						Other Item Adjustment	ACAD	5	Jun 17, 2021	shankb1	\$27,158.95	10307.0 tons x (472.5-387.5) x 3.1 AC = 27158.95				
								6	Jul 1, 2021	shankb1	\$12,000.05	4554.1 tons x 0.031 x (427.5-387.5)				
												<b>\$39,159.00</b>				
												<b>\$39,159.00</b>				
						Price FUEL		5	Jun 17, 2021	SYSTEM	\$24,295.68	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
								6	Jul 1, 2021	SYSTEM	\$10,734.92	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
												<b>\$35,030.60</b>				
												<b>\$35,030.60</b>				
												<b>\$74,189.60</b>				
												<b>\$74,189.60</b>				
			0330		BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Material		7	Jul 19, 2021	SYSTEM	\$325,640.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user shankb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
								7	Jul 19, 2021	SYSTEM	(\$325,640.70)					
								8	Aug 3, 2021	SYSTEM	\$1,363,796.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user shankb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
								8	Aug 3, 2021	SYSTEM	(\$1,363,796.10)					
															<b>\$0.00</b>	
															<b>\$0.00</b>	
									Other Item Adjustment	ACAD	7	Jul 19, 2021	shankb1	\$19,143.34	5827.5 tons x (478.75-387.5) x 0.036 = \$19,143.34	
											8	Aug 3, 2021	shankb1	\$61,029.72	18578.3 tons x (478.75-387.5) x 0.036 = \$61029.72	
															<b>\$80,173.06</b>	
															<b>\$80,173.06</b>	
						Overrun	Overrun	8	Aug 3, 2021	SYSTEM	(\$195,550.28)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
								8	Aug 3, 2021	shankb1	(\$195,550.28)	System mistakenly returned overrun adjustment. Will be resolved with upcoming change order.				
								8	Aug 3, 2021	SYSTEM	\$130,996.53	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 23 on the current Payment Estimate. Material Insufficiency Quantity 24405.800; Overrun Quantity Balance 3354.00.				
								8	Aug 3, 2021	SYSTEM	\$64,553.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) overriding Payment Estimate Exception 23 on the current Payment Estimate. Material Insufficiency Quantity 24405.800; Overrun Quantity Balance 3354.00.				
												<b>(\$195,550.28)</b>				
												<b>(\$195,550.28)</b>				
						Price FUEL		7	Jul 19, 2021	SYSTEM	\$14,123.53	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				



## Line Item Adjustments by Estimate

Aug 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5S3384	0330	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Price FUEL		8	Aug 3, 2021	SYSTEM	\$45,026.36	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
								- Total		\$59,149.89			
								Price FUEL - Total		\$59,149.89			
								0330 - Total		(\$56,227.33)			
	0340	TACK COAT	Material		7	Jul 19, 2021	SYSTEM	\$11,258.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user shankb1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
										(\$11,258.00)			
								8		Aug 3, 2021	SYSTEM	\$50,998.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user shankb1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
								8		Aug 3, 2021	SYSTEM	(\$50,998.00)	
								- Total		\$0.00			
	Material - Total	\$0.00											
	0340 - Total	\$0.00											
	0360	CONSTRUCTION SIGNS	Material		1	Apr 18, 2021	SYSTEM	\$942.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user shankb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
										(\$942.50)			
								2		May 4, 2021	SYSTEM	\$942.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user shankb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
								2		May 4, 2021	SYSTEM	(\$942.50)	
								3		May 18, 2021	SYSTEM	\$942.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user shankb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
								3		May 18, 2021	SYSTEM	(\$942.50)	
								4		Jun 3, 2021	SYSTEM	\$942.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user shankb1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
								4		Jun 3, 2021	SYSTEM	(\$942.50)	
								5		Jun 17, 2021	SYSTEM	\$942.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user shankb1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
5								Jun 17, 2021		SYSTEM	(\$942.50)		
6								Jul 1, 2021		SYSTEM	\$942.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user shankb1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
6								Jul 1, 2021		SYSTEM	(\$942.50)		
7								Jul 19, 2021		SYSTEM	\$942.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user shankb1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
7								Jul 19, 2021		SYSTEM	(\$942.50)		
8								Aug 3, 2021		SYSTEM	\$942.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user shankb1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
8								Aug 3, 2021		SYSTEM	(\$942.50)		
- Total								\$0.00					
Material - Total								\$0.00					
0360 - Total	\$0.00												
0400	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		1	Apr 18, 2021	SYSTEM	\$12,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user shankb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
									(\$12,600.00)				



## Line Item Adjustments by Estimate

Aug 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5S3384	0400	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material			2021								
					2	May 4, 2021	SYSTEM	\$12,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user shankb1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					2	May 4, 2021	SYSTEM	(\$12,600.00)						
					3	May 18, 2021	SYSTEM	\$12,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user shankb1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					3	May 18, 2021	SYSTEM	(\$12,600.00)						
					4	Jun 3, 2021	SYSTEM	\$12,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user shankb1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					4	Jun 3, 2021	SYSTEM	(\$12,600.00)						
					5	Jun 17, 2021	SYSTEM	\$12,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user shankb1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					5	Jun 17, 2021	SYSTEM	(\$12,600.00)						
					6	Jul 1, 2021	SYSTEM	\$12,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user shankb1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					6	Jul 1, 2021	SYSTEM	(\$12,600.00)						
					7	Jul 19, 2021	SYSTEM	\$12,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user shankb1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					7	Jul 19, 2021	SYSTEM	(\$12,600.00)						
					8	Aug 3, 2021	SYSTEM	\$12,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user shankb1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					8	Aug 3, 2021	SYSTEM	(\$12,600.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0400 - Total</b>								<b>\$0.00</b>	
0570	ROCK DITCH CHECK	Material			2	May 4, 2021	SYSTEM	\$32,219.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user shankb1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					2	May 4, 2021	SYSTEM	(\$32,219.00)						
					3	May 18, 2021	SYSTEM	\$65,813.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user shankb1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					3	May 18, 2021	SYSTEM	(\$65,813.00)						
					4	Jun 3, 2021	SYSTEM	\$83,347.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user shankb1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					4	Jun 3, 2021	SYSTEM	(\$83,347.00)						
					5	Jun 17, 2021	SYSTEM	\$83,347.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user shankb1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					5	Jun 17, 2021	SYSTEM	(\$83,347.00)						
					6	Jul 1, 2021	SYSTEM	\$83,347.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user shankb1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					6	Jul 1, 2021	SYSTEM	(\$83,347.00)						
					7	Jul 19, 2021	SYSTEM	\$83,347.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user shankb1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					



### Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5S3384	0570	ROCK DITCH CHECK	Material		7	Jul 19, 2021	SYSTEM	(\$83,347.00)				
					8	Aug 3, 2021	SYSTEM	\$83,347.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user shankb1 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
					8	Aug 3, 2021	SYSTEM	(\$83,347.00)				
					<b>- Total</b>					<b>\$0.00</b>		
					<b>Material - Total</b>					<b>\$0.00</b>		
				Overrun	Overrun	4	Jun 3, 2021	shankb1	(\$13,123.00)	Overrun Re-adjustment. Will be addressed on change order.		
						4	Jun 3, 2021	SYSTEM	\$13,123.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) overriding Payment Estimate Exception 12 on the current Payment Estimate. Material Insufficiency Quantity 7577.000; Overrun Quantity Balance 1193.00.		
						4	Jun 3, 2021	SYSTEM	(\$13,123.00)			
						5	Jun 17, 2021	SYSTEM	(\$13,123.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
						5	Jun 17, 2021	SYSTEM	\$13,123.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) overriding Payment Estimate Exception 15 on the current Payment Estimate. Material Insufficiency Quantity 7577.000; Overrun Quantity Balance 1193.00.		
					6	Jul 1, 2021	SYSTEM	(\$13,123.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					6	Jul 1, 2021	SYSTEM	\$13,123.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 22 on the current Payment Estimate. Material Insufficiency Quantity 7577.000; Overrun Quantity Balance 1193.00.			
					7	Jul 19, 2021	shankb1	\$13,123.00	Returning overrun/material adjustment from pervious estimates.			
					<b>Overrun - Total</b>				<b>\$0.00</b>			
					<b>Overrun - Total</b>				<b>\$0.00</b>			
					<b>0570 - Total</b>				<b>\$0.00</b>			
			J5S3384	0580	ALTERNATE DITCH CHECK	Material		2	May 4, 2021	SYSTEM	\$5,695.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user shankb1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
								2	May 4, 2021	SYSTEM	(\$5,695.00)	
								3	May 18, 2021	SYSTEM	\$9,435.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user shankb1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
								3	May 18, 2021	SYSTEM	(\$9,435.00)	
								4	Jun 3, 2021	SYSTEM	\$10,795.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user shankb1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
								4	Jun 3, 2021	SYSTEM	(\$10,795.00)	
								5	Jun 17, 2021	SYSTEM	\$10,795.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user shankb1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
								5	Jun 17, 2021	SYSTEM	(\$10,795.00)	
								6	Jul 1, 2021	SYSTEM	\$10,795.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user shankb1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
	6	Jul 1, 2021					SYSTEM	(\$10,795.00)				
	7	Jul 19, 2021					SYSTEM	\$10,795.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user shankb1 overriding Payment Estimate Exception 19 on the current Payment Estimate.			
	7	Jul 19, 2021					SYSTEM	(\$10,795.00)				
	8	Aug 3, 2021					SYSTEM	\$10,795.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user shankb1 overriding Payment Estimate Exception 18 on the current Payment Estimate.			



## Line Item Adjustments by Estimate

Aug 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5S3384	0580	ALTERNATE DITCH CHECK	Material		8	Aug 3, 2021	SYSTEM	(\$10,795.00)		
				- Total		\$0.00				
				Material - Total		\$0.00				
	<b>0580 - Total</b>								\$0.00	
	0600	TEMPORARY SEEDING AND MULCHING	Material		6	Jul 1, 2021	SYSTEM	\$8,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user shankb1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
					6	Jul 1, 2021	SYSTEM	(\$8,925.00)		
					7	Jul 19, 2021	SYSTEM	\$8,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user shankb1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
					7	Jul 19, 2021	SYSTEM	(\$8,925.00)		
					8	Aug 3, 2021	SYSTEM	\$8,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user shankb1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
					8	Aug 3, 2021	SYSTEM	(\$8,925.00)		
				- Total		\$0.00				
	Material - Total		\$0.00							
	<b>0600 - Total</b>								\$0.00	
	0620	GUARDRAIL TYPE A	Construction Stockpile STMI		6	Jul 1, 2021	SYSTEM	\$174.50	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total		\$174.50				
				Construction Stockpile STMI - Total		\$174.50				
	<b>0620 - Total</b>								\$174.50	
	0630	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		6	Jul 1, 2021	SYSTEM	\$11,599.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total		\$11,599.00				
				Construction Stockpile STMI - Total		\$11,599.00				
	<b>0630 - Total</b>								\$11,599.00	
	0640	BRIDGE ANCHOR SECTION (CURB TYPE)	Construction Stockpile STMI		6	Jul 1, 2021	SYSTEM	\$1,102.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total		\$1,102.00				
				Construction Stockpile STMI - Total		\$1,102.00				
	<b>0640 - Total</b>								\$1,102.00	
0650	ASYMMETRICAL TRNS. SEC., 6.5 FT. POSTS	Construction Stockpile STMI		6	Jul 1, 2021	SYSTEM	\$152.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total		\$152.00					
			Construction Stockpile STMI - Total		\$152.00					
<b>0650 - Total</b>								\$152.00		
0660	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		6	Jul 1, 2021	SYSTEM	\$10,892.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total		\$10,892.00					
			Construction Stockpile STMI - Total		\$10,892.00					
<b>0660 - Total</b>								\$10,892.00		
0670	END ANCHOR	Construction Stockpile STMI		6	Jul 1, 2021	SYSTEM	\$577.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total		\$577.00					
			Construction Stockpile STMI - Total		\$577.00					
<b>0670 - Total</b>								\$577.00		
<b>J5S3384 - Total</b>								\$42,458.77		
<b>Overall - Total</b>								\$75,562.60		