



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 20, 2022

Pay Estimate Created Date: January 18, 2022

Progress Estimate Number 19	Contract ID 210122-A04 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start January 2, 2022 Pay Period End January 15, 2022	Original Contract Amount \$1,929,073.02 Net Change Order Amount \$2,018.21 Current Contract Amount \$1,931,091.23
---------------------------------------	--	---	--

Approval Date		By User
January 18, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	bennea2
January 18, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	jacobl
January 19, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2021	November 1, 2021	August 18, 2021	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 3, 2021	February 3, 2021	
Letting Date	January 22, 2021	January 22, 2021	
Notice to Proceed Date	March 8, 2021	March 8, 2021	
Work Began Date	May 26, 2021	May 26, 2021	

Contract Total Pay For Estimate No. 19

	This Estimate	Previous	To Date
210122-A04			
Total Posted Items Pay	\$1,503.34	\$1,929,587.89	\$1,931,091.23
Gross Item Adjustments	\$0.00	\$90,197.29	\$90,197.29
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$2,019,785.18	\$2,021,288.52
Contract Total Payable This Estimate:	\$1,503.34		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J1S3428B	5201	1094000	FORCE ACCOUNT	EA	\$1.000	1,503.34	\$1,503.34
Project J1S3428B - Total							\$1,503.34
Overall - Total							\$1,503.34

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on January 20, 2022

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1S3420		Resurface	BB	ATCHISON	from B Avenue to Rte. A in Watson
J1S3421		Resurface	TT	ATCHISON	from Rte. 59 to O Avenue near Fairfax
J1S3428B		Resurface	A	ATCHISON	from B Avenue to Rte. D near Watson

Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J1S3420	Posted Item Pay	\$0.00	\$977,694.03	\$977,694.03
	Gross Item Adjustments	\$0.00	\$37,415.48	\$37,415.48
	Gross Item Pay	\$0.00	\$1,015,109.51	\$1,015,109.51
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J1S3421	Posted Item Pay	\$0.00	\$151,666.34	\$151,666.34
	Gross Item Adjustments	\$0.00	\$4,917.68	\$4,917.68
	Gross Item Pay	\$0.00	\$156,584.02	\$156,584.02
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J1S3428B	Posted Item Pay	\$1,503.34	\$800,227.52	\$801,730.86
	Gross Item Adjustments	\$0.00	\$47,864.13	\$47,864.13
	Gross Item Pay	\$1,503.34	\$848,091.65	\$849,594.99
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on January 20, 2022

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 20, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210122-A04	J1S3420	0001	0010	2152000A	SHAPING SLOPES, CLASS II	30.00	-30.00	0.00	100F	0.00	\$585.00	\$0.00
		0001	0020	3049910	MISC.TYPE 1 OR TYPE 5 AGGREGATE FOR CROWN AND PROFILE CORRECTION	685.40	-685.40	0.00	TONS	0.00	\$38.00	\$0.00
		0001	0030	3105002	GRAVEL (A) OR CRUSHED STONE (B)	747.00	2,391.04	3,138.04	TONS	3,138.04	\$47.00	\$147,487.88
		0001	0040	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	8,877.00	-2,453.13	6,423.87	TONS	6,423.87	\$61.25	\$393,462.04
		0001	0050	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	3,480.20	307.06	3,787.26	TONS	3,787.26	\$61.00	\$231,022.86
		0001	0060	4071005	TACK COAT	1,546.00	3,812.00	5,358.00	GAL	5,358.00	\$1.00	\$5,358.00
		0001	0070	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$750.00	\$1,500.00
		0001	0080	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	850.20	480.37	1,330.57	TONS	1,330.57	\$85.00	\$113,098.45
		0001	0090	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	3,845.00	1,694.62	5,539.62	SQYD	5,539.62	\$7.00	\$38,777.34
		0001	0100	6161005	CONSTRUCTION SIGNS	305.00	-171.00	134.00	SQFT	134.00	\$5.30	\$710.20
		0001	0110	6161009	FLAG ASSEMBLY	4.00	-4.00	0.00	EA	0.00	\$26.45	\$0.00
		0001	0120	6161025	CHANNELIZER (TRIM LINE)	100.00	-100.00	0.00	EA	0.00	\$15.90	\$0.00
		0001	0130	6161030	TYPE III MOVEABLE BARRICADE	11.00	0.00	11.00	EA	11.00	\$158.65	\$1,745.15
		0001	0140	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$31,750.00	\$0.00
		0001	0141	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$23,498.00	\$23,498.00
		0001	0150	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	4,212.00	11,845.00	16,057.00	LF	16,057.00	\$0.48	\$7,707.36
		0001	0160	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	-1.00	0.00	LS	0.00	\$5,500.00	\$0.00
		0001	0170	8051000A	SEEDING - COOL SEASON MIXTURES	1.50	-1.50	0.00	ACRE	0.00	\$3,535.00	\$0.00
		0001	0180	8061016	SEDIMENT REMOVAL	32.00	-32.00	0.00	CUYD	0.00	\$20.00	\$0.00
		0001	0190	8061019	SILT FENCE	3,200.00	-3,200.00	0.00	LF	0.00	\$1.76	\$0.00
		0001	5001	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$8,252.00	\$8,252.00
0001	5002	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	0.00	383.00	383.00	SQYD	383.00	\$13.25	\$5,074.75		
Project J1S3420 - Total Value Posted to Date as of Report Generated Date												\$977,694.03
J1S3421		0001	0200	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	158.50	122.40	280.90	TONS	280.90	\$50.00	\$14,045.00
		0001	0210	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	1,157.00	-8.20	1,148.80	TONS	1,148.80	\$65.00	\$74,672.00
		0001	0220	4071005	TACK COAT	1,402.00	326.00	1,728.00	GAL	1,728.00	\$1.00	\$1,728.00
		0001	0230	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$750.00	\$1,500.00
		0001	0240	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	193.30	55.24	248.54	TONS	248.54	\$92.00	\$22,865.68
		0001	0250	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	874.00	47.00	921.00	SQYD	921.00	\$7.00	\$6,447.00
		0001	0260	6161005	CONSTRUCTION SIGNS	218.00	-66.00	152.00	SQFT	152.00	\$4.25	\$646.00
		0001	0270	6161009	FLAG ASSEMBLY	4.00	-4.00	0.00	EA	0.00	\$26.45	\$0.00
		0001	0280	6161025	CHANNELIZER (TRIM LINE)	70.00	-70.00	0.00	EA	0.00	\$15.90	\$0.00
		0001	0290	6161030	TYPE III MOVEABLE BARRICADE	6.00	-2.00	4.00	EA	4.00	\$158.65	\$634.60
		0001	0300	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00
		0001	0310	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,967.00	8,980.00	10,947.00	LF	10,947.00	\$0.98	\$10,728.06
		0001	0320	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	148.00	188.00	336.00	SQYD	336.00	\$25.00	\$8,400.00
		Project J1S3421 - Total Value Posted to Date as of Report Generated Date										
J1S3428B		0001	0330	2152000A	SHAPING SLOPES, CLASS II	12.00	-12.00	0.00	100F	0.00	\$350.00	\$0.00
		0001	0340	3049910	MISC.TYPE 1 OR TYPE 5 AGGREGATE FOR CROWN AND PROFILE CORRECTION	1,337.90	-1,337.90	0.00	TONS	0.00	\$35.00	\$0.00
		0001	0350	3105002	GRAVEL (A) OR CRUSHED STONE (B)	1,872.00	-311.72	1,560.28	TONS	1,560.28	\$45.00	\$70,212.60
		0001	0360	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	3,165.90	1,181.80	4,347.70	TONS	4,347.70	\$61.25	\$266,296.62
		0001	0370	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	7,038.00	-61.67	6,976.33	TONS	6,976.33	\$61.00	\$425,556.13
		0001	0380	4071005	TACK COAT	3,786.00	-660.00	3,126.00	GAL	3,126.00	\$1.00	\$3,126.00
		0001	0390	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$750.00	\$1,500.00
		0001	0400	6161005	CONSTRUCTION SIGNS	281.00	-252.00	29.00	SQFT	29.00	\$4.25	\$123.25



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 20, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210122-A04	J1S3428B	0001	0410	6161009	FLAG ASSEMBLY	2.00	-2.00	0.00	EA	0.00	\$26.45	\$0.00
		0001	0420	6161025	CHANNELIZER (TRIM LINE)	100.00	-100.00	0.00	EA	0.00	\$15.90	\$0.00
		0001	0430	6161030	TYPE III MOVEABLE BARRICADE	9.00	-5.00	4.00	EA	4.00	\$158.65	\$634.60
		0001	0440	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$6,500.00	\$6,500.00
		0001	0450	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	3,312.00	1,344.00	4,656.00	LF	4,656.00	\$0.61	\$2,840.16
		0001	0460	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	722.00	-111.00	611.00	SQYD	611.00	\$7.00	\$4,277.00
		0001	0470	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	-1.00	0.00	LS	0.00	\$1,000.00	\$0.00
		0001	0480	7250424	24 IN. PIPE GROUP C	10.00	-10.00	0.00	LF	0.00	\$200.00	\$0.00
		0001	0490	7320824A	24 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	2.00	-2.00	0.00	EA	0.00	\$500.00	\$0.00
		0001	0500	7350001	PIPE LINER FOR EXISTING CULVERT	60.00	-60.00	0.00	LF	0.00	\$240.00	\$0.00
		0001	0510	8051000A	SEEDING - COOL SEASON MIXTURES	1.00	-1.00	0.00	ACRE	0.00	\$3,535.00	\$0.00
		0001	0520	8061016	SEDIMENT REMOVAL	18.00	-18.00	0.00	CUYD	0.00	\$20.00	\$0.00
		0001	0530	8061019	SILT FENCE	1,800.00	-1,800.00	0.00	LF	0.00	\$2.03	\$0.00
		0001	5201	1094000	FORCE ACCOUNT	0.00	20,664.50	20,664.50	EA	20,664.50	\$1.00	\$20,664.50
Project J1S3428B - Total Value Posted to Date as of Report Generated Date											\$801,730.86	
210122-A04 Overall - Total Value Posted to Date as of Report Generated Date											\$1,931,091.23	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on January 20, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J1S3428B

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
5201	1094000	FORCE ACCOUNT	1/5/22	1/5/22	1,503.34	EA	Contractor provided 2 loads of 1" clean to backfill trench for pipe replacement See EProjects document 210122_A04_J1S3428-Force-Account-Agreement-					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jan 20, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J1S3420	0030	GRAVEL (A) OR CRUSHED STONE (B)	Material		9	Aug 2, 2021	SYSTEM	(\$40,467.00)			
				- Total							(\$40,467.00)
			Material - Total							(\$40,467.00)	
			MaterialCredit		10	Aug 17, 2021	SYSTEM	\$40,467.00			
				- Total							\$40,467.00
			MaterialCredit - Total							\$40,467.00	
			Overrun	Overrun	9	Aug 2, 2021	SYSTEM	\$5,358.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 4 on the current Payment Estimate. Material Insufficiency Quantity 861.000; Overrun Quantity Balance 114.00.		
					9	Aug 2, 2021	SYSTEM	(\$5,358.00)			
					10	Aug 17, 2021	SYSTEM	(\$5,358.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					10	Aug 17, 2021	SYSTEM	(\$107,020.88)			
					12	Sep 15, 2021	SYSTEM	\$112,378.88	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',47.00000 - 47.00000, 'is applied (if non-zero).		
			Overrun - Total							\$0.00	
			Overrun - Total							\$0.00	
			0030 - Total							\$0.00	
			0040	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	Other Item Adjustment	ACAD	9	Aug 2, 2021	veerj1	\$23,133.96	ACAD for Rt BB, 6423.87 tons
ACAD - Total										\$23,133.96	
Other Item Adjustment - Total							\$23,133.96				
0040 - Total							\$23,133.96				
0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS	Other Item Adjustment	ACAD	8	Jul 16, 2021	bennea2	\$4,424.51	AC Adjustment for Bit Base Pavement, See Eprojects Document			
				9	Aug 2, 2021	veerj1	\$6,994.08	ACAD for Rt BB (surface coat) 2319.76 tons			
		ACAD - Total							\$11,418.59		
		Other Item Adjustment - Total							\$11,418.59		
		Overrun	Overrun	9	Aug 2, 2021	SYSTEM	(\$18,730.66)				
				12	Sep 15, 2021	SYSTEM	\$18,730.66	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',61.00000 - 61.00000, 'is applied (if non-zero).			
		Overrun - Total							\$0.00		
Overrun - Total							\$0.00				
0050 - Total							\$11,418.59				
0060	TACK COAT	Overrun	Overrun	9	Aug 2, 2021	SYSTEM	(\$3,816.00)				
				15	Nov 16, 2021	SYSTEM	\$3,816.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.00000 - 1.00000, 'is applied (if non-zero).			
		Overrun - Total							\$0.00		
Overrun - Total							\$0.00				
0060 - Total							\$0.00				
0080	FURN & PLACE BIT. MATL FOR CL C PARTIAL	Other Item Adjustment	ACAD	5	Jun 2, 2021	bennea2	\$2,822.24	See Eprojects Document http://eprojects/Docs/1S3420/210122-A04_J1S3120_AC_Index_Price_Adjustment_Hot_Mix_Asphalt_Ton.xlsx			
				6	Jun 15, 2021	bennea2	\$1,184.74	See Eproject Documents http://eprojects/Docs/1S3420/210122-A04_J1S3120_Estimate_0006_AC_Index_Price_Adjustment_Hot_Mix_Asphalt_Ton.pdf			
		ACAD - Total							\$4,006.98		
		Other Item Adjustment - Total							\$4,006.98		
		Overrun	Overrun	5	Jun 2, 2021	SYSTEM	(\$18,600.55)				
				6	Jun 15, 2021	SYSTEM	(\$29,531.55)				
				8	Jul 16, 2021	SYSTEM	\$48,132.10	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',85.00000 - 85.00000, 'is applied (if non-zero).			
Overrun - Total							\$0.00				
Overrun - Total							\$0.00				



Line Item Adjustments by Estimate

Jan 20, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J1S3420	0080 - Total							\$4,006.98				
	0090	REMOVAL FOR CLASS C PARTIAL DEPTH PAVT REPAIR	Overrun	Overrun	5	Jun 2, 2021	SYSTEM	(\$4,087.02)				
							6	Jun 15, 2021	SYSTEM	(\$7,775.32)		
							8	Jul 16, 2021	SYSTEM	\$11,862.34	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,7.00000 - 7.00000, 'is applied (if non-zero).	
							Overrun - Total				\$0.00	
							Overrun - Total				\$0.00	
	0090 - Total							\$0.00				
	0150	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	13	Oct 1, 2021	bennea2	(\$562.47)	Retro reflectivity results computed: 80% pay 12931 LF X \$.48 X45.31% * -20% = \$-562.47 See Eprojects Document; 210122-A04_J1S3420 retro reading.xls			
							13	Oct 1, 2021	bennea2	(\$581.58)	Retro reflectivity results computed: Restripe / 0% pay 12931 LF X \$.48 X -9.37% = \$-581.58 See Eprojects Document; 210122-A04_J1S3420 retro reading.xls	
							REFL - Total				(\$1,144.05)	
							Other Item Adjustment - Total				(\$1,144.05)	
			Overrun	Overrun	11	Sep 2, 2021	SYSTEM	(\$4,185.12)				
					14	Oct 18, 2021	SYSTEM	(\$1,551.84)				
					15	Nov 16, 2021	SYSTEM	\$5,736.96	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.48000 - 0.48000, 'is applied (if non-zero).			
					Overrun - Total				\$0.00			
					Overrun - Total				\$0.00			
	0150 - Total							(\$1,144.05)				
J1S3420 - Total								\$37,415.48				
J1S3421	0200	MISC. AGGREGATE FOR BASE	Material		9	Aug 2, 2021	SYSTEM	(\$14,045.00)				
						- Total				(\$14,045.00)		
				Material - Total				(\$14,045.00)				
			MaterialCredit		10	Aug 17, 2021	SYSTEM	\$14,045.00				
					- Total				\$14,045.00			
				MaterialCredit - Total				\$14,045.00				
			Overrun	Overrun	9	Aug 2, 2021	SYSTEM	\$6,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 7 on the current Payment Estimate. Material Insufficiency Quantity 280.900; Overrun Quantity Balance 122.40.			
					9	Aug 2, 2021	SYSTEM	(\$6,120.00)				
					10	Aug 17, 2021	SYSTEM	(\$6,120.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					12	Sep 15, 2021	SYSTEM	\$6,120.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',50.00000 - 50.00000, 'is applied (if non-zero).			
				Overrun - Total				\$0.00				
				Overrun - Total				\$0.00				
	0200 - Total							\$0.00				
	0210	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	9	Aug 2, 2021	veerj1	\$4,329.54	ACAD for Rt TT (surface coat) 1148.80 tons			
							ACAD - Total				\$4,329.54	
							Other Item Adjustment - Total				\$4,329.54	
	0210 - Total							\$4,329.54				
	0220	TACK COAT	Material		9	Aug 2, 2021	SYSTEM	(\$1,728.00)				
						- Total				(\$1,728.00)		
				Material - Total				(\$1,728.00)				
			MaterialCredit		10	Aug 17, 2021	SYSTEM	\$1,728.00				
					- Total				\$1,728.00			
				MaterialCredit - Total				\$1,728.00				
		Overrun	Overrun	9	Aug 2, 2021	SYSTEM	\$326.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item				



Line Item Adjustments by Estimate

Jan 20, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J1S3421	0220	TACK COAT	Overrun	Overrun		2021			Adjustment (0011) overriding Payment Estimate Exception 8 on the current Payment Estimate. Material Insufficiency Quantity 1728.000; Overrun Quantity Balance 326.00.			
					9	Aug 2, 2021	SYSTEM	(\$326.00)				
					10	Aug 17, 2021	SYSTEM	(\$326.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					15	Nov 16, 2021	SYSTEM	\$326.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.00000 - 1.00000, 'is applied (if non-zero).			
					Overrun - Total							\$0.00
	Overrun - Total							\$0.00				
	0220 - Total							\$0.00				
	0240	FURN & PLACE BIT. MATL FOR CL C PARTIAL	Other Item Adjustment	ACAD	9	Aug 2, 2021	veerj1	\$895.05	ACAD for Rt TT (Class C Repair) 248.54 tons			
					ACAD - Total						\$895.05	
			Other Item Adjustment - Total						\$895.05			
			Overrun	Overrun	9	Aug 2, 2021	SYSTEM	(\$5,082.08)				
					12	Sep 15, 2021	SYSTEM	\$5,082.08	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',92.00000 - 92.00000, 'is applied (if non-zero).			
			Overrun - Total						\$0.00			
	Overrun - Total						\$0.00					
	0240 - Total						\$895.05					
	0250	REMOVAL FOR CLASS C PARTIAL DEPTH PAVT REPAIR	Overrun	Overrun	9	Aug 2, 2021	SYSTEM	(\$329.00)				
					12	Sep 15, 2021	SYSTEM	\$329.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',7.00000 - 7.00000, 'is applied (if non-zero).			
			Overrun - Total						\$0.00			
			Overrun - Total						\$0.00			
	0250 - Total						\$0.00					
	0310	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	13	Oct 1, 2021	bennea2	\$195.55	Retro reflectivity results computed: 105% pay 8551 LF X \$.98 X .05% X 46.67% = \$195.55 See Eprojects Document; 210122-A04_J1S3421 retro reading.xls			
					13	Oct 1, 2021	bennea2	(\$223.41)	Retro reflectivity results computed: 80% pay 8551 LF X \$.98 X 13.33% X -.20 = \$-223.41 See Eprojects Document; 210122-A04_J1S3421 retro reading.xls			
					13	Oct 1, 2021	bennea2	(\$279.05)	Retro reflectivity results computed: Restripe / 0% pay 8551 LF X \$.98 X -3.33% = \$-279.05 See Eprojects Document; 210122-A04_J1S3421 retro reading.xls			
			REFL - Total						(\$306.91)			
			Other Item Adjustment - Total						(\$306.91)			
Overrun			Overrun	11	Sep 2, 2021	SYSTEM	(\$6,452.32)					
				14	Oct 18, 2021	SYSTEM	(\$2,095.24)					
				15	Nov 16, 2021	SYSTEM	\$8,547.56	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.98000 - 0.98000, 'is applied (if non-zero).				
Overrun - Total						\$0.00						
Overrun - Total						\$0.00						
0310 - Total						(\$306.91)						
0320	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	9	Aug 2, 2021	SYSTEM	(\$4,700.00)					
				12	Sep 15, 2021	SYSTEM	\$4,700.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',25.00000 - 25.00000, 'is applied (if non-zero).				
		Overrun - Total						\$0.00				
Overrun - Total						\$0.00						
0320 - Total						\$0.00						
J1S3421 - Total								\$4,917.68				
J1S3428B	0360	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	Other Item Adjustment	ACAD	10	Aug 17, 2021	bennea2	\$24,330.89	AC Adjustment for BP2 on J1S3428B			
								ACAD - Total			\$24,330.89	
								Other Item Adjustment - Total			\$24,330.89	
		Overrun	Overrun	10	Aug 17, 2021	SYSTEM	(\$70,848.49)					



Line Item Adjustments by Estimate

Jan 20, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J1S3428B	0360	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	Overrun	Overrun	11	Sep 2, 2021	SYSTEM	(\$1,536.76)			
					12	Sep 15, 2021	SYSTEM	\$70,848.49	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',61.25000 - 61.25000, 'is applied (if non-zero).		
					15	Nov 16, 2021	SYSTEM	\$1,536.76	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',61.25000 - 61.25000, 'is applied (if non-zero).		
					Overrun - Total		\$0.00				
					Overrun - Total		\$0.00				
	0360 - Total		\$24,330.89								
	0370	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Other Item Adjustment	ACAD	9	Aug 2, 2021	veerj1	\$7,192.58	ACAD for Rt A, 2385.60 tons		
					10	Aug 17, 2021	bennea2	\$16,320.05	AC Adjustment for Bit Base on J1S3428B		
					ACAD - Total		\$23,512.63				
					Other Item Adjustment - Total		\$23,512.63				
					0370 - Total		\$23,512.63				
	0450	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	13	Oct 1, 2021	bennea2	\$93.91	Retro reflectivity results computed: 105% pay 3755 LF X \$.61 X .05% X 82% = \$93.91 See Eprojects Document; 210122-A04_J1S3428B retro reading.xls		
					13	Oct 1, 2021	bennea2	(\$27.49)	Retro reflectivity results computed: 80% pay 3755 LF X \$.61 X 6% X -20% = -\$27.49 See Eprojects Document; 210122-A04_J1S3428B retro reading.xls		
					13	Oct 1, 2021	bennea2	(\$45.81)	Retro reflectivity results computed: Restripe / 0% pay 3755 LF X \$.61 X -2% = -\$45.81 See Eprojects Document; 210122-A04_J1S3428B retro reading.xls		
					REFL - Total		\$20.61				
					Other Item Adjustment - Total		\$20.61				
					Overrun	Overrun	11	Sep 2, 2021	SYSTEM	(\$270.23)	
							14	Oct 18, 2021	SYSTEM	(\$549.00)	
							15	Nov 16, 2021	SYSTEM	\$819.23	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.61000 - 0.61000, 'is applied (if non-zero).
							Overrun - Total		\$0.00		
Overrun - Total							\$0.00				
0450 - Total		\$20.61									
J1S3428B - Total		\$47,864.13									
Overall - Total		\$90,197.29									