



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 20, 2023

Pay Estimate Created Date: September 15, 2023

| | | | | | | |
|---|-------------------------|--|-------------------------|--------------------|---------------------------------|----------------|
| Progress Estimate Number 60 | Contract ID | 210122-C03 | Pay Period Start | September 2, 2023 | Original Contract Amount | \$7,541,439.87 |
| | Prime Contractor | Radmacher Brothers Excavating Co.,Inc. | Pay Period End | September 15, 2023 | Net Change Order Amount | \$171,794.25 |
| | | | | | Current Contract Amount | \$7,713,234.12 |

| Approval Date | | By User |
|--------------------|--|---------|
| September 15, 2023 | Generated and Approved (and should be considered Draft) at the Project Office Level by | scarpm1 |
| September 18, 2023 | Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by | wilsor2 |
| September 19, 2023 | Reviewed and Approved at the Central Office Controllers Office Level by | ramses1 |

| Original Completion Date | Current Completion Date | Actual Completion Date | % of Current Contract Amount Complete |
|--------------------------|-------------------------|------------------------|---------------------------------------|
| May 15, 2023 | May 15, 2023 | May 15, 2023 | 99.97% |

| Contract Informational Dates | | | Milestones | | | | |
|------------------------------|--------------------------|-------------------------|---|--------------------------|-------------------------|-----------------------------|-------------------|
| Date Description | Original Completion Date | Current Completion Date | Date Description | Original Completion Date | Current Completion Date | Days Remaining on Milestone | Diary Charge Days |
| Acceptance Date | | | Milestone - Calendar Time J4I3291 | December 26, 2021 | December 26, 2021 | Milestone Complete | |
| Awarded Date | February 3, 2021 | February 3, 2021 | Milestone - Calendar Time J4I3297 | August 4, 2023 | August 4, 2023 | Milestone Complete | |
| Letting Date | January 22, 2021 | January 22, 2021 | Milestone - Completion Date J4I3291 Open to Traffic | December 1, 2021 | December 1, 2021 | Milestone Complete | |
| Notice to Proceed Date | February 19, 2021 | February 19, 2021 | Milestone - Completion Date J4I3297 Open to Traffic | December 1, 2022 | December 1, 2022 | Milestone Complete | |
| Work Began Date | March 16, 2021 | March 16, 2021 | | | | | |

| Contract Total Pay For Estimate No. 60 | | | |
|--|---------------|-----------------------|-----------------------|
| | This Estimate | Previous | To Date |
| 210122-C03 | | | |
| Total Posted Items Pay | \$0.00 | \$7,711,063.26 | \$7,711,063.26 |
| Gross Item Adjustments | \$0.00 | \$24,092.41 | \$24,092.41 |
| Incentive | \$0.00 | \$0.00 | \$0.00 |
| Disincentive | \$0.00 | \$0.00 | \$0.00 |
| Liquidated Damage | \$0.00 | \$0.00 | \$0.00 |
| Other Contract Adjustments | \$0.00 | \$543.51 | \$543.51 |
| Contract Total Payable This Estimate: | \$0.00 | \$7,735,699.18 | \$7,735,699.18 |

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on September 20, 2023

| Contract Project Information | | | | | |
|------------------------------|--|--|--|--|--|
|------------------------------|--|--|--|--|--|

| Project Number | Federal Proj. Number | Project Description | Route | County | Location of Work |
|----------------|----------------------|---------------------|-------|--------|---|
| J413291 | I 29-1(128) | Bridge replacement | 29 | PLATTE | over 56th Street, 1.8 miles west of Rte. 169 near Riverside |
| J413297 | I 29-1(129) | Bridge replacement | 29 | PLATTE | over Rte. AA, 0.8 mile west of Rte. 169 near Northmoor |

| Totals by Job Numbers | | | |
|-----------------------|--|--|--|
|-----------------------|--|--|--|

| | | This Estimate | Previous | To Date |
|---------|-----------------------------------|---------------|-----------------------|-----------------------|
| J413291 | Posted Item Pay | \$0.00 | \$3,366,157.03 | \$3,366,157.03 |
| | Gross Item Adjustments | \$0.00 | \$4,550.18 | \$4,550.18 |
| | Gross Item Pay | \$0.00 | \$3,370,707.21 | \$3,370,707.21 |
| | Incentive | \$0.00 | \$0.00 | \$0.00 |
| | Disincentive | \$0.00 | \$0.00 | \$0.00 |
| | Liquidated Damages | \$0.00 | \$0.00 | \$0.00 |
| | Other Contract Adjustments | \$0.00 | \$237.67 | \$237.67 |
| J413297 | Posted Item Pay | \$0.00 | \$4,344,906.23 | \$4,344,906.23 |
| | Gross Item Adjustments | \$0.00 | \$19,542.23 | \$19,542.23 |
| | Gross Item Pay | \$0.00 | \$4,364,448.46 | \$4,364,448.46 |
| | Incentive | \$0.00 | \$0.00 | \$0.00 |
| | Disincentive | \$0.00 | \$0.00 | \$0.00 |
| | Liquidated Damages | \$0.00 | \$0.00 | \$0.00 |
| | Other Contract Adjustments | \$0.00 | \$305.84 | \$305.84 |



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on September 20, 2023

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 20, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

| Contract Nm.CONTRACT | Project No. | Category | Line No. | Item Code | Description | Bid Quantity | Net Change Order | Total Current Quantity | Unit | Total Posted Approved Qty | Unit Price | Total Value POSTED To Date (See report generated date) |
|----------------------|-------------|----------|----------|-----------|---|--------------|------------------|------------------------|------|---------------------------|--------------|--|
| 210122-C03 | J413291 | 0001 | 0010 | 1041000 | TEMPORARY SURFACING | 20.00 | 0.00 | 20.00 | CUYD | 20.00 | \$406.65 | \$8,133.00 |
| | | 0001 | 0020 | 2013000 | CLEARING AND GRUBBING | 1.00 | 0.00 | 1.00 | ACRE | 1.00 | \$4,423.45 | \$4,423.45 |
| | | 0001 | 0030 | 2022010 | REMOVAL OF IMPROVEMENTS | 1.00 | 0.00 | 1.00 | LS | 1.00 | \$56,836.55 | \$56,836.55 |
| | | 0001 | 0040 | 2031000 | CLASS A EXCAVATION | 8,112.00 | 0.00 | 8,112.00 | CUYD | 8,112.00 | \$6.25 | \$50,700.00 |
| | | 0001 | 0050 | 2035500 | EMBANKMENT IN PLACE | 10.00 | 0.00 | 10.00 | CUYD | 10.00 | \$35.75 | \$357.50 |
| | | 0001 | 0060 | 2036000 | COMPACTING EMBANKMENT | 1,163.00 | 0.00 | 1,163.00 | CUYD | 1,163.00 | \$1.20 | \$1,395.60 |
| | | 0001 | 0070 | 2037075 | COMPACTING IN CUT | 32.60 | -32.60 | 0.00 | STA | 0.00 | \$759.80 | \$0.00 |
| | | 0001 | 0080 | 2063000 | CLASS 3 EXCAVATION | 2.00 | 0.00 | 2.00 | CUYD | 2.00 | \$10.10 | \$20.20 |
| | | 0001 | 0090 | 2142000 | FURNISHING ROCK FILL | 900.00 | 0.00 | 900.00 | CUYD | 900.00 | \$52.90 | \$47,610.00 |
| | | 0001 | 0100 | 2143000 | PLACING ROCK FILL | 900.00 | 0.00 | 900.00 | CUYD | 900.00 | \$14.85 | \$13,365.00 |
| | | 0001 | 0110 | 2153000 | SHAPING SLOPES, CLASS III | 0.60 | 0.00 | 0.60 | 100F | 0.60 | \$630.00 | \$378.00 |
| | | 0001 | 0120 | 3040504 | TYPE 5 AGGREGATE FOR BASE (4 IN. THICK) | 3,419.00 | -133.00 | 3,286.00 | SQYD | 3,286.00 | \$7.60 | \$24,973.60 |
| | | 0001 | 0130 | 3040506 | TYPE 5 AGGREGATE FOR BASE (6 IN. THICK) | 2,698.00 | 865.00 | 3,563.00 | SQYD | 3,563.00 | \$11.40 | \$40,618.20 |
| | | 0001 | 0140 | 4010150 | TYPE A2 SHOULDER | 693.00 | -577.90 | 115.10 | SQYD | 115.10 | \$39.65 | \$4,563.72 |
| | | 0001 | 0150 | 4039905 | MISC.OPTIONAL PAVEMENT 56TH STREET | 2,699.00 | 133.00 | 2,832.00 | SQYD | 2,832.00 | \$48.90 | \$138,484.80 |
| | | 0001 | 0160 | 4039905 | MISC.OPTIONAL PAVEMENT SHOULDER/CROSSOVER | 2,726.00 | 1,226.00 | 3,952.00 | SQYD | 3,952.00 | \$48.20 | \$190,486.40 |
| | | 0001 | 0170 | 5041000 | CONCRETE APPROACH PAVEMENT | 395.00 | 77.40 | 472.40 | SQYD | 472.40 | \$118.45 | \$55,955.78 |
| | | 0001 | 0180 | 6044011 | PIPE COLLAR, TYPE A | 1.00 | 0.00 | 1.00 | EA | 1.00 | \$2,427.40 | \$2,427.40 |
| | | 0001 | 0190 | 6071011A | CHAIN-LINK FENCE (48 IN.) | 200.00 | 0.00 | 200.00 | LF | 200.00 | \$48.30 | \$9,660.00 |
| | | 0001 | 0200 | 6071102 | MODIFIED CONCRETE GUTTER TYPE B | 428.00 | 0.00 | 428.00 | LF | 428.00 | \$30.50 | \$13,054.00 |
| | | 0001 | 0210 | 6081010 | CONCRETE CURB RAMP | 26.30 | 2.40 | 28.70 | SQYD | 28.70 | \$75.00 | \$2,152.50 |
| | | 0001 | 0220 | 6081012 | TRUNCATED DOMES | 48.00 | 0.00 | 48.00 | SQFT | 48.00 | \$12.65 | \$607.20 |
| | | 0001 | 0230 | 6086004 | CONCRETE SIDEWALK, 4 IN. | 251.00 | 3.50 | 254.50 | SQYD | 254.50 | \$39.90 | \$10,154.55 |
| | | 0001 | 0240 | 6091011 | CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S | 38.00 | 0.00 | 38.00 | LF | 38.00 | \$44.90 | \$1,706.20 |
| | | 0001 | 0250 | 6091041 | CONCRETE GUTTER TYPE A | 37.00 | 0.00 | 37.00 | LF | 37.00 | \$39.70 | \$1,468.90 |
| | | 0001 | 0260 | 6097000 | ROCK LINING | 4.00 | 9.00 | 13.00 | CUYD | 13.00 | \$110.70 | \$1,439.10 |
| | | 0001 | 0270 | 6099903 | MISC.CURB AND GUTTER TYPE CG-1 | 314.00 | 14.00 | 328.00 | LF | 328.00 | \$15.45 | \$5,067.60 |
| | | 0001 | 0280 | 6113020 | FURNISHING TYPE 2 ROCK BLANKET | 30.00 | 0.00 | 30.00 | CUYD | 30.00 | \$69.85 | \$2,095.50 |
| | | 0001 | 0290 | 6113040 | PLACING TYPE 2 ROCK BLANKET | 30.00 | 0.00 | 30.00 | CUYD | 30.00 | \$40.85 | \$1,225.50 |
| | | 0001 | 0300 | 6143013 | MANHOLE FRAME AND COVER, TYPE 3 | 1.00 | 0.00 | 1.00 | EA | 1.00 | \$468.90 | \$468.90 |
| | | 0001 | 0310 | 6161099 | CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED | 5.00 | 0.00 | 5.00 | EA | 5.00 | \$5,775.00 | \$28,875.00 |
| | | 0001 | 0320 | 6162002 | TEMPORARY LONG-TERM RUMBLE STRIPS | 4.00 | 0.00 | 4.00 | EA | 4.00 | \$1,102.50 | \$4,410.00 |
| | | 0001 | 0330 | 6169901 | MISC.TEMPORARY TRAFFIC CONTROL | 1.00 | 0.00 | 1.00 | LS | 1.00 | \$162,750.00 | \$162,750.00 |
| | | 0001 | 0340 | 6173000 | CONCRETE TRAFFIC BARRIER, TYPE C | 513.00 | -55.00 | 458.00 | LF | 458.00 | \$73.65 | \$33,731.70 |
| | | 0001 | 0350 | 6173100 | CONCRETE TRAFFIC BARRIER, TYPE D | 1,267.00 | 0.00 | 1,267.00 | LF | 1,267.00 | \$67.85 | \$85,965.95 |
| | | 0001 | 0360 | 6173600D | TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED | 3,587.00 | -335.00 | 3,252.00 | LF | 3,252.00 | \$15.20 | \$49,430.40 |
| | | 0001 | 0370 | 6175010A | RELOCATING TEMPORARY TRAFFIC BARRIER | 8,134.00 | -1,491.00 | 6,643.00 | LF | 6,643.00 | \$9.45 | \$62,776.35 |
| | | 0001 | 0380 | 6179902 | MISC.CONCRETE TRAFFIC BARRIER TRANSITION | 5.00 | 0.00 | 5.00 | EA | 5.00 | \$6,053.85 | \$30,269.25 |
| | | 0001 | 0390 | 6181000 | MOBILIZATION | 1.00 | 0.00 | 1.00 | LS | 1.00 | \$377,948.10 | \$377,948.10 |
| | | 0001 | 0400 | 6181020 | ADDITIONAL MOBILIZATION FOR SEEDING | 4.00 | -3.00 | 1.00 | EA | 1.00 | \$600.00 | \$600.00 |
| | | 0001 | 0410 | 6191000 | PAVEMENT EDGE TREATMENT | 286.00 | 0.00 | 286.00 | LF | 286.00 | \$7.25 | \$2,073.50 |
| | | 0001 | 0420 | 6200015 | PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE | 48.00 | -3.00 | 45.00 | LF | 45.00 | \$23.10 | \$1,039.50 |
| | | 0001 | 0430 | 6200021 | PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW | 2.00 | 0.00 | 2.00 | EA | 2.00 | \$341.25 | \$682.50 |
| | | 0001 | 0440 | 6200036 | PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK | 18.00 | -3.00 | 15.00 | EA | 15.00 | \$173.25 | \$2,598.75 |



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 20, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

| Contract Nm.CONTRACT | Project No. | Category | Line No. | Item Code | Description | Bid Quantity | Net Change Order | Total Current Quantity | Unit | Total Posted Approved Qty | Unit Price | Total Value POSTED To Date (See report generated date) |
|----------------------|-------------|----------|----------|-----------|---|--------------|------------------|------------------------|------|---------------------------|------------|--|
| 210122-C03 | J413291 | 0001 | 0450 | 6205902A | 6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS | 6,859.00 | -1,132.00 | 5,727.00 | LF | 5,727.00 | \$0.20 | \$1,145.40 |
| | | 0001 | 0460 | 6205903A | 6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS | 4,556.00 | -868.00 | 3,688.00 | LF | 3,688.00 | \$0.25 | \$922.00 |
| | | 0001 | 0470 | 6205906A | 12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS | 1,389.00 | 76.00 | 1,465.00 | LF | 1,465.00 | \$2.35 | \$3,442.75 |
| | | 0001 | 0480 | 6206000C | 4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS | 1,462.00 | 192.00 | 1,654.00 | LF | 1,654.00 | \$0.15 | \$248.10 |
| | | 0001 | 0490 | 6206001C | 4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS | 898.00 | 248.00 | 1,146.00 | LF | 1,146.00 | \$0.15 | \$171.90 |
| | | 0001 | 0500 | 6240104A | SEPARATION GEOTEXTILE | 1,074.00 | 0.00 | 1,074.00 | SQYD | 1,074.00 | \$3.70 | \$3,973.80 |
| | | 0001 | 0510 | 6269909 | MISC.OPTIONAL SHOULDER RUMBLE STRIPS | 33.00 | -5.00 | 28.00 | STA | 28.00 | \$78.75 | \$2,205.00 |
| | | 0001 | 0520 | 6274000 | CONTRACTOR FURNISHED SURVEYING AND STAKING | 1.00 | 0.00 | 1.00 | LS | 1.00 | \$9,030.00 | \$9,030.00 |
| | | 0001 | 0530 | 7250318A | 18 IN. PIPE GROUP B | 53.00 | 0.00 | 53.00 | LF | 53.00 | \$90.70 | \$4,807.10 |
| | | 0001 | 0540 | 7320018A | 18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION | 1.00 | 0.00 | 1.00 | EA | 1.00 | \$1,445.10 | \$1,445.10 |
| | | 0001 | 0550 | 8051000A | SEEDING - COOL SEASON GRASSES | 0.50 | 0.00 | 0.50 | ACRE | 0.50 | \$8,022.00 | \$4,011.00 |
| | | 0001 | 0560 | 8061005 | ROCK DITCH CHECK | 264.00 | -143.00 | 121.00 | LF | 121.00 | \$17.10 | \$2,069.10 |
| | | 0001 | 0570 | 8061016 | SEDIMENT REMOVAL | 32.00 | -17.00 | 15.00 | CUYD | 15.00 | \$8.65 | \$129.75 |
| | | 0001 | 0580 | 8061017 | TEMPORARY SEEDING | 0.30 | 0.00 | 0.30 | ACRE | 0.30 | \$105.00 | \$31.50 |
| | | 0001 | 0590 | 8061019 | SILT FENCE | 937.00 | -516.00 | 421.00 | LF | 421.00 | \$3.05 | \$1,284.05 |
| | | 0001 | 0600 | 8064138 | TYPE 2D EROSION CONTROL BLANKET | 555.00 | 1,865.00 | 2,420.00 | SQYD | 2,420.00 | \$2.15 | \$5,203.00 |
| | | 0010 | 0610 | 6061060 | MGS GUARDRAIL | 400.00 | 0.00 | 400.00 | LF | 400.00 | \$21.00 | \$8,400.00 |
| | | 0010 | 0620 | 6061061 | MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING | 500.00 | 0.00 | 500.00 | LF | 500.00 | \$25.20 | \$12,600.00 |
| | | 0010 | 0630 | 6061068 | MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB) | 3.00 | 0.00 | 3.00 | EA | 3.00 | \$2,713.20 | \$8,139.60 |
| | | 0010 | 0640 | 6061070 | MGS VERTICAL CONCRETE BARRIER TRANSITION | 2.00 | 0.00 | 2.00 | EA | 2.00 | \$2,394.00 | \$4,788.00 |
| | | 0010 | 0650 | 6061074 | MGS HEIGHT AND BLOCK TRANSITION | 4.00 | 0.00 | 4.00 | EA | 4.00 | \$540.75 | \$2,163.00 |
| | | 0010 | 0660 | 6063014 | TYPE A CRASHWORTHY END TERMINAL (MASH) | 1.00 | 0.00 | 1.00 | EA | 1.00 | \$2,495.85 | \$2,495.85 |
| | | 0020 | 0670 | 9011250 | LUMINAIRE, 150 WATT HIGH PRESSURE SODIUM (UNDERPASS) | 4.00 | -4.00 | 0.00 | EA | 0.00 | \$665.95 | \$0.00 |
| | | 0020 | 0680 | 9012230 | BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT | 1.00 | 0.00 | 1.00 | EA | 1.00 | \$7,699.90 | \$7,699.90 |
| | | 0020 | 0690 | 9013002 | CONDUIT, 2 IN. RIGID, IN TRENCH | 65.00 | 0.00 | 65.00 | LF | 65.00 | \$13.80 | \$897.00 |
| | | 0020 | 0700 | 9013003 | CONDUIT, 3 IN. RIGID, IN TRENCH | 60.00 | 197.00 | 257.00 | LF | 257.00 | \$15.25 | \$3,919.25 |
| | | 0020 | 0710 | 9014003 | CONDUIT, 3 IN. RIGID, PUSHED | 197.00 | -197.00 | 0.00 | LF | 0.00 | \$30.75 | \$0.00 |
| | | 0020 | 0720 | 9014502 | CONDUIT, 2 IN. RIGID, EXTERNAL ON STRUCTURE | 268.00 | 0.00 | 268.00 | LF | 268.00 | \$57.35 | \$15,369.80 |
| | | 0020 | 0730 | 9016110 | PULL BOX, PREFORMED CLASS 1 | 4.00 | -1.00 | 3.00 | EA | 3.00 | \$393.80 | \$1,181.40 |
| | | 0020 | 0740 | 9017004 | CABLE, 4 AWG 1 CONDUCTOR | 140.00 | 0.00 | 140.00 | LF | 140.00 | \$2.85 | \$399.00 |
| | | 0020 | 0750 | 9017008 | CABLE, 8 AWG 1 CONDUCTOR | 1,120.00 | 0.00 | 1,120.00 | LF | 1,120.00 | \$2.05 | \$2,296.00 |
| | | 0020 | 0760 | 9017204 | WIRE, 4 AWG, BARE NEUTRAL | 70.00 | 0.00 | 70.00 | LF | 70.00 | \$2.90 | \$203.00 |
| | | 0020 | 0770 | 9017208 | WIRE, 8 AWG, BARE NEUTRAL | 560.00 | 0.00 | 560.00 | LF | 560.00 | \$2.00 | \$1,120.00 |
| | | 0020 | 0780 | 9018610 | POWER SUPPLY ASSEMBLY, TYPE 1, 240/120 VOLT SERVICE, LIGHTING ONLY | 1.00 | 0.00 | 1.00 | EA | 1.00 | \$4,402.65 | \$4,402.65 |
| | | 0020 | 0790 | 9019902 | MISC.JUNCTION BOX, NEMA | 4.00 | 0.00 | 4.00 | EA | 4.00 | \$516.60 | \$2,066.40 |
| | | 0020 | 0800 | 9019903 | MISC.CONDUIT, 1" FLEXIBLE | 8.00 | 0.00 | 8.00 | LF | 8.00 | \$53.45 | \$427.60 |
| | | 0030 | 0810 | 9029902 | MISC.ADJUST PULL BOX | 1.00 | -1.00 | 0.00 | EA | 0.00 | \$3,224.55 | \$0.00 |
| | | 0040 | 0820 | 9031010 | CONCRETE FOOTINGS, EMBEDDED | 1.80 | 0.00 | 1.80 | CUYD | 1.80 | \$540.75 | \$973.35 |
| | | 0040 | 0830 | 9031210 | STRUCTURAL STEEL POSTS | 220.00 | 0.00 | 220.00 | LB | 220.00 | \$5.25 | \$1,155.00 |
| | | 0040 | 0840 | 9031241 | BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE) | 4.00 | 3.00 | 7.00 | EA | 7.00 | \$235.20 | \$1,646.40 |
| | | 0040 | 0850 | 9031270A | 2 IN. PSST POST - 12 GA. | 208.00 | -208.00 | 0.00 | LF | 0.00 | \$12.60 | \$0.00 |
| | | 0040 | 0860 | 9031271 | POST ANCHOR FOR 2 IN. PSST - 12 GA. | 39.00 | -39.00 | 0.00 | LF | 0.00 | \$19.95 | \$0.00 |
| | | 0040 | 0870 | 9031272 | 2.25 IN. PSST POST - 12 GA. | 112.00 | 0.00 | 112.00 | LF | 112.00 | \$12.60 | \$1,411.20 |
| | | 0040 | 0880 | 9031280 | 2.5 IN. PSST POST - 12 GA. | 112.00 | 208.00 | 320.00 | LF | 320.00 | \$13.65 | \$4,368.00 |



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 20, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

| Contract Nm.CONTRACT | Project No. | Category | Line No. | Item Code | Description | Bid Quantity | Net Change Order | Total Current Quantity | Unit | Total Posted Approved Qty | Unit Price | Total Value POSTED To Date (See report generated date) | |
|----------------------|-------------|----------|----------|-----------|-------------|---|------------------|------------------------|----------|---------------------------|------------|--|--------------|
| 210122-C03 | J413291 | | 0040 | 0890 | 9035004A | SH-FLAT SHEET | 190.00 | -29.00 | 161.00 | SQFT | 161.00 | \$21.00 | \$3,381.00 |
| | | | 0040 | 0900 | 9035069A | SHF-FLAT SHEET FLUORESCENT | 13.00 | 0.00 | 13.00 | SQFT | 13.00 | \$24.15 | \$313.95 |
| | | | 0070 | 0910 | 2024043 | REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE) | 6.00 | 0.00 | 6.00 | SQFT | 6.00 | \$47.30 | \$283.80 |
| | | | 0070 | 0920 | 2065500 | TEMPORARY SHORING | 1.00 | 0.00 | 1.00 | LS | 1.00 | \$51,129.75 | \$51,129.75 |
| | | | 0070 | 0930 | 2160500 | REMOVAL OF BRIDGES | 1.00 | 0.00 | 1.00 | LS | 1.00 | \$53,633.70 | \$53,633.70 |
| | | | 0070 | 0940 | 5031010A | BRIDGE APPROACH SLAB (MAJOR) | 243.00 | 0.00 | 243.00 | SQYD | 243.00 | \$269.20 | \$65,415.60 |
| | | | 0070 | 0950 | 7021212 | GALVANIZED STRUCTURAL STEEL PILES (12 IN) | 432.00 | -51.00 | 381.00 | LF | 381.00 | \$91.25 | \$34,766.25 |
| | | | 0070 | 0960 | 7025002 | PILE WAVE ANALYSIS | 2.00 | 0.00 | 2.00 | EA | 2.00 | \$420.00 | \$840.00 |
| | | | 0070 | 0970 | 7026000 | PRE-BORE FOR PILING | 78.00 | 0.00 | 78.00 | LF | 78.00 | \$65.10 | \$5,077.80 |
| | | | 0070 | 0980 | 7027000 | PILE POINT REINFORCEMENT | 12.00 | 0.00 | 12.00 | EA | 12.00 | \$137.00 | \$1,644.00 |
| | | | 0070 | 0990 | 7032003 | CLASS B CONCRETE (SUBSTRUCTURE) | 43.00 | 0.00 | 43.00 | CUYD | 43.00 | \$874.65 | \$37,609.95 |
| | | | 0070 | 1000 | 7034219A | TYPE D BARRIER | 196.00 | 0.00 | 196.00 | LF | 196.00 | \$105.80 | \$20,736.80 |
| | | | 0070 | 1010 | 7034221 | SLAB ON CONCRETE NU-GIRDER | 436.00 | 0.00 | 436.00 | SQYD | 436.00 | \$371.15 | \$161,821.40 |
| | | | 0070 | 1020 | 7056021 | NU 35, PRESTRESSED CONCRETE NU-GIRDER | 412.00 | 0.00 | 412.00 | LF | 412.00 | \$272.55 | \$112,290.60 |
| | | | 0070 | 1030 | 7151001 | VERTICAL DRAIN AT END BENTS | 2.00 | 0.00 | 2.00 | EA | 2.00 | \$2,148.50 | \$4,297.00 |
| | | | 0070 | 1040 | 7161000 | PLAIN NEOPRENE BEARING PAD | 12.00 | 0.00 | 12.00 | EA | 12.00 | \$161.40 | \$1,936.80 |
| | | | 0070 | 1050 | 7201300 | PIPE PILE SPACERS | 12.00 | 0.00 | 12.00 | EA | 12.00 | \$891.20 | \$10,694.40 |
| | | | 0071 | 1060 | 2024043 | REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE) | 6.00 | 0.00 | 6.00 | SQFT | 6.00 | \$47.30 | \$283.80 |
| | | | 0071 | 1070 | 2065500 | TEMPORARY SHORING | 1.00 | 0.00 | 1.00 | LS | 1.00 | \$51,129.75 | \$51,129.75 |
| | | | 0071 | 1080 | 2160500 | REMOVAL OF BRIDGES | 1.00 | 0.00 | 1.00 | LS | 1.00 | \$53,754.45 | \$53,754.45 |
| | | | 0071 | 1090 | 5031010A | BRIDGE APPROACH SLAB (MAJOR) | 280.00 | 0.00 | 280.00 | SQYD | 280.00 | \$254.25 | \$71,190.00 |
| | | | 0071 | 1100 | 7021212 | GALVANIZED STRUCTURAL STEEL PILES (12 IN) | 539.00 | -72.00 | 467.00 | LF | 467.00 | \$82.20 | \$38,387.40 |
| | | | 0071 | 1110 | 7025002 | PILE WAVE ANALYSIS | 2.00 | 0.00 | 2.00 | EA | 2.00 | \$420.00 | \$840.00 |
| | | | 0071 | 1120 | 7026000 | PRE-BORE FOR PILING | 91.00 | 0.00 | 91.00 | LF | 91.00 | \$65.10 | \$5,924.10 |
| | | | 0071 | 1130 | 7027000 | PILE POINT REINFORCEMENT | 14.00 | 0.00 | 14.00 | EA | 14.00 | \$137.00 | \$1,918.00 |
| | | | 0071 | 1140 | 7032003 | CLASS B CONCRETE (SUBSTRUCTURE) | 48.20 | 0.00 | 48.20 | CUYD | 48.20 | \$800.70 | \$38,593.74 |
| | | | 0071 | 1150 | 7034219A | TYPE D BARRIER | 209.00 | 0.00 | 209.00 | LF | 209.00 | \$102.80 | \$21,485.20 |
| | | | 0071 | 1160 | 7034221 | SLAB ON CONCRETE NU-GIRDER | 499.00 | 0.00 | 499.00 | SQYD | 499.00 | \$348.10 | \$173,701.90 |
| | | | 0071 | 1170 | 7056021 | NU 35, PRESTRESSED CONCRETE NU-GIRDER | 481.00 | 0.00 | 481.00 | LF | 481.00 | \$274.40 | \$131,986.40 |
| | | | 0071 | 1180 | 7151001 | VERTICAL DRAIN AT END BENTS | 2.00 | 0.00 | 2.00 | EA | 2.00 | \$2,148.50 | \$4,297.00 |
| | | | 0071 | 1190 | 7161000 | PLAIN NEOPRENE BEARING PAD | 14.00 | 0.00 | 14.00 | EA | 14.00 | \$149.50 | \$2,093.00 |
| | | | 0071 | 1200 | 7201300 | PIPE PILE SPACERS | 14.00 | 0.00 | 14.00 | EA | 14.00 | \$892.00 | \$12,488.00 |
| | | | 0072 | 1210 | 7110300 | CONCRETE AND MASONRY PROTECTION SYSTEM | 1.00 | 0.00 | 1.00 | LS | 1.00 | \$3,282.85 | \$3,282.85 |
| | | | 0072 | 1220 | 7110400 | SACRIFICIAL GRAFFITI PROTECTION SYSTEM | 1.00 | 0.00 | 1.00 | LS | 1.00 | \$3,865.95 | \$3,865.95 |
| | | | 0072 | 1230 | 7201000 | MECHANICALLY STABILIZED EARTH WALL SYSTEMS | 3,362.00 | 0.00 | 3,362.00 | SQFT | 3,362.00 | \$67.50 | \$226,935.00 |
| | | | 0073 | 1240 | 7110300 | CONCRETE AND MASONRY PROTECTION SYSTEM | 1.00 | 0.00 | 1.00 | LS | 1.00 | \$3,320.95 | \$3,320.95 |
| | | | 0073 | 1250 | 7110400 | SACRIFICIAL GRAFFITI PROTECTION SYSTEM | 1.00 | 0.00 | 1.00 | LS | 1.00 | \$3,910.80 | \$3,910.80 |
| | | | 0073 | 1260 | 7201000 | MECHANICALLY STABILIZED EARTH WALL SYSTEMS | 3,401.00 | 0.00 | 3,401.00 | SQFT | 3,401.00 | \$66.80 | \$227,186.80 |
| | | | 0040 | 5001 | 9031281 | POST ANCHOR FOR 2.5 IN. PSST - 7 GA. | 0.00 | 60.00 | 60.00 | LF | 60.00 | \$53.55 | \$3,213.00 |
| | | | 0020 | 5002 | 9011311 | LUMINAIRE, LED-A | 0.00 | 4.00 | 4.00 | EA | 4.00 | \$718.46 | \$2,873.84 |
| | | | 0040 | 5003 | 9035011A | ST-STRUCTURAL | 0.00 | 33.00 | 33.00 | SQFT | 33.00 | \$25.38 | \$837.54 |
| | | | 0040 | 5004 | 9035071A | STF-STRUCTURAL FLUORESCENT | 0.00 | 20.00 | 20.00 | SQFT | 20.00 | \$29.49 | \$589.80 |
| | | | 0001 | 5005 | 6169901 | MISC.Detour Sign | 0.00 | 1.00 | 1.00 | LS | 1.00 | \$13,475.43 | \$13,475.43 |
| | | | 0001 | 5006 | 6173706 | TEMPORARY TRAFFIC BARRIER STIFFNESS TRANSITION SECTION, CONTRACTOR FURNISHED / RETAINED | 0.00 | 51.00 | 51.00 | LF | 51.00 | \$28.90 | \$1,473.90 |
| | | | 0001 | 5007 | 6169901 | MISC.Closed Sign on Truss Install and Remove | 0.00 | 1.00 | 1.00 | LS | 1.00 | \$4,908.75 | \$4,908.75 |
| | | | 0001 | 5008 | 6169901 | MISC.Closed Sign on Truss Install and Remove | 0.00 | 1.00 | 1.00 | LS | 1.00 | \$2,698.50 | \$2,698.50 |



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 20, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

| Contract Nm.CONTRACT | Project No. | Category | Line No. | Item Code | Description | Bid Quantity | Net Change Order | Total Current Quantity | Unit | Total Posted Approved Qty | Unit Price | Total Value POSTED To Date (See report generated date) |
|---|-------------|----------|--|---|---|--------------|------------------|------------------------|----------|---------------------------|--------------|--|
| 210122-C03 | J4I3291 | 0001 | 5009 | 6169901 | MISC.Furnish, Install and Remove Focus on Bridges POP Signs | 0.00 | 1.00 | 1.00 | LS | 1.00 | \$2,635.50 | \$2,635.50 |
| | | 0020 | 5010 | 9019901 | MISC.Lighting Repair I-29 and 56th Street | 0.00 | 1.00 | 1.00 | LS | 1.00 | \$27,860.70 | \$27,860.70 |
| | | 0001 | 5011 | 6149902 | MISC.Inlet Grate | 0.00 | 1.00 | 1.00 | EA | 1.00 | \$1,920.00 | \$1,920.00 |
| Project J4I3291 - Total Value Posted to Date as of Report Generated Date | | | | | | | | | | | | \$3,366,156.94 |
| J4I3297 | 0001 | 1270 | 2013000 | CLEARING AND GRUBBING | | 1.00 | 0.00 | 1.00 | ACRE | 1.00 | \$4,423.45 | \$4,423.45 |
| | 0001 | 1280 | 2022010 | REMOVAL OF IMPROVEMENTS | | 1.00 | 0.00 | 1.00 | LS | 1.00 | \$60,698.00 | \$60,698.00 |
| | 0001 | 1290 | 2031000 | CLASS A EXCAVATION | | 10,782.00 | -304.00 | 10,478.00 | CUYD | 10,478.00 | \$6.25 | \$65,487.50 |
| | 0001 | 1300 | 2032000 | CLASS C EXCAVATION | | 326.00 | 304.00 | 630.00 | CUYD | 630.00 | \$20.70 | \$13,041.00 |
| | 0001 | 1310 | 2036000 | COMPACTING EMBANKMENT | | 1,872.00 | 0.00 | 1,872.00 | CUYD | 1,872.00 | \$1.20 | \$2,246.40 |
| | 0001 | 1320 | 2037075 | COMPACTING IN CUT | | 5.50 | -5.50 | 0.00 | STA | 0.00 | \$759.80 | \$0.00 |
| | 0001 | 1330 | 2063000 | CLASS 3 EXCAVATION | | 285.00 | 0.00 | 285.00 | CUYD | 285.00 | \$10.10 | \$2,878.50 |
| | 0001 | 1340 | 2153000 | SHAPING SLOPES, CLASS III | | 0.90 | -0.40 | 0.50 | 100F | 0.50 | \$630.00 | \$315.00 |
| | 0001 | 1350 | 3030600 | FURNISHING ROCK BASE MATERIAL | | 922.00 | 0.00 | 922.00 | SQYD | 922.00 | \$17.65 | \$16,273.30 |
| | 0001 | 1360 | 3030610A | PLACING ROCK BASE | | 922.00 | 0.00 | 922.00 | SQYD | 922.00 | \$4.95 | \$4,563.90 |
| | 0001 | 1370 | 3040506 | TYPE 5 AGGREGATE FOR BASE (6 IN. THICK) | | 4,035.00 | 291.00 | 4,326.00 | SQYD | 4,326.00 | \$11.40 | \$49,316.40 |
| | 0001 | 1380 | 4030103 | ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX) | | 238.00 | 25.20 | 263.20 | TONS | 263.20 | \$194.25 | \$51,126.60 |
| | 0001 | 1390 | 4030306 | ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP250C MIX) | | 61.00 | -61.00 | 0.00 | TONS | 0.00 | \$236.25 | \$0.00 |
| | 0001 | 1400 | 4030308 | ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP250C MIX) | | 577.00 | 1.00 | 578.00 | TONS | 578.00 | \$157.50 | \$91,035.00 |
| | 0001 | 1410 | 4039905 | MISC.OPTIONAL PAVEMENT I-29 | | 2,765.00 | 250.10 | 3,015.10 | SQYD | 3,015.10 | \$62.80 | \$189,348.28 |
| | 0001 | 1420 | 4039905 | MISC.OPTIONAL PAVEMENT ROUTE AA | | 3,655.00 | 35.50 | 3,690.50 | SQYD | 3,690.50 | \$48.55 | \$179,173.78 |
| | 0001 | 1430 | 4071005 | TACK COAT | | 234.00 | 312.00 | 546.00 | GAL | 546.00 | \$2.65 | \$1,446.90 |
| | 0001 | 1440 | 5041000 | CONCRETE APPROACH PAVEMENT | | 812.00 | 0.00 | 812.00 | SQYD | 812.00 | \$122.85 | \$99,754.20 |
| | 0001 | 1450 | 6071011A | CHAIN-LINK FENCE (48 IN.) | | 238.00 | 0.00 | 238.00 | LF | 238.00 | \$48.30 | \$11,495.40 |
| | 0001 | 1460 | 6071102 | MODIFIED CONCRETE GUTTER TYPE B | | 506.00 | 0.00 | 506.00 | LF | 506.00 | \$30.35 | \$15,357.10 |
| | 0001 | 1470 | 6081010 | CONCRETE CURB RAMP | | 20.00 | 0.00 | 20.00 | SQYD | 20.00 | \$75.00 | \$1,500.00 |
| | 0001 | 1480 | 6081012 | TRUNCATED DOMES | | 114.00 | 4.00 | 118.00 | SQFT | 118.00 | \$12.65 | \$1,492.70 |
| | 0001 | 1490 | 6083008 | 8 IN. CONCRETE MEDIAN STRIP | | 80.00 | 0.00 | 80.00 | SQYD | 80.00 | \$81.60 | \$6,528.00 |
| | 0001 | 1500 | 6086004 | CONCRETE SIDEWALK, 4 IN. | | 514.50 | -35.30 | 479.20 | SQYD | 479.20 | \$39.15 | \$18,760.68 |
| | 0001 | 1510 | 6094010 | DRAIN BASIN | | 2.00 | 0.00 | 2.00 | EA | 2.00 | \$7,138.20 | \$14,276.40 |
| | 0001 | 1520 | 6097000 | ROCK LINING | | 3.00 | 0.00 | 3.00 | CUYD | 3.00 | \$110.70 | \$332.10 |
| | 0001 | 1530 | 6099903 | MISC.CURB AND GUTTER TYPE CG-1 | | 1,145.00 | 71.00 | 1,216.00 | LF | 1,216.00 | \$15.05 | \$18,300.80 |
| | 0001 | 1540 | 6113020 | FURNISHING TYPE 2 ROCK BLANKET | | 45.00 | 0.00 | 45.00 | CUYD | 45.00 | \$69.85 | \$3,143.25 |
| | 0001 | 1550 | 6113040 | PLACING TYPE 2 ROCK BLANKET | | 45.00 | 0.00 | 45.00 | CUYD | 45.00 | \$40.85 | \$1,838.25 |
| | 0001 | 1560 | 6161099 | CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED | | 1.00 | 0.00 | 1.00 | EA | 1.00 | \$5,775.00 | \$5,775.00 |
| | 0001 | 1570 | 6162002 | TEMPORARY LONG-TERM RUMBLE STRIPS | | 4.00 | 0.00 | 4.00 | EA | 4.00 | \$1,102.50 | \$4,410.00 |
| | 0001 | 1580 | 6169901 | MISC.TEMPORARY TRAFFIC CONTROL | | 1.00 | 0.00 | 1.00 | LS | 1.00 | \$204,750.00 | \$204,750.00 |
| | 0001 | 1590 | 6173000 | CONCRETE TRAFFIC BARRIER, TYPE C | | 995.00 | -23.00 | 972.00 | LF | 972.00 | \$74.80 | \$72,705.60 |
| 0001 | 1600 | 6173600D | TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED | | 3,559.00 | -706.00 | 2,853.00 | LF | 2,853.00 | \$15.20 | \$43,365.60 | |
| 0001 | 1610 | 6174000A | TEMPORARY TRAFFIC BARRIER HEIGHT TRANSITION | | 2.00 | 0.00 | 2.00 | EA | 2.00 | \$303.65 | \$607.30 | |
| 0001 | 1620 | 6175010A | RELOCATING TEMPORARY TRAFFIC BARRIER | | 6,050.00 | -9.00 | 6,041.00 | LF | 6,041.00 | \$9.45 | \$57,087.45 | |
| 0001 | 1630 | 6179902 | MISC.CONCRETE TRAFFIC BARRIER TRANSITION | | 4.00 | 0.00 | 4.00 | EA | 4.00 | \$6,053.85 | \$24,215.40 | |
| 0001 | 1640 | 6181000 | MOBILIZATION | | 1.00 | 0.00 | 1.00 | LS | 1.00 | \$378,387.50 | \$378,387.50 | |
| 0001 | 1650 | 6181020 | ADDITIONAL MOBILIZATION FOR SEEDING | | 4.00 | -2.00 | 2.00 | EA | 2.00 | \$600.00 | \$1,200.00 | |
| 0001 | 1660 | 6200015 | PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE | | 14.00 | 1.00 | 15.00 | LF | 15.00 | \$23.10 | \$346.50 | |
| 0001 | 1670 | 6200018 | PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW | | 123.00 | -37.00 | 86.00 | LF | 86.00 | \$24.15 | \$2,076.90 | |



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 20, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

| Contract Nm.CONTRACT | Project No. | Category | Line No. | Item Code | Description | Bid Quantity | Net Change Order | Total Current Quantity | Unit | Total Posted Approved Qty | Unit Price | Total Value POSTED To Date (See report generated date) |
|----------------------|-------------|----------|--|-----------|---|--------------|------------------|------------------------|------------|---------------------------|------------|--|
| 210122-C03 | J413297 | 0001 | 1680 | 6200021 | PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW | 2.00 | 0.00 | 2.00 | EA | 2.00 | \$341.25 | \$682.50 |
| | | 0001 | 1690 | 6200036 | PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK | 20.00 | -6.00 | 14.00 | EA | 14.00 | \$173.25 | \$2,425.50 |
| | | 0001 | 1700 | 6205902A | 6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS | 14,862.00 | -2,100.00 | 12,762.00 | LF | 12,762.00 | \$0.20 | \$2,552.40 |
| | | 0001 | 1710 | 6205903A | 6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS | 7,329.00 | 1,056.00 | 8,385.00 | LF | 8,385.00 | \$0.25 | \$2,096.25 |
| | | 0001 | 1720 | 6205906A | 12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS | 1,174.00 | 3,688.00 | 4,862.00 | LF | 4,862.00 | \$2.35 | \$11,425.70 |
| | | 0001 | 1730 | 6206000C | 4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS | 2,161.00 | -9.00 | 2,152.00 | LF | 2,152.00 | \$0.15 | \$322.80 |
| | | 0001 | 1740 | 6206001C | 4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS | 2,361.00 | 322.00 | 2,683.00 | LF | 2,683.00 | \$0.15 | \$402.45 |
| | | 0001 | 1750 | 6221003 | COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK) | 2,441.00 | 378.00 | 2,819.00 | SQYD | 2,819.00 | \$23.65 | \$66,669.35 |
| | | 0001 | 1760 | 6269909 | MISC.OPTIONAL SHOULDER RUMBLE STRIPS | 31.80 | -0.60 | 31.20 | STA | 31.20 | \$78.75 | \$2,457.00 |
| | | 0001 | 1770 | 6274000 | CONTRACTOR FURNISHED SURVEYING AND STAKING | 1.00 | 0.00 | 1.00 | LS | 1.00 | \$8,977.50 | \$8,977.50 |
| | | 0001 | 1780 | 7250315A | 15 IN. PIPE GROUP B | 194.00 | 0.00 | 194.00 | LF | 194.00 | \$78.10 | \$15,151.40 |
| | | 0001 | 1790 | 7250324A | 24 IN. PIPE GROUP B | 37.00 | 0.00 | 37.00 | LF | 37.00 | \$71.25 | \$2,636.25 |
| | | 0001 | 1800 | 7261024 | 24 IN. PIPE GROUP A | 50.00 | 0.00 | 50.00 | LF | 50.00 | \$85.35 | \$4,267.50 |
| | | 0001 | 1810 | 7319902 | MISC.KCMO TYPE 1 INLET 5 FT X 3 FT | 4.00 | 0.00 | 4.00 | EA | 4.00 | \$5,162.20 | \$20,648.80 |
| | | 0001 | 1820 | 7319902 | MISC.KCMO TYPE 2 INLET 5FT X 3FT | 1.00 | 0.00 | 1.00 | EA | 1.00 | \$5,383.55 | \$5,383.55 |
| | | 0001 | 1830 | 7320024A | 24 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION | 1.00 | 0.00 | 1.00 | EA | 1.00 | \$1,503.75 | \$1,503.75 |
| | | 0001 | 1840 | 8051000A | SEEDING - COOL SEASON GRASSES | 0.60 | 1.00 | 1.60 | ACRE | 1.32 | \$7,182.00 | \$9,480.24 |
| | | 0001 | 1850 | 8061005 | ROCK DITCH CHECK | 206.00 | -28.00 | 178.00 | LF | 178.00 | \$17.95 | \$3,195.10 |
| | | 0001 | 1860 | 8061007A | CURB INLET CHECK | 5.00 | 5.00 | 10.00 | EA | 10.00 | \$120.75 | \$1,207.50 |
| | | 0001 | 1870 | 8061016 | SEDIMENT REMOVAL | 33.50 | 0.00 | 33.50 | CUYD | 15.00 | \$8.65 | \$129.75 |
| | | 0001 | 1880 | 8061017 | TEMPORARY SEEDING | 0.30 | 0.30 | 0.60 | ACRE | 0.60 | \$105.00 | \$63.00 |
| | | 0001 | 1890 | 8061019 | SILT FENCE | 794.00 | -129.00 | 665.00 | LF | 665.00 | \$3.55 | \$2,360.75 |
| | | 0001 | 1900 | 8064137 | TYPE 2C EROSION CONTROL BLANKET | 1,195.70 | 3,039.30 | 4,235.00 | SQYD | 4,235.00 | \$1.90 | \$8,046.50 |
| | | 0010 | 1910 | 6061060 | MGS GUARDRAIL | 250.00 | 0.00 | 250.00 | LF | 250.00 | \$21.00 | \$5,250.00 |
| | | 0010 | 1920 | 6061068 | MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB) | 1.00 | 0.00 | 1.00 | EA | 1.00 | \$2,713.20 | \$2,713.20 |
| | | 0010 | 1930 | 6061069 | MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB) | 1.00 | 0.00 | 1.00 | EA | 1.00 | \$2,625.00 | \$2,625.00 |
| | | 0010 | 1940 | 6061074 | MGS HEIGHT AND BLOCK TRANSITION | 2.00 | 0.00 | 2.00 | EA | 2.00 | \$540.75 | \$1,081.50 |
| | | 0020 | 1950 | 9011010 | RELOCATED POLE | 1.00 | 0.00 | 1.00 | EA | 1.00 | \$1,001.20 | \$1,001.20 |
| | | 0020 | 1960 | 9011250 | LUMINAIRE, 150 WATT HIGH PRESSURE SODIUM (UNDERPASS) | 4.00 | -4.00 | 0.00 | EA | 0.00 | \$665.95 | \$0.00 |
| | | 0020 | 1970 | 9012230 | BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT | 1.00 | 0.00 | 1.00 | EA | 1.00 | \$7,699.90 | \$7,699.90 |
| | | 0020 | 1980 | 9013002 | CONDUIT, 2 IN. RIGID, IN TRENCH | 164.00 | 0.00 | 164.00 | LF | 164.00 | \$13.80 | \$2,263.20 |
| | | 0020 | 1990 | 9013003 | CONDUIT, 3 IN. RIGID, IN TRENCH | 111.00 | 0.00 | 111.00 | LF | 111.00 | \$15.25 | \$1,692.75 |
| | | 0020 | 2000 | 9014003 | CONDUIT, 3 IN. RIGID, PUSHED | 62.00 | 0.00 | 62.00 | LF | 62.00 | \$30.75 | \$1,906.50 |
| | | 0020 | 2010 | 9014502 | CONDUIT, 2 IN. RIGID, EXTERNAL ON STRUCTURE | 334.00 | 0.00 | 334.00 | LF | 334.00 | \$57.35 | \$19,154.90 |
| | | 0020 | 2020 | 9016110 | PULL BOX, PREFORMED CLASS 1 | 4.00 | 0.00 | 4.00 | EA | 4.00 | \$393.80 | \$1,575.20 |
| | | 0020 | 2030 | 9016112 | PULL BOX, PREFORMED CLASS 3 | 1.00 | 0.00 | 1.00 | EA | 1.00 | \$2,076.90 | \$2,076.90 |
| | | 0020 | 2040 | 9017004 | CABLE, 4 AWG 1 CONDUCTOR | 220.00 | 0.00 | 220.00 | LF | 220.00 | \$2.85 | \$627.00 |
| | | 0020 | 2050 | 9017008 | CABLE, 8 AWG 1 CONDUCTOR | 1,200.00 | 0.00 | 1,200.00 | LF | 1,200.00 | \$2.00 | \$2,400.00 |
| | | 0020 | 2060 | 9017204 | WIRE, 4 AWG, BARE NEUTRAL | 111.00 | 0.00 | 111.00 | LF | 111.00 | \$2.85 | \$316.35 |
| | | 0020 | 2070 | 9017208 | WIRE, 8 AWG, BARE NEUTRAL | 601.00 | 0.00 | 601.00 | LF | 601.00 | \$2.05 | \$1,232.05 |
| 0020 | 2080 | 9017404 | CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 6 AWG | 560.00 | 160.00 | 720.00 | LF | 720.00 | \$9.15 | \$6,588.00 | | |
| 0020 | 2090 | 9018245 | POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT) | 1.00 | -1.00 | 0.00 | EA | 0.00 | \$1,184.40 | \$0.00 | | |
| 0020 | 2100 | 9018610 | POWER SUPPLY ASSEMBLY, TYPE 1, 240/120 VOLT SERVICE, LIGHTING ONLY | 1.00 | 0.00 | 1.00 | EA | 1.00 | \$4,401.60 | \$4,401.60 | | |



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 20, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

| Contract Nm.CONTRACT | Project No. | Category | Line No. | Item Code | Description | Bid Quantity | Net Change Order | Total Current Quantity | Unit | Total Posted Approved Qty | Unit Price | Total Value POSTED To Date (See report generated date) | |
|----------------------|-------------|----------|----------|-----------|-------------|--|------------------|------------------------|----------|---------------------------|------------|--|--------------|
| 210122-C03 | J413297 | | 0020 | 2110 | 9019902 | MISC.JUNCTION BOX, NEMA | 4.00 | 0.00 | 4.00 | EA | 4.00 | \$516.60 | \$2,066.40 |
| | | | 0020 | 2120 | 9019903 | MISC.1" FLEXIBLE CONDUIT | 8.00 | 0.00 | 8.00 | LF | 8.00 | \$53.45 | \$427.60 |
| | | | 0040 | 2130 | 9031010 | CONCRETE FOOTINGS, EMBEDDED | 1.90 | -0.40 | 1.50 | CUYD | 1.50 | \$540.75 | \$811.12 |
| | | | 0040 | 2140 | 9031210 | STRUCTURAL STEEL POSTS | 200.00 | 0.00 | 200.00 | LB | 200.00 | \$5.25 | \$1,050.00 |
| | | | 0040 | 2150 | 9031250A | U-CHANNEL POST, 3 LB | 7.00 | 0.00 | 7.00 | LF | 7.00 | \$52.50 | \$367.50 |
| | | | 0040 | 2160 | 9031270A | 2 IN. PSST POST - 12 GA. | 256.00 | -256.00 | 0.00 | LF | 0.00 | \$12.60 | \$0.00 |
| | | | 0040 | 2170 | 9031271 | POST ANCHOR FOR 2 IN. PSST - 12 GA. | 48.00 | -48.00 | 0.00 | LF | 0.00 | \$19.95 | \$0.00 |
| | | | 0040 | 2180 | 9031280 | 2.5 IN. PSST POST - 12 GA. | 80.00 | 192.00 | 272.00 | LF | 272.00 | \$13.65 | \$3,712.80 |
| | | | 0040 | 2190 | 9031281 | POST ANCHOR FOR 2.5 IN. PSST - 7 GA. | 15.00 | 36.00 | 51.00 | LF | 51.00 | \$53.55 | \$2,731.05 |
| | | | 0040 | 2200 | 9035004A | SH-FLAT SHEET | 210.00 | -2.00 | 208.00 | SQFT | 208.00 | \$21.00 | \$4,368.00 |
| | | | 0040 | 2210 | 9035069A | SHF-FLAT SHEET FLUORESCENT | 3.00 | 0.00 | 3.00 | SQFT | 3.00 | \$24.15 | \$72.45 |
| | | | 0070 | 2220 | 2024043 | REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE) | 6.00 | 0.00 | 6.00 | SQFT | 6.00 | \$47.30 | \$283.80 |
| | | | 0070 | 2230 | 2065500 | TEMPORARY SHORING | 1.00 | 0.00 | 1.00 | LS | 1.00 | \$51,129.75 | \$51,129.75 |
| | | | 0070 | 2240 | 2160500 | REMOVAL OF BRIDGES | 1.00 | 0.00 | 1.00 | LS | 1.00 | \$100,183.20 | \$100,183.20 |
| | | | 0070 | 2250 | 5031010A | BRIDGE APPROACH SLAB (MAJOR) | 310.00 | 0.00 | 310.00 | SQYD | 310.00 | \$248.05 | \$76,895.50 |
| | | | 0070 | 2260 | 7021212 | GALVANIZED STRUCTURAL STEEL PILES (12 IN) | 552.00 | 236.00 | 788.00 | LF | 788.00 | \$81.35 | \$64,103.80 |
| | | | 0070 | 2270 | 7025002 | PILE WAVE ANALYSIS | 2.00 | 0.00 | 2.00 | EA | 2.00 | \$420.00 | \$840.00 |
| | | | 0070 | 2280 | 7026000 | PRE-BORE FOR PILING | 184.00 | 143.00 | 327.00 | LF | 327.00 | \$114.45 | \$37,425.15 |
| | | | 0070 | 2290 | 7027000 | PILE POINT REINFORCEMENT | 16.00 | 0.00 | 16.00 | EA | 16.00 | \$137.00 | \$2,192.00 |
| | | | 0070 | 2300 | 7032003 | CLASS B CONCRETE (SUBSTRUCTURE) | 92.70 | 0.00 | 92.70 | CUYD | 92.70 | \$697.90 | \$64,695.33 |
| | | | 0070 | 2310 | 7034219A | TYPE D BARRIER | 227.00 | 0.00 | 227.00 | LF | 227.00 | \$99.35 | \$22,552.45 |
| | | | 0070 | 2320 | 7034222 | SLAB ON CONCRETE BEAM | 641.00 | 0.00 | 641.00 | SQYD | 641.00 | \$334.10 | \$214,158.10 |
| | | | 0070 | 2330 | 7056050A | 27 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM | 718.00 | 0.00 | 718.00 | LF | 718.00 | \$321.35 | \$230,729.30 |
| | | | 0070 | 2340 | 7151001 | VERTICAL DRAIN AT END BENTS | 2.00 | 0.00 | 2.00 | EA | 2.00 | \$2,148.50 | \$4,297.00 |
| | | | 0070 | 2350 | 7161003 | LAMINATED NEOPRENE BEARING PAD (TAPERED) | 18.00 | 0.00 | 18.00 | EA | 18.00 | \$279.70 | \$5,034.60 |
| | | | 0070 | 2360 | 7201300 | PIPE PILE SPACERS | 16.00 | 0.00 | 16.00 | EA | 16.00 | \$891.20 | \$14,259.20 |
| | | | 0071 | 2370 | 2024043 | REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE) | 6.00 | 0.00 | 6.00 | SQFT | 6.00 | \$47.30 | \$283.80 |
| | | | 0071 | 2380 | 2065500 | TEMPORARY SHORING | 1.00 | 0.00 | 1.00 | LS | 1.00 | \$51,129.75 | \$51,129.75 |
| | | | 0071 | 2390 | 2160500 | REMOVAL OF BRIDGES | 1.00 | 0.00 | 1.00 | LS | 1.00 | \$69,796.65 | \$69,796.65 |
| | | | 0071 | 2400 | 5031010A | BRIDGE APPROACH SLAB (MAJOR) | 310.00 | 0.00 | 310.00 | SQYD | 310.00 | \$248.05 | \$76,895.50 |
| | | | 0071 | 2410 | 7021212 | GALVANIZED STRUCTURAL STEEL PILES (12 IN) | 752.00 | 53.00 | 805.00 | LF | 805.00 | \$84.95 | \$68,384.75 |
| | | | 0071 | 2420 | 7025002 | PILE WAVE ANALYSIS | 2.00 | 0.00 | 2.00 | EA | 2.00 | \$420.00 | \$840.00 |
| | | | 0071 | 2430 | 7026000 | PRE-BORE FOR PILING | 416.00 | -88.00 | 328.00 | LF | 328.00 | \$43.05 | \$14,120.40 |
| | | | 0071 | 2440 | 7027000 | PILE POINT REINFORCEMENT | 16.00 | 0.00 | 16.00 | EA | 16.00 | \$137.00 | \$2,192.00 |
| | | | 0071 | 2450 | 7032003 | CLASS B CONCRETE (SUBSTRUCTURE) | 69.90 | 0.00 | 69.90 | CUYD | 69.90 | \$779.50 | \$54,487.05 |
| | | | 0071 | 2460 | 7034219A | TYPE D BARRIER | 224.00 | 0.00 | 224.00 | LF | 224.00 | \$99.80 | \$22,355.20 |
| | | | 0071 | 2470 | 7034222 | SLAB ON CONCRETE BEAM | 641.00 | 0.00 | 641.00 | SQYD | 641.00 | \$330.60 | \$211,914.60 |
| | | | 0071 | 2480 | 7056050A | 27 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM | 718.00 | 0.00 | 718.00 | LF | 718.00 | \$321.35 | \$230,729.30 |
| | | | 0071 | 2490 | 7151001 | VERTICAL DRAIN AT END BENTS | 2.00 | 0.00 | 2.00 | EA | 2.00 | \$2,148.50 | \$4,297.00 |
| | | | 0071 | 2500 | 7161003 | LAMINATED NEOPRENE BEARING PAD (TAPERED) | 18.00 | 0.00 | 18.00 | EA | 18.00 | \$402.75 | \$7,249.50 |
| | | | 0071 | 2510 | 7201300 | PIPE PILE SPACERS | 16.00 | 0.00 | 16.00 | EA | 16.00 | \$891.20 | \$14,259.20 |
| | | | 0072 | 2520 | 7110300 | CONCRETE AND MASONRY PROTECTION SYSTEM | 1.00 | 0.00 | 1.00 | LS | 1.00 | \$3,630.50 | \$3,630.50 |
| | | | 0072 | 2530 | 7110400 | SACRIFICIAL GRAFFITI PROTECTION SYSTEM | 1.00 | 0.00 | 1.00 | LS | 1.00 | \$4,275.35 | \$4,275.35 |
| | | | 0072 | 2540 | 7201000 | MECHANICALLY STABILIZED EARTH WALL SYSTEMS | 3,718.00 | 0.00 | 3,718.00 | SQFT | 3,718.00 | \$66.55 | \$247,432.90 |
| | | | 0073 | 2550 | 7110300 | CONCRETE AND MASONRY PROTECTION SYSTEM | 1.00 | 0.00 | 1.00 | LS | 1.00 | \$4,247.60 | \$4,247.60 |
| | | | 0073 | 2560 | 7110400 | SACRIFICIAL GRAFFITI PROTECTION SYSTEM | 1.00 | 0.00 | 1.00 | LS | 1.00 | \$5,002.10 | \$5,002.10 |



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 20, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

| Contract Nm.CONTRACT | Project No. | Category | Line No. | Item Code | Description | Bid Quantity | Net Change Order | Total Current Quantity | Unit | Total Posted Approved Qty | Unit Price | Total Value POSTED To Date (See report generated date) |
|--|-------------|----------|----------|-----------|---|--------------|------------------|------------------------|------|---------------------------|-----------------------|--|
| 210122-C03 | J4I3297 | 0073 | 2570 | 7201000 | MECHANICALLY STABILIZED EARTH WALL SYSTEMS | 4,350.00 | 0.00 | 4,350.00 | SQFT | 4,350.00 | \$76.55 | \$332,992.50 |
| | | 0040 | 5101 | 9031241 | BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE) | 0.00 | 4.00 | 4.00 | EA | 4.00 | \$235.20 | \$940.80 |
| | | 0020 | 5102 | 9011311 | LUMINAIRE, LED-A | 0.00 | 4.00 | 4.00 | EA | 4.00 | \$718.46 | \$2,873.84 |
| | | 0001 | 5103 | 6169901 | MISC.Detour Signs | 0.00 | 1.00 | 1.00 | LS | 1.00 | \$43,224.96 | \$43,224.96 |
| | | 0001 | 5104 | 6169901 | MISC.CLOSED SIGN ON TRUSS | 0.00 | 1.00 | 1.00 | LS | 1.00 | \$5,601.75 | \$5,601.75 |
| | | 0071 | 5105 | 7039901 | MISC.ADDITIONAL STEEL FOR BR. A8785 | 0.00 | 1.00 | 1.00 | LS | 1.00 | \$424.14 | \$424.14 |
| | | 0020 | 5106 | 9019901 | MISC.LIGHTING CONTROLLER | 0.00 | 1.00 | 1.00 | LS | 1.00 | \$5,168.00 | \$5,168.00 |
| Project J4I3297 - Total Value Posted to Date as of Report Generated Date | | | | | | | | | | | \$4,344,906.17 | |
| 210122-C03 Overall - Total Value Posted to Date as of Report Generated Date | | | | | | | | | | | | \$7,711,063.12 |



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 20, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | |
|---------|---------------------------|-----------------------|-----------------|-----------------------|----------------|--------------|--------------|--|---|--|
| J413291 | 0010 | TEMPORARY SURFACING | Material | | 14 | Oct 18, 2021 | SYSTEM | \$6,099.75 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user scarp1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | |
| | | | | | 14 | Oct 18, 2021 | SYSTEM | (\$6,099.75) | | |
| | - Total | | | | | | | | \$0.00 | |
| | Material - Total | | | | | | | | \$0.00 | |
| | 0010 - Total | | | | | | | | \$0.00 | |
| | 0040 | CLASS A EXCAVATION | Price FUEL | | 1 | Apr 2, 2021 | SYSTEM | \$74.30 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | |
| | | | | | 2 | Apr 16, 2021 | SYSTEM | \$220.86 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | |
| | | | | | 3 | May 3, 2021 | SYSTEM | \$24.48 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | |
| | | | | | 9 | Aug 2, 2021 | SYSTEM | \$192.00 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | |
| | | | | | 10 | Aug 15, 2021 | SYSTEM | \$152.35 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | |
| | | | | | 11 | Sep 2, 2021 | SYSTEM | \$132.48 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | |
| | | | | | 12 | Sep 16, 2021 | SYSTEM | \$27.47 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | |
| | | | | | 13 | Sep 30, 2021 | SYSTEM | \$69.93 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | |
| | | | | | 15 | Nov 1, 2021 | SYSTEM | \$72.13 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | |
| | | | | | - Total | | | | | |
| | Price FUEL - Total | | | | | | | | \$966.00 | |
| | 0040 - Total | | | | | | | | \$966.00 | |
| | 0050 | EMBANKMENT IN PLACE | Price FUEL | | 20 | Jan 18, 2022 | SYSTEM | \$1.75 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | |
| | | | | | - Total | | | | | |
| | Price FUEL - Total | | | | | | | | \$1.75 | |
| | 0050 - Total | | | | | | | | \$1.75 | |
| | 0060 | COMPACTING EMBANKMENT | Material | | 7 | Jul 1, 2021 | SYSTEM | \$360.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wilsor2 overriding Payment Estimate Exception 1 on the current Payment Estimate. | |
| | | | | | 7 | Jul 1, 2021 | SYSTEM | (\$360.00) | | |
| | | | | | 8 | Jul 16, 2021 | SYSTEM | \$610.80 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user scarp1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | |
| | | | | | 8 | Jul 16, 2021 | SYSTEM | (\$610.80) | | |
| 9 | | | | | Aug 2, 2021 | SYSTEM | \$610.80 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user scarp1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | | |
| 9 | | | | | Aug 2, 2021 | SYSTEM | (\$610.80) | | | |
| 10 | | | | | Aug 15, 2021 | SYSTEM | \$610.80 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user scarp1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | | |
| 10 | | | | | Aug 15, 2021 | SYSTEM | (\$610.80) | | | |
| 11 | | | | | Sep 2, 2021 | SYSTEM | \$1,041.60 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user scarp1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | | |
| 11 | | | | | Sep 2, 2021 | SYSTEM | (\$1,041.60) | | | |
| 12 | | | | | Sep 16, 2021 | SYSTEM | \$1,386.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user scarp1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | | |
| 12 | | | | | Sep 16, 2021 | SYSTEM | (\$1,386.00) | | | |



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | | | | |
|-------------------------|---------------------------|-----------------------|-----------------|---|-------------------------|----------------------|---------------|---|---|--------------|---------------|---------------|---|--|
| J413291 | 0060 | COMPACTING EMBANKMENT | Material | | 13 | Sep 30, 2021 | SYSTEM | \$1,386.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user scarpm1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | | | | | |
| | | | | | 13 | Sep 30, 2021 | SYSTEM | (\$1,386.00) | | | | | | |
| | | | | | 14 | Oct 18, 2021 | SYSTEM | \$1,386.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user scarpm1 overriding Payment Estimate Exception 2 on the current Payment Estimate. | | | | | |
| | | | | | 14 | Oct 18, 2021 | SYSTEM | (\$1,386.00) | | | | | | |
| | | | | | - Total | | | | | | | \$0.00 | | |
| | | | | | Material - Total | | | | | | | \$0.00 | | |
| | | | | | 0060 - Total | | | | | | | | \$0.00 | |
| | | | | | 0090 | FURNISHING ROCK FILL | Material | | 8 | Jul 16, 2021 | SYSTEM | \$7,617.60 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user scarpm1 overriding Payment Estimate Exception 2 on the current Payment Estimate. | |
| | | | | | | | | | 8 | Jul 16, 2021 | SYSTEM | (\$7,617.60) | | |
| | | | | | | | | | 9 | Aug 2, 2021 | SYSTEM | \$7,617.60 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user scarpm1 overriding Payment Estimate Exception 2 on the current Payment Estimate. | |
| 9 | Aug 2, 2021 | SYSTEM | (\$7,617.60) | | | | | | | | | | | |
| 10 | Aug 15, 2021 | SYSTEM | \$7,617.60 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user scarpm1 overriding Payment Estimate Exception 2 on the current Payment Estimate. | | | | | | | | | | |
| 10 | Aug 15, 2021 | SYSTEM | (\$7,617.60) | | | | | | | | | | | |
| 11 | Sep 2, 2021 | SYSTEM | \$7,617.60 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user scarpm1 overriding Payment Estimate Exception 2 on the current Payment Estimate. | | | | | | | | | | |
| 11 | Sep 2, 2021 | SYSTEM | (\$7,617.60) | | | | | | | | | | | |
| 12 | Sep 16, 2021 | SYSTEM | \$7,617.60 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user scarpm1 overriding Payment Estimate Exception 2 on the current Payment Estimate. | | | | | | | | | | |
| 12 | Sep 16, 2021 | SYSTEM | (\$7,617.60) | | | | | | | | | | | |
| 13 | Sep 30, 2021 | SYSTEM | \$47,610.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user scarpm1 overriding Payment Estimate Exception 2 on the current Payment Estimate. | | | | | | | | | | |
| 13 | Sep 30, 2021 | SYSTEM | (\$47,610.00) | | | | | | | | | | | |
| 14 | Oct 18, 2021 | SYSTEM | \$47,610.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user scarpm1 overriding Payment Estimate Exception 3 on the current Payment Estimate. | | | | | | | | | | |
| 14 | Oct 18, 2021 | SYSTEM | (\$47,610.00) | | | | | | | | | | | |
| - Total | | | | | | | | | | | \$0.00 | | | |
| Material - Total | | | | | | | | | | | \$0.00 | | | |
| 0090 - Total | | | | | | | | \$0.00 | | | | | | |
| 0120 | TYPE 5 AGGREGATE FOR BASE | Material | | 1 | Apr 2, 2021 | SYSTEM | \$18,685.36 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user scarpm1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | | | | | | |
| | | | | 1 | Apr 2, 2021 | SYSTEM | (\$18,685.36) | | | | | | | |
| | | | | 2 | Apr 16, 2021 | SYSTEM | \$18,685.36 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user scarpm1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | | | | | | |
| | | | | 2 | Apr 16, 2021 | SYSTEM | (\$18,685.36) | | | | | | | |
| | | | | 3 | May 3, 2021 | SYSTEM | \$18,685.36 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user scarpm1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | | | | | | |
| | | | | 3 | May 3, 2021 | SYSTEM | (\$18,685.36) | | | | | | | |



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | | | | |
|---------------------------|--------------|---------------------------------|---------------------------|-----------------------|--|-------------------------|------------|---------------|--|----------|--------------|--|--------|--|
| J413291 | 0120 | TYPE 5 AGGREGATE FOR BASE | Material | | 4 | May 17, 2021 | SYSTEM | \$18,685.36 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user scarp1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | | | | | |
| | | | | | 4 | May 17, 2021 | SYSTEM | (\$18,685.36) | | | | | | |
| | | | - Total | | | | | | | \$0.00 | | | | |
| | | | Material - Total | | | | | | | \$0.00 | | | | |
| | | | Overrun | Overrun | 13 | Sep 30, 2021 | SYSTEM | (\$1,038.76) | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | | | | | |
| | | | | | 16 | Nov 16, 2021 | SYSTEM | \$1,038.76 | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',7.69452 - 7.60000, 'is applied (if non-zero). | | | | | |
| | | | Overrun - Total | | | | | | | \$0.00 | | | | |
| | | | Overrun - Total | | | | | | | \$0.00 | | | | |
| | | | Price FUEL | | 1 | Apr 2, 2021 | SYSTEM | \$184.40 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | | | | | |
| | | | | | 13 | Sep 30, 2021 | SYSTEM | \$78.19 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | | | | | |
| | | | - Total | | | | | | | \$262.59 | | | | |
| | | | Price FUEL - Total | | | | | | | \$262.59 | | | | |
| | | | 0120 - Total | | | | | | | \$262.59 | | | | |
| | | | 0130 | | TYPE 5 AGGREGATE FOR BASE (6 IN. THICK) | Material | | 8 | Jul 16, 2021 | SYSTEM | \$8,333.40 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user scarp1 overriding Payment Estimate Exception 3 on the current Payment Estimate. | | |
| | | | | | | | | 8 | Jul 16, 2021 | SYSTEM | (\$8,333.40) | | | |
| | | | | | | | | 9 | Aug 2, 2021 | SYSTEM | \$8,333.40 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user scarp1 overriding Payment Estimate Exception 3 on the current Payment Estimate. | | |
| | | | | | | | | 9 | Aug 2, 2021 | SYSTEM | (\$8,333.40) | | | |
| | | | | | | - Total | | | | | | | \$0.00 | |
| | | | | | | Material - Total | | | | | | | \$0.00 | |
| | | | | | | Overrun | Overrun | 15 | Nov 1, 2021 | SYSTEM | (\$1,555.95) | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | | |
| | | | | | | | | 16 | Nov 16, 2021 | SYSTEM | \$1,555.95 | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',11.61157 - 11.40000, 'is applied (if non-zero). | | |
| | | | | | | Overrun - Total | | | | | | | \$0.00 | |
| | | | | | | Overrun - Total | | | | | | | \$0.00 | |
| | | | | | | Price FUEL | | 8 | Jul 16, 2021 | SYSTEM | \$53.27 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | | |
| | | | | | | | | 8 | Jul 16, 2021 | SYSTEM | \$54.33 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | | |
| 10 | Aug 15, 2021 | SYSTEM | | | | | | \$100.68 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | | | | | |
| 11 | Sep 2, 2021 | SYSTEM | | | | | | \$148.44 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | | | | | |
| 12 | Sep 16, 2021 | SYSTEM | | | | | | \$29.91 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | | | | | |
| 14 | Oct 18, 2021 | SYSTEM | | | | | | \$65.41 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | | | | | |
| 14 | Oct 18, 2021 | SYSTEM | | | | | | \$74.47 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | | | | | |
| 15 | Nov 1, 2021 | SYSTEM | | | | | | \$47.63 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | | | | | |
| 15 | Nov 1, 2021 | SYSTEM | | | | | | \$49.75 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | | | | | |
| - Total | | | | | | | \$623.89 | | | | | | | |
| Price FUEL - Total | | | | | | | \$623.89 | | | | | | | |
| 0130 - Total | | | | | | | \$623.89 | | | | | | | |
| 0140 | | TYPE A2 | | | | Other Item | FUEL | 13 | Oct 1, | scarp1 | \$20.07 | Fuel Adjustment for Type A2 Shoulder, 5.75" PCC | | |



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | | | |
|---------------------|-------------|-----------------------|-----------------|--------------------------------------|--------------------------------------|--|--------------|--|---|---|--------------|--|------------|
| J413291 | 0140 | SHOULDER | Adjustment | FUEL | | 2021 | | | 65.0 SQYD installed between 9/16/21 – 9/30/21 = \$20.07 | | | | |
| | | | | | 14 | Oct 18, 2021 | scarpm1 | \$22.59 | Fuel Adjustment for Type A2 Shoulder, 5.75" PCC 50.1 SQYD installed between 10/1/21 – 10/15/21 = \$22.59 | | | | |
| | | | | | FUEL - Total | | | | | | \$42.66 | | |
| | | | | | Other Item Adjustment - Total | | | | | | \$42.66 | | |
| | | | | | 0140 - Total | | | | | | \$42.66 | | |
| | 0150 | MISC. | Material | | | 11 | Sep 2, 2021 | SYSTEM | \$73,565.16 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user scarpm1 overriding Payment Estimate Exception 3 on the current Payment Estimate. | | | |
| | | | | | | 11 | Sep 2, 2021 | SYSTEM | (\$73,565.16) | | | | |
| | | | | | | 12 | Sep 16, 2021 | SYSTEM | \$83,658.12 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user scarpm1 overriding Payment Estimate Exception 3 on the current Payment Estimate. | | | |
| | | | | | | 12 | Sep 16, 2021 | SYSTEM | (\$83,658.12) | | | | |
| | | | | | | 13 | Sep 30, 2021 | SYSTEM | \$39,643.72 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user scarpm1 overriding Payment Estimate Exception 3 on the current Payment Estimate. | | | |
| | | | | | | 13 | Sep 30, 2021 | SYSTEM | (\$39,643.72) | | | | |
| | | | | | | 14 | Oct 18, 2021 | SYSTEM | \$5,945.02 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user scarpm1 overriding Payment Estimate Exception 4 on the current Payment Estimate. | | | |
| | | | | | | 14 | Oct 18, 2021 | SYSTEM | (\$5,945.02) | | | | |
| | | | | | | - Total | | | | | | \$0.00 | |
| | | | | | | Material - Total | | | | | | \$0.00 | |
| | | | | | | Other Item Adjustment | FUEL | 11 | Sep 2, 2021 | scarpm1 | \$649.90 | Fuel Adjustment for Misc. Optional Pavement 56th Street = 8 IN Concrete Pavement 1504.4 SQYD installed between 8/16/21-9/1/21 = \$649.90 | |
| | | | | | | | | 12 | Sep 16, 2021 | scarpm1 | \$78.02 | Fuel Adjustment for Misc. Optional Pavement 56th Street = 8 IN Concrete Pavement 206.4 SQYD installed between 9/2/21-9/15/21 = \$78.02 | |
| | | | | | | | | 14 | Oct 18, 2021 | scarpm1 | \$364.87 | Fuel Adjustment for Misc. Optional Pavement 56th Street = 8 IN Concrete Pavement 661.0 SQYD installed between 10/1/21 – 10/15/21 = \$364.87 | |
| | | | | | | | | 15 | Nov 2, 2021 | scarpm1 | \$254.03 | Fuel Adjustment for Misc. Optional Pavement 56th Street = 8 IN Concrete Pavement 460.2 SQYD installed between 10/16/21 – 11/1/21 = \$254.03 | |
| | | | | | | | | FUEL - Total | | | | | \$1,346.82 |
| | | | | | | Other Item Adjustment - Total | | | | | \$1,346.82 | | |
| | | | | | | Overrun | Overrun | 15 | Nov 1, 2021 | SYSTEM | (\$6,503.70) | | |
| | | | | | | | | 16 | Nov 16, 2021 | SYSTEM | \$6,503.70 | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '48.90000 - 48.90000, 'is applied (if non-zero). | |
| | | | | | | | | Overrun - Total | | | | | \$0.00 |
| | | | | | | Overrun - Total | | | | | \$0.00 | | |
| 0150 - Total | | | | | \$1,346.82 | | | | | | | | |
| 0160 | MISC. | Other Item Adjustment | FUEL | 1 | Apr 2, 2021 | scarpm1 | \$737.58 | Fuel Adjustment for Misc. Optional Pavement Shoulder / Crossover = 8 IN Concrete Pavement 2458.6 SQYD installed between 3/16/21 – 4/1/21 = \$737.58 | | | | | |
| | | | | 8 | Jul 16, 2021 | scarpm1 | \$280.70 | Fuel Adjustment for Misc. Optional Pavement Shoulder / Crossover = 8 IN Concrete Pavement 731.0 SQYD installed between 7/1/21-7/15/21 = \$280.70 | | | | | |
| | | | | 13 | Oct 1, 2021 | scarpm1 | \$288.19 | Fuel Adjustment for Misc. Optional Pavement Shoulder / Crossover = 8 IN Concrete Pavement 762.4 SQYD installed between 9/16/21 – 9/30/21 = \$288.19 | | | | | |
| | | | | FUEL - Total | | | | | \$1,306.47 | | | | |
| | | | | Other Item Adjustment - Total | | | | | \$1,306.47 | | | | |
| | | | | Overrun | Overrun | 8 | Jul 16, 2021 | SYSTEM | (\$3,576.44) | | | | |
| 9 | Aug 2, 2021 | SYSTEM | \$3,576.44 | | | Unit price based on averaged overrun adjustments for installed quantity on all | | | | | | | |



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | | | | |
|--------------------------------------|---------------------------|---------------------|-----------------|--|------------------------|--|------------|-------------------|--|---------------|--|--------|---------------|--|
| J413291 | 0160 | MISC. | Overrun | Overrun | | 2021 | | | previous payment estimates. Price Adjustments of ',48.20000 - 48.20000, 'is applied (if non-zero). | | | | | |
| | | | | | 13 | Sep 30, 2021 | SYSTEM | (\$36,747.68) | | | | | | |
| | | | | | 16 | Nov 16, 2021 | SYSTEM | \$36,747.68 | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',48.20000 - 48.20000, 'is applied (if non-zero). | | | | | |
| | | | | | Overrun - Total | | | \$0.00 | | | | | | |
| | | | | | Overrun - Total | | | \$0.00 | | | | | | |
| | | | | | 0160 - Total | | | \$1,306.47 | | | | | | |
| | | | | | 0170 | CONCRETE APPROACH PAVEMENT | Material | | | 8 | Jul 16, 2021 | SYSTEM | \$21,522.36 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user scarp1 overriding Payment Estimate Exception 6 on the current Payment Estimate. |
| | | | | | | | | | | 8 | Jul 16, 2021 | SYSTEM | (\$21,522.36) | |
| | | | | | | | | | | 12 | Sep 16, 2021 | SYSTEM | \$20,417.23 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user scarp1 overriding Payment Estimate Exception 7 on the current Payment Estimate. |
| | | | | | | | | | | 12 | Sep 16, 2021 | SYSTEM | (\$20,417.23) | |
| 13 | Sep 30, 2021 | SYSTEM | \$20,417.23 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user scarp1 overriding Payment Estimate Exception 7 on the current Payment Estimate. | | | | | | | | | | |
| 13 | Sep 30, 2021 | SYSTEM | (\$20,417.23) | | | | | | | | | | | |
| - Total | | | \$0.00 | | | | | | | | | | | |
| Material - Total | | | \$0.00 | | | | | | | | | | | |
| Other Item Adjustment | OVRN | 12 | Sep 16, 2021 | scarp1 | | | | | | (\$9,168.03) | Line item adjustment to withhold the amount over plan quantity. 77.4 SQYD at \$118.45 per SQYD = (\$9,168.03) | | | |
| | | 14 | Oct 18, 2021 | scarp1 | | | | | | \$9,168.03 | Line item adjustment to pay back amount over plan due to material exception being resolved and allow system to withhold the amount over plan quantity. 77.4 SQYD at \$118.45 per SQYD = \$9,168.03 | | | |
| | | OVRN - Total | | | | | | | | \$0.00 | | | | |
| Other Item Adjustment - Total | | | \$0.00 | | | | | | | | | | | |
| Overrun | Overrun | 12 | Sep 16, 2021 | SYSTEM | | | | | | \$9,168.03 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 25 on the current Payment Estimate. Material Insufficiency Quantity 172.370; Overrun Quantity Balance 77.40. | | | |
| | | 12 | Sep 16, 2021 | SYSTEM | | | | | | (\$9,168.03) | | | | |
| | | 13 | Sep 30, 2021 | SYSTEM | | | | | | (\$9,168.03) | Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero). | | | |
| | | 13 | Sep 30, 2021 | SYSTEM | \$9,168.03 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) overriding Payment Estimate Exception 33 on the current Payment Estimate. Material Insufficiency Quantity 172.370; Overrun Quantity Balance 77.40. | | | | | | | | |
| | | 14 | Oct 18, 2021 | SYSTEM | (\$9,168.03) | Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero). | | | | | | | | |
| | | 16 | Nov 16, 2021 | SYSTEM | \$9,168.03 | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',118.45000 - 118.45000, 'is applied (if non-zero). | | | | | | | | |
| Overrun - Total | | | \$0.00 | | | | | | | | | | | |
| Overrun - Total | | | \$0.00 | | | | | | | | | | | |
| 0170 - Total | | | \$0.00 | | | | | | | | | | | |
| 0180 | PIPE COLLAR, TYPE A | Material | | | 11 | Sep 2, 2021 | SYSTEM | \$2,427.40 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user scarp1 overriding Payment Estimate Exception 4 on the current Payment Estimate. | | | | | |
| | | | | | 11 | Sep 2, 2021 | SYSTEM | (\$2,427.40) | | | | | | |
| | | | | | - Total | | | \$0.00 | | | | | | |
| Material - Total | | | \$0.00 | | | | | | | | | | | |
| 0180 - Total | | | \$0.00 | | | | | | | | | | | |
| 0190 | CHAIN-LINK FENCE (48 IN.) | Material | | | 13 | Sep 30, 2021 | SYSTEM | \$9,660.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user scarp1 overriding Payment | | | | | |



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks |
|---------|-----------------------|---------------------------------|-----------------|-----------------------|-------------------------|--|--|--|---|
| J413291 | 0190 | CHAIN-LINK FENCE (48 IN.) | Material | | | | | | Estimate Exception 8 on the current Payment Estimate. |
| | | | | | 13 | Sep 30, 2021 | SYSTEM | (\$9,660.00) | |
| | | | | | 14 | Oct 18, 2021 | SYSTEM | \$9,660.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user scarp1 overriding Payment Estimate Exception 6 on the current Payment Estimate. |
| | | | | | 14 | Oct 18, 2021 | SYSTEM | (\$9,660.00) | |
| | | | | | | - Total | | \$0.00 | |
| | | | | | | Material - Total | | \$0.00 | |
| | | | | | | 0190 - Total | | \$0.00 | |
| | 0200 | MODIFIED CONCRETE GUTTER TYPE B | Material | | 5 | Jun 1, 2021 | SYSTEM | \$3,050.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user scarp1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |
| | | | | | 5 | Jun 1, 2021 | SYSTEM | (\$3,050.00) | |
| | | | | | 6 | Jun 16, 2021 | SYSTEM | \$5,856.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user scarp1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |
| | | | | | 6 | Jun 16, 2021 | SYSTEM | (\$5,856.00) | |
| | | | | | 7 | Jul 1, 2021 | SYSTEM | \$5,856.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wilsor2 overriding Payment Estimate Exception 2 on the current Payment Estimate. |
| | | | | | 7 | Jul 1, 2021 | SYSTEM | (\$5,856.00) | |
| | | | | | 12 | Sep 16, 2021 | SYSTEM | \$13,054.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user scarp1 overriding Payment Estimate Exception 8 on the current Payment Estimate. |
| 12 | | | | | Sep 16, 2021 | SYSTEM | (\$13,054.00) | | |
| | | | | | - Total | | \$0.00 | | |
| | | | | | Material - Total | | \$0.00 | | |
| | | | | | 0200 - Total | | \$0.00 | | |
| 0210 | CONCRETE CURB RAMP | Material | | 11 | Sep 2, 2021 | SYSTEM | \$1,170.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user scarp1 overriding Payment Estimate Exception 5 on the current Payment Estimate. | |
| | | | | 11 | Sep 2, 2021 | SYSTEM | (\$1,170.00) | | |
| | | | | 12 | Sep 16, 2021 | SYSTEM | \$2,152.50 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user scarp1 overriding Payment Estimate Exception 9 on the current Payment Estimate. | |
| | | | | 12 | Sep 16, 2021 | SYSTEM | (\$2,152.50) | | |
| | | | | | | - Total | | \$0.00 | |
| | | | | | | Material - Total | | \$0.00 | |
| | Other Item Adjustment | OVRN | 12 | Sep 16, 2021 | scarp1 | (\$180.00) | Line item adjustment to withhold the amount over plan quantity. 2.4 SQYD at \$75.00 per SQYD = (\$180.00) | | |
| | | | 13 | Oct 1, 2021 | scarp1 | \$180.00 | Line item adjustment to pay back amount over plan due to material exception being resolved and allow system to withhold the amount over plan quantity. 2.4 SQYD at \$75.00 per SQYD = \$180.00 | | |
| | | | | | | OVRN - Total | | \$0.00 | |
| | | | | | | Other Item Adjustment - Total | | \$0.00 | |
| Overrun | Overrun | 12 | Sep 16, 2021 | SYSTEM | \$180.00 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) overriding Payment Estimate Exception 26 on the current Payment Estimate. Material Insufficiency Quantity 28.700; Overrun Quantity Balance 2.40. | | | |
| | | 12 | Sep 16, 2021 | SYSTEM | (\$180.00) | | | | |
| | | 13 | Sep 30, 2021 | SYSTEM | (\$180.00) | Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero). | | | |
| | | 16 | Nov 16, 2021 | SYSTEM | \$180.00 | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',75.00000 - 75.00000, 'is applied (if non-zero). | | | |



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | | |
|--------------|--|--------------------------|------------------|-----------------------|-------------|------------------|--------------|--------------|--|--|------------|---|
| J413291 | 0210 | CONCRETE CURB RAMP | Overrun | Overrun - Total | | | | \$0.00 | | | | |
| | | | | Overrun - Total | | | | \$0.00 | | | | |
| | | | 0210 - Total | | | | \$0.00 | | | | | |
| | 0220 | TRUNCATED DOMES | Material | | | 11 | Sep 2, 2021 | SYSTEM | \$278.30 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user scarpm1 overriding Payment Estimate Exception 6 on the current Payment Estimate. | | |
| | | | | | | 11 | Sep 2, 2021 | SYSTEM | (\$278.30) | | | |
| | | | | | | 12 | Sep 16, 2021 | SYSTEM | \$581.90 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user scarpm1 overriding Payment Estimate Exception 10 on the current Payment Estimate. | | |
| | | | | | | 12 | Sep 16, 2021 | SYSTEM | (\$581.90) | | | |
| | | | | | | 13 | Sep 30, 2021 | SYSTEM | \$581.90 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user scarpm1 overriding Payment Estimate Exception 9 on the current Payment Estimate. | | |
| | | | | | | 13 | Sep 30, 2021 | SYSTEM | (\$581.90) | | | |
| | | | | | | 14 | Oct 18, 2021 | SYSTEM | \$581.90 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user scarpm1 overriding Payment Estimate Exception 7 on the current Payment Estimate. | | |
| | | | | | | 14 | Oct 18, 2021 | SYSTEM | (\$581.90) | | | |
| | | | | | | - Total | | | | | \$0.00 | |
| | | | Material - Total | | | | | \$0.00 | | | | |
| | 0220 - Total | | | | \$0.00 | | | | | | | |
| | 0230 | CONCRETE SIDEWALK, 4 IN. | Material | | | 11 | Sep 2, 2021 | SYSTEM | \$1,037.40 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user scarpm1 overriding Payment Estimate Exception 7 on the current Payment Estimate. | | |
| | | | | | | 11 | Sep 2, 2021 | SYSTEM | (\$1,037.40) | | | |
| | | | | | | 12 | Sep 16, 2021 | SYSTEM | \$7,848.33 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user scarpm1 overriding Payment Estimate Exception 11 on the current Payment Estimate. | | |
| | | | | | | 12 | Sep 16, 2021 | SYSTEM | (\$7,848.33) | | | |
| | | | | | | - Total | | | | | \$0.00 | |
| | | | | | | Material - Total | | | | | \$0.00 | |
| | | | | Overrun | Overrun | | | 15 | Nov 1, 2021 | SYSTEM | (\$139.65) | |
| | | | | | | | | 16 | Nov 16, 2021 | SYSTEM | \$139.65 | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',39.90000 - 39.90000, 'is applied (if non-zero). |
| | | | Overrun - Total | | | | | | | \$0.00 | | |
| | Overrun - Total | | | | \$0.00 | | | | | | | |
| | 0230 - Total | | | | \$0.00 | | | | | | | |
| 0240 | CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S | Material | | | 13 | Sep 30, 2021 | SYSTEM | \$1,706.20 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user scarpm1 overriding Payment Estimate Exception 10 on the current Payment Estimate. | | | |
| | | | | | 13 | Sep 30, 2021 | SYSTEM | (\$1,706.20) | | | | |
| | | | | | 14 | Oct 18, 2021 | SYSTEM | \$1,706.20 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user scarpm1 overriding Payment Estimate Exception 8 on the current Payment Estimate. | | | |
| | | | | | 14 | Oct 18, 2021 | SYSTEM | (\$1,706.20) | | | | |
| | | | | | - Total | | | | | \$0.00 | | |
| | | Material - Total | | | | | \$0.00 | | | | | |
| 0240 - Total | | | | \$0.00 | | | | | | | | |
| 0260 | ROCK LINING | Material | | | 13 | Sep 30, 2021 | SYSTEM | \$332.10 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user scarpm1 overriding Payment Estimate Exception 11 on the current Payment Estimate. | | | |
| | | | | | 13 | Sep 30, 2021 | SYSTEM | (\$332.10) | | | | |



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | | | |
|-------------------------|------|----------------------------------|-----------------|-----------------------|-------------------------|--------------|--------------|-------------|--|--|--|------------|---|
| J413291 | 0260 | ROCK LINING | Material | | | 2021 | | | | | | | |
| | | | | | | 14 | Oct 18, 2021 | SYSTEM | \$332.10 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user scarpm1 overriding Payment Estimate Exception 9 on the current Payment Estimate. | | | |
| | | | | | | 14 | Oct 18, 2021 | SYSTEM | (\$332.10) | | | | |
| | | | | | - Total | | | | | | | \$0.00 | |
| | | | | | Material - Total | | | | | | | \$0.00 | |
| | | | | | | Overrun | Overrun | 15 | Nov 1, 2021 | SYSTEM | | (\$996.30) | |
| | | | | | | | | 16 | Nov 16, 2021 | SYSTEM | | \$996.30 | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',110.70000 - 110.70000, 'is applied (if non-zero). |
| | | | | | Overrun - Total | | | | | | | \$0.00 | |
| | | | | | Overrun - Total | | | | | | | \$0.00 | |
| | | | | | 0260 - Total | | | | | | | \$0.00 | |
| J413291 | 0270 | MISC. PAVED DRAINAGE | Material | | 11 | Sep 2, 2021 | SYSTEM | \$1,220.55 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user scarpm1 overriding Payment Estimate Exception 8 on the current Payment Estimate. | | | | |
| | | | | | | 11 | Sep 2, 2021 | SYSTEM | (\$1,220.55) | | | | |
| | | | | | | 12 | Sep 16, 2021 | SYSTEM | \$4,264.20 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user scarpm1 overriding Payment Estimate Exception 12 on the current Payment Estimate. | | | |
| | | | | | | 12 | Sep 16, 2021 | SYSTEM | (\$4,264.20) | | | | |
| | | | | | | 13 | Sep 30, 2021 | SYSTEM | \$4,264.20 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user scarpm1 overriding Payment Estimate Exception 12 on the current Payment Estimate. | | | |
| | | | | | | 13 | Sep 30, 2021 | SYSTEM | (\$4,264.20) | | | | |
| | | | | | - Total | | | | | | | \$0.00 | |
| | | | | | Material - Total | | | | | | | \$0.00 | |
| | | | | | | Overrun | Overrun | 14 | Oct 18, 2021 | SYSTEM | | (\$216.30) | |
| | | | | | | | | 16 | Nov 16, 2021 | SYSTEM | | \$216.30 | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',15.45000 - 15.45000, 'is applied (if non-zero). |
| Overrun - Total | | | | | | | \$0.00 | | | | | | |
| Overrun - Total | | | | | | | \$0.00 | | | | | | |
| 0270 - Total | | | | | | | \$0.00 | | | | | | |
| J413291 | 0340 | CONCRETE TRAFFIC BARRIER, TYPE C | Material | | 16 | Nov 16, 2021 | SYSTEM | \$33,731.70 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user scarpm1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | | | | |
| | | | | | | 16 | Nov 16, 2021 | SYSTEM | (\$33,731.70) | | | | |
| | | | | | | 17 | Dec 2, 2021 | SYSTEM | \$33,731.70 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user scarpm1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | | | |
| | | | | | | 17 | Dec 2, 2021 | SYSTEM | (\$33,731.70) | | | | |
| | | | | | - Total | | | | | | | \$0.00 | |
| Material - Total | | | | | | | \$0.00 | | | | | | |
| 0340 - Total | | | | | | | \$0.00 | | | | | | |
| J413291 | 0350 | CONCRETE TRAFFIC BARRIER, TYPE D | Material | | 13 | Sep 30, 2021 | SYSTEM | \$9,091.90 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user scarpm1 overriding Payment Estimate Exception 13 on the current Payment Estimate. | | | | |
| | | | | | | 13 | Sep 30, 2021 | SYSTEM | (\$9,091.90) | | | | |
| | | | | | | 16 | Nov 16, 2021 | SYSTEM | \$22,768.70 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user scarpm1 overriding Payment Estimate Exception 3 on the current Payment Estimate. | | | |
| | | | | | | 16 | Nov 16, 2021 | SYSTEM | (\$22,768.70) | | | | |



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | |
|------------------|--|----------------------------------|-----------------|-----------------------|------------------------------------|-------------------------|--------------|---|--|---|--------------|
| J413291 | 0350 | CONCRETE TRAFFIC BARRIER, TYPE D | Material | | | 2021 | | | | | |
| | | | | | 17 | Dec 2, 2021 | SYSTEM | \$33,624.70 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user scarpm1 overriding Payment Estimate Exception 2 on the current Payment Estimate. | | |
| | | | | | 17 | Dec 2, 2021 | SYSTEM | (\$33,624.70) | | | |
| | | | | | - Total | | | | | \$0.00 | |
| | | | | | Material - Total | | | | | \$0.00 | |
| | | | | | 0350 - Total | | | | | \$0.00 | |
| | 0380 | MISC. CONCRETE TRAFFIC BARRIER | Material | | | 16 | Nov 16, 2021 | SYSTEM | \$30,269.25 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user scarpm1 overriding Payment Estimate Exception 4 on the current Payment Estimate. | |
| | | | | | 16 | Nov 16, 2021 | SYSTEM | (\$30,269.25) | | | |
| | | | | | - Total | | | | | \$0.00 | |
| | | | | | Material - Total | | | | | \$0.00 | |
| | | | | | 0380 - Total | | | | | \$0.00 | |
| | | | | | 0410 | PAVEMENT EDGE TREATMENT | Material | | | 12 | Sep 16, 2021 |
| | 12 | Sep 16, 2021 | SYSTEM | (\$326.25) | | | | | | | |
| | 13 | Sep 30, 2021 | SYSTEM | \$797.50 | | | | | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user scarpm1 overriding Payment Estimate Exception 14 on the current Payment Estimate. | | |
| | 13 | Sep 30, 2021 | SYSTEM | (\$797.50) | | | | | | | |
| | 14 | Oct 18, 2021 | SYSTEM | \$1,558.75 | | | | | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user scarpm1 overriding Payment Estimate Exception 10 on the current Payment Estimate. | | |
| | 14 | Oct 18, 2021 | SYSTEM | (\$1,558.75) | | | | | | | |
| | - Total | | | | | | | | | \$0.00 | |
| | Material - Total | | | | | | | | | \$0.00 | |
| | 0410 - Total | | | | | \$0.00 | | | | | |
| 0420 | PREF THERMO PVMT MARK, 24 IN WHIT | Material | | | 17 | Dec 2, 2021 | SYSTEM | \$508.20 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user scarpm1 overriding Payment Estimate Exception 3 on the current Payment Estimate. | | |
| | | | | 17 | Dec 2, 2021 | SYSTEM | (\$508.20) | | | | |
| | | | | - Total | | | | | \$0.00 | | |
| | | | | Material - Total | | | | | \$0.00 | | |
| | | | | 0420 - Total | | | | | \$0.00 | | |
| | | | | 0430 | PREF THERMO PVMT MARK, LT/RT ARROW | Material | | | 17 | Dec 2, 2021 | SYSTEM |
| 17 | Dec 2, 2021 | SYSTEM | (\$682.50) | | | | | | | | |
| - Total | | | | | | | | | \$0.00 | | |
| Material - Total | | | | | | | | | \$0.00 | | |
| 0430 - Total | | | | | | | | | \$0.00 | | |
| 0490 | 4 IN. YELLOW WATERBORNE PAVEMENT MARKING | Overrun | Overrun | | | | | | 17 | Dec 2, 2021 | SYSTEM |
| | | | | 20 | Jan 18, 2022 | SYSTEM | \$2.85 | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.15000 - 0.15000, 'is applied (if non-zero). | | | |
| | | | | Overrun - Total | | | | | \$0.00 | | |
| | | | | Overrun - Total | | | | | \$0.00 | | |
| | | | | 0490 - Total | | | | | \$0.00 | | |
| | | | | 0540 | 18 IN. GROUP B FLARED END SEC | Material | | 10 | Aug 15, 2021 | SYSTEM | \$1,445.10 |



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks |
|-------------------------|------|-------------------------------|-----------------|-----------------------|----------------|--------------|------------|---------------|--|
| J413291 | 0540 | 18 IN. GROUP B FLARED END SEC | Material | | 10 | Aug 15, 2021 | SYSTEM | (\$1,445.10) | |
| | | | | | 11 | Sep 2, 2021 | SYSTEM | \$1,445.10 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user scarpm1 overriding Payment Estimate Exception 19 on the current Payment Estimate. |
| | | | | | 11 | Sep 2, 2021 | SYSTEM | (\$1,445.10) | |
| | | | | | 12 | Sep 16, 2021 | SYSTEM | \$1,445.10 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user scarpm1 overriding Payment Estimate Exception 18 on the current Payment Estimate. |
| | | | | | 12 | Sep 16, 2021 | SYSTEM | (\$1,445.10) | |
| | | | | | 13 | Oct 1, 2021 | SYSTEM | \$1,445.10 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user scarpm1 overriding Payment Estimate Exception 24 on the current Payment Estimate. |
| | | | | | 13 | Sep 30, 2021 | SYSTEM | (\$1,445.10) | |
| | | | | | 14 | Oct 18, 2021 | SYSTEM | \$1,445.10 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user scarpm1 overriding Payment Estimate Exception 19 on the current Payment Estimate. |
| | | | | | 14 | Oct 18, 2021 | SYSTEM | (\$1,445.10) | |
| | | | | | - Total | | | | |
| Material - Total | | | | | | | | \$0.00 | |
| 0540 - Total | | | | | | | | \$0.00 | |
| J413291 | 0550 | SEEDING - COOL SEASON GRASSES | Material | | 17 | Dec 2, 2021 | SYSTEM | \$3,208.80 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user scarpm1 overriding Payment Estimate Exception 5 on the current Payment Estimate. |
| | | | | | 17 | Dec 2, 2021 | SYSTEM | (\$3,208.80) | |
| | | | | | 18 | Dec 16, 2021 | SYSTEM | \$3,208.80 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user scarpm1 overriding Payment Estimate Exception 2 on the current Payment Estimate. |
| | | | | | 18 | Dec 16, 2021 | SYSTEM | (\$3,208.80) | |
| | | | | | 19 | Jan 3, 2022 | SYSTEM | \$3,208.80 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user scarpm1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |
| | | | | | 19 | Jan 3, 2022 | SYSTEM | (\$3,208.80) | |
| - Total | | | | | | | | \$0.00 | |
| Material - Total | | | | | | | | \$0.00 | |
| 0550 - Total | | | | | | | | \$0.00 | |
| J413291 | 0560 | ROCK DITCH CHECK | Material | | 3 | May 3, 2021 | SYSTEM | \$1,795.50 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user scarpm1 overriding Payment Estimate Exception 20 on the current Payment Estimate. |
| | | | | | 3 | May 3, 2021 | SYSTEM | (\$1,795.50) | |
| | | | | | 4 | May 17, 2021 | SYSTEM | \$1,795.50 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user scarpm1 overriding Payment Estimate Exception 14 on the current Payment Estimate. |
| | | | | | 4 | May 17, 2021 | SYSTEM | (\$1,795.50) | |
| - Total | | | | | | | | \$0.00 | |
| Material - Total | | | | | | | | \$0.00 | |
| 0560 - Total | | | | | | | | \$0.00 | |
| J413291 | 0580 | TEMPORARY SEEDING | Material | | 11 | Sep 2, 2021 | SYSTEM | \$31.50 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user scarpm1 overriding Payment Estimate Exception 20 on the current Payment Estimate. |
| | | | | | 11 | Sep 2, 2021 | SYSTEM | (\$31.50) | |
| | | | | | 12 | Sep 16, 2021 | SYSTEM | \$31.50 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user scarpm1 overriding Payment Estimate Exception 19 on the current Payment Estimate. |
| | | | | | 12 | Sep 16, 2021 | SYSTEM | (\$31.50) | |



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | | | |
|-------------------------------|---------------------------------|-------------------|-----------------|-----------------------|------------------|--------------|--------------|---|---|--------------|--------|--------------|---|
| J413291 | 0580 | TEMPORARY SEEDING | Material | | | 2021 | | | | | | | |
| | | | | | 13 | Sep 30, 2021 | SYSTEM | \$31.50 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user scarp1 overriding Payment Estimate Exception 25 on the current Payment Estimate. | | | | |
| | | | | | 13 | Sep 30, 2021 | SYSTEM | (\$31.50) | | | | | |
| | | | | | 14 | Oct 18, 2021 | SYSTEM | \$31.50 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user scarp1 overriding Payment Estimate Exception 20 on the current Payment Estimate. | | | | |
| | | | | | 14 | Oct 18, 2021 | SYSTEM | (\$31.50) | | | | | |
| | | | | | - Total | | | \$0.00 | | | | | |
| | | | | | Material - Total | | | \$0.00 | | | | | |
| | 0580 - Total | | | | | | | \$0.00 | | | | | |
| | 0590 | SILT FENCE | Material | | 3 | May 3, 2021 | SYSTEM | \$960.75 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user scarp1 overriding Payment Estimate Exception 21 on the current Payment Estimate. | | | | |
| | | | | | 3 | May 3, 2021 | SYSTEM | (\$960.75) | | | | | |
| 4 | | | | | May 17, 2021 | SYSTEM | \$960.75 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user scarp1 overriding Payment Estimate Exception 15 on the current Payment Estimate. | | | | | |
| 4 | | | | | May 17, 2021 | SYSTEM | (\$960.75) | | | | | | |
| | | | | | - Total | | \$0.00 | | | | | | |
| | | | | Material - Total | | \$0.00 | | | | | | | |
| 0590 - Total | | | | | | \$0.00 | | | | | | | |
| 0600 | TYPE 2D EROSION CONTROL BLANKET | Material | | 17 | Dec 2, 2021 | SYSTEM | \$5,203.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user scarp1 overriding Payment Estimate Exception 9 on the current Payment Estimate. | | | | | |
| | | | | 17 | Dec 2, 2021 | SYSTEM | (\$5,203.00) | | | | | | |
| | | | | 18 | Dec 16, 2021 | SYSTEM | \$5,203.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user scarp1 overriding Payment Estimate Exception 3 on the current Payment Estimate. | | | | | |
| | | | | 18 | Dec 16, 2021 | SYSTEM | (\$5,203.00) | | | | | | |
| | | | | 19 | Jan 3, 2022 | SYSTEM | \$5,203.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user scarp1 overriding Payment Estimate Exception 3 on the current Payment Estimate. | | | | | |
| | | | | 19 | Jan 3, 2022 | SYSTEM | (\$5,203.00) | | | | | | |
| | | | | 20 | Jan 18, 2022 | SYSTEM | \$5,203.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user scarp1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | | | | | |
| | | | | 20 | Jan 18, 2022 | SYSTEM | (\$5,203.00) | | | | | | |
| | | | | 21 | Feb 1, 2022 | SYSTEM | \$5,203.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user scarp1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | | | | | |
| | | | | 21 | Feb 1, 2022 | SYSTEM | (\$5,203.00) | | | | | | |
| | | | | | | | | - Total | | \$0.00 | | | |
| | | | | | | | | Material - Total | | \$0.00 | | | |
| | | | | Other Item Adjustment | | | | OVRN | 17 | Dec 2, 2021 | scarp1 | (\$4,009.75) | Line item adjustment to withhold the amount over plan quantity. 1865 SQYD at \$2.15 per SQYD = (\$4,009.75) |
| | | | | | | | | | 20 | Jan 18, 2022 | scarp1 | \$4,009.75 | Line item adjustment to pay back amount over plan due to change order approved. 1865 SQYD at \$2.15 per SQYD = \$4,009.75 |
| | | | | | | | | OVRN - Total | | | | \$0.00 | |
| Other Item Adjustment - Total | | | | | | | | \$0.00 | | | | | |
| Overrun | | | | Overrun | 17 | Dec 2, 2021 | SYSTEM | \$4,009.75 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 11 on the current Payment Estimate. Material Insufficiency Quantity 2420.000; Overrun Quantity Balance 1865.00. | | | | |



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | | | | | | | | | |
|--|--|---------------------------------|------------------------|-----------------------|---------------------------------------|---------------------------------------|--------------|-------------------|--|--|-------------|------------|--|--|--|--|-------------------|-------------------|--|
| J413291 | 0600 | TYPE 2D EROSION CONTROL BLANKET | Overrun | Overrun | 17 | Dec 2, 2021 | SYSTEM | (\$4,009.75) | | | | | | | | | | | |
| | | | | | 18 | Dec 16, 2021 | SYSTEM | (\$4,009.75) | Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero). | | | | | | | | | | |
| | | | | | 18 | Dec 16, 2021 | SYSTEM | \$4,009.75 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 4 on the current Payment Estimate. Material Insufficiency Quantity 2420.000; Overrun Quantity Balance 1865.00. | | | | | | | | | | |
| | | | | | 19 | Jan 3, 2022 | SYSTEM | (\$4,009.75) | Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero). | | | | | | | | | | |
| | | | | | 19 | Jan 3, 2022 | SYSTEM | \$4,009.75 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 4 on the current Payment Estimate. Material Insufficiency Quantity 2420.000; Overrun Quantity Balance 1865.00. | | | | | | | | | | |
| | Overrun - Total | | | | | | | | \$0.00 | | | | | | | | | | |
| | Overrun - Total | | | | | | | | \$0.00 | | | | | | | | | | |
| | 0600 - Total | | | | | | | | \$0.00 | | | | | | | | | | |
| | 0610 | MGS GUARDRAIL | Construction Stockpile | | | 8 | Jul 16, 2021 | SYSTEM | (\$3,990.00) | Payment Estimate Item Adjustment generated Stockpile Transaction | | | | | | | | | |
| | | | | | | 16 | Nov 16, 2021 | SYSTEM | (\$1,330.00) | Payment Estimate Item Adjustment generated Stockpile Transaction | | | | | | | | | |
| | | | | | | - Total | | | | | | | | (\$5,320.00) | | | | | |
| | | | | | | Construction Stockpile - Total | | | | | | | | (\$5,320.00) | | | | | |
| | | | | | | Construction Stockpile STMI | | | | 3 | May 3, 2021 | SYSTEM | \$5,320.00 | Payment Estimate Item Adjustment generated Stockpile Transaction | | | | | |
| | | | | | | | | | | - Total | | | | | | | | \$5,320.00 | |
| | | | | | | | | | | Construction Stockpile STMI - Total | | | | | | | | \$5,320.00 | |
| 0610 - Total | | | | | | | | \$0.00 | | | | | | | | | | | |
| 0620 | MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN | Construction Stockpile | | | 8 | Jul 16, 2021 | SYSTEM | (\$5,782.50) | Payment Estimate Item Adjustment generated Stockpile Transaction | | | | | | | | | | |
| | | | | | 13 | Sep 30, 2021 | SYSTEM | (\$1,927.50) | Payment Estimate Item Adjustment generated Stockpile Transaction | | | | | | | | | | |
| | | | | | - Total | | | | | | | | (\$7,710.00) | | | | | | |
| | | | | | Construction Stockpile - Total | | | | | | | | (\$7,710.00) | | | | | | |
| | | | | | Construction Stockpile STMI | | | | 3 | May 3, 2021 | SYSTEM | \$7,710.00 | Payment Estimate Item Adjustment generated Stockpile Transaction | | | | | | |
| | | | | | | | | | - Total | | | | | | | | \$7,710.00 | | |
| | | | | | | | | | Construction Stockpile STMI - Total | | | | | | | | \$7,710.00 | | |
| 0620 - Total | | | | | | | | \$0.00 | | | | | | | | | | | |
| 0630 | MGS BRIDGE APP. TRANS SEC (EXT CURB) | Construction Stockpile | | | 8 | Jul 16, 2021 | SYSTEM | (\$3,520.00) | Payment Estimate Item Adjustment generated Stockpile Transaction | | | | | | | | | | |
| | | | | | 13 | Sep 30, 2021 | SYSTEM | (\$1,760.00) | Payment Estimate Item Adjustment generated Stockpile Transaction | | | | | | | | | | |
| | | | | | - Total | | | | | | | | (\$5,280.00) | | | | | | |
| | | | | | Construction Stockpile - Total | | | | | | | | (\$5,280.00) | | | | | | |
| | | | | | Construction Stockpile STMI | | | | 3 | May 3, 2021 | SYSTEM | \$5,280.00 | Payment Estimate Item Adjustment generated Stockpile Transaction | | | | | | |
| | | | | | | | | | - Total | | | | | | | | \$5,280.00 | | |
| | | | | | | | | | Construction Stockpile STMI - Total | | | | | | | | \$5,280.00 | | |
| 0630 - Total | | | | | | | | \$0.00 | | | | | | | | | | | |
| 0640 | MGS VERTICAL CONCRETE BARRIER TRANSITION | Construction Stockpile | | | 16 | Nov 16, 2021 | SYSTEM | (\$3,336.00) | Payment Estimate Item Adjustment generated Stockpile Transaction | | | | | | | | | | |
| | | | | | - Total | | | | | | | | (\$3,336.00) | | | | | | |
| | | | | | Construction Stockpile - Total | | | | | | | | (\$3,336.00) | | | | | | |
| | | | | | Construction Stockpile STMI | | | | 3 | May 3, 2021 | SYSTEM | \$3,336.00 | Payment Estimate Item Adjustment generated Stockpile Transaction | | | | | | |
| | | | | | | | | | - Total | | | | | | | | \$3,336.00 | | |
| Construction Stockpile STMI - Total | | | | | | | | \$3,336.00 | | | | | | | | | | | |
| 0640 - Total | | | | | | | | \$0.00 | | | | | | | | | | | |



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | | |
|--|--|--|-------------------------|---------------------------------------|--------------|--------------|-------------------|--|--|---------------------|---------------------|--|
| J413291 | 0650 | MGS HEIGHT AND BLOCK TRANSITION | Construction Stockpile | | 8 | Jul 16, 2021 | SYSTEM | (\$351.00) | Payment Estimate Item Adjustment generated Stockpile Transaction | | | |
| | | | | | 13 | Sep 30, 2021 | SYSTEM | (\$351.00) | Payment Estimate Item Adjustment generated Stockpile Transaction | | | |
| | | | | | 16 | Nov 16, 2021 | SYSTEM | (\$702.00) | Payment Estimate Item Adjustment generated Stockpile Transaction | | | |
| | | | | - Total | | | | | | | (\$1,404.00) | |
| | | | | Construction Stockpile - Total | | | | | | | (\$1,404.00) | |
| | | | | | 3 | May 3, 2021 | SYSTEM | \$1,404.00 | Payment Estimate Item Adjustment generated Stockpile Transaction | | | |
| | - Total | | | | | | | \$1,404.00 | | | | |
| | Construction Stockpile STMI - Total | | | | | | | \$1,404.00 | | | | |
| | 0650 - Total | | | | | | | | \$0.00 | | | |
| | 0660 | TYPE A CRASHWORTHY END TERMINAL (MASH) | Construction Stockpile | | 8 | Jul 16, 2021 | SYSTEM | (\$1,545.00) | Payment Estimate Item Adjustment generated Stockpile Transaction | | | |
| | | | | - Total | | | | | | (\$1,545.00) | | |
| | | | | Construction Stockpile - Total | | | | | | (\$1,545.00) | | |
| | | | | 3 | May 3, 2021 | SYSTEM | \$1,545.00 | Payment Estimate Item Adjustment generated Stockpile Transaction | | | | |
| - Total | | | | | | | \$1,545.00 | | | | | |
| Construction Stockpile STMI - Total | | | | | | | \$1,545.00 | | | | | |
| 0660 - Total | | | | | | | | \$0.00 | | | | |
| 0680 | BASE MOUNTED CONTROL STATION | Material | | 11 | Sep 2, 2021 | SYSTEM | \$1,924.98 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user scarpm1 overriding Payment Estimate Exception 22 on the current Payment Estimate. | | | | |
| | | | | 11 | Sep 2, 2021 | SYSTEM | (\$1,924.98) | | | | | |
| | | | | 12 | Sep 16, 2021 | SYSTEM | \$5,774.92 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user scarpm1 overriding Payment Estimate Exception 21 on the current Payment Estimate. | | | | |
| | | | | 12 | Sep 16, 2021 | SYSTEM | (\$5,774.92) | | | | | |
| | | | | 13 | Sep 30, 2021 | SYSTEM | \$5,774.92 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user scarpm1 overriding Payment Estimate Exception 27 on the current Payment Estimate. | | | | |
| | | | | 13 | Sep 30, 2021 | SYSTEM | (\$5,774.92) | | | | | |
| | | | | 14 | Oct 18, 2021 | SYSTEM | \$5,774.92 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user scarpm1 overriding Payment Estimate Exception 22 on the current Payment Estimate. | | | | |
| | | | | 14 | Oct 18, 2021 | SYSTEM | (\$5,774.92) | | | | | |
| | | | - Total | | | | | | \$0.00 | | | |
| | | | Material - Total | | | | | | \$0.00 | | | |
| 0680 - Total | | | | | | | | \$0.00 | | | | |
| 0690 | CONDUIT, 2 IN. RIGID, IN TRENCH | Material | | 11 | Sep 2, 2021 | SYSTEM | \$897.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user scarpm1 overriding Payment Estimate Exception 23 on the current Payment Estimate. | | | | |
| | | | | 11 | Sep 2, 2021 | SYSTEM | (\$897.00) | | | | | |
| | | | | 12 | Sep 16, 2021 | SYSTEM | \$897.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user scarpm1 overriding Payment Estimate Exception 22 on the current Payment Estimate. | | | | |
| | | | | 12 | Sep 16, 2021 | SYSTEM | (\$897.00) | | | | | |
| | | | | 13 | Sep 30, 2021 | SYSTEM | \$897.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user scarpm1 overriding Payment Estimate Exception 28 on the current Payment Estimate. | | | | |
| | | | | 13 | Sep 30, 2021 | SYSTEM | (\$897.00) | | | | | |
| | | | | 14 | Oct 18, 2021 | SYSTEM | \$897.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user scarpm1 overriding Payment Estimate Exception 23 on the current Payment Estimate. | | | | |



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | | | | | | | | | | | | | | | | | | | | |
|---------------------|-----------------------------|--|-----------------|-----------------------|--------------|--------------|------------|--|--|--------------|---------------|--------------|------------|--|--|--------------|--------------|--------------|------------|--|--|--------------|--------------|--------------|--------|------------|--|--------|--------------|--|
| J413291 | 0690 | CONDUIT, 2 IN. RIGID, IN TRENCH | Material | | 14 | Oct 18, 2021 | SYSTEM | (\$897.00) | | | | | | | | | | | | | | | | | | | | | | |
| | | | | - Total | | | | \$0.00 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | Material - Total | | | | \$0.00 | | | | | | | | | | | | | | | | | | | | | | |
| | 0690 - Total | | | | | | | | \$0.00 | | | | | | | | | | | | | | | | | | | | | |
| | 0700 | CONDUIT, 3 IN. RIGID, IN TRENCH | Material | | 11 | Sep 2, 2021 | SYSTEM | \$3,919.25 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user scarpm1 overriding Payment Estimate Exception 24 on the current Payment Estimate. | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | 11 | Sep 2, 2021 | SYSTEM | (\$3,919.25) | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | 12 | Sep 16, 2021 | SYSTEM | \$3,919.25 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user scarpm1 overriding Payment Estimate Exception 23 on the current Payment Estimate. | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | 12 | Sep 16, 2021 | SYSTEM | (\$3,919.25) | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | 13 | Sep 30, 2021 | SYSTEM | \$3,919.25 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user scarpm1 overriding Payment Estimate Exception 29 on the current Payment Estimate. | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | 13 | Sep 30, 2021 | SYSTEM | (\$3,919.25) | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | 14 | Oct 18, 2021 | SYSTEM | \$3,919.25 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user scarpm1 overriding Payment Estimate Exception 24 on the current Payment Estimate. | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | 14 | Oct 18, 2021 | SYSTEM | (\$3,919.25) | |
| | | | | - Total | | | | | | | | | | | | | | | | | | | | | | | | | \$0.00 | |
| | | | | Material - Total | | | | | | | | | | | | | | | | | | | | | | | | | \$0.00 | |
| | 0700 - Total | | | | | | | | | | | | | | | | | | | | | | | | | | | | \$0.00 | |
| | 0720 | CONDUIT, 3 IN. RIGID, EXTERNAL ON STRUC. | Material | | 14 | Oct 18, 2021 | SYSTEM | \$15,369.80 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user scarpm1 overriding Payment Estimate Exception 25 on the current Payment Estimate. | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | 14 | Oct 18, 2021 | SYSTEM | (\$15,369.80) | | | | | | | | | | | | | | | | | | | |
| | | | | - Total | | | | | | | \$0.00 | | | | | | | | | | | | | | | | | | | |
| | | | | Material - Total | | | | | | | \$0.00 | | | | | | | | | | | | | | | | | | | |
| | 0720 - Total | | | | | | | | | | \$0.00 | | | | | | | | | | | | | | | | | | | |
| 0730 | PULL BOX, PREFORMED CLASS 1 | Material | | 12 | Sep 16, 2021 | SYSTEM | \$1,181.40 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user scarpm1 overriding Payment Estimate Exception 24 on the current Payment Estimate. | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | 12 | Sep 16, 2021 | SYSTEM | (\$1,181.40) | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | 13 | Sep 30, 2021 | SYSTEM | \$1,181.40 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user scarpm1 overriding Payment Estimate Exception 30 on the current Payment Estimate. | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | 13 | Sep 30, 2021 | SYSTEM | (\$1,181.40) | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | 14 | Oct 18, 2021 | SYSTEM | \$1,181.40 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user scarpm1 overriding Payment Estimate Exception 26 on the current Payment Estimate. | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | 14 | Oct 18, 2021 | SYSTEM | (\$1,181.40) | | | | | | | | |
| | | | - Total | | | | | | | | | | | | | | | | | | | \$0.00 | | | | | | | | |
| Material - Total | \$0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0730 - Total | | | | | | | | \$0.00 | | | | | | | | | | | | | | | | | | | | | | |
| 0740 | CABLE, 4 AWG 1 CONDUCTOR | Material | | 14 | Oct 18, 2021 | SYSTEM | \$399.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user scarpm1 overriding Payment Estimate Exception 27 on the current Payment Estimate. | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | 14 | Oct 18, 2021 | SYSTEM | (\$399.00) | | | | | | | | | | | | | | | | | | | | |
| | | | - Total | | | | | | | \$0.00 | | | | | | | | | | | | | | | | | | | | |
| Material - Total | \$0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 0740 - Total | | | | | | | | \$0.00 | | | | | | | | | | | | | | | | | | | | | | |



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | | | |
|---------|------|---|-----------------|-----------------------|------------------|--------------|------------|---------------|--|--|--|--------|--|
| J413291 | 0750 | CABLE, 8 AWG 1 CONDUCTOR | Material | | 14 | Oct 18, 2021 | SYSTEM | \$1,486.25 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user scarpm1 overriding Payment Estimate Exception 28 on the current Payment Estimate. | | | | |
| | | | | | 14 | Oct 18, 2021 | SYSTEM | (\$1,486.25) | | | | | |
| | | | | | - Total | | | | | | | \$0.00 | |
| | | | | | Material - Total | | | | | | | \$0.00 | |
| | | | | | 0750 - Total | | | | | | | \$0.00 | |
| J413291 | 0760 | WIRE, 4 AWG, BARE NEUTRAL | Material | | 14 | Oct 18, 2021 | SYSTEM | \$203.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user scarpm1 overriding Payment Estimate Exception 29 on the current Payment Estimate. | | | | |
| | | | | | 14 | Oct 18, 2021 | SYSTEM | (\$203.00) | | | | | |
| | | | | | - Total | | | | | | | \$0.00 | |
| | | | | | Material - Total | | | | | | | \$0.00 | |
| | | | | | 0760 - Total | | | | | | | \$0.00 | |
| J413291 | 0770 | WIRE, 8 AWG, BARE NEUTRAL | Material | | 14 | Oct 18, 2021 | SYSTEM | \$1,120.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user scarpm1 overriding Payment Estimate Exception 30 on the current Payment Estimate. | | | | |
| | | | | | 14 | Oct 18, 2021 | SYSTEM | (\$1,120.00) | | | | | |
| | | | | | - Total | | | | | | | \$0.00 | |
| | | | | | Material - Total | | | | | | | \$0.00 | |
| | | | | | 0770 - Total | | | | | | | \$0.00 | |
| J413291 | 0790 | MISC. HIGHWAY LIGHTING | Material | | 14 | Oct 18, 2021 | SYSTEM | \$2,066.40 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user scarpm1 overriding Payment Estimate Exception 31 on the current Payment Estimate. | | | | |
| | | | | | 14 | Oct 18, 2021 | SYSTEM | (\$2,066.40) | | | | | |
| | | | | | - Total | | | | | | | \$0.00 | |
| | | | | | Material - Total | | | | | | | \$0.00 | |
| | | | | | 0790 - Total | | | | | | | \$0.00 | |
| J413291 | 0800 | MISC. HIGHWAY LIGHTING | Material | | 14 | Oct 18, 2021 | SYSTEM | \$427.60 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user scarpm1 overriding Payment Estimate Exception 32 on the current Payment Estimate. | | | | |
| | | | | | 14 | Oct 18, 2021 | SYSTEM | (\$427.60) | | | | | |
| | | | | | - Total | | | | | | | \$0.00 | |
| | | | | | Material - Total | | | | | | | \$0.00 | |
| | | | | | 0800 - Total | | | | | | | \$0.00 | |
| J413291 | 0820 | CONCRETE FOOTINGS, EMBEDDED | Material | | 16 | Nov 16, 2021 | SYSTEM | \$778.68 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user scarpm1 overriding Payment Estimate Exception 7 on the current Payment Estimate. | | | | |
| | | | | | 16 | Nov 16, 2021 | SYSTEM | (\$778.68) | | | | | |
| | | | | | - Total | | | | | | | \$0.00 | |
| | | | | | Material - Total | | | | | | | \$0.00 | |
| | | | | | 0820 - Total | | | | | | | \$0.00 | |
| J413291 | 0840 | BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE) | Material | | 16 | Nov 16, 2021 | SYSTEM | \$940.80 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user scarpm1 overriding Payment Estimate Exception 8 on the current Payment Estimate. | | | | |
| | | | | | 16 | Nov 16, 2021 | SYSTEM | (\$940.80) | | | | | |
| | | | | | - Total | | | | | | | \$0.00 | |
| | | | | | Material - Total | | | | | | | \$0.00 | |
| | | | | | 0840 - Total | | | | | | | \$0.00 | |
| J413291 | 0940 | BRIDGE APPROACH SLAB (MAJOR ROAD) | Material | | 8 | Jul 16, 2021 | SYSTEM | \$65,415.60 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user scarpm1 overriding Payment Estimate Exception 4 on the current Payment Estimate. | | | | |
| | | | | | 8 | Jul 16, 2021 | SYSTEM | (\$65,415.60) | | | | | |



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks |
|-------------------------|----------------------------|-----------------------------------|-----------------|-----------------------|----------------|--------------|----------------|---|---|
| J413291 | 0940 | BRIDGE APPROACH SLAB (MAJOR ROAD) | Material | | 9 | Aug 2, 2021 | SYSTEM | \$65,415.60 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user scarp1 overriding Payment Estimate Exception 4 on the current Payment Estimate. |
| | | | | | 9 | Aug 2, 2021 | SYSTEM | (\$65,415.60) | |
| | | | | | - Total | | | \$0.00 | |
| | Material - Total | | | \$0.00 | | | | | |
| | 0940 - Total | | | \$0.00 | | | | | |
| | 0990 | CLASS B CONCRETE (SUBSTRUCTURE) | Material | | 4 | May 17, 2021 | SYSTEM | \$37,609.95 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user scarp1 overriding Payment Estimate Exception 2 on the current Payment Estimate. |
| | | | | | 4 | May 17, 2021 | SYSTEM | (\$37,609.95) | |
| | | | | | 5 | Jun 1, 2021 | SYSTEM | \$37,609.95 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user scarp1 overriding Payment Estimate Exception 4 on the current Payment Estimate. |
| | | | | | 5 | Jun 1, 2021 | SYSTEM | (\$37,609.95) | |
| | | | | | 6 | Jun 16, 2021 | SYSTEM | \$37,609.95 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user scarp1 overriding Payment Estimate Exception 5 on the current Payment Estimate. |
| | | | | | 6 | Jun 16, 2021 | SYSTEM | (\$37,609.95) | |
| | | | | | 7 | Jul 1, 2021 | SYSTEM | \$37,609.95 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wilsor2 overriding Payment Estimate Exception 5 on the current Payment Estimate. |
| | | | | | 7 | Jul 1, 2021 | SYSTEM | (\$37,609.95) | |
| | | | | | - Total | | | \$0.00 | |
| | Material - Total | | | \$0.00 | | | | | |
| 0990 - Total | | | \$0.00 | | | | | | |
| 1000 | TYPE D BARRIER | Material | | 8 | Jul 16, 2021 | SYSTEM | \$20,736.80 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user scarp1 overriding Payment Estimate Exception 7 on the current Payment Estimate. | |
| | | | | 8 | Jul 16, 2021 | SYSTEM | (\$20,736.80) | | |
| | | | | - Total | | | \$0.00 | | |
| Material - Total | | | \$0.00 | | | | | | |
| 1000 - Total | | | \$0.00 | | | | | | |
| 1010 | SLAB ON CONCRETE NU-GIRDER | Material | | 6 | Jun 16, 2021 | SYSTEM | \$79,240.52 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user scarp1 overriding Payment Estimate Exception 12 on the current Payment Estimate. | |
| | | | | 6 | Jun 16, 2021 | SYSTEM | (\$79,240.52) | | |
| | | | | 7 | Jul 1, 2021 | SYSTEM | \$153,841.68 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wilsor2 overriding Payment Estimate Exception 8 on the current Payment Estimate. | |
| | | | | 7 | Jul 1, 2021 | SYSTEM | (\$153,841.68) | | |
| | | | | 8 | Jul 16, 2021 | SYSTEM | \$161,821.40 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user scarp1 overriding Payment Estimate Exception 8 on the current Payment Estimate. | |
| | | | | 8 | Jul 16, 2021 | SYSTEM | (\$161,821.40) | | |
| | | | | 9 | Aug 2, 2021 | SYSTEM | \$161,821.40 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user scarp1 overriding Payment Estimate Exception 5 on the current Payment Estimate. | |
| | | | | 9 | Aug 2, 2021 | SYSTEM | (\$161,821.40) | | |
| | | | | 10 | Aug 15, 2021 | SYSTEM | \$161,821.40 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user scarp1 overriding Payment Estimate Exception 5 on the current Payment Estimate. | |
| | | | | 10 | Aug 15, 2021 | SYSTEM | (\$161,821.40) | | |
| | | | | 11 | Sep 2, | SYSTEM | \$161,821.40 | This adjustment offsets the original system-generated Material Payment | |



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | | | | |
|---------------------|------|-----------------------------------|-----------------|-----------------------|-------------------------|--------------|------------|----------------|--|--|--|--|---------------|--|
| J413291 | 1010 | SLAB ON CONCRETE NU-GIRDER | Material | | | 2021 | | | Estimate Item Adjustment (0018) due to user scarp1 overriding Payment Estimate Exception 10 on the current Payment Estimate. | | | | | |
| | | | | | 11 | Sep 2, 2021 | SYSTEM | (\$161,821.40) | | | | | | |
| | | | | | 12 | Sep 16, 2021 | SYSTEM | \$161,821.40 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user scarp1 overriding Payment Estimate Exception 15 on the current Payment Estimate. | | | | | |
| | | | | | 12 | Sep 16, 2021 | SYSTEM | (\$161,821.40) | | | | | | |
| | | | | | 13 | Sep 30, 2021 | SYSTEM | \$161,821.40 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user scarp1 overriding Payment Estimate Exception 17 on the current Payment Estimate. | | | | | |
| | | | | | 13 | Sep 30, 2021 | SYSTEM | (\$161,821.40) | | | | | | |
| | | | | | 14 | Oct 18, 2021 | SYSTEM | \$161,821.40 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user scarp1 overriding Payment Estimate Exception 12 on the current Payment Estimate. | | | | | |
| | | | | | 14 | Oct 18, 2021 | SYSTEM | (\$161,821.40) | | | | | | |
| | | | | | 15 | Nov 1, 2021 | SYSTEM | \$161,821.40 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user scarp1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | | | | | |
| | | | | | 15 | Nov 1, 2021 | SYSTEM | (\$161,821.40) | | | | | | |
| | | | | | 16 | Nov 16, 2021 | SYSTEM | \$161,821.40 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user scarp1 overriding Payment Estimate Exception 5 on the current Payment Estimate. | | | | | |
| | | | | | 16 | Nov 16, 2021 | SYSTEM | (\$161,821.40) | | | | | | |
| | | | | | - Total | | | | | | | | \$0.00 | |
| | | | | | Material - Total | | | | | | | | \$0.00 | |
| 1010 - Total | | | | | | | | \$0.00 | | | | | | |
| | 1020 | NU 35, PRESTRESSED CONC NU-GIRDER | Material | | 6 | Jun 16, 2021 | SYSTEM | \$112,290.60 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user scarp1 overriding Payment Estimate Exception 14 on the current Payment Estimate. | | | | | |
| | | | | | 6 | Jun 16, 2021 | SYSTEM | (\$112,290.60) | | | | | | |
| | | | | | 7 | Jul 1, 2021 | SYSTEM | \$112,290.60 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wilsor2 overriding Payment Estimate Exception 13 on the current Payment Estimate. | | | | | |
| | | | | | 7 | Jul 1, 2021 | SYSTEM | (\$112,290.60) | | | | | | |
| | | | | | 8 | Jul 16, 2021 | SYSTEM | \$112,290.60 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user scarp1 overriding Payment Estimate Exception 9 on the current Payment Estimate. | | | | | |
| | | | | | 8 | Jul 16, 2021 | SYSTEM | (\$112,290.60) | | | | | | |
| | | | | | 9 | Aug 2, 2021 | SYSTEM | \$112,290.60 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user scarp1 overriding Payment Estimate Exception 6 on the current Payment Estimate. | | | | | |
| | | | | | 9 | Aug 2, 2021 | SYSTEM | (\$112,290.60) | | | | | | |
| | | | | | 10 | Aug 15, 2021 | SYSTEM | \$112,290.60 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user scarp1 overriding Payment Estimate Exception 6 on the current Payment Estimate. | | | | | |
| | | | | | 10 | Aug 15, 2021 | SYSTEM | (\$112,290.60) | | | | | | |
| | | | | | 11 | Sep 2, 2021 | SYSTEM | \$112,290.60 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user scarp1 overriding Payment Estimate Exception 13 on the current Payment Estimate. | | | | | |
| | | | | | 11 | Sep 2, 2021 | SYSTEM | (\$112,290.60) | | | | | | |
| | | | | | - Total | | | | | | | | \$0.00 | |
| | | | | | Material - Total | | | | | | | | \$0.00 | |
| 1020 - Total | | | | | | | | \$0.00 | | | | | | |



Line Item Adjustments by Estimate

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks |
|-------------------------|--|----------------------------|-----------------|-----------------------|----------------|--------------|---------------|---|--|
| J413291 | 1040 | PLAIN NEOPRENE BEARING PAD | Material | | 5 | Jun 1, 2021 | SYSTEM | \$1,936.80 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user scarpm1 overriding Payment Estimate Exception 7 on the current Payment Estimate. |
| | | | | | 5 | Jun 1, 2021 | SYSTEM | (\$1,936.80) | |
| | | | | | 6 | Jun 16, 2021 | SYSTEM | \$1,936.80 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user scarpm1 overriding Payment Estimate Exception 15 on the current Payment Estimate. |
| | | | | | 6 | Jun 16, 2021 | SYSTEM | (\$1,936.80) | |
| | | | | | 7 | Jul 1, 2021 | SYSTEM | \$1,936.80 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wilsor2 overriding Payment Estimate Exception 14 on the current Payment Estimate. |
| | | | | | 7 | Jul 1, 2021 | SYSTEM | (\$1,936.80) | |
| | | | | | 8 | Jul 16, 2021 | SYSTEM | \$1,936.80 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user scarpm1 overriding Payment Estimate Exception 10 on the current Payment Estimate. |
| | | | | | 8 | Jul 16, 2021 | SYSTEM | (\$1,936.80) | |
| | | | | | 9 | Aug 2, 2021 | SYSTEM | \$1,936.80 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user scarpm1 overriding Payment Estimate Exception 7 on the current Payment Estimate. |
| | | | | | 9 | Aug 2, 2021 | SYSTEM | (\$1,936.80) | |
| | | | | | 10 | Aug 15, 2021 | SYSTEM | \$1,936.80 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user scarpm1 overriding Payment Estimate Exception 7 on the current Payment Estimate. |
| | | | | | 10 | Aug 15, 2021 | SYSTEM | (\$1,936.80) | |
| | | | | | 11 | Sep 2, 2021 | SYSTEM | \$1,936.80 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user scarpm1 overriding Payment Estimate Exception 15 on the current Payment Estimate. |
| | | | | | 11 | Sep 2, 2021 | SYSTEM | (\$1,936.80) | |
| | | | | | - Total | | | | |
| Material - Total | | | | | | | | \$0.00 | |
| 1040 - Total | | | | | | | | \$0.00 | |
| 1090 | BRIDGE APPROACH SLAB (MAJOR ROAD) | Material | | 12 | Sep 16, 2021 | SYSTEM | \$35,595.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user scarpm1 overriding Payment Estimate Exception 4 on the current Payment Estimate. | |
| | | | | 12 | Sep 16, 2021 | SYSTEM | (\$35,595.00) | | |
| | | | | 13 | Sep 30, 2021 | SYSTEM | \$71,190.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user scarpm1 overriding Payment Estimate Exception 4 on the current Payment Estimate. | |
| | | | | 13 | Sep 30, 2021 | SYSTEM | (\$71,190.00) | | |
| | | | | 14 | Oct 18, 2021 | SYSTEM | \$71,190.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user scarpm1 overriding Payment Estimate Exception 5 on the current Payment Estimate. | |
| | | | | 14 | Oct 18, 2021 | SYSTEM | (\$71,190.00) | | |
| - Total | | | | | | | | \$0.00 | |
| Material - Total | | | | | | | | \$0.00 | |
| 1090 - Total | | | | | | | | \$0.00 | |
| 1100 | GALVANIZED STRUCTURAL STEEL PILES (12 IN | Material | | 10 | Aug 15, 2021 | SYSTEM | \$38,387.40 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user scarpm1 overriding Payment Estimate Exception 3 on the current Payment Estimate. | |
| | | | | 10 | Aug 15, 2021 | SYSTEM | (\$38,387.40) | | |
| | | | | - Total | | | | | |
| Material - Total | | | | | | | | \$0.00 | |
| 1100 - Total | | | | | | | | \$0.00 | |
| 1130 | PILE POINT | Material | | 10 | Aug 15, 2021 | SYSTEM | \$1,918.00 | This adjustment offsets the original system-generated Material Payment | |



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks |
|-------------------------|-----------------------------------|----------------------------|-------------------------|-------------------------|--------------|--------------|----------------|--|--|
| J4I3291 | 1130 | REINFORCEMENT | Material | | | 2021 | | | Estimate Item Adjustment (0011) due to user scarpm1 overriding Payment Estimate Exception 4 on the current Payment Estimate. |
| | | | | | 10 | Aug 15, 2021 | SYSTEM | (\$1,918.00) | |
| | | | | - Total | | | | \$0.00 | |
| | Material - Total | | | | \$0.00 | | | | |
| | 1130 - Total | | | | \$0.00 | | | | |
| | 1150 | TYPE D BARRIER | Material | | 13 | Sep 30, 2021 | SYSTEM | \$10,074.40 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user scarpm1 overriding Payment Estimate Exception 16 on the current Payment Estimate. |
| | | | | | 13 | Sep 30, 2021 | SYSTEM | (\$10,074.40) | |
| | | | | - Total | | | | \$0.00 | |
| | | | | Material - Total | | | | \$0.00 | |
| | 1150 - Total | | | | \$0.00 | | | | |
| | 1160 | SLAB ON CONCRETE NU-GIRDER | Material | | 11 | Sep 2, 2021 | SYSTEM | \$90,506.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user scarpm1 overriding Payment Estimate Exception 11 on the current Payment Estimate. |
| | | | | | 11 | Sep 2, 2021 | SYSTEM | (\$90,506.00) | |
| | | | | | 12 | Sep 16, 2021 | SYSTEM | \$165,347.50 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user scarpm1 overriding Payment Estimate Exception 16 on the current Payment Estimate. |
| | | | | | 12 | Sep 16, 2021 | SYSTEM | (\$165,347.50) | |
| | | | | 13 | Sep 30, 2021 | SYSTEM | \$173,701.90 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user scarpm1 overriding Payment Estimate Exception 18 on the current Payment Estimate. | |
| | | | | 13 | Sep 30, 2021 | SYSTEM | (\$173,701.90) | | |
| | | | | 14 | Oct 18, 2021 | SYSTEM | \$173,701.90 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user scarpm1 overriding Payment Estimate Exception 13 on the current Payment Estimate. | |
| | | | | 14 | Oct 18, 2021 | SYSTEM | (\$173,701.90) | | |
| | | | | 15 | Nov 1, 2021 | SYSTEM | \$173,701.90 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user scarpm1 overriding Payment Estimate Exception 2 on the current Payment Estimate. | |
| | | | | 15 | Nov 1, 2021 | SYSTEM | (\$173,701.90) | | |
| | | | | 16 | Nov 16, 2021 | SYSTEM | \$173,701.90 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user scarpm1 overriding Payment Estimate Exception 6 on the current Payment Estimate. | |
| | | | | 16 | Nov 16, 2021 | SYSTEM | (\$173,701.90) | | |
| - Total | | | | | | \$0.00 | | | |
| Material - Total | | | | | | \$0.00 | | | |
| 1160 - Total | | | | \$0.00 | | | | | |
| 1170 | NU 35, PRESTRESSED CONC NU-GIRDER | Material | | 11 | Sep 2, 2021 | SYSTEM | \$131,986.40 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user scarpm1 overriding Payment Estimate Exception 14 on the current Payment Estimate. | |
| | | | | 11 | Sep 2, 2021 | SYSTEM | (\$131,986.40) | | |
| | | | - Total | | | | \$0.00 | | |
| | | | Material - Total | | | | \$0.00 | | |
| 1170 - Total | | | | \$0.00 | | | | | |
| 1190 | PLAIN NEOPRENE BEARING PAD | Material | | 11 | Sep 2, 2021 | SYSTEM | \$2,093.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user scarpm1 overriding Payment Estimate Exception 16 on the current Payment Estimate. | |
| | | | | 11 | Sep 2, 2021 | SYSTEM | (\$2,093.00) | | |
| | | | - Total | | | | \$0.00 | | |
| | | | Material - Total | | | | \$0.00 | | |



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks |
|---------|-------------------------|--|-----------------|-----------------------|---|---------------|------------|----------------|--|
| J413291 | 1190 - Total | | | | | | | \$0.00 | |
| | 1210 | CONCRETE AND MASONRY PROTECTION SYSTEM | Material | | 13 | Sep 30, 2021 | SYSTEM | \$3,282.85 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user scarpm1 overriding Payment Estimate Exception 20 on the current Payment Estimate. |
| | | | | | 13 | Sep 30, 2021 | SYSTEM | (\$3,282.85) | |
| | | | | | 14 | Oct 18, 2021 | SYSTEM | \$3,282.85 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user scarpm1 overriding Payment Estimate Exception 15 on the current Payment Estimate. |
| | | | | | 14 | Oct 18, 2021 | SYSTEM | (\$3,282.85) | |
| | | | | | - Total | | | | |
| | Material - Total | | | | | \$0.00 | | | |
| | 1210 - Total | | | | | | | \$0.00 | |
| | 1220 | SACRIFICIAL GRAFFITI PROTECTION SYSTEM | Material | | 13 | Sep 30, 2021 | SYSTEM | \$3,865.95 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user scarpm1 overriding Payment Estimate Exception 22 on the current Payment Estimate. |
| | | | | | 13 | Sep 30, 2021 | SYSTEM | (\$3,865.95) | |
| | | | | | 14 | Oct 18, 2021 | SYSTEM | \$3,865.95 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user scarpm1 overriding Payment Estimate Exception 17 on the current Payment Estimate. |
| | | | | | 14 | Oct 18, 2021 | SYSTEM | (\$3,865.95) | |
| | | | | | - Total | | | | |
| | Material - Total | | | | | \$0.00 | | | |
| | 1220 - Total | | | | | | | \$0.00 | |
| | 1230 | MECHANICALLY STABILIZED EARTH WALL SYS | Material | | 3 | May 3, 2021 | SYSTEM | \$84,847.50 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user scarpm1 overriding Payment Estimate Exception 2 on the current Payment Estimate. |
| | | | | | 3 | May 3, 2021 | SYSTEM | (\$84,847.50) | |
| | | | | | 4 | May 17, 2021 | SYSTEM | \$108,270.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user scarpm1 overriding Payment Estimate Exception 6 on the current Payment Estimate. |
| | | | | | 4 | May 17, 2021 | SYSTEM | (\$108,270.00) | |
| | | | | | 5 | Jun 1, 2021 | SYSTEM | \$109,485.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user scarpm1 overriding Payment Estimate Exception 8 on the current Payment Estimate. |
| | | | | | 5 | Jun 1, 2021 | SYSTEM | (\$109,485.00) | |
| | | | | | 6 | Jun 16, 2021 | SYSTEM | \$109,485.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user scarpm1 overriding Payment Estimate Exception 16 on the current Payment Estimate. |
| | | | | | 6 | Jun 16, 2021 | SYSTEM | (\$109,485.00) | |
| | | | | | 7 | Jul 1, 2021 | SYSTEM | \$109,485.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wilson2 overriding Payment Estimate Exception 15 on the current Payment Estimate. |
| | | | | | 7 | Jul 1, 2021 | SYSTEM | (\$109,485.00) | |
| | | | | | 8 | Jul 16, 2021 | SYSTEM | \$109,485.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user scarpm1 overriding Payment Estimate Exception 11 on the current Payment Estimate. |
| | | | | | 8 | Jul 16, 2021 | SYSTEM | (\$109,485.00) | |
| | | | | | 9 | Aug 2, 2021 | SYSTEM | \$109,485.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user scarpm1 overriding Payment Estimate Exception 8 on the current Payment Estimate. |
| | 9 | Aug 2, 2021 | SYSTEM | (\$109,485.00) | | | | | |
| | 10 | Aug 15, 2021 | SYSTEM | \$220,995.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user scarpm1 overriding Payment Estimate Exception 8 on the current Payment Estimate. | | | | |



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | |
|---------|--|--|-----------------|-----------------------|--------------|--------------|----------------|--|--|--------|----------------|
| J413291 | 1230 | MECHANICALLY STABILIZED EARTH WALL SYS | Material | | 10 | Aug 15, 2021 | SYSTEM | (\$220,995.00) | | | |
| | | | | | 11 | Sep 2, 2021 | SYSTEM | \$225,585.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user scarpm1 overriding Payment Estimate Exception 17 on the current Payment Estimate. | | |
| | | | | | 11 | Sep 2, 2021 | SYSTEM | (\$225,585.00) | | | |
| | | | | | | | | | - Total | \$0.00 | |
| | | | | | | | | | Material - Total | \$0.00 | |
| | | | | | | | | | 1230 - Total | \$0.00 | |
| | 1240 | CONCRETE AND MASONRY PROTECTION SYSTEM | Material | | 13 | Sep 30, 2021 | SYSTEM | \$3,320.95 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user scarpm1 overriding Payment Estimate Exception 21 on the current Payment Estimate. | | |
| | | | | | 13 | Sep 30, 2021 | SYSTEM | (\$3,320.95) | | | |
| | | | | | 14 | Oct 18, 2021 | SYSTEM | \$3,320.95 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user scarpm1 overriding Payment Estimate Exception 16 on the current Payment Estimate. | | |
| | | | | | 14 | Oct 18, 2021 | SYSTEM | (\$3,320.95) | | | |
| | | | | | | | | | | | |
| | | | | | | | | | Material - Total | \$0.00 | |
| | | | | | | | | | 1240 - Total | \$0.00 | |
| | 1250 | SACRIFICIAL GRAFFITI PROTECTION SYSTEM | Material | | 13 | Sep 30, 2021 | SYSTEM | \$3,910.80 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user scarpm1 overriding Payment Estimate Exception 23 on the current Payment Estimate. | | |
| 13 | | | | | Sep 30, 2021 | SYSTEM | (\$3,910.80) | | | | |
| 14 | | | | | Oct 18, 2021 | SYSTEM | \$3,910.80 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user scarpm1 overriding Payment Estimate Exception 18 on the current Payment Estimate. | | | |
| 14 | | | | | Oct 18, 2021 | SYSTEM | (\$3,910.80) | | | | |
| | | | | | | | | | | | - Total |
| | | | | | | | | Material - Total | \$0.00 | | |
| | | | | | | | | 1250 - Total | \$0.00 | | |
| 1260 | MECHANICALLY STABILIZED EARTH WALL SYS | Material | | 3 | May 3, 2021 | SYSTEM | \$83,566.80 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user scarpm1 overriding Payment Estimate Exception 11 on the current Payment Estimate. | | | |
| | | | | 3 | May 3, 2021 | SYSTEM | (\$83,566.80) | | | | |
| | | | | 4 | May 17, 2021 | SYSTEM | \$102,270.80 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user scarpm1 overriding Payment Estimate Exception 10 on the current Payment Estimate. | | | |
| | | | | 4 | May 17, 2021 | SYSTEM | (\$102,270.80) | | | | |
| | | | | 5 | Jun 1, 2021 | SYSTEM | \$103,473.20 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user scarpm1 overriding Payment Estimate Exception 12 on the current Payment Estimate. | | | |
| | | | | 5 | Jun 1, 2021 | SYSTEM | (\$103,473.20) | | | | |
| | | | | 6 | Jun 16, 2021 | SYSTEM | \$103,473.20 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user scarpm1 overriding Payment Estimate Exception 20 on the current Payment Estimate. | | | |
| | | | | 6 | Jun 16, 2021 | SYSTEM | (\$103,473.20) | | | | |
| | | | | 7 | Jul 1, 2021 | SYSTEM | \$103,473.20 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user wilsor2 overriding Payment Estimate Exception 19 on the current Payment Estimate. | | | |
| | | | | 7 | Jul 1, 2021 | SYSTEM | (\$103,473.20) | | | | |
| | | | | 8 | Jul 16, 2021 | SYSTEM | \$103,473.20 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user scarpm1 overriding Payment Estimate Exception 12 on the current Payment Estimate. | | | |
| | | | | 8 | Jul 16, 2021 | SYSTEM | (\$103,473.20) | | | | |



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | | | | |
|---------------------------|--------------|--|-----------------|--|---------------------------|--------------|--------------------|-------------------|--|----|-------------|--------|-------------------|---|
| J413291 | 1260 | MECHANICALLY STABILIZED EARTH WALL SYS | Material | | | 2021 | | | | | | | | |
| | | | | | 9 | Aug 2, 2021 | SYSTEM | \$134,201.20 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user scarpm1 overriding Payment Estimate Exception 9 on the current Payment Estimate. | | | | | |
| | | | | | 9 | Aug 2, 2021 | SYSTEM | (\$134,201.20) | | | | | | |
| | | | | | 10 | Aug 15, 2021 | SYSTEM | \$220,506.80 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user scarpm1 overriding Payment Estimate Exception 9 on the current Payment Estimate. | | | | | |
| | | | | | 10 | Aug 15, 2021 | SYSTEM | (\$220,506.80) | | | | | | |
| | | | | | 11 | Sep 2, 2021 | SYSTEM | \$227,186.80 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user scarpm1 overriding Payment Estimate Exception 18 on the current Payment Estimate. | | | | | |
| | | | | | 11 | Sep 2, 2021 | SYSTEM | (\$227,186.80) | | | | | | |
| | | | | | - Total | | | | | | | | \$0.00 | |
| | | | | | Material - Total | | | | | | | | \$0.00 | |
| | | | | | 1260 - Total | | | | | | | | \$0.00 | |
| J413291 - Total | | | | | | | | \$4,550.18 | | | | | | |
| J413297 | 1290 | CLASS A EXCAVATION | Price FUEL | | 27 | May 2, 2022 | SYSTEM | \$1,075.81 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | | | | | |
| | | | | | 28 | May 16, 2022 | SYSTEM | \$220.38 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | | | | | |
| | | | | | 31 | Jun 30, 2022 | SYSTEM | \$406.72 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | | | | | |
| | | | | | 32 | Jul 18, 2022 | SYSTEM | \$105.60 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | | | | | |
| | | | | | 33 | Aug 1, 2022 | SYSTEM | \$95.04 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | | | | | |
| | | | | | 34 | Aug 16, 2022 | SYSTEM | \$995.08 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | | | | | |
| | | | | | 35 | Sep 1, 2022 | SYSTEM | \$309.75 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | | | | | |
| | | | | | 37 | Sep 30, 2022 | SYSTEM | \$421.30 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | | | | | |
| | | | | | 44 | Jan 16, 2023 | SYSTEM | \$705.91 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | | | | | |
| | | | | | 45 | Feb 1, 2023 | SYSTEM | \$36.72 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | | | | | |
| | | | | | - Total | | | | | | | | \$4,372.31 | |
| | | | | | Price FUEL - Total | | | | | | | | \$4,372.31 | |
| | | | | | 1290 - Total | | | | | | | | \$4,372.31 | |
| | | | | | J413297 | 1300 | CLASS C EXCAVATION | Overrun | Overrun | 27 | May 2, 2022 | SYSTEM | (\$4,619.83) | Reference Item Price Adjustment Index Adjustment Type applied is FUEL |
| 31 | Jun 30, 2022 | SYSTEM | \$4,619.83 | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '21.58799 - 20.70000, 'is applied (if non-zero). | | | | | | | | | | |
| Overrun - Total | | | | | | | | \$0.00 | | | | | | |
| Overrun - Total | | | | | | | | \$0.00 | | | | | | |
| Price FUEL | | 27 | May 2, 2022 | SYSTEM | | | | \$479.52 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | | | | | |
| | | 35 | Sep 1, 2022 | SYSTEM | | | | \$54.86 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | | | | | |
| | | 39 | Nov 2, 2022 | SYSTEM | | | | \$22.20 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | | | | | |
| - Total | | | | | | | | \$556.58 | | | | | | |
| Price FUEL - Total | | | | | | | | \$556.58 | | | | | | |
| 1300 - Total | | | | | | | | \$556.58 | | | | | | |
| J413297 | 1310 | COMPACTING EMBANKMENT | Material | | 31 | Jun 30, 2022 | SYSTEM | \$544.80 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user scarpm1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | | | | | |



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | | | |
|---------------------------|--|-------------------------------|-----------------|--------------------------------------|--------------|---|---|---|---|---|--|-------------------|--|
| J4I3297 | 1310 | COMPACTING EMBANKMENT | Material | | 31 | Jun 30, 2022 | SYSTEM | (\$544.80) | | | | | |
| | | | | | 32 | Jul 18, 2022 | SYSTEM | \$1,024.80 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user scarp1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | | | | |
| | | | | | 32 | Jul 18, 2022 | SYSTEM | (\$1,024.80) | | | | | |
| | | | | | 33 | Aug 1, 2022 | SYSTEM | \$1,264.80 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user coreyj1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | | | | |
| | | | | | 33 | Aug 1, 2022 | SYSTEM | (\$1,264.80) | | | | | |
| | - Total | | | | | | | | \$0.00 | | | | |
| | Material - Total | | | | | | | | \$0.00 | | | | |
| | 1310 - Total | | | | | | | | \$0.00 | | | | |
| | 1350 | FURNISHING ROCK BASE MATERIAL | Material | | 32 | Jul 18, 2022 | SYSTEM | \$7,942.50 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user scarp1 overriding Payment Estimate Exception 2 on the current Payment Estimate. | | | | |
| | | | | | 32 | Jul 18, 2022 | SYSTEM | (\$7,942.50) | | | | | |
| 33 | | | | | Aug 1, 2022 | SYSTEM | \$8,472.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user coreyj1 overriding Payment Estimate Exception 2 on the current Payment Estimate. | | | | | |
| 33 | | | | | Aug 1, 2022 | SYSTEM | (\$8,472.00) | | | | | | |
| - Total | | | | | | | | \$0.00 | | | | | |
| Material - Total | | | | | | | | \$0.00 | | | | | |
| 1350 - Total | | | | | | | | \$0.00 | | | | | |
| 1370 | TYPE 5 AGGREGATE FOR BASE (6 IN. THICK) | Material | | 33 | Aug 1, 2022 | SYSTEM | \$2,622.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user coreyj1 overriding Payment Estimate Exception 3 on the current Payment Estimate. | | | | | |
| | | | | 33 | Aug 1, 2022 | SYSTEM | (\$2,622.00) | | | | | | |
| | | | | - Total | | | | | | | | \$0.00 | |
| | | | | Material - Total | | | | | | | | \$0.00 | |
| | | | | Overrun | Overrun | 44 | Jan 16, 2023 | SYSTEM | (\$714.20) | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | | | |
| | 45 | Feb 1, 2023 | SYSTEM | | | \$714.20 | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',11.70820 - 11.40000, 'is applied (if non-zero). | | | | | | |
| | Overrun - Total | | | | | | | | \$0.00 | | | | |
| | Overrun - Total | | | | | | | | \$0.00 | | | | |
| | Price FUEL | | 33 | Aug 1, 2022 | SYSTEM | \$139.66 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | | | | | | |
| | | | 44 | Jan 16, 2023 | SYSTEM | \$1,262.39 | Reference Item Price Adjustment Index Adjustment Type applied is FUEL | | | | | | |
| - Total | | | | | | | | \$1,402.05 | | | | | |
| Price FUEL - Total | | | | | | | | \$1,402.05 | | | | | |
| 1370 - Total | | | | | | | | \$1,402.05 | | | | | |
| 1380 | ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX) | Other Item Adjustment | ACAD | 25 | Apr 4, 2022 | scarp1 | \$555.78 | AC adjustment for SP125C Mix ID SP125 21-37. 99.49 tons placed between 3/16/22 - 4/1/22. \$555.78 | | | | | |
| | | | | 26 | Apr 18, 2022 | scarp1 | \$1,090.72 | AC adjustment for SP125C Mix ID SP125 21-37. 163.71 tons placed between 4/2/22 -4/15/22. \$1,090.72 | | | | | |
| | | | | ACAD - Total | | | | | | | | \$1,646.50 | |
| | | | | Other Item Adjustment - Total | | | | | | | | \$1,646.50 | |
| | | | | Overrun | Overrun | 26 | Apr 18, 2022 | SYSTEM | (\$4,895.10) | | | | |
| 28 | May 16, 2022 | SYSTEM | \$4,895.10 | | | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',194.25000 - 194.25000, 'is applied (if non-zero). | | | | | | | |



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | |
|-----------------------|--------------|--|-------------------------------|-----------------------|--|--------------|---|----------------|---|---|
| J413297 | 1380 | ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX) | Overrun | Overrun - Total | | | | \$0.00 | | |
| | | | | Overrun - Total | | | | \$0.00 | | |
| | | | 1380 - Total | | | | \$1,646.50 | | | |
| | 1400 | ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP2) | Other Item Adjustment | ACAD | 25 | Apr 4, 2022 | scarp1 | \$941.60 | AC adjustment for SP190B ILO SP250C Mix ID SP190 21-84. 186.78 tons placed between 3/16/22 - 4/1/22. \$941.60 | |
| | | | | | 26 | Apr 18, 2022 | scarp1 | \$2,352.21 | AC adjustment for SP190B ILO SP250C Mix ID SP190 21-84. 391.22 tons placed between 4/2/22 -4/15/22. \$2,352.21 | |
| | | | ACAD - Total | | | | \$3,293.81 | | | |
| | | | Other Item Adjustment - Total | | | | \$3,293.81 | | | |
| | | | Overrun | Overrun | 26 | Apr 18, 2022 | SYSTEM | (\$157.50) | | |
| | | | | | 28 | May 16, 2022 | SYSTEM | \$157.50 | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',157.50000 - 157.50000, 'is applied (if non-zero). | |
| | | | Overrun - Total | | | | \$0.00 | | | |
| | | | Overrun - Total | | | | \$0.00 | | | |
| | 1400 - Total | | | | \$3,293.81 | | | | | |
| | 1410 | MISC. | Material | | | 33 | Aug 1, 2022 | SYSTEM | \$104,989.04 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user coreyj1 overriding Payment Estimate Exception 4 on the current Payment Estimate. |
| | | | | | | 33 | Aug 1, 2022 | SYSTEM | (\$104,989.04) | |
| | | | | | | 34 | Aug 16, 2022 | SYSTEM | \$104,989.04 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user scarp1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |
| 34 | | | | | | Aug 16, 2022 | SYSTEM | (\$104,989.04) | | |
| 35 | | | | | | Sep 1, 2022 | SYSTEM | \$104,989.04 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user scarp1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | |
| 35 | | | | | | Sep 1, 2022 | SYSTEM | (\$104,989.04) | | |
| 36 | | | | | | Sep 15, 2022 | SYSTEM | \$104,989.04 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user coreyj1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | |
| 36 | | | | | | Sep 15, 2022 | SYSTEM | (\$104,989.04) | | |
| 39 | | | | | | Nov 2, 2022 | SYSTEM | \$58,898.93 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user scarp1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | |
| 39 | | | | | | Nov 2, 2022 | SYSTEM | (\$58,898.93) | | |
| 40 | | | | | | Nov 15, 2022 | SYSTEM | \$60,161.21 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user scarp1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | |
| 40 | | | | | | Nov 15, 2022 | SYSTEM | (\$60,161.21) | | |
| - Total | | | | | | \$0.00 | | | | |
| Material - Total | | | | | | \$0.00 | | | | |
| Other Item Adjustment | | | | | | FUEL | 33 | Aug 1, 2022 | coreyj1 | \$3,398.44 |
| | 43 | Jan 3, 2023 | coreyj1 | \$1,905.38 | Fuel Adjustment for Misc. Optional Pavement I-29 = 11in (10.5 rounded up) Concrete Pavement 1323.20 SQYD Installed Between 10/16/22 - 11/1/22 = \$1,864.52 | | | | | |
| | | | | | \$40.86 | | Fuel Adjustment for Misc. Optional Pavement I-29 = 11in (10.5 rounded up) Concrete Pavement 20.10 SQYD Installed Between 11/2/22 - 11/15/22 = \$40.86 | | | |
| FUEL - Total | | | | \$5,303.82 | Total = \$1,905.38 | | | | | |



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | | |
|---------|-----------------------|----------------------------|--------------------------------------|-----------------------|-------------|--------------------------------------|--------------|---------------|---|---|-------------------|---|
| J4I3297 | 1410 | MISC. | Other Item Adjustment - Total | | | | | | | \$5,303.82 | | |
| | | | Overrun | Overrun | 40 | Nov 15, 2022 | SYSTEM | (\$1,262.28) | | | | |
| | | | | | 42 | Dec 15, 2022 | SYSTEM | \$1,262.28 | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '62.80000 - 62.80000, 'is applied (if non-zero). | | | |
| | | | | | | Overrun - Total | | | | | \$0.00 | |
| | | | | | | Overrun - Total | | | | | \$0.00 | |
| | | | | | | 1410 - Total | | | | | \$5,303.82 | |
| | | | 1420 | MISC. | Material | | | 44 | Jan 16, 2023 | SYSTEM | \$179,173.78 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user scarpm1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |
| | | | | | | 44 | Jan 16, 2023 | SYSTEM | (\$179,173.78) | | | |
| | | | | | | - Total | | | | | \$0.00 | |
| | | | | | | Material - Total | | | | | \$0.00 | |
| | Other Item Adjustment | FUEL | | | 44 | Jan 16, 2023 | scarpm1 | \$2,967.16 | Fuel Adjustment for Misc. Optional Pavement Route AA = 8 IN Concrete Pavement 3690.5 SQYD Installed Between 1/2/23 - 1/15/23 = \$2,967.16 | | | |
| | | | | | | FUEL - Total | | | | | \$2,967.16 | |
| | | | | | | Other Item Adjustment - Total | | | | | \$2,967.16 | |
| | Overrun | Overrun | | | 44 | Jan 16, 2023 | SYSTEM | (\$1,723.53) | | | | |
| | | | | | 45 | Feb 1, 2023 | SYSTEM | \$1,723.53 | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '48.55000 - 48.55000, 'is applied (if non-zero). | | | |
| | | | | | | Overrun - Total | | | | | \$0.00 | |
| | | | | | | Overrun - Total | | | | | \$0.00 | |
| | | | | 1420 - Total | | | | | \$2,967.16 | | | |
| | 1430 | TACK COAT | Overrun | Overrun | 26 | Apr 18, 2022 | SYSTEM | (\$826.80) | | | | |
| | | | | | 28 | May 16, 2022 | SYSTEM | \$826.80 | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '2.65000 - 2.65000, 'is applied (if non-zero). | | | |
| | | | | | | Overrun - Total | | | | | \$0.00 | |
| | | | | | | Overrun - Total | | | | | \$0.00 | |
| | | | | | | 1430 - Total | | | | | \$0.00 | |
| | 1440 | CONCRETE APPROACH PAVEMENT | Material | | | 33 | Aug 1, 2022 | SYSTEM | \$50,528.20 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user coreyj1 overriding Payment Estimate Exception 8 on the current Payment Estimate. | | |
| | | | | | | 33 | Aug 1, 2022 | SYSTEM | (\$50,528.20) | | | |
| | | | | | 34 | Aug 16, 2022 | SYSTEM | \$50,528.20 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user scarpm1 overriding Payment Estimate Exception 3 on the current Payment Estimate. | | | |
| | | | | | 34 | Aug 16, 2022 | SYSTEM | (\$50,528.20) | | | | |
| | | | | | 35 | Sep 1, 2022 | SYSTEM | \$50,528.20 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user scarpm1 overriding Payment Estimate Exception 3 on the current Payment Estimate. | | | |
| | | | | | 35 | Sep 1, 2022 | SYSTEM | (\$50,528.20) | | | | |
| | | | | | 36 | Sep 15, 2022 | SYSTEM | \$50,528.20 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user coreyj1 overriding Payment Estimate Exception 3 on the current Payment Estimate. | | | |
| | | | | | 36 | Sep 15, 2022 | SYSTEM | (\$50,528.20) | | | | |
| | | | | | 39 | Nov 2, 2022 | SYSTEM | \$26,036.83 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user scarpm1 overriding Payment Estimate Exception 5 on the current Payment Estimate. | | | |
| | | | | | 39 | Nov 2, 2022 | SYSTEM | (\$26,036.83) | | | | |
| | | | | | 40 | Nov 15, 2022 | SYSTEM | \$26,036.83 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user scarpm1 overriding Payment | | | |



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | | | |
|-------------------------|----------------------|----------------------------|-----------------|--|-------------------------|---------------------------------|---------------|--|---|---------------|---------------|---------------|---|
| J413297 | 1440 | CONCRETE APPROACH PAVEMENT | Material | | | | | | Estimate Exception 2 on the current Payment Estimate. | | | | |
| | | | | | 40 | Nov 15, 2022 | SYSTEM | (\$26,036.83) | | | | | |
| | | | | | - Total | | | | | | | \$0.00 | |
| | | | | | Material - Total | | | | | | | \$0.00 | |
| | | | | | 1440 - Total | | | | | | | \$0.00 | |
| | | | | | 1460 | MODIFIED CONCRETE GUTTER TYPE B | Material | | 30 | Jun 15, 2022 | SYSTEM | \$4,188.30 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user scarpm1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |
| | | | | | | | | | 30 | Jun 15, 2022 | SYSTEM | (\$4,188.30) | |
| | | | | | | | | | 31 | Jun 30, 2022 | SYSTEM | \$4,188.30 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user scarpm1 overriding Payment Estimate Exception 2 on the current Payment Estimate. |
| | | | | | | | | | 31 | Jun 30, 2022 | SYSTEM | (\$4,188.30) | |
| | | | | | | | | | 32 | Jul 18, 2022 | SYSTEM | \$4,188.30 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user scarpm1 overriding Payment Estimate Exception 3 on the current Payment Estimate. |
| 32 | Jul 18, 2022 | SYSTEM | (\$4,188.30) | | | | | | | | | | |
| 33 | Aug 1, 2022 | SYSTEM | \$8,710.45 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user coreyj1 overriding Payment Estimate Exception 11 on the current Payment Estimate. | | | | | | | | | |
| 33 | Aug 1, 2022 | SYSTEM | (\$8,710.45) | | | | | | | | | | |
| - Total | | | | | | | | | | | \$0.00 | | |
| Material - Total | | | | | | | | | | | \$0.00 | | |
| 1460 - Total | | | | | | | \$0.00 | | | | | | |
| 1510 | DRAIN BASIN | Material | | 33 | Aug 1, 2022 | SYSTEM | \$3,569.10 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user coreyj1 overriding Payment Estimate Exception 12 on the current Payment Estimate. | | | | | |
| | | | | 33 | Aug 1, 2022 | SYSTEM | (\$3,569.10) | | | | | | |
| | | | | 34 | Aug 16, 2022 | SYSTEM | \$7,138.20 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user scarpm1 overriding Payment Estimate Exception 4 on the current Payment Estimate. | | | | | |
| | | | | 34 | Aug 16, 2022 | SYSTEM | (\$7,138.20) | | | | | | |
| | | | | 35 | Sep 1, 2022 | SYSTEM | \$7,138.20 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user scarpm1 overriding Payment Estimate Exception 4 on the current Payment Estimate. | | | | | |
| | | | | 35 | Sep 1, 2022 | SYSTEM | (\$7,138.20) | | | | | | |
| | | | | 36 | Sep 15, 2022 | SYSTEM | \$7,138.20 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user coreyj1 overriding Payment Estimate Exception 4 on the current Payment Estimate. | | | | | |
| | | | | 36 | Sep 15, 2022 | SYSTEM | (\$7,138.20) | | | | | | |
| | | | | 37 | Sep 30, 2022 | SYSTEM | \$7,138.20 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user coreyj1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | | | | | |
| | | | | 37 | Sep 30, 2022 | SYSTEM | (\$7,138.20) | | | | | | |
| - Total | | | | | | | \$0.00 | | | | | | |
| Material - Total | | | | | | | \$0.00 | | | | | | |
| 1510 - Total | | | | | | | \$0.00 | | | | | | |
| 1530 | MISC. PAVED DRAINAGE | Material | | 44 | Jan 16, 2023 | SYSTEM | \$18,300.80 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user scarpm1 overriding Payment Estimate Exception 2 on the current Payment Estimate. | | | | | |
| | | | | 44 | Jan 16, 2023 | SYSTEM | (\$18,300.80) | | | | | | |
| | | | | - Total | | | | | | \$0.00 | | | |
| Material - Total | | | | | | | \$0.00 | | | | | | |



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks |
|-------------------------|------|---|-----------------|-----------------------|-------------------------|--------------|------------|---------------|---|
| J413297 | 1530 | MISC. PAVED DRAINAGE | Overrun | Overrun | 44 | Jan 16, 2023 | SYSTEM | (\$1,068.55) | |
| | | | | | 45 | Feb 1, 2023 | SYSTEM | \$1,068.55 | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',15.05000 - 15.05000, 'is applied (if non-zero). |
| | | | | | Overrun - Total | | | \$0.00 | |
| | | | | | Overrun - Total | | | \$0.00 | |
| | | | | | 1530 - Total | | | \$0.00 | |
| J413297 | 1570 | TEMPORARY LONG-TERM RUMBLE STRIPS | Material | | 25 | Apr 4, 2022 | SYSTEM | \$4,410.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user scarpm1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |
| | | | | | 25 | Apr 4, 2022 | SYSTEM | (\$4,410.00) | |
| | | | | | 26 | Apr 18, 2022 | SYSTEM | \$4,410.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user scarpm1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |
| | | | | | 26 | Apr 18, 2022 | SYSTEM | (\$4,410.00) | |
| | | | | | 27 | May 2, 2022 | SYSTEM | \$4,410.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user scarpm1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |
| | | | | | 27 | May 2, 2022 | SYSTEM | (\$4,410.00) | |
| | | | | | 28 | May 16, 2022 | SYSTEM | \$4,410.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user scarpm1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |
| | | | | | 28 | May 16, 2022 | SYSTEM | (\$4,410.00) | |
| | | | | | - Total | | | \$0.00 | |
| | | | | | Material - Total | | | \$0.00 | |
| 1570 - Total | | | \$0.00 | | | | | | |
| J413297 | 1590 | CONCRETE TRAFFIC BARRIER, TYPE C | Material | | 40 | Nov 15, 2022 | SYSTEM | \$72,705.60 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user scarpm1 overriding Payment Estimate Exception 3 on the current Payment Estimate. |
| | | | | | 40 | Nov 15, 2022 | SYSTEM | (\$72,705.60) | |
| | | | | | - Total | | | \$0.00 | |
| Material - Total | | | \$0.00 | | | | | | |
| 1590 - Total | | | \$0.00 | | | | | | |
| J413297 | 1610 | TEMP. TRAFFIC BARRIER HEIGHT TRANSITION | Material | | 27 | May 2, 2022 | SYSTEM | \$607.30 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user scarpm1 overriding Payment Estimate Exception 2 on the current Payment Estimate. |
| | | | | | 27 | May 2, 2022 | SYSTEM | (\$607.30) | |
| | | | | | 28 | May 16, 2022 | SYSTEM | \$607.30 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user scarpm1 overriding Payment Estimate Exception 2 on the current Payment Estimate. |
| | | | | | 28 | May 16, 2022 | SYSTEM | (\$607.30) | |
| | | | | | - Total | | | \$0.00 | |
| Material - Total | | | \$0.00 | | | | | | |
| 1610 - Total | | | \$0.00 | | | | | | |
| J413297 | 1660 | PREF THERMO PVMT MARK, 24 IN WHIT | Overrun | Overrun | 50 | Apr 17, 2023 | SYSTEM | (\$23.10) | |
| | | | | | 52 | May 15, 2023 | SYSTEM | \$23.10 | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',23.10000 - 23.10000, 'is applied (if non-zero). |
| | | | | | Overrun - Total | | | \$0.00 | |
| | | | | | Overrun - Total | | | \$0.00 | |
| 1660 - Total | | | \$0.00 | | | | | | |
| J413297 | 1710 | 6 IN. YELLOW HIGH BUILD WATERBORNE | Overrun | Overrun | 41 | Dec 2, 2022 | SYSTEM | (\$29.25) | |



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks |
|---------------------|------|--|-----------------|-----------------------|-------------------------|--------------|------------|---------------|---|
| J4I3297 | 1710 | PAINT | Overrun | Overrun | 42 | Dec 15, 2022 | SYSTEM | \$29.25 | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.25000 - 0.25000, 'is applied (if non-zero). |
| | | | | | Overrun - Total | | \$0.00 | | |
| | | | | | Overrun - Total | | \$0.00 | | |
| | | | | | 1710 - Total | | \$0.00 | | |
| J4I3297 | 1720 | 12 IN. WHITE HIGH BUILD WATERBORNE PAINT | Overrun | Overrun | 40 | Nov 15, 2022 | SYSTEM | (\$1,870.60) | |
| | | | | | 41 | Dec 2, 2022 | SYSTEM | (\$5,640.00) | |
| | | | | | 42 | Dec 15, 2022 | SYSTEM | \$7,510.60 | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.35000 - 2.35000, 'is applied (if non-zero). |
| | | | | | Overrun - Total | | \$0.00 | | |
| | | | | | Overrun - Total | | \$0.00 | | |
| 1720 - Total | | \$0.00 | | | | | | | |
| J4I3297 | 1740 | 4 IN. YELLOW WATERBORNE PAVEMENT MARKING | Overrun | Overrun | 50 | Apr 17, 2023 | SYSTEM | (\$48.30) | |
| | | | | | 52 | May 15, 2023 | SYSTEM | \$48.30 | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.15000 - 0.15000, 'is applied (if non-zero). |
| | | | | | Overrun - Total | | \$0.00 | | |
| | | | | | Overrun - Total | | \$0.00 | | |
| 1740 - Total | | \$0.00 | | | | | | | |
| J4I3297 | 1750 | COLDMILLING BITUMINOUS PAVEMENT FOR REM | Overrun | Overrun | 26 | Apr 18, 2022 | SYSTEM | (\$3,500.20) | |
| | | | | | 28 | May 16, 2022 | SYSTEM | \$3,500.20 | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',23.65000 - 23.65000, 'is applied (if non-zero). |
| | | | | | Overrun - Total | | \$0.00 | | |
| | | | | | Overrun - Total | | \$0.00 | | |
| 1750 - Total | | \$0.00 | | | | | | | |
| J4I3297 | 1810 | MISC. MANHOLES AND DROP INLETS | Material | | 37 | Sep 30, 2022 | SYSTEM | \$15,486.60 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user coreyj1 overriding Payment Estimate Exception 6 on the current Payment Estimate. |
| | | | | | 37 | Sep 30, 2022 | SYSTEM | (\$15,486.60) | |
| | | | | | - Total | | \$0.00 | | |
| | | | | | Material - Total | | \$0.00 | | |
| 1810 - Total | | \$0.00 | | | | | | | |
| J4I3297 | 1820 | MISC. MANHOLES AND DROP INLETS | Material | | 37 | Sep 30, 2022 | SYSTEM | \$5,383.55 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user coreyj1 overriding Payment Estimate Exception 7 on the current Payment Estimate. |
| | | | | | 37 | Sep 30, 2022 | SYSTEM | (\$5,383.55) | |
| | | | | | - Total | | \$0.00 | | |
| | | | | | Material - Total | | \$0.00 | | |
| 1820 - Total | | \$0.00 | | | | | | | |
| J4I3297 | 1840 | SEEDING - COOL SEASON GRASSES | Material | | 40 | Nov 15, 2022 | SYSTEM | \$2,298.24 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user scarp1 overriding Payment Estimate Exception 5 on the current Payment Estimate. |
| | | | | | 40 | Nov 15, 2022 | SYSTEM | (\$2,298.24) | |
| | | | | | - Total | | \$0.00 | | |
| | | | | | Material - Total | | \$0.00 | | |
| 1840 - Total | | \$0.00 | | | | | | | |
| J4I3297 | 1860 | CURB INLET CHECK | Material | | 26 | Apr 18, 2022 | SYSTEM | \$603.75 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user scarp1 overriding Payment Estimate Exception 2 on the current Payment Estimate. |
| | | | | | 26 | Apr 18, 2022 | SYSTEM | (\$603.75) | |



Line Item Adjustments by Estimate

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | | | | |
|-------------------------|--------------|------------------|-----------------|--|-------------------------|--------------|-------------------|------------|--|---------------|--------------|--------|---------------|---|
| J413297 | 1860 | CURB INLET CHECK | Material | | 27 | May 2, 2022 | SYSTEM | \$603.75 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user scarpm1 overriding Payment Estimate Exception 4 on the current Payment Estimate. | | | | | |
| | | | | | 27 | May 2, 2022 | SYSTEM | (\$603.75) | | | | | | |
| | | | | | 28 | May 16, 2022 | SYSTEM | \$603.75 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user scarpm1 overriding Payment Estimate Exception 16 on the current Payment Estimate. | | | | | |
| | | | | | 28 | May 16, 2022 | SYSTEM | (\$603.75) | | | | | | |
| | | | | | 29 | Jun 2, 2022 | SYSTEM | \$603.75 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user scarpm1 overriding Payment Estimate Exception 3 on the current Payment Estimate. | | | | | |
| | | | | | 29 | Jun 2, 2022 | SYSTEM | (\$603.75) | | | | | | |
| | | | | | 30 | Jun 15, 2022 | SYSTEM | \$603.75 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user scarpm1 overriding Payment Estimate Exception 5 on the current Payment Estimate. | | | | | |
| | | | | | 30 | Jun 15, 2022 | SYSTEM | (\$603.75) | | | | | | |
| | | | | | 31 | Jun 30, 2022 | SYSTEM | \$603.75 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user scarpm1 overriding Payment Estimate Exception 8 on the current Payment Estimate. | | | | | |
| | | | | | 31 | Jun 30, 2022 | SYSTEM | (\$603.75) | | | | | | |
| | | | | | - Total | | | | | | | | \$0.00 | |
| | | | | | Material - Total | | | | | | | | \$0.00 | |
| | | | | | 1860 - Total | | | | | | | | \$0.00 | |
| | | | | | 1880 | | TEMPORARY SEEDING | Material | | 34 | Aug 16, 2022 | SYSTEM | \$31.50 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user scarpm1 overriding Payment Estimate Exception 6 on the current Payment Estimate. |
| | | | | | | | | | | 34 | Aug 16, 2022 | SYSTEM | (\$31.50) | |
| | | | | | | | | | | 35 | Sep 1, 2022 | SYSTEM | \$31.50 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user scarpm1 overriding Payment Estimate Exception 8 on the current Payment Estimate. |
| | | | | | | | | | | 35 | Sep 1, 2022 | SYSTEM | (\$31.50) | |
| | | | | | | | | | | 36 | Sep 15, 2022 | SYSTEM | \$31.50 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user coreyj1 overriding Payment Estimate Exception 9 on the current Payment Estimate. |
| | | | | | | | | | | 36 | Sep 15, 2022 | SYSTEM | (\$31.50) | |
| 37 | Sep 30, 2022 | SYSTEM | \$31.50 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user coreyj1 overriding Payment Estimate Exception 8 on the current Payment Estimate. | | | | | | | | | | |
| 37 | Sep 30, 2022 | SYSTEM | (\$31.50) | | | | | | | | | | | |
| 38 | Oct 17, 2022 | SYSTEM | \$31.50 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user scarpm1 overriding Payment Estimate Exception 3 on the current Payment Estimate. | | | | | | | | | | |
| 38 | Oct 17, 2022 | SYSTEM | (\$31.50) | | | | | | | | | | | |
| 39 | Nov 2, 2022 | SYSTEM | \$31.50 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user scarpm1 overriding Payment Estimate Exception 12 on the current Payment Estimate. | | | | | | | | | | |
| 39 | Nov 2, 2022 | SYSTEM | (\$31.50) | | | | | | | | | | | |
| 40 | Nov 15, 2022 | SYSTEM | \$31.50 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user scarpm1 overriding Payment Estimate Exception 6 on the current Payment Estimate. | | | | | | | | | | |
| 40 | Nov 15, 2022 | SYSTEM | (\$31.50) | | | | | | | | | | | |
| - Total | | | | | | | | | | \$0.00 | | | | |
| Material - Total | | | | | | | | | | \$0.00 | | | | |
| 1880 - Total | | | | | | | | | | \$0.00 | | | | |



Line Item Adjustments by Estimate

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | | | | |
|-------------------------|---------------|------------------------|-----------------|---|-------------------------|---------------------------------|------------|---------------|---|--------------|------------|---|---|--|
| J413297 | 1890 | SILT FENCE | Material | | 26 | Apr 18, 2022 | SYSTEM | \$951.40 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user scarp1 overriding Payment Estimate Exception 3 on the current Payment Estimate. | | | | | |
| | | | | | 26 | Apr 18, 2022 | SYSTEM | (\$951.40) | | | | | | |
| | | | | | 27 | May 2, 2022 | SYSTEM | \$951.40 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user scarp1 overriding Payment Estimate Exception 5 on the current Payment Estimate. | | | | | |
| | | | | | 27 | May 2, 2022 | SYSTEM | (\$951.40) | | | | | | |
| | | | | | 28 | May 16, 2022 | SYSTEM | \$951.40 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user scarp1 overriding Payment Estimate Exception 17 on the current Payment Estimate. | | | | | |
| | | | | | 28 | May 16, 2022 | SYSTEM | (\$951.40) | | | | | | |
| | | | | | - Total | | | | | | | | \$0.00 | |
| | | | | | Material - Total | | | | | | | | \$0.00 | |
| | | | | | 1890 - Total | | | | | | | | \$0.00 | |
| | | | | | 1900 | TYPE 2C EROSION CONTROL BLANKET | Material | | 34 | Aug 16, 2022 | SYSTEM | \$594.70 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user scarp1 overriding Payment Estimate Exception 7 on the current Payment Estimate. | |
| | | | | | | | | | 34 | Aug 16, 2022 | SYSTEM | (\$594.70) | | |
| | | | | | | | | | 35 | Sep 1, 2022 | SYSTEM | \$594.70 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user scarp1 overriding Payment Estimate Exception 9 on the current Payment Estimate. | |
| | | | | | | | | | 35 | Sep 1, 2022 | SYSTEM | (\$594.70) | | |
| | | | | | | | | | 36 | Sep 15, 2022 | SYSTEM | \$594.70 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user corej1 overriding Payment Estimate Exception 10 on the current Payment Estimate. | |
| | | | | | | | | | 36 | Sep 15, 2022 | SYSTEM | (\$594.70) | | |
| 37 | Sep 30, 2022 | SYSTEM | \$594.70 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user corej1 overriding Payment Estimate Exception 9 on the current Payment Estimate. | | | | | | | | | | |
| 37 | Sep 30, 2022 | SYSTEM | (\$594.70) | | | | | | | | | | | |
| 38 | Oct 17, 2022 | SYSTEM | \$594.70 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user scarp1 overriding Payment Estimate Exception 4 on the current Payment Estimate. | | | | | | | | | | |
| 38 | Oct 17, 2022 | SYSTEM | (\$594.70) | | | | | | | | | | | |
| 39 | Nov 2, 2022 | SYSTEM | \$594.70 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user scarp1 overriding Payment Estimate Exception 13 on the current Payment Estimate. | | | | | | | | | | |
| 39 | Nov 2, 2022 | SYSTEM | (\$594.70) | | | | | | | | | | | |
| 40 | Nov 15, 2022 | SYSTEM | \$1,396.50 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user scarp1 overriding Payment Estimate Exception 7 on the current Payment Estimate. | | | | | | | | | | |
| 40 | Nov 15, 2022 | SYSTEM | (\$1,396.50) | | | | | | | | | | | |
| - Total | | | | | | | | | \$0.00 | | | | | |
| Material - Total | | | | | | | | | \$0.00 | | | | | |
| | | Overrun | Overrun | 49 | | | | | Apr 3, 2023 | SYSTEM | (\$834.67) | | | |
| | | | | 52 | | | | | May 15, 2023 | SYSTEM | \$834.67 | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.90000 - 1.90000, 'is applied (if non-zero). | | |
| Overrun - Total | | | | | | | | | \$0.00 | | | | | |
| Overrun - Total | | | | | | | | \$0.00 | | | | | | |
| 1900 - Total | | | | | | | | \$0.00 | | | | | | |
| 1910 | MGS GUARDRAIL | Construction Stockpile | | | 34 | Aug 16, 2022 | SYSTEM | (\$2,992.50) | Payment Estimate Item Adjustment generated Stockpile Transaction | | | | | |



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | | |
|------------------|-------------------------------------|---|-------------------------------------|--------------------------------------|--------------------------------|--------------|--------------|---|--|---|--|--------------|
| J413297 | 1910 | MGS GUARDRAIL | Construction Stockpile | | 39 | Nov 2, 2022 | SYSTEM | (\$332.50) | Payment Estimate Item Adjustment generated Stockpile Transaction | | | |
| | | | | - Total | | | | | | (\$3,325.00) | | |
| | | | Construction Stockpile - Total | | | | | | | (\$3,325.00) | | |
| | | | Construction Stockpile STMI | | 3 | May 3, 2021 | SYSTEM | \$3,325.00 | Payment Estimate Item Adjustment generated Stockpile Transaction | | | |
| | | | | - Total | | | | | | \$3,325.00 | | |
| | | | Construction Stockpile STMI - Total | | | | | | | \$3,325.00 | | |
| | | | 1910 - Total | | | | | | | \$0.00 | | |
| | | | 1920 | MGS BRIDGE APP. TRANS SEC (EXT CURB) | Construction Stockpile | | 34 | Aug 16, 2022 | SYSTEM | (\$1,760.00) | Payment Estimate Item Adjustment generated Stockpile Transaction | |
| | | | | | | - Total | | | | | | (\$1,760.00) |
| | | | | | Construction Stockpile - Total | | | | | | | (\$1,760.00) |
| | Construction Stockpile STMI | | | | 3 | May 3, 2021 | SYSTEM | \$1,760.00 | Payment Estimate Item Adjustment generated Stockpile Transaction | | | |
| | | - Total | | | | | | | \$1,760.00 | | | |
| | Construction Stockpile STMI - Total | | | | | | | | | \$1,760.00 | | |
| | 1920 - Total | | | | | | | | | \$0.00 | | |
| | 1930 | MGS BRIDGE APP. TRANS SEC (REG/NO CURB) | | | Construction Stockpile | | 39 | Nov 2, 2022 | SYSTEM | (\$1,668.00) | Payment Estimate Item Adjustment generated Stockpile Transaction | |
| | | | | | | - Total | | | | | | (\$1,668.00) |
| | | | | | Construction Stockpile - Total | | | | | | | (\$1,668.00) |
| | | | Construction Stockpile STMI | | 3 | May 3, 2021 | SYSTEM | \$1,668.00 | Payment Estimate Item Adjustment generated Stockpile Transaction | | | |
| | | | | - Total | | | | | | \$1,668.00 | | |
| | | | Construction Stockpile STMI - Total | | | | | | | \$1,668.00 | | |
| 1930 - Total | | | | | | | | \$0.00 | | | | |
| 1940 | | | MGS HEIGHT AND BLOCK TRANSITION | Construction Stockpile | | 34 | Aug 16, 2022 | SYSTEM | (\$351.00) | Payment Estimate Item Adjustment generated Stockpile Transaction | | |
| | | | | | | 39 | Nov 2, 2022 | SYSTEM | (\$351.00) | Payment Estimate Item Adjustment generated Stockpile Transaction | | |
| | | | | - Total | | | | | | | (\$702.00) | |
| | Construction Stockpile - Total | | | | | | | | (\$702.00) | | | |
| | Construction Stockpile STMI | | | 3 | May 3, 2021 | SYSTEM | \$702.00 | Payment Estimate Item Adjustment generated Stockpile Transaction | | | | |
| | | - Total | | | | | | \$702.00 | | | | |
| | Construction Stockpile STMI - Total | | | | | | | | \$702.00 | | | |
| | 1940 - Total | | | | | | | | \$0.00 | | | |
| | 1980 | CONDUIT, 2 IN. RIGID, IN TRENCH | | Material | | 39 | Nov 2, 2022 | SYSTEM | \$1,407.60 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user scarp1 overriding Payment Estimate Exception 14 on the current Payment Estimate. | | |
| | | | | | | 39 | Nov 2, 2022 | SYSTEM | (\$1,407.60) | | | |
| - Total | | | | | | | \$0.00 | | | | | |
| Material - Total | | | | | | | \$0.00 | | | | | |
| 1980 - Total | | | | | | | \$0.00 | | | | | |
| 2000 | CONDUIT, 3 IN. RIGID, PUSHED | Material | | 39 | Nov 2, 2022 | SYSTEM | \$1,906.50 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user scarp1 overriding Payment Estimate Exception 15 on the current Payment Estimate. | | | | |
| | | | | 39 | Nov 2, 2022 | SYSTEM | (\$1,906.50) | | | | | |
| | | - Total | | | | | | \$0.00 | | | | |
| | | Material - Total | | | | | | \$0.00 | | | | |
| | | 2000 - Total | | | | | | \$0.00 | | | | |
| 2130 | CONCRETE FOOTINGS, EMBEDDED | Material | | 47 | Mar 2, 2023 | SYSTEM | \$811.12 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user scarp1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | | | | |
| | | | | 47 | Mar 2, 2023 | SYSTEM | (\$811.12) | | | | | |



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | | |
|---------------------|---|-----------------------------------|-----------------|-----------------------|--------------|--------------|---------------|---|---|--|--------|--|
| J413297 | 2130 | CONCRETE FOOTINGS, EMBEDDED | Material | | | 2023 | | | | | | |
| | | | | - Total | | | | | | | \$0.00 | |
| | | | | Material - Total | | | | | | | \$0.00 | |
| | 2130 - Total | | | | | | | | \$0.00 | | | |
| | 2150 | U-CHANNEL POST, 3 LB | Material | | 47 | Mar 2, 2023 | SYSTEM | \$367.50 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user scarpm1 overriding Payment Estimate Exception 2 on the current Payment Estimate. | | | |
| | | | | | 47 | Mar 2, 2023 | SYSTEM | (\$367.50) | | | | |
| | | | | - Total | | | | | | | \$0.00 | |
| | | | | Material - Total | | | | | | | \$0.00 | |
| | 2150 - Total | | | | | | | | \$0.00 | | | |
| | 2250 | BRIDGE APPROACH SLAB (MAJOR ROAD) | Material | | 33 | Aug 1, 2022 | SYSTEM | \$76,895.50 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user coreyj1 overriding Payment Estimate Exception 5 on the current Payment Estimate. | | | |
| | | | | | 33 | Aug 1, 2022 | SYSTEM | (\$76,895.50) | | | | |
| | | | | | 34 | Aug 16, 2022 | SYSTEM | \$76,895.50 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user scarpm1 overriding Payment Estimate Exception 2 on the current Payment Estimate. | | | |
| | | | | | 34 | Aug 16, 2022 | SYSTEM | (\$76,895.50) | | | | |
| | | | | | 35 | Sep 1, 2022 | SYSTEM | \$76,895.50 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user scarpm1 overriding Payment Estimate Exception 2 on the current Payment Estimate. | | | |
| | | | | | 35 | Sep 1, 2022 | SYSTEM | (\$76,895.50) | | | | |
| | | | | | 36 | Sep 15, 2022 | SYSTEM | \$76,895.50 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user coreyj1 overriding Payment Estimate Exception 2 on the current Payment Estimate. | | | |
| | | | | | 36 | Sep 15, 2022 | SYSTEM | (\$76,895.50) | | | | |
| | | | | - Total | | | | | | | \$0.00 | |
| | Material - Total | | | | | | | \$0.00 | | | | |
| | 2250 - Total | | | | | | | | \$0.00 | | | |
| 2260 | GALVANIZED STRUCTURAL STEEL PILES (12 IN) | Overrun | Overrun | 29 | Jun 2, 2022 | SYSTEM | (\$2,521.85) | | | | | |
| | | | | 30 | Jun 15, 2022 | SYSTEM | (\$16,676.75) | | | | | |
| | | | | 31 | Jun 30, 2022 | SYSTEM | \$19,198.60 | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',81.35000 - 81.35000, 'is applied (if non-zero). | | | | |
| | | | | Overrun - Total | | | | | | | \$0.00 | |
| Overrun - Total | | | | | | | \$0.00 | | | | | |
| 2260 - Total | | | | | | | | \$0.00 | | | | |
| 2280 | PRE-BORE FOR PILING | Overrun | Overrun | 27 | May 2, 2022 | SYSTEM | (\$16,366.35) | | | | | |
| | | | | 28 | May 16, 2022 | SYSTEM | \$16,366.35 | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',114.45000 - 114.45000, 'is applied (if non-zero). | | | | |
| | | | | Overrun - Total | | | | | | | \$0.00 | |
| Overrun - Total | | | | | | | \$0.00 | | | | | |
| 2280 - Total | | | | | | | | \$0.00 | | | | |
| 2300 | CLASS B CONCRETE (SUBSTRUCTURE) | Material | | 30 | Jun 15, 2022 | SYSTEM | \$64,695.33 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user scarpm1 overriding Payment Estimate Exception 2 on the current Payment Estimate. | | | | |
| | | | | 30 | Jun 15, 2022 | SYSTEM | (\$64,695.33) | | | | | |
| | | | | 31 | Jun 30, 2022 | SYSTEM | \$64,695.33 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user scarpm1 overriding Payment Estimate Exception 3 on the current Payment Estimate. | | | | |
| | | | | 31 | Jun 30, 2022 | SYSTEM | (\$64,695.33) | | | | | |



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | | |
|-------------------------------------|--|---------------------------------|-------------------------------------|-----------------------|--------------|--------------|---------------|--|--|--|---------------|--|
| J413297 | 2300 | CLASS B CONCRETE (SUBSTRUCTURE) | Material | | | 2022 | | | | | | |
| | | | | - Total | | | | | | | \$0.00 | |
| | | | | Material - Total | | | | | | | \$0.00 | |
| | 2300 - Total | | | | | | | \$0.00 | | | | |
| | 2310 | TYPE D BARRIER | Material | | | 33 | Aug 1, 2022 | SYSTEM | \$10,531.10 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user coreyj1 overriding Payment Estimate Exception 13 on the current Payment Estimate. | | |
| | | | | | | 33 | Aug 1, 2022 | SYSTEM | (\$10,531.10) | | | |
| | | | | | | 34 | Aug 16, 2022 | SYSTEM | \$10,531.10 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user scarp1 overriding Payment Estimate Exception 5 on the current Payment Estimate. | | |
| | | | | | | 34 | Aug 16, 2022 | SYSTEM | (\$10,531.10) | | | |
| | | | | | | 35 | Sep 1, 2022 | SYSTEM | \$10,531.10 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user scarp1 overriding Payment Estimate Exception 7 on the current Payment Estimate. | | |
| | | | | | | 35 | Sep 1, 2022 | SYSTEM | (\$10,531.10) | | | |
| | | | | | | 36 | Sep 15, 2022 | SYSTEM | \$10,531.10 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user coreyj1 overriding Payment Estimate Exception 8 on the current Payment Estimate. | | |
| | | | | | | 36 | Sep 15, 2022 | SYSTEM | (\$10,531.10) | | | |
| | | | | - Total | | | | | | | \$0.00 | |
| | | | | Material - Total | | | | | | | \$0.00 | |
| | | | | 2310 - Total | | | | | | | \$0.00 | |
| | 2320 | SLAB ON CONCRETE BEAM | Construction Stockpile | | | 31 | Jun 30, 2022 | SYSTEM | (\$10,440.74) | Payment Estimate Item Adjustment generated Stockpile Transaction | | |
| | | | | | | 32 | Jul 18, 2022 | SYSTEM | (\$14,891.58) | Payment Estimate Item Adjustment generated Stockpile Transaction | | |
| | | | | | | 33 | Aug 1, 2022 | SYSTEM | (\$1,331.09) | Payment Estimate Item Adjustment generated Stockpile Transaction | | |
| | | | | - Total | | | | | | | (\$26,663.41) | |
| | | | Construction Stockpile - Total | | | | | | | (\$26,663.41) | | |
| | | | Construction Stockpile STMI | | 28 | May 16, 2022 | SYSTEM | \$26,663.41 | Payment Estimate Item Adjustment generated Stockpile Transaction | | | |
| | | | | - Total | | | | | | | \$26,663.41 | |
| | | | Construction Stockpile STMI - Total | | | | | | | \$26,663.41 | | |
| | | | Material | | 31 | Jun 30, 2022 | SYSTEM | \$83,859.10 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user scarp1 overriding Payment Estimate Exception 4 on the current Payment Estimate. | | | |
| | | | | | 31 | Jun 30, 2022 | SYSTEM | (\$83,859.10) | | | | |
| - Total | | | | | | | \$0.00 | | | | | |
| Material - Total | | | | | | | \$0.00 | | | | | |
| 2320 - Total | | | | | | | \$0.00 | | | | | |
| 2330 | 27 IN., PRESTRESSED CONC SPREAD BOX BM | Construction Stockpile | | | 31 | Jun 30, 2022 | SYSTEM | (\$183,689.78) | Payment Estimate Item Adjustment generated Stockpile Transaction | | | |
| | | | - Total | | | | | | | (\$183,689.78) | | |
| | | Construction Stockpile - Total | | | | | | | (\$183,689.78) | | | |
| | | Construction Stockpile STMI | | 28 | May 16, 2022 | SYSTEM | \$183,689.78 | Payment Estimate Item Adjustment generated Stockpile Transaction | | | | |
| | | | - Total | | | | | | | \$183,689.78 | | |
| Construction Stockpile STMI - Total | | | | | | | \$183,689.78 | | | | | |
| 2330 - Total | | | | | | | \$0.00 | | | | | |
| 2340 | VERTICAL DRAIN AT END BENTS | Material | | | 31 | Jun 30, 2022 | SYSTEM | \$2,148.50 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user scarp1 overriding Payment Estimate Exception 5 on the current Payment Estimate. | | | |
| | | | | | 31 | Jun 30, 2022 | SYSTEM | (\$2,148.50) | | | | |



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | | | |
|------------------|---------------------------------|---|-----------------|-----------------------|------------------|--------------|---------------|---|---|--------------|--------|--------------|---|
| J413297 | 2340 | VERTICAL DRAIN AT END BENTS | Material | - Total | | | | \$0.00 | | | | | |
| | | | | Material - Total | | | | \$0.00 | | | | | |
| | | | | 2340 - Total | | | | \$0.00 | | | | | |
| | 2400 | BRIDGE APPROACH SLAB (MAJOR ROAD) | Material | | 39 | Nov 2, 2022 | SYSTEM | \$76,895.50 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user scarpm1 overriding Payment Estimate Exception 2 on the current Payment Estimate. | | | | |
| | | | | | 39 | Nov 2, 2022 | SYSTEM | (\$76,895.50) | | | | | |
| | | | | | - Total | | | | \$0.00 | | | | |
| | | | | | Material - Total | | | | \$0.00 | | | | |
| | | | | | 2400 - Total | | | | \$0.00 | | | | |
| | 2410 | GALVANIZED STRUCTURAL STEEL PILES (12 IN) | Material | | 35 | Sep 1, 2022 | SYSTEM | \$60,569.35 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user scarpm1 overriding Payment Estimate Exception 5 on the current Payment Estimate. | | | | |
| | | | | | 35 | Sep 1, 2022 | SYSTEM | (\$60,569.35) | | | | | |
| | | | | | 36 | Sep 15, 2022 | SYSTEM | \$68,384.75 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user coreyj1 overriding Payment Estimate Exception 5 on the current Payment Estimate. | | | | |
| | | | | | 36 | Sep 15, 2022 | SYSTEM | (\$68,384.75) | | | | | |
| | | | | | 37 | Sep 30, 2022 | SYSTEM | \$68,384.75 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user coreyj1 overriding Payment Estimate Exception 2 on the current Payment Estimate. | | | | |
| | | | | | 37 | Sep 30, 2022 | SYSTEM | (\$68,384.75) | | | | | |
| | | | | | - Total | | | | \$0.00 | | | | |
| | | | | | Material - Total | | | | \$0.00 | | | | |
| | | | | | Overrun | Overrun | | | 36 | Sep 15, 2022 | SYSTEM | (\$4,502.35) | |
| | | | | | | | | | 40 | Nov 15, 2022 | SYSTEM | \$4,502.35 | Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',84.95000 - 84.95000, 'is applied (if non-zero). |
| | | | | | | | | | Overrun - Total | | | | \$0.00 |
| | Overrun - Total | | | | \$0.00 | | | | | | | | |
| | 2410 - Total | | | | \$0.00 | | | | | | | | |
| | 2440 | PILE POINT REINFORCEMENT | Material | | 35 | Sep 1, 2022 | SYSTEM | \$2,192.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user scarpm1 overriding Payment Estimate Exception 6 on the current Payment Estimate. | | | | |
| | | | | | 35 | Sep 1, 2022 | SYSTEM | (\$2,192.00) | | | | | |
| 36 | | | | | Sep 15, 2022 | SYSTEM | \$2,192.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user coreyj1 overriding Payment Estimate Exception 6 on the current Payment Estimate. | | | | | |
| 36 | | | | | Sep 15, 2022 | SYSTEM | (\$2,192.00) | | | | | | |
| 37 | | | | | Sep 30, 2022 | SYSTEM | \$2,192.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user coreyj1 overriding Payment Estimate Exception 3 on the current Payment Estimate. | | | | | |
| 37 | | | | | Sep 30, 2022 | SYSTEM | (\$2,192.00) | | | | | | |
| - Total | | | | | \$0.00 | | | | | | | | |
| Material - Total | | | | \$0.00 | | | | | | | | | |
| 2440 - Total | | | | \$0.00 | | | | | | | | | |
| 2450 | CLASS B CONCRETE (SUBSTRUCTURE) | Material | | 36 | Sep 15, 2022 | SYSTEM | \$54,487.05 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user coreyj1 overriding Payment Estimate Exception 7 on the current Payment Estimate. | | | | | |
| | | | | 36 | Sep 15, 2022 | SYSTEM | (\$54,487.05) | | | | | | |
| | | | | 37 | Sep 30, 2022 | SYSTEM | \$54,487.05 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user coreyj1 overriding Payment Estimate Exception 4 on the current Payment Estimate. | | | | | |
| | | | | 37 | Sep 30, 2022 | SYSTEM | (\$54,487.05) | | | | | | |



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | |
|--|--|---------------------------------------|--|---------------------------------------|--------------|--------------|----------------|--|---|--|--|
| J413297 | 2450 | CLASS B CONCRETE (SUBSTRUCTURE) | Material | | | 2022 | | | | | |
| | | | | | 38 | Oct 17, 2022 | SYSTEM | \$54,487.05 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user scarp1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | | |
| | | | | | 38 | Oct 17, 2022 | SYSTEM | (\$54,487.05) | | | |
| | | | | - Total | | | | | | \$0.00 | |
| | | | | Material - Total | | | | | | \$0.00 | |
| | | | | 2450 - Total | | | | | | \$0.00 | |
| | 2460 | TYPE D BARRIER | Material | | 39 | Nov 2, 2022 | SYSTEM | \$22,355.20 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user scarp1 overriding Payment Estimate Exception 6 on the current Payment Estimate. | | |
| | | | | | 39 | Nov 2, 2022 | SYSTEM | (\$22,355.20) | | | |
| | | | | | 40 | Nov 15, 2022 | SYSTEM | \$22,355.20 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user scarp1 overriding Payment Estimate Exception 4 on the current Payment Estimate. | | |
| | | | | | 40 | Nov 15, 2022 | SYSTEM | (\$22,355.20) | | | |
| | | | | - Total | | | | | | \$0.00 | |
| | | | | Material - Total | | | | | | \$0.00 | |
| | 2460 - Total | | | | | | \$0.00 | | | | |
| | 2470 | SLAB ON CONCRETE BEAM | Construction Stockpile | | 37 | Sep 30, 2022 | SYSTEM | (\$12,686.96) | Payment Estimate Item Adjustment generated Stockpile Transaction | | |
| | | | | | 38 | Oct 17, 2022 | SYSTEM | (\$12,645.36) | Payment Estimate Item Adjustment generated Stockpile Transaction | | |
| | | | | | 39 | Nov 2, 2022 | SYSTEM | (\$1,331.09) | Payment Estimate Item Adjustment generated Stockpile Transaction | | |
| | | | | - Total | | | | | | (\$26,663.41) | |
| | | | | Construction Stockpile - Total | | | | | | (\$26,663.41) | |
| | | | | Construction Stockpile STMI | | 34 | Aug 16, 2022 | SYSTEM | \$26,663.41 | Payment Estimate Item Adjustment generated Stockpile Transaction | |
| | | | - Total | | | | | | \$26,663.41 | | |
| | | | Construction Stockpile STMI - Total | | | | | | \$26,663.41 | | |
| | | | Material | | 37 | Sep 30, 2022 | SYSTEM | \$100,833.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user coreyj1 overriding Payment Estimate Exception 5 on the current Payment Estimate. | | |
| | | | | | 37 | Sep 30, 2022 | SYSTEM | (\$100,833.00) | | | |
| | | | | | 38 | Oct 17, 2022 | SYSTEM | \$201,335.40 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user scarp1 overriding Payment Estimate Exception 2 on the current Payment Estimate. | | |
| | | | | | 38 | Oct 17, 2022 | SYSTEM | (\$201,335.40) | | | |
| | | | | 39 | Nov 2, 2022 | SYSTEM | \$211,914.60 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user scarp1 overriding Payment Estimate Exception 7 on the current Payment Estimate. | | | |
| | | | | 39 | Nov 2, 2022 | SYSTEM | (\$211,914.60) | | | | |
| - Total | | | | | | \$0.00 | | | | | |
| Material - Total | | | | | | \$0.00 | | | | | |
| 2470 - Total | | | | | | \$0.00 | | | | | |
| 2480 | 27 IN., PRESTRESSED CONC SPREAD BOX BM | Construction Stockpile | | 37 | Sep 30, 2022 | SYSTEM | (\$183,689.78) | Payment Estimate Item Adjustment generated Stockpile Transaction | | | |
| | | | - Total | | | | | | (\$183,689.78) | | |
| | | Construction Stockpile - Total | | | | | | (\$183,689.78) | | | |
| | | Construction Stockpile STMI | | 34 | Aug 16, 2022 | SYSTEM | \$183,689.78 | Payment Estimate Item Adjustment generated Stockpile Transaction | | | |
| | | | - Total | | | | | | \$183,689.78 | | |
| Construction Stockpile STMI - Total | | | | | | \$183,689.78 | | | | | |
| 2480 - Total | | | | | | \$0.00 | | | | | |



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks |
|-------------------------|--|--|-----------------|-------------------------|-------------------------|--------------|----------------|--|--|
| J413297 | 2520 | CONCRETE AND MASONRY PROTECTION SYSTEM | Material | | 39 | Nov 2, 2022 | SYSTEM | \$3,630.50 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user scarpm1 overriding Payment Estimate Exception 8 on the current Payment Estimate. |
| | | | | | 39 | Nov 2, 2022 | SYSTEM | (\$3,630.50) | |
| | | | | | - Total | | | \$0.00 | |
| | Material - Total | | | \$0.00 | | | | | |
| | 2520 - Total | | | \$0.00 | | | | | |
| | 2530 | SACRIFICIAL GRAFFITI PROTECTION SYSTEM | Material | | 39 | Nov 2, 2022 | SYSTEM | \$4,275.35 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user scarpm1 overriding Payment Estimate Exception 10 on the current Payment Estimate. |
| | | | | | 39 | Nov 2, 2022 | SYSTEM | (\$4,275.35) | |
| | | | | | - Total | | | \$0.00 | |
| | | | | | Material - Total | | | \$0.00 | |
| | 2530 - Total | | | \$0.00 | | | | | |
| | 2540 | MECHANICALLY STABILIZED EARTH WALL SYS | Material | | 28 | May 16, 2022 | SYSTEM | \$116,928.35 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user scarpm1 overriding Payment Estimate Exception 4 on the current Payment Estimate. |
| | | | | | 28 | May 16, 2022 | SYSTEM | (\$116,928.35) | |
| | | | | | 29 | Jun 2, 2022 | SYSTEM | \$116,928.35 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user scarpm1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |
| | | | | | 29 | Jun 2, 2022 | SYSTEM | (\$116,928.35) | |
| 30 | | | | | Jun 15, 2022 | SYSTEM | \$129,705.95 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user scarpm1 overriding Payment Estimate Exception 3 on the current Payment Estimate. | |
| 30 | | | | | Jun 15, 2022 | SYSTEM | (\$129,705.95) | | |
| 31 | | | | | Jun 30, 2022 | SYSTEM | \$129,705.95 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user scarpm1 overriding Payment Estimate Exception 6 on the current Payment Estimate. | |
| 31 | | | | | Jun 30, 2022 | SYSTEM | (\$129,705.95) | | |
| - Total | | | | | | \$0.00 | | | |
| Material - Total | | | \$0.00 | | | | | | |
| 2540 - Total | | | \$0.00 | | | | | | |
| 2550 | CONCRETE AND MASONRY PROTECTION SYSTEM | Material | | 39 | Nov 2, 2022 | SYSTEM | \$4,247.60 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user scarpm1 overriding Payment Estimate Exception 9 on the current Payment Estimate. | |
| | | | | 39 | Nov 2, 2022 | SYSTEM | (\$4,247.60) | | |
| | | | | - Total | | | \$0.00 | | |
| | | | | Material - Total | | | \$0.00 | | |
| 2550 - Total | | | \$0.00 | | | | | | |
| 2560 | SACRIFICIAL GRAFFITI PROTECTION SYSTEM | Material | | 39 | Nov 2, 2022 | SYSTEM | \$5,002.10 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user scarpm1 overriding Payment Estimate Exception 11 on the current Payment Estimate. | |
| | | | | 39 | Nov 2, 2022 | SYSTEM | (\$5,002.10) | | |
| | | | | - Total | | | \$0.00 | | |
| | | | | Material - Total | | | \$0.00 | | |
| 2560 - Total | | | \$0.00 | | | | | | |
| 2570 | MECHANICALLY STABILIZED EARTH WALL SYS | Material | | 28 | May 16, 2022 | SYSTEM | \$172,314.05 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user scarpm1 overriding Payment Estimate Exception 10 on the current Payment Estimate. | |
| | | | | 28 | May 16, 2022 | SYSTEM | (\$172,314.05) | | |
| | | | | 29 | Jun 2, 2022 | SYSTEM | \$172,314.05 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user scarpm1 overriding Payment Estimate Exception 2 on the current Payment Estimate. | |



Line Item Adjustments by Estimate

Sep 20, 2023

Contract ID: 210122-C03

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | |
|-------------------------|-------------------------|--|-----------------|-----------------------|-------------|--------------|------------|--------------------|---|--|
| J413297 | 2570 | MECHANICALLY STABILIZED EARTH WALL SYS | Material | | 29 | Jun 2, 2022 | SYSTEM | (\$172,314.05) | | |
| | | | | | 30 | Jun 15, 2022 | SYSTEM | \$187,011.65 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user scarpm1 overriding Payment Estimate Exception 4 on the current Payment Estimate. | |
| | | | | | 30 | Jun 15, 2022 | SYSTEM | (\$187,011.65) | | |
| | | | | | 31 | Jun 30, 2022 | SYSTEM | \$187,011.65 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user scarpm1 overriding Payment Estimate Exception 7 on the current Payment Estimate. | |
| | | | | | 31 | Jun 30, 2022 | SYSTEM | (\$187,011.65) | | |
| | - Total | | | | | | | | \$0.00 | |
| | Material - Total | | | | | | | | \$0.00 | |
| | 2570 - Total | | | | | | | | \$0.00 | |
| | 5106 | MISC. HIGHWAY LIGHTING | Material | | 49 | Apr 3, 2023 | SYSTEM | \$5,168.00 | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user scarpm1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | |
| | | | | | 49 | Apr 3, 2023 | SYSTEM | (\$5,168.00) | | |
| - Total | | | | | | | | \$0.00 | | |
| Material - Total | | | | | | | | \$0.00 | | |
| 5106 - Total | | | | | | | | \$0.00 | | |
| J413297 - Total | | | | | | | | \$19,542.23 | | |
| Overall - Total | | | | | | | | \$24,092.41 | | |



Contract Adjustments for Contract - 210122-C03

| Estimate Number | Project | Adjustment Type | Other Adjustment Type | Adjustment Amount | Adjustment Percentage by Project | Created Date | Created By | Comments |
|------------------------|---------|---------------------------|-----------------------|-------------------|----------------------------------|--------------|------------|--|
| 21 | J4I3291 | Other Contract Adjustment | OTHR | \$18.66 | 44.31000000 | Feb 1, 2022 | scarp1 | Material Takeover: This contract adjustment is being made for material takeover for signs that was purchased from Mar-Jim. Sign number 17 NW Waukomis Drive Station 951+90.52 (I-29 SB) and 953+13.85 (I-29 NB) were eliminated and already fabricated. Please see Estimate 0021 attachment for invoice. MoDOT has possession of the signs. Signs = \$42.11 |
| | J4I3297 | Other Contract Adjustment | OTHR | \$23.45 | 55.69000000 | Feb 1, 2022 | scarp1 | Material Takeover: This contract adjustment is being made for material takeover for signs that was purchased from Mar-Jim. Sign number 17 NW Waukomis Drive Station 951+90.52 (I-29 SB) and 953+13.85 (I-29 NB) were eliminated and already fabricated. Please see Estimate 0021 attachment for invoice. MoDOT has possession of the signs. Signs = \$42.11 |
| 21 - Total | | | | | \$42.11 | | | |
| 47 | J4I3291 | Other Contract Adjustment | OTHR | \$219.01 | 43.68000000 | Mar 2, 2023 | scarp1 | Material Takeover: This contract adjustment is being made for material takeover for signs that was purchased from Mar-Jim. Two W12-2a Low Clearance (Overhead) signs Route AA / I-29 Station 952+34.87 and 953+01.66, and two W12-2 Low Clearance signs Route AA Station 230+22 and 244+29 were revised to match field measurements. The signs were already fabricated. Please see Estimate 0047 attachment for invoice. MoDOT has possession of the signs. Signs = \$501.40 |
| | J4I3297 | Other Contract Adjustment | OTHR | \$282.39 | 56.32000000 | Mar 2, 2023 | scarp1 | Material Takeover: This contract adjustment is being made for material takeover for signs that was purchased from Mar-Jim. Two W12-2a Low Clearance (Overhead) signs Route AA / I-29 Station 952+34.87 and 953+01.66, and two W12-2 Low Clearance signs Route AA Station 230+22 and 244+29 were revised to match field measurements. The signs were already fabricated. Please see Estimate 0047 attachment for invoice. MoDOT has possession of the signs. Signs = \$501.40 |
| 47 - Total | | | | | \$501.40 | | | |
| Overall - Total | | | | | \$543.51 | | | |