



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 5, 2021

Pay Estimate Created Date: October 1, 2021

Progress Estimate Number 12	Contract ID 210122-C06 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start September 16, 2021 Pay Period End September 30, 2021	Original Contract Amount \$1,862,575.46 Net Change Order Amount \$24,234.20 Current Contract Amount \$1,886,809.66
---------------------------------------	--	--	---

Approval Date		By User
October 1, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	reills1
October 1, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	penner1
October 4, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2021	December 1, 2021		59.14%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 3, 2021	February 3, 2021	
Letting Date	January 22, 2021	January 22, 2021	
Notice to Proceed Date	March 8, 2021	March 8, 2021	
Work Began Date	April 12, 2021	April 12, 2021	

Contract Total Pay For Estimate No. 12			
	This Estimate	Previous	To Date
210122-C06			
Total Posted Items Pay	\$16,550.00	\$1,099,278.16	\$1,115,828.16
Gross Item Adjustments	(\$1,101.00)	\$7,808.53	\$6,707.53
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,107,086.69	\$1,122,535.69
Contract Total Payable This Estimate:	\$15,449.00		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4P3373	0120	6161005	CONSTRUCTION SIGNS	SQFT	\$7.000	50	\$350.00
	0160	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	EA	\$200.000	4	\$800.00
	0230	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$10,000.000	1	\$10,000.00
	0420	7026000	PRE-BORE FOR PILING	LF	\$135.000	40	\$5,400.00
Project J4P3373 - Total							\$16,550.00
Overall - Total							\$16,550.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4P3373	0120	CONSTRUCTION SIGNS	Overrun			-43	\$7.00	(\$301.00)
	0160	TYPE III MOVEABLE BARRICADE WITH LIGHTS	Overrun			-4	\$200.00	(\$800.00)
J4P3379	0560	MISC.	Material			-28.9	\$30.00	(\$867.00)
	0560	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user reills1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	28.9	\$30.00	\$867.00
	0590	CONCRETE APPROACH PAVEMENT	Material			-128.3	\$175.00	(\$22,452.50)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 5, 2021

Pay Estimate Created Date: October 1, 2021

Progress Estimate Number 12	Contract ID 210122-C06 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start September 16, 2021 Pay Period End September 30, 2021	Original Contract Amount \$1,862,575.46 Net Change Order Amount \$24,234.20 Current Contract Amount \$1,886,809.66
---------------------------------------	--	--	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4P3379	0590	CONCRETE APPROACH PAVEMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user reills1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	128.3	\$175.00	\$22,452.50
	0810	MGS GUARDRAIL	Material			-1,175	\$21.50	(\$25,262.50)
	0810	MGS GUARDRAIL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user reills1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	1,175	\$21.50	\$25,262.50
Total								(\$1,101.00)



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on October 5, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4P3373	FAF 58-1(40)	Bridge replacement	58	CASS	over Big Creek, 0.1 mile east of Hilltop Rd. and 0.2 mile west of Walnut Street
J4P3379	FAF 291-1(85)	Bridge deck replacement	291	CASS	at Middle Big Creek, 1.3 miles south of Rte. 150 and 0.6 mile north of 163rd Street in Lake Winnebago

Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J4P3373	Posted Item Pay	\$16,550.00	\$54,723.00	\$71,273.00
	Gross Item Adjustments	(\$1,101.00)	\$6,886.75	\$5,785.75
	Gross Item Pay	\$15,449.00	\$61,609.75	\$77,058.75
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J4P3379	Posted Item Pay	\$0.00	\$1,044,555.16	\$1,044,555.16
	Gross Item Adjustments	\$0.00	\$921.78	\$921.78
	Gross Item Pay	\$0.00	\$1,045,476.94	\$1,045,476.94
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 5, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J4P3379, Item 3049910, Project Item Line Number 0560, Material Set 304991096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Working with materials department to receive proper PAL.	reills1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3379, Item 5041000, Project Item Line Number 0590, Material Set 504100096, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Working with materials department to get removed due to too small of a quantity to test.	reills1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3379, Item 6061060, Project Item Line Number 0810, Material Set 606106096, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	Working with materials department to get resolved.	reills1	Overridden
Estimate Exception Type: Item Overrun: Contract 210122-C06, Contract Project J4P3373, Project Item Line Number 0120, Contract Line Item Number 0120, Item 6161005, Minor Item.	A change order is out for signatures in order to address this.	reills1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 210122-C06, Contract Project J4P3373, Project Item Line Number 0160, Contract Line Item Number 0160, Item 6161031, Minor Item.	A change order is out for signatures in order to address this.	reills1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 5, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210122-C06	J4P3373	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.00	\$1,790.00	\$0.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$3,435.00	\$0.00
		0001	0030	2035500	EMBANKMENT IN PLACE	536.00	0.00	536.00	CUYD	0.00	\$18.00	\$0.00
		0001	0040	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	2.00	0.00	2.00	100F	0.00	\$750.00	\$0.00
		0001	0050	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	492.00	0.00	492.00	SQYD	0.00	\$13.50	\$0.00
		0001	0060	3102003	CRUSHED STONE (B)	185.00	0.00	185.00	SQYD	0.00	\$9.35	\$0.00
		0001	0070	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	56.00	0.00	56.00	TONS	0.00	\$250.43	\$0.00
		0001	0080	4039905	MISC.Optional Pavement; 8" Concrete/10" HMA	492.00	0.00	492.00	SQYD	0.00	\$60.73	\$0.00
		0001	0090	4071005	TACK COAT	42.00	0.00	42.00	GAL	0.00	\$2.50	\$0.00
		0001	0100	6113020	FURNISHING TYPE 2 ROCK BLANKET	466.00	0.00	466.00	CUYD	0.00	\$26.50	\$0.00
		0001	0110	6113040	PLACING TYPE 2 ROCK BLANKET	466.00	0.00	466.00	CUYD	0.00	\$14.50	\$0.00
		0001	0120	6161005	CONSTRUCTION SIGNS	986.00	0.00	986.00	SQFT	1,029.00	\$7.00	\$7,203.00
		0001	0130	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$85.00	\$170.00
		0001	0140	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	0.00	\$25.00	\$0.00
		0001	0150	6161010	RELOCATED SIGNS	64.00	0.00	64.00	SQFT	0.00	\$7.00	\$0.00
		0001	0160	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	6.00	0.00	6.00	EA	10.00	\$200.00	\$2,000.00
		0001	0170	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	3.00	0.00	3.00	EA	2.00	\$3,250.00	\$6,500.00
		0001	0180	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$120,000.00	\$0.00
		0001	0190	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	980.00	0.00	980.00	LF	0.00	\$0.50	\$0.00
		0001	0200	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	980.00	0.00	980.00	LF	0.00	\$0.50	\$0.00
		0001	0210	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	418.00	0.00	418.00	SQYD	0.00	\$23.06	\$0.00
		0001	0220	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	636.00	0.00	636.00	SQYD	0.00	\$2.75	\$0.00
		0001	0230	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00
		0001	0240	8051000A	SEEDING - COOL SEASON MIXTURES	0.20	0.00	0.20	ACRE	0.00	\$6,250.00	\$0.00
		0001	0250	8061016	SEDIMENT REMOVAL	4.00	0.00	4.00	CUYD	0.00	\$36.00	\$0.00
		0001	0260	8061017	TEMPORARY SEEDING AND MULCHING	0.20	0.00	0.20	ACRE	0.00	\$4,975.00	\$0.00
		0001	0270	8061019	SILT FENCE	328.00	0.00	328.00	LF	0.00	\$1.55	\$0.00
		0001	0280	8061050	TYPE C BERM	311.00	0.00	311.00	LF	0.00	\$37.45	\$0.00
		0001	0290	8064134	TYPE 1D EROSION CONTROL BLANKET	519.00	0.00	519.00	SQYD	0.00	\$2.30	\$0.00
		0010	0300	6061060	MGS GUARDRAIL	25.00	0.00	25.00	LF	0.00	\$21.50	\$0.00
		0010	0310	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	0.00	\$2,500.00	\$0.00
		0010	0320	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	0.00	\$2,376.00	\$0.00
		0040	0330	9031270A	2 IN. PSST POST - 12 GA.	51.00	0.00	51.00	LF	0.00	\$12.00	\$0.00
		0040	0340	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	18.00	0.00	18.00	LF	0.00	\$20.00	\$0.00
		0040	0350	9035069A	SHF-FLAT SHEET FLUORESCENT	18.00	0.00	18.00	SQFT	0.00	\$23.00	\$0.00
		0070	0360	2061000	CLASS 1 EXCAVATION	70.00	0.00	70.00	CUYD	0.00	\$85.00	\$0.00
		0070	0370	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$40,000.00	\$40,000.00
		0070	0380	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	130.00	0.00	130.00	SQYD	0.00	\$130.00	\$0.00
		0070	0390	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	260.00	0.00	260.00	LF	0.00	\$71.00	\$0.00
		0070	0400	7021214	GALVANIZED STRUCTURAL STEEL PILES (14 IN)	300.00	0.00	300.00	LF	0.00	\$102.00	\$0.00
		0070	0410	7025002	PILE WAVE ANALYSIS	2.00	0.00	2.00	EA	0.00	\$400.00	\$0.00
		0070	0420	7026000	PRE-BORE FOR PILING	40.00	0.00	40.00	LF	40.00	\$135.00	\$5,400.00
		0070	0430	7027000	PILE POINT REINFORCEMENT	14.00	0.00	14.00	EA	0.00	\$226.92	\$0.00
		0070	0440	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	38.20	0.00	38.20	CUYD	0.00	\$1,300.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 5, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210122-C06	J4P3373	0070	0450	7034216	TYPE H BARRIER	300.00	0.00	300.00	LF	0.00	\$100.00	\$0.00
		0070	0460	7034222	SLAB ON CONCRETE BEAM	424.00	0.00	424.00	SQYD	0.00	\$370.00	\$0.00
		0070	0470	7059903	MISC.24 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	488.00	0.00	488.00	LF	0.00	\$328.00	\$0.00
		0070	0480	7061060	REINFORCING STEEL (BRIDGES)	2,690.00	0.00	2,690.00	LB	0.00	\$1.80	\$0.00
		0070	0490	7129911	MISC.GALVANIZED FABRICATED STRUCTURAL CARBON STEEL (MISC.)	540.00	0.00	540.00	LB	0.00	\$4.35	\$0.00
		0070	0500	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$2,000.00	\$0.00
		0070	0510	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	0.00	\$210.00	\$0.00
		0070	0520	7161002	LAMINATED NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	0.00	\$215.00	\$0.00
Project J4P3373 - Total Value Posted to Date as of Report Generated Date												\$71,273.00
J4P3379	0001	0530	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$8,000.00	\$8,000.00	
	0001	0540	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	14.00	0.00	14.00	SQFT	14.00	\$185.00	\$2,590.00	
	0001	0550	2153000	SHAPING SLOPES, CLASS III	11.00	0.00	11.00	100F	0.00	\$600.00	\$0.00	
	0001	0560	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	28.90	0.00	28.90	TONS	28.90	\$30.00	\$867.00	
	0001	0570	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	181.40	11.90	193.30	TONS	193.30	\$146.21	\$28,262.39	
	0001	0580	4071005	TACK COAT	171.00	23.00	194.00	GAL	194.00	\$2.50	\$485.00	
	0001	0590	5041000	CONCRETE APPROACH PAVEMENT	128.30	0.00	128.30	SQYD	128.30	\$175.00	\$22,452.50	
	0001	0600	6113020	FURNISHING TYPE 2 ROCK BLANKET	2,219.00	200.00	2,419.00	CUYD	2,219.00	\$40.50	\$89,869.50	
	0001	0610	6113040	PLACING TYPE 2 ROCK BLANKET	2,219.00	200.00	2,419.00	CUYD	2,219.00	\$14.50	\$32,175.50	
	0001	0620	6161005	CONSTRUCTION SIGNS	1,528.00	112.50	1,640.50	SQFT	1,432.00	\$7.00	\$10,024.00	
	0001	0630	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$85.00	\$170.00	
	0001	0640	6161009	FLAG ASSEMBLY	6.00	0.00	6.00	EA	0.00	\$25.00	\$0.00	
	0001	0650	6161025	CHANNELIZER (TRIM LINE)	80.00	0.00	80.00	EA	80.00	\$22.00	\$1,760.00	
	0001	0660	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	10.00	14.00	24.00	EA	24.00	\$200.00	\$4,800.00	
	0001	0670	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	3.00	0.00	3.00	EA	3.00	\$3,250.00	\$9,750.00	
	0001	0680	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$113,325.00	\$113,325.00	
	0001	0690	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	52.00	0.00	52.00	LF	52.00	\$26.00	\$1,352.00	
	0001	0700	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,189.00	0.00	2,189.00	LF	2,189.00	\$0.50	\$1,094.50	
	0001	0710	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,206.00	0.00	1,206.00	LF	1,206.00	\$0.50	\$603.00	
	0001	0720	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,711.00	511.00	2,222.00	SQYD	2,222.00	\$9.27	\$20,597.94	
	0001	0730	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	3,329.00	0.00	3,329.00	SQYD	3,329.00	\$2.50	\$8,322.50	
	0001	0740	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	8.80	0.00	8.80	STA	8.80	\$650.00	\$5,720.00	
	0001	0750	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	2.20	0.00	2.20	STA	2.20	\$650.00	\$1,430.00	
	0001	0760	8051000A	SEEDING - COOL SEASON MIXTURES	1.00	0.00	1.00	ACRE	0.00	\$3,350.00	\$0.00	
	0001	0770	8061005	ROCK DITCH CHECK	60.00	0.00	60.00	LF	60.00	\$24.50	\$1,470.00	
	0001	0780	8061016	SEDIMENT REMOVAL	7.00	0.00	7.00	CUYD	0.00	\$36.00	\$0.00	
	0001	0790	8061019	SILT FENCE	370.00	-34.00	336.00	LF	336.00	\$1.55	\$520.80	
	0001	0800	8061050	TYPE C BERM	1,115.00	0.00	1,115.00	LF	522.00	\$14.50	\$7,569.00	
	0010	0810	6061060	MGS GUARDRAIL	1,175.00	0.00	1,175.00	LF	1,175.00	\$21.50	\$25,262.50	
	0010	0820	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$2,500.00	\$10,000.00	
	0010	0830	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$2,376.00	\$9,504.00	
	0040	0840	9039902	MISC.RELOCATION OF EXISTING SIGNS	2.00	0.00	2.00	EA	0.00	\$76.00	\$0.00	
	0070	0850	2162500	REMOVAL OF EXISTING BRIDGE DECK	6,222.00	0.00	6,222.00	SQFT	6,222.00	\$11.50	\$71,553.00	
0070	0860	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	200.00	0.00	200.00	SQYD	200.00	\$260.00	\$52,000.00		
0070	0870	7034212	SLAB ON STEEL	690.00	0.00	690.00	SQYD	690.00	\$334.00	\$230,460.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 5, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210122-C06	J4P3379	0070	0880	7034219A	TYPE D BARRIER	290.00	0.00	290.00	LF	290.00	\$120.00	\$34,800.00
		0070	0890	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	10.00	0.00	10.00	SQFT	0.00	\$200.00	\$0.00
		0070	0900	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$3,000.00	\$3,000.00
		0070	0910	7123610	SLAB DRAIN	26.00	0.00	26.00	EA	26.00	\$400.00	\$10,400.00
		0070	0920	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	5,400.00	0.00	5,400.00	SQFT	5,400.00	\$39.00	\$210,600.00
		0070	0930	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	5,400.00	0.00	5,400.00	SQFT	5,400.00	\$1.00	\$5,400.00
		0070	0940	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	1,100.00	0.00	1,100.00	SQFT	1,100.00	\$1.00	\$1,100.00
		0070	0950	7125370A	FINISH FIELD COAT (SYSTEM G)	1,100.00	0.00	1,100.00	SQFT	1,100.00	\$1.00	\$1,100.00
		0070	0960	7126000	NON-DESTRUCTIVE TESTING	60.00	0.00	60.00	LF	60.00	\$50.00	\$3,000.00
		0070	5001	7079901	MISC.Additional Reinforcing Steel	0.00	1.00	1.00	LS	1.00	\$1,440.03	\$1,440.03
		0040	5002	6169901	MISC.Additional Labor for Flagging	0.00	1.00	1.00	LS	1.00	\$1,725.00	\$1,725.00
Project J4P3379 - Total Value Posted to Date as of Report Generated Date											\$1,044,555.16	
210122-C06 Overall - Total Value Posted to Date as of Report Generated Date											\$1,115,828.16	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 5, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J4P3373

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0120	6161005	CONSTRUCTION SIGNS	9/16/21	10/1/21	50.00	SQFT	MO 58 EB					
0160	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	9/16/21	10/1/21	1.00	EA	MO 58 EB	15.499				Has a R11-3a ROAD CLOSED X MILES AHEAD sign mounted.
					1.00	EA	MO 58 EB	17.709			Has a R11-3a ROAD CLOSED X MILES AHEAD sign mounted.	
					2.00	EA	MO 58 EB	16.424			Has a R11-3a ROAD CLOSED X MILES AHEAD sign mounted. There is a barricade on each side of the roadway.	
0230	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	9/16/21	10/1/21	1.00	LS	Bridge					
0420	7026000	PRE-BORE FOR PILING	9/28/21	10/1/21	40.00	LF	Bridge					

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J4P3373	0120	September 7, 2021	979	Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		0.027	MO 7 to MO 58	19.50	1	Detour - G	19.50	19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		0.128	MO 7 to MO 58	19.50	1	Detour - A	19.50	19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		9.931	MO 291S NB	19.50	1	Detour - C	19.50	19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		9.158	MO 150 WB	19.50	1	Detour - I	19.50	19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		0.225	MO 291S NB to MO 150	19.50	1	Detour - A	19.50	19.5
				WO20-2 48x48 16.00 DETOUR AHEAD		0.641	MO 7 BUSINESS	1.00	16			16
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		0.731	MO 7 BUSINESS	19.50	1	Detour - K	19.50	19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		0.760	MO 7 to MO 58	19.50	1	Detour - B	19.50	19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		0.760	MO 7 to MO 58	19.50	1	Detour - H	19.50	19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		0.829	MO 7 BUSINESS	19.50	1	Detour - J	19.50	19.5
				WO20-2 48x48 16.00 DETOUR AHEAD		11.449	MO 58 EB	1.00	16			16
				R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY		11.615	MO 58 WB	1.00	12.5			12.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		11.737	MO 58 WB	19.50	1	Detour - E	19.50	19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		11.807	MO 291S NB	19.50	1	Detour - C	19.50	19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		11.878	MO 58 WB	19.50	1	Detour - D	19.50	19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		11.915	MO 150 WB	19.50	1	Detour - K	19.50	19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		12.075	MO 150 WB	19.50	1	Detour - J	19.50	19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		13.152	MO 291S NB	19.50	1	Detour - F	19.50	19.5
				SPECIAL 7 96x48 32.00 POINT OF PRESENCE		13.478	MO 58 EB	1.00	32	Focus on Bridges		32
				R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY		13.489	MO 58 EB	1.00	12.5			12.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		16.504	MO 150 EB	19.50	1	Detour - C	19.50	19.5
				WO20-2 48x48 16.00 DETOUR AHEAD		160.628	MO 7 NB	1.00	16			16
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		160.777	MO 7 NB	19.50	1	Detour - I	19.50	19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		162.791	MO 7 NB	19.50	1	Detour - I	19.50	19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		166.298	MO 7 NB	19.50	1	Detour - K	19.50	19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		166.431	MO 7 NB	19.50	1	Detour - J	19.50	19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		18.169	MO 150 EB	19.50	1	Detour - C	19.50	19.5
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		18.457	MO 58 EB	1.00	16			16
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		18.542	MO 58 EB	1.00	16			16
				R11-2 48x30 10.00 ROAD CLOSED		18.665	MO 58 EB	1.00	10			10
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		19.643	MO 150 EB	19.50	1	Detour - B	19.50	19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		19.737	MO 150 EB	19.50	1	Detour - A	19.50	19.5
				MO4-8a 24x18 3.00 END DETOUR		19.861	MO 58 EB	1.00	3			3
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		23.888	MO 7 SB	19.50	1	Detour - C	19.50	19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		25.575	MO 7 SB	19.50	1	Detour - E	19.50	19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		25.578	MO 7 SB	19.50	1	Detour - D	19.50	19.5
				WO20-2 48x48 16.00 DETOUR AHEAD		29.552	MO 58 WB	1.00	16			16
				R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC		29.629	MO 58 WB	1.00	12.5			12.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		29.737	MO 58 WB	19.50	1	Detour - K	19.50	19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		29.842	MO 58 WB	19.50	1	Detour - J	19.50	19.5



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 5, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J4P3373	0120	September 7, 2021	979	SPECIAL 7 96x48 32.00 POINT OF PRESENCE		30.176	MO 58 WB	1.00	32	Focus on Bridges		32
				R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC		30.237	MO 58 WB	1.00	12.5			12.5
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		30.754	MO 58 WB	1.00	16			16
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		30.785	MO 58 WB	1.00	16			16
				R11-2 48x30 10.00 ROAD CLOSED		30.867	MO 58 WB	1.00	10			10
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		37.586	MO 291S SB	19.50	1	Detour - I	19.50	19.5
				MO4-8a 24x18 3.00 END DETOUR		37.808	MO 58 WB	1.00	3			3
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		39.157	MO 291S SB	19.50	1	Detour - H	19.50	19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		39.314	MO 291S SB	19.50	1	Detour - G	19.50	19.5
				WO20-2 48x48 16.00 DETOUR AHEAD		5.563	HUBACH HILL RD EB	1.00	16			16
				R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY		5.635	HUBACH HILL RD EB	1.00	12.5			12.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		5.718	HUBACH HILL RD EB	19.50	1	Detour - E	19.50	19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		5.822	HUBACH HILL RD EB	19.50	1	Detour - D	19.50	19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		7.493	MO 150 WB	19.50	1	Detour - I	19.50	19.5
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		8.373	MO 291S NB	19.50	1	Detour - C	19.50	19.5
		September 16, 2021	50	R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY		15.499	MO 58 EB	1.00	12.5			12.5
				R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY		16.424	MO 58 EB	2.00	12.5			25
				R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY		17.709	MO 58 EB	1.00	12.5			12.5
	0120 - Total											1029
J4P3379	0620	April 8, 2021	1382	special ??x?? ??.00 NO PASSING ZONE		.007		1.00		Detour - 3	19.50	19.5
				special ??x?? ??.00 NO PASSING ZONE		.037		1.00		Detour - 10	19.50	19.5
				R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC		.067		2.00	12.5			25
				special ??x?? ??.00 NO PASSING ZONE		.272		1.00		Detour - 10	19.50	19.5
				WO20-2 48x48 16.00 DETOUR AHEAD		11.132	Detour North	1.00	16			16
				special ??x?? ??.00 NO PASSING ZONE		11.298		1.00		Detour - 1	19.50	19.5
				special ??x?? ??.00 NO PASSING ZONE		11.431		1.00		Detour - 3	19.50	19.5
				special ??x?? ??.00 NO PASSING ZONE		11.547		1.00		Detour - 2	19.50	19.5
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		11.681		1.00	16			16
				WO20-3a 4x4 16.00 ROAD CLOSED 500 FT		11.746		1.00	16			16
				R11-2 48x30 10.00 ROAD CLOSED		11.841		1.00	10			10
				special ??x?? ??.00 NO PASSING ZONE		11.857		1.00		Detour - 3	19.50	19.5
				special ??x?? ??.00 NO PASSING ZONE		11.896		1.00		Detour - 2	19.50	19.5
				special ??x?? ??.00 NO PASSING ZONE		116.464		1.00		Detour - 5	19.50	19.5
				special ??x?? ??.00 NO PASSING ZONE		13.445		1.00		Detour - 1	19.50	19.5
				WO20-2 48x48 16.00 DETOUR AHEAD		13.450		1.00	16			16
				special ??x?? ??.00 NO PASSING ZONE		13.496		1.00		Detour - 6	19.50	19.5
				special ??x?? ??.00 NO PASSING ZONE		13.547		1.00		Detour - 6	19.50	19.5
				R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC		13.574		2.00	12.5			25
				special ??x?? ??.00 NO PASSING ZONE		13.723		1.00		Detour - 6	19.50	19.5
				MO4-8a 24x18 3.00 END DETOUR		13.843		1.00	3			3
				special ??x?? ??.00 NO PASSING ZONE		14.371	Detour South	1.00		Detour - 6	19.50	19.5
				special ??x?? ??.00 NO PASSING ZONE		14.779		1.00		Detour - 1	19.50	19.5
				special ??x?? ??.00 NO PASSING ZONE		16.445		1.00		Detour - 6	19.50	19.5
				special ??x?? ??.00 NO PASSING ZONE		16.48		1.00		Detour - 1	19.50	19.5
				special ??x?? ??.00 NO PASSING ZONE		160.514		1.00		Detour - 1	19.50	19.5
				special ??x?? ??.00 NO PASSING ZONE		160.698		1.00		Detour - 1	19.50	19.5
				special ??x?? ??.00 NO PASSING ZONE		161.249		1.00		Detour - 1	19.50	19.5
				special ??x?? ??.00 NO PASSING ZONE		162.827		1.00		Detour - 1	19.50	19.5
				special ??x?? ??.00 NO PASSING ZONE		163.950		1.00		Detour - 1	19.50	19.5



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 5, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J4P3379	0620	April 8, 2021	1382	ZONE								
				special ZONE ??x?? ??00 NO PASSING		166.218		1.00		Detour - 4	19.50	19.5
				special ZONE ??x?? ??00 NO PASSING		18.18		1.00		Detour - 6	19.50	19.5
				special ZONE ??x?? ??00 NO PASSING		18.916		1.00		Detour - 1	19.50	19.5
				special ZONE ??x?? ??00 NO PASSING		19.571		1.00		Detour - 2	19.50	19.5
				special ZONE ??x?? ??00 NO PASSING		19.754		1.00		Detour - 7	19.50	19.5
				special ZONE ??x?? ??00 NO PASSING		19.757		1.00		Detour - 6	19.50	19.5
				special ZONE ??x?? ??00 NO PASSING		19.774		1.00		Detour - 3	19.50	19.5
				special ZONE ??x?? ??00 NO PASSING		19.775		1.00		Detour - 8	19.50	19.5
				special ZONE ??x?? ??00 NO PASSING		19.949		1.00		Detour - 6	19.50	19.5
				special ZONE ??x?? ??00 NO PASSING		19.998		1.00		Detour - 6	19.50	19.5
				special ZONE ??x?? ??00 NO PASSING		22.535		1.00		Detour - 6	19.50	19.5
				special ZONE ??x?? ??00 NO PASSING		23.656		1.00		Detour - 6	19.50	19.5
				special ZONE ??x?? ??00 NO PASSING		25.599		1.00		Detour - 7	19.50	19.5
				special ZONE ??x?? ??00 NO PASSING		25.725		1.00		Detour - 8	19.50	19.5
				special ZONE ??x?? ??00 NO PASSING		30.236		1.00		Detour - 6	19.50	19.5
				special ZONE ??x?? ??00 NO PASSING		30.791		1.00		Detour - 6	19.50	19.5
				special ZONE ??x?? ??00 NO PASSING		33.227		1.00		Detour - 6	19.50	19.5
				WO20-2 48x48 16.00 DETOUR AHEAD		34.881		1.00	16			16
				special ZONE ??x?? ??00 NO PASSING		34.928		1.00		Detour - 6	19.50	19.5
				special ZONE ??x?? ??00 NO PASSING		35.171	A	1.00		Special - 1	32.00	32
				special ZONE ??x?? ??00 NO PASSING		35.318		1.00		Detour - 7	19.50	19.5
				special ZONE ??x?? ??00 NO PASSING		35.593		1.00		Detour - 8	19.50	19.5
				special ZONE ??x?? ??00 NO PASSING		36.154		1.00		Detour - 9	19.50	19.5
				special ZONE ??x?? ??00 NO PASSING		36.246		1.00		Detour - 10	19.50	19.5
				R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC		36.45	C	2.00	12.5			25
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		36.553		1.00	16			16
				WO20-3a 4x4 16.00 ROAD CLOSED 500 FT		37.013		1.00	16			16
				R11-2 48x30 10.00 ROAD CLOSED		37.108		1.00	10			10
				special ZONE ??x?? ??00 NO PASSING		39.477		1.00		Detour - 1	19.50	19.5
				special ZONE ??x?? ??00 NO PASSING		40.896	B	1.00		Detour - 4	19.50	19.5
				special ZONE ??x?? ??00 NO PASSING		40.912		1.00		Detour - 5	19.50	19.5
				MO4-8a 24x18 3.00 END DETOUR		40.929		1.00	3			3
				special ZONE ??x?? ??00 NO PASSING		5.984		1.00		Detour - 1	19.50	19.5
				special ZONE ??x?? ??00 NO PASSING		7.46		1.00		Detour - 1	19.50	19.5
				WO20-2 48x48 16.00 DETOUR AHEAD		8.305		1.00	16			16
				special ZONE ??x?? ??00 NO PASSING		8.386		1.00		Special - 2	32.00	32
				special ZONE ??x?? ??00 NO PASSING		8.401		1.00		Detour - 2	19.50	19.5
				special ZONE ??x?? ??00 NO PASSING		8.460		1.00		Detour - 3	19.50	19.5
				R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC		8.474		2.00	12.5			25
				special ZONE ??x?? ??00 NO PASSING		9.223		1.00		Detour -1	19.50	19.5
				R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC			163rd St.	2.00	12.5			25
				R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC			MO 58 West	2.00	12.5			25
0620 - Total												1382



Line Item Adjustments by Estimate

Oct 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4P3373	0120	CONSTRUCTION SIGNS	Material		11	Sep 16, 2021	SYSTEM	\$6,853.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user reills1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					11	Sep 16, 2021	SYSTEM	(\$6,853.00)				
					- Total					\$0.00		
					Material - Total					\$0.00		
					Overrun	Overrun	12	Oct 1, 2021	SYSTEM	(\$301.00)		
					Overrun - Total					(\$301.00)		
					Overrun - Total					(\$301.00)		
					0120 - Total					(\$301.00)		
			J4P3373	0130	ADVANCED WARNING RAIL SYSTEM	Material		11	Sep 16, 2021	SYSTEM	\$170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user reills1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
								11	Sep 16, 2021	SYSTEM	(\$170.00)	
		- Total								\$0.00		
		Material - Total								\$0.00		
		0130 - Total					\$0.00					
J4P3373	0160	TYPE III MOVEABLE BARRICADE WITH LIGHTS	Material		11	Sep 16, 2021	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user reills1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					11	Sep 16, 2021	SYSTEM	(\$1,200.00)				
					- Total					\$0.00		
					Material - Total					\$0.00		
					Overrun	Overrun	12	Oct 1, 2021	SYSTEM	(\$800.00)		
					Overrun - Total					(\$800.00)		
		Overrun - Total					(\$800.00)					
		0160 - Total					(\$800.00)					
J4P3373	0170	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		11	Sep 16, 2021	SYSTEM	\$6,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user reills1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					11	Sep 16, 2021	SYSTEM	(\$6,500.00)				
					- Total					\$0.00		
					Material - Total					\$0.00		
		0170 - Total					\$0.00					
J4P3373	0300	MGS GUARDRAIL	Construction Stockpile STMI		2	May 3, 2021	SYSTEM	\$344.75	Payment Estimate Item Adjustment generated Stockpile Transaction			
										\$344.75		
					Construction Stockpile STMI - Total					\$344.75		
		0300 - Total					\$344.75					
J4P3373	0310	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		2	May 3, 2021	SYSTEM	\$3,390.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
										\$3,390.00		
					Construction Stockpile STMI - Total					\$3,390.00		
		0310 - Total					\$3,390.00					
J4P3373	0320	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		2	May 3, 2021	SYSTEM	\$3,152.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
										\$3,152.00		
					Construction Stockpile STMI - Total					\$3,152.00		
		0320 - Total					\$3,152.00					
J4P3373 - Total								\$5,785.75				
J4P3379	0560	MISC. AGGREGATE FOR BASE	Material		6	Jul 1, 2021	SYSTEM	\$867.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user domins1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			



Line Item Adjustments by Estimate

Oct 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4P3379	0560	MISC. AGGREGATE FOR BASE	Material		6	Jul 1, 2021	SYSTEM	(\$867.00)					
					7	Jul 16, 2021	SYSTEM	\$867.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user domins1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					7	Jul 16, 2021	SYSTEM	(\$867.00)					
					8	Jul 30, 2021	SYSTEM	\$867.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user domins1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					8	Jul 30, 2021	SYSTEM	(\$867.00)					
					9	Aug 16, 2021	SYSTEM	\$867.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user domins1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					9	Aug 16, 2021	SYSTEM	(\$867.00)					
					10	Aug 31, 2021	SYSTEM	\$867.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user domins1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					10	Aug 31, 2021	SYSTEM	(\$867.00)					
					11	Sep 16, 2021	SYSTEM	\$867.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user reills1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					11	Sep 16, 2021	SYSTEM	(\$867.00)					
					12	Oct 1, 2021	SYSTEM	\$867.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user reills1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					12	Oct 1, 2021	SYSTEM	(\$867.00)					
								- Total				\$0.00	
								Material - Total				\$0.00	
				0560 - Total				\$0.00					
0570		ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	ACAD	8	Jul 30, 2021	domins1	\$524.08	This is to pay for the AC adjustment for the asphalt paving completed on 6/15/21 for SP125C 70-22				
						ACAD - Total				\$524.08			
				FUEL	6	Jul 1, 2021	domins1	(\$0.19)	This is to correct the system generated fuel adjustment for this line item. This item was completed in the previous estimate period so the fuel adjustment was meant for the previous work period.				
						FUEL - Total				(\$0.19)			
						Other Item Adjustment - Total					\$523.89		
				Overrun	Overrun	6	Jul 1, 2021	SYSTEM	(\$1,764.39)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						6	Jul 1, 2021	SYSTEM	\$1,764.39	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user domins1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
						7	Jul 16, 2021	SYSTEM	(\$1,764.39)	Averaged Price Adjustment from this item on all previous payment estimates of '2.05841' is applied (if non-zero).			
						7	Jul 16, 2021	SYSTEM	\$1,764.39	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user domins1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
						Overrun - Total					\$0.00		
						Overrun - Total					\$0.00		
						Price FUEL		6	Jul 1, 2021	SYSTEM	\$397.89	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
								- Total				\$397.89	
						Price FUEL - Total						\$397.89	
						0570 - Total						\$921.78	
	0580	TACK COAT	Overrun	Overrun	6	Jul 1, 2021	SYSTEM	\$57.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user domins1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					6	Jul 1, 2021	SYSTEM	(\$57.50)					



Line Item Adjustments by Estimate

Oct 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3379	0580	TACK COAT	Overrun	Overrun		2021								
					7	Jul 16, 2021	SYSTEM	(\$57.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					7	Jul 16, 2021	SYSTEM	\$57.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user domins1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					Overrun - Total							\$0.00		
					Overrun - Total							\$0.00		
					0580 - Total							\$0.00		
					0590	CONCRETE APPROACH PAVEMENT	Material			4	Jun 2, 2021	SYSTEM	\$16,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user domins1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
										4	Jun 2, 2021	SYSTEM	(\$16,975.00)	
										5	Jun 16, 2021	SYSTEM	\$16,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user domins1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
										5	Jun 16, 2021	SYSTEM	(\$16,975.00)	
										6	Jul 1, 2021	SYSTEM	\$22,452.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user domins1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
										6	Jul 1, 2021	SYSTEM	(\$22,452.50)	
										7	Jul 16, 2021	SYSTEM	\$22,452.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user domins1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										7	Jul 16, 2021	SYSTEM	(\$22,452.50)	
										8	Jul 30, 2021	SYSTEM	\$22,452.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user domins1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
8	Jul 30, 2021	SYSTEM	(\$22,452.50)											
9	Aug 16, 2021	SYSTEM	\$22,452.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user domins1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
9	Aug 16, 2021	SYSTEM	(\$22,452.50)											
10	Aug 31, 2021	SYSTEM	\$22,452.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user domins1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
10	Aug 31, 2021	SYSTEM	(\$22,452.50)											
11	Sep 16, 2021	SYSTEM	\$22,452.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user reills1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
11	Sep 16, 2021	SYSTEM	(\$22,452.50)											
12	Oct 1, 2021	SYSTEM	\$22,452.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user reills1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
12	Oct 1, 2021	SYSTEM	(\$22,452.50)											
- Total							\$0.00							
Material - Total							\$0.00							
0590 - Total							\$0.00							
0600	FURNISHING TYPE 2 ROCK BLANKET	Material			5	Jun 16, 2021	SYSTEM	\$89,869.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user domins1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					5	Jun 16, 2021	SYSTEM	(\$89,869.50)						
					6	Jul 1, 2021	SYSTEM	\$89,869.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user domins1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					6	Jul 1, 2021	SYSTEM	(\$89,869.50)						



Line Item Adjustments by Estimate

Oct 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4P3379	0600	FURNISHING TYPE 2 ROCK BLANKET	Material			2021					
			- Total							\$0.00	
			Material - Total							\$0.00	
	0600 - Total								\$0.00		
	0620	CONSTRUCTION SIGNS	Material		1	Apr 16, 2021	SYSTEM		(\$9,674.00)		
			- Total							(\$9,674.00)	
			Material - Total							(\$9,674.00)	
			MaterialCredit		2	May 3, 2021	SYSTEM		\$9,674.00		
			- Total							\$9,674.00	
			MaterialCredit - Total							\$9,674.00	
			Other Item Adjustment	MDPA	1	Apr 16, 2021	domins1		\$9,674.00	Adjustment to pay for item that needs materials reporting completed.	
					2	May 3, 2021	domins1		(\$9,674.00)	Adjusting for payment on last estimate, material reporting has been completed and system generated payment for item.	
			MDPA - Total							\$0.00	
			Other Item Adjustment - Total							\$0.00	
			0620 - Total								\$0.00
	0630	ADVANCED WARNING RAIL SYSTEM	Material		1	Apr 16, 2021	SYSTEM		(\$170.00)		
			- Total							(\$170.00)	
			Material - Total							(\$170.00)	
			MaterialCredit		2	May 3, 2021	SYSTEM		\$170.00		
			- Total							\$170.00	
			MaterialCredit - Total							\$170.00	
			Other Item Adjustment	MDPA	1	Apr 16, 2021	domins1		\$170.00	Adjustment to pay for item that needs materials reporting completed.	
					2	May 3, 2021	domins1		(\$170.00)	Adjusting for payment on last estimate, material reporting has been completed and system generated payment for item.	
			MDPA - Total							\$0.00	
			Other Item Adjustment - Total							\$0.00	
0630 - Total								\$0.00			
0650	CHANNELIZER (TRIM LINE)	Material		1	Apr 16, 2021	SYSTEM		(\$330.00)			
		- Total							(\$330.00)		
		Material - Total							(\$330.00)		
		MaterialCredit		2	May 3, 2021	SYSTEM		\$330.00			
		- Total							\$330.00		
		MaterialCredit - Total							\$330.00		
		Other Item Adjustment	MDPA	1	Apr 16, 2021	domins1		\$330.00	Adjustment to pay for item that needs materials reporting completed.		
				2	May 3, 2021	domins1		(\$330.00)	Adjusting for payment on last estimate, material reporting has been completed and system generated payment for item.		
		MDPA - Total							\$0.00		
		Other Item Adjustment - Total							\$0.00		
		0650 - Total								\$0.00	
0660	TYPE III MOVEABLE BARRICADE WITH LIGHTS	Material		1	Apr 16, 2021	SYSTEM		(\$4,000.00)			
		- Total							(\$4,000.00)		
		Material - Total							(\$4,000.00)		
		MaterialCredit		2	May 3, 2021	SYSTEM		\$4,000.00			
		- Total							\$4,000.00		
MaterialCredit - Total							\$4,000.00				



Line Item Adjustments by Estimate

Oct 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3379	0660	TYPE III MOVEABLE BARRICADE WITH LIGHTS	Other Item Adjustment	MDPA	1	Apr 16, 2021	domins1	\$2,000.00	Adjustment to pay for item that needs materials reporting completed.					
					2	May 3, 2021	domins1	(\$2,000.00)	Adjusting for payment on last estimate, material reporting has been completed and system generated payment for item. 14 barricades were added to project, change order in process of being written. This item will pay for the 10 in contract.					
			MDPA - Total							\$0.00				
			Other Item Adjustment - Total							\$0.00				
			Overrun	Overrun	1	Apr 16, 2021	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 9 on the current Payment Estimate. Material Insufficiency Quantity 20.000; Overrun Quantity Balance 10.00.					
					1	Apr 16, 2021	SYSTEM	(\$2,000.00)						
					2	May 3, 2021	SYSTEM	(\$2,000.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					2	May 3, 2021	SYSTEM	(\$800.00)						
					5	Jun 16, 2021	SYSTEM	\$2,800.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',200.00000 - 200.00000, 'is applied (if non-zero).					
			Overrun - Total							\$0.00				
			Overrun - Total							\$0.00				
			0660 - Total							\$0.00				
			J4P3379	0670	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		1	Apr 16, 2021	SYSTEM	(\$9,750.00)			
								- Total						
						Material - Total							(\$9,750.00)	
MaterialCredit		2				May 3, 2021	SYSTEM	\$9,750.00						
		- Total							\$9,750.00					
MaterialCredit - Total							\$9,750.00							
Other Item Adjustment	MDPA	1				Apr 16, 2021	domins1	\$9,750.00	Adjustment to pay for item that needs materials reporting completed.					
		2				May 3, 2021	domins1	(\$9,750.00)	Adjusting for payment on last estimate, material reporting has been completed and system generated payment for item.					
MDPA - Total							\$0.00							
Other Item Adjustment - Total							\$0.00							
0670 - Total							\$0.00							
J4P3379	0690	PREF THERMO PVMT MARK, 24 IN YELLOW	Material		7	Jul 16, 2021	SYSTEM	\$1,352.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user domins1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					7	Jul 16, 2021	SYSTEM	(\$1,352.00)						
					8	Jul 30, 2021	SYSTEM	\$1,352.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user domins1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					8	Jul 30, 2021	SYSTEM	(\$1,352.00)						
			- Total							\$0.00				
			Material - Total							\$0.00				
0690 - Total							\$0.00							
J4P3379	0700	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		7	Jul 16, 2021	SYSTEM	\$1,094.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user domins1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					7	Jul 16, 2021	SYSTEM	(\$1,094.50)						
					8	Jul 30, 2021	SYSTEM	\$1,094.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user domins1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					8	Jul 30, 2021	SYSTEM	(\$1,094.50)						



Line Item Adjustments by Estimate

Oct 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4P3379	0700	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material	- Total					\$0.00	
			Material - Total							
	0700 - Total								\$0.00	
	0710	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material			7	Jul 16, 2021	SYSTEM	\$603.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user domins1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
						7	Jul 16, 2021	SYSTEM	(\$603.00)	
						8	Jul 30, 2021	SYSTEM	\$603.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user domins1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
						8	Jul 30, 2021	SYSTEM	(\$603.00)	
				- Total					\$0.00	
	Material - Total								\$0.00	
	0710 - Total								\$0.00	
0720	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun		6	Jul 1, 2021	SYSTEM	\$4,736.97	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user domins1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					6	Jul 1, 2021	SYSTEM	(\$4,736.97)		
					7	Jul 16, 2021	SYSTEM	(\$4,736.97)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
					7	Jul 16, 2021	SYSTEM	\$4,736.97	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user domins1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				Overrun - Total					\$0.00	
	Overrun - Total								\$0.00	
	0720 - Total								\$0.00	
0730	PERMANENT EROSION CONTROL GEOTEXTILE	Material			5	Jun 16, 2021	SYSTEM	\$8,322.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user domins1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					5	Jun 16, 2021	SYSTEM	(\$8,322.50)		
				- Total					\$0.00	
	Material - Total								\$0.00	
0730 - Total								\$0.00		
0770	ROCK DITCH CHECK	Material			1	Apr 16, 2021	SYSTEM	(\$1,470.00)		
						- Total				
	Material - Total								(\$1,470.00)	
	MaterialCredit			2	May 3, 2021	SYSTEM	\$1,470.00			
					- Total					\$1,470.00
	MaterialCredit - Total								\$1,470.00	
	Other Item Adjustment	MDPA			1	Apr 16, 2021	domins1	\$1,470.00	Adjustment to pay for item that needs materials reporting completed.	
					2	May 3, 2021	domins1	(\$1,470.00)	Adjusting for payment on last estimate, material reporting has been completed and system generated payment for item.	
				MDPA - Total					\$0.00	
	Other Item Adjustment - Total								\$0.00	
0770 - Total								\$0.00		
0790	SILT FENCE	Material			1	Apr 16, 2021	SYSTEM	(\$520.80)		
						- Total				
	Material - Total								(\$520.80)	
	MaterialCredit			2	May 3, 2021	SYSTEM	\$520.80			
			- Total					\$520.80		



Line Item Adjustments by Estimate

Oct 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
J4P3379	0790	SILT FENCE	MaterialCredit - Total						\$520.80								
			Other Item Adjustment	MDPA	1	Apr 16, 2021	domins1	\$520.80	Adjustment to pay for item that needs materials reporting completed.								
					2	May 3, 2021	domins1	(\$520.80)	Adjusting for payment on last estimate, material reporting has been completed and system generated payment for item.								
			MDPA - Total						\$0.00								
			Other Item Adjustment - Total						\$0.00								
	0790 - Total						\$0.00										
	0800	TYPE C BERM	Material							1	Apr 16, 2021	SYSTEM	(\$2,987.00)				
				- Total											(\$2,987.00)		
				Material - Total											(\$2,987.00)		
			MaterialCredit							2	May 3, 2021	SYSTEM	\$2,987.00				
				- Total											\$2,987.00		
			MaterialCredit - Total											\$2,987.00			
			Other Item Adjustment	MDPA	1	Apr 16, 2021	domins1	\$2,987.00	Adjustment to pay for item that needs materials reporting completed.								
					2	May 3, 2021	domins1	(\$2,987.00)	Adjusting for payment on last estimate, material reporting has been completed and system generated payment for item.								
			MDPA - Total											\$0.00			
Other Item Adjustment - Total											\$0.00						
0800 - Total											\$0.00						
0810			MGS GUARDRAIL	Construction Stockpile							6	Jul 1, 2021	SYSTEM	(\$16,225.25)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total											(\$16,225.25)	
					Construction Stockpile - Total											(\$16,225.25)	
				Construction Stockpile STMI							2	May 3, 2021	SYSTEM	\$16,225.25	Payment Estimate Item Adjustment generated Stockpile Transaction		
	- Total											\$16,225.25					
	Construction Stockpile STMI - Total											\$16,225.25					
	Material							11	Sep 16, 2021	SYSTEM	\$25,262.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user reills1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
								11	Sep 16, 2021	SYSTEM	(\$25,262.50)						
								12	Oct 1, 2021	SYSTEM	\$25,262.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user reills1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
								12	Oct 1, 2021	SYSTEM	(\$25,262.50)						
	- Total											\$0.00					
	Material - Total											\$0.00					
	0810 - Total											\$0.00					
	0820	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)		Construction Stockpile							6	Jul 1, 2021	SYSTEM	(\$6,780.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total											(\$6,780.00)	
Construction Stockpile - Total											(\$6,780.00)						
Construction Stockpile STMI									2	May 3, 2021	SYSTEM	\$6,780.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total											\$6,780.00			
Construction Stockpile STMI - Total											\$6,780.00						
0820 - Total											\$0.00						
0830	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile							6	Jul 1, 2021	SYSTEM	(\$6,304.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total											(\$6,304.00)			
		Construction Stockpile - Total											(\$6,304.00)				
Construction							2	May 3, 2021	SYSTEM	\$6,304.00	Payment Estimate Item Adjustment generated Stockpile Transaction						



Line Item Adjustments by Estimate

Oct 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4P3379	0830	TYPE A CRASHWORTHY END TERMINAL (MASH)	Stockpile STMI			2021						
				- Total							\$6,304.00	
				Construction Stockpile STMI - Total							\$6,304.00	
	0830 - Total								\$0.00			
	0860	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		4	Jun 2, 2021	SYSTEM	\$39,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user domins1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					4	Jun 2, 2021	SYSTEM	(\$39,000.00)				
					5	Jun 16, 2021	SYSTEM	\$39,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user domins1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					5	Jun 16, 2021	SYSTEM	(\$39,000.00)				
					6	Jul 1, 2021	SYSTEM	\$52,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user domins1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					6	Jul 1, 2021	SYSTEM	(\$52,000.00)				
				- Total							\$0.00	
	Material - Total							\$0.00				
	0860 - Total								\$0.00			
	0870	SLAB ON STEEL	Material		3	May 17, 2021	SYSTEM	\$172,845.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user domins1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					3	May 17, 2021	SYSTEM	(\$172,845.00)				
					4	Jun 2, 2021	SYSTEM	\$172,845.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user domins1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
					4	Jun 2, 2021	SYSTEM	(\$172,845.00)				
				- Total							\$0.00	
	Material - Total							\$0.00				
	0870 - Total								\$0.00			
	0880	TYPE D BARRIER	Material		4	Jun 2, 2021	SYSTEM	\$26,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user domins1 overriding Payment Estimate Exception 24 on the current Payment Estimate.			
					4	Jun 2, 2021	SYSTEM	(\$26,100.00)				
					5	Jun 16, 2021	SYSTEM	\$26,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user domins1 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
					5	Jun 16, 2021	SYSTEM	(\$26,100.00)				
					6	Jul 1, 2021	SYSTEM	\$34,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user domins1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
				6	Jul 1, 2021	SYSTEM	(\$34,800.00)					
- Total							\$0.00					
Material - Total							\$0.00					
0880 - Total								\$0.00				
0900	PROTECTIVE COATING - CONCRETE BENTS AND	Material		6	Jul 1, 2021	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user domins1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
				6	Jul 1, 2021	SYSTEM	(\$3,000.00)					
			- Total							\$0.00		
Material - Total							\$0.00					
0900 - Total								\$0.00				
0940	INTERMEDIATE FIELD COAT	Material		6	Jul 1, 2021	SYSTEM	\$1,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user domins1 overriding Payment				



Line Item Adjustments by Estimate

Oct 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4P3379	0940	(SYSTEM G)	Material		6	Jul 1, 2021	SYSTEM	(\$1,100.00)	Estimate Exception 10 on the current Payment Estimate.			
					- Total						\$0.00	
					Material - Total						\$0.00	
	0940 - Total							\$0.00				
	0950	FINISH FIELD COAT (SYSTEM G)	Material		6	Jul 1, 2021	SYSTEM	\$1,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dominis1 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
					6	Jul 1, 2021	SYSTEM	(\$1,100.00)				
					- Total						\$0.00	
					Material - Total						\$0.00	
	0950 - Total							\$0.00				
	J4P3379 - Total								\$921.78			
Overall - Total								\$6,707.53				