



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2021

Pay Estimate Created Date: August 16, 2021

Progress Estimate Number 9	Contract ID 210122-C06 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start July 31, 2021 Pay Period End August 15, 2021	Original Contract Amount \$1,862,575.46 Net Change Order Amount \$24,234.20 Current Contract Amount \$1,886,809.66
--------------------------------------	--	--	---

Approval Date		By User
August 16, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	domins1
August 16, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	penner1
August 17, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2021	December 1, 2021		55.36%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 3, 2021	February 3, 2021	
Letting Date	January 22, 2021	January 22, 2021	
Notice to Proceed Date	March 8, 2021	March 8, 2021	
Work Began Date			

Contract Total Pay For Estimate No. 9			
	This Estimate	Previous	To Date
210122-C06			
Total Posted Items Pay	\$1,725.00	\$1,042,830.16	\$1,044,555.16
Gross Item Adjustments	\$0.00	\$7,808.53	\$7,808.53
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,050,638.69	\$1,052,363.69
Contract Total Payable This Estimate:	\$1,725.00		

Items Paid This Estimate Period							
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4P3379	5002	6169901	MISC.Additional Labor for Flagging	LS	\$1,725.000	1	\$1,725.00
Project J4P3379 - Total							\$1,725.00
Overall - Total							\$1,725.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate								
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4P3379	0560	MISC.	Material			-28.9	\$30.00	(\$867.00)
	0560	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user domins1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	28.9	\$30.00	\$867.00
	0590	CONCRETE APPROACH PAVEMENT	Material			-128.3	\$175.00	(\$22,452.50)
	0590	CONCRETE APPROACH PAVEMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user domins1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	128.3	\$175.00	\$22,452.50
Total								\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on August 18, 2021

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4P3373	FAF 58-1(40)	Bridge replacement	58	CASS	over Big Creek, 0.1 mile east of Hilltop Rd. and 0.2 mile west of Walnut Street
J4P3379	FAF 291-1(85)	Bridge deck replacement	291	CASS	at Middle Big Creek, 1.3 miles south of Rte. 150 and 0.6 mile north of 163rd Street in Lake Winnebago

Totals by Job Numbers				
J4P3373		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$6,886.75	\$6,886.75
	Gross Item Pay	\$0.00	\$6,886.75	\$6,886.75
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J4P3379		This Estimate	Previous	To Date
	Posted Item Pay	\$1,725.00	\$1,042,830.16	\$1,044,555.16
	Gross Item Adjustments	\$0.00	\$921.78	\$921.78
	Gross Item Pay	\$1,725.00	\$1,043,751.94	\$1,045,476.94
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 18, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J4P3379, Item 3049910, Project Item Line Number 0560, Material Set 304991096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Working with materials to resolve this discrepancy	domins1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3379, Item 5041000, Project Item Line Number 0590, Material Set 504100096, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Working with materials to resolve this discrepancy	domins1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 18, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210122-C06	J4P3373	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.00	\$1,790.00	\$0.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$3,435.00	\$0.00
		0001	0030	2035500	EMBANKMENT IN PLACE	536.00	0.00	536.00	CUYD	0.00	\$18.00	\$0.00
		0001	0040	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	2.00	0.00	2.00	100F	0.00	\$750.00	\$0.00
		0001	0050	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	492.00	0.00	492.00	SQYD	0.00	\$13.50	\$0.00
		0001	0060	3102003	CRUSHED STONE (B)	185.00	0.00	185.00	SQYD	0.00	\$9.35	\$0.00
		0001	0070	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	56.00	0.00	56.00	TONS	0.00	\$250.43	\$0.00
		0001	0080	4039905	MISC.Optional Pavement; 8" Concrete/10" HMA	492.00	0.00	492.00	SQYD	0.00	\$60.73	\$0.00
		0001	0090	4071005	TACK COAT	42.00	0.00	42.00	GAL	0.00	\$2.50	\$0.00
		0001	0100	6113020	FURNISHING TYPE 2 ROCK BLANKET	466.00	0.00	466.00	CUYD	0.00	\$26.50	\$0.00
		0001	0110	6113040	PLACING TYPE 2 ROCK BLANKET	466.00	0.00	466.00	CUYD	0.00	\$14.50	\$0.00
		0001	0120	6161005	CONSTRUCTION SIGNS	986.00	0.00	986.00	SQFT	0.00	\$7.00	\$0.00
		0001	0130	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$85.00	\$0.00
		0001	0140	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	0.00	\$25.00	\$0.00
		0001	0150	6161010	RELOCATED SIGNS	64.00	0.00	64.00	SQFT	0.00	\$7.00	\$0.00
		0001	0160	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	6.00	0.00	6.00	EA	0.00	\$200.00	\$0.00
		0001	0170	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	3.00	0.00	3.00	EA	0.00	\$3,250.00	\$0.00
		0001	0180	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$120,000.00	\$0.00
		0001	0190	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	980.00	0.00	980.00	LF	0.00	\$0.50	\$0.00
		0001	0200	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	980.00	0.00	980.00	LF	0.00	\$0.50	\$0.00
		0001	0210	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	418.00	0.00	418.00	SQYD	0.00	\$23.06	\$0.00
		0001	0220	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	636.00	0.00	636.00	SQYD	0.00	\$2.75	\$0.00
		0001	0230	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$10,000.00	\$0.00
		0001	0240	8051000A	SEEDING - COOL SEASON MIXTURES	0.20	0.00	0.20	ACRE	0.00	\$6,250.00	\$0.00
		0001	0250	8061016	SEDIMENT REMOVAL	4.00	0.00	4.00	CUYD	0.00	\$36.00	\$0.00
		0001	0260	8061017	TEMPORARY SEEDING AND MULCHING	0.20	0.00	0.20	ACRE	0.00	\$4,975.00	\$0.00
		0001	0270	8061019	SILT FENCE	328.00	0.00	328.00	LF	0.00	\$1.55	\$0.00
		0001	0280	8061050	TYPE C BERM	311.00	0.00	311.00	LF	0.00	\$37.45	\$0.00
		0001	0290	8064134	TYPE 1D EROSION CONTROL BLANKET	519.00	0.00	519.00	SQYD	0.00	\$2.30	\$0.00
		0010	0300	6061060	MGS GUARDRAIL	25.00	0.00	25.00	LF	0.00	\$21.50	\$0.00
		0010	0310	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	0.00	\$2,500.00	\$0.00
		0010	0320	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	0.00	\$2,376.00	\$0.00
		0040	0330	9031270A	2 IN. PSST POST - 12 GA.	51.00	0.00	51.00	LF	0.00	\$12.00	\$0.00
		0040	0340	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	18.00	0.00	18.00	LF	0.00	\$20.00	\$0.00
		0040	0350	9035069A	SHF-FLAT SHEET FLUORESCENT	18.00	0.00	18.00	SQFT	0.00	\$23.00	\$0.00
		0070	0360	2061000	CLASS 1 EXCAVATION	70.00	0.00	70.00	CUYD	0.00	\$85.00	\$0.00
		0070	0370	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	0.00	\$40,000.00	\$0.00
		0070	0380	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	130.00	0.00	130.00	SQYD	0.00	\$130.00	\$0.00
		0070	0390	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	260.00	0.00	260.00	LF	0.00	\$71.00	\$0.00
		0070	0400	7021214	GALVANIZED STRUCTURAL STEEL PILES (14 IN)	300.00	0.00	300.00	LF	0.00	\$102.00	\$0.00
		0070	0410	7025002	PILE WAVE ANALYSIS	2.00	0.00	2.00	EA	0.00	\$400.00	\$0.00
		0070	0420	7026000	PRE-BORE FOR PILING	40.00	0.00	40.00	LF	0.00	\$135.00	\$0.00
		0070	0430	7027000	PILE POINT REINFORCEMENT	14.00	0.00	14.00	EA	0.00	\$226.92	\$0.00
		0070	0440	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	38.20	0.00	38.20	CUYD	0.00	\$1,300.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 18, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210122-C06	J4P3373	0070	0450	7034216	TYPE H BARRIER	300.00	0.00	300.00	LF	0.00	\$100.00	\$0.00
		0070	0460	7034222	SLAB ON CONCRETE BEAM	424.00	0.00	424.00	SQYD	0.00	\$370.00	\$0.00
		0070	0470	7059903	MISC.24 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	488.00	0.00	488.00	LF	0.00	\$328.00	\$0.00
		0070	0480	7061060	REINFORCING STEEL (BRIDGES)	2,690.00	0.00	2,690.00	LB	0.00	\$1.80	\$0.00
		0070	0490	7129911	MISC.GALVANIZED FABRICATED STRUCTURAL CARBON STEEL (MISC.)	540.00	0.00	540.00	LB	0.00	\$4.35	\$0.00
		0070	0500	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$2,000.00	\$0.00
		0070	0510	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	0.00	\$210.00	\$0.00
		0070	0520	7161002	LAMINATED NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	0.00	\$215.00	\$0.00
Project J4P3373 - Total Value Posted to Date as of Report Generated Date												\$0.00
J4P3379	0001	0530	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$8,000.00	\$8,000.00	
	0001	0540	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	14.00	0.00	14.00	SQFT	14.00	\$185.00	\$2,590.00	
	0001	0550	2153000	SHAPING SLOPES, CLASS III	11.00	0.00	11.00	100F	0.00	\$600.00	\$0.00	
	0001	0560	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	28.90	0.00	28.90	TONS	28.90	\$30.00	\$867.00	
	0001	0570	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	181.40	11.90	193.30	TONS	193.30	\$146.21	\$28,262.39	
	0001	0580	4071005	TACK COAT	171.00	23.00	194.00	GAL	194.00	\$2.50	\$485.00	
	0001	0590	5041000	CONCRETE APPROACH PAVEMENT	128.30	0.00	128.30	SQYD	128.30	\$175.00	\$22,452.50	
	0001	0600	6113020	FURNISHING TYPE 2 ROCK BLANKET	2,219.00	200.00	2,419.00	CUYD	2,219.00	\$40.50	\$89,869.50	
	0001	0610	6113040	PLACING TYPE 2 ROCK BLANKET	2,219.00	200.00	2,419.00	CUYD	2,219.00	\$14.50	\$32,175.50	
	0001	0620	6161005	CONSTRUCTION SIGNS	1,528.00	112.50	1,640.50	SQFT	1,432.00	\$7.00	\$10,024.00	
	0001	0630	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$85.00	\$170.00	
	0001	0640	6161009	FLAG ASSEMBLY	6.00	0.00	6.00	EA	0.00	\$25.00	\$0.00	
	0001	0650	6161025	CHANNELIZER (TRIM LINE)	80.00	0.00	80.00	EA	80.00	\$22.00	\$1,760.00	
	0001	0660	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	10.00	14.00	24.00	EA	24.00	\$200.00	\$4,800.00	
	0001	0670	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	3.00	0.00	3.00	EA	3.00	\$3,250.00	\$9,750.00	
	0001	0680	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$113,325.00	\$113,325.00	
	0001	0690	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	52.00	0.00	52.00	LF	52.00	\$26.00	\$1,352.00	
	0001	0700	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,189.00	0.00	2,189.00	LF	2,189.00	\$0.50	\$1,094.50	
	0001	0710	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,206.00	0.00	1,206.00	LF	1,206.00	\$0.50	\$603.00	
	0001	0720	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,711.00	511.00	2,222.00	SQYD	2,222.00	\$9.27	\$20,597.94	
	0001	0730	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	3,329.00	0.00	3,329.00	SQYD	3,329.00	\$2.50	\$8,322.50	
	0001	0740	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	8.80	0.00	8.80	STA	8.80	\$650.00	\$5,720.00	
	0001	0750	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	2.20	0.00	2.20	STA	2.20	\$650.00	\$1,430.00	
	0001	0760	8051000A	SEEDING - COOL SEASON MIXTURES	1.00	0.00	1.00	ACRE	0.00	\$3,350.00	\$0.00	
	0001	0770	8061005	ROCK DITCH CHECK	60.00	0.00	60.00	LF	60.00	\$24.50	\$1,470.00	
	0001	0780	8061016	SEDIMENT REMOVAL	7.00	0.00	7.00	CUYD	0.00	\$36.00	\$0.00	
	0001	0790	8061019	SILT FENCE	370.00	-34.00	336.00	LF	336.00	\$1.55	\$520.80	
	0001	0800	8061050	TYPE C BERM	1,115.00	0.00	1,115.00	LF	522.00	\$14.50	\$7,569.00	
	0010	0810	6061060	MGS GUARDRAIL	1,175.00	0.00	1,175.00	LF	1,175.00	\$21.50	\$25,262.50	
	0010	0820	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$2,500.00	\$10,000.00	
	0010	0830	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$2,376.00	\$9,504.00	
	0040	0840	9039902	MISC.RELOCATION OF EXISTING SIGNS	2.00	0.00	2.00	EA	0.00	\$76.00	\$0.00	
	0070	0850	2162500	REMOVAL OF EXISTING BRIDGE DECK	6,222.00	0.00	6,222.00	SQFT	6,222.00	\$11.50	\$71,553.00	
0070	0860	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	200.00	0.00	200.00	SQYD	200.00	\$260.00	\$52,000.00		
0070	0870	7034212	SLAB ON STEEL	690.00	0.00	690.00	SQYD	690.00	\$334.00	\$230,460.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 18, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210122-C06	J4P3379	0070	0880	7034219A	TYPE D BARRIER	290.00	0.00	290.00	LF	290.00	\$120.00	\$34,800.00
		0070	0890	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	10.00	0.00	10.00	SQFT	0.00	\$200.00	\$0.00
		0070	0900	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$3,000.00	\$3,000.00
		0070	0910	7123610	SLAB DRAIN	26.00	0.00	26.00	EA	26.00	\$400.00	\$10,400.00
		0070	0920	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	5,400.00	0.00	5,400.00	SQFT	5,400.00	\$39.00	\$210,600.00
		0070	0930	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	5,400.00	0.00	5,400.00	SQFT	5,400.00	\$1.00	\$5,400.00
		0070	0940	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	1,100.00	0.00	1,100.00	SQFT	1,100.00	\$1.00	\$1,100.00
		0070	0950	7125370A	FINISH FIELD COAT (SYSTEM G)	1,100.00	0.00	1,100.00	SQFT	1,100.00	\$1.00	\$1,100.00
		0070	0960	7126000	NON-DESTRUCTIVE TESTING	60.00	0.00	60.00	LF	60.00	\$50.00	\$3,000.00
		0070	5001	7079901	MISC.Additional Reinforcing Steel	0.00	1.00	1.00	LS	1.00	\$1,440.03	\$1,440.03
		0040	5002	6169901	MISC.Additional Labor for Flagging	0.00	1.00	1.00	LS	1.00	\$1,725.00	\$1,725.00
Project J4P3379 - Total Value Posted to Date as of Report Generated Date											\$1,044,555.16	
210122-C06 Overall - Total Value Posted to Date as of Report Generated Date											\$1,044,555.16	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 18, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J4P3379

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
5002	6169901	MISC.	8/13/21	8/16/21	1.00	LS	Entire Project					This change order item is to pay for additional labor that was used on the project for striping operations

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J4P3379	0620	April 8, 2021	1382	special ZONE ??x?? ??.00 NO PASSING		.007		1.00		Detour - 3	19.50	19.5
				special ZONE ??x?? ??.00 NO PASSING		.037		1.00		Detour - 10	19.50	19.5
				R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC		.067		2.00	12.5			25
				special ZONE ??x?? ??.00 NO PASSING		.272		1.00		Detour - 10	19.50	19.5
				W020-2 48x48 16.00 DETOUR AHEAD	11.132		Detour North	1.00	16			16
				special ZONE ??x?? ??.00 NO PASSING	11.298			1.00		Detour - 1	19.50	19.5
				special ZONE ??x?? ??.00 NO PASSING	11.431			1.00		Detour - 3	19.50	19.5
				special ZONE ??x?? ??.00 NO PASSING	11.547			1.00		Detour - 2	19.50	19.5
				W020-3 48x48 16.00 ROAD CLOSED AHEAD	11.681			1.00	16			16
				W020-3a 4x4 16.00 ROAD CLOSED 500 FT	11.746			1.00	16			16
				R11-2 48x30 10.00 ROAD CLOSED	11.841			1.00	10			10
				special ZONE ??x?? ??.00 NO PASSING	11.857			1.00		Detour - 3	19.50	19.5
				special ZONE ??x?? ??.00 NO PASSING	11.896			1.00		Detour - 2	19.50	19.5
				special ZONE ??x?? ??.00 NO PASSING	116.464			1.00		Detour - 5	19.50	19.5
				special ZONE ??x?? ??.00 NO PASSING	13.445			1.00		Detour - 1	19.50	19.5
				W020-2 48x48 16.00 DETOUR AHEAD	13.450			1.00	16			16
				special ZONE ??x?? ??.00 NO PASSING	13.496			1.00		Detour - 6	19.50	19.5
				special ZONE ??x?? ??.00 NO PASSING	13.547			1.00		Detour - 6	19.50	19.5
				R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC	13.574			2.00	12.5			25
				special ZONE ??x?? ??.00 NO PASSING	13.723			1.00		Detour - 6	19.50	19.5
				MO4-8a 24x18 3.00 END DETOUR	13.843			1.00	3			3
				special ZONE ??x?? ??.00 NO PASSING	14.371		Detour South	1.00		Detour - 6	19.50	19.5
				special ZONE ??x?? ??.00 NO PASSING	14.779			1.00		Detour - 1	19.50	19.5
				special ZONE ??x?? ??.00 NO PASSING	16.445			1.00		Detour - 6	19.50	19.5
				special ZONE ??x?? ??.00 NO PASSING	16.48			1.00		Detour - 1	19.50	19.5
				special ZONE ??x?? ??.00 NO PASSING	160.514			1.00		Detour - 1	19.50	19.5
				special ZONE ??x?? ??.00 NO PASSING	160.698			1.00		Detour - 1	19.50	19.5
				special ZONE ??x?? ??.00 NO PASSING	161.249			1.00		Detour - 1	19.50	19.5
				special ZONE ??x?? ??.00 NO PASSING	162.827			1.00		Detour - 1	19.50	19.5
				special ZONE ??x?? ??.00 NO PASSING	163.950			1.00		Detour - 1	19.50	19.5
				special ZONE ??x?? ??.00 NO PASSING	166.218			1.00		Detour - 4	19.50	19.5
				special ZONE ??x?? ??.00 NO PASSING	18.18			1.00		Detour - 6	19.50	19.5
				special ZONE ??x?? ??.00 NO PASSING	18.916			1.00		Detour - 1	19.50	19.5
				special ZONE ??x?? ??.00 NO PASSING	19.571			1.00		Detour - 2	19.50	19.5
				special ZONE ??x?? ??.00 NO PASSING	19.754			1.00		Detour - 7	19.50	19.5
				special ZONE ??x?? ??.00 NO PASSING	19.757			1.00		Detour - 6	19.50	19.5
				special ZONE ??x?? ??.00 NO PASSING	19.774			1.00		Detour - 3	19.50	19.5
				special ZONE ??x?? ??.00 NO PASSING	19.775			1.00		Detour - 8	19.50	19.5
				special ZONE ??x?? ??.00 NO PASSING	19.949			1.00		Detour - 6	19.50	19.5
				special ZONE ??x?? ??.00 NO PASSING	19.998			1.00		Detour - 6	19.50	19.5
				special ZONE ??x?? ??.00 NO PASSING	22.535			1.00		Detour - 6	19.50	19.5
				special ZONE ??x?? ??.00 NO PASSING	23.656			1.00		Detour - 6	19.50	19.5
				special ZONE ??x?? ??.00 NO PASSING	25.599			1.00		Detour - 7	19.50	19.5
				special ZONE ??x?? ??.00 NO PASSING	25.725			1.00		Detour - 8	19.50	19.5
				special ZONE ??x?? ??.00 NO PASSING	30.236			1.00		Detour - 6	19.50	19.5



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 18, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J4P3379	0620	April 8, 2021	1382	special ZONE ??x?? ??:00 NO PASSING		30.791		1.00		Detour - 6	19.50	19.5
				special ZONE ??x?? ??:00 NO PASSING		33.227		1.00		Detour - 6	19.50	19.5
				WO20-2 AHEAD 48x48 16.00 DETOUR		34.881		1.00	16			16
				special ZONE ??x?? ??:00 NO PASSING		34.928		1.00		Detour - 6	19.50	19.5
				special ZONE ??x?? ??:00 NO PASSING		35.171	A	1.00		Special - 1	32.00	32
				special ZONE ??x?? ??:00 NO PASSING		35.318		1.00		Detour - 7	19.50	19.5
				special ZONE ??x?? ??:00 NO PASSING		35.593		1.00		Detour - 8	19.50	19.5
				special ZONE ??x?? ??:00 NO PASSING		36.154		1.00		Detour - 9	19.50	19.5
				special ZONE ??x?? ??:00 NO PASSING		36.246		1.00		Detour - 10	19.50	19.5
				R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC		36.45	C	2.00	12.5			25
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		36.553		1.00	16			16
				WO20-3a 4x4 16.00 ROAD CLOSED 500 FT		37.013		1.00	16			16
				R11-2 48x30 10.00 ROAD CLOSED		37.108		1.00	10			10
				special ZONE ??x?? ??:00 NO PASSING		39.477		1.00		Detour - 1	19.50	19.5
				special ZONE ??x?? ??:00 NO PASSING		40.896	B	1.00		Detour - 4	19.50	19.5
				special ZONE ??x?? ??:00 NO PASSING		40.912		1.00		Detour - 5	19.50	19.5
				MO4-8a 24x18 3.00 END DETOUR		40.929		1.00	3			3
				special ZONE ??x?? ??:00 NO PASSING		5.984		1.00		Detour - 1	19.50	19.5
				special ZONE ??x?? ??:00 NO PASSING		7.46		1.00		Detour - 1	19.50	19.5
				WO20-2 48x48 16.00 DETOUR AHEAD		8.305		1.00	16			16
				special ZONE ??x?? ??:00 NO PASSING		8.386		1.00		Special - 2	32.00	32
				special ZONE ??x?? ??:00 NO PASSING		8.401		1.00		Detour - 2	19.50	19.5
				special ZONE ??x?? ??:00 NO PASSING		8.460		1.00		Detour - 3	19.50	19.5
				R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC		8.474		2.00	12.5			25
				special ZONE ??x?? ??:00 NO PASSING		9.223		1.00		Detour -1	19.50	19.5
				R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC			163rd St.	2.00	12.5			25
				R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC			MO 58 West	2.00	12.5			25
0620 - Total												1382



Line Item Adjustments by Estimate

Aug 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4P3373	0300	MGS GUARDRAIL	Construction Stockpile STMI		2	May 3, 2021	SYSTEM	\$344.75	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total							\$344.75		
				Construction Stockpile STMI - Total							\$344.75		
				0300 - Total							\$344.75		
	0310	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		2	May 3, 2021	SYSTEM	\$3,390.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total							\$3,390.00		
				Construction Stockpile STMI - Total							\$3,390.00		
				0310 - Total							\$3,390.00		
	0320	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		2	May 3, 2021	SYSTEM	\$3,152.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total							\$3,152.00		
				Construction Stockpile STMI - Total							\$3,152.00		
				0320 - Total							\$3,152.00		
	J4P3373 - Total								\$6,886.75				
	J4P3379	0560	MISC. AGGREGATE FOR BASE	Material		6	Jul 1, 2021	SYSTEM	\$867.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user domin1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
						6	Jul 1, 2021	SYSTEM	(\$867.00)				
					7	Jul 16, 2021	SYSTEM	\$867.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user domin1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					7	Jul 16, 2021	SYSTEM	(\$867.00)					
					8	Jul 30, 2021	SYSTEM	\$867.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user domin1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					8	Jul 30, 2021	SYSTEM	(\$867.00)					
					9	Aug 16, 2021	SYSTEM	\$867.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user domin1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					9	Aug 16, 2021	SYSTEM	(\$867.00)					
- Total									\$0.00				
Material - Total									\$0.00				
0560 - Total							\$0.00						
0570		ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	ACAD		8	Jul 30, 2021	domins1	\$524.08	This is to pay for the AC adjustment for the asphalt paving completed on 6/15/21 for SP125C 70-22			
					ACAD - Total							\$524.08	
					FUEL		6	Jul 1, 2021	domins1	(\$0.19)	This is to correct the system generated fuel adjustment for this line item. This item was completed in the previous estimate period so the fuel adjustment was meant for the previous work period.		
						FUEL - Total							(\$0.19)
	Other Item Adjustment - Total							\$523.89					
	Overrun		Overrun		6	Jul 1, 2021	SYSTEM	(\$1,764.39)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					6	Jul 1, 2021	SYSTEM	\$1,764.39	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user domin1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
					7	Jul 16, 2021	SYSTEM	(\$1,764.39)	Averaged Price Adjustment from this item on all previous payment estimates of '2.05841' is applied (if non-zero).				
					7	Jul 16, 2021	SYSTEM	\$1,764.39	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user domin1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
	Overrun - Total							\$0.00					
Overrun - Total							\$0.00						
Price FUEL			6	Jul 1, 2021	SYSTEM	\$397.89	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						



Line Item Adjustments by Estimate

Aug 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4P3379	0570	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price FUEL	- Total				\$397.89				
			Price FUEL - Total					\$397.89				
	0570 - Total								\$921.78			
	0580	TACK COAT	Overrun	Overrun	6	Jul 1, 2021	SYSTEM	\$57.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user domin1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
					6	Jul 1, 2021	SYSTEM	(\$57.50)				
					7	Jul 16, 2021	SYSTEM	(\$57.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					7	Jul 16, 2021	SYSTEM	\$57.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user domin1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					Overrun - Total						\$0.00	
					Overrun - Total						\$0.00	
	0580 - Total								\$0.00			
	0590	CONCRETE APPROACH PAVEMENT	Material	4	Jun 2, 2021	SYSTEM	\$16,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user domin1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
				4	Jun 2, 2021	SYSTEM	(\$16,975.00)					
				5	Jun 16, 2021	SYSTEM	\$16,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user domin1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
				5	Jun 16, 2021	SYSTEM	(\$16,975.00)					
				6	Jul 1, 2021	SYSTEM	\$22,452.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user domin1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				6	Jul 1, 2021	SYSTEM	(\$22,452.50)					
				7	Jul 16, 2021	SYSTEM	\$22,452.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user domin1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
				7	Jul 16, 2021	SYSTEM	(\$22,452.50)					
				8	Jul 30, 2021	SYSTEM	\$22,452.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user domin1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
				8	Jul 30, 2021	SYSTEM	(\$22,452.50)					
				9	Aug 16, 2021	SYSTEM	\$22,452.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user domin1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
				9	Aug 16, 2021	SYSTEM	(\$22,452.50)					
				- Total						\$0.00		
	Material - Total						\$0.00					
	0590 - Total								\$0.00			
0600	FURNISHING TYPE 2 ROCK BLANKET	Material	5	Jun 16, 2021	SYSTEM	\$89,869.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user domin1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
			5	Jun 16, 2021	SYSTEM	(\$89,869.50)						
			6	Jul 1, 2021	SYSTEM	\$89,869.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user domin1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
			6	Jul 1, 2021	SYSTEM	(\$89,869.50)						
			- Total						\$0.00			
Material - Total						\$0.00						
0600 - Total								\$0.00				



Line Item Adjustments by Estimate

Aug 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3379	0620	CONSTRUCTION SIGNS	Material		1	Apr 16, 2021	SYSTEM	(\$9,674.00)						
			- Total							(\$9,674.00)				
			Material - Total							(\$9,674.00)				
			MaterialCredit		2	May 3, 2021	SYSTEM	\$9,674.00						
			- Total							\$9,674.00				
			MaterialCredit - Total							\$9,674.00				
			Other Item Adjustment	MDPA	1	Apr 16, 2021	domins1	\$9,674.00	Adjustment to pay for item that needs materials reporting completed.					
					2	May 3, 2021	domins1	(\$9,674.00)	Adjusting for payment on last estimate, material reporting has been completed and system generated payment for item.					
			MDPA - Total							\$0.00				
			Other Item Adjustment - Total							\$0.00				
			0620 - Total							\$0.00				
				0630	ADVANCED WARNING RAIL SYSTEM	Material		1	Apr 16, 2021	SYSTEM	(\$170.00)			
						- Total							(\$170.00)	
						Material - Total							(\$170.00)	
						MaterialCredit		2	May 3, 2021	SYSTEM	\$170.00			
- Total							\$170.00							
MaterialCredit - Total							\$170.00							
Other Item Adjustment	MDPA	1				Apr 16, 2021	domins1	\$170.00	Adjustment to pay for item that needs materials reporting completed.					
		2				May 3, 2021	domins1	(\$170.00)	Adjusting for payment on last estimate, material reporting has been completed and system generated payment for item.					
MDPA - Total							\$0.00							
Other Item Adjustment - Total							\$0.00							
0630 - Total							\$0.00							
	0650	CHANNELIZER (TRIM LINE)				Material		1	Apr 16, 2021	SYSTEM	(\$330.00)			
						- Total							(\$330.00)	
						Material - Total							(\$330.00)	
						MaterialCredit		2	May 3, 2021	SYSTEM	\$330.00			
			- Total							\$330.00				
			MaterialCredit - Total							\$330.00				
			Other Item Adjustment	MDPA	1	Apr 16, 2021	domins1	\$330.00	Adjustment to pay for item that needs materials reporting completed.					
					2	May 3, 2021	domins1	(\$330.00)	Adjusting for payment on last estimate, material reporting has been completed and system generated payment for item.					
			MDPA - Total							\$0.00				
			Other Item Adjustment - Total							\$0.00				
			0650 - Total							\$0.00				
				0660	TYPE III MOVEABLE BARRICADE WITH LIGHTS	Material		1	Apr 16, 2021	SYSTEM	(\$4,000.00)			
						- Total							(\$4,000.00)	
						Material - Total							(\$4,000.00)	
						MaterialCredit		2	May 3, 2021	SYSTEM	\$4,000.00			
- Total							\$4,000.00							
MaterialCredit - Total							\$4,000.00							
Other Item Adjustment	MDPA	1				Apr 16, 2021	domins1	\$2,000.00	Adjustment to pay for item that needs materials reporting completed.					
		2				May 3, 2021	domins1	(\$2,000.00)	Adjusting for payment on last estimate, material reporting has been completed and system generated payment for item.					
MDPA - Total							\$0.00							
Other Item Adjustment - Total							\$0.00							
0660 - Total							\$0.00							



Line Item Adjustments by Estimate

Aug 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4P3379	0660	TYPE III MOVEABLE BARRICADE WITH LIGHTS	Other Item Adjustment	MDPA					14 barricades were added to project, change order in process of being written. This item will pay for the 10 in contract.			
				MDPA - Total				\$0.00				
				Other Item Adjustment - Total				\$0.00				
				Overrun	Overrun	1	Apr 16, 2021	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 9 on the current Payment Estimate. Material Insufficiency Quantity 20.000; Overrun Quantity Balance 10.00.		
						1	Apr 16, 2021	SYSTEM	(\$2,000.00)			
						2	May 3, 2021	SYSTEM	(\$2,000.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
						2	May 3, 2021	SYSTEM	(\$800.00)			
						5	Jun 16, 2021	SYSTEM	\$2,800.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',200.00000 - 200.00000, 'is applied (if non-zero).		
				Overrun - Total					\$0.00			
				Overrun - Total					\$0.00			
				0660 - Total					\$0.00			
	0670	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		1	Apr 16, 2021	SYSTEM	(\$9,750.00)				
				- Total					(\$9,750.00)			
				Material - Total					(\$9,750.00)			
				MaterialCredit		2	May 3, 2021	SYSTEM	\$9,750.00			
				- Total					\$9,750.00			
				MaterialCredit - Total					\$9,750.00			
				Other Item Adjustment	MDPA	1	Apr 16, 2021	domins1	\$9,750.00	Adjustment to pay for item that needs materials reporting completed.		
						2	May 3, 2021	domins1	(\$9,750.00)	Adjusting for payment on last estimate, material reporting has been completed and system generated payment for item.		
				MDPA - Total					\$0.00			
				Other Item Adjustment - Total					\$0.00			
			0670 - Total					\$0.00				
	0690	PREF THERMO PVMT MARK, 24 IN YELLOW	Material		7	Jul 16, 2021	SYSTEM	\$1,352.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user domins1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
							7	Jul 16, 2021	SYSTEM	(\$1,352.00)		
							8	Jul 30, 2021	SYSTEM	\$1,352.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user domins1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
							8	Jul 30, 2021	SYSTEM	(\$1,352.00)		
						- Total					\$0.00	
						Material - Total					\$0.00	
			0690 - Total					\$0.00				
	0700	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		7	Jul 16, 2021	SYSTEM	\$1,094.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user domins1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
							7	Jul 16, 2021	SYSTEM	(\$1,094.50)		
							8	Jul 30, 2021	SYSTEM	\$1,094.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user domins1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
							8	Jul 30, 2021	SYSTEM	(\$1,094.50)		
						- Total					\$0.00	
						Material - Total					\$0.00	
			0700 - Total					\$0.00				



Line Item Adjustments by Estimate

Aug 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4P3379	0710	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		7	Jul 16, 2021	SYSTEM	\$603.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user domins1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					7	Jul 16, 2021	SYSTEM	(\$603.00)					
					8	Jul 30, 2021	SYSTEM	\$603.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user domins1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					8	Jul 30, 2021	SYSTEM	(\$603.00)					
			- Total								\$0.00		
			Material - Total								\$0.00		
			0710 - Total								\$0.00		
			0720	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	6	Jul 1, 2021	SYSTEM	\$4,736.97	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user domins1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
							6	Jul 1, 2021	SYSTEM	(\$4,736.97)			
							7	Jul 16, 2021	SYSTEM	(\$4,736.97)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
7	Jul 16, 2021	SYSTEM					\$4,736.97	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user domins1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
Overrun - Total								\$0.00					
Overrun - Total								\$0.00					
0720 - Total								\$0.00					
0730	PERMANENT EROSION CONTROL GEOTEXTILE	Material		5	Jun 16, 2021	SYSTEM	\$8,322.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user domins1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
				5	Jun 16, 2021	SYSTEM	(\$8,322.50)						
				- Total								\$0.00	
				Material - Total								\$0.00	
0730 - Total								\$0.00					
0770	ROCK DITCH CHECK	Material		1	Apr 16, 2021	SYSTEM	(\$1,470.00)						
				- Total								(\$1,470.00)	
				Material - Total								(\$1,470.00)	
		MaterialCredit		2	May 3, 2021	SYSTEM	\$1,470.00						
				- Total								\$1,470.00	
				MaterialCredit - Total								\$1,470.00	
		Other Item Adjustment	MDPA	1	Apr 16, 2021	domins1	\$1,470.00	Adjustment to pay for item that needs materials reporting completed.					
				2	May 3, 2021	domins1	(\$1,470.00)	Adjusting for payment on last estimate, material reporting has been completed and system generated payment for item.					
				MDPA - Total								\$0.00	
				Other Item Adjustment - Total								\$0.00	
0770 - Total								\$0.00					
0790	SILT FENCE	Material		1	Apr 16, 2021	SYSTEM	(\$520.80)						
				- Total								(\$520.80)	
				Material - Total								(\$520.80)	
		MaterialCredit		2	May 3, 2021	SYSTEM	\$520.80						
				- Total								\$520.80	
				MaterialCredit - Total								\$520.80	
		Other Item Adjustment	MDPA	1	Apr 16, 2021	domins1	\$520.80	Adjustment to pay for item that needs materials reporting completed.					
2	May 3, 2021			domins1	(\$520.80)	Adjusting for payment on last estimate, material reporting has been completed and system generated payment for item.							



Line Item Adjustments by Estimate

Aug 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4P3379	0790	SILT FENCE	Other Item Adjustment	MDPA - Total				\$0.00			
			Other Item Adjustment - Total							\$0.00	
	0790 - Total							\$0.00			
	0800	TYPE C BERM	Material			1	Apr 16, 2021	SYSTEM	(\$2,987.00)		
				- Total							(\$2,987.00)
			Material - Total							(\$2,987.00)	
			MaterialCredit			2	May 3, 2021	SYSTEM	\$2,987.00		
				- Total							\$2,987.00
			MaterialCredit - Total							\$2,987.00	
			Other Item Adjustment		MDPA	1	Apr 16, 2021	domins1	\$2,987.00	Adjustment to pay for item that needs materials reporting completed.	
					2	May 3, 2021	domins1	(\$2,987.00)	Adjusting for payment on last estimate, material reporting has been completed and system generated payment for item.		
MDPA - Total							\$0.00				
Other Item Adjustment - Total							\$0.00				
0800 - Total							\$0.00				
0810	MGS GUARDRAIL	Construction Stockpile			6	Jul 1, 2021	SYSTEM	(\$16,225.25)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							(\$16,225.25)	
		Construction Stockpile - Total							(\$16,225.25)		
		Construction Stockpile STMI			2	May 3, 2021	SYSTEM	\$16,225.25	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$16,225.25	
		Construction Stockpile STMI - Total							\$16,225.25		
0810 - Total							\$0.00				
0820	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile			6	Jul 1, 2021	SYSTEM	(\$6,780.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							(\$6,780.00)	
		Construction Stockpile - Total							(\$6,780.00)		
		Construction Stockpile STMI			2	May 3, 2021	SYSTEM	\$6,780.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$6,780.00	
		Construction Stockpile STMI - Total							\$6,780.00		
0820 - Total							\$0.00				
0830	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile			6	Jul 1, 2021	SYSTEM	(\$6,304.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							(\$6,304.00)	
		Construction Stockpile - Total							(\$6,304.00)		
		Construction Stockpile STMI			2	May 3, 2021	SYSTEM	\$6,304.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$6,304.00	
		Construction Stockpile STMI - Total							\$6,304.00		
0830 - Total							\$0.00				
0860	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material			4	Jun 2, 2021	SYSTEM	\$39,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user domins1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					4	Jun 2, 2021	SYSTEM	(\$39,000.00)			
					5	Jun 16, 2021	SYSTEM	\$39,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user domins1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					5	Jun 16, 2021	SYSTEM	(\$39,000.00)			
					6	Jul 1, 2021	SYSTEM	\$52,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user domins1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Aug 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4P3379	0860	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		6	Jul 1, 2021	SYSTEM	(\$52,000.00)		
				- Total					\$0.00	
				Material - Total					\$0.00	
	0860 - Total								\$0.00	
	0870	SLAB ON STEEL	Material		3	May 17, 2021	SYSTEM	\$172,845.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user domin1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					3	May 17, 2021	SYSTEM	(\$172,845.00)		
					4	Jun 2, 2021	SYSTEM	\$172,845.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user domin1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					4	Jun 2, 2021	SYSTEM	(\$172,845.00)		
				- Total					\$0.00	
	Material - Total					\$0.00				
	0870 - Total								\$0.00	
	0880	TYPE D BARRIER	Material		4	Jun 2, 2021	SYSTEM	\$26,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user domin1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
					4	Jun 2, 2021	SYSTEM	(\$26,100.00)		
					5	Jun 16, 2021	SYSTEM	\$26,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user domin1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					5	Jun 16, 2021	SYSTEM	(\$26,100.00)		
					6	Jul 1, 2021	SYSTEM	\$34,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user domin1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					6	Jul 1, 2021	SYSTEM	(\$34,800.00)		
	- Total					\$0.00				
	Material - Total					\$0.00				
	0880 - Total								\$0.00	
	0900	PROTECTIVE COATING - CONCRETE BENTS AND	Material		6	Jul 1, 2021	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user domin1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					6	Jul 1, 2021	SYSTEM	(\$3,000.00)		
				- Total					\$0.00	
	Material - Total					\$0.00				
	0900 - Total								\$0.00	
0940	INTERMEDIATE FIELD COAT (SYSTEM G)	Material		6	Jul 1, 2021	SYSTEM	\$1,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user domin1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
				6	Jul 1, 2021	SYSTEM	(\$1,100.00)			
			- Total					\$0.00		
Material - Total					\$0.00					
0940 - Total								\$0.00		
0950	FINISH FIELD COAT (SYSTEM G)	Material		6	Jul 1, 2021	SYSTEM	\$1,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user domin1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
				6	Jul 1, 2021	SYSTEM	(\$1,100.00)			
			- Total					\$0.00		
Material - Total					\$0.00					
0950 - Total								\$0.00		
J4P3379 - Total								\$921.78		
Overall - Total								\$7,808.53		