



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 29, 2021

Pay Estimate Created Date: December 16, 2021

<b>Progress Estimate Number</b> 8	<b>Contract ID</b> 210122-C07 <b>Prime Contractor</b> Lehman Construction, LLC	<b>Pay Period Start</b> December 2, 2021 <b>Pay Period End</b> December 15, 2021	<b>Original Contract Amount</b> \$1,028,179.00 <b>Net Change Order Amount</b> \$14,159.72 <b>Current Contract Amount</b> \$1,042,338.72
--------------------------------------	---	---	---

Approval Date		By User
December 16, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	vohsr1
December 16, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	penner1
December 17, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2021	December 1, 2021		94.68%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 3, 2021	February 3, 2021	
Letting Date	January 22, 2021	January 22, 2021	
Notice to Proceed Date	March 1, 2021	March 1, 2021	
Work Began Date			

Contract Total Pay For Estimate No. 8			
	This Estimate	Previous	To Date
210122-C07			
Total Posted Items Pay	\$59,870.00	\$926,980.83	\$986,850.83
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$926,980.83	\$986,850.83
<b>Contract Total Payable This Estimate:</b>	<b>\$59,870.00</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4S3375	0210	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	EA	\$600.000	1	\$600.00
	0290	8051000A	SEEDING - COOL SEASON MIXTURES	ACRE	\$7,700.000	0.5	\$3,850.00
	0320	8061005	ROCK DITCH CHECK	LF	\$20.000	16	\$320.00
	0370	8064130	TYPE 3 TURF REINFORCEMENT MAT	SQYD	\$7.000	185	\$1,295.00
	0380	8064140	TYPE 3B EROSION CONTROL BLANKET	SQYD	\$2.500	2,482	\$6,205.00
	0390	2153000	SHAPING SLOPES, CLASS III	100F	\$2,250.000	4	\$9,000.00
	0400	6061010	GUARDRAIL TYPE A	LF	\$24.000	125	\$3,000.00
	0410	6061060	MGS GUARDRAIL	LF	\$25.000	225	\$5,625.00
	0420	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	LF	\$27.000	175	\$4,725.00
	0430	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	EA	\$3,200.000	3	\$9,600.00
	0440	6061074	MGS HEIGHT AND BLOCK TRANSITION	EA	\$720.000	1	\$720.00
	0450	6062204A	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS (SAFETY BARRIER CURB) (NEW CONSTRUCTION ONLY)	EA	\$2,300.000	1	\$2,300.00
	0460	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	EA	\$450.000	1	\$450.00
	0470	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$2,900.000	3	\$8,700.00
	0480	9031010	CONCRETE FOOTINGS, EMBEDDED	CUYD	\$2,400.000	0.3	\$720.00
	0490	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	EA	\$330.000	3	\$990.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 29, 2021

Pay Estimate Created Date: December 16, 2021

<b>Progress Estimate Number</b> 8	<b>Contract ID</b> 210122-C07 <b>Prime Contractor</b> Lehman Construction, LLC	<b>Pay Period Start</b> December 2, 2021 <b>Pay Period End</b> December 15, 2021	<b>Original Contract Amount</b> \$1,028,179.00 <b>Net Change Order Amount</b> \$14,159.72 <b>Current Contract Amount</b> \$1,042,338.72
--------------------------------------	---	---	---

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4S3375	0500	9031280	2.5 IN. PSST POST - 12 GA.	LF	\$20.000	36	\$720.00
	0510	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	LF	\$60.000	9	\$540.00
	0520	9035004A	SH-FLAT SHEET	SQFT	\$30.000	17	\$510.00
<b>Project J4S3375 - Total</b>							<b>\$59,870.00</b>
<b>Overall - Total</b>							<b>\$59,870.00</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3375	0050	COMPACTING EMBANKMENT	Material			-366	\$6.00	(\$2,196.00)
	0050	COMPACTING EMBANKMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	366	\$6.00	\$2,196.00
	0070	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material			-3,363	\$11.00	(\$36,993.00)
	0070	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	3,363	\$11.00	\$36,993.00
	0250	SEPARATION GEOTEXTILE	Material			-665	\$5.00	(\$3,325.00)
	0250	SEPARATION GEOTEXTILE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vohsr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	665	\$5.00	\$3,325.00
	0280	30 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material			-2	\$750.00	(\$1,500.00)
	0280	30 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vohsr1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	2	\$750.00	\$1,500.00
	0370	TYPE 3 TURF REINFORCEMENT MAT	Material			-185	\$7.00	(\$1,295.00)
	0370	TYPE 3 TURF REINFORCEMENT MAT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vohsr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.	185	\$7.00	\$1,295.00
	0400	GUARDRAIL TYPE A	Material			-125	\$24.00	(\$3,000.00)
	0400	GUARDRAIL TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vohsr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	125	\$24.00	\$3,000.00
	0410	MGS GUARDRAIL	Material			-225	\$25.00	(\$5,625.00)
	0410	MGS GUARDRAIL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item	225	\$25.00	\$5,625.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 29, 2021

Pay Estimate Created Date: December 16, 2021

<b>Progress Estimate Number</b> 8	<b>Contract ID</b> 210122-C07 <b>Prime Contractor</b> Lehman Construction, LLC	<b>Pay Period Start</b> December 2, 2021 <b>Pay Period End</b> December 15, 2021	<b>Original Contract Amount</b> \$1,028,179.00 <b>Net Change Order Amount</b> \$14,159.72 <b>Current Contract Amount</b> \$1,042,338.72
--------------------------------------	---	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3375					Adjustment (0007) due to user vohsr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
	0420	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material			-175	\$27.00	(\$4,725.00)
	0420	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user vohsr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	175	\$27.00	\$4,725.00
	0430	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Material			-3	\$3,200.00	(\$9,600.00)
	0430	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user vohsr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	3	\$3,200.00	\$9,600.00
	0440	MGS HEIGHT AND BLOCK TRANSITION	Material			-1	\$720.00	(\$720.00)
	0440	MGS HEIGHT AND BLOCK TRANSITION	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user vohsr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	1	\$720.00	\$720.00
	0450	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS (SAFETY BARRIER CURB) (NEW CONSTRUCTION ONLY)	Material			-1	\$2,300.00	(\$2,300.00)
	0450	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS (SAFETY BARRIER CURB) (NEW CONSTRUCTION ONLY)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user vohsr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	1	\$2,300.00	\$2,300.00
	0460	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	Material			-1	\$450.00	(\$450.00)
	0460	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user vohsr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	1	\$450.00	\$450.00
	0470	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material			-3	\$2,900.00	(\$8,700.00)
	0470	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user vohsr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	3	\$2,900.00	\$8,700.00
	0480	CONCRETE FOOTINGS, EMBEDDED	Material			-0.3	\$2,400.00	(\$720.00)
	0480	CONCRETE FOOTINGS, EMBEDDED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user vohsr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	0.3	\$2,400.00	\$720.00
	0490	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Material			-3	\$330.00	(\$990.00)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 29, 2021

Pay Estimate Created Date: December 16, 2021

<b>Progress Estimate Number</b> 8	<b>Contract ID</b> 210122-C07 <b>Prime Contractor</b> Lehman Construction, LLC	<b>Pay Period Start</b> December 2, 2021 <b>Pay Period End</b> December 15, 2021	<b>Original Contract Amount</b> \$1,028,179.00 <b>Net Change Order Amount</b> \$14,159.72 <b>Current Contract Amount</b> \$1,042,338.72
--------------------------------------	---	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3375	0490	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user vohsr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	3	\$330.00	\$990.00
	0500	2.5 IN. PSST POST - 12 GA.	Material			-36	\$20.00	(\$720.00)
	0500	2.5 IN. PSST POST - 12 GA.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user vohsr1 overriding Payment Estimate Exception 32 on the current Payment Estimate.	36	\$20.00	\$720.00
	0510	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Material			-9	\$60.00	(\$540.00)
	0510	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user vohsr1 overriding Payment Estimate Exception 33 on the current Payment Estimate.	9	\$60.00	\$540.00
	0520	SH-FLAT SHEET	Material			-17	\$30.00	(\$510.00)
	0520	SH-FLAT SHEET	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user vohsr1 overriding Payment Estimate Exception 34 on the current Payment Estimate.	17	\$30.00	\$510.00
	0550	BRIDGE APPROACH SLAB (MINOR ROAD)	Material			-102	\$190.00	(\$19,380.00)
	0550	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user vohsr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	102	\$190.00	\$19,380.00
	0590	PRE-BORE FOR PILING	Material			-313	\$190.00	(\$59,470.00)
	0590	PRE-BORE FOR PILING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user vohsr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	313	\$190.00	\$59,470.00
	0600	PILE POINT REINFORCEMENT	Material			-23	\$180.00	(\$4,140.00)
	0600	PILE POINT REINFORCEMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user vohsr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	23	\$180.00	\$4,140.00
	0610	CLASS B CONCRETE (SUBSTRUCTURE)	Material			-112.7	\$275.00	(\$30,992.50)
	0610	CLASS B CONCRETE (SUBSTRUCTURE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user vohsr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	112.7	\$275.00	\$30,992.50
	0630	SLAB ON CONCRETE BEAM	Material			-513	\$275.00	(\$141,075.00)
	0630	SLAB ON CONCRETE BEAM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user vohsr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	513	\$275.00	\$141,075.00
	0640	MISC.	Material			-439	\$350.00	(\$153,650.00)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 29, 2021

Pay Estimate Created Date: December 16, 2021

<b>Progress Estimate Number</b> 8	<b>Contract ID</b> 210122-C07 <b>Prime Contractor</b> Lehman Construction, LLC	<b>Pay Period Start</b> December 2, 2021 <b>Pay Period End</b> December 15, 2021	<b>Original Contract Amount</b> \$1,028,179.00 <b>Net Change Order Amount</b> \$14,159.72 <b>Current Contract Amount</b> \$1,042,338.72
--------------------------------------	---	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3375	0640	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user vohsr1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	439	\$350.00	\$153,650.00
	0660	SLAB DRAIN	Material			-20	\$525.00	(\$10,500.00)
	0660	SLAB DRAIN	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user vohsr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	20	\$525.00	\$10,500.00
	0670	VERTICAL DRAIN AT END BENTS	Material			-2	\$1,200.00	(\$2,400.00)
	0670	VERTICAL DRAIN AT END BENTS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user vohsr1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	2	\$1,200.00	\$2,400.00
<b>Total</b>								<b>\$0.00</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on December 29, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4S3375	FAS S302(99)	Bridge replacement	PECULIAR DR	CASS	over East Creek, 1 mile south of Main Street and 0.2 mile north of 195th Street

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J4S3375	<b>Posted Item Pay</b>	\$59,870.00	\$926,980.83	\$986,850.83
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$59,870.00</b>	<b>\$926,980.83</b>	<b>\$986,850.83</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on December 29, 2021

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 2036000, Project Item Line Number 0050, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Working with Materials to resolve exception. Fill was too rocky to test.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 3040506, Project Item Line Number 0070, Material Set 304050696, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Need to enter test results for Type 5 Base	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 5031011A, Project Item Line Number 0550, Material Set 5031011A96, Material 1058PSBB - Polyethylene Sheeting for Bond Breaker, Acceptance Action Generic 1058PSBB is insufficient.	Working with Materials to resolve exception. Concrete option was not used.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 5031011A, Project Item Line Number 0550, Material Set 5031011A96, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	Waiting on certification for under drain.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 6061010, Project Item Line Number 0400, Material Set 606101096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 6061060, Project Item Line Number 0410, Material Set 606106096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 6061061, Project Item Line Number 0420, Material Set 606106196, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 6061069, Project Item Line Number 0430, Material Set 606106996, Material 1040GRAB - Bridge Anchor Section, Acceptance Action Generic 1040GRAB is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 6061074, Project Item Line Number 0440, Material Set 6061074, Material 1040GRTS - Transition Section, Acceptance Action Generic 1040GRTS is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 6062204A, Project Item Line Number 0450, Material Set 6062204A96, Material 1040GRABSBC - Bridge Anchor Sect.(Safety Barrier Curb), Acceptance Action Generic 1040GRABSBC is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 6062303, Project Item Line Number 0460, Material Set 606230396, Material 1040GRTS - Transition Section, Acceptance Action Generic 1040GRTS is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 6063014, Project Item Line Number 0470, Material Set 606301496, Material 1040GRCW..A - Crashworthy End Terminal Type A, Acceptance Action Generic 1040GRCW..A is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 6240104A, Project Item Line Number 0250, Material Set 6240104A96, Material 1011GXT4 - Geotextile Fabric for Separation (T4), Acceptance Action Generic 1011GXT4 is insufficient.	Waiting on certification for geotextile fabric.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 7026000, Project Item Line Number 0590, Material Set 7026000, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Working with Materials to resolve exception. Concrete was not used to backfill due to no rock encountered.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 7027000, Project Item Line Number 0600, Material Set 702700096, Material 0702PLPT - Pile Point Reinforcement, Acceptance Action Generic 0702PLPT is insufficient.	Certification has been received and entered.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 7032003, Project Item Line Number 0610, Material Set 703200396, Material 1005GECMLS - Masonry Grade E LS/DO, Acceptance Action Generic 1005GECMLS is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 7032003, Project Item Line Number 0610, Material Set 703200396, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 7032003, Project Item Line Number 0610, Material Set 703200396, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 7032003, Project Item Line Number 0610, Material Set 703200396, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 7034222, Project Item Line Number 0630, Material Set 703422296, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 7034222, Project Item Line Number 0630, Material Set 703422296, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 7034222, Project Item Line Number 0630, Material Set 703422296, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 7034222, Project Item Line Number 0630, Material Set 703422296, Material 1005GECMLS - Masonry Grade E LS/DO, Acceptance Action Generic 1005GECMLS is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 7034222, Project Item Line Number 0630, Material Set 703422296, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance	Working with Materials to resolve exception.	vohrs1	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on December 29, 2021

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Action Generic 1005FACCNS..CA is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 7059903, Project Item Line Number 0640, Material Set 705990396, Material 0705INCRCPSSX - Girder Nebraska Dsn Various Leng, Acceptance Action Generic 0705INCRCPSSX is insufficient.	Working with Materials to resolve exception.	vohsr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 7123610, Project Item Line Number 0660, Material Set 712361096, Material 0712STDERSB - Slab Drain, Acceptance Action Generic 0712STDERSB is insufficient.	Working with Materials to resolve exception.	vohsr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 7151001, Project Item Line Number 0670, Material Set 715100196, Material 0715DRVT - Vertical Drain at End Bents, Acceptance Action Generic 0715DRVT is insufficient.	Working with Materials to resolve exception.	vohsr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 7320030A, Project Item Line Number 0280, Material Set 7320030A96, Material 1020ESAC - Flared End Section Aluminum coated steel, Acceptance Action Generic 1020ESAC is insufficient.	Working with Materials to resolve exception.	vohsr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 8064130, Project Item Line Number 0370, Material Set 806413096, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	Working with Materials to resolve exception.	vohsr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 9031010, Project Item Line Number 0480, Material Set 903101096, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Working with Materials to resolve exception.	vohsr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 9031241, Project Item Line Number 0490, Material Set 903124196, Material 0903HSBA - Breakaway Assembly for Highway Signing, Acceptance Action Generic 0903HSBA is insufficient.	Working with Materials to resolve exception.	vohsr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 9031280, Project Item Line Number 0500, Material Set 903128096, Material 0903HSTS - Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient.	Working with Materials to resolve exception.	vohsr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 9031281, Project Item Line Number 0510, Material Set 903128196, Material 0903HSTS - Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient.	Working with Materials to resolve exception.	vohsr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3375, Item 9035004A, Project Item Line Number 0520, Material Set 9035004A96, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	Working with Materials to resolve exception.	vohsr1	Overridden





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 29, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210122-C07	J4S3375	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$10,000.00	\$10,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$18,000.00	\$18,000.00
		0001	0030	2031000	CLASS A EXCAVATION	458.00	0.00	458.00	CUYD	458.00	\$8.00	\$3,664.00
		0001	0040	2035500	EMBANKMENT IN PLACE	1,014.00	0.00	1,014.00	CUYD	0.00	\$20.00	\$0.00
		0001	0050	2036000	COMPACTING EMBANKMENT	366.00	0.00	366.00	CUYD	366.00	\$6.00	\$2,196.00
		0001	0060	2063000	CLASS 3 EXCAVATION	147.00	0.00	147.00	CUYD	147.00	\$53.00	\$7,791.00
		0001	0070	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	3,363.00	0.00	3,363.00	SQYD	3,363.00	\$11.00	\$36,993.00
		0001	0080	4039905	MISC.OPTIONAL PAVEMENT	2,647.60	0.00	2,647.60	SQYD	2,647.60	\$65.00	\$172,094.00
		0001	0090	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	18.00	0.00	18.00	CUYD	18.00	\$50.00	\$900.00
		0001	0100	6096042	PLACING TYPE 2 ROCK DITCH LINER	18.00	0.00	18.00	CUYD	18.00	\$30.00	\$540.00
		0001	0110	6113020	FURNISHING TYPE 2 ROCK BLANKET	506.00	0.00	506.00	CUYD	506.00	\$45.00	\$22,770.00
		0001	0120	6113040	PLACING TYPE 2 ROCK BLANKET	506.00	0.00	506.00	CUYD	506.00	\$15.00	\$7,590.00
		0001	0130	6161005	CONSTRUCTION SIGNS	391.00	0.00	391.00	SQFT	391.00	\$6.00	\$2,346.00
		0001	0140	6161008	ADVANCED WARNING RAIL SYSTEM	3.00	0.00	3.00	EA	3.00	\$36.00	\$108.00
		0001	0150	6161009	FLAG ASSEMBLY	3.00	-3.00	0.00	EA	0.00	\$55.00	\$0.00
		0001	0160	6161025	CHANNELIZER (TRIM LINE)	20.00	0.00	20.00	EA	20.00	\$16.00	\$320.00
		0001	0170	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	18.00	2.00	20.00	EA	18.00	\$115.00	\$2,070.00
		0001	0180	6161052	WARNING LIGHT, TYPE B	36.00	4.00	40.00	EA	36.00	\$40.00	\$1,440.00
		0001	0190	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$3,000.00	\$12,000.00
		0001	0200	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$37,373.33	\$37,373.33
		0001	0210	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	1.00	\$600.00	\$600.00
		0001	0220	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	34.00	-14.00	20.00	LF	0.00	\$27.00	\$0.00
		0001	0230	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,827.00	294.00	2,121.00	LF	0.00	\$0.15	\$0.00
		0001	0240	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,907.00	313.00	2,220.00	LF	0.00	\$0.16	\$0.00
		0001	0250	6240104A	SEPARATION GEOTEXTILE	665.00	0.00	665.00	SQYD	665.00	\$5.00	\$3,325.00
		0001	0260	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$7,100.00	\$7,100.00
		0001	0270	7250330A	30 IN. PIPE GROUP B	86.00	0.00	86.00	LF	86.00	\$110.00	\$9,460.00
		0001	0280	7320030A	30 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$750.00	\$1,500.00
		0001	0290	8051000A	SEEDING - COOL SEASON MIXTURES	0.60	0.00	0.60	ACRE	0.50	\$7,700.00	\$3,850.00
		0001	0300	8061003	SEDIMENT TRAP EXCAVATION	20.00	0.00	20.00	CUYD	20.00	\$45.00	\$900.00
		0001	0310	8061004	SEDIMENT TRAP ROCK	20.00	0.00	20.00	CUYD	20.00	\$55.00	\$1,100.00
		0001	0320	8061005	ROCK DITCH CHECK	64.00	0.00	64.00	LF	64.00	\$20.00	\$1,280.00
		0001	0330	8061016	SEDIMENT REMOVAL	20.00	0.00	20.00	CUYD	1.00	\$4.00	\$4.00
		0001	0340	8061017	TEMPORARY SEEDING AND MULCHING	0.10	0.00	0.10	ACRE	0.00	\$39,000.00	\$0.00
		0001	0350	8061019	SILT FENCE	524.00	25.00	549.00	LF	524.00	\$3.50	\$1,834.00
		0001	0360	8061050	TYPE C BERM	276.00	0.00	276.00	LF	276.00	\$45.00	\$12,420.00
		0001	0370	8064130	TYPE 3 TURF REINFORCEMENT MAT	185.00	0.00	185.00	SQYD	185.00	\$7.00	\$1,295.00
		0001	0380	8064140	TYPE 3B EROSION CONTROL BLANKET	2,482.00	0.00	2,482.00	SQYD	2,482.00	\$2.50	\$6,205.00
		0001	0390	2153000	SHAPING SLOPES, CLASS III	4.00	0.00	4.00	100F	4.00	\$2,250.00	\$9,000.00
		0010	0400	6061010	GUARDRAIL TYPE A	125.00	0.00	125.00	LF	125.00	\$24.00	\$3,000.00
		0010	0410	6061060	MGS GUARDRAIL	225.00	175.00	400.00	LF	225.00	\$25.00	\$5,625.00
		0010	0420	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	325.00	-150.00	175.00	LF	175.00	\$27.00	\$4,725.00
		0010	0430	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	3.00	0.00	3.00	EA	3.00	\$3,200.00	\$9,600.00
		0010	0440	6061074	MGS HEIGHT AND BLOCK TRANSITION	1.00	0.00	1.00	EA	1.00	\$720.00	\$720.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 29, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
210122-C07	J4S3375	0010	0450	6062204A	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS (SAFETY BARRIER CURB) (NEW CONSTRUCTION ONLY)	1.00	0.00	1.00	EA	1.00	\$2,300.00	\$2,300.00	
		0010	0460	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	1.00	0.00	1.00	EA	1.00	\$450.00	\$450.00	
		0010	0470	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	-1.00	3.00	EA	3.00	\$2,900.00	\$8,700.00	
		0040	0480	9031010	CONCRETE FOOTINGS, EMBEDDED	0.30	0.00	0.30	CUYD	0.30	\$2,400.00	\$720.00	
		0040	0490	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	3.00	0.00	3.00	EA	3.00	\$330.00	\$990.00	
		0040	0500	9031280	2.5 IN. PSST POST - 12 GA.	36.00	0.00	36.00	LF	36.00	\$20.00	\$720.00	
		0040	0510	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	9.00	0.00	9.00	LF	9.00	\$60.00	\$540.00	
		0040	0520	9035004A	SH-FLAT SHEET	17.00	0.00	17.00	SQFT	17.00	\$30.00	\$510.00	
		0070	0530	2061000	CLASS 1 EXCAVATION	90.00	53.50	143.50	CUYD	90.00	\$18.00	\$1,620.00	
		0070	0540	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$33,000.00	\$33,000.00	
		0070	0550	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	102.00	0.00	102.00	SQYD	102.00	\$190.00	\$19,380.00	
		0070	0560	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	181.00	4.00	185.00	LF	181.00	\$85.00	\$15,385.00	
		0070	0570	7021214	GALVANIZED STRUCTURAL STEEL PILES (14 IN)	357.00	3.00	360.00	LF	357.00	\$95.00	\$33,915.00	
		0070	0580	7025002	PILE WAVE ANALYSIS	2.00	0.00	2.00	EA	2.00	\$950.00	\$1,900.00	
		0070	0590	7026000	PRE-BORE FOR PILING	313.00	0.00	313.00	LF	313.00	\$190.00	\$59,470.00	
		0070	0600	7027000	PILE POINT REINFORCEMENT	23.00	0.00	23.00	EA	23.00	\$180.00	\$4,140.00	
		0070	0610	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	112.70	0.00	112.70	CUYD	112.70	\$275.00	\$30,992.50	
		0070	0620	7034216	TYPE H BARRIER	327.00	0.00	327.00	LF	327.00	\$80.00	\$26,160.00	
		0070	0630	7034222	SLAB ON CONCRETE BEAM	513.00	0.00	513.00	SQYD	513.00	\$275.00	\$141,075.00	
		0070	0640	7059903	MISC.24 IN., PRESTRESSED CONCRETE BOX BEAM	439.00	0.00	439.00	LF	439.00	\$350.00	\$153,650.00	
		0070	0650	7061060	REINFORCING STEEL (BRIDGES)	8,010.00	0.00	8,010.00	LB	8,010.00	\$1.50	\$12,015.00	
		0070	0660	7123610	SLAB DRAIN	20.00	0.00	20.00	EA	20.00	\$525.00	\$10,500.00	
		0070	0670	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,200.00	\$2,400.00	
		0070	0680	7161000	PLAIN NEOPRENE BEARING PAD	6.00	0.00	6.00	EA	6.00	\$475.00	\$2,850.00	
		0070	0690	7161002	LAMINATED NEOPRENE BEARING PAD	12.00	0.00	12.00	EA	12.00	\$635.00	\$7,620.00	
		0010	5001	6061080	MGS END ANCHOR	0.00	1.00	1.00	EA	0.00	\$1,250.00	\$0.00	
		0010	5002	6069901	MISC.GUARDRAIL INSTALLATION, HYDRO VAC	0.00	1.00	1.00	LS	0.00	\$13,868.04	\$0.00	
		Project J4S3375 - Total Value Posted to Date as of Report Generated Date											\$992,740.83
		210122-C07 Overall - Total Value Posted to Date as of Report Generated Date											\$992,740.83



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 29, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J4S3375

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0210	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	12/7/21	12/16/21	1.00	EA		243+25.00		251+75.00		
0290	8051000A	SEEDING - COOL SEASON MIXTURES	12/7/21	12/16/21	0.50	ACRE	Peculiar Dr. 80% paid for November Seeding	243+25.00		251+75.00		
0320	8061005	ROCK DITCH CHECK	12/7/21	12/16/21	16.00	LF	8' at station 244+00.00 LT 8' at station 245+00.00 LT 15' at station 245+50.00 RT - Addition 8' at station 246+00.00 LT 15' at station 250+92.00 RT 8' at station 250+82.00 LT	243+25.00		250+92.00		Additional Ditch Checks will be paid after change order
0370	8064130	TYPE 3 TURF REINFORCEMENT MAT	12/7/21	12/16/21	185.00	SOYD	North of Bridge Left Side	243+25.00		246+89.05		
0380	8064140	TYPE 3B EROSION CONTROL BLANKET	12/7/21	12/16/21	2,482.00	SOYD	Peculiar Drive LT and RT sides.	243+25.00		251+75.00		
0390	2153000	SHAPING SLOPES, CLASS III	12/3/21	12/16/21	4.00	100F	195th St. RT	17+17.08		21+04.45		
0400	6061010	GUARDRAIL TYPE A	12/3/21	12/16/21	125.00	LF	195th St. RT	21+29.58		22+14.25		
0410	6061060	MGS GUARDRAIL	12/2/21	12/16/21	75.00	LF	Peculiar Dr. LT	245+72.83		247+35.33		
					75.00	LF	Peculiar Dr. RT	248+85.79		250+48.29		
					75.00	LF	Peculiar Dr. RT.	245+56.67		247+19.17		
0420	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	12/6/21	12/16/21	175.00	LF	195th St. RT	17+17.08		21+04.54		
0430	6061069	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	12/2/21	12/16/21	1.00	EA	Peculiar Dr. LT	245+72.83		247+35.33		
					1.00	EA	Peculiar Dr. RT	245+56.67		247+19.19		
					1.00	EA	Peculiar Dr. RT	248+85.79		250+48.29		
0440	6061074	MGS HEIGHT AND BLOCK TRANSITION	12/6/21	12/16/21	1.00	EA	195th St. RT.	17+17.08		18+92.08		
0450	6062204A	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS	12/3/21	12/16/21	1.00	EA	Peculiar Dr. RT	21+04.45		22+14.25		
0460	6062303	ASYMMETRICAL TRNS. SEC., 6.5 FT. POSTS	12/3/21	12/16/21	1.00	EA	195th St. RT	21+04.45		22+14.25		
0470	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	12/2/21	12/16/21	1.00	EA	Peculiar Dr. LT	245+72.83		247+35.33		
					1.00	EA	Peculiar Dr. RT	245+56.67		247+35.33		
					1.00	EA	Peculiar Dr. RT	248+85.79		250+48.29		
0480	9031010	CONCRETE FOOTINGS, EMBEDDED	12/7/21	12/16/21	0.30	CUYD	Stop sign and Two Directional Large Arrow	21+97.44		249+34.94		
0490	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	12/7/21	12/16/21	3.00	EA	Stop Sign and Two Direction Large Arrow	21+97.44		249+57.46		
0500	9031280	2.5 IN. PSST POST - 12 GA.	12/7/21	12/16/21	36.00	LF	Stop Sign and Two-Direction Large Arrow	21+97.44		249+34.94		
0510	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	12/7/21	12/16/21	9.00	LF	Stop Sign and Two Direction Large Arrow	21+97.44		249+34.94		
0520	9035004A	SH-FLAT SHEET	12/7/21	12/16/21	17.00	SQFT	Stop Sign and Two Direction Large Arrow	21+97.44		249+34.94		

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



## Line Item Adjustments by Estimate

Dec 29, 2021

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3375	0040	EMBANKMENT IN PLACE	Material		6	Nov 16, 2021	SYSTEM	\$5,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					6	Nov 16, 2021	SYSTEM	(\$5,040.00)					
					<b>- Total</b>							\$0.00	
					<b>Material - Total</b>							\$0.00	
					<b>0040 - Total</b>							\$0.00	
					0050	COMPACTING EMBANKMENT	Material		6	Nov 16, 2021	SYSTEM	\$210.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
									6	Nov 16, 2021	SYSTEM	(\$210.00)	
									7	Dec 3, 2021	SYSTEM	\$2,196.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
									7	Dec 3, 2021	SYSTEM	(\$2,196.00)	
									8	Dec 16, 2021	SYSTEM	\$2,196.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
8	Dec 16, 2021	SYSTEM	(\$2,196.00)										
<b>- Total</b>											\$0.00		
<b>Material - Total</b>											\$0.00		
<b>0050 - Total</b>											\$0.00		
0070	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		7					Dec 3, 2021	SYSTEM	\$36,993.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				7	Dec 3, 2021	SYSTEM	(\$36,993.00)						
				8	Dec 16, 2021	SYSTEM	\$36,993.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
				8	Dec 16, 2021	SYSTEM	(\$36,993.00)						
				<b>- Total</b>							\$0.00		
				<b>Material - Total</b>							\$0.00		
				<b>0070 - Total</b>							\$0.00		
				0090	FURN. TYPE 2 ROCK DITCH LINER	Material		4	Oct 18, 2021	SYSTEM	\$550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
								4	Oct 18, 2021	SYSTEM	(\$550.00)		
								<b>- Total</b>					
<b>Material - Total</b>											\$0.00		
<b>0090 - Total</b>											\$0.00		
0130	CONSTRUCTION SIGNS	Material						1	Sep 3, 2021	SYSTEM	\$2,091.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
								1	Sep 3, 2021	SYSTEM	(\$2,091.00)		
								2	Sep 16, 2021	SYSTEM	\$2,091.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
								2	Sep 16, 2021	SYSTEM	(\$2,091.00)		
								3	Oct 1, 2021	SYSTEM	\$2,346.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				3	Oct 1, 2021	SYSTEM	(\$2,346.00)						
				4	Oct 18, 2021	SYSTEM	\$2,346.00	This adjustment offsets the original system-generated Material Payment					



## Line Item Adjustments by Estimate

Dec 29, 2021

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3375	0130	CONSTRUCTION SIGNS	Material			2021			Estimate Item Adjustment (0003) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					4	Oct 18, 2021	SYSTEM	(\$2,346.00)	
					<b>- Total</b>				
	<b>Material - Total</b>							\$0.00	
	<b>0130 - Total</b>							\$0.00	
	0140	ADVANCED WARNING RAIL SYSTEM	Material		1	Sep 3, 2021	SYSTEM	\$108.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					1	Sep 3, 2021	SYSTEM	(\$108.00)	
					2	Sep 16, 2021	SYSTEM	\$108.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					2	Sep 16, 2021	SYSTEM	(\$108.00)	
					3	Oct 1, 2021	SYSTEM	\$108.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					3	Oct 1, 2021	SYSTEM	(\$108.00)	
					4	Oct 18, 2021	SYSTEM	\$108.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vohsr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					4	Oct 18, 2021	SYSTEM	(\$108.00)	
					<b>- Total</b>				
	<b>Material - Total</b>							\$0.00	
<b>0140 - Total</b>							\$0.00		
0160	CHANNELIZER (TRIM LINE)	Material		3	Oct 1, 2021	SYSTEM	\$320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vohsr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				3	Oct 1, 2021	SYSTEM	(\$320.00)		
				4	Oct 18, 2021	SYSTEM	\$320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vohsr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				4	Oct 18, 2021	SYSTEM	(\$320.00)		
				<b>- Total</b>					
<b>Material - Total</b>							\$0.00		
<b>0160 - Total</b>							\$0.00		
0170	TYPE III MOVEABLE BARRICADE WITH LIGHTS	Material		1	Sep 3, 2021	SYSTEM	\$2,070.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user vohsr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				1	Sep 3, 2021	SYSTEM	(\$2,070.00)		
				2	Sep 16, 2021	SYSTEM	\$2,070.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user vohsr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				2	Sep 16, 2021	SYSTEM	(\$2,070.00)		
				3	Oct 1, 2021	SYSTEM	\$2,070.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user vohsr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				3	Oct 1, 2021	SYSTEM	(\$2,070.00)		
				4	Oct 18, 2021	SYSTEM	\$2,070.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user vohsr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				4	Oct 18, 2021	SYSTEM	(\$2,070.00)		
<b>- Total</b>						\$0.00			



## Line Item Adjustments by Estimate

Dec 29, 2021

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3375	0170	TYPE III MOVEABLE BARRICADE WITH LIGHTS	<b>Material - Total</b>						<b>\$0.00</b>	
			<b>0170 - Total</b>						<b>\$0.00</b>	
	0180	WARNING LIGHT, TYPE B	Material		1	Sep 3, 2021	SYSTEM	\$1,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vohsr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					1	Sep 3, 2021	SYSTEM	(\$1,440.00)		
					2	Sep 16, 2021	SYSTEM	\$1,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vohsr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					2	Sep 16, 2021	SYSTEM	(\$1,440.00)		
					3	Oct 1, 2021	SYSTEM	\$1,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vohsr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					3	Oct 1, 2021	SYSTEM	(\$1,440.00)		
					4	Oct 18, 2021	SYSTEM	\$1,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vohsr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					4	Oct 18, 2021	SYSTEM	(\$1,440.00)		
	<b>- Total</b>						<b>\$0.00</b>			
	<b>Material - Total</b>						<b>\$0.00</b>			
	<b>0180 - Total</b>						<b>\$0.00</b>			
	0190	CMS WITH COMMUNICATION INTERFACE, CONT F	Material		1	Sep 3, 2021	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vohsr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					1	Sep 3, 2021	SYSTEM	(\$12,000.00)		
					2	Sep 16, 2021	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vohsr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					2	Sep 16, 2021	SYSTEM	(\$12,000.00)		
					3	Oct 1, 2021	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vohsr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					3	Oct 1, 2021	SYSTEM	(\$12,000.00)		
					4	Oct 18, 2021	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user vohsr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					4	Oct 18, 2021	SYSTEM	(\$12,000.00)		
	<b>- Total</b>						<b>\$0.00</b>			
	<b>Material - Total</b>						<b>\$0.00</b>			
<b>0190 - Total</b>						<b>\$0.00</b>				
0250	SEPARATION GEOTEXTILE	Material		5	Nov 2, 2021	SYSTEM	\$3,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				5	Nov 2, 2021	SYSTEM	(\$3,325.00)			
				6	Nov 16, 2021	SYSTEM	\$3,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vohsr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				6	Nov 16, 2021	SYSTEM	(\$3,325.00)			
				7	Dec 3, 2021	SYSTEM	\$3,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vohsr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
				7	Dec 3, 2021	SYSTEM	(\$3,325.00)			



## Line Item Adjustments by Estimate

Dec 29, 2021

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4S3375	0250	SEPARATION GEOTEXTILE	Material			2021					
					8	Dec 16, 2021	SYSTEM	\$3,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vohsr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
					8	Dec 16, 2021	SYSTEM	(\$3,325.00)			
									<b>- Total</b>	<b>\$0.00</b>	
									<b>Material - Total</b>	<b>\$0.00</b>	
									<b>0250 - Total</b>	<b>\$0.00</b>	
	0280	30 IN. GROUP B FLARED END SEC	Material		3	Oct 1, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user vohsr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
					3	Oct 1, 2021	SYSTEM	(\$1,500.00)			
					4	Oct 18, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user vohsr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
					4	Oct 18, 2021	SYSTEM	(\$1,500.00)			
					5	Nov 2, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user vohsr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
					5	Nov 2, 2021	SYSTEM	(\$1,500.00)			
					6	Nov 16, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vohsr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
					6	Nov 16, 2021	SYSTEM	(\$1,500.00)			
					7	Dec 3, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vohsr1 overriding Payment Estimate Exception 22 on the current Payment Estimate.		
7					Dec 3, 2021	SYSTEM	(\$1,500.00)				
8					Dec 16, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vohsr1 overriding Payment Estimate Exception 28 on the current Payment Estimate.			
8					Dec 16, 2021	SYSTEM	(\$1,500.00)				
								<b>- Total</b>	<b>\$0.00</b>		
								<b>Material - Total</b>	<b>\$0.00</b>		
								<b>0280 - Total</b>	<b>\$0.00</b>		
0350	SILT FENCE	Material		1	Sep 3, 2021	SYSTEM	\$1,834.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vohsr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
				1	Sep 3, 2021	SYSTEM	(\$1,834.00)				
											<b>- Total</b>
								<b>Material - Total</b>	<b>\$0.00</b>		
								<b>0350 - Total</b>	<b>\$0.00</b>		
0360	TYPE C BERM	Material		2	Sep 16, 2021	SYSTEM	\$12,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vohsr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
				2	Sep 16, 2021	SYSTEM	(\$12,420.00)				
				3	Oct 1, 2021	SYSTEM	\$12,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user vohsr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
				3	Oct 1, 2021	SYSTEM	(\$12,420.00)				
				4	Oct 18, 2021	SYSTEM	\$12,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user vohsr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
				4	Oct 18, 2021	SYSTEM	(\$12,420.00)				



## Line Item Adjustments by Estimate

Dec 29, 2021

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4S3375	0360	TYPE C BERM	Material			2021						
				- Total							\$0.00	
				Material - Total							\$0.00	
				0360 - Total							\$0.00	
	0370	TYPE 3 TURF REINFORCEMENT MAT	Material		8	Dec 16, 2021	SYSTEM	\$1,295.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vohsr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.			
					8	Dec 16, 2021	SYSTEM	(\$1,295.00)				
				- Total							\$0.00	
				Material - Total							\$0.00	
0370 - Total							\$0.00					
	0400	GUARDRAIL TYPE A	Material		8	Dec 16, 2021	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vohsr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					8	Dec 16, 2021	SYSTEM	(\$3,000.00)				
				- Total							\$0.00	
				Material - Total							\$0.00	
0400 - Total							\$0.00					
	0410	MGS GUARDRAIL	Material		8	Dec 16, 2021	SYSTEM	\$5,625.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user vohsr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					8	Dec 16, 2021	SYSTEM	(\$5,625.00)				
				- Total							\$0.00	
				Material - Total							\$0.00	
0410 - Total							\$0.00					
	0420	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Material		8	Dec 16, 2021	SYSTEM	\$4,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user vohsr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					8	Dec 16, 2021	SYSTEM	(\$4,725.00)				
				- Total							\$0.00	
				Material - Total							\$0.00	
0420 - Total							\$0.00					
	0430	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Material		8	Dec 16, 2021	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user vohsr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					8	Dec 16, 2021	SYSTEM	(\$9,600.00)				
				- Total							\$0.00	
				Material - Total							\$0.00	
0430 - Total							\$0.00					
	0440	MGS HEIGHT AND BLOCK TRANSITION	Material		8	Dec 16, 2021	SYSTEM	\$720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user vohsr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					8	Dec 16, 2021	SYSTEM	(\$720.00)				
				- Total							\$0.00	
				Material - Total							\$0.00	
0440 - Total							\$0.00					
	0450	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS	Material		8	Dec 16, 2021	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user vohsr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					8	Dec 16, 2021	SYSTEM	(\$2,300.00)				
				- Total							\$0.00	
				Material - Total							\$0.00	





## Line Item Adjustments by Estimate

Dec 29, 2021

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3375	<b>0450 - Total</b>								<b>\$0.00</b>	
	0460	ASYMMETRICAL TRNS. SEC., 6.5 FT. POSTS	Material		8	Dec 16, 2021	SYSTEM	\$450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user vohsr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					8	Dec 16, 2021	SYSTEM	(\$450.00)		
					<b>- Total</b>			<b>\$0.00</b>		
	<b>Material - Total</b>								<b>\$0.00</b>	
	<b>0460 - Total</b>								<b>\$0.00</b>	
	0470	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		8	Dec 16, 2021	SYSTEM	\$8,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user vohsr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					8	Dec 16, 2021	SYSTEM	(\$8,700.00)		
					<b>- Total</b>			<b>\$0.00</b>		
	<b>Material - Total</b>								<b>\$0.00</b>	
	<b>0470 - Total</b>								<b>\$0.00</b>	
	0480	CONCRETE FOOTINGS, EMBEDDED	Material		8	Dec 16, 2021	SYSTEM	\$720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user vohsr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	
					8	Dec 16, 2021	SYSTEM	(\$720.00)		
					<b>- Total</b>			<b>\$0.00</b>		
	<b>Material - Total</b>								<b>\$0.00</b>	
	<b>0480 - Total</b>								<b>\$0.00</b>	
	0490	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Material		8	Dec 16, 2021	SYSTEM	\$990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user vohsr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	
					8	Dec 16, 2021	SYSTEM	(\$990.00)		
					<b>- Total</b>			<b>\$0.00</b>		
	<b>Material - Total</b>								<b>\$0.00</b>	
	<b>0490 - Total</b>								<b>\$0.00</b>	
	0500	2.5 IN. PSST POST - 12 GA.	Material		8	Dec 16, 2021	SYSTEM	\$720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user vohsr1 overriding Payment Estimate Exception 32 on the current Payment Estimate.	
					8	Dec 16, 2021	SYSTEM	(\$720.00)		
					<b>- Total</b>			<b>\$0.00</b>		
	<b>Material - Total</b>								<b>\$0.00</b>	
	<b>0500 - Total</b>								<b>\$0.00</b>	
	0510	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Material		8	Dec 16, 2021	SYSTEM	\$540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user vohsr1 overriding Payment Estimate Exception 33 on the current Payment Estimate.	
					8	Dec 16, 2021	SYSTEM	(\$540.00)		
					<b>- Total</b>			<b>\$0.00</b>		
	<b>Material - Total</b>								<b>\$0.00</b>	
	<b>0510 - Total</b>								<b>\$0.00</b>	
	0520	SH-FLAT SHEET	Material		8	Dec 16, 2021	SYSTEM	\$510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user vohsr1 overriding Payment Estimate Exception 34 on the current Payment Estimate.	
					8	Dec 16, 2021	SYSTEM	(\$510.00)		
					<b>- Total</b>			<b>\$0.00</b>		
	<b>Material - Total</b>								<b>\$0.00</b>	
	<b>0520 - Total</b>								<b>\$0.00</b>	
	0550	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		7	Dec 3, 2021	SYSTEM	\$19,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vohsr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	



## Line Item Adjustments by Estimate

Dec 29, 2021

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3375	0550	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		7	Dec 3, 2021	SYSTEM	(\$19,380.00)	
					8	Dec 16, 2021	SYSTEM	\$19,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user vohsr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					8	Dec 16, 2021	SYSTEM	(\$19,380.00)	
					<b>- Total</b>				
	<b>Material - Total</b>							<b>\$0.00</b>	
	<b>0550 - Total</b>							<b>\$0.00</b>	
	0560	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	Material		2	Sep 16, 2021	SYSTEM	\$15,385.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user vohsr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					2	Sep 16, 2021	SYSTEM	(\$15,385.00)	
					3	Oct 1, 2021	SYSTEM	\$15,385.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user vohsr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					3	Oct 1, 2021	SYSTEM	(\$15,385.00)	
					4	Oct 18, 2021	SYSTEM	\$15,385.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user vohsr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					4	Oct 18, 2021	SYSTEM	(\$15,385.00)	
					5	Nov 2, 2021	SYSTEM	\$15,385.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
5					Nov 2, 2021	SYSTEM	(\$15,385.00)		
6					Nov 16, 2021	SYSTEM	\$15,385.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vohsr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
6					Nov 16, 2021	SYSTEM	(\$15,385.00)		
7					Dec 3, 2021	SYSTEM	\$15,385.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vohsr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
7					Dec 3, 2021	SYSTEM	(\$15,385.00)		
<b>- Total</b>								<b>\$0.00</b>	
<b>Material - Total</b>							<b>\$0.00</b>		
<b>0560 - Total</b>							<b>\$0.00</b>		
0570	GALVANIZED STRUCTURAL STEEL PILES (14 IN)	Material		3	Oct 1, 2021	SYSTEM	\$28,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user vohsr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				3	Oct 1, 2021	SYSTEM	(\$28,025.00)		
				4	Oct 18, 2021	SYSTEM	\$28,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user vohsr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
				4	Oct 18, 2021	SYSTEM	(\$28,025.00)		
				5	Nov 2, 2021	SYSTEM	\$28,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vohsr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				5	Nov 2, 2021	SYSTEM	(\$28,025.00)		
				6	Nov 16, 2021	SYSTEM	\$28,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vohsr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				6	Nov 16, 2021	SYSTEM	(\$28,025.00)		
				7	Dec 3, 2021	SYSTEM	\$28,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user vohsr1 overriding Payment	



## Line Item Adjustments by Estimate

Dec 29, 2021

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3375	0570	GALVANIZED STRUCTURAL STEEL PILES (14 IN	Material						Estimate Exception 7 on the current Payment Estimate.
					7	Dec 3, 2021	SYSTEM	(\$28,025.00)	
					<b>- Total</b>				
	<b>Material - Total</b>							<b>\$0.00</b>	
	<b>0570 - Total</b>							<b>\$0.00</b>	
	0590	PRE-BORE FOR PILING	Material		1	Sep 3, 2021	SYSTEM	\$12,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user vohsr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					1	Sep 3, 2021	SYSTEM	(\$12,540.00)	
					2	Sep 16, 2021	SYSTEM	\$59,470.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user vohsr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					2	Sep 16, 2021	SYSTEM	(\$59,470.00)	
					3	Oct 1, 2021	SYSTEM	\$59,470.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user vohsr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					3	Oct 1, 2021	SYSTEM	(\$59,470.00)	
					4	Oct 18, 2021	SYSTEM	\$59,470.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user vohsr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					4	Oct 18, 2021	SYSTEM	(\$59,470.00)	
					5	Nov 2, 2021	SYSTEM	\$59,470.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vohsr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					5	Nov 2, 2021	SYSTEM	(\$59,470.00)	
					6	Nov 16, 2021	SYSTEM	\$59,470.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user vohsr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					6	Nov 16, 2021	SYSTEM	(\$59,470.00)	
					7	Dec 3, 2021	SYSTEM	\$59,470.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user vohsr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					7	Dec 3, 2021	SYSTEM	(\$59,470.00)	
					8	Dec 16, 2021	SYSTEM	\$59,470.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user vohsr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
8	Dec 16, 2021	SYSTEM	(\$59,470.00)						
<b>- Total</b>						<b>\$0.00</b>			
<b>Material - Total</b>							<b>\$0.00</b>		
<b>0590 - Total</b>							<b>\$0.00</b>		
0600	PILE POINT REINFORCEMENT	Material		2	Sep 16, 2021	SYSTEM	\$4,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user vohsr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				2	Sep 16, 2021	SYSTEM	(\$4,140.00)		
				3	Oct 1, 2021	SYSTEM	\$4,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user vohsr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				3	Oct 1, 2021	SYSTEM	(\$4,140.00)		
				4	Oct 18, 2021	SYSTEM	\$4,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user vohsr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				4	Oct 18, 2021	SYSTEM	(\$4,140.00)		
				5	Nov 2, 2021	SYSTEM	\$4,140.00	This adjustment offsets the original system-generated Material Payment	



## Line Item Adjustments by Estimate

Dec 29, 2021

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3375	0600	PILE POINT REINFORCEMENT	Material			2021			Estimate Item Adjustment (0006) due to user vohsr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					5	Nov 2, 2021	SYSTEM	(\$4,140.00)						
					6	Nov 16, 2021	SYSTEM	\$4,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user vohsr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					6	Nov 16, 2021	SYSTEM	(\$4,140.00)						
					7	Dec 3, 2021	SYSTEM	\$4,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user vohsr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					7	Dec 3, 2021	SYSTEM	(\$4,140.00)						
					8	Dec 16, 2021	SYSTEM	\$4,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user vohsr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					8	Dec 16, 2021	SYSTEM	(\$4,140.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0600 - Total</b>								<b>\$0.00</b>	
						0610	CLASS B CONCRETE (SUBSTRUCTURE)	Material		3	Oct 1, 2021	SYSTEM	\$22,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user vohsr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
										3	Oct 1, 2021	SYSTEM	(\$22,000.00)	
										4	Oct 18, 2021	SYSTEM	\$30,992.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user vohsr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
										4	Oct 18, 2021	SYSTEM	(\$30,992.50)	
5	Nov 2, 2021	SYSTEM	\$30,992.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user vohsr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
5	Nov 2, 2021	SYSTEM	(\$30,992.50)											
6	Nov 16, 2021	SYSTEM	\$30,992.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user vohsr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.										
6	Nov 16, 2021	SYSTEM	(\$30,992.50)											
7	Dec 3, 2021	SYSTEM	\$30,992.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user vohsr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.										
7	Dec 3, 2021	SYSTEM	(\$30,992.50)											
8	Dec 16, 2021	SYSTEM	\$30,992.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user vohsr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.										
8	Dec 16, 2021	SYSTEM	(\$30,992.50)											
<b>- Total</b>										<b>\$0.00</b>				
<b>Material - Total</b>										<b>\$0.00</b>				
<b>0610 - Total</b>										<b>\$0.00</b>				
	0630	SLAB ON CONCRETE BEAM	Material		6	Nov 16, 2021	SYSTEM	\$141,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user vohsr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					6	Nov 16, 2021	SYSTEM	(\$141,075.00)						
					7	Dec 3, 2021	SYSTEM	\$141,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user vohsr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					7	Dec 3, 2021	SYSTEM	(\$141,075.00)						



## Line Item Adjustments by Estimate

Dec 29, 2021

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3375	0630	SLAB ON CONCRETE BEAM	Material		8	Dec 16, 2021	SYSTEM	\$141,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user vohsr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					8	Dec 16, 2021	SYSTEM	(\$141,075.00)						
					<b>- Total</b>							<b>\$0.00</b>		
					<b>Material - Total</b>							<b>\$0.00</b>		
					<b>0630 - Total</b>							<b>\$0.00</b>		
						0640	MISC.	Material		5	Nov 2, 2021	SYSTEM	\$153,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user vohsr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
										5	Nov 2, 2021	SYSTEM	(\$153,650.00)	
										6	Nov 16, 2021	SYSTEM	\$153,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user vohsr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
										6	Nov 16, 2021	SYSTEM	(\$153,650.00)	
										7	Dec 3, 2021	SYSTEM	\$153,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user vohsr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
7	Dec 3, 2021	SYSTEM	(\$153,650.00)											
8	Dec 16, 2021	SYSTEM	\$153,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user vohsr1 overriding Payment Estimate Exception 25 on the current Payment Estimate.										
8	Dec 16, 2021	SYSTEM	(\$153,650.00)											
<b>- Total</b>										<b>\$0.00</b>				
<b>Material - Total</b>										<b>\$0.00</b>				
<b>0640 - Total</b>							<b>\$0.00</b>							
	0660	SLAB DRAIN	Material		5	Nov 2, 2021	SYSTEM	\$10,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user vohsr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					5	Nov 2, 2021	SYSTEM	(\$10,500.00)						
					6	Nov 16, 2021	SYSTEM	\$10,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user vohsr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					6	Nov 16, 2021	SYSTEM	(\$10,500.00)						
					7	Dec 3, 2021	SYSTEM	\$10,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user vohsr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					7	Dec 3, 2021	SYSTEM	(\$10,500.00)						
					8	Dec 16, 2021	SYSTEM	\$10,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user vohsr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					8	Dec 16, 2021	SYSTEM	(\$10,500.00)						
					<b>- Total</b>							<b>\$0.00</b>		
					<b>Material - Total</b>							<b>\$0.00</b>		
<b>0660 - Total</b>							<b>\$0.00</b>							
	0670	VERTICAL DRAIN AT END BENTS	Material		6	Nov 16, 2021	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user vohsr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					6	Nov 16, 2021	SYSTEM	(\$2,400.00)						
					7	Dec 3, 2021	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user vohsr1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					7	Dec 3, 2021	SYSTEM	(\$2,400.00)						



### Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3375	0670	VERTICAL DRAIN AT END BENTS	Material		8	Dec 16, 2021	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user vohsr1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	
					8	Dec 16, 2021	SYSTEM	(\$2,400.00)		
								- Total	\$0.00	
								Material - Total	\$0.00	
								0670 - Total	\$0.00	
								J4S3375 - Total	\$0.00	
								Overall - Total	\$0.00	